



April 1, 2011

By E-Mail and Certified Mail

U.S. Environmental Protection Agency
290 Broadway, 19th Floor
New York, NY 10007-1866
Attn: Anne Kelly

U.S. Environmental Protection Agency
2890 Woodbridge Avenue Building 209 (MS-211)
Edison, NJ 08837
Attn: Andrew Confortini

NYS Department of Environmental Conservation, Region 6
Division of Environmental Remediation
317 Washington Street
Watertown, NY 13601
Attn: Peter Ouder Kirk, Environmental Engineer

Re: Administrative Order Index No. CERCLA-02-2010-2027
General Motors Corporation – Central Foundry Division Superfund Site
(the "Site")
Massena, New York, St. Lawrence County

Gentlepersons:

Pursuant to paragraph 74 of the Administrative Order ("Order"), Index No. CERCLA-02-2010-2027, Motors Liquidation Company ("MLC"), please see attached the Weekly Progress Report for the Site. Please contact me at (201) 247-4890 if you have any questions.

Sincerely,

A handwritten signature in black ink, appearing to read "M. Brendan Mullen".

M. Brendan Mullen, P.E.
New York Cleanup Manager
RACER Trust

I. **Compliance Activities Completed for the Period
(March 25, 2011 to March 31, 2011)**

Site Activities

Asbestos abatement contractor continued mobilization and site preparations, including loose equipment removal, and construction of critical barriers and abatement support structures in the administrative area and the boiler room. Contractor began removal of ACM in the administrative building area.

Brandenburg continued mobilization and pre-demolition activities, including:

- New worker orientations / Site safety audits
- Completed Brandenburg's site trailer hook-ups; still working through internet access
- Continued chemical sweep and universal waste removal activities
- Completed demarcation of non-TSCA and TSCA-regulated areas
- TSCA-regulated equipment consolidation / staging nearly complete
- Continued equipment reservoir draining and preparation
- Continued area de-energizing / power isolation
- Completed DOT permitting for heavy equipment mobilization shipments beginning March 28, 2011
- Rail cars ordered for scrap shipments
- Completed truck wash station set up
- Completed construction of water pre-treatment system
- Completed excavation and duct bank installation from Butler building to manholes adjacent to 10 million gallon lagoon for electrical re-routes to outbuildings
- Continued CAMP background air monitoring as weather permits
- Submittal review and detail backup
- Escorted lawyers representing BS Industrial into the facility for review and photos of the Vulcan castline furnace identified as the location of the Hondusky personal injury accident
- Completed electrical power to the USEPA office trailer
- Accepted delivery of one section of the triple-wide office trailer
- Collected waste profile samples of waste oil removed from facility equipment

See attached Three-Week Look Ahead Schedule for additional information.

Maintenance Activities

MLC provided assistance to Brandenburg as requested.

II. Analytical Data

No new analytical data were received during this period.

III. Site Activities Scheduled for the Upcoming Week

Off-site waste and scrap metal shipments will begin during the week of April 4, 2011.

ACM abatement work will continue in the administrative area and will also be initiated in the boiler room.

Triple-wide office trailer will be assembled and electrical will be connected.

Oily waste lines will be dye tested and the waste water pre-treatment system will go through start-up testing.

Brandenburg will continue pre-building demolition activities described above (see attached three week look ahead).

IV. Waste Manifests, Bills of Lading, and/or Certificates of Destruction for Reporting Period

No waste manifests, bills of landing, or certificates of destruction were received during this period.

V. Project Submittals Status

The attached Table 1 summarizes submittals made during the prior reporting periods, submittals responded to, and submittals which continue to be under review.

ATTACHMENTS

1. Table 1 – Project Submittal Status
2. Three-Week Look Ahead Schedule

Weekly Progress Report – April 1, 2011
Former Central Foundry Massena Superfund Site
Administrative Order Index No. CERCLA-02-2010-2027

Massena Remediation Program Report Distribution List

2 copies (1 hard copy and 1 electronic copy):

Emergency and Remedial Response Division
U.S. Environmental Protection Agency, Region II
290 Broadway, 20th Floor
New York, NY 10007-1866
Attention: Anne Kelly

1 hard copy

U.S. Environmental Protection Agency
2890 Woodbridge Avenue
Building 209 (MS-211)
Edison, NJ 08837
Attn: Andrew Confortini

2 copies (1 hard copy and 1 electronic copy):

New York State Department of Environmental Conservation
317 Washington Street
Watertown, NY 13601-3787
Peter S. Ouderkirk, P.E.

All Reports and Government Correspondence:

James M. Redwine, Esq.
RACER Trust
401 South Old Woodward Avenue, Suite 370
Birmingham, MI 48009

Raymond M. Kapp
ARCADIS
One International Boulevard, Suite 406
Mahwah, NJ 07495

**Table 1 - Project Submittal Status
Former Powertrain Plant at Central Foundry Division Superfund Site
Massena, New York
Administrative Order Index No. CERCLA-02-2010-2027**

Document Submitted	Date of Submittal to USEPA	Comments Received from USEPA	Approval Received from USEPA
Phase I Pre-Demolition Contractor Submittals	29-Mar-2011		n.a.
Phase I Pre-Demolition Contractor Submittals and List of Sub-Contractors	21-Mar-2011		n.a.
Revised Phase I Site Operating Plans	17-Mar-2011		23-Mar-2011
Revised Phase I Site Operating Plans	4-Mar-2011		deferred - see above
Phase I Pre-Demolition Contractor Submittals	2-Mar-2011		n.a.
Phase I Pre-Demolition Contractor Submittals and List of Sub-Contractors	22-Feb-2011		n.a.
Letter Regarding Furnace / Potential Delay	21-Feb-2011		n.a.
Phase I Pre-Demolition Contractor Submittals	18-Feb-2011		n.a.
Disposition Facility and Transport Vendor Submittals	16-Feb-2011		
Phase I Pre-Demolition Contractor Submittals and List of Sub-Contractors	15-Feb-2011		n.a.
Revised Phase I Site Operating Plans	14-Jan-2011		deferred - see above
Request for Extension to Submit Revisions to Revised Phase I Site Operating Plan	4-Jan-2011		4-Jan-2011
Phase II Site Operating Plans	27-Dec-2010		
Additional Information Related to Onsite Vehicles sent via e-mail	3-Nov-2010		n.a.
Phase I Site Operating Plans	26-Oct-2010	23-Dec-2010	deferred - see above
WTC Contractor Selection for Survey Work	14-Oct-2010		n.a.
Phase I Site Operating Plans	29-Sep-2010	6-Oct-2010	deferred - see above
Contractor Use Notification for Perras on Priority 1 Items	27-Sep-2010		n.a.
Pull Ahead Request for Demolition Preparatory Work	27-Sep-2010	12-Oct-2010	
Memorandum of Routine Site Activities	22-Sep-2010		10/19/2010 (partial)
Sampling and Analysis Plan for Painted Surfaces on Stationary Process Equipment	10-Sep-2010		29-Sep-2010
Draft Assessment and Preparation Plan for Reusable Equipment for Sale and Table 1 - Sold Equipment Awaiting Approval to Proceed with Processing and Removal	10-Sep-2010		16-Sep-2010
Contractor Equipment Decontamination Work Plan	7-Sep-2010		16-Sep-2010
Massena Transformer Removal Work Plan	3-Sep-2010		n.a.
Contractor Selection Letter	2-Sep-2010		6-Oct-2010
Intent to Comply Letter	30-Aug-2010		n.a.
Designated Facility Coordinator Letter	27-Aug-2010		16-Sep-2010

n.a. = not applicable; approval not needed

MLC Massena Demolition Three Week Look Ahead

PROJECT CODE: MA0481

LEGEND:
Scheduled ---
Actual xxx

Brandenburg Industrial Service Company
2217 Spillman Drive | Bethlehem, PA | 18015
Tel (610) 691-1800 | Fax (610) 691-4200

Date 3/30/2011
Period From 4/3/2011 To 4/23/2011
Sheet 1 of 1

Responsibility	Activity Description	Actual Start	Scheduled Work Period																												Actual Completion	Remarks
			Previous Week							First Week							Second Week							Third Week								
			3/28	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	4/10	4/11	4/12	4/13	4/14	4/15	4/16	4/17	4/18	4/19	4/20	4/21	4/22	4/23			
M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa						
MLC	General Conditions																														Critical	
	Issue Contract																															
	Mobilization																															
	Mobilization																															
Brandenburg	Order & Secure DOT permits for Large Equipment	3/18/2011	xxx	xxx	xxx	xxx																										On-Going Throughout Project
Brandenburg	Mobilize large equipment	3/28/2011	xxx	xxx	xxx	xxx																										
Verizon	Communication to Trailers	3/15/2011																														Partial - Verizon DSL issues
	Submittals & Approvals																															
S&L Electric	Complete Electrical Submittal																															New layout provided to S&L on 3/23; awaiting response
OP-TECH/NYS/DOL	Variance Review	2/28/2011																														Anticipated response on 3/25
	Pull Ahead Work																															
	Electrical Disconnects & Re-Routes																															
S&L Electric/Brandenburg	Obtain final pricing for electrical re-routes (based on current scope)	2/18/2011																													2/18/2011	
S&L Electric/Brandenburg	Subcontract & Order Materials	2/22/2011																													2/22/2011	
S&L Electric	Order Materials	2/22/2011																														
S&L Electric	Excavate Trench to Manholes A & B	3/23/2011	xxx	xxx																											3/29/2011	
S&L Electric	Lay Conduit in Trench	3/23/2011	xxx	xxx																											3/29/2011	
S&L Electric	Pour Concrete Ductbank	3/24/2011	xxx	xxx																											3/29/2011	
S&L Electric	Backfill Conduit Trench	3/25/2011	xxx	xxx																											3/29/2011	
S&L Electric	Pour Substation Pad																															Contingent on Contract Change
S&L Electric	Relocate feeds for Temp service from Sub #3	3/29/2011		xxx	xxx	xxx																										
S&L Electric	Relocate Sub # 3																															
S&L Electric	Install Cable Tray inside Butler Bldg to Ductbank	3/29/2011	xxx	xxx	xxx																											
S&L Electric	Pull Cable for Ductbank & Cable Tray in Butler Bldg.																															
S&L Electric	Install Cable Tray from Butler Bldg. to WWTP Supports																															Contingent on Evaluation of MLC response on CO request
S&L Electric	Install Cable Tray from Butler Bldg. to WWTP																															Contingent on Evaluation of MLC response on CO request
Massena Electric	MED Pole Installation @ Scale House	3/24/2011																													3/24/2011	
S&L Electric	Feeder Installation to Scale House																															
S&L Electric	Install Wood Poles to Water Tower	3/29/2011		xxx																											3/29/2011	
S&L Electric	Feeder Installation to Water Tower																															
	Mechanical Disconnects/Re-routes																															
Perras	Millwater/Waste Water Pipe Connection																															
Perras	Stormwater Collection & Treatment Lagoon Pipe Connection																															
Perras	Fire Protection Capping to Building																															
Perras	Mill Water Capping to Building																															
Perras	Temporary Roadway	3/28/2011	xxx																													
	Temporary Fencing																															
Brandenburg	Obtain Cut Sheets	3/29/2011		xxx																											3/29/2011	
Butler	Install Fencing	3/28/2011	xxx	xxx	xxx	xxx																										
	Establish Environmental Controls																															
Brandenburg	Water Filter Set Up	3/18/2011		xxx	xxx	xxx																										
	Establish TSCA Work Area Barrier																															
Brandenburg	Construct Barrier Wall	3/2/2011																														
	Establish Truck Wash																															
Brandenburg	Soil & Erosion Control																															
	Inlet Fabric Protection																															
	Environmental																															
	TSCA Work Area																															Contingent on Contract & SOP Approval
Brandenburg	Universal Waste Collection	3/14/2011																														partial in Admin. Area
Brandenburg	Hydraulic Fluid Draining	3/14/2011																														
Brandenburg	Chemical Sweep	3/14/2011																														partial in Admin. Area
	Asbestos Abatement																															
OP-TECH	Administration Building Abatement	3/9/2011																														Based on Purchase Order & EPA E-Mail 1/21 Approval
OP-TECH	Prep/Containment	3/9/2011	xxx																													
OP-TECH	Abatement; Interior Friable ACM	3/29/2011		xxx	xxx	xxx																										
OP-TECH	Abatement; Interior Non-Friable ACM	3/29/2011		xxx	xxx	xxx																										
	NON TSCA Work Area																															Contingent on ARCADIS characterization, profiling & contract
	Glycol Recovery																															
	CFC Recovery (Stationary Units)																															
Brandenburg	Universal Waste Collection	3/1/2011	xxx	xxx	xxx	xxx																										
Brandenburg	Hydraulic Fluid Draining	3/3/2011	xxx	xxx	xxx	xxx																										
ARCADIS	Drained Fluid Characterization	3/24/2011																														

