



April 8, 2011

By E-Mail and Certified Mail

U.S. Environmental Protection Agency
290 Broadway, 19th Floor
New York, NY 10007-1866
Attn: Anne Kelly

U.S. Environmental Protection Agency
2890 Woodbridge Avenue Building 209 (MS-211)
Edison, NJ 08837
Attn: Andrew Confortini

NYS Department of Environmental Conservation, Region 6
Division of Environmental Remediation
317 Washington Street
Watertown, NY 13601
Attn: Peter Ouderkirk, Environmental Engineer

Re: Administrative Order Index No. CERCLA-02-2010-2027
General Motors Corporation – Central Foundry Division Superfund Site
(the "Site")
Massena, New York, St. Lawrence County

Gentlepersons:

Pursuant to paragraph 74 of the Administrative Order ("Order"), Index No. CERCLA-02-2010-2027, Motors Liquidation Company ("MLC"), please see attached the Weekly Progress Report for the Site. Please contact me at (201) 247-4890 if you have any questions.

Sincerely,

A handwritten signature in blue ink that reads "M. Brendan Mullen".

M. Brendan Mullen, P.E.
New York Cleanup Manager
RACER Trust

**I. Compliance Activities Completed for the Period
(April 1, 2011 to April 7, 2011)**

Site Activities

Asbestos abatement contractor continued site preparations, including construction of critical barriers and abatement support structures in the administrative area and the boiler room. Contractor continued removal of ACM in the administrative building area.

Brandenburg continued mobilization and pre-demolition activities, including:

- New worker orientations / Site safety audits
- Completed Brandenburg's site trailer hook-ups; still working through internet access
- Continued chemical sweep and universal waste removal activities
- TSCA-regulated equipment consolidation / staging nearly complete
- Continued Non TSCA equipment reservoir draining and preparation
- Continued area de-energizing / power isolation
- Dismantled and removed electrical Substation #3 in preparation for relocation to Butler building
- Completed excavation and reroute of existing fire protection pipeline and mill water reroute located west of the WTP building
- Completed construction of water pre-treatment system
- Initiated interior demolition in the southeast corner of the plant near track 9
- Confirmed oily waste line water collection by dye testing lines on east end of plant
- Completed electrical power to the USEPA office trailer
- Accepted delivery of all sections and began assembling the triple-wide office trailer complex
- Collected waste characterization samples of waste oil and waste glycol removed from facility equipment
- Continued third party air monitoring of ACM abatement activities, as needed.
- Completed establishing CAMP air monitoring background levels and continued CAMP air monitoring as weather permits
- Submittal review and detail backup

See attached Three-Week Look Ahead Schedule for additional information.

Maintenance Activities

MLC provided assistance to Brandenburg as requested.

II. Analytical Data

Preliminary analytical results for initial waste characterization samples collected on March 24-25, 2011 were received on April 5, 2011. Receipt of final analytical results is anticipated by April 9, 2011.

III. Site Activities Scheduled for the Upcoming Week

ACM abatement work will continue in the administrative area and will also be initiated in the boiler room (pending receipt of approved variance from NYSDOL).

Continue assembly of triple-wide office trailer and installation of electrical service connection.

The waste water pre-treatment system will go through initial start-up testing.

Brandenburg will continue pre-building demolition activities described above (see attached three week look ahead).

Brandenburg expects to begin C&D waste and scrap metal shipments the week of April 11, 2011.

IV. Waste Manifests, Bills of Lading, and/or Certificates of Destruction for Reporting Period

No waste manifests, bills of landing, or certificates of destruction were received during this period.

V. Project Submittals Status

The attached Table 1 summarizes submittals made during the prior reporting periods, submittals responded to, and submittals which continue to be under review.

ATTACHMENTS

1. Table 1 – Project Submittal Status
2. Three-Week Look Ahead Schedule

Weekly Progress Report – April 8, 2011
Former Central Foundry Massena Superfund Site
Administrative Order Index No. CERCLA-02-2010-2027

Massena Remediation Program Report Distribution List

2 copies (1 hard copy and 1 electronic copy):

Emergency and Remedial Response Division
U.S. Environmental Protection Agency, Region II
290 Broadway, 20th Floor
New York, NY 10007-1866
Attention: Anne Kelly

1 hard copy

U.S. Environmental Protection Agency
2890 Woodbridge Avenue
Building 209 (MS-211)
Edison, NJ 08837
Attn: Andrew Confortini

2 copies (1 hard copy and 1 electronic copy):

New York State Department of Environmental Conservation
317 Washington Street
Watertown, NY 13601-3787
Peter S. Ouderkirk, P.E.

All Reports and Government Correspondence:

James M. Redwine, Esq.
RACER Trust
401 South Old Woodward Avenue, Suite 370
Birmingham, MI 48009

Raymond M. Kapp
ARCADIS
One International Boulevard, Suite 406
Mahwah, NJ 07495

Table 1 - Project Submittal Status
Former Powertrain Plant at Central Foundry Division Superfund Site
Massena, New York
Administrative Order Index No. CERCLA-02-2010-2027

Document Submitted	Date of Submittal to USEPA	Comments Received from USEPA	Approval Received from USEPA
Phase I Pre-Demolition Contractor Submittals	4-Apr-2011		n.a.
Phase I Pre-Demolition Contractor Submittals	29-Mar-2011		n.a.
Phase I Pre-Demolition Contractor Submittals and List of Sub-Contractors	21-Mar-2011		n.a.
Revised Phase I Site Operating Plans	17-Mar-2011		23-Mar-2011
Revised Phase I Site Operating Plans	4-Mar-2011		deferred - see above
Phase I Pre-Demolition Contractor Submittals	2-Mar-2011		n.a.
Phase I Pre-Demolition Contractor Submittals and List of Sub-Contractors	22-Feb-2011		n.a.
Letter Regarding Furnace / Potential Delay	21-Feb-2011		n.a.
Phase I Pre-Demolition Contractor Submittals	18-Feb-2011		n.a.
Disposition Facility and Transport Vendor Submittals	16-Feb-2011		
Phase I Pre-Demolition Contractor Submittals and List of Sub-Contractors	15-Feb-2011		n.a.
Revised Phase I Site Operating Plans	14-Jan-2011		deferred - see above
Request for Extension to Submit Revisions to Revised Phase I Site Operating Plan	4-Jan-2011		4-Jan-2011
Phase II Site Operating Plans	27-Dec-2010		
Additional Information Related to Onsite Vehicles sent via e-mail	3-Nov-2010		n.a.
Phase I Site Operating Plans	26-Oct-2010	23-Dec-2010	deferred - see above
WTC Contractor Selection for Survey Work	14-Oct-2010		n.a.
Phase I Site Operating Plans	29-Sep-2010	6-Oct-2010	deferred - see above
Contractor Use Notification for Perras on Priority 1 Items	27-Sep-2010		n.a.
Pull Ahead Request for Demolition Preparatory Work	27-Sep-2010	12-Oct-2010	
Memorandum of Routine Site Activities	22-Sep-2010		10/19/2010 (partial)
Sampling and Analysis Plan for Painted Surfaces on Stationary Process Equipment	10-Sep-2010		29-Sep-2010
Draft Assessment and Preparation Plan for Reusable Equipment for Sale and Table 1 - Sold Equipment Awaiting Approval to Proceed with Processing and Removal	10-Sep-2010		16-Sep-2010
Contractor Equipment Decontamination Work Plan	7-Sep-2010		16-Sep-2010
Massena Transformer Removal Work Plan	3-Sep-2010		n.a.
Contractor Selection Letter	2-Sep-2010		6-Oct-2010
Intent to Comply Letter	30-Aug-2010		n.a.
Designated Facility Coordinator Letter	27-Aug-2010		16-Sep-2010

n.a. = not applicable; approval not needed

