



**INTERIM MEASURES WORK PLAN FOR  
PCB-IMPACTED AREAS  
(GM SMC0 FACILITY)**

**GENERAL MOTORS CORPORATION  
1629 N. WASHINGTON AVENUE  
SAGINAW, MICHIGAN 48605-5073**

**DECEMBER 2004  
REF. NO. 17075 (15)**  
This report is printed on recycled paper.

**Prepared by:  
Conestoga-Rovers  
& Associates**

651 Colby Drive  
Waterloo, Ontario  
Canada N2V 1C2

Office: 519•884•0510  
Fax: 519•884•0525

## TABLE OF CONTENTS

	<u>Page</u>
1.0 INTRODUCTION.....	1
1.1 SCOPE OF INTERIM MEASURES WORK PLAN .....	1
2.0 DESCRIPTION OF AREAS.....	3
2.1 IU D.....	3
2.2 IU E .....	3
3.0 RCRA FACILITY INVESTIGATION.....	4
3.1 SOIL INVESTIGATION.....	4
3.2 SITE GEOLOGY AND HYDROGEOLOGY.....	4
3.2.1 GEOLOGY .....	4
3.2.2 HYDROGEOLOGY .....	4
4.0 PROPOSED FULL-SCALE INTERIM MEASURES.....	5
4.1 RATIONALE FOR PROPOSED INTERIM MEASURES.....	5
4.2 SCOPE OF WORK .....	5
4.2.1 PREPARE HEALTH AND SAFETY PLAN .....	6
4.2.2 CONTRACTOR PROCUREMENT .....	6
4.2.3 PRE-MOBILIZATION ACTIVITIES.....	6
4.2.4 MOBILIZATION/SITE PREPARATION .....	6
4.2.5 SOIL EXCAVATION.....	7
4.2.6 VERIFICATION SAMPLING.....	7
4.2.7 TRANSPORTATION AND OFF-SITE DISPOSAL .....	8
4.2.8 BACKFILLING AND COMPACTION.....	8
4.2.9 DECONTAMINATION.....	9
4.2.10 SITE RESTORATION AND DEMOBILIZATION.....	9
5.0 REPORTING/DOCUMENT PREPARATION.....	10
6.0 SCHEDULE .....	11

LIST OF FIGURES  
(Following Text)

FIGURE 1.1	GM SMCO SITE LOCATION
FIGURE 1.2	GM SMCO SITE PLAN
FIGURE 3.1	ANALYTICAL DATA - IU D NORTH
FIGURE 3.2	ANALYTICAL DATA - IU D SOUTH
FIGURE 3.3	PROPOSED EXCAVATION AREAS - IU E
FIGURE 6.1	PROPOSED PROJECT SCHEDULE

## LIST OF ACRONYMS AND TERMS

40 CFR 761	Title 40 of the Code of Federal Regulations, Part 761
amsl	above mean sea level
bgs	below ground surface
CRA	Conestoga-Rovers & Associates
DOT	Department of Transportation
GM	General Motors Corporation
HASP	Health and Safety Plan
IM Work Plan	Interim Measures Work Plan
IU	Investigative Unit
MDEQ	Michigan Department of Environmental Quality
mg/kg	milligrams per kilogram
OSHA	Occupational Safety and Health Administration
PCB	polychlorinated biphenyls
POTW	Publicly Owned Treatment Works
RCRA	Resource Conservation and Recovery Act
RFI	RCRA Facility Investigation
SMCO	Saginaw Metal Casting Operations
U.S. EPA	United States Environmental Protection Agency

## 1.0 INTRODUCTION

This report presents the Interim Measures Work Plan (IM Work Plan) for soil at Investigative Unit (IU) D and IU E at the General Motors Corporation (GM) Saginaw Metal Casting Operations (SMCO) Facility at 2100 Veterans Memorial Parkway in Saginaw, Michigan (Site). The Site has the United States Environmental Protection Agency (U.S. EPA) identification number MID 041 793 340. The Site location is presented on Figure 1.1 and the Site Plan is presented on Figure 1.2. The locations of IU D and IU E are also presented on Figure 1.2.

This IM Work Plan was prepared in accordance with Title 40 of the Code of Federal Regulations, Part 761 (40 CFR 761) as a notification to the U.S. EPA of GM's intent to implement a cleanup of the Site-related polychlorinated biphenyl (PCB) contamination under the risk based option set forth under 40 CFR 761.61(c). The cleanup will address TSCA-regulated soils, specifically identified as those materials with PCB concentrations greater than 16 mg/kg. Act 451 Part 201 identifies 16 mg/kg PCB as the risk-based direct contact criteria. Should impacted soils be identified beyond the anticipated excavation limits based on verification sample GM may re-evaluate the 16 mg/kg cleanup objective and contact the U.S. EPA if the objective cannot practically be met.

The objective of this interim measure is to remove PCBs above 16 mg/kg. PCBs were reported in two soil samples from two locations within IU D, one at SB-00709 (43.5 mg/kg at 2 to 4 feet bgs) located on the south side of IU D on Figure 3.1, and one at SB-298 (32.2 mg/kg at 1 to 3 feet bgs) located on the north side of IU D on Figure 3.2. Following completion of the excavations, verification samples will be collected along sidewalls and bottom excavation bottom for PCB, manganese, and chromium analysis.

PCBs were reported in two soil samples from two locations within IU E, one at SB-03737A (18.3 mg/kg at 0 to 2 feet bgs), and one at MW-03734 (52.2 mg/kg at 0 to 2 feet bgs), as shown on Figure 3.3. Following completion of the excavations, verification samples will be collected along sidewalls and bottom excavation bottom for PCB analysis.

### 1.1 SCOPE OF INTERIM MEASURES WORK PLAN

GM is conducting a Resource Conservation and Recovery Act (RCRA) Facility Investigation (RFI) at the Site. The RFI is being performed consistent with the Unilateral Administrative Order issued by the U.S. EPA. As part of the RFI investigation, IU D and

IU E were investigated. Soil sample results reported PCBs at concentrations above 16 mg/kg.

This IM Work Plan details full-scale interim measures to address PCB soil impacts in IU D and IU E. The purpose of this IM Work Plan is to remediate selected areas to 16 mg/kg to allow for easier redevelopment opportunities.

## 2.0 DESCRIPTION OF AREAS

### 2.1 I U D

This area includes the operating SMCO plant and surrounding areas.

### 2.2 I U E

This area includes a receiving dock, railroad sidings, bulk materials storage, the Advanced Development Laboratory, and the current Powerhouse.

### **3.0 RCRA FACILITY INVESTIGATION**

#### **3.1 SOIL INVESTIGATION**

Extensive soil investigations have been completed in IU E and D as part of the RFI. Soil sample locations and PCB data for IU E and D (north and south) are presented on Figures 3.1, 3.2, and 3.3, respectively.

#### **3.2 SITE GEOLOGY AND HYDROGEOLOGY**

##### **3.2.1 GEOLOGY**

The ground surface typically consists of a layer of fill of varying thickness, over fluvial/marsh deposits composed of silty sand and silty clay, which in turn overlies glaciolacustrine deposits composed of clay with thin discontinuous sand lenses overlying subglacial sand/gravel deposits. Bedrock in this area is encountered approximately 84 to 106 feet below the surface on the property and is composed of hard fine sandstone, part of the Pennsylvanian Saginaw Formation.

##### **3.2.2 HYDROGEOLOGY**

Groundwater is presently unconfined in the more permeable surface fill and sand units. There is a confined water-bearing unit in the subglacial sand/gravel deposits, which are connected to the underlying sandstone. The two water bearing units are separated by the silty clay confining layer, which varies in thickness from 15 feet near the Saginaw River to 80 feet on the eastern side and which can have limited quantities of water in discontinuous sand units. The depth of groundwater varies from 3.5 feet bgs adjacent to the Saginaw River to 9.5 feet bgs on the eastern side of the Site. Flow in the water table groundwater is generally west/northwest toward the River, although the SMCO Plant locally affects flow, by pumping drains around the buildings. The deeper or bedrock water bearing unit flows generally north toward Saginaw Bay.

#### 4.0 PROPOSED FULL-SCALE INTERIM MEASURES

Full-scale interim measures will consist of the excavation and off-Site disposal of PCB-impacted surface soil and the backfilling of the excavated area with a clean, inert backfill material and a minimum of 10 inches of clean soil. Proposed excavation areas are identified on Figures 3.1, 3.2, and 3.3.

#### 4.1 RATIONALE FOR PROPOSED INTERIM MEASURES

Surface soil impacted by PCBs above 16 mg/kg will be excavated, verification and waste characterization samples will be taken, and the soil will be removed from the Site by a licensed waste hauler and delivered to an appropriately licensed landfill. GM is proposing to remove surficial PCB-impacted soil above 16 mg/kg to allow for easier redevelopment of the property.

#### 4.2 SCOPE OF WORK

The following sections describe the cleanup activities related to on-Site work to be conducted under this Work Plan:

- 4.2.1 Prepare Health and Safety Plan
- 4.2.2 Contractor Procurement
- 4.2.3 Pre-Mobilization Activities
- 4.2.4 Mobilization/Site Preparation
- 4.2.5 Soil Excavation
- 4.2.6 Verification Sampling
- 4.2.7 Transportation and Off-Site Disposal
- 4.2.8 Backfilling
- 4.2.9 Decontamination
- 4.2.10 Site Restoration and Demobilization

#### **4.2.1 PREPARE HEALTH AND SAFETY PLAN**

To ensure that all on-Site personnel are properly protected from potential exposure to Site-related constituents, a Site-specific Health and Safety Plan (HASP) will be prepared. A Site health and safety officer will complete a hazard analysis for all activities. The hazard analysis will identify the potential hazards, evaluate the level of personal protective equipment that will be used during the cleanup activities, and describe the personnel decontamination procedures required to control any potential personal exposures during implementation of this Work Plan.

The HASP will be prepared and implemented consistent with Occupational Safety and Health Administration (OSHA) 29 CFR 1910.120.

#### **4.2.2 CONTRACTOR PROCUREMENT**

A qualified, OSHA-trained remedial contractor will be procured for the removal and disposal of the PCB remediation waste. The remedial contractor will be responsible for the construction and removal of all temporary facilities (including a decontamination area, staging area, and support trailers); PCB remediation waste removal, transportation, and disposal; backfilling; and Site restoration.

In addition to the remedial contractor, subcontractors will also be procured to perform analytical laboratory services.

#### **4.2.3 PRE-MOBILIZATION ACTIVITIES**

Prior to mobilization, all areas in which removal activities are required will be marked based on previous sampling locations.

#### **4.2.4 MOBILIZATION/SITE PREPARATION**

Upon mobilization of the contractor at the Site, the contractor will establish security controls and designate the exclusion, contaminant reduction, and support zones by installing a temporary orange safety fence or caution tape, with warning signs, as necessary.

#### 4.2.5 SOIL EXCAVATION

The extent of excavation is identified on Figures 3.1, 3.2, and 3.3. Soils containing concentrations of PCBs above 16 mg/kg will be excavated using a hydraulic excavator. The limits of each excavation will be marked in the field prior to excavation (see Section 4.2.3).

It is anticipated that additional sloughing soil will be removed in addition to the PCB remediation waste. This will be based on a 1:1 angle of repose of the soil. The quantity of soil removed will be determined once the limits of excavation have been determined.

Excavated soils will be transferred directly into haul trucks or roll-off boxes that will be lined with polyethylene sheeting. The polyethylene sheeting will also be draped over the side of the roll-off box/haul truck to prevent contact with the soil during transfer from the excavation.

GM may re-evaluate the 16 mg/kg cleanup objective and contact the U.S. EPA if the objective cannot practically be met.

#### 4.2.6 VERIFICATION SAMPLING

Verification sampling will be conducted consistent with 40 CFR 761 Subpart O "Sampling to Verify Completion of Self-Implementing Cleanup and On-Site Disposal of Bulk PCB Remediation Waste and Porous Surfaces."

Verification samples will be collected based on a 5-foot grid overlaid onto the proposed excavation per §761.283. Verification sampling locations will be determined once the limits of excavation have been determined.

Verification samples will be submitted to the laboratory and analyzed for PCBs. Should PCBs be detected at concentrations greater than 16 mg/kg in a composite sample, the excavation in the area of inference defined by that composite sample will be extended appropriately and additional verification samples collected. The composited area may also be resampled in discrete locations to better define the PCB distribution prior to re-excavation.

#### 4.2.7 TRANSPORTATION AND OFF-SITE DISPOSAL

Disposal will be required for three waste streams: PCB remediation waste containing PCBs greater than or equal to 50 mg/kg, PCB remediation waste containing PCBs less than 50 mg/kg, and wastewater. PCB remediation waste will be disposed of in accordance with 40 CFR 761.61 *PCB Remediation Waste*.

##### PCB Remediation Waste Containing PCBs Greater Than or Equal to 50 mg/kg

This PCB remediation waste will include excavated soil containing PCBs at concentrations greater than or equal to 50 mg/kg. Prior to leaving the Site, the haul trucks and roll-off boxes will be securely tarped. Manifests will be prepared and will accompany the loads in accordance with 40 CFR 761 Subpart K *PCB Waste Disposal Records and Reports*.

##### PCB Remediation Waste Containing PCBs Less Than 50 mg/kg

This PCB remediation waste that is designated for off-Site disposal at a licensed municipal solid waste landfill will include excavated soils containing PCBs at concentrations less than 50 mg/kg, non-liquid cleaning materials (e.g., rags), and personal protective equipment at any concentration generated during the implementation of the cleanup. Prior to leaving the Site, the haul trucks and roll-off boxes will be securely tarped. The waste will be disposed of at a municipal landfill consistent with 40 CFR 761.61(a)(5)(v) *Cleanup Wastes*.

##### Wastewater

Water will be generated during decontamination activities. The water will be contained in appropriate containers (e.g., 500-gallon polyethylene tanks or 55-gallon drums), characterized, and appropriately disposed.

#### 4.2.8 BACKFILLING AND COMPACTION

The bottom and sides of the excavation will be surveyed to document the limits of excavation. The excavation will be backfilled with a clean, inert fill and a minimum of 10 inches of clean soil at the ground surface. As the fill is placed into the excavations, a dozer or excavator will spread the fill in approximate 1-foot lifts and the fill will be compacted by a roller or other suitable compactor to match adjacent material.

#### 4.2.9 DECONTAMINATION

Decontamination will be required for equipment that potentially comes in contact with soil impacted by PCBs. This will include the excavator and front end loader buckets and may include roll-off boxes, haul truck beds, small equipment, and wastewater containers.

Decontamination will be conducted using a diesel wipe per 40 CFR 761.79(c)(2). Decontamination materials will be disposed of consistent with 40 CFR 761.61 (a)(5).

#### 4.2.10 SITE RESTORATION AND DEMOBILIZATION


The contractor will remove any remaining temporary fencing, the decontamination pad, equipment, and other materials and supplies brought onto the Site for the cleanup activities. The area effected by the soil excavation activities will be seeded to establish a new vegetative cover.

## 5.0 REPORTING/DOCUMENT PREPARATION

Upon the completion of the PCB cleanup, a PCB Cleanup Report will be prepared in general accordance with 40 CFR 761.61(a)(9) to present a summary of the cleanup activities. The report will summarize the work completed, milestone dates, final survey information, a summary of field observations, quantities of materials removed and imported, and the certificates of disposal for the PCB Remediation Waste.

## 6.0 SCHEDULE


Figure 6.1 presents a proposed schedule for implementation of this IM Work Plan.



SOURCE: USGS 7.5 MINUTE TOPOGRAPHIC QUADRANGLE; SAGINAW, MICHIGAN 1967



figure 1.1  
**SITE LOCATION**  
**GENERAL MOTORS CORPORATION**  
**SAGINAW METAL CASTING OPERATIONS**  
*Saginaw, Michigan*




**LEGEND**  
 A --- INVESTIGATIVE UNIT BOUNDARY AND IDENTIFIER

NOTE: TOPO - SANBORN, 1996

SCALE VERIFICATION

THIS BAR MEASURES 1" ON ORIGINAL. ADJUST SCALE ACCORDINGLY.



**GENERAL MOTORS CORPORATION  
 SAGINAW METAL CASTING OPERATIONS**

SAGINAW, MICHIGAN

**SITE PLAN**



Source Reference:  
 MICHIGAN STATE PLANE SOUTH, NAD 83 USING INTERNATIONAL FEET, NGVD 88

Project Manager: I.R.	Reviewed By: M.T.	Date: DECEMBER 2004
Scale: 1" = 500'	Project N°: 17075-30	Report N°: 015 Drawing N°: figure 1.2

Hazardous Substance	State Wide Background	Industrial & Commercial I, II & IV				Toxic Substance Control Act
		Direct Contact A	Soil Volatilization to Indoor Air B	Ambient Air Particulates C	Ambient Air Finite VISC for Major Source D	
Total PCBs	6900	16	16000	6900	28000	1
Aluminum	370000	670	2900000	5900	5900	
Antimony	5.8	37	910	99	99	
Arsenic	400	8.4	17000	1900	1900	
Barium	800	800	8000000	8000	8000	
Benzene	10000	10000	10000000	10000	10000	
Benzofluoranthene	10000	10000	10000000	10000	10000	
Benzopyrene	10000	10000	10000000	10000	10000	
Beryllium	27000	27000	27000000	27000	27000	
bis(2-Ethylhexyl)phthalate	2100	2100	2100000	2100	2100	
2-Butanone	8200	8200	8200000	8200	8200	
Cadmium	8200	8200	8200000	8200	8200	
Carbazole	8200	8200	8200000	8200	8200	
Chloride	8200	8200	8200000	8200	8200	
Chromium	8200	8200	8200000	8200	8200	
Chromium, Hexavalent	8200	8200	8200000	8200	8200	
Cyanide (total)	8200	8200	8200000	8200	8200	
Dibenz(a,h)anthracene	8200	8200	8200000	8200	8200	
1,1-Dichloroethane	8200	8200	8200000	8200	8200	
cis-1,2-Dichloroethane	8200	8200	8200000	8200	8200	
1,2-Dichloropropane	8200	8200	8200000	8200	8200	
1,4-Dioxin	8200	8200	8200000	8200	8200	
Ethylbenzene	8200	8200	8200000	8200	8200	
Fluoranthene	8200	8200	8200000	8200	8200	
Formaldehyde	8200	8200	8200000	8200	8200	
Formaldehyde, 1,2,3-trisubstituted	8200	8200	8200000	8200	8200	
Iron	8200	8200	8200000	8200	8200	
Lead	8200	8200	8200000	8200	8200	
Manganese	8200	8200	8200000	8200	8200	
Mercury	8200	8200	8200000	8200	8200	
Methylphenol (Cresol)	8200	8200	8200000	8200	8200	
Naphthalene	8200	8200	8200000	8200	8200	
Nickel	8200	8200	8200000	8200	8200	
Phenanthrene	8200	8200	8200000	8200	8200	
Phenol	8200	8200	8200000	8200	8200	
Selenium	8200	8200	8200000	8200	8200	
Sodium	8200	8200	8200000	8200	8200	
Toluene	8200	8200	8200000	8200	8200	
Trichloroethane	8200	8200	8200000	8200	8200	
Vanadium	8200	8200	8200000	8200	8200	
Vinyl chloride	8200	8200	8200000	8200	8200	
Xylene (total)	8200	8200	8200000	8200	8200	
Zinc (Total)	8200	8200	8200000	8200	8200	

SB-02111	06/30/00	06/30/00	06/30/00
	24-26(ft)	28-30(ft)	34-36(ft)
Total PCBs	ND (0.1)	ND (0.1)	ND (0.1)ND (0.1)

SB-02111e	11/30/01	11/30/01	11/30/01
	12-14(ft)	16-18(ft)	22-24(ft)
Total PCBs	ND (0.13)	ND (0.12)ND (0.13)	ND (0.12)

SB-02012b	11/30/01	11/30/01	11/30/01	11/30/01	11/30/01
	11-12(ft)	12-14(ft)	16-18(ft)	18-20(ft)	20-22(ft)
Total PCBs	ND (0.12)	ND (0.12)ND (0.12)	ND (0.11)	ND (0.12)	ND (0.11)

B00224	02/11/00
	0-10(ft)
Total PCBs	ND (0.1)

B00223	02/11/00
	0-11.6(ft)
Total PCBs	ND (0.1)

SB-02311	06/05/00	06/05/00
	1-3(ft)	4-6(ft)
Antimony	ND (10.4) J	ND (12.1) J
Benzo(a)pyrene	0.4	0.06
Manganese	269 J	73.4 J
Total PCBs	ND (0.1)	ND (0.1)

SB-02411	06/05/00	06/05/00
	1-3(ft)	6.5-8.5(ft)
Antimony	ND (10.8) J	6.7 J
Benzo(a)pyrene	ND (0.3)	ND (0.3)
Formaldehyde	ND (10) J	4 J
Manganese	361 J	10800 J (C)
Total PCBs	ND (0.1)	ND (0.1)

MW-02410	10/02/98	10/02/98	10/07/98
	2-4(ft)	4-6(ft)	12-14(ft)
Antimony	ND (10)	ND (10)	ND (10)ND (10)
Benzo(a)pyrene	ND (0.3)	ND (0.3)	ND (0.3)ND (0.3)
Chromium	299 (C)	271 (C)	1814
Manganese	10900 (C)	10900 (C)	275 J/200 J
Total PCBs	ND (0.1)	ND (0.1)	ND (0.1)ND (0.1)

SB-02510	06/06/00	06/06/00	12/03/01	12/03/01
	0.7-2.7(ft)	2-4(ft)	2-4(ft)	4-6(ft)
Antimony	5.9 J	26 J	-	-
Benzo(a)pyrene	ND (3)	ND (15)	-	-
Chromium	583 (C)	2280 (C)	-	-
Formaldehyde	33 J	84 J (BD)	0.8 J	8 J
Manganese	10900 (C)	3770 (C)	8680 (C)	3000 (C)
Total PCBs	ND (0.1)	ND (0.1)	-	-

SB-02509	12/03/01	12/03/01
	2-4(ft)	4-6(ft)
Formaldehyde	0.6 J	1 J
Manganese	7150 (C)	6160 (C)

A-4-B-4	04/19/95	05/05/95	SB-02309	07/05/00
	0-0.5(ft)	0-0.5(ft)		0.7-2.7(ft)
Benzo(a)pyrene	ND (0.33)	ND (0.33)	Benzo(a)pyrene	ND (0.3)
Total PCBs	ND (0.1)	ND (0.1)	Total PCBs	ND (0.1)

SB-02309a	07/06/00
	0.7-2.7(ft)
Benzo(a)pyrene	ND (0.3)0.04
Total PCBs	ND (0.1)0.35 J

A-2-B-2	04/19/95	05/05/95
	0-0.5(ft)	0-0.5(ft)
Benzo(a)pyrene	ND (0.33)	ND (0.33)

SB-02407	06/06/00	06/06/00
	0.8-2.8(ft)	18-20(ft)
Antimony	R/R	R
Benzo(a)pyrene	0.5ND (0.3)	ND (0.3)
Chromium	11783.9	17.5
Formaldehyde	0.9 J/0.7 J	3 J
Manganese	2390 (C)/1550	245
Total PCBs	ND (0.1)ND (0.1)	ND (0.1)

SB-02505	01/07/03	01/07/03
	1-3(ft)	3-5(ft)
Manganese	5590 (C)	311

SB-02308	07/06/00
	0.7-2.7(ft)
Benzo(a)pyrene	0.1
Total PCBs	0.48 J

A-1-B-1	04/19/95	05/05/95
	0-0.5(ft)	0-0.5(ft)
Benzo(a)pyrene	ND (0.33)	ND (0.33)

A-3-B-3	04/19/95	05/05/95
	0-0.5(ft)	0-0.5(ft)
Benzo(a)pyrene	ND (0.33)	ND (0.33)

SB-02209a	07/05/00	07/05/00
	0.7-2.7(ft)	2.7-3.9(ft)
Benzo(a)pyrene	0.07	0.03
Total PCBs	0.75 J	0.385 J

SB-02209b	07/05/00
	0.7-2.5(ft)
Benzo(a)pyrene	0.07
Total PCBs	0.69 J

MW-11901	10/12/98	10/12/98	10/12/98	10/12/98	10/12/98	10/12/98
	0-2(ft)	4-6(ft)	12-14(ft)	28-30(ft)	44-46(ft)	60-62(ft)
Antimony	ND (10)	ND (10)	ND (10)ND (10)	ND (10)	ND (10)	ND (10)
Benzo(a)pyrene	0.4	ND (0.3)	ND (0.3)ND (0.3)	ND (0.3)	ND (0.3)	ND (0.3)
Chromium	14	3	13/13	14	12	24
Manganese	221	202	214/250	256	220	348
Total PCBs	ND (0.1)	ND (0.1)	ND (0.1)ND (0.1)	ND (0.1)	ND (0.1)	ND (0.1)

SB-02209	07/05/00	07/05/00
	0.7-2.7(ft)	9-11(ft)
Benzo(a)pyrene	ND (0.3)	ND (0.3)
Total PCBs	0.98 J	ND (0.1)

SB-02211	06/06/00	06/06/00
	0-2(ft)	16-18(ft)
Antimony	R	R
Benzo(a)pyrene	0.2	ND (0.3)
Chromium	22.1	16.2
Formaldehyde	2 J	3 J
Manganese	300	209
Total PCBs	ND (0.1)	ND (0.1)

SB-01910	12/19/02	12/19/02	12/19/02
	18-20(ft)	20-22(ft)	22-24(ft)
Total PCBs	0.485 J	0.205 J	0.31 J

MW-00909	10/15/98	10/15/98
	0-2(ft)	8-9(ft)
Antimony	ND (10)	ND (10)ND (10)
Benzo(a)pyrene	ND (0.3)	ND (0.3)ND (0.3)
Chromium	24	13/12
Manganese	275	269/333
Total PCBs	ND (0.1)	ND (0.1)ND (0.1)

SB-00709	12/12/02	12/12/02
	0-2(ft)	2-4(ft)
Total PCBs	ND (0.11)	43.5 J (AE)

**LEGEND**

- A - - - INVESTIGATIVE UNIT BOUNDARY AND IDENTIFIER
- 585- GROUNDWATER ELEVATION FT. AMSL (NAVD 88)
- MONITORING WELL LOCATION - RFI
- SOIL BORING LOCATION - RFI
- SAMPLE LOCATION - NO REPORTED DATA
- SOIL BORING LOCATION - HISTORICAL
- PROPOSED EXCAVATION

**NOTES:**

- TOTAL PCBs WERE SUMMED BY ADDING THE POSITIVE DETECTIONS PLUS HALF THE QUANTIFICATION LIMITS FOR NON-DETECT RESULTS OF ARCSLORS DETECTED ELSEWHERE AT THE SITE. IF QUANTIFICATION LIMITS ARE NOT AVAILABLE, HALF THE REPORTING LIMITS ARE USED FOR NON-DETECTED VALUES.
- SCREENING CRITERIA AND SAMPLE RESULTS ARE COMPARED TO TWO SIGNIFICANT DIGITS. RESULTS EQUAL TO SCREENING CRITERIA ARE NOT HIGHLIGHTED AS EXCEEDANCES.
- PARAMETER LISTS ARE AREA SPECIFIC BASED ON EXCEEDANCES.
- GROUNDWATER CONTOURS REPRESENT THE UPPER SATURATED ZONE.
- LOCATION SB-10711 WAS SUMMED AT ND AND DETECTIONS AS SUMMATION OF THE DETECTED ARCSLORS.

**SCALE VERIFICATION**  
THIS BAR MEASURES 1" ON ORIGINAL. ADJUST SCALE ACCORDINGLY.

**GENERAL MOTORS CORPORATION  
SAGINAW METAL CASTING OPERATIONS**

SAGINAW, MICHIGAN

**ANALYTICAL DATA  
IU D SOUTH**

**CRA CONESTOGA-ROVERS & ASSOCIATES**


Source Reference:  
MICHIGAN STATE PLANE SOUTH, NAD 83 USING INTERNATIONAL FEET, NGVD 88  
NOTE: TOPO - SANBORN, 1996

Project Manager:	Reviewed By:	Date:
I.R.	M.T.	DECEMBER 2004

Scale:	Project No.:	Report No.:	Drawing No.:
1" = 150'	17075-30	015	figure 3.1

17075-30(015)GN-WA009 DEC 06/2004

Hazardous Substance	State Wide Default Background	Industrial & Commercial I, II & V				Toxic Substance Control Act
		Direct Contact	Soil Volatilization to Indoor Air	Ambient Air Particulate Soil Inhalation	Ambient Air Particulate VBC for 2 Meter Source Thickness	
Total PCBs	16	18000	8500	28000	28000	1
Aluminum	370000					
Antimony	670					
Arsenic	87					
Benzene	400	8.4	470000	99		
Benz(a)pyrene	8					
Benzofluoranthene	1800					
Beryllium	1000					
bio-2-Ethylhexylphthalate	27000	27000	29000000	36000		
2-Butanone	2100					
Cadmium	2400					
Carbon dioxide						
Chlorine	8200					
Chromium, Hexavalent	8000					
Cyanide	3000					
Cyanide (total)	250					
Dibenz(a,h)anthracene	870	0.33	78000	15		
1,1-Dichloroethane	840	41	1000000	430		
cis-1,2-Dichloroethane	560	7.4	1000000	91		
1,2-Dichloropropane	36000					
2,4-Dinitrophenol	140	140	2100000	3100		
Ethylbenzene	130000					
Fluoranthene	6000	65	4100000	880000		
Formaldehyde	60					
Hexachloro-1,2,3-cyclohexene	12000					
Iron	2000					
Lead	200					
Manganese	8000	88	8800	82		
Mercury	3600					
Methylphenyl (Chexol)	62000	470	380000	350		
Naphthalene	150000					
Nickel	320					
Pentachlorophenol	8200	5100	130000	190		
Phenanthrene	12000					
Phenol	1000000					
Selenium	900					
Sodium	1000000					
Toluene	250	260	1000000	36000		
Trichloroethane	600	37	2300000	140		
Vanadium	5500	3.4	880000	170		
Vinyl chloride	150	150	130000000	85000		
Zinc (Total)	47	63000				



0 60 150'

**LEGEND**

- A --- INVESTIGATIVE UNIT BOUNDARY AND IDENTIFIER
- S-B-S --- GROUNDWATER ELEVATION FT. AMSL (NAVD 88)
- MONITORING WELL LOCATION - RFI
- SOIL BORING LOCATION - RFI
- SAMPLE LOCATION - NO REPORTED DATA
- SOIL BORING LOCATION - HISTORICAL
- PROPOSED EXCAVATION

- NOTES:**
- TOTAL PCBs ARE SUMMED BY ADDING THE POSITIVE DETECTIONS PLUS HALF THE QUANTITATION LIMITS FOR NON-DETECT RESULTS OF AROCLORS DETECTED ELSEWHERE AT THE SITE. IF QUANTITATION LIMITS ARE NOT AVAILABLE, HALF THE REPORTING LIMITS ARE USED FOR NON-DETECTED VALUES.
  - SCREENING CRITERIA AND SAMPLE RESULTS ARE COMPARED TO TWO SIGNIFICANT DIGITS. RESULTS EQUAL TO SCREENING CRITERIA ARE NOT HIGHLIGHTED AS EXCEEDANCES.
  - PARAMETER LISTS ARE AREA SPECIFIC BASED ON EXCEEDANCES.
  - GROUNDWATER CONTOURS REPRESENT THE UPPER SATURATED ZONE.
  - LOCATION SB-10711 WAS SUMMED AT ND AND DETECTIONS AS SUMMATION OF THE DETECTED AROCLORS.



SCALE VERIFICATION

THIS BAR MEASURES 1" ON ORIGINAL. ADJUST SCALE ACCORDINGLY.

**GENERAL MOTORS CORPORATION**  
**SAGINAW METAL CASTING OPERATIONS**  
 SAGINAW, MICHIGAN  
**ANALYTICAL DATA**  
 IU D NORTH



Source References:  
 MICHIGAN STATE PLANE SOUTH, NAD 83 USING INTERNATIONAL FEET, NGVD 88  
 NOTE: TOPO - SANBORN, 1996

Project Manager: I.R.	Reviewed By: M.T.	Date: DECEMBER 2004
Scale: 1" = 150'	Project No: 17075-30	Report No: 015
		Drawing No: figure 3.2





ACTIVITY	DATE	MONTH			
		1	2	3	4
1. USEPA APPROVAL OF WORK PLAN . . . . . *					
2. CONTRACTOR MOBILIZATION . . . . .					
3. SOIL SAMPLING . . . . .					
4. EXCAVATION & DISPOSAL OF WASTE . . . . .					
5. VERIFICATION . . . . .					
6. SITE RESTORATION & DEMOBILIZATION . . . . .					
7. REPORT PREPARATION . . . . .					

**LEGEND**

- CONTINUOUS ACTIVITY
- \* MILESTONE EVENT

figure 6.1  
**PROPOSED PROJECT SCHEDULE**  
**GENERAL MOTORS CORPORATION**  
**SAGINAW METAL CASTING OPERATIONS**  
*Saginaw, Michigan*