

# RACER LANSING PROPOSED LOWER 1,4-DIOXANE INTERIM MEASURE UPDATE

Jackie Saling, Arcadis  
Patrick Curry, Arcadis  
Dave Favero, Racer Trust

August 30, 2018

# Agenda

- Conceptual Site Model
- Remedy Development & Bioremediation Refresher
- Pre-design Testing with Enhancements
- Pre-design Testing Results and Conclusions
- Corrective Action Objectives
- Full Scale Biosparge Components
  - Transects
  - Biosparge Points
  - Conveyance Piping
  - Process Equipment
- System Operation
- Performance and Stability Monitoring

© Arcadis 2017

DRAFT – For Discussion Purposes Only




# Conceptual Site Model

DRAFT – For Discussion Purposes Only

# Lower 1,4-Dioxane Plume

**LEGEND**


-  BEDROCK MW
-  WEATHERED BR MW
-  DEEP OB MW
-  DEEP VAP BORING
-  MUNICIPAL BEDROCK WELL
-  PLANT 2 LNAPL
-  ESTIMATED APC > 7.2 ug/L
-  RACER > 72 ug/L
-  RACER > 7.2 ug/L
-  PLANT 2
-  PLANT 3
-  PLANT 6



© Arcadis 2017


**DRAFT – For Discussion Purposes Only**

# Cross-Section



Monitoring Well/VAP

1,4-Dioxane




# PFAS in Weathered Bedrock

Two of the weathered bedrock wells show trace concentrations of PFOS+PFOA

- Low-concentration of PFAS in perched zone
- Trace PFAS in weathered bedrock, will not effect 1,4-dioxane remedy


Weathered Bedrock Well Non-detect

Weathered Bedrock Well J-flag detection



# Remedy Development

# 1,4-Dioxane Treatment Technologies




# Pump and Treat with AOP

## Advanced Oxidation Process Bench Testing

- Treated 1,4-D < 1 part per billion
- No by-product concerns

## Field Hydraulic Testing

- Low extraction flow rates, difficult to maintain
- Relatively easier to inject




# In-Situ Chemical Oxidation (ISCO)

## Bench Testing


- Successful oxidation using persulfate without engineered activation

## Field Oxidant Injection

- Treatment limited to injection ROI. No drift of working strength oxidant and subsequent rebound. Not practical to implement full scale.




# 1,4-Dioxane Treatment Technologies



# Bioremediation Basics - Refresher

- Research and field testing showed the potential to co-metabolically biodegrade 1,4-dioxane




- Important components of co-metabolic biodegradation for 1,4-dioxane:
  - Propane
  - Microbes with genes that express enzymes that can co-metabolize 1,4-D
  - Aerobic conditions (DO)
  - Nutrients



ENV 425



# Biosparge Pilot Testing



## Air Sparge Only Test

Determine spargability and optimal well placement field testing



## Lab Proof of Concept

Understand processes and response to changing conditions in a controlled environment



## Propane Biosparge Test

Determine if biosparge is capable of biodegrading 1,4-D at the site



## Pre-Design Test


Incorporate field/lab findings. Vet conceptual design assumptions and assess realistic treatment expectations



# Pre-Design Testing with Sand Lens Enhancements


# Pre-Design Test Objectives

1. Determine if gas distribution can be optimized in the weathered bedrock through sand lens enhancements
2. Define the ROI of the active treatment zone and verify spacing of biosparge points for full-scale implementation
3. Optimize operational parameters such as: flow rates, propane dosage, DO, bioaugmentation applications, and nutrient injections to maximize treatment and minimize cost



© Arcadis 2017


DRAFT – For Discussion Purposes Only



04 September 2018

15

# Pre-Design Testing Layout




- Three new sparge wells:
  - Oriented to maximize existing well infrastructure
  - Similar location as previous pilot to allow for direct comparison of performance
  - Aligns with potential full scale implementation locations

© Arcadis 2017

**DRAFT – For Discussion Purposes Only**

# Sand Lens ROI Monitoring


- Anticipated sand lens ROI of 15 feet
- Installed highly sensitive tilt meters to detect surface deformation as fracture propagates, estimate shape and attitude of fractures
- Calculated injected sand mixture volume
- Water level monitoring in nearby MWs to detect hydraulic response
- TOC samples collected after each sand lens installation to verify extent of guar gum in near by MWs




# Sand Lens ROI Results

- Tilt meters detected surface deformation 20-35 ft
- Injected sand mixture volume indicated minimum of 15ft ROI assuming a 0.5 cm thick sand lens
- Hydraulic response in MWs 10 to 25 ft away
- Increase in TOC up to 15 ft
- DO response in MWs greater than 15 ft



## Tilt Meter



| AS-16-02             |                                   |               |
|----------------------|-----------------------------------|---------------|
| Date                 | Sparge Well Installed (Sand Lens) | Result (mg/L) |
| 8/31/2017 (Baseline) | None                              | 7.7           |
| 11/29/2017           | AS-17-03 (1)                      | 8.8           |
| 11/29/2017           | AS-17-03 (2)                      | 9.1           |
| 11/30/2017           | AS-17-05 (2)                      | 272           |
| 12/6/2017            | All                               | 330           |




# Biosparge Point Installation



# System Operation

- 4 month test sparging 3 sparge wells
- 6 hours of air flow per point per day, 1 hour intervals,
- 2 hours of propane flow per day, 1/2 hour intervals @ 15% LEL
- Bioaugmentation (ENV 425) and nutrient addition (DAP)
- Greater than 97% up time during testing


|        |        |        |        |        |        |        |        |        |        |
|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| ZONE 1 | ZONE 1 | ZONE 1 | ZONE 1 | ZONE 1 | ZONE 1 | ZONE 1 | ZONE 1 | ZONE 1 | ZONE 1 |
| ZONE 2 | ZONE 2 | ZONE 2 | ZONE 2 | ZONE 2 | ZONE 2 | ZONE 2 | ZONE 2 | ZONE 2 | ZONE 2 |
| ZONE 3 | ZONE 3 | ZONE 3 | ZONE 3 | ZONE 3 | ZONE 3 | ZONE 3 | ZONE 3 | ZONE 3 | ZONE 3 |
| AIR    | AIR    | AIR    | AIR    | AIR    | AIR    | AIR    | AIR    | AIR    | AIR    |
| TIME   | TIME   | TIME   | TIME   | TIME   | TIME   | TIME   | TIME   | TIME   | TIME   |
| 5.0    | 5.5    | 6.0    | 6.5    | 7.0    | 7.5    | 8.0    | 8.5    | 9.0    | 9.5    |



© Arcadis 2017


**DRAFT – For Discussion Purposes Only**


# Results and Conclusions



- ◆ 1,4-Dioxane
- ▲ Propane
- Dissolved Oxygen


## TW-14-02






- ◇ 1,4-Dioxane
- △ Propane
- Dissolved Oxygen

### AS-16-01




DRAFT – For Discussion Purposes Only




- ◆ 1,4-Dioxane
- ▲ Propane
- Dissolved Oxygen

### PW-14-01





DRAFT – For Discussion Purposes Only



- ◆ 1,4-Dioxane
- ▲ Propane
- Dissolved Oxygen


## AS-16-02






- ◆ 1,4-Dioxane
- ▲ Propane
- Dissolved Oxygen

### TW-16-01




DRAFT – For Discussion Purposes Only



- ◆ 1,4-Dioxane
- ▲ Propane
- Dissolved Oxygen

## TW-14-01



DRAFT – For Discussion Purposes Only

# Conclusions

1. Sand lens enhancements allow for more consistent and controlled injection of gases in the weathered bedrock
  2. All lines of evidence during sand lens installation support a minimum of 15 foot ROI. Treatment effectiveness confirmed 15 foot spacing will result in robust treatment.
  3. Optimize operational parameters:
    - With sand lens enhancements, able to sparge:
      - At higher flow rates (5 cfm vs. 2 cfm)
      - At lower pressure (<10psi vs. 20-30 psi) and
      - Less frequently (6hrs/day/well vs. 12 hrs/day/well)
    - Utilizing significantly less propane (205 lbs vs 59 lbs) resulted in better performance
    - Maintaining DO is critical, adaptive operation will be required
    - Bioaugmentation applications not required, reductions observed via native communities
- © Arcadis 2017 Nutrient application frequency may be every 6-12 months initially

# Corrective Action Objective

**DRAFT – For Discussion Purposes Only**

# Biosparge CAO

- Short-term objective: Install biosparge system to reduce the concentration of 1,4-dioxane along the core of the lower 1,4-dioxane weathered bedrock plume
- Long-term objective: Continued protection of the municipal drinking water supply by preventing Site related 1,4-dioxane impacted groundwater from migrating off-site at concentrations greater than 7.2 µg/L (Part 201 Drinking Water Cleanup Criteria)
- Current information does not indicate that Site related 1,4-dioxane has, or ever will, reach the municipal wells at a concentration greater than 7.2 µg/L.
  - Reduction of on-site 1,4-dioxane concentrations is proposed to further reduce the likelihood of impacts migrating to the municipal water supply
- Biosparge system performance will be evaluated on an annual basis to optimize performance
  - Performance will be evaluated using a flux-based monitoring program, including trend analysis for wells located within the treatment zone and around the boundary of the plume


# Biosparge CAO

- There is the potential for comingling with the APC 1,4-dioxane impacts along the western Plant 2 property boundary. The APC site is located on Rosemary Street adjacent to the RACER Plant 2 western boundary. The goal of the biosparge system is to address RACER's portion of the 1,4-dioxane impacts
- The biosparge system (or portions of the system) will be operated until:
  - Further reduction in groundwater concentrations require extraordinary effort (i.e. diminishing returns)
  - Concentrations along the core of the lower 1,4-dioxane plume, and at the property boundary show stable to decreasing concentrations using statistical evaluation, or
  - The short and long term objectives have been met

# Biosparge System Components


# Biosparge Components

- Treatment transects perpendicular to groundwater flow to promote clean water flushing downgradient
- Biosparge points with high-permeability sand lenses screened in weathered bedrock
- Underground conveyance network to carry compressed gases to biosparge points
- Above-grade injection equipment (compressor, piping, valves)
- Performance monitoring well network




# Biosparge System Transects

- Transect approach where groundwater will be treated within each biosparge transect; once treated clean water will flush between the transects to reduce groundwater concentrations downgradient
- Pilot/pre-design testing indicates biosparge treatment transects can reduce concentrations of 1,4-dioxane within the transect to  $<10 \mu\text{g/L}$
- Section 1
  - Grand River Formation
  - GW Velocity 275 - 500 ft/yr
  - 1,4-dioxane concentration trends in weathered bedrock upgradient of transect show 1,4-D will reach target in ~6 years



# Biosparge System Transects


- Section 2
  - Transitional area between Grand River and Saginaw Formation
  - GW Velocity 85 - 265 ft/yr
- Section 3
  - Saginaw Formation
  - GW Velocity 25 - 50 ft/yr
  - Includes transect to address impacts beneath the NAPL
  - Three pre-design biosparge wells will be incorporated into the southern most transect









# Biosparge Points

- Borehole installed using roto-sonic drilling method
  - 4" blank PVC casing installed to depth
  - Neat cement around casing, allowed to cure for ~1 week
- Sand lens installation
  - Two lenses per sparge point
  - Blank casing and formation are pre-notched with water jet
  - Injection rig used to inject a guar gum, quartz silica sand, borax, and LEB-H – endo-1,4-R-mannase mixture. Approximately 1,000 lbs of sand and 200 gallons carrier fluid injected per lens
- Each point fitted with an air sparge well screen




# Conveyance Piping



Depth of piping 24" – 42" below ground surface

# Process Equipment



**LEGEND**

|     |                       |       |                      |
|-----|-----------------------|-------|----------------------|
| LEL | LOWER EXPLOSIVE LIMIT | PI XX | PRESSURE TRANSMITTER |
|     | BALL VALVE            | FI XX | MASS FLOW METER      |
|     | SOLENOID VALVE        |       |                      |
|     | PRESSURE INDICATOR    |       |                      |

# System Operation

# Operation

- Start-up period to determine air/propane flow rates/cycles for optimal dissolved phase propane and oxygen distribution
- Bioaugmentation - injections of propanotrophic cultures and/or nutrients as-needed
  - Both pilot tests have shown initial decreases of 1,4-D prior to bioaugmentation
- Operating Strategy
  - Up to 10 SCFM air flow per biosparge point (currently operating at 5 scfm)
  - Adaptive system design allows biosparge points to be turned on and off to optimize performance
  - Propane dose 15 – 35% of LEL, cycled (currently operating 15% LEL, 6, 30 min cycles/day)
- Operations and Maintenance
  - Routine: DO/flow/pressure monitoring, equipment maintenance, well head LEL monitoring
  - Non-Routine: Troubleshooting, sparge point rehabilitation, maintenance bioaugmentation and/or nutrient injections




# Performance and Stability Monitoring

# Performance Monitoring Wells

- Network of approximately 12 existing and approximately 16 new monitoring wells
- Mass flux-based performance monitoring utilizing only wells screened in the weathered bedrock and bedrock
- Each biosparge transect will have monitoring wells up-gradient, within ROI, and down-gradient, with approximately 1 well per 200 feet



- PROPOSED SPARGE POINT
- ▲ PROPOSED PERFORMANCE MONITORING WELL
- ▲ WEATHERED BEDROCK MONITORING WELL; TEST MW
- ▲ BEDROCK MONITORING WELL
- PROPOSED 1" HDPE LATERAL (INDIVIDUAL LINES IN SHARED TRENCH TO EACH SPARGE POINT)



DRAFT – For Discussion Purposes Only

# Stability Monitoring - 1,4-Dioxane


Semi-annual reporting.  
Annual stability analysis.

## Sampling:

- Completed quarterly in new wells until trends are established, then
  - Semi-annual if increasing trend noted, or at sentinel perimeter wells
  - Annually where ND or stable/no trend
  - Biennial upgradient/ far downgradient

### LEGEND

- LNAPL MONITORING WELL
- ▲ PERCHED ZONE MONITORING WELL
- ▲ DEEP OVBURDEN MONITORING WELL
- ▲ WEATHERED BEDROCK MONITORING WELL
- ▲ BEDROCK MONITORING WELL
- QUARTERLY FREQUENCY
- SEMI-ANNUAL FREQUENCY
- ANNUAL FREQUENCY
- BIENNIAL FREQUENCY
- ▨ APPROXIMATE EXTENT OF LNAPL
- ▨ APPROXIMATE EXTENT OF VOCs IN PERCHED GW > DW CRITERIA
- ▨ PERCHED 1,4-DIOXANE IMPACTS > PROPOSED DW CRITERIA (8.5 µg/L)
- ▨ LOWER 1,4-DIOXANE IMPACTS > DW CRITERIA (85 µg/L, NOT DEFINED)
- ▨ LOWER 1,4-DIOXANE IMPACTS > PROPOSED DW CRITERIA (7.2 µg/L, NOT DEFINED)
- ▨ PLANT 2
- ▨ PLANT 3
- ▨ PLANT 6





## Next Steps

- Finalize and Submit Biosparge Interim Measures Work Plan – October 2018
- Review and approval of IM Work Plan
- Design of Full Scale System – approximately 4 - 5 months from approval
- Contractor Bid and Selection (Drilling, Sub-grade, Electrical, Equipment) – approximately 1 - 2 months following design
- Pre-Construction Planning, Coordination, and Equipment Procurement – approximately 3 – 4 months after contractor selection
- System Construction – approximately 4 – 6 months