



RACER Trust

2023 Annual Report

Closed Hazardous Waste Surface
Impoundment

EPA ID No. INR000021436

February 27, 2024



2023 ANNUAL REPORT

Closed Hazardous Waste Surface
Impoundment

EPA ID No. INR000021436



Emma TerBeek, EIT

Staff Engineer

Prepared for:
RACER Trust

Prepared by:
Arcadis U.S., Inc.
55 Monument Circle
Suite 300B
Indianapolis
Indiana 46204
Tel 317 231 6500
Fax 317 231 6514



Sarah Fisher

Project Manager

Our Ref.:

30176690

Date:

February 27, 2024

This document is intended only for the use of the individual or entity for which it was prepared and may contain information that is privileged, confidential and exempt from disclosure under applicable law. Any dissemination, distribution or copying of this document is strictly prohibited.

CONTENTS

| | |
|---|-----|
| Acronyms and Abbreviations..... | iii |
| 1 Introduction | 1 |
| 2 Slurry Wall and Monitoring Well System Installation | 1 |
| 3 Summary of 2023 Activities | 2 |
| 4 Inward Hydraulic Gradient | 3 |
| 5 Groundwater Extraction | 4 |
| 6 Estimated Date to Operate Extraction Wells | 5 |
| 7 Groundwater Monitoring and Statistical Evaluation | 5 |
| 8 Inspections, Mowing and Erosion Control | 6 |
| 9 Monument Survey..... | 8 |
| 10 Revised Post-Closure Cost Estimate..... | 8 |
| 11 Post-Closure Tasks For 2024 | 8 |
| 12 References..... | 8 |

TABLES

| | |
|---------|---|
| Table 1 | Monitoring Well and Groundwater Data |
| Table 2 | Summary of Groundwater Elevations, Head Differences, Rise Rates |
| Table 3 | Rise Rates Versus Time |
| Table 4 | Settlement Monument Survey |

FIGURES

| | |
|----------|--|
| Figure 1 | Site Map |
| Figure 2 | May 15, 2023 Groundwater Elevations |
| Figure 3 | Potentiometric Surface - Shallow Sand & Gravel Unit – May 15, 2023 |
| Figure 4 | Potentiometric Surface - Lower Sand & Gravel Unit – May 15, 2023 |

APPENDICES

Appendix A: Permit Modification Summary

Appendix B: Water Budget Calculations

Appendix C: Original Water Budget Calculations

Appendix D: Post-Closure Inspection Checklists

Appendix E: Extraction System Documentation

Appendix F: 2024 Annual Environmental Action Budget Request

ACRONYMS AND ABBREVIATIONS

| | |
|--------|--|
| AGT | Allison Gas Turbine |
| AMSL | Above Mean Sea Level |
| CFR | Code of Federal Regulations |
| EPA | United States Environmental Protection Agency |
| ft | feet |
| ft/day | foot per day |
| GMC | General Motors Corporation |
| GPM | gallons per minute |
| IDEM | Indiana Department of Environmental Management |
| MLC | Motors Liquidation Company |
| RACER | Revitalizing Auto Communities Environmental Response |
| SIA | Surface Impoundment Area |

1 INTRODUCTION

Arcadis U.S., Inc. (Arcadis) has prepared this 2023 Annual Report on behalf of Revitalizing Auto Communities and Environmental Response (RACER) Trust for the post-closure care activities completed at the Closed Hazardous Waste Surface Impoundment Area (SIA) at 2701 West Raymond Street, Indianapolis, Indiana (the Site). Below is a brief history on the ownership of the property:

The former General Motors Corporation (GMC) owned the property containing the former Surface Impoundment starting in 1942. On November 29, 1993, the GMC sold Plant 5 (i.e., the current Rolls-Royce Plant), including the Surface Impoundment, to AEC Acquisitions Corporation. Pursuant to terms of the sales agreement, GMC retained responsibility for post-closure care of the Surface Impoundment.

On December 1, 1993, AEC Acquisition Corporation changed its name to Allison Engine Company, Inc.

In March 1995, Rolls-Royce Corporation acquired Allison Engine Company, Inc. including the real property on which the Surface Impoundment Facility was located.

On April 21, 1999, Allison Engine Company, Inc., now owned by Rolls-Royce Corporation, deeded the Surface Impoundment property to GMC, by Quit Claim Deed – Corporation. This allowed GMC to more effectively fulfill its obligation for post-closure care of the closed Surface Impoundment.

On March 31, 2011, the former Allison Gas Turbine (AGT) Surface Impoundment property and remedial funding were transferred to the RACER Trust. This change in ownership occurred as a result of the GMC Chapter 11 bankruptcy filing on June 1, 2009, the Trust and Settlement Agreements of 2010, and approval by the Bankruptcy Court in March of 2011; RACER Trust is the current landowner of the Site with responsibility for performing the activities identified in the Post-Closure Permit for the former AGT Surface Impoundment.

The Site is limited to the approximate 10.27-acre parcel which includes an approximate 8.1-acre Surface Impoundment as illustrated and described on **Figure 1**. The Site address is 2701 West Raymond Street, and the U.S. Environmental Protection Agency (EPA) Identification (ID) number is INR000021436.

The Indiana Department of Environmental Management (IDEM) approved the Closure Certification for the SIA (officially granting closure as required by 40 Code of Federal Regulations [CFR] 265 Subpart G) in a March 4, 1997 correspondence. In a letter dated September 16, 1997, IDEM stated that the beginning of the post-closure care period for the SIA was June 4, 1996. Subsequently, GMC, Motors Liquidation Company (MLC), and RACER Trust submitted several permit applications and permit modifications, as summarized in **Appendix A**. The current Hazardous Waste Post-Closure Permit (Permit) was issued on September 1, 2017 and expires on September 1, 2027. There were no permit modifications submitted by RACER Trust during 2023.

2 SLURRY WALL AND MONITORING WELL SYSTEM INSTALLATION

In 1994, a bentonite cutoff wall, nine dewatering wells, and 16 hydraulic monitoring wells were installed at the SIA. A final cover system, settlement monuments, and security control devices were also installed as

part of the closure of the SIA. In 1999, an additional three double-cased monitoring wells were installed outside of the cutoff wall around the SIA and screened in the lower sand and gravel aquifer. Locations of the cutoff wall, hydraulic monitoring wells, three double-cased monitoring wells, and dewatering wells are shown on **Figure 1**. The bentonite cutoff wall functions as a hydraulic no-flow barrier, and the dewatering wells provide control of the groundwater level within the cutoff wall. The system is designed to transfer water pumped from the dewatering wells to the sanitary sewer. The 16 hydraulic monitoring wells were installed in pairs: eight inside the cutoff wall with a corresponding well outside the cutoff wall. The wells allow for measurement of groundwater elevations inside the barrier relative to the aquifer outside the barrier. The three double-cased monitoring wells are monitored to ensure maintenance of an inward hydraulic gradient from the lower sand and gravel aquifer into the contained area. These three hydraulic monitoring wells (MW-200C, MW-202C, and MW-203C) include down-well pressure transducers which monitor the daily groundwater level fluctuations outside of the slurry wall.

3 SUMMARY OF 2023 ACTIVITIES

The following activities were completed in 2023:

- In February, May, September, and November, the cover system and the groundwater extraction system were inspected (**Appendix D**).
- On March 2, 2023, IDEM completed an inspection of the groundwater monitoring wells at the site and requested maintenance on MW-200C, MW-204A, and MW-203C in a letter dated March 14, 2023 (IDEM 2023a). Arcadis completed the improvements on May 31, 2023. IDEM approved the improvements in a letter dated June 16, 2023 (IDEM 2023b).
- From May through October, the surface cap of the SIA was mowed to maintain an adequate grass cover as required in the Permit. Excess shrubbery was removed periodically during quarterly inspection events.
- On May 15, 2023, groundwater gauging was completed from all 19 monitoring wells to ensure achievement of an inward hydraulic gradient as required in the Permit (**Table 1**).
- On May 15 and 16, 2023, groundwater samples were collected from monitoring wells MW-201B, MW-202B, MW-203B and MW-206B to complete the groundwater statistical analysis as required in the Permit. The Groundwater Statistical Evaluation – 2023 Annual Sampling Report was submitted under separate cover on August 28, 2023 (Arcadis 2023a).
- On September 2, 2023, the groundwater extraction system was tested to ensure proper operation (**Appendix E**). Details regarding the inspection are provided in Section 8.
- Throughout 2023, rodenticide was placed in areas of rodent activity to remove rodents (voles) from the cap, and groundhog abatement took place to maintain the integrity of the cover system. 41 groundhogs were removed from the property during the 2023 season and inactive groundhog holes were filled with bentonite and reseeded.

Details regarding these activities are presented in the following sections.

4 INWARD HYDRAULIC GRADIENT

The inward hydraulic gradient is demonstrated by measuring groundwater elevations in monitoring wells installed within and outside the cutoff wall perimeter, and the upward hydraulic gradient is demonstrated by measuring groundwater elevations in monitoring wells installed in the lower aquifer. This will ensure that groundwater will flow into the impoundment and prevent any potential release of waste constituents into the groundwater outside the cutoff wall. The groundwater elevations in the hydraulic head monitoring wells are measured annually (one time per calendar year) to verify the inward hydraulic gradient. An inward hydraulic gradient equal to or greater than 1 foot will be considered adequate. The Permit specifies that, if the inward hydraulic gradient is not achieved, then the following will be completed:

- The extraction wells will be operated within 5 days until they lower the groundwater level within the slurry wall to approximately 1.5 feet below the initial level (or approximately 2.5 feet below the highest ground water levels of the B- and C-series wells).
- If visible differential settlement is evident, the affected areas will be investigated with conventional survey equipment.
- As stated in Section D-4b of the Permit, after a pumping event, groundwater gauging will be completed semi-annually until the inward hydraulic gradient is verified in two consecutive semi-annual gauging events. If one of the subsequent semi-annual groundwater gauging events shows that the inward hydraulic gradient continues to not be maintained, semi-annual sampling of the four exterior wells (MW-201B, -202B, -203B, and -206B) will be completed until the inward hydraulic gradient is verified in two consecutive semi-annual gauging events (IDEM 2017).

On May 15, 2023, depth to groundwater and total depth were measured in 19 monitoring wells at the Site to calculate site-specific groundwater elevations in the upper sand and gravel unit (**Table 1**). At this time, the data was downloaded from the transducers placed in the C-series wells (lower sand and gravel unit) (MW-200C, MW-202C, and MW-203C). The transducer data is collected to evaluate the groundwater elevations for a two-week period prior to the physical gauge of the wells to eliminate potential for a false need to pump groundwater based on potential high-capacity well operation during the gauging event. The average groundwater elevations using transducer data from May 1 to May 15, 2023 for MW-200C, MW-202C, and MW-203C are provided in **Table 2**. An inward hydraulic gradient was observed to be greater than 1 foot between the A-series and B-series wells and between the A-series and average C-series well elevations. Pumping of the extraction wells to lower the inner hydraulic potentiometric surface was not required in 2023.

During the May 15, 2023 gauging event, the depth to bottom was compared to the constructed well depth in **Table 1**. The monitoring wells do not show evidence of siltation greater than 1 foot in any well (criteria stated in Appendix H of the approved Permit, dated September 1, 2017, to indicate when monitoring wells should be redeveloped) (IDEM 2017).

Groundwater elevations for each monitoring well nest during the site-wide gauging event are presented on **Figure 2**. During the gauging event, the groundwater flow direction in the upper sand and gravel unit outside the slurry wall was generally toward the east (**Figure 3**). Groundwater flow direction in the lower sand and gravel unit during the May 15, 2023 gauging event was to the southeast (**Figure 4**).

Groundwater flow direction in the lower sand and gravel unit can vary due to the pumping demands from

the high-capacity wells at and in the vicinity of the property. Rolls-Royce Corporation shut down the Plant 5 production wells (PW5-1, PW5-2, and PW5-4) on June 3, 2016 and connected their water supply to the City of Indianapolis. The three Plant 5 production wells have not been abandoned, but they are not operational at this time. The Plant 8 production wells (PW8-1, PW8-2, and PW8-3) continue to operate.

Table 2 provides the rise rates for the interior monitoring wells as well as a summary of groundwater elevations with head differences between exterior monitoring wells (B wells and C wells) and interior monitoring wells (A wells) from the gauging event which occurred on May 15, 2023. The groundwater elevations presented for the C-series wells in **Table 2** are the average of the transducer elevation data collected two-weeks prior to the physical gauging event. Rise rates were calculated for each of the interior hydraulic monitoring wells based on the rise of groundwater over time. Groundwater elevations from the October 13, 2022 to the May 15, 2023 monitoring events were used to calculate the rise rates in **Table 3**. The rise rates for monitoring wells inside the cutoff wall range from 0.00178 foot per day (ft/day) to 0.00257 ft/day with an average of 0.00211 ft/day. Historical rise rates are provided in **Table 3**. The observed rise rates for May 15, 2023 are within the same order of magnitude as historical data.

Based on the gauging data, groundwater elevations within the upper sand and gravel aquifer for the wells outside of the cutoff wall (B wells) ranged from 673.45 ft AMSL (MW-202B) to 675.49 ft AMSL (MW-207B). Groundwater elevations within the cutoff wall (A wells) ranged from 669.14 ft AMSL (MW-205A) to 671.18 ft AMSL (MW-206A). The head differences between monitoring wells inside the cutoff wall compared to their corresponding monitoring wells outside the cutoff wall range from 2.79 feet lower in monitoring well MW-202A/B to 6.26 feet lower in monitoring well MW-205A/B. Therefore, the hydraulic gradient in the upper sand and gravel aquifer during the 2023 groundwater gauging event was toward the inside of the cutoff wall (i.e., inward hydraulic gradient) and greater than one foot of difference, as required by the Permit, and therefore did not require groundwater extraction.

Based on the 2023 gauging data, the physical gauge groundwater elevations of monitoring wells within the lower sand and gravel unit (C wells) ranged from 672.37 ft AMSL (MW-200C) to 672.66 ft AMSL (MW-202C), as shown in **Table 1**. In order to determine the head difference between the A-series and C-series wells, the average groundwater elevation monitored for two-weeks prior to the physical gauge event was used for the C-series wells in **Table 2**. The average groundwater elevation recorded by transducers from May 1 to May 15, 2023 ranged from 672.71 ft AMSL (MW-200C) to 674.00 ft AMSL (MW-202C). Head differences between A-series monitoring wells inside the cutoff wall compared to the C-series average elevation in the corresponding monitoring wells outside the cutoff wall in the lower sand and gravel unit range from 1.53 feet lower in monitoring well MW-206A/MW-200C and 3.46 feet lower in monitoring well MW-203A/MW-203C. Therefore, the vertical hydraulic gradient between the groundwater in the lower sand and gravel unit and the groundwater within the cutoff wall was toward the inside of the cutoff wall (i.e., inward hydraulic gradient) and greater than one foot of difference, as required by the Permit, and therefore did not require groundwater extraction.

5 GROUNDWATER EXTRACTION

Nine dewatering wells (EW-201 through EW-210) are located throughout the SIA to extract groundwater from inside the slurry wall. Locations of the wells are shown on **Figure 1**. The extraction wells were last operated to decrease the water level inside the slurry wall from October 6 through October 13, 2020.

Groundwater extraction was determined unnecessary after the gauging event on May 15, 2023. During the testing of the extraction wells on September 2, 2023, a total of 336 gallons were discharged to the sanitary sewer. See Section 8 for details on the extraction well inspection. The extracted water was pumped from the dewatering wells to the discharge control building via underground piping. From the discharge building, the water was discharged to the sanitary sewer on the north side of Raymond Street. Additional testing was conducted on EW-206 on November 17, 2023 wherein 18 gallons were pumped from the extraction well system to the sanitary sewer. In 2023, a total of 354 gallons were discharged from the Site to the sanitary sewer.

6 ESTIMATED DATE TO OPERATE EXTRACTION WELLS

The Permit specifies that extraction wells will be manually operated within five days of groundwater elevations if one or more of the A series interior wells reach an elevation within one foot of the groundwater elevation observed in the corresponding B and/or C series monitoring wells in order to maintain a hydraulic gradient from the outside to the inside of the cutoff wall. The extraction wells were last operated to decrease the water level inside the slurry wall from October 6 through October 13, 2020. As mentioned in Section 4, **Table 2** provides a summary of groundwater elevations with head differences between exterior monitoring wells (B wells and C wells) and interior monitoring wells (A wells). Rise rates were calculated for each of the interior hydraulic monitoring wells based on the rise of groundwater over time. Based on the rise rates calculated from October 13, 2022 to May 15, 2023, and the A- and B-series groundwater elevations from May 15, 2023, the calculated date to operate the extraction wells range from February 16, 2026 to March 20, 2030 (**Appendix B**). Based on the rise rates calculated from October 13, 2022 to May 15, 2023, and the A-series and two-week average C-series groundwater elevations from May 1 to 15, 2023, the calculated date to operate the extraction wells ranges from December 23, 2024 to January 22, 2027 (**Appendix B**). The original water budget calculations are presented in **Appendix C**.

The average observed rise rate (October 13, 2022 – May 15, 2023) of the groundwater within the cutoff wall (0.00211 ft/day, **Table 3**) is within historically estimated range and order of magnitude when compared to the closure estimated rise rates (0.003 ft/day). The hydraulic containment system is still maintaining an inward gradient. The groundwater elevations will be monitored on an annual basis, with the next event planned for September 2024.

7 GROUNDWATER MONITORING AND STATISTICAL EVALUATION

In accordance with the Permit, groundwater samples were collected on May 15 and 16, 2023 from downgradient monitoring wells MW-201B, MW-202B, MW-203B, and upgradient monitoring well MW-206B in order to compare data to the calculated background screening levels. Calculations were completed in accordance with Section 4.3 of the Post Closure Sampling and Analysis Plan (Appendix H of the approved Permit issued September 1, 2017) (IDEM 2017). The Groundwater Data Statistical Evaluation – 2023 Annual Sampling Report was submitted under separate cover on August 28, 2023 (Arcadis 2023a). The results of the statistical evaluation indicate that there is no need for any response action.

In accordance with the Permit, the ASCII Digital Datasets were submitted directly to IDEM via e-mail on August 28, 2023.

8 INSPECTIONS, MOWING AND EROSION CONTROL

IDEM and Arcadis completed an inspection of the monitoring wells on March 2, 2023. IDEM requested weep holes be drilled in the protective casing for monitoring wells MW-200C, MW-204A, and MW-203C and sand be added between the well riser and the protective casing for monitoring well MW-200C (IDEM 2023). Arcadis completed the maintenance activities on May 31, 2023 and submitted an email to IDEM documenting the activities on May 31, 2023 (Arcadis 2023b). IDEM approved the activities in a letter dated June 16, 2023 (IDEM 2023b).

Routine inspections of the SIA were completed quarterly in 2023 to evaluate the performance of the final cover, security control, and the groundwater hydraulic control and monitoring system. The extraction system was inspected on September 2, 2023. Inspections were performed by properly trained personnel. Quarterly Post-Closure Inspection Checklists and maps noting the results of the inspection activities are provided in **Appendix D**. During the inspections, the following items were evaluated:

- Security Control Devices - Inspect fencing, gates, locks, and posted signs for storm damage, vandalism, or deterioration.
 - No issues were identified.
- Erosion Damage - Inspect final cover and drainage areas.
 - No issues were identified.
- Cover Settlement, Subsidence, and Displacement - Inspect cover for unusual settlement of benchmarks, wells, and monuments, and inspect for animal burrows and low spots.
 - No issues were identified aside from the known groundhog and vole activity. Groundhog burrows were noted on the northeast edge of the cap during the February, May, and September 2023 inspections. The groundhog burrows were actively being trapped through September and then were filled in with bentonite following the September inspection when no activity was observed. No groundhog activity was noted during the November 2023 inspection. Vole activity was actively being managed through bait stations and rodenticide was used throughout 2023 in an effort to remove rodents (voles) from the cap and maintain the integrity of the cover system. Vole burrows were filled with bentonite and covered with grass seed whenever they were identified on the cap.
- Vegetative Cover System – Inspect cover system for bare areas or reduced vegetation.
 - No issues were identified.
- Integrity of Run-on and Run-off Controls — Inspect culverts and drainage ditch for hindrances to flow.
 - No issues were identified.
- Integrity of Cover Drainage and Gas Venting Systems — Inspect discharge points and gas venting systems for blockage.
 - No issues were identified.

- Integrity of Cutoff Wall (annually) — Review data from annual groundwater monitoring event to ensure integrity of cutoff wall.
 - No issues were identified.
- Monitoring Well Conditions - Inspect locks, casings, concrete seals, and settlement of the wells.
 - No issues were identified aside from the weep holes at MW-200C, MW-204A, and MW-203C and casing sand at MW-200C, which were addressed in May 2023.
- Monitoring Well Siltation (semi-annually) – Measure total depths of wells to check for siltation.
 - Siltation was not observed beyond 1 foot.
- Extraction Well System Functionality (quarterly) - Inspect groundwater extraction system control building for proper functioning.
 - No issues were identified.
- Extraction well operation (annually) - Operate the extraction wells to verify they are functioning properly.
 - Extraction well EW-204 has been inoperable since 2018 (Arcadis 2019) and extraction well EW-208 has been inoperable since 2020 (Arcadis 2020a). During historical operation of the extraction well system, it has been shown that the system can effectively lower water levels within the slurry wall by only using a few extraction wells; therefore, IDEM has agreed that neither of these extraction wells require repair at this time.

During the September 2, 2023 extraction well inspection, the flow meters within the well vault were inoperable at EW-207 and EW-209; therefore, the overall system flow meter was used to capture the flow from all wells during this evaluation. The pump in extraction well EW-202 was operable; however, the fuse in the electrical building continues to have an issue during longer operation.

During the September 2, 2023 extraction well inspection, EW-206 pump appeared to be inoperable. An electrician was contracted to inspect the electrical panel for the pump on November 17, 2023 and inspected the wiring, panel, fuses, and indication bulbs; determining that the indicator bulb had burned out. The bulb was replaced, and EW-206 was successfully operated.

354 gallons were pumped from the extraction well system in 2023.

Mainscape, Inc. mowed the SIA 11 times from May through October 2023 in addition to weed bi-monthly weed maintenance around the structures on site. Mainscape, Inc. completed weed removal across the site in October 2023 to remove built up vegetative growth.

Trapping of groundhogs was ongoing during 2023 by Terminix both on and off the cap. Throughout 2023, 41 groundhogs were trapped and removed from the site. Over the past eight years, Terminix has trapped an average of 36 groundhogs each year.

9 MONUMENT SURVEY

The settlement monuments were required to be surveyed twice per year for the first 5 years (1997 through 2001) of the post-closure period and annually thereafter. Based on the current Permit, monuments are to be surveyed every 3 years (IDEM 2017). Monument locations are presented on **Figure 1**, and historical data are provided in **Table 4**. The monuments were last surveyed in October 2020, and were again surveyed on July 27, 2023. Monument elevations were within 0.01 feet of 2020 survey data and presented in **Table 4**. Another monument survey will be completed in 2026.

10 REVISED POST-CLOSURE COST ESTIMATE

The 2024 Annual Environmental Action Budget Request (**Appendix F**). The 2024 Annual Environmental Action Budget Request includes estimated costs through 2109 (Attachment 5 of **Appendix F**).

11 POST-CLOSURE TASKS FOR 2024

Planned future activities include routine post-closure care and routine groundwater sampling as follows:

- Rodent control (including groundhog abatement) and mowing of the cover system will continue.
- Troubleshooting and repair of the extraction system will be completed as necessary.
- Annual groundwater sampling and elevation monitoring will occur in September 2024, and a statistical evaluation will be completed using the September 2024 data.
- Quarterly inspections will be completed and the transducer data from the C-series monitoring wells will be downloaded.

12 REFERENCES

Arcadis 2019. EW-204 Extraction Well Summary. February 8.

Arcadis 2020a. EW-208 Extraction Well Repair Summary. December 30.

Arcadis 2020b. 2020 Annual Report, Closed Hazardous Waste Surface Impoundment EPA ID NO. INR000021436. February 26.

Arcadis 2023. Groundwater Data Statistical Evaluation – 2023 Annual Sampling, Closed Hazardous Waste Surface Impoundment EPA ID NO. INR000021436. August 28.

Arcadis 2023b. Email from S. Fisher (Arcadis) to T. Liberge (IDEM) Re: RACER Trust AGT Surface Impoundment – Well Improvements. May 31.

IDEM 2017. Hazardous Waste Post-Closure Permit. September 1.

IDEM 2023a. Letter from T. Liberge (IDEM) to R. Hare (RACER Trust) Re: Groundwater Monitoring Well Inspection. March 14.

IDEM 2023b. Letter from T. Liberge (IDEM) to R. Hare (RACER Trust) Re: RACER Trust AGT Surface Impoundment – Well Improvements. June 16.

Certification

Certification: I certify, under penalty of law, that this document and attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

INR000021436

U.S EPA I.D. Number



Robert W. Hare, P.E., CHMM

Cleanup Manager (IL, IN, KS, MO, NJ, WI)

RACER Trust

RACER Trust – Former AGT

Surface Impoundment

Site Name

2-26-2024

Date

TABLES



Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|---|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-201A | 6/28/1994 | NA | NA | NA | NA | NA | NA |
| | 7/7/1994 | NA | NA | NA | NA | NA | NA |
| | 7/20/1994 | NA | NA | NA | NA | NA | NA |
| Top of Casing Elev. 693.21' MSL | 7/27/1994 | 37.35 | 655.86 | NA | NA | NA | NA |
| | 8/10/1994 | 37.21 | 656.00 | 0.14 | NA | NA | NA |
| | 8/22/1994 | 37.05 | 656.16 | 0.16 | NA | NA | NA |
| | 9/1/1994 | 36.94 | 656.27 | 0.11 | NA | NA | NA |
| As-Built Total Depth from Top of Casing 39.31' | 9/8/1994 | 36.86 | 656.35 | 0.08 | NA | NA | NA |
| | 9/15/1994 | 36.80 | 656.41 | 0.06 | NA | NA | NA |
| | 9/20/1994 | 36.75 | 656.46 | 0.05 | NA | NA | NA |
| | 9/29/1994 | 36.67 | 656.54 | 0.08 | NA | NA | NA |
| | 10/7/1994 | 36.57 | 656.64 | 0.10 | NA | NA | NA |
| | 10/13/1994 | 36.55 | 656.66 | 0.02 | NA | NA | NA |
| | 10/26/1994 | 36.45 | 656.76 | 0.10 | NA | NA | NA |
| | 11/2/1994 | 36.37 | 656.84 | 0.08 | NA | NA | NA |
| | 6/29/1995 | 35.87 | 657.34 | 0.50 | NA | NA | NA |
| | 1/31/1996 | 36.07 | 657.14 | -0.20 | NA | NA | NA |
| | 6/26/1996 | 34.52 | 658.69 | 1.55 | NA | NA | NA |
| Reestablished Top of Casing Elevation on March 17, 1998 693.89' MSL | 12/18/1996 | 34.83 | 658.38 | -0.31 | 39.31 | 653.90 | 0.00 |
| | 5/28/1997 | 34.00 | 659.21 | 0.83 | 39.26 | 653.95 | -0.05 |
| | 11/19/1997 | 33.68 | 659.93 | 0.72 | 39.29 | 653.92 | -0.02 |
| | 5/12/1998 | 33.03 | 660.86 | NA | 39.31 | 654.58 | 0.00 |
| | 11/3/1998 | 36.64 | 657.25 | -3.61 | 39.31 | 654.58 | 0.00 |
| | 6/28/1999 | 36.57 | 657.32 | 0.07 | 39.31 | 654.58 | 0.00 |
| | 11/30/1999 | 35.07 | 658.82 | 1.50 | 39.31 | 654.58 | 0.00 |
| | 5/16/2000 | 34.80 | 659.09 | 0.27 | 39.31 | 654.58 | 0.00 |
| | 11/13/2000 | 36.19 | 657.70 | -1.39 | 39.31 | 654.58 | 0.00 |
| | 5/30/2001 | 37.01 | 656.88 | -0.82 | 39.29 | 654.60 | -0.02 |
| | 11/23/2001 | 36.44 | 657.45 | 0.57 | 39.31 | 654.58 | 0.00 |
| | 5/29/2002 | 39.31 | 658.27 | 0.82 | 39.31 | 654.58 | 0.00 |
| | 11/21/2002 | 35.17 | 658.72 | 0.45 | 39.31 | 654.58 | 0.00 |
| | 5/20/2003 | 34.69 | 659.20 | 0.48 | 39.30 | 654.59 | -0.01 |
| | 11/18/2003 | 36.06 | 657.83 | -1.37 | 39.30 | 654.59 | -0.01 |
| | 5/24/2004 | 36.68 | 657.21 | -0.62 | 39.31 | 654.58 | 0.00 |
| | 11/11/2004 | 34.82 | 659.07 | 1.86 | 39.31 | 654.58 | 0.00 |
| | 5/10/2005 | 34.73 | 659.16 | 0.09 | 39.30 | 654.59 | -0.01 |
| | 11/9/2005 | 35.17 | 658.72 | -0.44 | 39.31 | 654.58 | 0.00 |
| | 5/17/2006 | 34.35 | 659.54 | 0.82 | 39.30 | 654.59 | -0.01 |
| | 11/8/2006 | 33.89 | 660.00 | 0.46 | 39.31 | 654.58 | 0.00 |
| | 5/16/2007 | 33.17 | 660.72 | 0.72 | 39.08 | 654.81 | -0.23 |
| | 11/15/2007 | 32.85 | 661.04 | 0.32 | 39.30 | 654.59 | -0.01 |
| | 5/13/2008 | 32.10 | 661.79 | 0.65 | 39.05 | 654.84 | -0.26 |
| | 11/6/2008 | 32.70 | 661.19 | -0.60 | 39.30 | 654.59 | -0.01 |
| | 5/13/2009 | 31.99 | 661.90 | 0.71 | 39.31 | 654.58 | 0.00 |
| | 11/23/2009 | 31.47 | 662.42 | 0.52 | 39.29 | 654.60 | -0.02 |
| | 6/3/2010 | 30.83 | 663.06 | 0.64 | 39.34 | 654.55 | 0.03 |
| | 10/6/2010 | 30.50 | 663.39 | 0.33 | 39.23 | 654.66 | -0.08 |
| | 5/31/2011 | 29.91 | 663.98 | 0.59 | 39.15 | 654.74 | -0.16 |
| | 11/4/2011 | 29.58 | 664.31 | 0.33 | 39.19 | 654.70 | -0.12 |
| | 6/1/2012 | 28.77 | 665.12 | 0.81 | 39.11 | 654.78 | -0.20 |
| | 10/16/2012 | 28.61 | 665.28 | 0.16 | 39.11 | 654.78 | -0.20 |
| | 5/21/2013 | 27.67 | 666.22 | 0.94 | 39.30 | 654.59 | -0.01 |
| | 9/25/2013 | 27.74 | 666.15 | -0.07 | 39.31 | 654.58 | 0.00 |
| | 5/15/2014 | 27.14 | 666.75 | 0.60 | 39.42 | 654.47 | 0.11 |
| | 10/2/2014 | 26.93 | 666.96 | 0.21 | 39.70 | 654.19 | 0.39 |
| | 4/14/2015 | 26.42 | 667.47 | 0.51 | NM | NM | NM |
| | 5/26/2015 | 28.37 | 665.52 | -1.95 | 39.80 | 654.09 | 0.49 |
| | 10/13/2015 | 27.88 | 666.01 | 0.49 | 39.31 | 654.58 | 0.00 |
| | 5/18/2016 | 27.13 | 666.76 | 0.75 | 39.25 | 654.64 | -0.06 |
| | 9/7/2016 | 26.81 | 667.08 | 0.32 | 39.20 | 654.69 | -0.11 |
| | 5/4/2017 | 26.02 | 667.87 | 0.79 | 39.20 | 654.69 | -0.11 |
| | 9/26/2018 | 24.75 | 669.14 | 1.27 | 39.28 | 654.61 | -0.03 |
| | 5/13/2019 | 23.70 | 670.19 | 1.05 | 39.30 | 654.59 | -0.01 |
| | 9/9/2020 | 22.33 | 671.56 | 1.37 | 39.31 | 654.58 | 0.00 |
| | 10/5/2020 | 22.30 | 671.59 | 0.03 | 39.31 | 654.58 | 0.00 |
| | 10/14/2020 | 26.85 | 667.04 | -4.55 | 39.31 | 654.58 | 0.00 |
| | 5/20/2021 | 25.76 | 668.13 | 1.09 | 39.29 | 654.60 | -0.02 |
| | 10/13/2022 | 24.10 | 669.79 | 1.66 | 39.30 | 654.59 | -0.01 |
| | 5/15/2023 | 23.65 | 670.24 | 0.45 | 39.30 | 654.59 | -0.01 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-201B | 6/28/1994 | 25.42 | 668.02 | NA | NA | NA | NA |
| | 7/7/1994 | 25.15 | 668.29 | 0.27 | NA | NA | NA |
| | 7/20/1994 | 25.22 | 668.22 | -0.07 | NA | NA | NA |
| | 7/27/1994 | 25.22 | 668.22 | 0.00 | NA | NA | NA |
| Top of Casing Elev. 693.44' MSL | 8/10/1994 | 25.86 | 667.58 | -0.64 | NA | NA | NA |
| | 8/22/1994 | 25.94 | 667.50 | -0.08 | NA | NA | NA |
| MW-201B | 9/1/1994 | 26.00 | 667.44 | -0.06 | NA | NA | NA |
| | 9/8/1994 | 25.75 | 667.69 | 0.25 | NA | NA | NA |
| | 9/15/1994 | 24.16 | 669.28 | 1.59 | NA | NA | NA |
| As-Built Total Depth from Top of Casing 38.51' | 9/20/1994 | 24.16 | 669.28 | 0.00 | NA | NA | NA |
| | 9/29/1994 | 26.44 | 667.00 | -2.28 | NA | NA | NA |
| | 10/7/1994 | 26.62 | 666.82 | -0.18 | NA | NA | NA |
| | 10/13/1994 | 26.46 | 666.98 | 0.16 | NA | NA | NA |
| | 10/26/1994 | 26.97 | 666.47 | -0.51 | NA | NA | NA |
| | 11/2/1994 | 26.92 | 666.52 | 0.05 | NA | NA | NA |
| | 6/29/1995 | 26.36 | 667.08 | 0.56 | NA | NA | NA |
| Reestablished Top of Casing Elevation on March 17, 1998 693.06' MSL | 1/31/1996 | 27.49 | 665.95 | -1.13 | NA | NA | NA |
| | 6/26/1996 | 24.30 | 669.14 | 3.19 | NA | NA | NA |
| | 12/18/1996 | 24.13 | 669.31 | 0.17 | 38.42 | 655.02 | -0.09 |
| | 5/28/1997 | 23.42 | 670.02 | 0.71 | 38.40 | 655.04 | -0.11 |
| | 11/19/1997 | 27.70 | 665.74 | -4.28 | 38.45 | 654.99 | -0.06 |
| | 5/12/1998 | 25.46 | 667.60 | NA | 38.47 | 654.59 | -0.04 |
| | 11/3/1998 | 26.05 | 667.01 | -0.59 | 38.45 | 654.61 | -0.06 |
| | 6/28/1999 | 26.14 | 666.92 | -0.09 | 38.44 | 654.62 | -0.07 |
| | 11/30/1999 | 27.60 | 665.46 | -1.46 | 38.35 | 654.71 | -0.16 |
| | 5/16/2000 | 27.51 | 665.55 | 0.09 | 38.33 | 654.73 | -0.18 |
| | 11/13/2000 | 27.72 | 665.34 | -0.21 | 38.50 | 654.56 | -0.01 |
| | 5/30/2001 | 27.07 | 665.99 | 0.65 | 38.31 | 654.75 | -0.20 |
| | 11/23/2001 | 24.97 | 668.09 | 2.10 | 38.45 | 654.61 | -0.06 |
| | 5/29/2002 | 20.72 | 672.34 | 4.25 | 38.44 | 654.62 | -0.07 |
| | 11/21/2002 | 25.54 | 667.52 | -4.82 | 38.46 | 654.60 | -0.05 |
| | 5/20/2003 | 23.19 | 669.87 | 2.35 | 38.27 | 654.79 | -0.24 |
| | 11/18/2003 | 22.74 | 670.32 | 0.45 | 38.25 | 654.81 | -0.26 |
| | 5/24/2004 | 22.73 | 670.33 | 0.01 | 38.42 | 654.64 | -0.09 |
| | 11/11/2004 | 23.44 | 669.62 | -0.71 | 38.42 | 654.64 | -0.09 |
| | 5/10/2005 | 21.51 | 671.55 | 1.93 | 38.52 | 654.54 | 0.01 |
| | 11/9/2005 | 23.77 | 669.29 | -2.26 | 38.42 | 654.64 | -0.09 |
| | 5/17/2006 | 21.40 | 671.66 | 2.37 | 38.43 | 654.63 | -0.08 |
| | 11/8/2006 | 22.40 | 670.66 | -1.00 | 38.44 | 654.62 | -0.07 |
| | 5/16/2007 | 20.34 | 672.72 | 2.06 | 38.36 | 654.70 | -0.15 |
| | 11/15/2007 | 23.51 | 669.55 | -3.17 | 38.34 | 654.72 | -0.17 |
| | 5/13/2008 | 20.63 | 672.43 | 2.88 | 38.36 | 654.70 | -0.15 |
| | 11/6/2008 | 22.86 | 670.20 | -2.23 | 38.45 | 654.61 | -0.06 |
| | 5/13/2009 | 20.09 | 672.97 | 2.77 | 38.45 | 654.61 | -0.06 |
| | 11/23/2009 | 22.08 | 670.98 | -1.99 | 38.46 | 654.60 | -0.05 |
| | 6/3/2010 | 21.75 | 671.31 | 0.33 | 38.20 | 654.86 | -0.31 |
| | 10/6/2010 | 22.37 | 670.69 | -0.62 | 37.81 | 655.25 | -0.70 |
| | 5/31/2011 | 18.81 | 674.25 | 3.56 | 37.62 | 655.44 | -0.89 |
| | 11/4/2011 | 22.15 | 670.91 | -3.34 | 37.65 | 655.41 | -0.86 |
| | 6/1/2012 | 22.76 | 670.30 | -0.61 | 37.51 | 655.55 | -1.00 |
| | 10/16/2012 | 21.80 | 671.26 | 0.96 | 37.55 | 655.51 | -0.96 |
| | 5/21/2013 | 19.36 | 673.70 | 2.44 | 37.80 | 655.26 | -0.71 |
| | 9/25/2013 | 21.82 | 671.24 | -2.46 | 37.82 | 655.24 | -0.69 |
| | 5/15/2014 | 19.50 | 673.56 | 2.32 | 37.63 | 655.43 | -0.88 |
| | 10/2/2014 | 20.89 | 672.17 | -1.39 | 37.80 | 655.26 | -0.71 |
| | 4/14/2015 | 19.31 | 673.75 | 1.58 | NM | NM | NM |
| | 5/26/2015 | 20.27 | 672.79 | -0.96 | 37.90 | 655.16 | -0.61 |
| | 10/13/2015 | 20.71 | 672.35 | -0.44 | 37.76 | 655.30 | -0.75 |
| | 5/18/2016 | 18.30 | 674.76 | 2.41 | 37.75 | 655.31 | -0.76 |
| | 9/7/2016 | 17.23 | 675.83 | 1.07 | 37.90 | 655.16 | -0.61 |
| | 5/4/2017 | 17.42 | 675.64 | -0.19 | 37.92 | 655.14 | -0.59 |
| | 9/26/2018 | 18.17 | 674.89 | -0.75 | 38.50 | 654.56 | -0.01 |
| | 5/13/2019 | 16.48 | 676.58 | 1.69 | 38.10 | 654.96 | -0.41 |
| | 9/9/2020 | 18.71 | 674.35 | -2.23 | 36.72 | 656.34 | -1.79 |
| | 10/5/2020 | 19.44 | 673.62 | -0.73 | NM | NM | NM |
| | 10/14/2020 | 19.64 | 673.42 | -0.20 | NM | NM | NM |
| | 5/20/2021 | 18.28 | 674.78 | 1.36 | 37.78 | 655.28 | -0.73 |
| | 10/13/2022 | 19.51 | 673.55 | -1.23 | 37.75 | 655.31 | -0.76 |
| | 5/17/2023 | 18.85 | 674.21 | 0.66 | 37.73 | 655.33 | -0.78 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|---|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-202A | 6/28/1994 | 41.89 | 655.53 | NA | NA | NA | NA |
| | 7/7/1994 | 41.86 | 655.56 | 0.03 | NA | NA | NA |
| Top of Casing Elev. 697.42' MSL | 7/20/1994 | 42.62 | 654.80 | -0.76 | NA | NA | NA |
| | 7/27/1994 | NA | NA | NA | NA | NA | NA |
| | 8/10/1994 | NA | NA | NA | NA | NA | NA |
| | 8/22/1994 | NA | NA | NA | NA | NA | NA |
| | 9/1/1994 | NA | NA | NA | NA | NA | NA |
| As-Built Total Depth from Top of Casing 44.50' | 9/8/1994 | 41.04 | 656.38 | NA | NA | NA | NA |
| | 9/15/1994 | 40.99 | 656.43 | 0.05 | NA | NA | NA |
| | 9/20/1994 | 40.92 | 656.50 | 0.07 | NA | NA | NA |
| | 9/29/1994 | 40.83 | 656.59 | 0.09 | NA | NA | NA |
| | 10/7/1994 | 40.76 | 656.66 | 0.07 | NA | NA | NA |
| | 10/13/1994 | 40.74 | 656.68 | 0.02 | NA | NA | NA |
| | 10/26/1994 | 40.61 | 656.81 | 0.13 | NA | NA | NA |
| | 11/2/1994 | 40.57 | 656.85 | 0.04 | NA | NA | NA |
| | 6/29/1995 | 39.11 | 658.31 | 1.46 | NA | NA | NA |
| | 1/31/1996 | 38.34 | 659.08 | 0.77 | NA | NA | NA |
| | 6/26/1996 | 37.77 | 659.65 | 0.57 | NA | NA | NA |
| | 12/18/1996 | 38.07 | 659.35 | -0.30 | 44.50 | 652.92 | 0.00 |
| | 5/28/1997 | 37.30 | 660.12 | 0.77 | 44.09 | 653.33 | -0.41 |
| | 11/19/1997 | 36.91 | 660.51 | 0.39 | 44.05 | 653.37 | -0.45 |
| | 5/12/1998 | 36.47 | 661.11 | NA | 44.06 | 653.52 | -0.44 |
| Reestablished Top of Casing Elevation on March 17, 1998 697.58' MSL | 11/3/1998 | 38.90 | 658.68 | -2.43 | 44.08 | 653.50 | -0.42 |
| | 6/28/1999 | 38.58 | 659.00 | 0.32 | 44.05 | 653.53 | -0.45 |
| | 11/30/1999 | 38.32 | 659.26 | 0.26 | 44.06 | 653.52 | -0.44 |
| | 5/16/2000 | 37.89 | 659.69 | 0.43 | 44.10 | 653.48 | -0.40 |
| | 11/13/2000 | 39.44 | 658.14 | -1.55 | 44.07 | 653.51 | -0.43 |
| | 5/30/2001 | 40.27 | 657.31 | -0.83 | 44.07 | 653.51 | -0.43 |
| | 11/23/2001 | 39.68 | 657.90 | 0.59 | 44.08 | 653.50 | -0.42 |
| | 5/29/2002 | 38.88 | 658.70 | 0.80 | 44.07 | 653.51 | -0.43 |
| | 11/21/2002 | 38.37 | 659.21 | 0.51 | 44.07 | 653.51 | -0.43 |
| | 5/20/2003 | 37.77 | 659.81 | 0.60 | 43.97 | 653.61 | -0.53 |
| | 11/18/2003 | 39.32 | 658.26 | -1.55 | 43.98 | 653.60 | -0.52 |
| | 5/24/2004 | 36.41 | 659.17 | 0.91 | 43.96 | 653.62 | -0.54 |
| | 11/11/2004 | 38.06 | 659.52 | 0.35 | 43.96 | 653.62 | -0.54 |
| | 5/10/2005 | 37.98 | 659.60 | 0.08 | 44.02 | 653.56 | -0.48 |
| | 11/9/2005 | 38.41 | 659.17 | -0.43 | 44.03 | 653.55 | -0.47 |
| | 5/17/2006 | 37.56 | 660.02 | 0.85 | 44.01 | 653.57 | -0.49 |
| | 11/8/2006 | 37.12 | 660.46 | 0.44 | 44.01 | 653.57 | -0.49 |
| | 5/16/2007 | 36.43 | 661.15 | 0.69 | 43.70 | 653.88 | -0.80 |
| | 11/15/2007 | 36.10 | 661.48 | 0.33 | 44.02 | 653.56 | -0.48 |
| | 5/13/2008 | 35.31 | 662.27 | 0.79 | 43.77 | 653.81 | -0.73 |
| | 11/6/2008 | 35.94 | 661.64 | -0.63 | 44.01 | 653.57 | -0.49 |
| | 5/13/2009 | 35.20 | 662.38 | 0.74 | 44.00 | 653.58 | -0.50 |
| | 11/23/2009 | 34.71 | 662.87 | 0.49 | 44.01 | 653.57 | -0.49 |
| | 6/3/2010 | 34.10 | 663.48 | 0.61 | 44.02 | 653.56 | -0.48 |
| | 10/6/2010 | 33.81 | 663.77 | 0.29 | 43.96 | 653.62 | -0.54 |
| | 5/31/2011 | 33.17 | 664.41 | 0.64 | 43.90 | 653.68 | -0.60 |
| | 11/4/2011 | 32.80 | 664.78 | 0.37 | 43.85 | 653.73 | -0.65 |
| | 6/1/2012 | 32.00 | 665.58 | 0.80 | 43.85 | 653.73 | -0.65 |
| | 10/16/2012 | 31.89 | 665.69 | 0.11 | 43.74 | 653.84 | -0.76 |
| | 5/21/2013 | 31.01 | 666.22 | 0.53 | 44.00 | 653.58 | -0.50 |
| | 9/25/2013 | 30.91 | 666.67 | 0.45 | 44.04 | 653.54 | -0.46 |
| | 5/15/2014 | 30.40 | 667.18 | 0.51 | 44.07 | 653.51 | -0.43 |
| | 10/2/2014 | 30.11 | 667.47 | 0.29 | 44.20 | 653.38 | -0.30 |
| | 4/14/2015 | 29.68 | 667.90 | 0.43 | NM | NM | NM |
| | 4/17/2015 | 30.00 | 667.58 | -0.32 | NM | NM | NM |
| | 4/22/2015 | 31.76 | 665.82 | -1.76 | NM | NM | NM |
| | 5/26/2015 | 31.50 | 666.08 | 0.26 | 44.10 | 653.48 | -0.40 |
| | 10/13/2015 | 31.12 | 666.46 | 0.38 | 44.02 | 653.56 | -0.48 |
| | 5/18/2016 | 30.28 | 667.30 | 0.84 | 43.91 | 653.67 | -0.59 |
| | 9/7/2016 | 30.05 | 667.53 | 0.23 | 44.20 | 653.38 | -0.30 |
| | 5/4/2017 | 29.17 | 668.41 | 0.88 | 44.50 | 653.08 | 0.00 |
| | 9/26/2018 | 27.99 | 669.59 | 1.18 | 44.50 | 653.08 | 0.00 |
| | 5/13/2019 | 26.96 | 670.62 | 1.03 | 44.10 | 653.48 | -0.40 |
| | 9/9/2020 | 25.58 | 672.00 | 1.38 | 44.02 | 653.56 | -0.48 |
| | 10/5/2020 | 25.54 | 672.04 | 0.04 | 44.02 | 653.56 | -0.48 |
| | 10/14/2020 | 30.06 | 667.52 | -4.52 | 44.02 | 653.56 | -0.48 |
| | 5/20/2021 | 29.05 | 668.53 | 1.01 | 44.01 | 653.57 | -0.49 |
| | 10/13/2022 | 27.30 | 670.28 | 1.75 | 43.98 | 653.60 | -0.52 |
| | 5/15/2023 | 26.92 | 670.66 | 0.38 | 43.95 | 653.63 | -0.55 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-202B | 6/28/1994 | 25.27 | 666.32 | NA | NA | NA | NA |
| | 7/7/1994 | 24.73 | 666.86 | 0.54 | NA | NA | NA |
| | 7/20/1994 | 24.91 | 666.68 | -0.18 | NA | NA | NA |
| | 7/27/1994 | 25.29 | 666.30 | -0.38 | NA | NA | NA |
| Top of Casing Elev. 691.59' MSL | 8/10/1994 | 25.53 | 666.06 | -0.24 | NA | NA | NA |
| | 8/22/1994 | 25.63 | 665.96 | -0.10 | NA | NA | NA |
| | 9/1/1994 | 25.82 | 665.77 | -0.19 | NA | NA | NA |
| | 9/8/1994 | 25.57 | 666.02 | 0.25 | NA | NA | NA |
| As-Built Total Depth from Top of Casing 37.71' | 9/15/1994 | 25.97 | 665.62 | -0.40 | NA | NA | NA |
| | 9/20/1994 | 26.13 | 665.46 | -0.16 | NA | NA | NA |
| | 9/29/1994 | 26.11 | 665.48 | 0.02 | NA | NA | NA |
| | 10/7/1994 | 26.33 | 665.26 | -0.22 | NA | NA | NA |
| | 10/13/1994 | 26.43 | 665.16 | -0.10 | NA | NA | NA |
| | 10/26/1994 | 26.69 | 664.90 | -0.26 | NA | NA | NA |
| | 11/2/1994 | 26.63 | 664.96 | 0.06 | NA | NA | NA |
| | 6/29/1995 | 26.00 | 665.59 | 0.63 | NA | NA | NA |
| | 1/31/1996 | 26.75 | 664.84 | -0.75 | NA | NA | NA |
| | 6/26/1996 | 24.09 | 667.50 | 2.66 | NA | NA | NA |
| Reestablished Top of Casing Elevation on March 17, 1998 691.43' MSL | 12/18/1996 | 23.75 | 667.84 | 0.34 | 37.62 | 653.97 | -0.09 |
| | 5/28/1997 | 23.18 | 668.41 | 0.57 | 37.62 | 653.97 | -0.09 |
| | 11/19/1997 | 27.80 | 663.79 | -4.62 | 37.68 | 653.91 | -0.03 |
| | 5/12/1998 | 24.88 | 666.55 | NA | 37.68 | 653.75 | -0.03 |
| | 11/3/1998 | 25.76 | 665.67 | -0.88 | 37.67 | 653.76 | -0.04 |
| | 6/28/1999 | 25.72 | 665.71 | 0.04 | 37.69 | 653.74 | -0.02 |
| | 11/30/1999 | 27.32 | 664.11 | -1.60 | 37.58 | 653.85 | -0.13 |
| | 5/16/2000 | 27.80 | 663.63 | -0.48 | 37.65 | 653.78 | -0.06 |
| | 11/13/2000 | 27.89 | 663.54 | -0.09 | 37.71 | 653.72 | 0.00 |
| | 5/30/2001 | 26.90 | 664.53 | 0.99 | 37.51 | 653.92 | -0.20 |
| | 11/23/2001 | 24.73 | 666.70 | 2.17 | 37.67 | 653.76 | -0.04 |
| | 5/29/2002 | 20.73 | 670.70 | 4.00 | 37.67 | 653.76 | -0.04 |
| | 11/21/2002 | 25.42 | 666.01 | -4.69 | 37.70 | 653.73 | -0.01 |
| | 5/20/2003 | 23.21 | 668.22 | 2.21 | 37.69 | 653.74 | -0.02 |
| | 11/18/2003 | 22.80 | 668.83 | 0.61 | 37.67 | 653.76 | -0.04 |
| | 5/24/2004 | 22.55 | 668.88 | 0.05 | 37.64 | 653.79 | -0.07 |
| | 11/11/2004 | 23.17 | 668.26 | -0.62 | 37.64 | 653.79 | -0.07 |
| | 5/10/2005 | 21.11 | 670.32 | 2.06 | 37.66 | 653.77 | -0.05 |
| | 11/9/2005 | 23.56 | 667.87 | -2.45 | 37.66 | 653.77 | -0.05 |
| | 5/17/2006 | 21.14 | 670.29 | 2.42 | 37.61 | 653.82 | -0.10 |
| | 11/8/2006 | 21.88 | 669.55 | -0.74 | 37.67 | 653.76 | -0.04 |
| | 5/16/2007 | 20.15 | 671.28 | 1.73 | 37.42 | 654.01 | -0.29 |
| | 11/15/2007 | 22.89 | 668.54 | -2.74 | 37.50 | 653.93 | -0.21 |
| | 5/13/2008 | 20.07 | 671.36 | 2.82 | 37.31 | 654.12 | -0.40 |
| | 11/6/2008 | 22.33 | 669.10 | -2.26 | 37.62 | 653.81 | -0.09 |
| | 5/13/2009 | 19.55 | 671.88 | 2.78 | 37.51 | 653.92 | -0.20 |
| | 11/23/2009 | 21.73 | 669.70 | -2.18 | 37.52 | 653.91 | -0.19 |
| | 6/3/2010 | 21.30 | 670.13 | 0.43 | 37.60 | 653.83 | -0.11 |
| | 10/6/2010 | 21.72 | 669.71 | -0.42 | 37.53 | 653.90 | -0.18 |
| | 5/31/2011 | 18.53 | 672.90 | 3.19 | 37.45 | 653.98 | -0.26 |
| | 11/4/2011 | 21.65 | 669.78 | -3.12 | 37.43 | 654.00 | -0.28 |
| | 6/1/2012 | 22.07 | 669.36 | -0.42 | 37.20 | 654.23 | -0.51 |
| | 10/16/2012 | 21.18 | 670.25 | 0.89 | 37.53 | 653.90 | -0.18 |
| | 5/21/2013 | 18.74 | 672.69 | 2.44 | 37.60 | 653.83 | -0.11 |
| | 9/25/2013 | 21.21 | 670.22 | -2.47 | 37.45 | 653.98 | -0.26 |
| | 5/15/2014 | 19.27 | 672.16 | 1.94 | 37.62 | 653.81 | -0.09 |
| | 10/2/2014 | 20.17 | 671.26 | -0.90 | 37.60 | 653.83 | -0.11 |
| | 4/14/2015 | 18.93 | 672.50 | 1.24 | NM | NM | NM |
| | 4/17/2015 | 18.91 | 672.52 | 0.02 | NM | NM | NM |
| | 4/22/2015 | 18.93 | 672.50 | -0.02 | NM | NM | NM |
| | 5/26/2015 | 19.74 | 671.69 | -0.81 | 37.50 | 653.93 | -0.21 |
| | 10/13/2015 | 19.99 | 671.44 | -0.25 | 37.58 | 653.85 | -0.13 |
| | 5/18/2016 | 17.80 | 673.63 | 2.19 | 37.46 | 653.97 | -0.25 |
| | 9/7/2016 | 16.52 | 674.91 | 1.28 | 37.50 | 653.93 | -0.21 |
| | 5/4/2017 | 16.74 | 674.69 | -0.22 | 37.60 | 653.83 | -0.11 |
| | 9/26/2018 | 17.41 | 674.02 | -0.67 | 37.68 | 653.75 | -0.03 |
| | 5/13/2019 | 15.79 | 675.64 | 1.62 | 37.52 | 653.91 | -0.19 |
| | 9/9/2020 | 17.90 | 673.53 | -2.11 | 37.49 | 653.94 | -0.22 |
| | 10/5/2020 | 18.52 | 672.91 | -0.62 | 37.49 | 653.94 | -0.22 |
| | 10/14/2020 | 18.72 | 672.71 | -0.20 | 37.49 | 653.94 | -0.22 |
| | 5/20/2021 | 17.55 | 673.88 | 1.17 | 37.42 | 654.01 | -0.29 |
| | 10/13/2022 | 18.60 | 672.83 | -1.05 | 37.40 | 654.03 | -0.31 |
| | 5/17/2023 | 17.98 | 673.45 | 0.62 | 37.37 | 654.06 | -0.34 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL_NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) | |
|--|---|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|-------|
| MW-203A | 6/28/1994 | 37.30 | 657.50 | NA | NA | NA | NA | |
| | 7/7/1994 | 37.44 | 657.36 | -0.14 | NA | NA | NA | |
| Top of Casing Elev. 694.80' MSL | 7/20/1994 | 37.78 | 657.02 | -0.34 | NA | NA | NA | |
| | 7/27/1994 | NA | NA | NA | NA | NA | NA | |
| | 8/10/1994 | NA | NA | NA | NA | NA | NA | |
| As-Built Total Depth from Top of Casing 40.06' | 8/22/1994 | 37.94 | 656.86 | NA | NA | NA | NA | |
| | 9/1/1994 | 37.94 | 656.86 | 0.00 | NA | NA | NA | |
| | 9/8/1994 | 37.94 | 656.86 | 0.00 | NA | NA | NA | |
| | 9/15/1994 | NA | NA | NA | NA | NA | NA | |
| | 9/20/1994 | NA | NA | NA | NA | NA | NA | |
| | 9/29/1994 | NA | NA | NA | NA | NA | NA | |
| | 10/7/1994 | NA | NA | NA | NA | NA | NA | |
| | 10/13/1994 | NA | NA | NA | NA | NA | NA | |
| | 10/26/1994 | NA | NA | NA | NA | NA | NA | |
| | 11/2/1994 | NA | NA | NA | NA | NA | NA | |
| | 6/29/1995 | 36.47 | 658.33 | NA | NA | NA | NA | |
| | 1/31/1996 | 35.66 | 659.14 | 0.81 | NA | NA | NA | |
| | 6/26/1996 | 35.10 | 659.70 | 0.56 | NA | NA | NA | |
| | Reestablished Top of Casing Elevation on March 17, 1998 694.46' MSL | 12/18/1996 | 35.40 | 659.40 | -0.30 | 40.04 | 654.76 | -0.02 |
| | | 5/28/1997 | 34.60 | 660.20 | 0.80 | 40.03 | 654.77 | -0.03 |
| | | 11/19/1997 | 34.23 | 660.57 | 0.37 | 40.02 | 654.78 | -0.04 |
| | | 5/12/1998 | 33.80 | 660.66 | NA | 40.04 | 654.42 | -0.02 |
| | | 11/3/1998 | 36.25 | 658.21 | -2.45 | 40.05 | 654.41 | -0.01 |
| | | 6/28/1999 | 35.96 | 658.50 | 0.29 | 40.04 | 656.42 | -0.02 |
| | | 11/30/1999 | 35.64 | 658.82 | 0.32 | 40.04 | 656.42 | -0.02 |
| | | 5/16/2000 | 35.25 | 659.21 | 0.39 | 40.05 | 654.41 | -0.01 |
| | | 11/13/2000 | 36.75 | 657.71 | -1.50 | 40.05 | 654.41 | -0.01 |
| | | 5/30/2001 | 37.60 | 656.86 | -0.85 | 40.04 | 654.42 | -0.02 |
| | | 11/23/2001 | 37.02 | 657.44 | 0.58 | 40.05 | 654.41 | -0.01 |
| | | 5/29/2002 | 36.21 | 658.25 | 0.81 | 40.01 | 654.45 | -0.05 |
| | | 11/21/2002 | 35.71 | 658.75 | 0.50 | 40.01 | 654.45 | -0.05 |
| | | 5/20/2003 | 35.20 | 659.26 | 0.51 | 40.06 | 654.40 | 0.00 |
| 11/18/2003 | | 36.68 | 657.78 | -1.48 | 40.04 | 654.42 | -0.02 | |
| 5/24/2004 | | 35.84 | 658.62 | 0.84 | 40.04 | 654.42 | -0.02 | |
| 11/11/2004 | | 35.37 | 659.09 | 0.47 | 40.04 | 654.42 | -0.02 | |
| 5/10/2005 | | 34.60 | 659.86 | 0.77 | 40.03 | 654.43 | -0.03 | |
| 11/9/2005 | | 35.72 | 658.74 | -1.12 | 40.04 | 654.42 | -0.02 | |
| 5/17/2006 | | 34.50 | 659.96 | 1.22 | 40.04 | 654.42 | -0.02 | |
| 11/8/2006 | | 34.45 | 660.01 | 0.05 | 40.04 | 654.42 | -0.02 | |
| 5/16/2007 | | 33.73 | 660.73 | 0.72 | 39.81 | 654.67 | -0.25 | |
| 11/15/2007 | | 33.39 | 661.07 | 0.34 | 40.04 | 654.42 | -0.02 | |
| 5/13/2008 | | 32.23 | 662.23 | 1.16 | 39.81 | 654.67 | -0.25 | |
| 11/6/2008 | | 33.27 | 661.19 | -1.04 | 40.03 | 654.43 | -0.03 | |
| 5/13/2009 | | 32.53 | 661.93 | 0.74 | 40.04 | 654.42 | -0.02 | |
| 11/23/2009 | | 32.03 | 662.43 | 0.50 | 40.04 | 654.42 | -0.02 | |
| 6/3/2010 | 31.40 | 663.06 | 0.63 | 40.08 | 654.38 | 0.02 | | |
| 10/6/2010 | 31.13 | 663.33 | 0.27 | 39.92 | 654.54 | -0.14 | | |
| 5/31/2011 | 30.46 | 664.00 | 0.67 | 39.90 | 654.46 | -0.16 | | |
| 11/4/2011 | 30.11 | 664.35 | 0.35 | 39.91 | 654.55 | -0.15 | | |
| 6/1/2012 | 29.30 | 665.16 | 0.81 | 39.85 | 654.61 | -0.21 | | |
| 10/16/2012 | 29.19 | 665.27 | 0.11 | 39.82 | 654.64 | -0.24 | | |
| 5/21/2013 | 28.32 | 666.14 | 0.87 | 40.10 | 654.36 | 0.04 | | |
| 9/25/2013 | 28.20 | 666.26 | 0.12 | 40.05 | 654.41 | -0.01 | | |
| 5/15/2014 | 27.70 | 666.76 | 0.50 | 40.17 | 654.29 | 0.11 | | |
| 10/2/2014 | 27.41 | 667.05 | 0.29 | 40.10 | 654.36 | 0.04 | | |
| 4/14/2015 | 26.98 | 667.48 | 0.43 | NM | NM | NM | | |
| 4/17/2015 | 28.01 | 666.45 | -1.03 | NM | NM | NM | | |
| 4/22/2015 | 29.12 | 665.34 | -1.11 | NM | NM | NM | | |
| 5/26/2015 | 28.87 | 665.59 | 0.25 | 40.10 | 654.36 | 0.04 | | |
| 10/13/2015 | 28.43 | 666.03 | 0.44 | 40.05 | 654.41 | -0.01 | | |
| 5/18/2016 | 27.68 | 666.78 | 0.75 | 39.95 | 654.51 | -0.11 | | |
| 9/7/2016 | 27.38 | 667.08 | 0.30 | 40.10 | 654.36 | 0.04 | | |
| 5/4/2017 | 26.53 | 667.93 | 0.85 | 40.00 | 654.46 | -0.06 | | |
| 9/26/2018 | 25.28 | 669.18 | 1.25 | 40.04 | 654.42 | -0.02 | | |
| 5/13/2019 | 24.26 | 670.20 | 1.02 | 40.07 | 654.39 | 0.01 | | |
| 9/9/2020 | 22.86 | 671.60 | 1.40 | 40.06 | 654.40 | 0.00 | | |
| 10/5/2020 | 22.82 | 671.64 | 0.04 | 40.06 | 654.40 | 0.00 | | |
| 10/14/2020 | 27.21 | 667.25 | -4.39 | 40.06 | 654.40 | 0.00 | | |
| 5/20/2021 | 26.35 | 668.11 | 0.86 | 40.01 | 654.45 | -0.05 | | |
| 10/13/2022 | 24.62 | 669.84 | 1.73 | 40.00 | 654.46 | -0.06 | | |
| 5/15/2023 | 24.23 | 670.23 | 0.39 | 40.05 | 654.41 | -0.01 | | |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-203B | 6/28/1994 | 21.96 | 668.24 | NA | NA | NA | NA |
| | 7/7/1994 | 21.92 | 668.28 | 0.04 | NA | NA | NA |
| | 7/20/1994 | 22.04 | 668.16 | -0.12 | NA | NA | NA |
| | 7/27/1994 | 21.32 | 668.88 | 0.72 | NA | NA | NA |
| Top of Casing Elev. 690.20' MSL | 8/10/1994 | 22.61 | 667.59 | -1.29 | NA | NA | NA |
| | 8/22/1994 | 22.80 | 667.40 | -0.19 | NA | NA | NA |
| | 9/1/1994 | 22.90 | 667.30 | -0.10 | NA | NA | NA |
| | 9/8/1994 | 22.83 | 667.33 | 0.07 | NA | NA | NA |
| As-Built Total Depth from Top of Casing 34.30' | 9/15/1994 | 23.12 | 667.08 | -0.29 | NA | NA | NA |
| | 9/20/1994 | 23.26 | 666.94 | -0.14 | NA | NA | NA |
| | 9/29/1994 | 23.42 | 666.78 | -0.16 | NA | NA | NA |
| | 10/7/1994 | 23.42 | 666.78 | 0.00 | NA | NA | NA |
| | 10/13/1994 | 23.46 | 666.74 | -0.04 | NA | NA | NA |
| | 10/26/1994 | 23.56 | 666.64 | -0.10 | NA | NA | NA |
| | 11/2/1994 | 23.56 | 666.64 | 0.00 | NA | NA | NA |
| | 6/29/1995 | 23.04 | 667.16 | 0.52 | NA | NA | NA |
| | 1/31/1996 | 23.56 | 666.64 | -0.52 | NA | NA | NA |
| | 6/26/1996 | 21.12 | 669.08 | 2.44 | NA | NA | NA |
| Reestablished Top of Casing Elevation on March 17, 1998 691.65' MSL | 12/18/1996 | 21.30 | 668.90 | -0.18 | 34.30 | 657.35 | 0.00 |
| | 5/28/1997 | 20.88 | 669.32 | 0.42 | 34.25 | 657.40 | -0.05 |
| | 11/19/1997 | 24.88 | 665.32 | -4.00 | 34.40 | 657.25 | 0.10 |
| | 5/12/1998 | 22.81 | 668.77 | NA | 34.48 | 657.17 | 0.18 |
| | 11/3/1998 | 23.34 | 668.31 | -0.46 | 34.29 | 657.36 | -0.01 |
| | 6/28/1999 | 22.72 | 668.93 | 0.62 | 34.26 | 657.39 | -0.04 |
| | 11/30/1999 | 24.39 | 667.26 | -1.67 | 34.27 | 657.38 | -0.03 |
| | 5/16/2000 | 24.53 | 667.12 | -0.14 | 34.28 | 657.37 | -0.02 |
| | 11/13/2000 | 24.43 | 667.22 | 0.10 | 34.30 | 657.35 | 0.00 |
| | 5/30/2001 | 23.73 | 667.92 | 0.70 | 34.29 | 657.36 | -0.01 |
| | 11/23/2001 | 21.81 | 669.64 | 1.82 | 34.30 | 657.35 | 0.00 |
| | 5/29/2002 | 17.95 | 673.70 | 3.86 | 34.28 | 657.37 | -0.02 |
| | 11/21/2002 | 22.49 | 669.16 | -4.54 | 34.27 | 657.38 | -0.03 |
| | 5/20/2003 | 20.67 | 670.98 | 1.82 | 34.30 | 657.35 | 0.00 |
| | 11/18/2003 | 20.68 | 670.97 | -0.01 | 34.30 | 657.35 | 0.00 |
| | 5/24/2004 | 20.13 | 671.52 | 0.55 | 34.30 | 657.35 | 0.00 |
| | 11/11/2004 | 20.85 | 670.80 | -0.72 | 34.30 | 657.35 | 0.00 |
| | 5/10/2005 | 20.62 | 671.03 | 0.23 | 34.30 | 657.35 | 0.00 |
| | 11/9/2005 | 21.43 | 670.22 | -0.81 | 34.30 | 657.35 | 0.00 |
| | 5/17/2006 | 22.02 | 669.63 | -0.59 | 34.32 | 657.33 | 0.02 |
| | 11/8/2006 | 19.62 | 672.03 | 2.40 | 34.28 | 657.37 | -0.02 |
| | 5/16/2007 | 18.12 | 673.53 | 1.50 | 34.11 | 657.54 | -0.19 |
| | 11/15/2007 | 20.67 | 670.98 | -2.55 | 34.29 | 657.36 | -0.01 |
| | 5/13/2008 | 18.12 | 673.53 | 2.55 | 33.92 | 657.73 | -0.38 |
| | 11/6/2008 | 19.90 | 671.75 | -1.78 | 34.27 | 657.38 | -0.03 |
| | 5/13/2009 | 17.86 | 673.79 | 2.04 | 34.30 | 657.35 | 0.00 |
| | 11/23/2009 | 19.78 | 671.87 | -1.92 | 34.30 | 657.35 | 0.00 |
| | 6/3/2010 | 19.17 | 672.48 | 0.61 | 34.15 | 657.50 | -0.15 |
| | 10/6/2010 | 19.81 | 671.84 | -0.64 | 34.15 | 657.50 | -0.15 |
| | 5/31/2011 | 16.71 | 674.94 | 3.10 | 34.10 | 657.55 | -0.20 |
| | 11/4/2011 | 19.61 | 672.04 | -2.90 | 34.13 | 657.52 | -0.17 |
| | 6/1/2012 | 20.06 | 671.59 | -0.45 | 33.96 | 657.69 | -0.34 |
| | 10/16/2012 | 19.21 | 672.44 | 0.85 | 33.95 | 657.70 | -0.35 |
| | 5/21/2013 | 16.67 | 674.98 | 2.54 | 34.20 | 657.45 | -0.10 |
| | 9/25/2013 | 19.36 | 672.29 | -2.69 | 34.00 | 657.65 | -0.30 |
| | 5/15/2014 | 17.60 | 674.05 | 1.76 | 34.15 | 657.50 | -0.15 |
| | 10/2/2014 | 18.19 | 673.46 | -0.59 | 34.20 | 657.45 | -0.10 |
| | 4/14/2015 | 17.57 | 674.08 | 0.62 | NM | NM | NM |
| | 4/17/2015 | 17.47 | 674.18 | 0.10 | NM | NM | NM |
| | 4/22/2015 | 17.39 | 674.26 | 0.08 | NM | NM | NM |
| | 5/26/2015 | 17.93 | 673.72 | -0.54 | 34.20 | 657.45 | -0.10 |
| | 10/13/2015 | 18.03 | 673.62 | -0.10 | 34.21 | 657.44 | -0.09 |
| | 5/18/2016 | 16.20 | 675.45 | 1.83 | 34.00 | 657.65 | -0.30 |
| | 9/7/2016 | 15.40 | 676.25 | 0.80 | 34.10 | 657.55 | -0.20 |
| | 5/4/2017 | 15.63 | 676.02 | -0.23 | 34.20 | 657.45 | -0.10 |
| | 9/26/2018 | 16.15 | 675.50 | -0.52 | 34.38 | 657.27 | 0.08 |
| | 5/13/2019 | 14.50 | 677.15 | 1.65 | 34.05 | 657.60 | -0.25 |
| | 9/9/2020 | 16.51 | 675.14 | -2.01 | 34.10 | 657.55 | -0.20 |
| | 10/5/2020 | 17.11 | 674.54 | -0.60 | 34.10 | 657.55 | -0.20 |
| | 10/14/2020 | 17.29 | 674.36 | -0.18 | 34.10 | 657.55 | -0.20 |
| | 5/20/2021 | 16.37 | 675.28 | 0.92 | 34.07 | 657.58 | -0.23 |
| | 10/13/2022 | 17.18 | 674.47 | -0.81 | 34.02 | 657.63 | -0.28 |
| | 5/16/2023 | 16.55 | 675.10 | 0.63 | 33.93 | 657.72 | -0.37 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-204A | 6/28/1994 | 28.79 | 665.09 | NA | NA | NA | NA |
| | 7/7/1994 | 38.41 | 655.47 | -9.62 | NA | NA | NA |
| | 7/20/1994 | 38.41 | 655.47 | 0.00 | NA | NA | NA |
| | 7/27/1994 | 39.63 | 654.25 | -1.22 | NA | NA | NA |
| Top of Casing Elev. 693.88' MSL | 8/10/1994 | 37.89 | 655.99 | 1.74 | NA | NA | NA |
| | 8/22/1994 | 37.70 | 656.18 | 0.19 | NA | NA | NA |
| | 9/1/1994 | 37.63 | 656.25 | 0.07 | NA | NA | NA |
| | 9/8/1994 | 37.53 | 656.35 | 0.10 | NA | NA | NA |
| As-Built Total Depth from Top of Casing 38.80' | 9/15/1994 | 37.47 | 656.41 | 0.06 | NA | NA | NA |
| | 9/20/1994 | 37.43 | 656.45 | 0.04 | NA | NA | NA |
| | 9/29/1994 | 37.34 | 656.54 | 0.09 | NA | NA | NA |
| | 10/7/1994 | 37.34 | 656.54 | 0.00 | NA | NA | NA |
| | 10/13/1994 | 37.19 | 656.69 | 0.14 | NA | NA | NA |
| | 10/26/1994 | 37.11 | 656.77 | 0.08 | NA | NA | NA |
| | 11/2/1994 | 37.05 | 656.83 | 0.06 | NA | NA | NA |
| | 6/29/1995 | 35.57 | 658.31 | 1.48 | NA | NA | NA |
| Reestablished Top of Casing Elevation on March 17, 1998 693.89' MSL | 1/31/1996 | 34.79 | 659.09 | 0.78 | NA | NA | NA |
| | 6/26/1996 | 34.21 | 659.67 | 0.58 | NA | NA | NA |
| | 12/18/1996 | 34.52 | 659.36 | -0.31 | 38.71 | 655.17 | -0.09 |
| | 5/28/1997 | 33.71 | 660.17 | 0.81 | 38.68 | 655.20 | -0.12 |
| | 11/19/1997 | 33.36 | 660.52 | 0.35 | 38.71 | 655.17 | -0.09 |
| | 5/12/1998 | 32.46 | 661.43 | NA | 38.74 | 655.15 | -0.06 |
| | 11/3/1998 | 35.67 | 658.22 | -3.21 | 38.78 | 655.11 | -0.02 |
| | 6/28/1999 | 35.05 | 658.84 | 0.62 | 38.75 | 655.14 | -0.05 |
| | 11/30/1999 | 34.56 | 659.33 | 0.49 | 38.75 | 655.14 | -0.05 |
| | 5/16/2000 | 34.40 | 659.49 | 0.16 | 38.77 | 655.12 | -0.03 |
| | 11/13/2000 | 35.90 | 657.99 | -1.50 | 38.78 | 655.11 | -0.02 |
| | 5/30/2001 | 36.72 | 657.17 | -0.72 | 38.76 | 655.13 | -0.04 |
| | 11/23/2001 | 36.12 | 657.77 | 0.60 | 38.75 | 655.14 | -0.05 |
| | 5/29/2002 | 35.33 | 658.56 | 0.79 | 38.75 | 655.14 | -0.05 |
| | 11/21/2002 | 34.83 | 659.06 | 0.50 | 38.74 | 655.15 | -0.06 |
| | 5/20/2003 | 34.38 | 659.51 | 0.45 | 38.73 | 655.16 | -0.07 |
| | 11/18/2003 | 35.79 | 658.10 | -1.41 | 38.72 | 655.17 | -0.08 |
| | 5/24/2004 | 34.96 | 658.93 | 0.83 | 38.74 | 655.15 | -0.06 |
| | 11/11/2004 | 34.51 | 659.38 | 0.45 | 38.74 | 655.15 | -0.06 |
| | 5/10/2005 | 34.44 | 659.45 | 0.07 | 38.75 | 655.14 | -0.05 |
| | 11/9/2005 | 34.84 | 659.05 | -0.40 | 38.74 | 655.15 | -0.06 |
| | 5/17/2006 | 34.05 | 659.84 | 0.79 | 38.72 | 655.17 | -0.08 |
| | 11/8/2006 | 33.60 | 660.29 | 0.45 | 38.74 | 655.15 | -0.06 |
| | 5/16/2007 | 32.87 | 661.02 | 0.73 | 38.50 | 655.40 | -0.30 |
| | 11/15/2007 | 32.52 | 661.37 | 0.35 | 38.74 | 655.15 | -0.06 |
| | 5/13/2008 | 31.78 | 662.11 | 0.74 | 38.50 | 655.40 | -0.30 |
| | 11/6/2008 | 32.39 | 661.50 | -0.61 | 38.75 | 655.14 | -0.05 |
| | 5/13/2009 | 31.66 | 662.23 | 0.73 | 38.75 | 655.14 | -0.05 |
| | 11/23/2009 | 31.17 | 662.72 | 0.49 | 38.75 | 655.14 | -0.05 |
| | 6/3/2010 | 30.55 | 663.34 | 0.62 | 37.50 | 656.39 | -1.30 |
| | 10/6/2010 | 30.22 | 663.67 | 0.33 | 38.70 | 655.19 | -0.10 |
| | 5/31/2011 | 26.90 | 664.29 | 0.62 | 38.61 | 655.28 | -0.19 |
| | 11/4/2011 | 30.33 | 663.56 | -0.73 | 38.61 | 655.28 | -0.19 |
| | 6/1/2012 | 28.45 | 665.44 | 1.88 | 37.64 | 656.25 | -1.16 |
| | 10/16/2012 | 28.33 | 665.56 | 0.12 | 38.53 | 655.36 | -0.27 |
| | 5/21/2013 | 27.48 | 666.41 | 0.85 | 38.70 | 655.19 | -0.10 |
| | 9/25/2013 | 27.35 | 666.54 | 0.13 | 38.80 | 655.09 | 0.00 |
| | 5/15/2014 | 26.84 | 667.05 | 0.51 | 38.89 | 655.00 | 0.09 |
| | 10/2/2014 | 26.58 | 667.31 | 0.26 | 38.80 | 655.09 | 0.00 |
| | 4/14/2015 | 26.98 | 667.48 | 0.17 | NM | NM | NM |
| | 4/17/2015 | 28.01 | 666.45 | -1.03 | NM | NM | NM |
| | 4/22/2015 | 29.12 | 665.34 | -1.11 | NM | NM | NM |
| | 5/26/2015 | 27.96 | 665.93 | 0.59 | 38.70 | 655.19 | -0.10 |
| | 10/13/2015 | 27.57 | 666.32 | 0.39 | 38.78 | 655.11 | -0.02 |
| | 5/18/2016 | 26.82 | 667.07 | 0.75 | 38.76 | 655.13 | -0.04 |
| | 9/7/2016 | 26.52 | 667.37 | 0.30 | 38.70 | 655.19 | -0.10 |
| | 5/4/2017 | 25.48 | 668.41 | 1.04 | 38.70 | 655.19 | -0.10 |
| | 9/26/2018 | 24.42 | 669.47 | 1.06 | 38.76 | 655.13 | -0.04 |
| | 5/13/2019 | 23.41 | 670.48 | 1.01 | 38.79 | 655.10 | -0.01 |
| | 9/9/2020 | 22.01 | 671.88 | 1.40 | 38.73 | 655.16 | -0.07 |
| | 10/5/2020 | 21.99 | 671.90 | 0.02 | 38.73 | 655.16 | -0.07 |
| | 10/14/2020 | 26.56 | 667.33 | -4.57 | 38.73 | 655.16 | -0.07 |
| | 5/20/2021 | 25.49 | 668.40 | 1.07 | 38.72 | 655.17 | -0.08 |
| | 10/13/2022 | 23.78 | 670.11 | 1.71 | 38.80 | 655.09 | 0.00 |
| | 5/15/2023 | 23.36 | 670.53 | 0.42 | 38.75 | 655.14 | -0.05 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|----------------------|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-204B | 6/28/1994 | 22.13 | 670.47 | NA | NA | NA | NA |
| | 7/7/1994 | 22.21 | 670.39 | -0.08 | NA | NA | NA |
| | 7/20/1994 | 22.23 | 670.37 | -0.02 | NA | NA | NA |
| | 7/27/1994 | 22.50 | 670.10 | -0.27 | NA | NA | NA |
| Top of Casing Elev. | 8/10/1994 | 22.80 | 669.80 | -0.30 | NA | NA | NA |
| 692.60' MSL | 8/22/1994 | 23.02 | 669.58 | -0.22 | NA | NA | NA |
| | 9/1/1994 | 24.08 | 668.52 | -0.06 | NA | NA | NA |
| | 9/8/1994 | 23.14 | 669.46 | 0.94 | NA | NA | NA |
| As-Built Total Depth | 9/15/1994 | 23.24 | 669.36 | -0.10 | NA | NA | NA |
| from Top of Casing | 9/20/1994 | 23.41 | 669.19 | -0.17 | NA | NA | NA |
| 37.82' | 9/29/1994 | 23.46 | 669.14 | -0.05 | NA | NA | NA |
| | 10/7/1994 | 23.58 | 669.02 | -0.12 | NA | NA | NA |
| | 10/13/1994 | 23.62 | 668.98 | -0.04 | NA | NA | NA |
| | 10/26/1994 | 22.84 | 669.76 | 0.78 | NA | NA | NA |
| | 11/2/1994 | 23.94 | 668.66 | -1.10 | NA | NA | NA |
| | 6/29/1995 | 23.41 | 669.19 | 0.53 | NA | NA | NA |
| | 1/31/1996 | 24.26 | 668.34 | 0.85 | NA | NA | NA |
| Reestablished Top of | 6/26/1996 | 21.39 | 671.21 | 2.87 | NA | NA | NA |
| Casing Elevation on | 12/18/1996 | 21.68 | 670.92 | -0.29 | 37.78 | 654.82 | -0.04 |
| March 17, 1998 | 5/28/1997 | 21.29 | 671.31 | 0.39 | 37.72 | 654.88 | -0.10 |
| 693.23' MSL | 11/19/1997 | 26.65 | 665.95 | -5.36 | 37.80 | 654.80 | -0.02 |
| | 5/12/1998 | 23.22 | 670.01 | NA | 37.81 | 655.42 | -0.01 |
| | 11/3/1998 | 23.46 | 669.77 | -0.24 | 37.81 | 655.42 | -0.01 |
| | 6/28/1999 | 22.84 | 670.39 | 0.62 | 37.82 | 655.41 | 0.00 |
| | 11/30/1999 | 24.55 | 668.68 | -1.71 | 37.81 | 655.42 | -0.01 |
| | 5/16/2000 | 24.41 | 668.82 | 0.14 | 37.80 | 655.43 | -0.02 |
| | 11/13/2000 | 24.01 | 669.22 | 0.40 | 37.81 | 655.42 | -0.01 |
| | 5/30/2001 | 23.77 | 669.46 | 0.24 | 37.79 | 655.44 | -0.03 |
| | 11/23/2001 | 22.02 | 671.21 | 1.75 | 37.80 | 655.43 | -0.02 |
| | 5/29/2002 | 18.46 | 674.77 | 3.56 | 37.79 | 655.44 | -0.03 |
| | 11/21/2002 | 22.24 | 670.99 | -3.78 | 37.78 | 655.45 | -0.04 |
| | 5/20/2003 | 20.46 | 672.77 | 1.78 | 37.78 | 655.45 | -0.04 |
| | 11/18/2003 | 20.84 | 672.39 | -0.38 | 37.78 | 655.45 | -0.04 |
| | 5/24/2004 | 20.39 | 672.84 | 0.45 | 37.80 | 655.43 | -0.02 |
| | 11/11/2004 | 21.13 | 672.10 | -0.74 | 37.80 | 655.43 | -0.02 |
| | 5/10/2005 | 19.10 | 674.13 | 2.03 | 37.79 | 655.44 | -0.03 |
| | 11/9/2005 | 21.89 | 671.34 | -2.79 | 37.80 | 655.43 | -0.02 |
| | 5/17/2006 | 22.51 | 670.72 | -0.62 | 37.76 | 655.47 | -0.06 |
| | 11/8/2006 | 20.53 | 672.70 | 1.98 | 37.80 | 655.43 | -0.02 |
| | 5/16/2007 | 18.51 | 674.72 | 2.02 | 37.51 | 655.72 | -0.31 |
| | 11/15/2007 | 21.24 | 671.99 | 2.73 | 37.79 | 655.44 | -0.03 |
| | 5/13/2008 | 18.89 | 674.34 | 2.35 | 37.58 | 655.65 | -0.24 |
| | 11/6/2008 | 20.37 | 672.86 | -1.48 | 37.81 | 655.42 | -0.01 |
| | 5/13/2009 | 18.80 | 674.43 | 1.57 | 37.79 | 655.44 | -0.03 |
| | 11/23/2009 | 20.27 | 672.96 | -1.47 | 37.79 | 655.44 | -0.03 |
| | 6/3/2010 | 19.53 | 673.70 | 0.74 | 37.83 | 655.40 | 0.01 |
| | 10/20/2010 | 20.59 | 672.64 | -1.06 | 37.70 | 655.53 | -0.12 |
| | 5/31/2011 | 17.38 | 675.85 | 3.21 | 37.61 | 655.62 | -0.21 |
| | 11/4/2011 | 21.10 | 672.13 | -3.72 | 37.65 | 655.58 | -0.17 |
| | 6/1/2012 | 20.80 | 672.43 | 0.30 | 37.64 | 655.59 | -0.18 |
| | 10/16/2012 | 19.96 | 673.27 | 0.84 | 37.59 | 655.64 | -0.23 |
| | 5/21/2013 | 17.32 | 675.91 | 2.64 | 37.80 | 655.43 | -0.02 |
| | 9/25/2013 | 20.02 | 673.21 | -2.70 | 37.82 | 655.41 | 0.00 |
| | 5/15/2014 | 18.22 | 675.01 | 1.80 | 37.93 | 655.30 | 0.11 |
| | 10/2/2014 | 18.82 | 674.41 | -0.60 | 37.90 | 655.33 | 0.08 |
| | 4/14/2015 | 18.49 | 674.74 | 0.33 | NM | NM | NM |
| | 5/26/2015 | 18.68 | 674.55 | -0.19 | 37.80 | 655.43 | -0.02 |
| | 10/13/2015 | 18.57 | 674.66 | 0.11 | 37.80 | 655.43 | -0.02 |
| | 5/18/2016 | 17.23 | 676.00 | 1.34 | 37.70 | 655.53 | -0.12 |
| | 9/7/2016 | 16.54 | 676.69 | 0.69 | 37.65 | 655.58 | -0.17 |
| | 5/4/2017 | 16.83 | 676.40 | -0.29 | 37.70 | 655.53 | -0.12 |
| | 9/26/2018 | 17.39 | 675.84 | -0.56 | 37.77 | 655.46 | -0.05 |
| | 5/13/2019 | 15.67 | 677.56 | 1.72 | 37.83 | 655.40 | 0.01 |
| | 9/9/2020 | 17.63 | 675.60 | -1.96 | 37.79 | 655.44 | -0.03 |
| | 10/5/2020 | 18.29 | 674.94 | -0.66 | 37.79 | 655.44 | -0.03 |
| | 10/14/2020 | 18.50 | 674.73 | -0.21 | 37.79 | 655.44 | -0.03 |
| | 5/20/2021 | 17.76 | 675.47 | 0.74 | 37.79 | 655.44 | -0.03 |
| | 10/13/2022 | 17.65 | 675.58 | 0.11 | 37.80 | 655.43 | -0.02 |
| | 5/15/2023 | 17.80 | 675.43 | -0.15 | 37.80 | 655.43 | -0.02 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL_NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|----------------------|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-205A | 6/28/1994 | 40.27 | 654.81 | NA | NA | NA | NA |
| | 7/7/1994 | 39.61 | 655.47 | 0.31 | NA | NA | NA |
| | 7/20/1994 | NA | NA | NA | NA | NA | NA |
| Top of Casing Elev. | 7/27/1994 | 39.30 | 655.78 | NA | NA | NA | NA |
| 695.08' MSL | 8/10/1994 | 39.22 | 655.86 | 0.08 | NA | NA | NA |
| | 8/22/1994 | 39.02 | 656.06 | 0.20 | NA | NA | NA |
| | 9/1/1994 | 38.92 | 656.16 | 0.10 | NA | NA | NA |
| As-Built Total Depth | 9/8/1994 | 38.84 | 656.24 | 0.09 | NA | NA | NA |
| from Top of Casing | 9/15/1994 | 38.77 | 656.31 | 0.07 | NA | NA | NA |
| 39.61' | 9/20/1994 | 38.72 | 656.36 | 0.05 | NA | NA | NA |
| | 9/29/1994 | 38.63 | 656.45 | 0.09 | NA | NA | NA |
| | 10/7/1994 | 38.55 | 656.53 | 0.08 | NA | NA | NA |
| | 10/13/1994 | 38.51 | 656.57 | 0.04 | NA | NA | NA |
| | 10/26/1994 | 38.40 | 656.68 | 0.11 | NA | NA | NA |
| | 11/2/1994 | 38.32 | 656.76 | 0.09 | NA | NA | NA |
| | 6/29/1995 | 36.80 | 658.28 | 1.52 | NA | NA | NA |
| | 1/31/1996 | 36.00 | 659.08 | 0.80 | NA | NA | NA |
| Reestablished Top of | 6/26/1996 | 35.44 | 659.64 | 0.56 | NA | NA | NA |
| Casing Elevation on | 12/18/1996 | 35.74 | 659.34 | -0.30 | 39.52 | 655.56 | -0.09 |
| March 17, 1998 | 5/28/1997 | 34.93 | 660.15 | 0.81 | 39.61 | 655.47 | 0.00 |
| 693.74' MSL | 11/19/1997 | 34.56 | 660.52 | 0.37 | 39.61 | 655.47 | 0.00 |
| | 5/12/1998 | 34.46 | 659.28 | NA | 39.63 | 654.11 | 0.02 |
| | 11/3/1998 | 37.03 | 656.71 | -2.57 | 39.60 | 654.14 | -0.01 |
| | 6/28/1999 | 36.25 | 657.49 | 1.78 | 39.63 | 654.11 | 0.02 |
| | 11/30/1999 | 35.97 | 657.77 | -0.72 | 39.64 | 654.10 | 0.03 |
| | 5/16/2000 | 35.59 | 658.15 | 0.38 | 39.65 | 654.09 | 0.04 |
| | 11/13/2000 | 37.10 | 656.64 | -1.51 | 39.64 | 654.10 | 0.03 |
| | 5/30/2001 | 37.92 | 655.82 | -0.82 | 39.62 | 654.12 | 0.01 |
| | 11/23/2001 | 37.34 | 656.40 | 0.58 | 39.63 | 654.11 | 0.02 |
| | 5/29/2002 | 36.53 | 657.21 | 0.81 | 39.63 | 654.11 | 0.02 |
| | 11/21/2002 | 36.04 | 657.70 | 0.49 | 39.62 | 654.12 | 0.01 |
| | 5/20/2003 | 35.58 | 658.16 | 0.46 | 39.62 | 654.12 | 0.01 |
| | 11/18/2003 | 36.99 | 656.75 | -1.41 | 39.63 | 654.11 | 0.02 |
| | 5/24/2004 | 36.17 | 657.57 | 0.82 | 39.61 | 654.13 | 0.00 |
| | 11/11/2004 | 34.72 | 659.02 | 1.45 | 39.61 | 654.13 | 0.00 |
| | 5/10/2005 | 34.92 | 658.82 | -0.20 | 39.61 | 654.13 | 0.00 |
| | 11/9/2005 | 36.05 | 657.69 | -1.13 | 39.63 | 654.11 | 0.02 |
| | 5/17/2006 | 34.73 | 659.01 | 1.32 | 39.61 | 654.13 | 0.00 |
| | 11/8/2006 | 34.62 | 659.12 | 0.11 | 39.61 | 654.13 | 0.00 |
| | 5/16/2007 | 34.08 | 659.66 | 0.54 | 39.37 | 654.37 | -0.24 |
| | 11/15/2007 | 33.75 | 659.99 | 0.33 | 39.61 | 654.13 | 0.00 |
| | 5/13/2008 | 32.98 | 660.76 | 0.77 | 39.40 | 654.34 | -0.21 |
| | 11/6/2008 | 33.61 | 660.13 | -0.63 | 39.60 | 654.14 | -0.01 |
| | 5/13/2009 | 32.87 | 660.87 | 0.74 | 39.61 | 654.13 | 0.00 |
| | 11/23/2009 | 32.38 | 661.36 | 0.49 | 39.61 | 654.13 | 0.00 |
| | 6/3/2010 | 31.75 | 661.99 | 0.63 | 39.65 | 654.09 | 0.04 |
| | 10/6/2010 | 31.40 | 662.34 | 0.35 | 39.56 | 654.18 | -0.05 |
| | 5/31/2011 | 30.81 | 662.93 | 0.59 | 39.50 | 654.24 | -0.11 |
| | 11/4/2011 | 31.55 | 662.19 | -0.74 | 39.51 | 654.23 | -0.10 |
| | 6/1/2012 | 29.67 | 664.07 | 1.88 | 39.45 | 654.29 | -0.16 |
| | 10/16/2012 | 29.48 | 664.26 | 0.19 | 39.43 | 654.31 | -0.18 |
| | 5/21/2013 | 28.68 | 665.06 | 0.80 | 39.60 | 654.14 | -0.01 |
| | 9/25/2013 | 28.56 | 665.18 | 0.12 | 39.86 | 653.88 | 0.25 |
| | 5/15/2014 | 28.04 | 665.70 | 0.52 | 39.78 | 653.96 | 0.17 |
| | 10/2/2014 | 27.79 | 665.95 | 0.25 | 39.70 | 655.09 | 0.09 |
| | 4/14/2015 | 27.34 | 666.40 | 0.45 | NM | NM | NM |
| | 5/26/2015 | 29.16 | 664.58 | -1.82 | 39.60 | 654.14 | -0.01 |
| | 10/13/2015 | 28.76 | 664.98 | 0.40 | 39.61 | 654.13 | 0.00 |
| | 5/18/2016 | 28.02 | 665.72 | 0.74 | 39.55 | 654.19 | -0.06 |
| | 9/7/2016 | 27.72 | 666.02 | 0.30 | 39.60 | 654.14 | -0.01 |
| | 5/4/2017 | 26.86 | 666.88 | 0.86 | 39.60 | 654.14 | -0.01 |
| | 9/26/2018 | 25.63 | 668.11 | 1.23 | 39.58 | 654.16 | -0.03 |
| | 5/13/2019 | 24.63 | 669.11 | 1.00 | 39.64 | 654.10 | 0.03 |
| | 9/9/2020 | 23.23 | 670.51 | 1.40 | 39.61 | 654.13 | 0.00 |
| | 10/5/2020 | 23.19 | 670.55 | 0.04 | 39.61 | 654.13 | 0.00 |
| | 10/14/2020 | 27.94 | 665.80 | -4.75 | 39.61 | 654.13 | 0.00 |
| | 5/20/2021 | 26.69 | 667.05 | 1.25 | 39.61 | 654.13 | 0.00 |
| | 10/13/2022 | 25.05 | 668.69 | 1.64 | 39.72 | 654.02 | 0.11 |
| | 5/15/2023 | 24.60 | 669.14 | 0.45 | 39.62 | 654.12 | 0.01 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL_NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|---|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-205B | 6/28/1994 | 23.14 | 670.99 | NA | NA | NA | NA |
| | 7/7/1994 | 23.13 | 671.00 | 0.01 | NA | NA | NA |
| | 7/20/1994 | 23.27 | 670.86 | -0.14 | NA | NA | NA |
| Top of Casing Elev. | 7/27/1994 | 23.39 | 670.74 | -0.12 | NA | NA | NA |
| 694.13' MSL | 8/10/1994 | 23.68 | 670.45 | -0.29 | NA | NA | NA |
| | 8/22/1994 | 23.88 | 670.25 | -0.20 | NA | NA | NA |
| As-Built Total Depth from Top of Casing 39.29' | 9/1/1994 | 23.93 | 670.20 | -0.05 | NA | NA | NA |
| | 9/8/1994 | 24.05 | 670.08 | -0.12 | NA | NA | NA |
| | 9/15/1994 | 24.13 | 670.00 | -0.08 | NA | NA | NA |
| Redeveloped in September 2016; | 9/20/1994 | 24.07 | 669.90 | -0.10 | NA | NA | NA |
| | 9/29/1994 | 24.34 | 669.79 | -0.11 | NA | NA | NA |
| | 10/7/1994 | 24.46 | 669.67 | -0.12 | NA | NA | NA |
| | 10/13/1994 | 24.53 | 669.60 | -0.07 | NA | NA | NA |
| | 10/26/1994 | 24.72 | 669.41 | -0.19 | NA | NA | NA |
| | 11/2/1994 | 24.86 | 669.27 | -0.14 | NA | NA | NA |
| | 6/29/1995 | 24.49 | 669.64 | 0.37 | NA | NA | NA |
| | 1/31/1996 | 25.48 | 668.65 | -0.99 | NA | NA | NA |
| Reestablished Top of Casing Elevation on March 17, 1998 | 6/26/1996 | 22.32 | 671.81 | 3.16 | NA | NA | NA |
| 693.97' MSL | 12/18/1996 | 22.55 | 671.58 | -0.23 | 38.87 | 655.26 | -0.42 |
| | 5/28/1997 | 22.05 | 672.08 | 0.50 | 39.02 | 655.11 | -0.27 |
| | 11/19/1997 | 25.45 | 668.68 | -3.40 | 39.05 | 655.08 | -0.24 |
| | 5/12/1998 | 24.21 | 669.76 | NA | 39.13 | 654.84 | -0.16 |
| | 11/3/1998 | 24.25 | 669.72 | -0.04 | 39.17 | 654.80 | -0.12 |
| | 6/28/1999 | 23.68 | 670.29 | 0.57 | 38.79 | 655.18 | -0.50 |
| | 11/30/1999 | 25.27 | 668.70 | -1.59 | 38.75 | 655.22 | -0.54 |
| | 5/16/2000 | 25.17 | 668.80 | 0.10 | 38.80 | 655.17 | -0.49 |
| | 11/13/2000 | 24.75 | 669.22 | 0.42 | 38.80 | 655.17 | -0.49 |
| | 5/30/2001 | 24.57 | 669.40 | 0.18 | 38.76 | 655.21 | -0.53 |
| | 11/23/2001 | 22.78 | 671.19 | 1.79 | 38.78 | 655.19 | -0.51 |
| | 5/29/2002 | 17.87 | 676.10 | 4.91 | 38.77 | 655.20 | -0.52 |
| | 11/21/2002 | 23.06 | 670.91 | -5.19 | 38.78 | 655.19 | -0.51 |
| | 5/20/2003 | 21.79 | 672.18 | 1.27 | 38.81 | 655.16 | -0.48 |
| | 11/18/2003 | 21.36 | 672.61 | 0.43 | 38.79 | 655.18 | -0.50 |
| | 5/24/2004 | 20.99 | 672.98 | 0.37 | 38.81 | 655.16 | -0.48 |
| | 11/11/2004 | 21.74 | 672.23 | -0.75 | 38.81 | 655.16 | -0.48 |
| | 5/10/2005 | 20.44 | 673.53 | 1.30 | 38.80 | 655.17 | -0.49 |
| | 11/9/2005 | 22.53 | 671.44 | -2.09 | 38.94 | 655.03 | -0.35 |
| | 5/17/2006 | 23.07 | 670.90 | -0.54 | 38.75 | 655.22 | -0.54 |
| | 11/8/2006 | 21.20 | 672.77 | 1.87 | 38.81 | 655.16 | -0.48 |
| | 5/16/2007 | 19.06 | 674.91 | 2.14 | 38.60 | 655.37 | -0.69 |
| | 11/15/2007 | 21.96 | 672.01 | -2.90 | 38.72 | 655.25 | -0.57 |
| | 5/13/2008 | 19.55 | 674.42 | 2.41 | 38.50 | 655.47 | -0.79 |
| | 11/6/2008 | 21.02 | 672.95 | -1.47 | 38.71 | 655.26 | -0.58 |
| | 5/13/2009 | 19.50 | 674.47 | 1.52 | 38.75 | 655.22 | -0.54 |
| | 11/23/2009 | 20.84 | 673.13 | -1.34 | 38.71 | 655.26 | -0.58 |
| | 6/3/2010 | 20.10 | 673.87 | 0.74 | 38.78 | 655.19 | -0.51 |
| | 10/6/2010 | 20.88 | 673.09 | -0.78 | 38.66 | 655.31 | -0.63 |
| | 5/31/2011 | 18.02 | 675.95 | 2.86 | 38.53 | 655.44 | -0.76 |
| | 11/4/2011 | 21.70 | 672.27 | -3.68 | 38.55 | 655.42 | -0.74 |
| | 6/1/2012 | 21.92 | 672.05 | -0.22 | 38.1 | 655.87 | -1.19 |
| | 10/16/2012 | 20.70 | 673.27 | 1.22 | 38.45 | 655.52 | -0.84 |
| | 5/21/2013 | 18.03 | 675.94 | 2.67 | 37.8 | 656.17 | -1.49 |
| | 9/25/2013 | 20.69 | 673.28 | -2.66 | 37.42 | 655.6 | -1.87 |
| | 2/25/2014 | 19.26 | 674.41 | 1.13 | 38.37 | 655.60 | -0.92 |
| | 5/15/2014 | 18.81 | 675.16 | 0.75 | 38.65 | 655.32 | -0.64 |
| | 10/2/2014 | 19.92 | 674.05 | -1.11 | 39.29 | 657.37 | 0.00 |
| | 4/14/2015 | NM goose nest | NM | NM | NM | NM | NM |
| | 5/26/2015 | 19.32 | 674.65 | 0.60 | 38 | 655.97 | -1.29 |
| | 10/13/2015 | 19.14 | 674.83 | 0.18 | 38.05 | 655.92 | -1.24 |
| | 5/18/2016 | 17.88 | 676.09 | 1.26 | 37.99 | 655.98 | -1.30 |
| | 9/7/2016 | 17.22 | 676.75 | 0.66 | 38.2 | 655.77 | 0.00 |
| | 5/4/2017 | 17.46 | 676.51 | -0.24 | 38.2 | 655.77 | 0.00 |
| | 9/26/2018 | 18.12 | 675.85 | -0.66 | 38.25 | 655.72 | 0.05 |
| | 5/13/2019 | 16.29 | 677.68 | 1.83 | 37.98 | 655.99 | -0.22 |
| | 9/9/2020 | 18.32 | 675.65 | -2.03 | 38.00 | 655.97 | -0.20 |
| | 10/5/2020 | 18.96 | 675.01 | -0.64 | 38.00 | 655.97 | -0.20 |
| | 10/14/2020 | 19.22 | 674.75 | -0.26 | 38.00 | 655.97 | -0.20 |
| | 5/20/2021 | 18.54 | 675.43 | 0.68 | 37.93 | 656.04 | -0.27 |
| | 10/13/2022 | 19.15 | 674.82 | -0.61 | 37.99 | 655.98 | -0.21 |
| | 5/15/2023 | 18.57 | 675.40 | 0.58 | 37.98 | 655.99 | -0.22 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL_NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-206A | 6/28/1994 | 38.82 | 659.02 | NA | NA | NA | NA |
| | 7/7/1994 | NA | NA | NA | NA | NA | NA |
| | 7/20/1994 | NA | NA | NA | NA | NA | NA |
| | 7/27/1994 | NA | NA | NA | NA | NA | NA |
| | 8/10/1994 | NA | NA | NA | NA | NA | NA |
| | 8/22/1994 | NA | NA | NA | NA | NA | NA |
| | 9/1/1994 | NA | NA | NA | NA | NA | NA |
| | 9/8/1994 | 41.49 | 656.35 | NA | NA | NA | NA |
| | 9/15/1994 | 41.42 | 656.42 | 0.07 | NA | NA | NA |
| | 9/20/1994 | NA | NA | NA | NA | NA | NA |
| Top of Casing Elev. 697.84' MSL | 9/29/1994 | 41.29 | 656.55 | NA | NA | NA | NA |
| | 10/7/1994 | 41.21 | 656.63 | 0.08 | NA | NA | NA |
| | 10/13/1994 | 41.20 | 656.64 | 0.01 | NA | NA | NA |
| As-Built Total Depth from Top of Casing 43.25' | 10/26/1994 | 41.04 | 656.80 | 0.16 | NA | NA | NA |
| | 11/2/1994 | 40.96 | 656.88 | 0.08 | NA | NA | NA |
| | 6/29/1995 | 39.50 | 658.34 | 1.46 | NA | NA | NA |
| | 1/31/1996 | 38.70 | 659.14 | 0.80 | NA | NA | NA |
| Reestablished Top of Casing Elevation on March 17, 1998 698.52' MSL | 6/26/1996 | 38.14 | 659.70 | 0.56 | NA | NA | NA |
| | 12/18/1996 | 38.46 | 659.38 | -0.32 | 43.28 | 654.56 | 0.03 |
| | 5/28/1997 | 37.65 | 660.19 | 0.81 | 43.26 | 654.58 | 0.01 |
| | 11/19/1997 | 37.27 | 660.57 | 0.38 | 43.23 | 654.61 | -0.02 |
| | 5/12/1998 | 36.00 | 662.52 | NA | 43.26 | 655.26 | 0.01 |
| | 11/3/1998 | 39.75 | 658.77 | -3.75 | 43.25 | 655.27 | 0.00 |
| | 6/28/1999 | 39.01 | 659.51 | 0.74 | 43.25 | 655.27 | 0.00 |
| | 11/30/1999 | 38.70 | 659.82 | 0.31 | 43.26 | 655.26 | 0.01 |
| | 5/16/2000 | 38.52 | 660.00 | 0.18 | 43.23 | 655.29 | -0.02 |
| | 11/13/2000 | 38.83 | 659.69 | -0.31 | 43.27 | 655.25 | 0.02 |
| | 5/30/2001 | 40.64 | 657.88 | -1.81 | 43.25 | 655.27 | 0.00 |
| | 11/23/2001 | 40.06 | 658.46 | 0.58 | 43.26 | 655.26 | 0.01 |
| | 5/29/2002 | 39.25 | 659.27 | 0.81 | 43.25 | 655.27 | 0.00 |
| | 11/21/2002 | 38.76 | 659.76 | 0.49 | 43.25 | 655.27 | 0.00 |
| | 5/20/2003 | 38.07 | 660.45 | 0.69 | 43.18 | 655.34 | -0.07 |
| | 11/18/2003 | 39.67 | 658.85 | -1.60 | 43.19 | 655.33 | -0.06 |
| | 5/24/2004 | 38.72 | 659.80 | 0.95 | 43.20 | 655.32 | -0.05 |
| | 11/11/2004 | 38.44 | 660.08 | 0.28 | 43.20 | 655.32 | -0.05 |
| | 5/10/2005 | 37.71 | 660.81 | 0.73 | 43.18 | 655.34 | -0.07 |
| | 11/9/2005 | 39.78 | 658.74 | -2.07 | 43.20 | 655.32 | -0.05 |
| | 5/17/2006 | 37.96 | 660.56 | 1.82 | 43.17 | 655.35 | -0.08 |
| | 11/8/2006 | 38.48 | 660.04 | -0.52 | 43.14 | 655.38 | -0.11 |
| | 5/16/2007 | 36.80 | 661.72 | 1.68 | 42.96 | 655.56 | -0.29 |
| | 11/15/2007 | 36.48 | 662.04 | 0.32 | 43.20 | 655.32 | -0.05 |
| | 5/13/2008 | 35.72 | 662.80 | 0.76 | 42.95 | 655.57 | -0.30 |
| | 11/6/2008 | 36.32 | 662.60 | -0.60 | 43.20 | 655.32 | -0.05 |
| | 5/13/2009 | 35.59 | 662.93 | 0.33 | 43.24 | 655.28 | -0.01 |
| | 11/23/2009 | 35.10 | 663.42 | 0.49 | 43.15 | 655.37 | -0.10 |
| | 6/3/2010 | 34.47 | 664.05 | 0.63 | 43.20 | 655.32 | -0.05 |
| | 10/6/2010 | 34.20 | 664.32 | 0.27 | 43.15 | 655.37 | -0.10 |
| | 5/31/2011 | 33.54 | 664.98 | 0.66 | 43.13 | 655.39 | -0.12 |
| | 11/4/2011 | 34.28 | 664.24 | -0.74 | 43.15 | 655.37 | -0.10 |
| | 6/1/2012 | 32.40 | 666.12 | 1.88 | 43.07 | 655.45 | -0.18 |
| | 10/16/2012 | 32.25 | 666.27 | 0.15 | 43.00 | 655.52 | -0.25 |
| | 5/21/2013 | 31.43 | 667.09 | 0.82 | 43.20 | 655.32 | -0.05 |
| | 9/25/2013 | 31.30 | 667.22 | 0.13 | 43.29 | 655.23 | 0.04 |
| | 5/15/2014 | 30.78 | 667.74 | 0.52 | 43.38 | 655.14 | 0.13 |
| | 10/2/2014 | 30.54 | 667.98 | 0.24 | 43.50 | 655.02 | 0.25 |
| | 4/14/2015 | 30.05 | 668.47 | 0.49 | NM | NM | NM |
| | 4/17/2015 | 32.45 | 666.07 | -2.40 | NM | NM | NM |
| | 4/22/2015 | 32.35 | 666.17 | 0.10 | NM | NM | NM |
| | 5/26/2015 | 31.96 | 666.56 | 0.39 | 43.20 | 655.32 | -0.05 |
| | 10/13/2015 | 31.51 | 667.01 | 0.45 | 43.24 | 655.28 | -0.01 |
| | 5/18/2016 | 30.75 | 667.77 | 0.76 | 43.12 | 655.40 | -0.13 |
| | 9/7/2016 | 30.46 | 668.06 | 0.29 | 43.20 | 655.32 | -0.05 |
| | 5/4/2017 | 29.62 | 668.90 | 0.84 | 43.10 | 655.42 | -0.15 |
| | 9/26/2018 | 28.36 | 670.16 | 1.26 | 43.23 | 655.29 | -0.02 |
| | 5/13/2019 | 27.35 | 671.17 | 1.01 | 43.08 | 655.44 | -0.17 |
| | 9/9/2020 | 25.98 | 672.54 | 1.37 | 43.23 | 655.29 | -0.02 |
| | 10/5/2020 | 25.93 | 672.59 | 0.05 | 43.23 | 655.29 | -0.02 |
| | 10/14/2020 | 30.83 | 667.69 | -4.90 | 43.23 | 655.29 | -0.02 |
| | 5/20/2021 | 29.44 | 669.08 | 1.39 | 43.22 | 655.30 | -0.03 |
| | 10/13/2022 | 27.85 | 670.67 | 1.59 | 43.20 | 655.32 | -0.05 |
| | 5/15/2023 | 27.34 | 671.18 | 0.51 | 43.14 | 655.38 | -0.11 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL_NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|----------------------|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-206B | 6/28/1994 | 22.69 | 670.95 | NA | NA | NA | NA |
| | 7/7/1994 | 22.69 | 670.95 | 0.00 | NA | NA | NA |
| | 7/20/1994 | 22.78 | 670.86 | -0.09 | NA | NA | NA |
| Top of Casing Elev. | 7/27/1994 | 22.92 | 670.72 | -0.14 | NA | NA | NA |
| 693.64' MSL | 8/10/1994 | 23.21 | 670.43 | -0.29 | NA | NA | NA |
| | 8/22/1994 | 23.39 | 670.25 | -0.18 | NA | NA | NA |
| | 9/1/1994 | 23.47 | 670.17 | -0.08 | NA | NA | NA |
| | 9/8/1994 | 23.53 | 670.11 | -0.06 | NA | NA | NA |
| As-Built Total Depth | 9/15/1994 | 23.63 | 670.01 | -0.10 | NA | NA | NA |
| from Top of Casing | 9/20/1994 | 23.75 | 669.89 | -0.12 | NA | NA | NA |
| 37.73' | 9/29/1994 | 23.84 | 669.80 | -0.09 | NA | NA | NA |
| | 10/7/1994 | 23.97 | 669.67 | -0.13 | NA | NA | NA |
| | 10/13/1994 | 24.07 | 669.57 | -0.10 | NA | NA | NA |
| | 10/26/1994 | 24.27 | 669.37 | -0.20 | NA | NA | NA |
| | 11/2/1994 | 24.43 | 669.21 | -0.16 | NA | NA | NA |
| | 6/29/1995 | 24.08 | 669.56 | 0.35 | NA | NA | NA |
| | 1/31/1996 | 25.15 | 668.49 | -1.07 | NA | NA | NA |
| Reestablished Top of | 6/26/1996 | 21.91 | 671.73 | 3.24 | NA | NA | NA |
| Casing Elevation on | 12/18/1996 | 22.07 | 671.57 | -0.16 | 37.64 | 656.00 | -0.09 |
| March 17, 1998 | 5/28/1997 | 21.51 | 672.13 | 0.56 | 37.63 | 656.01 | -0.10 |
| 693.46' MSL | 11/19/1997 | 25.05 | 668.59 | -3.54 | 37.70 | 655.94 | -0.03 |
| | 5/12/1998 | 23.80 | 669.66 | NA | 37.69 | 655.77 | -0.04 |
| | 11/3/1998 | 23.79 | 669.67 | 0.01 | 37.70 | 655.76 | -0.03 |
| | 6/28/1999 | 23.27 | 670.19 | 0.52 | 37.64 | 655.82 | -0.09 |
| | 11/30/1999 | 25.04 | 668.42 | -1.77 | 37.64 | 655.82 | -0.09 |
| | 5/16/2000 | 25.00 | 668.46 | 0.04 | 37.63 | 655.83 | -0.10 |
| | 11/13/2000 | 24.39 | 669.07 | 0.61 | 37.72 | 655.74 | -0.01 |
| | 5/30/2001 | 24.22 | 669.24 | 0.17 | 37.65 | 655.81 | -0.08 |
| | 11/23/2001 | 22.33 | 671.13 | 1.89 | 37.72 | 655.74 | -0.01 |
| | 5/29/2002 | 18.53 | 674.93 | 3.80 | 37.69 | 655.77 | -0.04 |
| | 11/21/2002 | 22.60 | 670.86 | -4.07 | 37.70 | 655.76 | -0.03 |
| | 5/20/2003 | 21.18 | 672.28 | 1.42 | 37.66 | 655.80 | -0.07 |
| | 11/18/2003 | 20.73 | 672.73 | 0.45 | 37.66 | 655.80 | -0.07 |
| | 5/24/2004 | 20.45 | 673.01 | 0.24 | 37.69 | 655.70 | -0.04 |
| | 11/11/2004 | 21.20 | 672.26 | -0.75 | 37.69 | 655.70 | -0.04 |
| | 5/10/2005 | 19.71 | 673.75 | 1.49 | 37.70 | 655.76 | -0.03 |
| | 11/9/2005 | 21.97 | 671.49 | -2.26 | 37.63 | 655.83 | -0.10 |
| | 5/17/2006 | 22.51 | 670.95 | -0.54 | 37.67 | 655.79 | -0.06 |
| | 11/8/2006 | 20.67 | 672.79 | 1.84 | 37.67 | 655.79 | -0.06 |
| | 5/16/2007 | 18.47 | 674.99 | 2.20 | 37.48 | 655.98 | -0.25 |
| | 11/15/2007 | 21.48 | 671.98 | -3.01 | 37.67 | 655.79 | -0.06 |
| | 5/13/2008 | 19.42 | 674.04 | 2.06 | 37.42 | 656.04 | -0.31 |
| | 11/6/2008 | 20.53 | 672.93 | -1.11 | 37.68 | 655.78 | -0.05 |
| | 5/13/2009 | 18.93 | 674.53 | 1.60 | 37.66 | 655.80 | -0.07 |
| | 11/23/2009 | 20.30 | 673.16 | -1.37 | 37.69 | 655.77 | -0.04 |
| | 6/3/2010 | 19.60 | 673.86 | 0.70 | 37.70 | 655.76 | -0.03 |
| | 10/20/2010 | 20.73 | 672.73 | -1.13 | 37.62 | 655.84 | -0.11 |
| | 5/31/2011 | 17.44 | 676.02 | 3.29 | 37.54 | 655.92 | -0.19 |
| | 11/4/2011 | 21.15 | 672.31 | -3.71 | 37.59 | 655.87 | -0.14 |
| | 6/1/2012 | 21.02 | 672.44 | 0.13 | 37.47 | 655.99 | -0.26 |
| | 10/16/2012 | 20.15 | 673.31 | 0.87 | 37.47 | 655.99 | -0.26 |
| | 5/21/2013 | 17.52 | 675.94 | 2.63 | 37.60 | 655.86 | -0.13 |
| | 9/25/2013 | 20.12 | 673.34 | -2.60 | 37.66 | 655.80 | -0.07 |
| | 5/15/2014 | 18.15 | 675.31 | 1.97 | 37.65 | 655.81 | -0.08 |
| | 10/2/2014 | 18.91 | 674.55 | -0.76 | 37.60 | 655.86 | -0.13 |
| | 4/14/2015 | 18.43 | 675.03 | 0.48 | NM | NM | NM |
| | 4/17/2015 | 18.48 | 674.98 | -0.05 | NM | NM | NM |
| | 4/22/2015 | 18.48 | 674.98 | 0.00 | NM | NM | NM |
| | 5/26/2015 | 18.82 | 674.64 | -0.34 | 37.60 | 655.86 | -0.13 |
| | 10/13/2015 | 18.67 | 674.79 | 0.15 | 37.65 | 655.81 | -0.08 |
| | 5/18/2016 | 17.31 | 676.15 | 1.36 | 37.58 | 655.88 | -0.15 |
| | 9/7/2016 | 16.54 | 676.92 | 0.77 | 37.60 | 655.86 | -0.13 |
| | 5/4/2017 | 16.93 | 676.53 | -0.39 | 37.70 | 655.76 | -0.03 |
| | 9/26/2018 | 17.49 | 675.97 | -0.56 | 37.70 | 655.76 | -0.03 |
| | 5/13/2019 | 15.66 | 677.80 | 1.83 | 37.63 | 655.83 | -0.10 |
| | 9/9/2020 | 17.76 | 675.70 | -2.10 | 37.71 | 655.75 | -0.02 |
| | 10/5/2020 | 18.44 | 675.02 | -0.68 | 37.71 | 655.75 | -0.02 |
| | 10/14/2020 | 18.66 | 674.80 | -0.22 | 37.71 | 655.75 | -0.02 |
| | 5/20/2021 | 17.92 | 675.54 | 0.74 | 37.64 | 655.82 | -0.09 |
| | 10/13/2022 | 18.70 | 674.76 | -0.78 | 37.65 | 655.81 | -0.08 |
| | 5/16/2023 | 18.00 | 675.46 | 0.70 | 37.63 | 655.83 | -0.10 |

Table 1
 Monitoring Well and Groundwater Data
 RACER Trust Surface Impoundment Area
 Indianapolis, Indiana.



| WELL NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-207A | 6/28/1994 | 42.44 | 655.00 | NA | NA | NA | NA |
| | 7/7/1994 | NA | NA | NA | NA | NA | NA |
| | 7/20/1994 | 41.74 | 655.70 | NA | NA | NA | NA |
| Top of Casing Elev. 697.44' MSL | 7/27/1994 | 41.61 | 655.83 | 0.13 | NA | NA | NA |
| | 8/10/1994 | 41.47 | 655.97 | 0.14 | NA | NA | NA |
| | 8/22/1994 | 41.32 | 656.12 | 0.15 | NA | NA | NA |
| | 9/1/1994 | 41.21 | 656.23 | 0.11 | NA | NA | NA |
| | 9/8/1994 | 41.12 | 656.32 | 0.09 | NA | NA | NA |
| As-Built Total Depth from Top of Casing 43.58' | 9/15/1994 | 41.07 | 656.37 | 0.05 | NA | NA | NA |
| | 9/20/1994 | 41.00 | 656.44 | 0.07 | NA | NA | NA |
| | 9/29/1994 | 40.64 | 656.80 | 0.36 | NA | NA | NA |
| | 10/7/1994 | 40.84 | 656.60 | -0.20 | NA | NA | NA |
| | 10/13/1994 | 40.82 | 656.62 | 0.02 | NA | NA | NA |
| | 10/26/1994 | 40.71 | 656.73 | 0.11 | NA | NA | NA |
| | 11/2/1994 | 40.64 | 656.80 | 0.07 | NA | NA | NA |
| | 6/29/1995 | 39.13 | 658.31 | 1.51 | NA | NA | NA |
| | 1/31/1996 | 38.34 | 659.10 | 0.79 | NA | NA | NA |
| | 6/26/1996 | 37.80 | 659.64 | 0.54 | NA | NA | NA |
| Reestablished Top of Casing Elevation on March 17, 1998 697.22' MSL | 12/18/1996 | 38.09 | 659.35 | -0.29 | 43.57 | 653.87 | -0.01 |
| | 5/28/1997 | 37.28 | 660.16 | 0.81 | 43.58 | 653.86 | 0.00 |
| | 11/19/1997 | 36.92 | 660.52 | 0.36 | 43.54 | 653.90 | -0.04 |
| | 5/12/1998 | 36.68 | 660.54 | NA | 43.57 | 653.65 | -0.01 |
| | 11/3/1998 | 39.33 | 657.89 | -2.65 | 43.58 | 653.64 | 0.00 |
| | 6/28/1999 | 38.92 | 658.30 | 0.41 | 43.56 | 653.66 | -0.02 |
| | 11/30/1999 | 38.32 | 658.90 | 0.60 | 43.57 | 653.65 | -0.01 |
| | 5/16/2000 | 37.95 | 659.27 | 0.37 | 43.55 | 653.67 | -0.03 |
| | 11/13/2000 | 39.49 | 657.73 | -1.54 | 43.58 | 653.64 | 0.00 |
| | 5/30/2001 | 40.29 | 656.93 | -0.80 | 43.58 | 653.64 | 0.00 |
| | 11/23/2001 | 39.71 | 657.51 | 0.58 | 43.58 | 653.64 | 0.00 |
| | 5/29/2002 | 38.89 | 658.33 | 0.82 | 43.57 | 653.65 | -0.01 |
| | 11/21/2002 | 38.41 | 658.81 | 0.48 | 43.57 | 653.65 | -0.01 |
| | 5/20/2003 | 37.94 | 659.28 | 0.47 | 43.58 | 653.64 | 0.00 |
| | 11/18/2003 | 39.35 | 657.87 | -1.41 | 43.57 | 653.65 | -0.01 |
| | 5/24/2004 | 38.53 | 658.69 | 0.82 | 43.56 | 653.66 | -0.02 |
| | 11/11/2004 | 38.08 | 659.14 | 0.45 | 43.56 | 653.66 | -0.02 |
| | 5/10/2005 | 37.34 | 659.88 | 0.74 | 43.56 | 653.66 | -0.02 |
| | 11/9/2005 | 38.44 | 658.78 | -1.10 | 43.56 | 653.66 | -0.02 |
| | 5/17/2006 | 37.61 | 659.61 | 0.83 | 43.57 | 653.65 | -0.01 |
| | 11/8/2006 | 37.15 | 660.07 | 0.46 | 43.55 | 653.67 | -0.03 |
| | 5/16/2007 | 36.45 | 660.77 | 0.70 | 43.33 | 653.89 | -0.25 |
| | 11/15/2007 | 36.12 | 661.10 | 0.33 | 43.57 | 653.65 | -0.01 |
| | 5/13/2008 | 35.34 | 661.88 | 0.78 | 43.31 | 653.91 | -0.27 |
| | 11/6/2008 | 35.97 | 661.25 | -0.63 | 43.58 | 653.64 | 0.00 |
| | 5/13/2009 | 35.23 | 661.99 | 0.74 | 43.56 | 653.66 | -0.02 |
| | 11/23/2009 | 34.73 | 662.49 | 0.50 | 43.53 | 653.69 | -0.05 |
| | 6/3/2010 | 34.18 | 663.04 | 0.55 | 43.60 | 653.62 | 0.02 |
| | 10/21/2010 | 33.80 | 663.42 | 0.38 | 40.67 | 656.55 | -2.91 |
| | 2/24/2011 | 33.53 | 663.69 | 0.27 | 43.45 | 653.77 | -0.13 |
| | 5/31/2011 | 33.17 | 664.05 | 0.36 | 43.43 | 653.79 | -0.15 |
| | 11/4/2011 | 33.90 | 663.32 | -0.73 | 43.46 | 653.76 | -0.12 |
| | 6/1/2012 | 32.02 | 665.20 | 1.88 | 43.44 | 653.78 | -0.14 |
| | 10/16/2012 | 31.88 | 665.34 | 0.14 | 43.37 | 653.85 | -0.21 |
| | 5/21/2013 | 31.04 | 666.18 | 0.84 | 43.50 | 653.72 | -0.08 |
| | 9/25/2013 | 30.95 | 666.27 | 0.09 | 43.50 | 653.72 | -0.08 |
| | 5/15/2014 | 30.41 | 666.81 | 0.54 | 43.70 | 653.52 | 0.12 |
| | 10/2/2014 | 30.17 | 667.05 | 0.24 | 43.90 | 653.32 | 0.32 |
| | 4/14/2015 | 29.68 | 667.54 | 0.49 | NM | NM | NM |
| | 5/26/2015 | 31.53 | 665.69 | -1.85 | 43.60 | 653.62 | 0.02 |
| | 10/13/2015 | 31.12 | 666.10 | 0.41 | 43.57 | 653.65 | -0.01 |
| | 5/18/2016 | 30.45 | 666.77 | 0.67 | 43.46 | 653.76 | -0.12 |
| | 9/7/2016 | 30.06 | 667.16 | 0.39 | 43.60 | 653.62 | 0.02 |
| | 5/4/2017 | 29.03 | 668.19 | 1.03 | 43.60 | 653.62 | 0.02 |
| | 9/26/2018 | 27.97 | 669.25 | 1.06 | 43.55 | 653.67 | -0.03 |
| | 5/13/2019 | 26.96 | 670.26 | 1.01 | 43.53 | 653.69 | -0.05 |
| | 9/9/2020 | 25.58 | 671.64 | 1.38 | 43.60 | 653.62 | 0.02 |
| | 10/5/2020 | 25.52 | 671.70 | 0.06 | 43.60 | 653.62 | 0.02 |
| | 10/14/2020 | 30.61 | 666.61 | -5.09 | 43.60 | 653.62 | 0.02 |
| | 5/20/2021 | 29.03 | 668.19 | 1.58 | 43.54 | 653.68 | -0.04 |
| | 10/13/2022 | 27.43 | 669.79 | 1.60 | 43.62 | 653.60 | 0.04 |
| | 5/15/2023 | 26.97 | 670.25 | 0.46 | 43.57 | 653.65 | -0.01 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-207B | 6/28/1994 | 23.10 | 670.80 | NA | NA | NA | NA |
| | 7/7/1994 | 23.09 | 670.81 | 0.01 | NA | NA | NA |
| | 7/20/1994 | 23.21 | 670.69 | -0.12 | NA | NA | NA |
| Top of Casing Elev. 693.90' MSL | 7/27/1994 | 23.35 | 670.55 | -0.14 | NA | NA | NA |
| | 8/10/1994 | 23.65 | 670.25 | -0.30 | NA | NA | NA |
| | 8/22/1994 | 23.82 | 670.08 | -0.17 | NA | NA | NA |
| | 9/1/1994 | 23.91 | 669.99 | -0.09 | NA | NA | NA |
| As-Built Total Depth from Top of Casing 38.87' | 9/8/1994 | 23.94 | 669.96 | -0.03 | NA | NA | NA |
| | 9/15/1994 | 24.07 | 669.83 | -0.13 | NA | NA | NA |
| | 9/20/1994 | 24.18 | 669.72 | -0.11 | NA | NA | NA |
| | 9/29/1994 | 24.27 | 669.63 | -0.09 | NA | NA | NA |
| | 10/7/1994 | 24.41 | 669.49 | -0.14 | NA | NA | NA |
| | 10/13/1994 | 24.54 | 669.36 | -0.13 | NA | NA | NA |
| | 10/26/1994 | 24.79 | 669.11 | -0.25 | NA | NA | NA |
| | 11/2/1994 | 24.88 | 669.02 | -0.09 | NA | NA | NA |
| | 6/29/1995 | 24.52 | 669.38 | 0.36 | NA | NA | NA |
| | 1/31/1996 | 25.71 | 668.19 | -1.19 | NA | NA | NA |
| | 6/26/1996 | 22.41 | 671.49 | 3.30 | NA | NA | NA |
| Reestablished Top of Casing Elevation on March 17, 1998 693.72' MSL | 12/18/1996 | 22.51 | 671.39 | -0.10 | 38.90 | 655.00 | 0.03 |
| | 5/28/1997 | 21.87 | 672.03 | 0.64 | 38.86 | 655.04 | -0.01 |
| | 11/19/1997 | 25.57 | 668.33 | -3.70 | 38.92 | 654.98 | 0.05 |
| | 5/12/1998 | 24.23 | 669.49 | NA | 38.90 | 654.82 | 0.03 |
| | 11/3/1998 | 24.26 | 669.46 | -0.03 | 38.81 | 654.91 | -0.06 |
| | 6/28/1999 | 23.75 | 669.97 | 0.31 | 38.84 | 654.88 | -0.03 |
| | 11/30/1999 | 25.54 | 668.18 | -1.79 | 38.82 | 654.90 | -0.05 |
| | 5/16/2000 | 25.35 | 668.37 | 0.19 | 38.80 | 654.92 | -0.07 |
| | 11/13/2000 | 24.79 | 668.93 | 0.56 | 38.87 | 654.85 | 0.00 |
| | 5/30/2001 | 24.71 | 669.01 | 0.08 | 38.87 | 654.85 | 0.00 |
| | 11/23/2001 | 22.67 | 671.05 | 2.04 | 38.85 | 654.87 | -0.02 |
| | 5/29/2002 | 18.88 | 674.84 | 3.79 | 38.87 | 654.85 | 0.00 |
| | 11/21/2002 | 22.03 | 670.69 | -4.15 | 38.87 | 654.85 | 0.00 |
| | 5/20/2003 | 21.62 | 672.10 | 1.41 | 38.74 | 654.98 | -0.13 |
| | 11/18/2003 | 21.04 | 672.68 | 0.58 | 38.72 | 655.00 | -0.15 |
| | 5/24/2004 | 20.02 | 673.70 | 1.02 | 38.84 | 654.88 | -0.03 |
| | 11/11/2004 | 21.55 | 672.17 | -1.53 | 38.84 | 654.88 | -0.03 |
| | 5/10/2005 | 20.73 | 672.99 | 0.82 | 38.81 | 654.91 | -0.06 |
| | 11/9/2005 | 20.02 | 673.70 | 0.71 | 38.81 | 654.91 | -0.06 |
| | 5/17/2006 | 21.80 | 671.92 | -1.78 | 38.80 | 654.92 | -0.07 |
| | 11/8/2006 | 21.06 | 672.66 | 0.74 | 38.82 | 654.90 | -0.05 |
| | 5/16/2007 | 18.77 | 674.95 | 2.29 | 38.58 | 655.14 | -0.29 |
| | 11/15/2007 | 21.86 | 671.86 | -3.09 | 38.81 | 654.91 | -0.06 |
| | 5/13/2008 | 19.31 | 674.41 | 2.55 | 38.57 | 655.15 | -0.30 |
| | 11/6/2008 | 20.93 | 672.79 | -1.62 | 38.83 | 654.89 | -0.04 |
| | 5/13/2009 | 19.18 | 674.54 | 1.75 | 38.80 | 654.92 | -0.07 |
| | 11/23/2009 | 20.61 | 673.11 | -1.43 | 38.75 | 654.97 | -0.12 |
| | 6/3/2010 | 19.95 | 673.77 | 0.66 | 38.85 | 654.87 | -0.02 |
| | 10/6/2010 | 20.73 | 672.99 | -0.78 | 38.73 | 654.99 | -0.14 |
| | 5/31/2011 | 17.66 | 676.06 | 3.07 | 38.65 | 655.07 | -0.22 |
| | 11/4/2011 | 21.38 | 672.34 | -3.72 | 38.65 | 655.07 | -0.22 |
| | 6/1/2012 | 21.35 | 672.37 | 0.03 | 38.50 | 655.22 | -0.37 |
| | 10/16/2012 | 21.38 | 672.34 | -0.03 | 38.65 | 655.07 | -0.22 |
| | 5/21/2013 | 17.81 | 675.91 | 3.57 | 38.80 | 654.92 | -0.07 |
| | 9/25/2013 | 20.45 | 673.27 | -2.64 | 38.74 | 654.98 | -0.13 |
| | 5/15/2014 | 18.23 | 675.49 | 2.22 | 38.88 | 654.84 | 0.01 |
| | 10/2/2014 | 19.23 | 674.49 | -1.00 | 38.80 | 654.92 | -0.07 |
| | 4/14/2015 | 18.46 | 675.26 | 0.77 | NM | NM | NM |
| | 5/26/2015 | 18.99 | 674.73 | -0.53 | 38.70 | 655.02 | -0.17 |
| | 10/13/2015 | 18.97 | 674.75 | 0.02 | 38.75 | 654.97 | -0.12 |
| | 5/18/2016 | 17.50 | 676.22 | 1.47 | 38.70 | 655.02 | -0.17 |
| | 9/7/2016 | 16.61 | 677.11 | 0.89 | 38.70 | 655.02 | -0.17 |
| | 5/4/2017 | 17.01 | 676.71 | -0.40 | 38.88 | 655.02 | 0.01 |
| | 9/26/2018 | 17.63 | 676.09 | -0.62 | 38.85 | 655.02 | -0.02 |
| | 5/13/2019 | 15.81 | 677.91 | 1.82 | 38.71 | 655.02 | -0.16 |
| | 9/9/2020 | 17.93 | 675.79 | -2.12 | 38.70 | 655.02 | -0.17 |
| | 10/5/2020 | 18.67 | 675.05 | -0.74 | 38.70 | 655.02 | -0.17 |
| | 10/14/2020 | 18.89 | 674.83 | -0.22 | 38.70 | 655.02 | -0.17 |
| | 5/20/2021 | 18.11 | 675.61 | 0.78 | 38.69 | 655.02 | -0.18 |
| | 10/13/2022 | 18.90 | 674.82 | -0.79 | 38.68 | 655.02 | -0.19 |
| | 5/15/2023 | 18.23 | 675.49 | 0.67 | 38.67 | 655.02 | -0.20 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-208A | 6/28/1994 | 38.98 | 655.27 | NA | NA | NA | NA |
| | 7/7/1994 | 38.77 | 655.48 | 0.21 | NA | NA | NA |
| | 7/20/1994 | 38.51 | 655.74 | 0.26 | NA | NA | NA |
| Top of Casing Elev. 694.25' MSL | 7/27/1994 | 38.41 | 655.84 | 0.10 | NA | NA | NA |
| | 8/10/1994 | 38.23 | 656.02 | 0.18 | NA | NA | NA |
| | 8/22/1994 | 38.10 | 656.15 | 0.13 | NA | NA | NA |
| | 9/1/1994 | 38.04 | 656.21 | 0.06 | NA | NA | NA |
| | 9/8/1994 | 37.91 | 656.34 | 0.13 | NA | NA | NA |
| As-Built Total Depth from Top of Casing 40.76' | 9/15/1994 | 37.83 | 656.42 | 0.08 | NA | NA | NA |
| | 9/20/1994 | 37.78 | 656.47 | 0.05 | NA | NA | NA |
| | 9/29/1994 | 37.68 | 656.57 | 0.10 | NA | NA | NA |
| | 10/7/1994 | 37.65 | 656.60 | 0.03 | NA | NA | NA |
| | 10/13/1994 | 37.56 | 656.69 | 0.09 | NA | NA | NA |
| | 10/26/1994 | 37.47 | 656.78 | 0.09 | NA | NA | NA |
| | 11/2/1994 | 37.43 | 656.82 | 0.04 | NA | NA | NA |
| | 6/29/1995 | 36.42 | 657.83 | 1.01 | NA | NA | NA |
| | 1/31/1996 | 35.63 | 658.62 | 0.79 | NA | NA | NA |
| Reestablished Top of Casing Elevation on March 17, 1998 694.50' MSL | 6/26/1996 | 35.08 | 659.17 | 0.55 | NA | NA | NA |
| | 12/18/1996 | 35.38 | 658.87 | -0.30 | 40.76 | 653.49 | 0.00 |
| | 5/28/1997 | 34.59 | 659.66 | 0.79 | 40.75 | 653.50 | -0.01 |
| | 11/19/1997 | 34.20 | 660.05 | 0.39 | 40.75 | 653.50 | -0.01 |
| | 5/12/1998 | 32.47 | 662.03 | NA | 40.77 | 653.73 | 0.01 |
| | 11/3/1998 | 36.39 | 658.11 | -3.92 | 40.47 | 654.03 | -0.29 |
| | 6/28/1999 | 35.87 | 658.63 | 0.52 | 40.77 | 653.73 | 0.01 |
| | 11/30/1999 | 35.60 | 658.90 | 0.27 | 40.75 | 653.75 | -0.01 |
| | 5/16/2000 | 35.28 | 659.22 | 0.32 | 40.75 | 653.75 | -0.01 |
| | 11/13/2000 | 36.72 | 657.78 | -1.44 | 40.75 | 653.75 | -0.01 |
| | 5/30/2001 | 37.54 | 656.96 | -0.82 | 40.75 | 653.75 | -0.01 |
| | 11/23/2001 | 36.95 | 657.55 | 0.59 | 40.75 | 653.75 | -0.01 |
| | 5/29/2002 | 36.15 | 658.35 | 0.80 | 40.76 | 653.74 | 0.00 |
| | 11/21/2002 | 35.65 | 658.85 | 0.50 | 40.76 | 653.74 | 0.00 |
| | 5/20/2003 | 35.21 | 659.29 | 0.44 | 40.76 | 653.74 | 0.00 |
| | 11/18/2003 | 36.59 | 657.91 | -1.38 | 40.76 | 653.74 | 0.00 |
| | 5/24/2004 | 36.44 | 658.06 | 0.15 | 40.75 | 653.75 | -0.01 |
| | 11/11/2004 | 35.43 | 659.07 | 1.01 | 40.75 | 653.75 | -0.01 |
| | 5/10/2005 | 35.34 | 659.88 | 0.81 | 40.72 | 653.78 | -0.04 |
| | 11/9/2005 | 34.89 | 659.61 | -0.27 | 40.71 | 653.79 | -0.05 |
| | 5/17/2006 | 34.91 | 659.59 | -0.02 | 40.75 | 653.75 | -0.01 |
| | 11/8/2006 | 34.36 | 660.14 | 0.55 | 40.72 | 653.78 | -0.04 |
| | 5/16/2007 | 33.69 | 660.81 | 0.67 | 40.50 | 654.00 | -0.26 |
| | 11/15/2007 | 33.36 | 661.14 | 0.33 | 40.73 | 653.77 | -0.03 |
| | 5/13/2008 | 32.57 | 661.93 | 0.79 | 40.51 | 653.99 | -0.25 |
| | 11/6/2008 | 33.20 | 661.30 | -0.63 | 40.73 | 653.77 | -0.03 |
| | 5/13/2009 | 32.43 | 662.07 | 0.77 | 40.72 | 653.78 | -0.04 |
| | 11/23/2009 | 31.96 | 662.54 | 0.47 | 40.72 | 653.78 | -0.04 |
| | 6/3/2010 | 31.35 | 663.15 | 0.61 | 40.75 | 653.75 | -0.01 |
| | 10/6/2010 | 31.00 | 663.50 | 0.35 | 40.67 | 653.83 | -0.09 |
| | 5/31/2011 | 30.38 | 664.12 | 0.62 | 40.56 | 653.94 | -0.20 |
| | 11/4/2011 | 31.12 | 663.38 | -0.74 | 40.60 | 653.90 | -0.16 |
| | 6/1/2012 | 29.27 | 665.23 | 1.85 | 40.50 | 654.00 | -0.26 |
| | 10/16/2012 | 29.11 | 665.39 | 0.16 | 40.54 | 653.96 | -0.22 |
| | 5/21/2013 | 28.28 | 666.22 | 0.83 | 40.70 | 653.80 | -0.06 |
| | 9/25/2013 | 28.15 | 666.35 | 0.13 | 40.70 | 653.80 | -0.06 |
| | 5/15/2014 | 27.64 | 666.86 | 0.51 | 40.80 | 653.70 | 0.04 |
| | 10/2/2014 | 27.41 | 667.09 | 0.23 | 40.80 | 653.70 | 0.04 |
| | 4/14/2015 | 26.90 | 667.60 | 0.51 | NM | NM | NM |
| | 5/26/2015 | 28.87 | 665.63 | -1.97 | 40.90 | 653.60 | 0.14 |
| | 10/13/2015 | 28.36 | 666.14 | 0.51 | 40.76 | 653.74 | 0.00 |
| | 5/18/2016 | 27.60 | 666.90 | 0.76 | 40.65 | 653.85 | -0.11 |
| | 9/7/2016 | 27.30 | 667.20 | 0.30 | 40.70 | 653.80 | -0.06 |
| | 5/4/2017 | 26.43 | 668.07 | 0.87 | 40.61 | 653.89 | -0.15 |
| | 9/26/2018 | 25.21 | 669.29 | 1.22 | 40.74 | 653.76 | -0.02 |
| | 5/13/2019 | 24.18 | 670.32 | 1.03 | 40.65 | 653.85 | -0.11 |
| | 9/9/2020 | 23.82 | 670.68 | 0.36 | 40.75 | 653.75 | -0.01 |
| | 10/5/2020 | 22.79 | 671.71 | 1.03 | 40.75 | 653.75 | -0.01 |
| | 10/14/2020 | 27.67 | 666.83 | -4.88 | 40.75 | 653.75 | -0.01 |
| | 5/20/2021 | 26.29 | 668.21 | 1.38 | 40.74 | 653.76 | -0.02 |
| | 10/13/2022 | 24.66 | 669.84 | 1.63 | 40.75 | 653.75 | -0.01 |
| | 5/15/2023 | 24.11 | 670.39 | 0.55 | 40.67 | 653.83 | -0.09 |

Table 1
 Monitoring Well and Groundwater Data
 RACER Trust Surface Impoundment Area
 Indianapolis, Indiana.



| WELL NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-208B | 6/28/1994 | 25.18 | 669.76 | NA | NA | NA | NA |
| | 7/7/1994 | 25.12 | 669.82 | 0.06 | NA | NA | NA |
| | 7/20/1994 | 25.19 | 669.75 | -0.07 | NA | NA | NA |
| Top of Casing Elev. 694.94' MSL | 7/27/1994 | 25.42 | 669.52 | -0.23 | NA | NA | NA |
| | 8/10/1994 | 25.78 | 669.16 | -0.36 | NA | NA | NA |
| | 8/22/1994 | 25.76 | 669.18 | 0.02 | NA | NA | NA |
| | 9/1/1994 | 25.88 | 669.06 | -0.12 | NA | NA | NA |
| | 9/8/1994 | 25.88 | 669.06 | 0.00 | NA | NA | NA |
| As-Built Total Depth from Top of Casing 39.28' | 9/15/1994 | 25.02 | 669.92 | 0.86 | NA | NA | NA |
| | 9/20/1994 | 26.17 | 668.77 | -1.15 | NA | NA | NA |
| | 9/29/1994 | 25.72 | 669.22 | 0.45 | NA | NA | NA |
| | 10/7/1994 | 26.50 | 668.44 | -0.78 | NA | NA | NA |
| | 10/13/1994 | 26.52 | 668.42 | -0.02 | NA | NA | NA |
| | 10/26/1994 | 26.85 | 668.09 | -0.33 | NA | NA | NA |
| | 11/2/1994 | 28.06 | 666.88 | -1.21 | NA | NA | NA |
| | 6/29/1995 | 26.39 | 668.55 | 1.67 | NA | NA | NA |
| | 1/31/1996 | 27.62 | 667.32 | -1.23 | NA | NA | NA |
| Reestablished Top of Casing Elevation on March 17, 1998 694.72' MSL | 6/26/1996 | 24.33 | 670.61 | 3.29 | NA | NA | NA |
| | 12/18/1996 | 24.30 | 670.64 | 0.03 | 39.25 | 655.69 | -0.03 |
| | 5/28/1997 | 23.60 | 671.34 | 0.70 | 39.28 | 655.66 | 0.00 |
| | 11/19/1997 | 28.56 | 666.38 | -4.96 | 39.38 | 655.56 | 0.10 |
| | 5/12/1998 | 23.62 | 671.10 | NA | 39.26 | 655.46 | -0.02 |
| | 11/3/1998 | 26.50 | 668.22 | -2.88 | 39.26 | 655.46 | -0.02 |
| | 6/28/1999 | 25.83 | 668.89 | 0.67 | 39.24 | 655.48 | -0.04 |
| | 11/30/1999 | 27.53 | 667.19 | -1.70 | 39.20 | 655.52 | -0.08 |
| | 5/16/2000 | 27.65 | 667.07 | -0.12 | 39.27 | 655.45 | -0.01 |
| | 11/13/2000 | 27.13 | 667.59 | 0.52 | 39.24 | 655.48 | -0.04 |
| | 5/30/2001 | 26.74 | 667.98 | 0.39 | 39.25 | 655.47 | -0.03 |
| | 11/23/2001 | 23.75 | 670.97 | 2.99 | 39.25 | 655.47 | -0.03 |
| | 5/29/2002 | 20.57 | 674.15 | 3.18 | 39.27 | 655.45 | -0.01 |
| | 11/21/2002 | 25.16 | 669.56 | -4.59 | 39.25 | 655.47 | -0.03 |
| | 5/20/2003 | 23.32 | 671.40 | 1.84 | 39.24 | 655.48 | -0.04 |
| | 11/18/2003 | 22.59 | 672.13 | 0.73 | 39.24 | 655.48 | -0.04 |
| | 5/24/2004 | 22.35 | 672.37 | 0.24 | 39.24 | 655.48 | -0.04 |
| | 11/11/2004 | 23.39 | 671.32 | -1.05 | 39.25 | 655.47 | -0.03 |
| | 5/10/2005 | 21.73 | 672.99 | 1.67 | 39.27 | 655.45 | -0.01 |
| | 11/9/2005 | 23.98 | 670.74 | -2.25 | 39.23 | 655.49 | -0.05 |
| | 5/17/2006 | 21.52 | 673.20 | 2.46 | 39.25 | 655.47 | -0.03 |
| | 11/8/2006 | 22.54 | 672.18 | -1.02 | 39.25 | 655.47 | -0.03 |
| | 5/16/2007 | 20.47 | 674.25 | 2.07 | 38.98 | 655.74 | -0.30 |
| | 11/15/2007 | 23.65 | 671.07 | -3.18 | 39.22 | 655.50 | -0.06 |
| | 5/13/2008 | 20.86 | 673.86 | 2.79 | 38.88 | 655.84 | -0.40 |
| | 11/6/2008 | 22.84 | 671.88 | -1.98 | 39.24 | 655.48 | -0.04 |
| | 5/13/2009 | 20.52 | 674.20 | 2.32 | 39.24 | 655.48 | -0.04 |
| | 11/23/2009 | 22.31 | 672.41 | -1.79 | 39.25 | 655.47 | -0.03 |
| | 6/3/2010 | 21.72 | 673.00 | 0.59 | 39.23 | 655.49 | -0.05 |
| | 10/6/2010 | 22.56 | 672.16 | -0.84 | 39.19 | 655.53 | -0.09 |
| | 5/31/2011 | 19.11 | 675.61 | 3.45 | 39.51 | 655.21 | 0.23 |
| | 11/4/2011 | 22.65 | 672.07 | -3.54 | 39.10 | 655.62 | -0.18 |
| | 6/1/2012 | 23.00 | 671.72 | -0.35 | 39.10 | 655.62 | -0.18 |
| | 10/16/2012 | 22.02 | 672.70 | 0.98 | 39.01 | 655.71 | -0.27 |
| | 5/21/2013 | 19.79 | 674.93 | 2.23 | 39.20 | 655.52 | -0.08 |
| | 9/25/2013 | 22.00 | 672.72 | -2.21 | 39.15 | 655.57 | -0.13 |
| | 5/15/2014 | 19.56 | 675.16 | 2.44 | 39.33 | 655.39 | 0.05 |
| | 10/2/2014 | 20.99 | 673.73 | -1.43 | 39.20 | 655.52 | -0.08 |
| | 4/14/2015 | 19.71 | 675.01 | 1.28 | NM | NM | NM |
| | 5/26/2015 | 20.48 | 674.24 | -0.77 | 39.20 | 655.52 | -0.08 |
| | 10/13/2015 | 20.83 | 673.89 | -0.35 | 39.21 | 655.51 | -0.07 |
| | 5/18/2016 | 19.03 | 675.69 | 1.80 | 39.11 | 655.61 | -0.17 |
| | 9/7/2016 | 17.89 | 676.83 | 1.14 | 39.10 | 655.62 | -0.18 |
| | 5/4/2017 | 18.09 | 676.63 | -0.20 | 39.15 | 655.57 | -0.13 |
| | 9/26/2018 | 18.85 | 675.87 | -0.76 | 39.25 | 655.47 | -0.03 |
| | 5/13/2019 | 17.01 | 677.71 | 1.84 | 39.16 | 655.56 | -0.12 |
| | 9/9/2020 | 18.92 | 675.80 | -1.91 | 39.21 | 655.51 | -0.07 |
| | 10/5/2020 | 20.05 | 674.67 | -1.13 | 39.21 | 655.51 | -0.07 |
| | 10/14/2020 | 20.24 | 674.48 | -0.19 | 39.21 | 655.51 | -0.07 |
| | 5/20/2021 | 19.17 | 675.55 | 1.07 | 39.12 | 655.60 | -0.16 |
| | 10/13/2022 | 20.25 | 674.47 | -1.08 | 39.27 | 655.45 | -0.01 |
| | 5/15/2023 | 19.52 | 675.20 | 0.73 | 39.17 | 655.55 | -0.11 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL_NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-200C | 2/3/1999 | 30.58 | 666.23 | NA | 88.38 | 608.43 | AS-BUILT |
| | 11/30/1999 | 36.39 | 660.42 | -3.92 | 88.38 | 608.43 | 0.00 |
| | 5/16/2000 | 36.29 | 660.52 | 0.10 | 88.37 | 608.44 | -0.01 |
| | 11/13/2000 | 35.39 | 661.42 | 0.90 | 88.41 | 608.40 | 0.03 |
| Top of Casing Elev. 696.81' MSL | 5/30/2001 | 34.14 | 662.67 | 1.25 | 88.30 | 608.51 | -0.08 |
| | 11/23/2001 | 32.49 | 664.32 | 1.65 | 88.38 | 608.43 | 0.00 |
| | 5/29/2002 | 28.81 | 668.00 | 3.68 | 88.35 | 608.46 | -0.03 |
| | 11/21/2002 | 32.46 | 664.35 | -3.65 | 88.36 | 608.45 | -0.02 |
| As-Built Total Depth from Top of Casing 88.38' | 5/20/2003 | 30.54 | 666.27 | 1.92 | 88.29 | 608.52 | -0.09 |
| | 11/18/2003 | 28.98 | 667.83 | 1.56 | 88.30 | 608.51 | -0.08 |
| | 5/24/2004 | 30.11 | 666.70 | -1.13 | 88.38 | 608.43 | 0.00 |
| | 11/11/2004 | 29.76 | 667.05 | 0.35 | 88.38 | 608.43 | 0.00 |
| | 5/10/2005 | 31.98 | 664.83 | -2.22 | 88.28 | 608.53 | -0.10 |
| | 11/9/2005 | 30.26 | 666.55 | 1.72 | 88.36 | 608.45 | -0.02 |
| | 5/17/2006 | 29.41 | 667.40 | 0.85 | 88.30 | 608.51 | -0.08 |
| | 11/8/2006 | 27.27 | 669.54 | 2.14 | 88.27 | 608.54 | -0.11 |
| | 5/16/2007 | 27.53 | 669.28 | -0.26 | 88.12 | 608.69 | -0.26 |
| | 11/15/2007 | 30.13 | 666.68 | -2.60 | 88.13 | 608.68 | -0.25 |
| | 5/13/2008 | 27.43 | 669.38 | 2.70 | 88.02 | 608.79 | -0.36 |
| | 11/6/2008 | 29.83 | 666.98 | -2.40 | 88.15 | 608.66 | -0.23 |
| | 5/13/2009 | 26.45 | 670.36 | 3.38 | 88.30 | 608.51 | -0.08 |
| | 11/23/2009 | 27.85 | 668.96 | -1.40 | 88.29 | 608.52 | -0.09 |
| | 6/3/2010 | 27.18 | 669.63 | 0.67 | 88.28 | 608.53 | -0.10 |
| | 10/6/2010 | 28.57 | 668.24 | -1.39 | 82.80 | 614.01 | -5.58 |
| | 2/24/2011 | 29.11 | 667.70 | -0.54 | 88.33 | 608.48 | -0.05 |
| | 5/31/2011 | 26.79 | 670.02 | 2.32 | NM | NM | NM |
| | 11/4/2011 | 28.66 | 668.15 | -1.87 | 88.40 | 608.41 | 0.02 |
| | 6/1/2012 | NM | NM | NM | NM | NM | NM |
| | 10/16/2012 | 28.34 | 668.47 | 0.32 | 87.91 | 608.90 | -0.47 |
| | 5/21/2013 | 24.40 | 672.41 | 3.94 | 88.00 | 608.81 | -0.38 |
| | 5/28/2013 | 26.49 | 670.32 | -2.09 | 88.00 | 608.81 | -0.38 |
| | 9/25/2013 | 27.30 | 669.51 | -0.81 | 87.02 | 609.79 | -1.36 |
| | 2/25/2014 | 25.46 | 671.35 | 1.84 | 88.42 | 608.39 | 0.04 |
| | 5/15/2014 | 26.20 | 670.61 | -0.74 | 88.20 | 608.61 | -0.18 |
| | 10/2/2014 | 28.05 | 668.76 | -1.85 | 88.10 | 608.71 | -0.28 |
| | 11/7/2014 | 25.95 | 670.86 | 2.10 | 88.10 | 608.71 | -0.28 |
| | 4/14/2015 | 25.00 | 671.81 | 0.95 | NM | NM | NM |
| | 4/17/2015 | 26.73 | 670.08 | -1.73 | NM | NM | NM |
| | 4/22/2015 | 25.26 | 671.55 | 1.47 | NM | NM | NM |
| | 5/26/2015 | 28.17 | 668.64 | -2.91 | 88.50 | 608.31 | 0.12 |
| | 10/13/2015 | 26.10 | 670.71 | 2.07 | 87.97 | 608.84 | -0.41 |
| | 5/18/2016 | 26.80 | 670.01 | -0.70 | 87.89 | 608.92 | -0.49 |
| | 9/7/2016 | 24.12 | 672.69 | 2.68 | 88.30 | 608.51 | -0.08 |
| | 5/4/2017 | 22.67 | 674.14 | 1.45 | 88.40 | 608.41 | 0.02 |
| | 9/26/2018 | 24.32 | 672.49 | -1.65 | 88.35 | 608.46 | -0.03 |
| | 5/13/2019 | 22.94 | 673.87 | 1.38 | 87.96 | 608.85 | -0.42 |
| | 9/9/2020 | 24.17 | 672.64 | -1.23 | 87.98 | 608.83 | -0.40 |
| | 10/5/2020 | 25.76 | 671.05 | -1.59 | 87.98 | 608.83 | -0.40 |
| | 10/14/2020 | 24.88 | 671.93 | 0.88 | 87.98 | 608.83 | -0.40 |
| | 5/20/2021 | 23.86 | 672.95 | 1.02 | 87.90 | 608.91 | -0.48 |
| | 10/13/2022 | 25.25 | 671.56 | -1.39 | 87.80 | 609.01 | -0.58 |
| | 5/15/2023 | 24.44 | 672.37 | 0.81 | 88.00 | 608.81 | -0.38 |

Table 1
 Monitoring Well and Groundwater Data
 RACER Trust Surface Impoundment Area
 Indianapolis, Indiana.



| WELL_NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-202C | 2/3/1999 | 25.34 | 666.66 | NA | 77.01 | 615.13 | AS-BUILT |
| | 6/28/1999 | 27.10 | 664.90 | -1.76 | 77.00 | 615.14 | -0.01 |
| | 11/30/1999 | 31.04 | 660.96 | -3.94 | 76.91 | 615.23 | -0.10 |
| | 5/16/2000 | 31.32 | 660.82 | -0.28 | 77.01 | 615.13 | 0.00 |
| Top of Casing Elev. 692.14' MSL | 11/13/2000 | 31.82 | 660.32 | 0.50 | 77.01 | 615.13 | 0.00 |
| | 5/30/2001 | 30.28 | 661.86 | 1.54 | 76.99 | 615.15 | -0.02 |
| | 11/23/2001 | 28.43 | 663.71 | 1.85 | 77.01 | 615.13 | 0.00 |
| | 5/29/2002 | 24.84 | 667.30 | 3.59 | 77.02 | 615.12 | 0.01 |
| As-Built Total Depth from Top of Casing 77.01' | 11/21/2002 | 28.60 | 663.54 | -3.76 | 77.00 | 615.14 | -0.01 |
| | 5/20/2003 | 26.65 | 665.49 | 1.95 | 77.00 | 615.14 | -0.01 |
| | 11/18/2003 | 24.22 | 667.92 | 2.43 | 76.99 | 615.15 | -0.02 |
| | 5/24/2004 | 26.33 | 665.81 | -2.11 | 76.99 | 615.15 | -0.02 |
| | 11/11/2004 | 25.85 | 666.29 | 0.48 | 76.99 | 615.15 | -0.02 |
| | 5/10/2005 | 24.19 | 667.95 | 1.66 | 77.00 | 615.14 | -0.01 |
| | 11/9/2005 | 26.29 | 665.85 | -2.30 | 76.98 | 615.16 | -0.03 |
| | 5/17/2006 | 23.73 | 668.41 | 2.56 | 77.00 | 615.14 | -0.01 |
| | 11/8/2006 | 22.69 | 669.55 | 1.04 | 76.98 | 615.16 | -0.03 |
| | 5/16/2007 | 23.67 | 668.47 | -1.08 | 76.62 | 615.52 | -0.39 |
| | 11/15/2007 | 26.10 | 666.04 | -2.43 | 76.64 | 615.50 | -0.37 |
| | 5/13/2008 | 23.42 | 668.72 | 2.68 | 76.76 | 615.38 | -0.25 |
| | 11/6/2008 | 25.62 | 666.52 | -2.20 | 76.65 | 615.49 | -0.36 |
| | 5/13/2009 | 22.31 | 669.83 | 3.31 | 76.99 | 615.15 | -0.02 |
| | 11/23/2009 | 23.50 | 668.64 | -1.19 | 76.98 | 615.15 | -0.03 |
| | 6/3/2010 | 22.61 | 669.53 | 0.89 | 77.00 | 615.14 | -0.01 |
| | 10/6/2010 | 23.64 | 668.50 | -1.03 | 77.08 | 615.06 | 0.07 |
| | 5/31/2011 | 22.89 | 669.25 | 0.75 | 77.40 | 614.74 | 0.39 |
| | 11/4/2011 | 24.27 | 667.87 | -1.38 | 76.65 | 615.49 | -0.36 |
| | 6/1/2012 | 25.78 | 666.36 | -1.51 | 76.67 | 615.47 | -0.34 |
| | 10/16/2012 | 25.53 | 666.61 | 0.25 | 76.77 | 615.37 | -0.24 |
| | 5/21/2013 | 19.78 | 672.36 | 5.75 | 76.03 | 616.11 | -0.98 |
| | 5/28/2013 | 22.51 | 669.63 | -2.73 | 76.50 | 615.64 | -0.51 |
| | 9/25/2013 | 22.74 | 669.40 | -0.23 | 77.01 | 615.13 | 0.00 |
| | 5/15/2014 | 21.01 | 671.13 | 1.73 | 76.87 | 615.27 | -0.14 |
| | 10/2/2014 | 23.82 | 668.32 | -2.81 | 77.01 | 621.74 | 0.00 |
| | 11/7/2014 | 21.33 | 670.81 | 2.49 | 70.40 | 621.74 | -6.61 |
| | 4/14/2015 | 19.34 | 672.80 | 1.99 | NM | NM | NM |
| | 4/17/2015 | 21.57 | 670.57 | -2.23 | NM | NM | NM |
| | 4/22/2015 | 20.63 | 671.51 | 0.94 | NM | NM | NM |
| | 5/26/2015 | 23.75 | 668.39 | -3.12 | 76.50 | 615.64 | -0.51 |
| | 10/13/2015 | 21.05 | 671.09 | 2.70 | 76.60 | 615.54 | -0.41 |
| | 5/18/2016 | 22.55 | 669.59 | -1.50 | 76.51 | 615.63 | -0.50 |
| | 9/7/2016 | 18.37 | 673.77 | 4.18 | 76.70 | 615.44 | -0.31 |
| | 5/4/2017 | 18.53 | 673.61 | -0.16 | 76.70 | 615.44 | -0.31 |
| | 9/26/2018 | 19.31 | 672.83 | -0.78 | 77.00 | 615.14 | -0.01 |
| | 5/13/2019 | 18.57 | 673.57 | 0.74 | 76.70 | 615.44 | -0.31 |
| | 9/9/2020 | 19.37 | 672.77 | -0.80 | 76.51 | 615.63 | -0.50 |
| | 10/5/2020 | 20.54 | 671.60 | -1.17 | 76.51 | 615.63 | -0.50 |
| | 10/14/2020 | 20.11 | 672.03 | 0.43 | 76.51 | 615.63 | -0.50 |
| | 5/20/2021 | 19.06 | 673.08 | 1.05 | 76.47 | 615.67 | -0.54 |
| | 10/13/2022 | 20.55 | 671.59 | -1.49 | 76.45 | 615.69 | -0.56 |
| | 5/15/2023 | 19.48 | 672.66 | 1.07 | 76.50 | 615.64 | -0.51 |

Table 1
Monitoring Well and Groundwater Data
RACER Trust Surface Impoundment Area
Indianapolis, Indiana.



| WELL_NO | DATE | DEPTH TO GROUNDWATER (FEET) | GROUNDWATER ELEVATION (FEET MSL) | GROUNDWATER ELEVATION CHANGE ¹ (FEET) | TOTAL DEPTH (FEET) | BOTTOM OF WELL ELEVATION (FEET MSL) | DIFFERENCE FROM AS-BUILT TOTAL DEPTH (FEET) |
|--|------------|-----------------------------|----------------------------------|--|--------------------|-------------------------------------|---|
| MW-203C | 2/3/1999 | 24.18 | 666.22 | NA | 80.91 | 609.49 | AS-BUILT |
| | 6/28/1999 | 26.48 | 663.92 | -2.30 | 80.90 | 609.50 | -0.01 |
| | 11/30/1999 | 30.42 | 659.98 | -3.94 | 80.91 | 609.49 | 0.00 |
| | 5/16/2000 | 30.49 | 659.91 | -0.07 | 80.91 | 609.49 | 0.00 |
| Top of Casing Elev. 690.40' MSL | 11/13/2000 | 29.21 | 661.19 | 1.28 | 80.91 | 609.49 | 0.00 |
| | 5/30/2001 | 27.33 | 663.07 | 1.88 | 80.91 | 609.49 | 0.00 |
| | 11/23/2001 | 26.03 | 664.37 | 1.30 | 80.90 | 609.50 | -0.01 |
| | 5/29/2002 | 22.87 | 667.53 | 3.16 | 80.90 | 609.50 | -0.01 |
| As-Built Total Depth from Top of Casing 80.91' | 11/21/2002 | 26.31 | 664.09 | -3.44 | 80.89 | 609.51 | -0.02 |
| | 5/20/2003 | 24.39 | 666.01 | 1.92 | 80.90 | 609.50 | -0.01 |
| | 11/18/2003 | 22.66 | 667.74 | 1.73 | 80.90 | 609.50 | -0.01 |
| | 5/24/2004 | 24.13 | 666.27 | -1.47 | 80.90 | 609.50 | -0.01 |
| | 11/11/2004 | 23.66 | 666.74 | 0.47 | 80.90 | 609.50 | -0.01 |
| | 5/10/2005 | 23.56 | 666.84 | 0.10 | 80.90 | 609.50 | -0.01 |
| | 11/9/2005 | 24.15 | 666.25 | -0.59 | 80.90 | 609.50 | -0.01 |
| | 5/17/2006 | 22.67 | 667.73 | 1.48 | 80.91 | 609.49 | 0.00 |
| | 11/8/2006 | 21.11 | 669.29 | 1.56 | 80.90 | 609.50 | -0.01 |
| | 5/16/2007 | 21.38 | 669.02 | -0.27 | 80.68 | 609.72 | -0.23 |
| | 11/15/2007 | 23.88 | 666.52 | -2.50 | 80.67 | 609.73 | -0.24 |
| | 5/13/2008 | 21.19 | 669.21 | 2.69 | 80.67 | 609.73 | -0.24 |
| | 11/6/2008 | 23.41 | 666.99 | -2.22 | 80.65 | 609.75 | -0.26 |
| | 5/13/2009 | 20.56 | 669.84 | 2.85 | 80.90 | 609.50 | -0.01 |
| | 11/23/2009 | 21.91 | 668.49 | -1.35 | 80.91 | 609.49 | 0.00 |
| | 6/3/2010 | 21.11 | 669.29 | 0.80 | 80.95 | 609.45 | 0.04 |
| | 10/6/2010 | 22.02 | 668.38 | -0.91 | 81.01 | 609.39 | 0.10 |
| | 5/31/2011 | 20.59 | 669.81 | 1.43 | 71.68 | 618.72 | -9.23 |
| | 11/4/2011 | 22.58 | 667.82 | -1.99 | 80.85 | 609.55 | -0.06 |
| | 6/1/2012 | 23.35 | 667.05 | -0.77 | 80.71 | 609.69 | -0.20 |
| | 10/16/2012 | 23.19 | 667.21 | 0.16 | 80.71 | 609.69 | -0.20 |
| | 5/21/2013 | 18.24 | 672.16 | 4.95 | 72.55 | 617.85 | -8.36 |
| | 5/28/2013 | 20.13 | 670.27 | -1.89 | 80.97 | 609.43 | 0.06 |
| | 9/25/2013 | 21.20 | 669.20 | -1.07 | 72.23 | 618.17 | -8.68 |
| | 2/25/2014 | 19.28 | 671.12 | 1.92 | 81.41 | 608.99 | 0.50 |
| | 5/15/2014 | 19.78 | 670.62 | -0.50 | 81.07 | 609.33 | 0.16 |
| | 10/2/2014 | 21.47 | 668.93 | -1.69 | 80.90 | 609.50 | -0.01 |
| | 11/7/2014 | 19.73 | 670.67 | 1.74 | 80.90 | 609.50 | -0.01 |
| | 4/14/2016 | 18.81 | 671.59 | 0.92 | NM | NM | NM |
| | 4/17/2015 | 20.03 | 670.37 | -1.22 | NM | NM | NM |
| | 4/22/2015 | 19.05 | 671.35 | 0.98 | NM | NM | NM |
| | 5/26/2015 | 21.59 | 668.81 | -2.54 | 81.50 | 608.90 | 0.59 |
| | 10/13/2015 | 19.55 | 670.85 | 2.04 | 80.91 | 609.49 | 0.00 |
| | 5/18/2016 | 20.15 | 670.25 | -0.60 | 80.81 | 609.59 | -0.10 |
| | 9/7/2016 | 16.88 | 673.52 | 3.27 | 80.70 | 609.70 | -0.21 |
| | 5/4/2017 | 17.16 | 673.24 | -0.28 | 80.75 | 609.65 | -0.16 |
| | 9/26/2018 | 17.84 | 672.56 | -0.68 | 80.87 | 609.53 | -0.04 |
| | 5/13/2019 | 16.85 | 673.55 | 0.99 | 80.84 | 609.56 | -0.07 |
| | 9/9/2020 | 17.84 | 672.56 | -0.99 | 80.11 | 610.29 | -0.80 |
| | 10/5/2020 | 18.98 | 671.42 | -1.14 | 80.11 | 610.29 | -0.80 |
| | 10/14/2020 | 18.59 | 671.81 | 0.39 | 80.11 | 610.29 | -0.80 |
| | 5/20/2021 | 17.57 | 672.83 | 1.02 | 80.83 | 609.57 | -0.08 |
| | 10/13/2022 | 18.88 | 671.52 | -1.31 | 80.80 | 609.60 | -0.11 |
| | 5/15/2023 | 17.98 | 672.42 | 0.90 | 80.89 | 609.51 | -0.02 |

Notes:

MSL- Mean Sea Level

Elev. - Elevation

NC- Not Calculated

NM - Not Measured

NA - Not Available

Transcription error in field or data entry.

Incorrect calculated value due to transcription error.

¹ Groundwater Elevation change is calculated from the current events groundwater elevation subtracting the previous event's groundwater elevation (for example November 4, - May 31, 2011).

² Groundwater Elevation for the C-series wells is the physical gauge collected on the gauging date (not the average transducer value).

Table 2.

Summary of Groundwater Elevations, Head Differences, and Rise Rates
 RACER Trust Surface Impoundment Area
 Indianapolis, Indiana



| DATE | MW 201A | MW 201B | MW 202A | MW 202B | MW 202C | MW 203A | MW 203B | MW 203C | MW 204A | MW 204B | MW 205A | MW 205B | MW 206A | MW 206B | MW 200C | MW 207A | MW 207B | MW 200C | MW 208A | MW 208B |
|------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 6/28/1994 | NA | 668.02 | 655.53 | 666.32 | | 657.50 | 668.24 | | 665.09 | 670.47 | 654.81 | 670.99 | 659.02 | 670.95 | | 655.00 | 670.80 | | 655.27 | 669.76 |
| 7/7/1994 | NA | 668.29 | 655.56 | 666.86 | | 657.36 | 668.28 | | 655.47 | 670.39 | 655.47 | 671.00 | NA | 670.95 | | NA | 670.81 | | 655.48 | 669.82 |
| 7/20/1994 | NA | 668.22 | 654.80 | 666.68 | | 657.02 | 668.16 | | 655.47 | 670.37 | NA | 670.86 | NA | 670.86 | | 655.70 | 670.69 | | 655.74 | 669.75 |
| 7/27/1994 | 655.86 | 668.22 | NA | 666.30 | | NA | 668.88 | | 654.25 | 670.10 | 655.78 | 670.74 | NA | 670.72 | | 655.83 | 670.55 | | 655.84 | 669.52 |
| 8/10/1994 | 656.00 | 667.58 | NA | 666.06 | | NA | 667.59 | | 655.99 | 669.80 | 655.86 | 670.45 | NA | 670.43 | | 655.97 | 670.25 | | 656.02 | 669.16 |
| 8/22/1994 | 656.16 | 667.50 | NA | 665.96 | | 656.86 | 667.40 | | 656.18 | 669.58 | 656.06 | 670.25 | NA | 670.25 | | 656.12 | 670.08 | | 656.15 | 669.18 |
| 9/1/1994 | 656.27 | 667.44 | NA | 665.77 | | 656.86 | 667.30 | | 656.25 | 668.52 | 656.16 | 670.20 | NA | 670.17 | | 656.23 | 669.99 | | 656.21 | 669.06 |
| 9/8/1994 | 656.35 | 667.69 | 656.38 | 666.02 | | 656.86 | 667.37 | | 656.35 | 669.46 | 656.24 | 670.08 | 656.35 | 670.11 | | 656.32 | 669.96 | | 656.34 | 669.06 |
| 9/15/1994 | 656.41 | 669.28 | 656.43 | 665.62 | | NA | 667.08 | | 656.41 | 669.36 | 656.31 | 670.00 | 656.42 | 670.01 | | 656.37 | 669.83 | | 656.42 | 669.92 |
| 9/20/1994 | 656.46 | 669.28 | 656.50 | 665.46 | | NA | 666.94 | | 656.45 | 669.19 | 656.36 | 669.90 | NA | 669.89 | | 656.44 | 669.72 | | 656.47 | 668.77 |
| 9/29/1994 | 656.54 | 667.00 | 656.59 | 665.48 | | NA | 666.78 | | 656.54 | 669.14 | 656.45 | 669.79 | 656.55 | 669.80 | | 656.80 | 669.63 | | 656.57 | 669.22 |
| 10/7/1994 | 656.64 | 666.82 | 656.66 | 665.26 | | NA | 666.78 | | 656.54 | 669.02 | 656.53 | 669.67 | 656.63 | 669.67 | | 656.60 | 669.49 | | 656.60 | 668.44 |
| 10/13/1994 | 656.66 | 666.98 | 656.68 | 665.16 | | NA | 666.74 | | 656.69 | 668.98 | 656.57 | 669.60 | 656.64 | 669.57 | | 656.62 | 669.36 | | 656.69 | 668.42 |
| 10/26/1994 | 656.76 | 666.47 | 656.81 | 664.90 | | NA | 666.64 | | 656.77 | 669.76 | 656.68 | 669.41 | 656.80 | 669.37 | | 656.73 | 669.11 | | 656.78 | 668.09 |
| 11/2/1994 | 656.84 | 666.52 | 656.85 | 664.96 | | NA | 666.64 | | 656.83 | 668.66 | 656.76 | 669.27 | 656.88 | 669.21 | | 656.80 | 669.02 | | 656.82 | 668.88 |
| 6/29/1995 | 657.34 | 667.08 | 658.31 | 665.59 | | 658.33 | 667.16 | | 658.31 | 669.19 | 658.28 | 669.64 | 658.34 | 669.56 | | 658.31 | 669.38 | | 657.83 | 668.55 |
| 1/31/1996 | 657.14 | 665.95 | 659.08 | 664.84 | | 659.14 | 666.64 | | 659.09 | 668.34 | 659.08 | 668.65 | 659.14 | 668.49 | | 659.10 | 668.19 | | 658.62 | 667.32 |
| 6/26/1996 | 658.69 | 669.14 | 659.65 | 667.50 | | 659.70 | 669.08 | | 659.67 | 671.21 | 659.64 | 671.81 | 659.70 | 671.73 | | 659.64 | 671.49 | | 659.17 | 670.61 |
| 12/18/1996 | 658.38 | 669.31 | 659.35 | 667.84 | | 659.40 | 668.90 | | 659.36 | 670.92 | 659.34 | 671.58 | 659.38 | 671.57 | | 659.35 | 671.39 | | 658.87 | 670.34 |
| 5/28/1997 | 659.21 | 670.02 | 660.12 | 668.41 | | 660.20 | 669.32 | | 660.17 | 671.31 | 660.15 | 672.08 | 660.19 | 672.13 | | 660.16 | 672.03 | | 659.66 | 671.34 |
| 11/19/1997 | 659.93 | 665.74 | 660.51 | 663.79 | | 660.57 | 665.32 | | 660.52 | 665.95 | 660.52 | 668.68 | 660.57 | 668.59 | | 660.52 | 668.33 | | 660.05 | 666.38 |
| 5/12/1998 | 660.86 | 667.60 | 661.11 | 666.55 | | 660.66 | 668.77 | | 661.43 | 670.01 | 659.28 | 669.76 | 662.52 | 669.66 | | 660.54 | 669.49 | | 662.03 | 671.10 |
| 11/13/1998 | 665.25 | 667.01 | 658.68 | 665.67 | | 658.21 | 668.31 | | 658.22 | 669.77 | 656.71 | 669.72 | 658.77 | 669.67 | | 657.89 | 669.46 | | 658.11 | 668.22 |
| 6/28/1999 | 657.32 | 666.92 | 659.00 | 665.71 | 664.90 | 658.50 | 668.93 | 663.92 | 658.84 | 670.39 | 657.49 | 670.29 | 659.51 | 670.19 | | 658.30 | 669.97 | | 658.63 | 668.89 |
| 11/30/1999 | 658.82 | 665.46 | 659.26 | 664.11 | 660.96 | 658.82 | 667.26 | 659.98 | 659.33 | 668.68 | 657.77 | 668.70 | 659.82 | 668.42 | 660.42 | 658.90 | 668.18 | 660.42 | 658.90 | 667.19 |
| 5/16/2000 | 659.09 | 665.55 | 659.69 | 663.63 | 660.82 | 659.21 | 667.12 | 659.91 | 659.49 | 668.82 | 658.15 | 668.80 | 660.00 | 668.46 | 660.52 | 659.27 | 668.37 | 660.52 | 659.22 | 667.07 |
| 11/13/2000 | 657.70 | 665.34 | 658.14 | 663.54 | 660.32 | 657.71 | 667.22 | 661.19 | 657.99 | 669.22 | 656.64 | 669.22 | 659.69 | 669.07 | 661.42 | 657.73 | 668.93 | 661.42 | 657.78 | 667.59 |
| 5/30/2001 | 656.88 | 665.99 | 657.31 | 664.53 | 661.86 | 656.86 | 667.92 | 663.07 | 657.17 | 669.46 | 655.82 | 669.40 | 657.88 | 669.24 | 662.67 | 656.93 | 669.01 | 662.67 | 656.96 | 667.98 |
| 11/23/2001 | 657.45 | 668.09 | 657.90 | 666.70 | 663.71 | 657.44 | 669.84 | 664.37 | 657.77 | 671.21 | 656.40 | 671.19 | 658.46 | 671.13 | 664.32 | 657.51 | 671.05 | 664.32 | 657.55 | 670.97 |
| 5/29/2002 | 658.27 | 672.34 | 658.70 | 670.70 | 667.30 | 658.25 | 673.70 | 667.53 | 658.56 | 674.77 | 657.21 | 676.10 | 659.27 | 674.93 | 668.00 | 658.33 | 674.84 | 668.00 | 658.35 | 674.15 |
| 11/21/2002 | 658.72 | 667.52 | 659.21 | 666.01 | 663.54 | 658.75 | 669.16 | 664.09 | 659.06 | 670.99 | 657.70 | 670.91 | 659.76 | 670.86 | 664.35 | 658.81 | 670.69 | 664.35 | 658.85 | 669.56 |
| 5/20/2003 | 659.20 | 669.87 | 659.81 | 668.22 | 665.49 | 659.26 | 670.98 | 666.01 | 659.51 | 672.77 | 658.16 | 672.18 | 660.45 | 672.28 | 666.27 | 659.28 | 672.10 | 666.27 | 659.29 | 671.40 |
| 11/18/2003 | 657.83 | 670.32 | 658.26 | 668.63 | 667.92 | 657.78 | 670.97 | 667.74 | 658.10 | 672.39 | 656.75 | 672.61 | 658.85 | 672.73 | 667.83 | 657.87 | 672.68 | 667.83 | 657.91 | 672.13 |
| 5/24/2004 | 657.21 | 670.33 | 659.17 | 668.88 | 665.81 | 658.62 | 671.52 | 666.27 | 658.93 | 672.84 | 657.57 | 672.98 | 659.80 | 673.01 | 666.70 | 658.69 | 673.70 | 666.70 | 658.06 | 672.37 |
| 11/11/2004 | 659.07 | 669.62 | 659.52 | 668.26 | 666.29 | 659.09 | 670.80 | 666.74 | 659.38 | 672.10 | 659.02 | 672.23 | 660.08 | 672.26 | 667.05 | 659.14 | 672.17 | 667.05 | 659.07 | 671.32 |
| 5/10/2005 | 659.16 | 672.55 | 659.60 | 670.32 | 667.95 | 659.86 | 671.03 | 666.84 | 659.45 | 674.13 | 658.82 | 673.53 | 660.81 | 673.75 | 664.83 | 659.88 | 672.99 | 664.83 | 659.81 | 672.99 |
| 11/9/2005 | 658.72 | 669.29 | 659.17 | 667.87 | 665.85 | 658.74 | 670.22 | 666.25 | 659.05 | 671.34 | 657.69 | 671.44 | 658.74 | 671.49 | 666.55 | 658.78 | 673.70 | 666.55 | 659.61 | 670.74 |
| 5/17/2006 | 659.54 | 671.66 | 660.02 | 670.29 | 668.41 | 659.96 | 669.63 | 667.73 | 659.84 | 670.72 | 659.01 | 670.90 | 660.56 | 670.95 | 667.40 | 659.61 | 671.92 | 667.40 | 659.59 | 673.20 |
| 11/8/2006 | 660.00 | 670.66 | 660.46 | 669.55 | 669.55 | 660.01 | 672.03 | 669.29 | 660.29 | 672.70 | 659.12 | 672.77 | 660.04 | 672.79 | 669.54 | 660.07 | 672.66 | 669.54 | 660.14 | 672.18 |
| 5/16/2007 | 660.72 | 672.72 | 661.15 | 671.28 | 668.47 | 660.73 | 673.53 | 669.02 | 661.02 | 674.72 | 659.66 | 674.91 | 661.72 | 674.99 | 669.28 | 660.77 | 674.95 | 669.28 | 660.81 | 674.25 |
| 11/15/2007 | 661.14 | 669.55 | 661.48 | 668.54 | 666.04 | 661.07 | 670.98 | 666.52 | 661.37 | 671.99 | 659.99 | 672.01 | 662.04 | 671.98 | 666.68 | 661.10 | 671.86 | 666.68 | 661.14 | 671.07 |
| 5/13/2008 | 661.79 | 672.43 | 662.27 | 671.36 | 668.72 | 662.23 | 673.53 | 669.21 | 662.11 | 674.34 | 660.76 | 674.42 | 662.80 | 674.04 | 669.38 | 661.88 | 674.41 | 669.38 | 661.93 | 673.86 |
| 11/6/2008 | 661.19 | 670.20 | 661.64 | 669.10 | 666.52 | 661.19 | 671.75 | 666.99 | 661.50 | 672.86 | 660.13 | 672.95 | 662.20 | 672.93 | 666.98 | 661.25 | 672.79 | 666.98 | 661.30 | 671.88 |
| 5/13/2009 | 661.90 | 672.97 | 662.38 | 671.88 | 669.83 | 661.93 | 673.79 | 669.84 | 662.23 | 674.43 | 660.87 | 674.47 | 662.93 | 674.53 | 670.36 | 661.99 | 674.54 | 670.36 | 662.07 | 674.20 |
| 11/23/2009 | 662.42 | 670.98 | 662.87 | 669.70 | 668.64 | 662.43 | 671.87 | 668.49 | 662.72 | 672.96 | 661.36 | 673.13 | 663.42 | 673.16 | 668.96 | 662.49 | 673.11 | 668.96 | 662.54 | 672.41 |
| 6/3/2010 | 663.06 | 671.31 | 663.48 | 670.13 | 669.53 | 663.06 | 672.48 | 669.29 | 663.34 | 673.70 | 661.99 | 673.87 | 664.05 | 673.86 | 669.63 | 663.04 | 673.77 | 669.63 | 663.15 | 673.00 |
| 10/6/2010 | 663.39 | 670.69 | 663.77 | 669.71 | 668.50 | 663.33 | 671.84 | 668.38 | 663.67 | 672.64 | 662.34 | 673.09 | 664.32 | 672.73 | 668.24 | 663.42 | 672.99 | 668.24 | 663.50 | 672.16 |
| 5/31/2011 | 663.98 | 674.25 | 664.41 | 672.90 | 669.25 | 664.00 | 674.94 | 669.81 | 664.29 | 675.85 | 662.93 | 675.95 | 664.98 | 676.02 | 670.02 | 664.05 | 676.06 | 670.02 | 664.12 | 675.61 |
| 11/4/2011 | 664.31 | 670.91 | 664.78 | 669.78 | 668.25 | 664.35 | 672.04 | 668.05 | 664.64 | 673.16 | 663.32 | 673.27 | 665.32 | 673.26 | 669.26 | 664.37 | 673.20 | 669.26 | 664.42 | 672.52 |
| 6/1/2012 | 665.12 | 670.30 | 665.58 | 669.36 | 666.36 | 665.16 | 671.59 | 667.05 | 665.44 | 672.43 | 664.07 | 672.05 | 666.12 | 672.44 | NM | 665.20 | 672.37 | NM | 665.23 | 671.72 |
| 10/16/2012 | 665.28 | 671.26 | 665.69 | 670.25 | 666.61 | 665.27 | 672.44 | 667.21 | 665.56 | 673.27 | 664.26 | 673.27 | 666.27 | 673.27 | 668.47 | 665.34 | 673.34 | 668.47 | 665.39 | 672.70 |
| 5/21/2013 | 666.22 | 673.70 | 666.57 | 672.69 | 672.36 | 666.14 | 674.98 | 672.16 | 666.41 | 675.91 | 665.06 | 675.94 | 667.09 | 675.94 | 672.41 | 666.18 | 675.91 | 672.41 | 666.22 | 674.93 |
| 5/28/2013 | NM | NM | NM | NM | 669.63 | NM | NM | 670.27 | NM | NM | NM | NM | NM | NM | 670.32 | NM | NM | 669.91 | NM | NM |
| 9/25/2013 | 666.15 | 671.24 | 666.67 | 670.22 | 669.40 | 666.26 | 672.29 | 669.20 | 666.54 | 673.21 | 665.18 | | | | | | | | | |

Table 2.
Summary of Groundwater Elevations, Head Differences, and Rise Rates
RACER Trust Surface Impoundment Area
Indianapolis, Indiana

| DATE | MW 201A | MW 201B | MW 202A | MW 202B | MW 202C | MW 203A | MW 203B | MW 203C | MW 204A | MW 204B | MW 205A | MW 205B | MW 206A | MW 206B | MW 200C | MW 207A | MW 207B | MW 200C | MW 208A | MW 208B |
|--|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|-----------|---------|---------|---------|---------|---------|---------|---------|---------|
| 4/14/2015 | 667.47 | 673.75 | 667.90 | 672.50 | 672.80 | 667.48 | 674.08 | 671.59 | 667.76 | 674.74 | 666.40 | Boose Nes | 668.47 | 675.03 | 671.81 | 667.54 | 675.26 | 671.81 | 667.60 | 675.01 |
| 4/17/2015 | NM | NM | 666.78 | 672.52 | 670.57 | 666.45 | 674.18 | 670.37 | NM | NM | NM | NM | 666.07 | 674.98 | 670.08 | NM | NM | NM | NM | NM |
| 4/22/2015 | NM | NM | 665.82 | 672.50 | 671.51 | 665.34 | 674.26 | 671.35 | NM | NM | NM | NM | 666.17 | 674.98 | 671.55 | NM | NM | 671.55 | NM | NM |
| 5/26/2015 | 665.52 | 672.79 | 666.08 | 671.69 | 668.39 | 665.59 | 673.72 | 668.81 | 665.93 | 674.55 | 664.58 | 674.65 | 666.56 | 674.64 | 668.64 | 665.69 | 674.73 | 668.64 | 665.63 | 674.24 |
| 10/13/2015 | 666.01 | 672.35 | 666.46 | 671.44 | 671.09 | 666.03 | 673.62 | 670.85 | 666.32 | 674.66 | 664.98 | 674.83 | 667.01 | 674.79 | 670.71 | 666.10 | 674.75 | 670.71 | 666.14 | 673.89 |
| 5/18/2016 | 666.76 | 674.76 | 667.30 | 673.63 | 669.59 | 666.78 | 675.45 | 670.25 | 667.07 | 676.00 | 665.72 | 676.09 | 667.77 | 676.15 | 670.01 | 666.77 | 676.22 | 670.01 | 666.90 | 675.69 |
| 9/7/2016 | 667.08 | 675.83 | 667.53 | 674.91 | 673.77 | 667.08 | 676.25 | 673.52 | 667.37 | 676.69 | 666.02 | 676.75 | 668.06 | 676.92 | 672.69 | 667.16 | 677.11 | 672.69 | 667.20 | 676.83 |
| 5/4/2017 | 667.87 | 675.64 | 668.41 | 674.69 | 673.61 | 667.93 | 676.02 | 673.24 | 668.41 | 676.40 | 666.88 | 676.51 | 668.90 | 676.53 | 674.14 | 668.19 | 676.71 | 674.14 | 668.08 | 676.63 |
| 9/26/2018 | 669.14 | 674.89 | 669.59 | 674.02 | 672.83 | 669.18 | 675.50 | 672.56 | 669.47 | 675.84 | 668.11 | 675.85 | 670.16 | 675.97 | 672.49 | 669.25 | 676.09 | 672.49 | 669.29 | 675.87 |
| 5/13/2019 | 670.19 | 676.58 | 670.62 | 675.64 | 673.57 | 670.20 | 677.15 | 673.55 | 670.48 | 677.56 | 669.11 | 677.68 | 671.17 | 677.80 | 673.87 | 670.26 | 677.91 | 673.87 | 670.32 | 677.71 |
| 9/9/2020 | 671.56 | 674.35 | 672.00 | 673.53 | 672.77 | 671.60 | 675.14 | 672.56 | 671.88 | 675.60 | 670.51 | 675.65 | 672.54 | 675.70 | 672.64 | 675.79 | 672.64 | 675.79 | 672.64 | 675.80 |
| 10/5/2020 | 671.59 | 673.62 | 672.04 | 672.91 | 671.60 | 671.64 | 674.54 | 671.42 | 671.90 | 674.94 | 670.55 | 675.01 | 672.59 | 675.02 | 671.05 | 671.70 | 675.05 | 671.05 | 671.71 | 674.67 |
| 10/14/2020 | 667.04 | 673.42 | 667.52 | 672.71 | 672.03 | 667.25 | 674.36 | 671.81 | 667.33 | 674.73 | 665.80 | 674.75 | 667.69 | 674.80 | 671.93 | 666.61 | 674.83 | 671.93 | 666.83 | 674.48 |
| 5/20/2021 | 668.13 | 674.78 | 668.53 | 673.88 | 673.08 | 668.11 | 675.28 | 672.83 | 668.40 | 675.47 | 667.05 | 675.43 | 669.08 | 675.54 | 672.95 | 668.19 | 675.61 | 672.95 | 668.21 | 675.55 |
| 10/13/2022 | 669.79 | 673.55 | 670.28 | 672.83 | 672.60 | 669.84 | 674.47 | 672.29 | 670.11 | 675.58 | 668.69 | 674.82 | 670.67 | 674.76 | 672.93 | 669.79 | 674.82 | 672.93 | 669.84 | 674.47 |
| 5/15/2023 | 670.24 | 674.21 | 670.66 | 673.45 | 674.00 | 670.23 | 675.10 | 673.69 | 670.53 | 675.43 | 669.14 | 675.40 | 671.18 | 675.46 | 672.71 | 670.25 | 675.49 | 672.71 | 670.39 | 675.20 |
| Head Difference Between Outside and Inside Cutoff Wall, (5/15/2023) | -3.97 | | -2.79 | | | -4.87 | | | -4.90 | | | -6.26 | | -4.28 | | | -5.24 | | | -4.81 |
| Head Difference Between Lower Sand and Gravel and Inside Cutoff Wall (5/15/2023) | | | | | -3.34 | | | -3.46 | | | | | | | -1.53 | | | | -2.46 | |
| Rise Rate* (ft/day) | 0.00210 | | 0.00178 | | | 0.00182 | | | 0.00196 | | 0.00210 | | 0.00238 | | 0.00215 | | | | 0.00257 | |

Average GW Elevation Inside Cap on 5/15/2023 (ft) 670.33
 Average GW Elevation Outside Cap (Shallow Unit) on 5/15/2023 (ft) 674.97
 Average GW Elevation Outside Cap (Lower S&G) on 5/15/2023(ft) 673.47
 Average Head Diff. Across the Cutoff Wall (Shallow Unit) on 5/15/2023 (ft) -4.64
 Average Vertical Hydraulic Gradient on 5/15/2023 (ft) -2.70
 Average Rise Rate (ft/day) 0.00211

Notes:

* Rise Rate calculation based on 'A' series elevation differences between October 13, 2022 to May 15, 2023.

The groundwater elevations presented for the C-series wells are an average of the transducer data collected two-weeks prior to the physical gauging event (average from May 1, 2023 and May 15, 2023.).

Table 3.
 Rise Rates Versus Time
 RACER Trust Surface Impoundment Area
 Indianapolis, Indiana



| DATE | MW 201A | MW 201B | MW 202A | MW 202B | MW 203A | MW 203B | MW 204A | MW 204B | MW 205A | MW 205B | MW 206A | MW 206B | MW 207A | MW 207B | MW 208A | MW 208B |
|------------|---------|---------|---------|---------|----------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 6/28/1994 | NA | 668.02 | 655.53 | 666.32 | 657.50 | 668.24 | 665.09 | 670.47 | 654.81 | 670.99 | 659.02 | 670.95 | 655.00 | 670.80 | 655.27 | 669.76 |
| 7/7/1994 | NA | 668.29 | 655.56 | 666.86 | 657.36 | 668.28 | 655.47 | 670.39 | 655.47 | 671.00 | NA | 670.95 | NA | 670.81 | 655.48 | 669.82 |
| 7/20/1994 | NA | 668.22 | 654.80 | 666.68 | 657.02 | 668.16 | 655.47 | 670.37 | NA | 670.86 | NA | 670.86 | 655.70 | 670.69 | 655.74 | 669.75 |
| 7/27/1994 | 655.86 | 668.22 | NA | 666.30 | NA | 668.88 | 654.25 | 670.10 | 655.78 | 670.74 | NA | 670.72 | 655.83 | 670.55 | 655.84 | 669.52 |
| 8/10/1994 | 656.00 | 667.58 | NA | 666.06 | NA | 667.59 | 655.99 | 669.80 | 655.86 | 670.45 | NA | 670.43 | 655.97 | 670.25 | 656.02 | 669.16 |
| 8/22/1994 | 656.16 | 667.50 | NA | 665.96 | 656.86 | 667.40 | 656.18 | 669.58 | 656.06 | 670.25 | NA | 670.25 | 656.12 | 670.08 | 656.15 | 669.18 |
| 9/1/1994 | 656.27 | 667.44 | NA | 665.77 | 656.86 | 667.30 | 656.25 | 668.52 | 656.16 | 670.20 | NA | 670.17 | 656.23 | 669.99 | 656.21 | 669.06 |
| 9/8/1994 | 656.35 | 667.69 | 656.38 | 666.02 | 656.86 | 667.37 | 656.35 | 669.46 | 656.24 | 670.08 | 656.35 | 670.11 | 656.32 | 669.96 | 656.34 | 669.06 |
| 9/15/1994 | 656.41 | 669.28 | 656.43 | 665.62 | NA | 667.08 | 656.41 | 669.36 | 656.31 | 670.00 | 656.42 | 670.01 | 656.37 | 669.83 | 656.42 | 669.92 |
| 9/20/1994 | 656.46 | 669.28 | 656.50 | 665.46 | NA | 666.94 | 656.45 | 669.19 | 656.36 | 669.90 | NA | 669.89 | 656.44 | 669.72 | 656.47 | 668.77 |
| 9/29/1994 | 656.54 | 667.00 | 656.59 | 665.48 | NA | 666.78 | 656.54 | 669.14 | 656.45 | 669.79 | 656.55 | 669.80 | 656.80 | 669.63 | 656.57 | 669.22 |
| 10/7/1994 | 656.64 | 666.82 | 656.66 | 665.26 | NA | 666.78 | 656.54 | 669.02 | 656.53 | 669.67 | 656.63 | 669.67 | 656.60 | 669.49 | 656.60 | 668.44 |
| 10/13/1994 | 656.66 | 666.98 | 656.68 | 665.16 | NA | 666.74 | 656.69 | 668.98 | 656.57 | 669.60 | 656.64 | 669.57 | 656.62 | 669.36 | 656.69 | 668.42 |
| 10/26/1994 | 656.76 | 666.47 | 656.81 | 664.90 | NA | 666.64 | 656.77 | 669.76 | 656.68 | 669.41 | 656.80 | 669.37 | 656.73 | 669.11 | 656.78 | 668.09 |
| 11/2/1994 | 656.84 | 666.52 | 656.85 | 664.96 | NA | 666.64 | 656.83 | 668.66 | 656.76 | 669.27 | 656.88 | 669.21 | 656.80 | 669.02 | 656.82 | 666.88 |
| 6/29/1995 | 657.34 | 667.08 | 658.31 | 665.59 | 658.33 | 667.16 | 658.31 | 669.19 | 658.28 | 669.64 | 658.34 | 669.56 | 658.31 | 669.38 | 657.83 | 668.55 |
| 1/31/1996 | 657.14 | 665.95 | 659.08 | 664.84 | 659.14 | 666.64 | 659.09 | 668.34 | 659.08 | 668.65 | 659.14 | 668.49 | 659.10 | 668.19 | 658.62 | 667.32 |
| 6/26/1996 | 658.69 | 669.14 | 659.65 | 667.50 | 659.70 | 669.08 | 659.67 | 671.21 | 659.64 | 671.81 | 659.70 | 671.73 | 659.64 | 671.49 | 659.17 | 670.61 |
| 12/18/1996 | 658.38 | 669.31 | 659.35 | 667.84 | 659.40 | 668.90 | 659.36 | 670.92 | 659.34 | 671.58 | 659.38 | 671.57 | 659.35 | 671.39 | 658.87 | 670.64 |
| 5/28/1997 | 659.21 | 670.02 | 660.12 | 668.41 | 660.20 | 669.32 | 660.17 | 671.31 | 660.15 | 672.08 | 660.19 | 672.13 | 660.16 | 672.03 | 659.66 | 671.34 |
| 11/19/1997 | 659.93 | 665.74 | 660.51 | 663.79 | 660.57 | 665.32 | 660.52 | 665.95 | 660.52 | 668.68 | 660.57 | 668.59 | 660.52 | 668.33 | 660.05 | 666.38 |
| 5/12/1998 | 660.86 | 667.60 | 661.11 | 666.55 | 660.66 | 668.77 | 661.43 | 670.01 | 659.28 | 669.76 | 662.52 | 669.66 | 660.54 | 669.49 | 662.03 | 671.10 |
| 11/3/1998 | 657.25 | 667.01 | 658.68 | 665.67 | 658.21 | 668.31 | 658.22 | 669.77 | 656.71 | 669.72 | 658.77 | 669.67 | 657.89 | 669.46 | 658.11 | 668.22 |
| 6/28/1999 | 657.32 | 666.92 | 659.00 | 665.71 | 658.50 | 668.93 | 658.84 | 670.39 | 657.49 | 670.29 | 659.51 | 670.19 | 658.30 | 669.97 | -658.63 | 668.89 |
| 11/30/1999 | 658.82 | 665.46 | 659.26 | 664.11 | 658.82 | 667.26 | 659.33 | 668.68 | 657.77 | 668.70 | 659.82 | 668.42 | 658.90 | 668.18 | 658.90 | 667.19 |
| 5/16/2000 | 659.09 | 665.55 | 659.69 | 663.63 | 659.21 | 667.12 | 659.49 | 668.82 | 658.15 | 668.80 | 660.00 | 668.46 | 659.27 | 668.37 | 659.22 | 667.07 |
| 11/13/2000 | 657.70 | 665.34 | 658.14 | 663.54 | 657.71 | 667.22 | 657.99 | 669.22 | 656.64 | 669.22 | 659.69 | 669.07 | 657.73 | 668.93 | 657.78 | 667.59 |
| 5/30/2001 | 656.88 | 665.99 | 657.31 | 664.53 | 656.86 | 667.92 | 657.17 | 669.46 | 655.82 | 669.40 | 657.88 | 669.24 | 656.93 | 669.01 | 656.96 | 667.98 |
| 11/23/2001 | 657.45 | 668.09 | 657.90 | 666.70 | 657.44 | 669.84 | 657.77 | 671.21 | 656.40 | 671.19 | 658.46 | 671.13 | 657.51 | 671.05 | 657.55 | 670.97 |
| 5/29/2002 | 658.27 | 672.34 | 658.70 | 670.70 | 658.25 | 673.70 | 658.56 | 674.77 | 657.21 | 676.10 | 659.27 | 674.93 | 658.33 | 674.84 | 658.35 | 674.15 |
| 11/21/2002 | 658.72 | 667.52 | 659.21 | 666.01 | 658.75 | 669.16 | 659.06 | 670.99 | 657.70 | 670.91 | 659.76 | 670.86 | 658.81 | 670.69 | 658.85 | 669.56 |
| 5/20/2003 | 659.20 | 669.87 | 659.81 | 668.22 | 659.26 | 670.98 | 659.51 | 672.77 | 658.16 | 672.18 | 660.45 | 672.28 | 659.28 | 672.10 | 659.29 | 671.40 |
| 11/18/2003 | 657.83 | 670.32 | 658.26 | 668.63 | 657.78 | 670.97 | 658.10 | 672.39 | 656.75 | 672.61 | 658.85 | 672.73 | 657.87 | 672.68 | 657.91 | 672.13 |
| 5/24/2004 | 657.21 | 670.33 | 659.17 | 668.88 | 658.62 | 671.52 | 658.93 | 672.84 | 657.57 | 672.98 | 659.80 | 673.01 | 658.69 | 673.70 | 658.06 | 672.37 |
| 11/11/2004 | 659.07 | 669.62 | 659.52 | 668.26 | 659.09 | 670.80 | 659.38 | 672.10 | 659.02 | 672.23 | 660.08 | 672.26 | 659.14 | 672.17 | 659.07 | 671.32 |
| 5/10/2005 | 659.16 | 672.55 | 659.60 | 670.32 | 659.86 | 671.03 | 659.45 | 674.13 | 658.82 | 673.53 | 660.81 | 673.75 | 659.88 | 672.99 | 659.81 | 672.99 |
| 11/9/2005 | 658.72 | 669.29 | 659.17 | 667.87 | 658.74 | 670.22 | 659.05 | 671.34 | 657.69 | 671.44 | 658.74 | 671.49 | 658.78 | 673.70 | 659.61 | 670.74 |
| 5/17/2006 | 659.54 | 671.66 | 660.02 | 670.29 | 659.96 | 669.63 | 659.84 | 670.72 | 659.01 | 670.90 | 660.56 | 670.95 | 659.61 | 671.92 | 659.59 | 673.20 |
| 11/8/2006 | 660.00 | 670.66 | 660.46 | 669.55 | 660.01 | 672.03 | 660.29 | 672.70 | 659.12 | 672.77 | 660.04 | 672.79 | 660.07 | 672.66 | 660.14 | 672.18 |
| 5/16/2007 | 660.72 | 672.72 | 661.15 | 671.28 | 660.73 | 673.53 | 661.02 | 674.72 | 659.66 | 674.91 | 661.72 | 674.99 | 660.77 | 674.95 | 660.81 | 674.25 |
| 11/15/2007 | 661.14 | 669.55 | 668.54 | 661.07 | 670.98 | 661.37 | 671.99 | 659.99 | 672.01 | 662.04 | 671.98 | 661.1 | 671.86 | 661.14 | 671.07 | |
| 5/13/2008 | 661.79 | 672.43 | 662.27 | 671.36 | 662.23 | 673.53 | 662.11 | 674.34 | 660.76 | 674.42 | 662.80 | 674.04 | 661.88 | 674.41 | 661.93 | 673.86 |
| 11/6/2008 | 661.19 | 670.20 | 661.64 | 669.10 | 661.19 | 671.75 | 661.50 | 672.86 | 660.13 | 672.95 | 662.20 | 672.93 | 661.25 | 672.79 | 661.30 | 671.88 |
| 5/13/2009 | 661.90 | 672.97 | 662.38 | 671.88 | 661.93 | 673.79 | 662.23 | 674.43 | 660.87 | 674.47 | 662.93 | 674.53 | 661.99 | 674.54 | 662.07 | 674.20 |
| 11/23/2009 | 662.42 | 670.98 | 662.87 | 669.70 | 662.43 | 671.87 | 662.72 | 672.96 | 661.36 | 673.13 | 663.42 | 673.16 | 662.49 | 673.11 | 662.54 | 672.41 |
| 6/3/2010 | 663.06 | 671.31 | 663.48 | 670.13 | 663.06 | 672.48 | 663.34 | 673.70 | 661.99 | 673.87 | 664.05 | 673.86 | 663.04 | 673.77 | 663.15 | 673.00 |
| 10/6/2010 | 663.39 | 670.69 | 663.77 | 669.71 | 663.33 | 671.84 | 663.67 | 672.64 | 662.34 | 673.09 | 664.32 | 672.73 | 663.42 | 672.99 | 663.50 | 672.16 |
| 5/31/2011 | 663.98 | 674.25 | 664.41 | 672.90 | 664.00 | 674.94 | 664.29 | 675.85 | 662.93 | 675.95 | 664.98 | 676.02 | 664.05 | 676.06 | 664.12 | 675.61 |
| 11/4/2011 | 664.31 | 670.91 | 664.78 | 669.78 | 664.35 | 672.04 | 664.64 | 673.16 | 663.32 | 673.27 | 665.32 | 673.26 | 664.37 | 673.20 | 664.42 | 672.52 |
| 6/1/2012 | 665.12 | 670.30 | 665.58 | 669.36 | 665.16 | 671.59 | 665.44 | 672.43 | 664.07 | 672.05 | 666.12 | 672.44 | 665.20 | 672.37 | 665.23 | 671.72 |
| 10/16/2012 | 665.28 | 671.26 | 665.69 | 670.25 | 665.27 | 672.44 | 665.56 | 673.27 | 664.26 | 673.27 | 666.27 | 673.31 | 665.34 | 672.34 | 665.39 | 672.70 |
| 5/21/2013 | 666.22 | 673.70 | 666.57 | 672.69 | 666.14 | 674.98 | 666.41 | 675.91 | 665.06 | 675.94 | 667.09 | 675.94 | 666.18 | 675.91 | 666.22 | 674.93 |
| 9/25/2013 | 666.15 | 671.24 | 666.67 | 670.22 | 666.26 | 672.29 | 666.54 | 673.21 | 665.18 | 673.28 | 667.22 | 673.34 | 666.27 | 673.27 | 666.35 | 672.72 |
| 5/15/2014 | 666.75 | 673.56 | 667.18 | 672.16 | 666.76 | 674.05 | 667.05 | 675.01 | 665.70 | 675.16 | 667.74 | 675.31 | 666.81 | 675.49 | 666.86 | 675.16 |
| 10/2/2014 | 666.96 | 672.17 | 667.47 | 671.26 | 667.05 | 673.46 | 667.31 | 674.41 | 665.95 | 674.05 | 667.98 | 674.55 | 667.05 | 674.49 | 667.09 | 673.73 |
| 5/26/2015 | 665.52 | 672.79 | 666.08 | 671.69 | 665.59 | 673.72 | 665.93 | 674.55 | 664.58 | 674.65 | 666.56 | 674.64 | 665.69 | 674.73 | 665.63 | 674.24 |
| 10/13/2015 | 666.01 | 672.35 | 666.46 | 671.44 | 666.03 | 673.62 | 666.32 | 674.66 | 664.98 | 674.83 | 667.01 | 674.79 | 666.10 | 674.75 | 666.14 | 673.89 |
| 5/18/2016 | 666.76 | 674.76 | 667.30 | 673.63 | 666.78 | 675.45 | 667.07 | 676.00 | 665.72 | 676.09 | 667.77 | 676.15 | 666.77 | 676.22 | 666.90 | 675.69 |
| 9/7/2016 | 667.08 | 675.83 | 667.53 | 674.91 | 667.08 | 676.25 | 667.37 | 676.69 | 666.02 | 676.75 | 668.06 | 676.92 | 667.16 | 677.11 | 667.20 | 676.83 |
| 5/4/2017 | 667.87 | 675.64 | 668.41 | 674.69 | 667.93 | 676.02 | 668.41 | 676.40 | 666.88 | 676.51 | 668.90 | 676.53 | 668.19 | 676.71 | 668.08 | 676.63 |
| 9/26/2018 | 669.14 | 674.89 | 669.59 | 674.02 | 669.18 | 675.50 | 669.47 | 675.84 | 668.11 | 675.85 | 670.16 | 675.97 | 669.25 | 676.09 | 669.29 | 675.87 |
| 5/13/2019 | 670.19 | 676.58 | 670.62 | 675.64 | 670.20 | 677.15 | 670.48 | 677.56 | 669.11 | 677.68 | 671.17 | 677.80 | 670.26 | 677.91 | 670.32 | 677.71 |
| 9/9/2020 | 671.56 | 674.35 | 672.00 | 673.53 | 671.60</ | | | | | | | | | | | |

Table 3.
 Rise Rates Versus Time
 RACER Trust Surface Impoundment Area
 Indianapolis, Indiana



| DATE | MW 201A | MW 201B | MW 202A | MW 202B | MW 203A | MW 203B | MW 204A | MW 204B | MW 205A | MW 205B | MW 206A | MW 206B | MW 207A | MW 207B | MW 208A | MW 208B |
|--------------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| Rise Rate (ft/day) | | | | | | | | | | | | | | | | |
| 11/2/94 - 6/26/96 | 0.00307 | | 0.00465 | | 0.00377 | | 0.00472 | | 0.00478 | | 0.00468 | | 0.00472 | | 0.00390 | |
| 12/18/96 - 5/12/98 | 0.00486 | | 0.00345 | | 0.00247 | | 0.00406 | | 0.00351 | | 0.00616 | | 0.00233 | | 0.00620 | |
| 11/3/98 - 5/16/00 | 0.00329 | | 0.00180 | | 0.00179 | | 0.00227 | | 0.00257 | | 0.00220 | | 0.00246 | | 0.00198 | |
| 5/30/01 - 5/20/03 | 0.00322 | | 0.00347 | | 0.00333 | | 0.00325 | | 0.00325 | | 0.00357 | | 0.00326 | | 0.00324 | |
| 11/18/03 - 5/10/05 | 0.00247 | | 0.00249 | | 0.00386 | | 0.00250 | | 0.00384 | | 0.00364 | | 0.00373 | | 0.00353 | |
| 11/9/05 - 5/13/08 | 0.00335 | | 0.00338 | | 0.00381 | | 0.00334 | | 0.00335 | | 0.00443 | | 0.00338 | | 0.00253 | |
| 11/6/08 - 11/23/09 | 0.00322 | | 0.00322 | | 0.00325 | | 0.00319 | | 0.00322 | | 0.00319 | | 0.00325 | | 0.00325 | |
| 11/23/09 - 10/6/10 | 0.00306 | | 0.00284 | | 0.00284 | | 0.00300 | | 0.00309 | | 0.00284 | | 0.00293 | | 0.00303 | |
| 10/6/10 - 11/4/11 | 0.00234 | | 0.00256 | | 0.00259 | | 0.00246 | | 0.00249 | | 0.00254 | | 0.00241 | | 0.00234 | |
| 11/4/11 - 10/16/12 | 0.00280 | | 0.00262 | | 0.00265 | | 0.00265 | | 0.00271 | | 0.00274 | | 0.00280 | | 0.00280 | |
| 10/16/12 - 9/25/13 | 0.00253 | | 0.00285 | | 0.00288 | | 0.00285 | | 0.00267 | | 0.00276 | | 0.00270 | | 0.00279 | |
| 9/25/13 - 10/2/14 | 0.00218 | | 0.00215 | | 0.00212 | | 0.00207 | | 0.00207 | | 0.00204 | | 0.00210 | | 0.00199 | |
| 10/2/14 - 10/13/15 | 0.00350 | | 0.00271 | | 0.00314 | | 0.00279 | | 0.00286 | | 0.00321 | | 0.00293 | | 0.00364 | |
| 10/13/15 - 9/7/16 | 0.00324 | | 0.00324 | | 0.00318 | | 0.00318 | | 0.00315 | | 0.00318 | | 0.00321 | | 0.00321 | |
| 5/18/16 - 5/4/17 | 0.00324 | | 0.00324 | | 0.00318 | | 0.00318 | | 0.00315 | | 0.00318 | | 0.00321 | | 0.00321 | |
| 9/7/16 - 5/4/2017 | 0.00331 | | 0.00368 | | 0.00356 | | 0.00435 | | 0.00360 | | 0.00351 | | 0.00431 | | 0.00368 | |
| 5/4/17 - 9/26/2018 | 0.00249 | | 0.00299 | | 0.00307 | | 0.00280 | | 0.00302 | | 0.00307 | | 0.00280 | | 0.00303 | |
| 9/26/18 - 5/13/19 | 0.00459 | | 0.00450 | | 0.00445 | | 0.00441 | | 0.00437 | | 0.00441 | | 0.00441 | | 0.00450 | |
| 5/13/19 - 9/9/20 | 0.00282 | | 0.00285 | | 0.00289 | | 0.00289 | | 0.00289 | | 0.00282 | | 0.00285 | | 0.00074 | |
| 5/13/19 - 10/5/20 | 0.00274 | | 0.00278 | | 0.00282 | | 0.00278 | | 0.00282 | | 0.00278 | | 0.00282 | | 0.00272 | |
| 10/14/20 - 5/20/21 | 0.00500 | | 0.00463 | | 0.00394 | | 0.00491 | | 0.00573 | | 0.00638 | | 0.00725 | | 0.00633 | |
| 5/20/21 - 10/13/22 | 0.00325 | | 0.00342 | | 0.00339 | | 0.00335 | | 0.00321 | | 0.00311 | | 0.00313 | | 0.00319 | |
| 10/13/22 - 5/15/23 | 0.00210 | | 0.00178 | | 0.00182 | | 0.00196 | | 0.00210 | | 0.00238 | | 0.00215 | | 0.00257 | |

| Average Rise Rate | (ft/day) |
|--------------------|----------|
| 11/2/94 - 6/26/96 | 0.00429 |
| 12/18/96 - 5/12/98 | 0.00413 |
| 11/3/98 - 5/16/00 | 0.00229 |
| 5/30/01 - 5/20/03 | 0.00332 |
| 11/18/03 - 5/10/05 | 0.00326 |
| 11/9/05 - 5/13/08 | 0.00345 |
| 11/6/08 - 11/23/09 | 0.00322 |
| 11/23/09 - 10/6/10 | 0.00295 |
| 10/6/10 - 11/4/11 | 0.00247 |
| 11/4/11 - 10/16/12 | 0.00272 |
| 10/16/12 - 9/25/13 | 0.00275 |
| 9/25/13 - 10/2/14 | 0.00209 |
| 10/2/14 - 10/13/15 | 0.00310 |
| 10/13/15 - 9/7/16 | 0.00320 |
| 5/18/16 - 5/4/17 | 0.00320 |
| 9/7/16 - 5/4/17 | 0.00375 |
| 5/4/17 - 9/26/18 | 0.00291 |
| 9/26/18 - 5/13/19 | 0.00445 |
| 5/13/19 - 9/9/20 | 0.00259 |
| 5/13/19 - 10/5/20 | 0.00278 |
| 10/14/20 - 5/20/21 | 0.00552 |
| 5/20/21 - 10/13/22 | 0.00326 |
| 10/13/22 - 5/15/23 | 0.00211 |

Note:
 NA - Not Available

Table 4
 Settlement Monument Survey
 RACER Trust Surface Impoundment Area
 Indianapolis, Indiana



| SETTLEMENT NUMBER | NORTHING | EASTING | ELEVATION | DATE OF SURVEY |
|-------------------|----------|---------|-----------|----------------|
| 1 | 1999.85 | 2700.00 | 699.05 | 10/20/1994 |
| 1 | 1999.85 | 2700.00 | 699.04 | 2/16/1996 |
| 1 | - | - | 699.08 | 5/27/1997 |
| 1 | - | - | 699.06 | 11/19/1997 |
| 1 | - | - | 699.01 | 5/11/1998 |
| 1 | - | - | 699.02 | 11/4/1998 |
| 1 | - | - | 698.99 | 6/28/1999 |
| 1 | - | - | 698.99 | 11/30/1999 |
| 1 | - | - | 698.99 | 5/16/2000 |
| 1 | - | - | 698.99 | 11/13/2000 |
| 1 | - | - | 698.98 | 5/30/2001 |
| 1 | - | - | 698.98 | 11/21/2001 |
| 1 | - | - | 698.97 | 5/30/2002 |
| 1 | - | - | 698.96 | 5/21/2003 |
| 1 | - | - | 698.95 | 5/25/2004 |
| 1 | - | - | 698.93 | 5/11/2005 |
| 1 | - | - | 698.94 | 5/31/2006 |
| 1 | - | - | 698.93 | 5/16/2007 |
| 1 | - | - | 698.91 | 5/13/2008 |
| 1 | - | - | 698.89 | 5/13/2009 |
| 1 | 1999.85 | 2700.00 | 698.80 | 10/18/2010 |
| 1 | - | - | 698.79 | 10/24/2011 |
| 1 | - | - | 698.77 | 10/13/2014 |
| 1 | - | - | 698.76 | 10/6/2017 |
| 1 | - | - | 698.77 | 10/6/2020 |
| 1 | - | - | 698.78 | 7/27/2023 |
| 2 | 2400.14 | 2899.91 | 699.01 | 10/20/1994 |
| 2 | 2400.14 | 2899.91 | 698.88 | 2/16/1996 |
| 2 | - | - | 698.88 | 5/27/1997 |
| 2 | - | - | 698.85 | 11/19/1997 |
| 2 | - | - | 698.81 | 5/11/1998 |
| 2 | - | - | 698.78 | 11/4/1998 |
| 2 | - | - | 698.77 | 6/28/1999 |
| 2 | - | - | 698.77 | 11/30/1999 |
| 2 | - | - | 698.74 | 5/16/2000 |
| 2 | - | - | 698.73 | 11/13/2000 |
| 2 | - | - | 698.71 | 5/30/2001 |
| 2 | - | - | 698.70 | 11/21/2001 |
| 2 | - | - | 698.68 | 5/30/2002 |
| 2 | - | - | 698.67 | 5/21/2003 |
| 2 | - | - | 698.65 | 5/25/2004 |
| 2 | - | - | 698.66 | 5/11/2005 |
| 2 | - | - | 698.66 | 5/31/2006 |
| 2 | - | - | 698.65 | 5/16/2007 |
| 2 | - | - | 698.64 | 5/13/2008 |
| 2 | - | - | 698.62 | 5/13/2009 |
| 2 | 2200.23 | 2700.16 | 698.62 | 10/18/2010 |
| 2 | - | - | 698.62 | 10/24/2011 |
| 2 | - | - | 698.64 | 10/13/2014 |
| 2 | - | - | 698.58 | 10/6/2017 |
| 2 | - | - | 698.59 | 10/6/2020 |
| 2 | - | - | 698.59 | 7/27/2023 |
| 3 | 2200.23 | 2700.16 | 700.41 | 10/20/1994 |
| 3 | 2200.23 | 2700.16 | 700.29 | 2/16/1996 |
| 3 | - | - | 700.27 | 5/27/1997 |
| 3 | - | - | 700.24 | 11/19/1997 |
| 3 | - | - | 700.18 | 5/11/1998 |
| 3 | - | - | 700.14 | 11/4/1998 |
| 3 | - | - | 700.14 | 6/28/1999 |
| 3 | - | - | 700.11 | 11/30/1999 |
| 3 | - | - | 700.10 | 5/16/2000 |
| 3 | - | - | 700.07 | 11/13/2000 |
| 3 | - | - | 700.05 | 5/30/2001 |
| 3 | - | - | 700.04 | 11/21/2001 |
| 3 | - | - | 700.01 | 5/30/2002 |
| 3 | - | - | 699.98 | 5/21/2003 |
| 3 | - | - | 699.98 | 5/25/2004 |
| 3 | - | - | 699.98 | 5/11/2005 |
| 3 | - | - | 699.98 | 5/31/2006 |
| 3 | - | - | 699.97 | 5/16/2007 |
| 3 | - | - | 699.97 | 5/13/2008 |
| 3 | - | - | 699.94 | 5/13/2009 |
| 3 | 2200.23 | 2700.16 | 699.89 | 10/18/2010 |
| 3 | - | - | 699.89 | 10/24/2011 |
| 3 | - | - | 700.00 | 10/13/2014 |
| 3 | - | - | 699.86 | 10/6/2017 |
| 3 | - | - | 699.85 | 10/6/2020 |
| 3 | - | - | 699.85 | 7/27/2023 |

Table 4
 Settlement Monument Survey
 RACER Trust Surface Impoundment Area
 Indianapolis, Indiana



| SETTLEMENT NUMBER | NORTHING | EASTING | ELEVATION | DATE OF SURVEY |
|-------------------|----------|---------|-----------|----------------|
| 4 | 2200.41 | 2900.54 | 700.81 | 10/20/1994 |
| 4 | 2200.41 | 2900.54 | 700.73 | 2/16/1996 |
| 4 | - | - | 700.69 | 5/27/1997 |
| 4 | - | - | 700.67 | 11/19/1997 |
| 4 | - | - | 700.62 | 5/11/1998 |
| 4 | - | - | 700.57 | 11/4/1998 |
| 4 | - | - | 700.59 | 6/28/1999 |
| 4 | - | - | 700.55 | 11/30/1999 |
| 4 | - | - | 700.55 | 5/16/2000 |
| 4 | - | - | 700.52 | 11/13/2000 |
| 4 | - | - | 700.51 | 5/30/2001 |
| 4 | - | - | 700.50 | 11/21/2001 |
| 4 | - | - | 700.48 | 5/30/2002 |
| 4 | - | - | 700.45 | 5/21/2003 |
| 4 | - | - | 700.44 | 5/25/2004 |
| 4 | - | - | 700.42 | 5/11/2005 |
| 4 | - | - | 700.46 | 5/31/2006 |
| 4 | - | - | 700.44 | 5/16/2007 |
| 4 | - | - | 700.40 | 5/13/2008 |
| 4 | - | - | 700.37 | 5/13/2009 |
| 4 | 2200.41 | 2900.54 | 700.47 | 10/18/2010 |
| 4 | - | - | 700.50 | 10/24/2011 |
| 4 | - | - | 700.49 | 10/13/2014 |
| 4 | - | - | 700.44 | 10/6/2017 |
| 4 | - | - | 700.43 | 10/6/2020 |
| 4 | - | - | 700.43 | 7/27/2023 |
| 5 | 1999.86 | 2700.00 | 698.47 | 10/20/1994 |
| 5 | 1999.86 | 2700.00 | 698.31 | 2/16/1996 |
| 5 | - | - | 698.02 | 5/27/1997 |
| 5 | - | - | 697.94 | 11/19/1997 |
| 5 | - | - | 697.92 | 5/11/1998 |
| 5 | - | - | 697.86 | 11/4/1998 |
| 5 | - | - | 697.86 | 6/28/1999 |
| 5 | - | - | 697.79 | 11/30/1999 |
| 5 | - | - | 697.79 | 5/16/2000 |
| 5 | - | - | 697.76 | 11/13/2000 |
| 5 | - | - | 697.75 | 5/30/2001 |
| 5 | - | - | 697.75 | 11/21/2001 |
| 5 | - | - | 697.72 | 5/30/2002 |
| 5 | - | - | 697.70 | 5/21/2003 |
| 5 | - | - | 697.68 | 5/25/2004 |
| 5 | - | - | 697.64 | 5/11/2005 |
| 5 | - | - | 697.61 | 5/31/2006 |
| 5 | - | - | 697.59 | 5/16/2007 |
| 5 | - | - | 697.55 | 5/13/2008 |
| 5 | - | - | 697.53 | 5/13/2009 |
| 5 | 1999.86 | 2700.00 | 697.62 | 10/18/2010 |
| 5 | - | - | 697.60 | 10/24/2011 |
| 5 | - | - | 697.60 | 10/13/2014 |
| 5 | - | - | 697.58 | 10/6/2017 |
| 5 | - | - | 697.57 | 10/6/2020 |
| 5 | - | - | 697.57 | 7/27/2023 |
| 6 | 2000.01 | 2900.44 | 698.83 | 10/20/1994 |
| 6 | 2000.01 | 2900.44 | 698.78 | 2/16/1996 |
| 6 | - | - | 698.62 | 5/27/1997 |
| 6 | - | - | 698.58 | 11/19/1997 |
| 6 | - | - | 698.57 | 5/11/1998 |
| 6 | - | - | 698.49 | 11/4/1998 |
| 6 | - | - | 698.54 | 6/28/1999 |
| 6 | - | - | 698.48 | 11/30/1999 |
| 6 | - | - | 698.48 | 5/16/2000 |
| 6 | - | - | 698.45 | 11/13/2000 |
| 6 | - | - | 698.43 | 5/30/2001 |
| 6 | - | - | 698.41 | 11/21/2001 |
| 6 | - | - | 698.39 | 5/30/2002 |
| 6 | - | - | 698.36 | 5/21/2003 |
| 6 | - | - | 698.34 | 5/25/2004 |
| 6 | - | - | 698.34 | 5/11/2005 |
| 6 | - | - | 698.36 | 5/31/2006 |
| 6 | - | - | 698.34 | 5/16/2007 |
| 6 | - | - | 698.31 | 5/13/2008 |
| 6 | - | - | 698.30 | 5/13/2009 |
| 6 | 2000.01 | 2900.44 | 698.57 | 10/18/2010 |
| 6 | - | - | 698.60 | 10/24/2011 |
| 6 | - | - | 698.62 | 10/13/2014 |
| 6 | - | - | 698.55 | 10/6/2017 |
| 6 | - | - | 698.54 | 10/6/2020 |
| 6 | - | - | 698.55 | 7/27/2023 |

Table 4
 Settlement Monument Survey
 RACER Trust Surface Impoundment Area
 Indianapolis, Indiana



| SETTLEMENT NUMBER | NORTHING | EASTING | ELEVATION | DATE OF SURVEY |
|-------------------|----------|---------|-----------|----------------|
| 7 | 2101.97 | 2803.42 | 699.87 | 10/20/1994 |
| 7 | 2101.97 | 2803.42 | 699.82 | 2/16/1996 |
| 7 | - | - | 699.76 | 5/27/1997 |
| 7 | - | - | 699.74 | 11/19/1997 |
| 7 | - | - | 699.71 | 5/11/1998 |
| 7 | - | - | 699.65 | 11/4/1998 |
| 7 | - | - | 699.68 | 6/28/1999 |
| 7 | - | - | 699.64 | 11/30/1999 |
| 7 | - | - | 699.63 | 5/16/2000 |
| 7 | - | - | 699.64 | 11/13/2000 |
| 7 | - | - | 699.63 | 5/30/2001 |
| 7 | - | - | 699.62 | 11/21/2001 |
| 7 | - | - | 699.60 | 5/30/2002 |
| 7 | - | - | 699.57 | 5/21/2003 |
| 7 | - | - | 699.55 | 5/25/2004 |
| 7 | - | - | 699.54 | 5/11/2005 |
| 7 | - | - | 699.54 | 5/31/2006 |
| 7 | - | - | 699.53 | 5/16/2007 |
| 7 | - | - | 699.52 | 5/13/2008 |
| 7 | - | - | 699.52 | 5/13/2009 |
| 7 | 2101.97 | 2803.42 | 699.60 | 10/18/2010 |
| 7 | - | - | 699.62 | 10/24/2011 |
| 7 | - | - | 699.58 | 10/13/2014 |
| 7 | - | - | 699.58 | 10/6/2017 |
| 7 | - | - | 699.57 | 10/6/2020 |
| 7 | - | - | 699.58 | 7/27/2023 |
| 8 | 1861.15 | 2900.48 | 696.38 | 10/20/1994 |
| 8 | 1861.15 | 2900.48 | 696.36 | 2/16/1996 |
| 8 | - | - | 696.06 | 5/27/1997 |
| 8 | - | - | 696.07 | 11/19/1997 |
| 8 | - | - | 696.06 | 5/11/1998 |
| 8 | - | - | 695.98 | 11/4/1998 |
| 8 | - | - | 696.02 | 6/28/1999 |
| 8 | - | - | 695.96 | 11/30/1999 |
| 8 | - | - | 695.97 | 5/16/2000 |
| 8 | - | - | 695.95 | 11/13/2000 |
| 8 | - | - | 695.95 | 5/30/2001 |
| 8 | - | - | 695.94 | 11/21/2001 |
| 8 | - | - | 695.92 | 5/30/2002 |
| 8 | - | - | 695.89 | 5/21/2003 |
| 8 | - | - | 695.87 | 5/25/2004 |
| 8 | - | - | 695.87 | 5/11/2005 |
| 8 | - | - | 695.88 | 5/31/2006 |
| 8 | - | - | 695.86 | 5/16/2007 |
| 8 | - | - | 695.84 | 5/13/2008 |
| 8 | - | - | 695.82 | 5/13/2009 |
| 8 | 1861.15 | 2900.48 | 696.20 | 10/18/2010 |
| 8 | - | - | 696.24 | 10/24/2011 |
| 8 | - | - | 696.21 | 10/13/2014 |
| 8 | - | - | 696.17 | 10/6/2017 |
| 8 | - | - | 696.19 | 10/6/2020 |
| 8 | - | - | 696.20 | 7/27/2023 |


Notes:

Nova Consultants completed survey prior to 2010.
 Paul I Cripe Surveyors completed survey in 2010, 2020, 2023.
 Arcadis, U.S., Inc completed survey in 2011, 2014, and 2017.


FIGURES



**Figure 2: May 15, 2023 Groundwater Elevations
Surface Impoundment
RACER TRUST**



CITY: Indianapolis; DW: GROUP: SER DB-HCL; PM: J. Cosgrove; TM: (C)H; C:\Users\SCROGGINS\OneDrive - ARCADIS\Documents\Site\Surface Impoundment Site_022123.dwg; LAYOUT: 3; SAVED: 2/21/2024 9:38 AM; ACADVER: 24.25; (LMS TECH); PAGES: SETUP; PLOTSTYLE: TABLE; PLOTTED: 2/21/2024 10:33 AM; BY: SCROGGINS, BILLY




RACER Trust
INDIANAPOLIS, INDIANA


**POTENTIOMETRIC SURFACE -
SHALLOW SAND AND GRAVEL UNIT -
MAY 15, 2023**

ARCADIS | **FIGURE 3**

CITY: Indianapolis D:\GROUP-SER DB\HCL PH\J.Cogrove TH\04\ C:\Users\rcogin\OneDrive - ARCADIS\Documents\Site\Surface Impoundment Site_022123.dwg LAYOUT: 4 SAVED: 2/21/2024 10:38 AM ACADVER: 24.25 (LMS TECH) PAGES: 4 PLOTSETUP: --- PLOTSTYLETABLE: --- PLOTTED: 2/21/2024 10:38 AM BY: SCROGGINS, BILLY



| LEGEND | |
|---------------|---|
| MW-201B | EXISTING HYDRAULIC MONITORING WELL |
| EW-201 | EXISTING EXTRACTION WELL |
| PW5-1 | ROLLS-ROYCE CORPORATION PRODUCTION WELL |
| (Dashed line) | SLURRY WALL |
| (Solid line) | PROPERTY BOUNDARY |
| 674.82 | TWO-WEEK AVERAGE TRANSDUCER GROUNDWATER ELEVATION (FTMSL) |
| (Blue line) | GROUNDWATER ELEVATION CONTOUR (FT MSL) |



RACER Trust
INDIANAPOLIS, INDIANA

**POTENTIOMETRIC SURFACE -
LOWER SAND AND GRAVEL UNIT -
MAY 1 - MAY 15, 2023**

ARCADIS | FIGURE
4

APPENDIX A

Permit Modification Summary



Table A-1.
 Permit Application and Modification Summary
 RACER Trust Surface Impoundment Area
 Indianapolis, Indiana



| Permit Type | Date Permit Application Submitted | Date of IDEM Notification of Deficiency (NOD) | Date of IDEM Approval | Date Notification letter Submitted to Distribution List | Description of Submittal |
|---|-----------------------------------|---|-----------------------|---|---|
| Post-Closure Permit Application | 11/17/1997 | 9/23/1998 | NA | NA | Required Post-Closure Permit Application as required in IDEM's closure approval. |
| Revised Post-Closure Permit Application | 4/26/1999 | 10/7/1999 | NA | NA | Response to NOD dated 9/23/98. |
| Revised Post-Closure Permit Application | 12/20/1999 | 3/6/2000 | NA | NA | Response to NOD dated 10/7/99. |
| Revised Post-Closure Permit Application | 3/1/2000 | NA | 6/29/2001 | NA | Response to NOD dated 3/6/00. |
| Class 1 Permit Modification | NA | NA | 9/2/2001 | NA | Modification of the groundwater sampling procedure. |
| Renewal Permit Application | 1/23/2006 | 3/21/2006 | NA | NA | The Permit Application Renewal submitted. |
| Renewal Permit Application | 5/5/2006 | 6/22/2006 | NA | NA | The Permit Application Renewal re-submitted based on IDEM's NOD provided on 3/21/2006. |
| Renewal Permit Application | 8/3/2006 | NA | 1/26/2007 | NA | The Permit Application Renewal re-submitted based on IDEM's NOD provided on 6/22/2006. |
| Class 1 Permit Modification | 8/8/2007 | NA | 9/26/2007 | 10/9/2007 | The permit modification letter requested to update the financial assurance from a 'surety bond' to a 'certificate of insurance' (Attachments C-5, C-6 and Appendix B of the Post Closure Permit Renewal). |
| Class 1 Permit Modification | 8/8/2007 | NA | 9/26/2007 | 10/9/2007 | The permit modification letter requested to update minor issues concerning the table of contents and scheduled maintenance activities (Table 5a). |
| Class 1 Permit Modification | 7/29/2008 | NA | 8/22/2008 | 8/27/2008 | This permit modification letter requested to update the financial assurance from a 'certificate of insurance' to a 'performance bond' (Attachments C-5, C-6 and Appendix B of the Post Closure Permit Renewal). |
| Class 1 Permit Modification | 4/23/2009 | NA | 6/17/2009 | 7/22/2009 | The permit modification letter requested to amend Appendix H, Sampling and Analysis Plan, Section 4.3 (Data Analysis). |
| Class 1 Permit Modification | 1/27/2010 | NA | 2/18/2010 | 5/3/2010 | The permit modification letter requested to change the responsible party from General Motors Corporation to Motors Liquidation Company (MLC). |
| Class 1 Permit Modification with Prior Approval | 2/28/2012 | NA | 3/26/2012 | 6/15/2012 | The permit modification letter requested to change the sampling regime from semi-annual to an annual event. |
| Class 1 Permit Modification | 1/30/2013 | NA | 4/5/2013 | 5/23/2013 | The permit modification letter requested to update Appendix E-Contingency Plan with emergency contact and hospital information. |
| Class 1 Permit Modification | 1/16/2014 | NA | 6/4/2014 | 8/28/2014 | The permit modification letter requested to update Appendix E-Contingency Plan and the Permit with address change of the Owner/Operator and Emergency Coordinator(s) for RACER Trust. |
| Post-Closure Permit Renewal Extension | 9/27/2016 | NA | 10/19/2016 | NA | The Post Closure Permit Renewal Application was due on 8/17/16 to the Agency. |
| Post-Closure Permit Renewal Application | 11/11/2016 | NA | NA | NA | The Post Closure Permit expires on 2/16/17. |
| Renewal Permit Application | 4/19/2017 | 3/7/2017 | NA | NA | The Permit Application Renewal re-submitted based on IDEM's comments to the application provided on 3/7/2017. IDEM provided a DRAFT of the Renewal Permit Application on 6/30/2017. |
| Renewal Permit Application | 8/14/2017 | NA | 9/1/2017 | NA | Response to the IDEM issued DRAFT Permit Application Renewal (dated 6/30/2017). |

NOTES:
 NA - Not Applicable

APPENDIX B

Water Budget Calculations



**RACER Trust
INDIANAPOLIS, INDIANA**

**WATER BUDGET CALCULATIONS FROM FIELD DATA
CLOSED HAZARDOUS WASTE SURFACE IMPOUNDMENT AREA**

-
- Surface Area (A) of Surface Impoundment = 8.1 Acres
 $8.1 \text{ Acres} * 43,560 \text{ ft}^2/\text{Acre} = 352,836 \text{ ft}^2$
 - The Average Rise Rate represents the combined inflow to the Surface Impoundment due to (1) infiltration through the cover system, (2) leakage through the cutoff wall, and (3) seepage through the lower confining layer.
 - Average Rise Rate on October 13, 2022, in interior hydraulic monitoring wells from field data is 0.00211 ft/day. The minimum Rise Rate is 0.00178 ft/day in monitoring wells MW-202A and the maximum Rise Rate is 0.00257 ft/day in monitoring well MW-208A.
 - Assumed average specific yields (S_y) for natural sand/gravel and sediment in impoundment is 10-20 %.
 - Rise Rates are based on data from October 13, 2022 through May 15, 2023.

Case 1: $S_y = 10\%$

Average flow rate (Q) into Surface Impoundment: $Q = A * R * S_y$

$$Q = 352,836 \text{ ft}^2 * 0.00211 \text{ ft/day} * 10\% =$$

$$74.4 \text{ ft}^3/\text{day} = 0.387 \text{ gal/min}$$

Minimum flow rate (Q) into Surface Impoundment: $Q = A * R * S_y$

$$Q = 352,836 \text{ ft}^2 * 0.00178 \text{ ft/day} * 10\% =$$

$$62.7 \text{ ft}^3/\text{day} = 0.325 \text{ gal/min}$$

Maximum flow rate (Q) into Surface Impoundment: $Q = A * R * S_y$

$$Q = 352,836 \text{ ft}^2 * 0.00257 \text{ ft/day} * 10\% =$$

$$90.7 \text{ ft}^3/\text{day} = 0.471 \text{ gal/min}$$

Case 2: $S_y = 20\%$

Average flow rate (Q) into Surface Impoundment: $Q = A \cdot R \cdot S_y$

$$Q = 352,836 \text{ ft}^2 \cdot 0.00211 \text{ ft/day} \cdot 20\% \quad Q =$$
$$148.8 \text{ ft}^3/\text{day} = 0.773 \text{ gal/min}$$

Minimum flow rate (Q) into Surface Impoundment: $Q = A \cdot R \cdot S_y$

$$Q = 352,836 \text{ ft}^2 \cdot 0.00178 \text{ ft/day} \cdot 20\% \quad Q =$$
$$125.3 \text{ ft}^3/\text{day} = 0.651 \text{ gal/min}$$

Maximum flow rate (Q) into Surface Impoundment: $Q = A \cdot R \cdot S_y$

$$Q = 352,836 \text{ ft}^2 \cdot 0.00257 \text{ ft/day} \cdot 20\% \quad Q$$
$$= 181.4 \text{ ft}^3/\text{day} = 0.942 \text{ gal/min}$$

Calculation of Specific Yield

- Calculation based on average rise rate from October 13, 2022 through May 15, 2023.
 - Minimal (Negligible) pumping from the extraction wells occurred during this period.
-

During the period of May 12, 1998, through November 3, 1998, 1,274,237 gallons were pumped from within the cutoff wall. The average change in elevation within the cutoff wall during this period was —3.07 feet including combined inflow. The decrease in elevation would have been greater except for the combined inflow within the cutoff wall. The rise in elevation was 0.56 feet. Therefore, the change in elevation within the cutoff wall is 3.63 feet.

The average increase in groundwater elevation is:

$$\begin{aligned} & \text{Rise rate} * \text{number of days} \\ & = 0.00445 \text{ ft/day} * 226 \text{ days} = 1.0057 \text{ feet} \end{aligned}$$

Calculating the number of gallons that would infiltrate the impoundment using a ratio comparing the amount of gallons pumped with the total change in elevation to the amount of gallons infiltrated (X) to the average rise over the period of pumping.

$$\frac{1,274,237 \text{ gallons}}{3.63 \text{ feet}} \qquad \frac{(X) \text{ gallons}}{1.0057 \text{ feet}}$$

$$X = 353,030 \text{ gallons would seep into the contained area of the impoundment over 226 days at } 0.00445 \text{ ft/day}$$

$$Q = \text{Combined inflow within the cutoff wall } Q =$$

$$353,030 \text{ gallons} / 226 \text{ days}$$

$$Q = 1,562 \text{ gallons/day} = 208.809 \text{ ft}^3/\text{day}$$

$$\begin{aligned} & S_y = Q/AR \\ S_y & = (208.809 \text{ ft}^3/\text{day}) / [(352,836 \text{ ft}^2) (0.00445 \text{ ft/day})] \end{aligned}$$

$$S_y = .133 = 13.3\%$$

Appendix B: Water Budget Calculations
Closed Hazardous Waste Surface Impoundment
Indianapolis, Indiana

Case 3: $S_y = 13.3\%$

Average flow rate (Q) into Surface Impoundment: $Q = A \cdot R \cdot S_y$

$$Q = 352,836 \text{ ft}^2 \cdot 0.00211 \text{ ft/day} \cdot 13.3\% \quad Q =$$

$$98.95 \text{ ft}^3/\text{day} = 0.514 \text{ gal/min}$$

Minimum flow rate (Q) into Surface Impoundment: $Q = A \cdot R \cdot S_y$

$$Q = 352,836 \text{ ft}^2 \cdot 0.00178 \text{ ft/day} \cdot 13.3\% \quad Q =$$

$$83.33 \text{ ft}^3/\text{day} = 0.433 \text{ gal/min}$$

Maximum flow rate (Q) into Surface Impoundment: $Q = A \cdot R \cdot S_y$

$$Q = 352,836 \text{ ft}^2 \cdot 0.00257 \text{ ft/day} \cdot 13.3\% \quad Q =$$

$$120.61 \text{ ft}^3/\text{day} = 0.627 \text{ gal/min}$$

Estimated Date To Turn Pumps On

- The Closure Plan states the extraction pumps will be turned on to lower the water level inside the slurry wall if the either of the two below conditions are encountered:
 1. A-series interior well reach an elevation within 1 foot of the groundwater elevation observed in the shallow aquifer (B-series monitoring wells) of the same monitoring well nets and/or pair (e.g., MW-202A and MW-202B).
 2. The average groundwater elevation, monitored for a two-week period prior to the annual gauging event, for each C-series well will be compared to the corresponding A-series groundwater elevation collected during the annual gauging event. If the two-week average groundwater elevation in the C-series well is within 1 foot of the corresponding A-series monitoring well (e.g MW-202A and MW-202C).
- The estimated dates for the pumps be activated based on the calculated rise rates (October 13, 2022 through May 15, 2023) and the groundwater elevations collected on May 15, 2023 provided in the below tables.

Estimated date to operate extraction pumps based on C-series wells based on annual gauging data.

| Well Nest | ft/day | A-series Groundwater Elevations (ft) | C-series * Groundwater Elevations (ft) | Days | Years | Date to Operate Extraction Pumps |
|---------------------------|---------|--------------------------------------|--|-------|-------|----------------------------------|
| MW-202A/MW-202C Rise Rate | 0.00178 | 670.66 | 674.00 | 1,318 | 3.61 | 12/22/2026 |
| MW-203A/MW-203C Rise Rate | 0.00182 | 670.23 | 673.69 | 1,349 | 3.70 | 1/22/2027 |
| MW-206A/MW-200C Rise Rate | 0.00238 | 671.18 | 672.71 | 588 | 1.61 | 12/23/2024 |
| MW-207A/MW-200C Rise Rate | 0.00215 | 670.25 | 672.71 | 679 | 1.86 | 3/24/2025 |

Estimated date to operate extraction pumps based on A and B-series wells based on annual gauging data.

| Well Nest | ft/day | A-series Groundwater Elevations (ft) | B-series Groundwater Elevations (ft) | Days | Years | Date to Operate Extraction Pumps |
|---------------------------|---------|--------------------------------------|--------------------------------------|-------|-------|----------------------------------|
| MW-201A/MW-201B Rise Rate | 0.00210 | 670.24 | 674.21 | 1,412 | 3.87 | 3/27/2027 |
| MW-202A/MW-202B Rise Rate | 0.00178 | 670.66 | 673.45 | 1,008 | 2.76 | 2/16/2026 |
| MW-203A/MW-203B Rise Rate | 0.00182 | 670.23 | 675.10 | 2,124 | 5.82 | 3/7/2029 |
| MW-204A/MW-204B Rise Rate | 0.00196 | 670.53 | 675.43 | 1,987 | 5.44 | 10/22/2028 |
| MW-205A/MW-205B Rise Rate | 0.00210 | 669.14 | 675.40 | 2,501 | 6.85 | 3/20/2030 |
| MW-206A/MW-206B Rise Rate | 0.00238 | 671.18 | 675.46 | 1,376 | 3.77 | 2/19/2027 |
| MW-207A/MW-207B Rise Rate | 0.00215 | 670.25 | 675.49 | 1,973 | 5.40 | 10/7/2028 |
| MW-208A/MW-208B Rise Rate | 0.00257 | 670.39 | 675.20 | 1,482 | 4.06 | 6/5/2027 |

Notes:

Calculation is based on the following formula:

$$\frac{((C\text{-Series Groundwater Elevation} - 1 \text{ foot}) - A\text{-Series Groundwater Elevation})}{\text{Average Rise Rate in Well Nest Pair}}$$

$$\frac{((B\text{-Series Groundwater Elevation} - 1 \text{ foot}) - A\text{-Series Groundwater Elevation})}{\text{Average Rise Rate in Well Nest Pair}}$$

* C-series groundwater elevation data is the average of the transducer data from two weeks prior to the annual site-wide gauging event on May 15, 2023. The elevations shown in this table are average transducer elevations from May 1, 2023 to May 15, 2023.

APPENDIX C

Original Water Budget Calculations



I-1 DEWATERING ASSUMPTIONS

Closure will require dewatering within the intragradient cutoff wall to maintain an inward hydraulic gradient during post-closure. For the purposes of completing calculations for dewatering, the following assumptions have been made. These assumptions pertain to the previously measured and current in-situ Site conditions to estimate the amount of groundwater that will require removal during post-closure.

- The intragradient cutoff wall surrounds an area of approximately 8.1 acres. The average hydraulic conductivity ("K") of the cutoff wall is 2×10^{-8} cm/s. (GZA, 1993).
- The cutoff wall is keyed into the underlying clay layer at a depth of approximately 55 feet below ground surface. The linear distance of the wall is 2219 ft. (Paul I. Cripe, Inc., 1992). The thickness of the cutoff wall is 3 feet (GZA, 1993).
- The underlying clay layer displays a "K" value of approximately 6.1×10^{-7} cm/s. The elevations of the top of the clay layer vary from 638 ft MSL to 646 ft MSL with an average of 641 ft MSL. This clay unit is averagely 15 feet thick (Geraghty & Müller, 1991).
- Below the clay unit is the lower sand/gravel unit, which extends to the top of bedrock shale layer and has an average thickness of 35 feet. The static groundwater levels in this unit were measured in 1991 at approximately 660 ft MSL (Geraghty & Müller, 1991). Recent data from Reilly Industries, Inc. suggests the groundwater elevation in the lower sand and gravel may range from about 665 ft., MSL to 670 ft., MSL.
- Based on 1985-1990 groundwater elevations in RCRA wells (see Attachment 1), static groundwater elevations outside the cutoff wall are approximately 670 ft MSL and 20 feet below ground surface. Static groundwater elevations within the cutoff wall will be maintained between approximately 663 and 659 ft MSL.
- Calculations include:
 - (1) Infiltration calculation.
 - (2) Horizontal leakage through the cutoff wall; and
 - (3) Vertical leakage through the underlying clay layer.
- The average daily precipitation and infiltration through the final cover are unchanged from the averages used in the development of the Closure Plan.

I-2 INFILTRATION CALCULATIONS

Infiltration calculations are made for the average daily precipitation after final cover installation:

- Calculations are based on an average annual precipitation equally distributed over 365 days (0.1 inches per day). Evaporation, transpiration, and surface runoff were considered. The calculations will give the average expected daily infiltration over a one-year period. Infiltration through the final cover system is considered to be 0.1 percent.

| | | |
|---------------------|---|--------------------|
| Surface area of cap | = | 8.1 acres |
| Precipitation | = | 0.1 inches per day |
| Infiltration | = | 0.001 |

| | | |
|--|---|--------------------|
| Average daily infiltration after final cover installation | = | 22 gallons per day |
|--|---|--------------------|

/60500/6051200/CORRES/CUTOFF/POST_DW.CAL




| | | | |
|----------|------------------------|----------|-----------|
| Project | ALLISON ENGINE COMPANY | File No. | 60512.00 |
| Location | INDIANAPOLIS, IN | Date | By J. CAI |
| Subject | DEWATERING CALCULATION | Checked | By WJ |
| Based on | | Revised | By |

I-3 HORIZONTAL LEAKAGE VIA CUT-OFF WALL

HEAD ELEVATION OUTSIDE THE WALL
HEAD ELEVATION INSIDE THE WALL

670 FEET
662 FEET

THICKNESS OF THE WALL = 3 FEET



$$K = 2 \times 10^{-8} \text{ cm/s}$$

$$= 5.67 \times 10^{-5} \text{ ft/day}$$

Assume: cut-off wall is isotropic
Homogeneous
Flow is steady-state

Using flow net (See NEXT PAGE)

$$Q/fL = K \cdot H \cdot \frac{n_f}{n_d}$$

K - hydraulic conductivity
 H - Total Head difference
 n_f - No. of flow channels
 n_d - No. of Head drops

$$n_f = 10, n_d = 5 \text{ (from flow net)}$$

$$Q/fL = 5.67 \times 10^{-5} \text{ ft/day} \cdot 8 \text{ ft} \cdot \frac{10}{5} = 3629 \times 10^{-5} \text{ ft}^3/\text{day} \cdot \text{ft}$$


$$\text{Total length of the wall} = 2219 \text{ ft}$$

Total leakage across the wall

$$Q = Q/fL \cdot 2219 \text{ ft} = 3629 \times 10^{-5} \cdot 2219 = 805 \text{ ft}^3/\text{day} = 0.012 \text{ gallons/min}$$



Project ALUSON PLANT #5 File No. 66512.00
 Location INDIANAPOLIS, IN Date _____ By IG
 Subject FLOW NET FOR HORIZONTAL FLOW VIA CUT-OFF WALL Checked By JWK
 Based on _____ WALL Revised By _____



TOTAL FLOW CHANNELS
 $N_f = 40$

TOTAL HEAD DROPS
 $N_d = 5$

$$\frac{Q}{itc} = K \cdot H \cdot \frac{N_f}{N_d}$$


SECTION

CLAY



| | | | |
|----------|---------------------------------|----------|----------------|
| Project | ALLISON ENGINE COMPANY # PLANTS | File No. | 60512.00 |
| Location | INDIANAPOLIS, IN. | Date | By J.S. |
| Subject | DEWATERING CALCULATION | Checked | By [Signature] |
| Based on | | Revised | By |

I-4 Vertical leakage via underlying Clay unit



- Assume =
- ① No head loss in the upper sand/gravel unit outside the cut-off wall.
 - ② No head loss in the sediment inside the cut-off wall.
 - ③ No head loss in the lower sand/gravel unit therefore, the head elevation in the lower sand/gravel unit is $670 - 8' = 666'$.

The water elevation in the lower Sand/Gravel unit is 660 ft (US&S Datum), from 1991 monitoring well data.

When the water level outside the wall is 670, water will flow downward to the lower aquifer, recharging the lower aquifer. And, water in lower aquifer flow upward to the inside of the cap. The lower aquifer serves a conduit for water flowing from outside to inside vertically.

Neglecting the head loss in the lower aquifer, the flow path

$$L = 15' + 15' = 30'$$

$$c = \frac{8'}{30'}$$

Flow into the COP:

$$Q = KAc = 1.73 \times 10^{-3} \text{ ft/day} \times 8' \text{ wide} \times 42560 \frac{\text{ft}^2}{\text{acre}} \times \frac{1'}{30'}$$

$$= 162.8 \text{ ft}^3/\text{day} = 1.2 \times 10^3 \text{ gallons/day}$$

$$= 0.330 \text{ gallons/min}$$



| | | | |
|----------|---------------------------------|----------|---------|
| Project | MILSON ENGINE COMPANY # PLANT 5 | File No. | 6051200 |
| Location | INDIANAPOLIS, IN | Date | J. P. |
| Subject | DEWATERING CALCULATIONS | Checked | By WK |
| Based on | | Revised | By |

T-5 Post-closure Dewatering Budget

Total leakage = Infiltration Rate through cap
+ horizontal leakage through cutoff wall
+ vertical leakage through clay unit

$$Q_{total} = 22 \text{ gallons/day} \times \frac{1 \text{ day}}{24 \times 60 \text{ min}}$$

$$+ 0.062 \text{ gallons/min}$$

$$+ 0.834 \text{ gallons/min}$$

$$= 0.9 \text{ gallons/min}$$

Project GM- ALLISON File No. 60512
Location INDIANAPOLIS, IN Date 1-30-95 By WTW
Subject WATER Budget Estimations Checked By JMK
Based on Revised By

I-6 Dewatering Estimation From Field Data

• SURFACE AREA OF CAP \approx 8 ACRES

$$8 \text{ ACRES} \times 43,560 \frac{\text{ft}^2}{\text{ACRE}} \approx 350,000 \text{ ft}^2$$

• Average Recovery Rate in INTERIOR Hydraulic Head

MONITORING wells after removal of TEMPORARY Groundwater

extraction system: \approx 0.01 ft/day (Based on 100% Groundwater
Elevation in 10'-20' Area through
1.5' - 2.0' SEE ATTACHMENT 3)

• Assumed Average porosity of NATURAL SAND/GRAVEL AND

SEDIMENT in impoundment: $n = 30\% - 40\%$

• Assumed Average specific yields for NATURAL SAND/GRAVEL

AND SEDIMENT in impoundment: $S_y = 10\% - 20\%$

CASE 1 $S_y = 10\%$

ESTIMATED FLOW RATE INTO CAP AREA =

$$350,000 \text{ ft}^2 \times 0.01 \frac{\text{ft}}{\text{day}} \times 0.10 = 350 \text{ ft}^3/\text{day}$$

$$350 \text{ ft}^3/\text{day} \times 7.48 \frac{\text{gal}}{\text{ft}^3} = 2,618 \text{ gal}/\text{day}$$

$$2,618 \text{ gal}/\text{day} \times \frac{1 \text{ day}}{24 \text{ hours}} \times \frac{1 \text{ hour}}{60 \text{ minutes}} = 1.8 \text{ gal}/\text{minute}$$

| | | | |
|----------|---------------------------|----------|----------------|
| Project | GM- ALISON | File No. | 60512 |
| Location | INDIANAPOLIS, IN | Date | 1-30-95 By WTW |
| Subject | WATER QUALITY ESTIMATIONS | Checked | By WTW |
| Based on | | Revised | By |

CASE 2: $S_v = 15\%$

$$350,000 \text{ ft}^2 \times 0.01 \text{ ft/day} \times 0.15 = 525 \text{ ft}^3/\text{DAY}$$

$$525 \text{ ft}^3/\text{DAY} \times 7.48 \frac{\text{gal}}{\text{ft}^3} = 3,900 \text{ gal/DAY}$$

$$3,900 \text{ gal/DAY} \times \frac{1 \text{ DAY}}{24 \text{ hr}} \times \frac{60 \text{ min}}{1 \text{ hr}} = \underline{2.7 \text{ gal/minute}}$$

CASE 3: $S_v = 20\%$

$$350,000 \text{ ft}^2 \times 0.01 \text{ ft/day} \times 0.20 = 700 \text{ ft}^3/\text{DAY}$$

$$700 \text{ ft}^3/\text{DAY} \times 7.48 \frac{\text{gal}}{\text{ft}^3} = 5,200 \text{ gal/DAY}$$

$$5,200 \text{ gal/DAY} \times \frac{1 \text{ DAY}}{24 \text{ hr}} \times \frac{60 \text{ min}}{1 \text{ hr}} = \underline{3.6 \text{ gal/minute}}$$

• Groundwater Extraction wells will Pump when Extraction inside cap reaches 603.

• Average groundwater table elevation inside cap is 100 ft. W.G. 2

• Groundwater will start extraction wells begin Pumping:

$$\frac{(603 - 100 \text{ ft})}{0.01 \text{ ft/day}} = 600 \text{ Days}$$

11/1/91 + 600 days = July 1996

APPENDIX D

Post-Closure Inspection Checklists



POST-CLOSURE INSPECTION CHECKLIST
CLOSED HAZARDOUS WAST SURFACE IMPOUNDMENT
RACER Trust

This checklist will be used to document the findings of post-closure inspections. Post-closure inspections will be performed according to the frequency and procedures described in the approved post-closure permit application for this unit. When appropriate, the approximate location of notable conditions will be identified on the figure of the surface impoundment area that is included as Page 2 of 2 of this inspection checklist.

Inspector: Emma TerBeek

Time: 08:30 AM

Weather: 55°F, partly cloudy

Date: 2/28/2023



| Inspection Activity | Condition | Action to be Taken |
|---|---|---|
| 1. Security Control Devices - Inspect fencing around closed unit for damage and "Warning" signs for proper posting. | Good | NA |
| 2. Erosion Damage - Inspect final cover area extending to the centerline of the perimeter ditch for erosion damage. Stake gullies exceeding 3 inches in depth for future repair. | Good | NA |
| 3. Cover Settlement, Subsidence, and Displacement - Inspect benchmarks for unusual settlement or damage, and the final cover system for obvious low spots and animal burrows and mark for repair. | GH hole by EW-207 GH hole by MW-201A Vole holes | Filled with bentonite, to psoil, & seed same day (photos) |
| 4. Vegetative Cover Condition - Inspect final cover system for bare areas and quality of vegetation. Mark bare areas for reseeding. | Good | NA |
| 5. Integrity of Run-on and Run-off Controls - Inspect culverts and perimeter drainage ditch for hindrances to flow. Mark any areas needing maintenance. | Good | NA |
| 6. Integrity of Cover Drainage and Gas Venting Systems - Inspect discharge points of cover drainage and gas venting systems for blockage. | Good | NA |
| 7. Integrity of Cut-off Wall - <i>Semi-annually</i> - Measure water levels in all monitoring wells and calculate the rise rate of water within the slurry wall and compare to previous rise rates (completed as part of groundwater sampling). | NA (May 2023) | NA |
| 8. Monitoring Well Condition - Inspect locks for proper operation, protective casings for integrity, and labels for readability. <i>Semi-annually</i> - Measure total well depth to check for siltation (completed during groundwater sampling). | Good (May 2023) | NA |
| 9. Extraction Well System Functionality - <i>Quarterly</i> - Inspect groundwater extraction system control building for proper functioning. <i>Annually</i> - Turn on extraction wells. | NA (October 2023) | NA |

INSPECTION DATE: 2/28/2023

MW-200C



APPROXIMATE SCALE
1" = 100'



POST-CLOSURE INSPECTION CHECKLIST
 CLOSED HAZARDOUS WAST SURFACE IMPOUNDMENT
 RACER Trust

This checklist will be used to document the findings of post-closure inspections. Post-closure inspections will be performed according to the frequency and procedures described in the approved post-closure permit application for this unit. When appropriate, the approximate location of notable conditions will be identified on the figure of the surface impoundment area that is included as Page 2 of 2 of this inspection checklist.

Inspector: KA



Time: a.m

Weather: overcast/wool

Date: 5/15

| Inspection Activity | Condition | Action to be Taken |
|---|--------------|--------------------|
| 1. Security Control Devices - Inspect fencing around closed unit for damage and "Warning" signs for proper posting. | good | |
| 2. Erosion Damage - Inspect final cover area extending to the centerline of the perimeter ditch for erosion damage. Stake gullies exceeding 3 inches in depth for future repair. | good | |
| 3. Cover Settlement, Subsidence, and Displacement - Inspect benchmarks for unusual settlement or damage, and the final cover system for obvious low spots and animal burrows and mark for repair. | good | |
| 4. Vegetative Cover Condition - Inspect final cover system for bare areas and quality of vegetation. Mark bare areas for reseeded. | good | |
| 5. Integrity of Run-on and Run-off Controls - Inspect culverts and perimeter drainage ditch for hindrances to flow. Mark any areas needing maintenance. | good | |
| 6. Integrity of Cover Drainage and Gas Venting Systems - Inspect discharge points of cover drainage and gas venting systems for blockage. | good | |
| 7. Integrity of Cut-off Wall - <i>Semi-annually</i> - Measure water levels in all monitoring wells and calculate the rise rate of water within the slurry wall and compare to previous rise rates (completed as part of groundwater sampling). | wells gauged | |
| 8. Monitoring Well Condition - Inspect locks for proper operation, protective casings for integrity, and labels for readability. <i>Semi-annually</i> - Measure total well depth to check for siltation (completed during groundwater sampling). | good/gauged | |
| 9. Extraction Well System Functionality - <i>Quarterly</i> - Inspect groundwater extraction system control building for proper functioning. <i>Annually</i> - Turn on extraction wells. | good | |

INSPECTION DATE: _____



POST-CLOSURE INSPECTION CHECKLIST
CLOSED HAZARDOUS WAST SURFACE IMPOUNDMENT
RACER Trust

This checklist will be used to document the findings of post-closure inspections. Post-closure inspections will be performed according to the frequency and procedures described in the approved post-closure permit application for this unit. When appropriate, the approximate location of notable conditions will be identified on the figure of the surface impoundment area that is included as Page 2 of 2 of this inspection checklist.

Inspector: KA


Time: 1330

Weather: partly cloudy / warm


Date: 9/21/23

| Inspection Activity | Condition | Action to be Taken |
|---|-------------------------|--------------------------|
| 1. Security Control Devices - Inspect fencing around closed unit for damage and "Warning" signs for proper posting. | good | |
| 2. Erosion Damage - Inspect final cover area extending to the centerline of the perimeter ditch for erosion damage. Stake gullies exceeding 3 inches in depth for future repair. | good | |
| 3. Cover Settlement, Subsidence, and Displacement - Inspect benchmarks for unusual settlement or damage, and the final cover system for obvious low spots and animal burrows and mark for repair. | good | |
| 4. Vegetative Cover Condition - Inspect final cover system for bare areas and quality of vegetation. Mark bare areas for reseeding. | good | need minor weed whacking |
| 5. Integrity of Run-on and Run-off Controls - Inspect culverts and perimeter drainage ditch for hindrances to flow. Mark any areas needing maintenance. | good | |
| 6. Integrity of Cover Drainage and Gas Venting Systems - Inspect discharge points of cover drainage and gas venting systems for blockage. | good | |
| 7. Integrity of Cut-off Wall - <i>Semi-annually</i> - Measure water levels in all monitoring wells and calculate the rise rate of water within the slurry wall and compare to previous rise rates (completed as part of groundwater sampling). | - | |
| 8. Monitoring Well Condition - Inspect locks for proper operation, protective casings for integrity, and labels for readability. <i>Semi-annually</i> - Measure total well depth to check for siltation (completed during groundwater sampling). | good | |
| 9. Extraction Well System Functionality - Quarterly - Inspect groundwater extraction system control building for proper functioning. <i>Annually</i> - Turn on extraction wells. | good good | |

INSPECTION DATE:



APPROXIMATE SCALE
1" = 100'



needs weld train

active liner being tracked

note

needs weld train

DITCH LINE
EDGE OF SYNTHETIC LINER
SLURRY TRENCH

POST-CLOSURE INSPECTION CHECKLIST
CLOSED HAZARDOUS WAST SURFACE IMPOUNDMENT
RACER Trust

This checklist will be used to document the findings of post-closure inspections. Post-closure inspections will be performed according to the frequency and procedures described in the approved post-closure permit application for this unit. When appropriate, the approximate location of notable conditions will be identified on the figure of the surface impoundment area that is included as Page 2 of 2 of this inspection checklist.


Inspector: KR/CK
Weather: ☁️ Clear/cool

Time: 9.17
Date: 11/2/23

| Inspection Activity | Condition | Action to be Taken |
|---|--------------|--------------------|
| 1. Security Control Devices - Inspect fencing around closed unit for damage and "Warning" signs for proper posting. | Good | |
| 2. Erosion Damage - Inspect final cover area extending to the centerline of the perimeter ditch for erosion damage. Stake gullies exceeding 3 inches in depth for future repair. | None | |
| 3. Cover Settlement, Subsidence, and Displacement - Inspect benchmarks for unusual settlement or damage, and the final cover system for obvious low spots and animal burrows and mark for repair. | None | |
| 4. Vegetative Cover Condition - Inspect final cover system for bare areas and quality of vegetation. Mark bare areas for reseeding. | Good | |
| 5. Integrity of Run-on and Run-off Controls - Inspect culverts and perimeter drainage ditch for hindrances to flow. Mark any areas needing maintenance. | Good | |
| 6. Integrity of Cover Drainage and Gas Venting Systems - Inspect discharge points of cover drainage and gas venting systems for blockage. | Good | |
| 7. Integrity of Cut-off Wall - <i>Semi-annually</i> - Measure water levels in all monitoring wells and calculate the rise rate of water within the slurry wall and compare to previous rise rates (completed as part of groundwater sampling). | | |
| 8. Monitoring Well Condition - Inspect locks for proper operation, protective casings for integrity, and labels for readability. <i>Semi-annually</i> - Measure total well depth to check for siltation (completed during groundwater sampling). | Good | |
| 9. Extraction Well System Functionality - <i>Quarterly</i> - Inspect groundwater extraction system control building for proper functioning. <i>Annually</i> - Turn on extraction wells. | See attached | |


208
209
*
INOP

INSPECTION DATE: 11-2-2023



APPROXIMATE SCALE
1" = 100'

2500 2400 2300 2200 2100 2000 1900 1800 1700



APPENDIX E

Extraction System Documentation



9.2.23

Table 1. Extraction Well Status. Closed Hazardous Waste Surface Impoundment, GM Former AGT Division, Indianapolis, Indiana.

| Extraction Well | Pump Status | Flow Meter Before Turning On | Flow Meter After Turning Off | Gallons Pumped | Flow Rate (GPM) | Comments |
|-----------------|---------------|---|------------------------------|----------------|-----------------|------------|
| EW-201 | | 831148 | 831202 | | 26 | |
| EW-202 | | 831202 | 831207 | | 10 | see below |
| EW-203 | | 831207 | 831309 | | 20 | |
| EW-204 | INOPERABLE AS | OF 2017 INSPECTION - NOT FIXING - IDEM APPROVED | | | — | |
| EW-206 | | 831309 | — | | — | see below |
| EW-207 | | 831309 | 831360 | | 18 | see below. |
| EW-208 | INOPERABLE AS | OF 2020 INSPECTION - NOT FIXING - IDEM APPROVED | | | | |
| EW-209 | | 831360 | 831420 | | 16 | |
| EW-210 | | 831420 | 831484 | | 47 | |

Flow meter reading in Discharge Building before testing: 831148

Flow meter reading in Discharge Building after testing: 831484

Total Gallons Pumped to Discharge Building flow meter: 336

Date Completed: 9/2/2023

EW-202 - Ran Pump short to protect fuse
 EW-206 - Energized Switch, no power to pump.
 EW-207 - Flow meter in vault does NOT work
 EW-209 - Flow meter in vault does NOT work

Tether Measurements
 202 C - 61.1
 203 C - 59.8
 200 C - 59.5

Table 1. Extraction Well Status. Closed Hazardous Waste Surface Impoundment, GM Former AGT Division, Indianapolis, Indiana.

| Extraction Well | Pump Status | Flow Meter Before Turning On | Flow Meter After Turning Off | Gallons Pumped | Flow Rate (GPM) | Comments |
|-----------------|---|---|------------------------------|----------------|-----------------|-----------------|
| EW-201 | Operable | | | | | Operated 9/2/23 |
| EW-202 | Operable | Electrician inspected fuse and determined to be OK. | | | | Operated 9/2/23 |
| EW-203 | Operable | | | | | Operated 9/2/23 |
| EW-204 | INOPERABLE AS OF 2017 INSPECTION - NOT FIXING - IDEM APPROVED | | | | | Operated 9/2/23 |
| EW-206 | Operable | 831148 | 831156 | | 18 | See Note |
| EW-207 | Operable | | | | | Operated 9/2/23 |
| EW-208 | INOPERABLE AS OF 2020 INSPECTION - NOT FIXING - IDEM APPROVED | | | | | Operated 9/2/23 |
| EW-209 | Operable | | | | | Operated 9/2/23 |
| EW-210 | Operable | | | | | Operated 9/2/23 |

Flow meter reading in Discharge Building before testing: 831148

Flow meter reading in Discharge Building after testing: 831156

Total Gallons Pumped to Discharge Building flow meter: 18

Date Completed: 11/17/2023

EW-206: Electrician inspected the wiring, panel, fuse, and indicator bulbs. Replaced bulb. Pump operable.

APPENDIX F

Annual Environmental
Action Budget Request





FORMER AGT SURFACE IMPOUNDMENT (1325)
2024 ANNUAL ENVIRONMENTAL ACTION
BUDGET REQUEST
January 30, 2024

INTRODUCTION

This 2024 Annual Environmental Action (EA) Budget Request is submitted pursuant to Paragraph 49 of the Settlement Agreement and has been prepared under the supervision of Elliott Laws, Managing Member of EPLET, LLC, Administrative Trustee of the Revitalizing Auto Communities Environmental Response Trust. The cost breakdown that resulted in the initial Settlement Agreement funding account amounts is presented in Attachment 1 for reference.

OVERVIEW OF 2024 ANNUAL EA BUDGET REQUEST

This 2024 Annual EA Budget Amendment Request is being submitted to request approval for establishing task specific budgets for 2024. The general scope of work included in this amendment consists of the following:

- Groundwater System O&M - Groundwater monitoring (includes data evaluation and reporting), electrical utility, cut-off wall inspection (groundwater level measurements and data evaluation, pumping 500,000 gallons), groundwater extraction system inspection, operation, and maintenance.
- Property O&M - Rodent baiting and trapping, mowing, surveying, and routine quarterly inspections.
- Project Management – Project management, RCRA Fees, Agency annual inspection, and preparation of 2025 budget request.


The requested 2024 budgets by task are:

| | |
|---------------------------------|-----------|
| Task 1 – Groundwater System O&M | \$ 44,630 |
| Task 2 – Property O&M | \$ 48,480 |
| Task 3 – Project Management | \$ 14,190 |
| Total: | \$107,300 |

Please see Attachments 2 through 5 for more detailed information in support of this request.

APPROVALS

Revitalizing Auto Communities Environmental Response Trust




Robert Hare
Cleanup Manager (IL, IN, KS, MO, NJ, WI)

1-31-2024

Date

By: EPLET, LLC, acting solely in its representative
capacity as Administrative Trustee




Elliott P. Laws, not individually, but acting
solely in his capacity as Managing Member

1-31-2024

Date

Indiana Department of Environmental Management

By:



Robin L. Feller
Permits Branch Chief

2-14-24
Date

DETAILED SUPPORT FOR THE 2024 ANNUAL EA BUDGET AUTHORIZATION REQUEST

- Attachment 1 – Cost Breakdown for Initial Site Funding Accounts
- Attachment 2 – Estimated Cost to Date and Property Funding Account Balances
- Attachment 3 – 2024 Budget Summary, Scope of Work and Detailed Budget Estimate
- Attachment 4 – 2024 Project Schedule and Milestones
- Attachment 5 – 2024 and Future Years Cost Reallocation

ATTACHMENT 1

Cost Breakdown for Initial Site Funding Accounts

Former AGT Surface Impoundment (1325)

ATTACHMENT 2

Estimated Cost to Date and Property Funding Account Balances

**Attachment 2a - Estimated Cost to Date
2024 Annual Budget Authorization Request**

Former AGT Surface Impoundment - 1325

RACER ID 13250
 Property Description Allison Gas Turbines
 Lead Agency State
 State IN
 Clean Up Manager Hare

| Task | Task Description | Consolidation Categories | 2011 (1) | 2012 (2) | 2013 (2) | 2014 (2) | 2015 (2) | 2016 (2) | 2017 (2) | 2018 (2) | 2019 (2) | 2020 (2) | 2021 (2) | 2022 (2) | 2023 (3) | Cumulative |
|------------|--|--------------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|------------------|-------------------|-------------------|
| Task 1 | Semi-Annual Groundwater Monitoring, data evaluation, semi-annual and annual reporting | A | \$ 8,194 | \$ 11,696 | | | | | | | | | | | | \$ 19,891 |
| Task 2 | Fence Maintenance | B | \$ - | \$ - | | | | | | | | | | | | \$ - |
| Task 3 | Pump & discharge 1.6 Million gallons of groundwater to sanitary sewer | A | \$ 133 | \$ 325 | | | | | | | | | | | | \$ 457 |
| Task 4 | Replace soil, seed & fertilize soil (10,000 sqft) | B | \$ 1,063 | \$ 2,187 | | | | | | | | | | | | \$ 3,250 |
| Task 5 | Vegetative maintenance; mowing 6 events per year | B | \$ 1,527 | \$ 777 | | | | | | | | | | | | \$ 2,305 |
| Task 6 | Groundwater monitoring well maintenance (1 event per year) | A | \$ - | \$ - | | | | | | | | | | | | \$ - |
| Task 7 | Replace groundwater monitoring wells | A | \$ - | \$ - | | | | | | | | | | | | \$ - |
| Task 8 | Routine Inspection (4 events per year) | B | \$ 304 | \$ 376 | | | | | | | | | | | | \$ 679 |
| Task 9 | Cut-off wall Inspection (groundwater level measurements and data evaluation - 2 events per year) | A | \$ - | \$ 126 | | | | | | | | | | | | \$ 126 |
| Task 10 | Survey Settlement monuments (1 event per year) | B | \$ - | \$ 325 | | | | | | | | | | | | \$ 325 |
| Task 11 | Redevelop groundwater extraction wells | A | \$ - | \$ - | | | | | | | | | | | | \$ - |
| Task 12 | Groundwater extraction pump maintenance | A | \$ - | \$ 796 | | | | | | | | | | | | \$ 796 |
| Task 13 | Administration fees 40 hrs a year | C | \$ 663 | \$ 4,146 | | | | | | | | | | | | \$ 4,809 |
| Task 14 | Install access Culvert (Allowance) | B | \$ - | \$ - | | | | | | | | | | | | \$ - |
| Task 15 | Replace approximately 220 feet of cut off wall | B | \$ - | \$ - | | | | | | | | | | | | \$ - |
| Task 16 | Agency Oversight | C | \$ - | \$ - | | | | | | | | | | | | \$ - |
| Category A | Groundwater System O&M | | \$ 11,284 | \$ 14,520 | \$ 9,037 | \$ 24,300 | \$ 23,304 | \$ 23,071 | \$ 16,070 | \$ 17,932 | \$ 21,807 | \$ 29,071 | \$ 12,887 | \$ 47,355 | \$ 250,639 | |
| Category B | Property O&M | | \$ 5,982 | \$ 6,833 | \$ 8,625 | \$ 13,419 | \$ 12,948 | \$ 10,127 | \$ 56,068 | \$ 25,931 | \$ 43,718 | \$ 30,093 | \$ 25,377 | \$ 50,695 | \$ 289,815 | |
| Category C | Project Management | | \$ 6,060 | \$ 8,347 | \$ 5,497 | \$ 9,348 | \$ 8,604 | \$ 20,910 | \$ 18,673 | \$ 10,042 | \$ 10,987 | \$ 10,289 | \$ 5,701 | \$ 14,034 | \$ 128,492 | |
| | Total Cost | | \$ 11,884 | \$ 44,080 | \$ 29,701 | \$ 23,159 | \$ 47,066 | \$ 44,856 | \$ 54,108 | \$ 90,811 | \$ 53,906 | \$ 76,512 | \$ 69,453 | \$ 43,964 | \$ 112,084 | \$ 701,584 |

Total Estimated Cost \$ 701,584

Notes

- (1) April 2011 through December 2011
- (2) January through December
- (3) January through September, estimated October through December

Costs identified on this table include payments during the time period and not when the work was completed.

In 2012, it was decided to consolidate tasks as identified in the "consolidation categories" column. Payments were made in 2012 to both the individual tasks for work completed in 2011 as well as consolidated tasks for work completed in 2012.

**Attachment 2b - Property Funding Accounts Balance
2024 Annual Budget Authorization Request**

ATTACHMENT 2
Allison Gas Turbines - 13250
Property Funding Accounts Balances

Property Funding Accounts Per
Settlement Agreement

| | Minimum Estimated Property Funding | Reserve Property Funding | Long Term OMM Property Funding | Total Property Funding |
|------------|---------------------------------------|-----------------------------|-----------------------------------|------------------------|
| 7/1/2010 | \$ 416,235 | \$ 73,453 | \$ 1,178,419 | \$ 1,668,107 |
| 4/1/2011 | \$ 377,229 | \$ 71,910 | \$ 1,153,672 | \$ 1,602,811 |
| 12/31/2011 | \$ 372,369 | \$ 73,074 | \$ 1,172,344 | \$ 1,617,788 |
| 12/31/2012 | \$ 334,281 | \$ 74,347 | \$ 1,192,758 | \$ 1,601,386 |
| 12/31/2013 | \$ 315,991 | \$ 76,974 | \$ 1,234,915 | \$ 1,627,880 |
| 12/31/2014 | \$ 295,097 | \$ 77,541 | \$ 1,244,008 | \$ 1,616,646 |
| 12/31/2015 | \$ 249,086 | \$ 77,851 | \$ 1,248,983 | \$ 1,575,920 |
| 12/31/2016 | \$ 207,280 | \$ 78,871 | \$ 1,265,341 | \$ 1,551,492 |
| 12/31/2017 | \$ 155,908 | \$ 80,131 | \$ 1,285,550 | \$ 1,521,589 |
| 12/31/2018 | \$ 67,521 | \$ 81,733 | \$ 1,311,256 | \$ 1,460,510 |
| 12/31/2019 | \$ 14,636 | \$ 83,352 | \$ 1,337,223 | \$ 1,435,211 |
| 12/31/2020 | \$ - | \$ 23,378 | \$ 1,370,054 | \$ 1,393,432 |
| 12/31/2021 | \$ - | \$ - | \$ 1,346,289 | \$ 1,346,289 |
| 12/31/2022 | | | \$ 1,325,754 | \$ 1,325,754 |
| 9/30/2023 | | | \$ 1,274,571 | \$ 1,274,571 |

Note: Balance reflects all cash remediation expenditures and and all income as of the referenced date.

Former AGT Surface Impoundment (1325)

ATTACHMENT 3

2024 Budget Summary, Scope of Work and Detailed Budget Estimate

**Attachment 3a - 2024 Budget Summary
2024 Annual Budget Authorization Request**

Former AGT Surface Impoundment - 1325

Summary by Task

| Task Descriptions | 2024 Annual Budget |
|---|---------------------------|
| Task 1 <i>Groundwater System O&M</i> | \$44,630 |
| Task 2 <i>Property O&M</i> | \$48,480 |
| Task 3 <i>Project Management</i> | \$14,190 |
| Totals | \$107,300 |

Attachment 3b - Scope of Work (SOW)

This attachment provides a scope of work (SOW) for the **\$107,300** of funds being sought for approval for additional scope through December 31, 2024. The scope of work and estimates included in this budget authorization are subject to change based on consultation between RACER Trust and Indiana Department of Environmental Management (IDEM). RACER Trust will only be billed for costs spent towards the completion of approved tasks. Attachment 3c details the budget breakdown for the following tasks:

Task 1 – Groundwater System O&M - (\$44,630)

Task 1 includes the same tasks as were completed in 2023: Finalizing the previous year’s annual report, groundwater monitoring, groundwater reporting, cutoff wall inspection, extraction system inspection and maintenance, and initiating the current year’s annual report. The costs for these tasks have been updated as detailed below:

2023 Annual Report –The 2023 Annual Report will summarize activities performed at the site during 2023. The 2023 Annual Report will be initiated in 2023 and will be finalized in 2024; therefore, for the purposes of this budget authorization, budget for finalizing the 2023 report is requested for 2024. The annual report will be submitted to the IDEM by March 1, 2024, per the September 2017 Hazardous Waste Management Post-Closure Permit Renewal (Permit). The budget required to complete this task is **\$3,404**.

Groundwater Monitoring - Per the Permit, RACER Trust will sample four monitoring wells (MW-201B, MW-202B, MW-203B, and MW-206B) annually and will report the results as outlined in the Permit. Arcadis will collect groundwater samples in the fall of 2024, via low-flow sampling techniques, from monitoring wells MW-201B, MW-202B, MW-203B, and MW-206B plus three quality assurance/quality control samples (field duplicate, equipment blank, and matrix spike/matrix spike duplicate). These samples will be analyzed for dissolved arsenic, barium, cadmium, chromium, lead, mercury, selenium, silver, and total cyanide. The estimated budget to complete this task is **\$3,315**.

Groundwater Monitoring Reporting - Per the Permit, within 60 days of receiving the final analytical results from the fall sampling event, Arcadis will submit a report to IDEM evaluating whether a statistically significant increase in concentrations has occurred. Arcadis will validate the groundwater data collected in the previous task, incorporate the data into the project database, evaluate the statistical significance in accordance with the methods identified in the Permit, and prepare a narrative report summarizing the findings. The estimated budget to complete this task is **\$6,702**.

Cutoff Wall Inspection and Evaluation - Per the Permit, RACER Trust will measure and evaluate the water levels in the 19 monitoring wells annually. The cost to collect the depth to water data at the A- and B-series monitoring wells is included in budget above. Per the Permit, Arcadis will download transducer data from the “C-Series” monitoring well nests during the quarterly inspections included in the Task 2 budget. Arcadis will evaluate the groundwater level data in accordance with Section C-4b(2) to determine when it will be necessary to pump groundwater from within the slurry wall to maintain an inward hydraulic gradient. Arcadis will include the results from the evaluations in the 2024 Annual Report to be submitted to IDEM in 2025, as required by the Permit. Groundwater inside the slurry wall was pumped and discharged in 2020. Based on the groundwater gauging completed in May 2023, there is a potential the groundwater will need to be extracted from within the slurry wall in 2024; however,

Former AGT Surface Impoundment (1325)

Arcadis will communicate with IDEM if operation of the extraction system is necessary. If pumping is required, the estimated budget to complete this task in 2024 is **\$9,470**.

Extraction System Inspection – Per the Permit, Arcadis will inspect and maintain the extraction system. This task includes confined space entry; therefore, one Arcadis staff and a subcontractor will execute the work onsite. In the fall of 2024, Arcadis will inspect and repair the groundwater extraction pumps, as needed and as able within the available budget. A survey of monuments was completed in 2020 to evaluate settlement of the cap (every three years); therefore, budget is included in 2024. Budget to cover the safety equipment, limited supplies for repairs, utility costs, subcontractors and analysis of groundwater discharged during the inspection event are included. The estimated budget to complete this task is **\$9,789**.

2024 Annual Report - Per the Permit, RACER will submit an annual report to IDEM summarizing activities performed at the site during 2024. This annual report is due to IDEM by March 1, 2025. RACER Trust is including budget to initiate the report in 2024; however, the report will be finalized in 2025. The estimated budget to complete this task is **\$4,510**.

Contingency – RACER Trust will work to complete the above sub-tasks within the allocated budget; however, unforeseen issues may arise that require additional budget to complete a sub-task. In anticipation of these issues and to facilitate continued compliance with the Permit without the need of requiring a budget reallocation, RACER Trust is including a 20% contingency on this task. RACER Trust will be required to communicate with IDEM regarding the purpose for using any contingency budget and cannot exceed the budget without previous written authorization from IDEM. The estimated contingency budget is **\$7,440**.

Task 2 – Property O&M (\$48,630)

Property Maintenance - Groundhogs have been observed on the outside of the slurry wall and within the cap area of the Surface Impoundment. Rodent activity has increased at the Surface Impoundment since 2016. With IDEM's approval, RACER Trust will continue a robust trapping and mowing program for 2024. Arcadis will subcontract the trapping of rodents on the cap and in the vicinity of the surface impoundment and mowing of the property within the fence line in 2024. Arcadis will also provide assistance to the subcontractors in the field as needed.

Monitoring and baiting of voles will be completed on a monthly basis. For the purpose of this Budget Authorization, Arcadis will subcontract groundhog trapping services using conibear traps for 260 days (while the groundhogs are active) in 2024. The subcontractor is required to check traps daily while deployed. If traps are not required, the frequency of inspections by the subcontractor will be reduced and RACER Trust will not be billed for the entire scope. As groundhog dens are abandoned, Arcadis will fill the holes with hydrated bentonite to evaluate if the dens have been permanently abandoned. Arcadis may attempt alternative schedule to the groundhog trapping services to help minimize spend on the project while maintaining the identification and filling in of groundhog burrows in a timely fashion (within 2 months of activity).

In order to make the Surface Impoundment less appealing to rodents, mowing of the property within the fence will occur from April to November, with an additional mowing from May through July (total of 11 mowing events in 2024). During active trapping, the area around the traps will not be mowed in order to make the traps more appealing to the groundhogs. From May to November, the mowing

Former AGT Surface Impoundment (1325)

contractor will weed eat around surface features on the cap (wells, monuments, extraction well covers) (total of 6 events in 2024), to minimize potential damage to the surface features.

The estimated budget to complete this task is **\$35,800**.

Quarterly Inspections - Arcadis will conduct a quarterly visual inspection of the Surface Impoundment, as required by the Permit. Arcadis will fill out the required forms to document the inspection and place a copy of the inspection documents in the file cabinet located at the discharge building, north of the Surface Impoundment. During the quarterly inspections, Arcadis will repair any observed groundhog or vole holes by filling with hydrated bentonite. However, for health and safety reasons and to reduce the number of groundhogs through trapping, if the groundhog hole has an active trap, the repair of the hole will be completed during the next inspection. After the inspection is completed, Arcadis will send the IDEM Project Manager an email with the inspection form attached as well as any photos of observed groundhog or vole holes (before and after being filled or with an active trap). The estimated budget to complete this task is **\$4,600**.

Contingency – RACER Trust will work to complete the above sub-tasks within the allocated budget; however, unforeseen issues may arise that require additional budget to complete a sub-task. In anticipation of these issues and to facilitate continued compliance with the Permit without the need of requiring a budget reallocation, RACER Trust is including a 20% contingency of this task. RACER Trust will be required to communicate with IDEM regarding the purpose for using any contingency budget and cannot exceed the budget without previous written authorization from IDEM. The estimated contingency budget is **\$8,080**.

Task 3 – Project Management (\$14,190)


Project Management - Arcadis will provide administrative support to RACER Trust during this project. Costs included in this task include, but are not limited to, cost tracking, invoicing, communications with RACER Trust and/or IDEM, preparation of any budget amendments and the 2025 budget authorization request, and preparation of the annual RCRA Waste Report. RACER Trust is including the RCRA hazardous waste post closure fees in the 2024 budget. The estimated budget to complete this task is **\$9,414**.

HASP Update - Arcadis will update the site-specific HASP to incorporate any new tasks, hazards, or chemicals associated with the site. The estimated budget to complete this task is **\$822**.

Annual Inspection - For the ease of managing the annual budget, RACER Trust is assuming that IDEM will complete an annual inspection; therefore, budget is included to meet with the inspectors and prepare a plan for any follow-up actions. The estimated budget to complete this task is **\$1,574**.

Contingency – RACER Trust will work to complete the above sub-tasks within the allocated budget; however, unforeseen issues may arise that require additional budget to complete a sub-task. In anticipation of issues related to the annual inspection (follow-up inspection, communication with IDEM, etc.), RACER Trust is including a 20% contingency of this task. RACER Trust will be required to communicate with IDEM regarding the purpose for using any contingency budget and cannot exceed the budget without previous written authorization from IDEM. The estimated contingency budget is **\$2,380**.


| ATTACHMENT 3c: BUDGET BREAKDOWN WORKSHEET | | | | |
|--|--|---------------------------|--------------|-------------------|
| Former AGT Surface Impoundment | | | | |
| 2024 EA Budget Request | | | | |
| | | Budget Information | | |
| | | Rates | Units | Total Cost |
| Task 1 - Groundwater System O&M | | | | |




Former AGT Surface Impoundment (1325)




| | | | |
|----------------------------------|--|--|--------------------|
| Task 1 Total | | | \$44,630.00 |
| Task 2 - Property O&M | | | |



| | | | |
|------------------------------------|--|--|--------------------|
| Task 2 Total | | | \$48,480.00 |
| Task 3 - Project Management | | | |



Former AGT Surface Impoundment (1325)



| | | |
|---|--|---------------------|
| Task 3 Total | | \$14,190.00 |
| 2024 Annual Budget Authorization Total | | \$107,300.00 |

ATTACHMENT 4

2024 Project Schedule and Milestones

| ID | Task Name | Duration | Start | Finish | Predecessors | Dec | Jan | Qtr 1, 2024 | Mar | Apr | Qtr 2, 2024 | Jun | Jul | Qtr 3, 2024 | Sep | Oct | Qtr 4, 2024 | Dec | Jan |
|----|--|-----------------|--------------------|---------------------|--------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|
| 1 | Task 1 - Groundwater System O&M | 262 days | Tue 1/2/24 | Wed 1/1/25 | | | | | | | | | | | | | | | |
| 2 | 2023 Annual Report | 43 days | Tue 1/2/24 | Thu 2/29/24 | | | | | | | | | | | | | | | |
| 3 | 2024 Annual Report | 44 days | Fri 11/1/24 | Wed 1/1/25 | | | | | | | | | | | | | | | |
| 4 | | | | | | | | | | | | | | | | | | | |
| 5 | Groundwater Monitoring | 5 days | Thu 8/1/24 | Wed 8/7/24 | | | | | | | | | | | | | | | |
| 6 | Groundwater Analysis | 15 days | Thu 8/8/24 | Wed 8/28/24 | 5 | | | | | | | | | | | | | | |
| 7 | Groundwater Statistical Report | 43 days | Thu 8/29/24 | Mon 10/28/24 | 6 | | | | | | | | | | | | | | |
| 8 | | | | | | | | | | | | | | | | | | | |
| 9 | Cutoff Wall Inspection | 5 days | Thu 8/1/24 | Wed 8/7/24 | | | | | | | | | | | | | | | |
| 10 | Groundwater Gauging | 5 days | Thu 8/1/24 | Wed 8/7/24 | | | | | | | | | | | | | | | |
| 11 | | | | | | | | | | | | | | | | | | | |
| 12 | Extraction System | 75 days | Mon 9/2/24 | Fri 12/13/24 | | | | | | | | | | | | | | | |
| 13 | Extraction System Inspection | 15 days | Mon 9/2/24 | Fri 9/20/24 | | | | | | | | | | | | | | | |
| 14 | Repair Extraction System | 60 days | Mon 9/23/24 | Fri 12/13/24 | 13 | | | | | | | | | | | | | | |
| 15 | | | | | | | | | | | | | | | | | | | |
| 16 | Task 2 - Property O&M | 219 days | Fri 3/1/24 | Wed 1/1/25 | | | | | | | | | | | | | | | |
| 17 | Rodent Trapping | 219 days | Fri 3/1/24 | Wed 1/1/25 | | | | | | | | | | | | | | | |
| 18 | Monument Survey #1 | 60 days | Mon 9/23/24 | Fri 12/13/24 | | | | | | | | | | | | | | | |
| 19 | Mowing Property | 162 days | Wed 4/17/24 | Thu 11/28/24 | | | | | | | | | | | | | | | |
| 20 | Mowing Property 1 | 12 days | Wed 4/17/24 | Thu 5/2/24 | | | | | | | | | | | | | | | |
| 21 | Mowing Property 2 | 12 days | Fri 5/3/24 | Mon 5/20/24 | 20 | | | | | | | | | | | | | | |
| 22 | Mowing Property 3 | 12 days | Tue 5/21/24 | Wed 6/5/24 | 21 | | | | | | | | | | | | | | |
| 23 | Mowing Property 4 | 12 days | Thu 6/6/24 | Fri 6/21/24 | 22 | | | | | | | | | | | | | | |
| 24 | Mowing Property 5 | 12 days | Mon 6/24/24 | Tue 7/9/24 | 23 | | | | | | | | | | | | | | |
| 25 | Mowing Property 6 | 12 days | Wed 7/10/24 | Thu 7/25/24 | 24 | | | | | | | | | | | | | | |
| 26 | Mowing Property 7 | 12 days | Fri 7/26/24 | Mon 8/12/24 | 25 | | | | | | | | | | | | | | |
| 27 | Mowing Property 8 | 12 days | Tue 8/13/24 | Wed 8/28/24 | 26 | | | | | | | | | | | | | | |
| 28 | Mowing Property 9 | 22 days | Thu 8/29/24 | Fri 9/27/24 | 27 | | | | | | | | | | | | | | |
| 29 | Mowing Property 10 | 22 days | Mon 9/30/24 | Tue 10/29/24 | 28 | | | | | | | | | | | | | | |
| 30 | Mowing Property 11 | 22 days | Wed 10/30/24 | Thu 11/28/24 | 29 | | | | | | | | | | | | | | |
| 31 | Quarterly Inspection | 208 days | Fri 3/1/24 | Tue 12/17/24 | | | | | | | | | | | | | | | |
| 32 | Quarterly Inspection 1 | 12 days | Fri 3/1/24 | Mon 3/18/24 | | | | | | | | | | | | | | | |
| 33 | Quarterly Inspection 2 | 12 days | Mon 6/3/24 | Tue 6/18/24 | | | | | | | | | | | | | | | |
| 34 | Quarterly Inspection 3 | 12 days | Mon 9/2/24 | Tue 9/17/24 | | | | | | | | | | | | | | | |
| 35 | Quarterly Inspection 4 | 12 days | Mon 12/2/24 | Tue 12/17/24 | | | | | | | | | | | | | | | |
| 36 | | | | | | | | | | | | | | | | | | | |
| 37 | Task 3 - Project Management | 260 days | Wed 1/3/24 | Tue 12/31/24 | | | | | | | | | | | | | | | |
| 38 | Project Management | 260 days | Wed 1/3/24 | Tue 12/31/24 | | | | | | | | | | | | | | | |
| 39 | HASP Update | 10 days | Thu 8/1/24 | Wed 8/14/24 | | | | | | | | | | | | | | | |
| 40 | Annual Inspection | 1 day | Mon 9/16/24 | Mon 9/16/24 | | | | | | | | | | | | | | | |

Project: Former AGT Surface Impound
Date: Wed 10/25/23

| | | | | | | | | | |
|-----------|--|--------------------|--|--------------------|--|-----------------------|---|----------|--|
| Task | | Project Summary | | Inactive Milestone | | Manual Summary Rollup | | Progress | |
| Split | | External Tasks | | Inactive Summary | | Manual Summary | | Deadline | |
| Milestone | | External Milestone | | Manual Task | | Start-only | [| | |
| Summary | | Inactive Task | | Duration-only | | Finish-only |] | | |

Former AGT Surface Impoundment (1325)

ATTACHMENT 5

2024 and Future Years Cost Reallocation

**Attachment 5 – 2023 and Future Years Cost Reallocation
2024 Annual Budget Authorization Request**

Former AGT Surface Impoundment - 1325

| Year | | | | |
|---|---------------|----------------------------|------------------|------------------------|
| | Expected Cost | Groundwater System O&M (A) | Property O&M (B) | Project Management (C) |
| 2009 | \$ - | \$ - | \$ - | \$ - |
| 2010(1) | \$ 23,293 | \$ 15,775 | \$ 4,784 | \$ 2,734 |
| 2011(2) | \$ 11,884 | \$ 8,327 | \$ 2,893 | \$ 663 |
| 2012(2) | \$ 23,326 | \$ 11,284 | \$ 5,982 | \$ 6,060 |
| 2013 (2) | \$ 29,701 | \$ 14,520 | \$ 6,833 | \$ 8,347 |
| 2014 (2) | \$ 23,159 | \$ 9,037 | \$ 8,625 | \$ 5,497 |
| 2015(2) | \$ 47,066 | \$ 24,300 | \$ 13,419 | \$ 9,348 |
| 2016(2) | \$ 44,856 | \$ 23,304 | \$ 12,948 | \$ 8,604 |
| 2017 (2) | \$ 54,108 | \$ 23,071 | \$ 10,127 | \$ 20,910 |
| 2018 (2) | \$ 90,811 | \$ 16,070 | \$ 56,068 | \$ 18,673 |
| 2019(2) | \$ 53,906 | \$ 17,932 | \$ 25,931 | \$ 10,042 |
| Subtotal | \$ 402,110 | \$ 163,622 | \$ 147,610 | \$ 90,879 |
| Subtotal From Original Cost Breakdown (4) | \$ 467,502 | \$ 225,525 | \$ 180,150 | \$ 61,827 |
| Variance | \$ 65,391 | \$ 61,903 | \$ 32,539 | \$ (29,051) |

| | | | | |
|---------|------------|-----------|-----------|-----------|
| 2020(2) | \$ 76,512 | \$ 21,807 | \$ 43,718 | \$ 10,987 |
| 2021(2) | \$ 69,453 | \$ 29,071 | \$ 30,093 | \$ 10,289 |
| 2022(2) | \$ 43,964 | \$ 12,887 | \$ 25,377 | \$ 5,701 |
| 2023(3) | \$ 112,084 | \$ 47,355 | \$ 50,695 | \$ 14,034 |
| 2024 | \$ 107,300 | \$ 44,630 | \$ 48,480 | \$ 14,190 |
| 2025 | \$ 33,746 | \$ 15,000 | \$ 10,862 | \$ 7,884 |
| 2026 | \$ 41,946 | \$ 23,200 | \$ 10,862 | \$ 7,884 |
| 2027 | \$ 39,746 | \$ 21,000 | \$ 10,862 | \$ 7,884 |
| 2028 | \$ 33,746 | \$ 15,000 | \$ 10,862 | \$ 7,884 |
| 2029 | \$ 34,946 | \$ 16,200 | \$ 10,862 | \$ 7,884 |
| 2030 | \$ 119,746 | \$ 31,000 | \$ 80,862 | \$ 7,884 |
| 2031 | \$ 33,746 | \$ 15,000 | \$ 10,862 | \$ 7,884 |
| 2032 | \$ 34,946 | \$ 16,200 | \$ 10,862 | \$ 7,884 |
| 2033 | \$ 39,746 | \$ 21,000 | \$ 10,862 | \$ 7,884 |
| 2034 | \$ 33,746 | \$ 15,000 | \$ 10,862 | \$ 7,884 |
| 2035 | \$ 34,946 | \$ 16,200 | \$ 10,862 | \$ 7,884 |
| 2036 | \$ 39,746 | \$ 21,000 | \$ 10,862 | \$ 7,884 |
| 2037 | \$ 33,746 | \$ 15,000 | \$ 10,862 | \$ 7,884 |
| 2038 | \$ 34,946 | \$ 16,200 | \$ 10,862 | \$ 7,884 |
| 2039 | \$ 39,746 | \$ 21,000 | \$ 10,862 | \$ 7,884 |
| 2040 | \$ 113,746 | \$ 25,000 | \$ 80,862 | \$ 7,884 |
| 2041 | \$ 21,446 | \$ 2,700 | \$ 10,862 | \$ 7,884 |
| 2042 | \$ 39,746 | \$ 21,000 | \$ 10,862 | \$ 7,884 |
| 2043 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2044 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2045 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2046 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2047 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |

**Attachment 5 – 2023 and Future Years Cost Reallocation
2024 Annual Budget Authorization Request**

Former AGT Surface Impoundment - 1325

| Year | | | | |
|------|---------------|----------------------------|------------------|------------------------|
| | Expected Cost | Groundwater System O&M (A) | Property O&M (B) | Project Management (C) |
| 2048 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2049 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2050 | \$ 91,562 | \$ 6,200 | \$ 80,862 | \$ 4,500 |
| 2051 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2052 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2053 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2054 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2055 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2056 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2057 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2058 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2059 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2060 | \$ 106,362 | \$ 21,000 | \$ 80,862 | \$ 4,500 |
| 2061 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2062 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2063 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2064 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2065 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2066 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2067 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2068 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2069 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2070 | \$ 100,362 | \$ 15,000 | \$ 80,862 | \$ 4,500 |
| 2071 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2072 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2073 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2074 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2075 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2076 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2077 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2078 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2079 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2080 | \$ 101,562 | \$ 16,200 | \$ 80,862 | \$ 4,500 |
| 2081 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2082 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2083 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2084 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2085 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2086 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2087 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2088 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2089 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2090 | \$ 106,362 | \$ 21,000 | \$ 80,862 | \$ 4,500 |
| 2091 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |

**Attachment 5 – 2023 and Future Years Cost Reallocation
2024 Annual Budget Authorization Request**

Former AGT Surface Impoundment - 1325

| Year | Groundwater | | | |
|-------------------------|---------------------|---------------------|---------------------|------------------------|
| | Expected Cost | System O&M (A) | Property O&M (B) | Project Management (C) |
| 2092 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2093 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2094 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2095 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2096 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2097 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2098 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2099 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2100 | \$ 100,362 | \$ 15,000 | \$ 80,862 | \$ 4,500 |
| 2101 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2102 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2103 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2104 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2105 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2106 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| 2107 | \$ 21,562 | \$ 6,200 | \$ 10,862 | \$ 4,500 |
| 2108 | \$ 26,362 | \$ 11,000 | \$ 10,862 | \$ 4,500 |
| 2109 | \$ 20,362 | \$ 5,000 | \$ 10,862 | \$ 4,500 |
| Totals | \$ 3,608,205 | \$ 1,189,471 | \$ 1,829,242 | \$ 589,492 |
| Original Cost Breakdown | \$ 3,603,585 | \$ 1,236,525 | \$ 1,817,740 | \$ 549,320 |
| Variance | \$ (4,621) | \$ 47,054 | \$ (11,502) | \$ (40,172) |

(Value in parenthesis denotes cost is greater than in original cost breakdown)

Notes

- (1) July 2010 through December 2010
 - (2) January through December of year identified
 - (3) January through August, estimated September through December
 - (4) The original cost breakdown and schedule of cash flow as established by MLC pursuant to the May 2010 RCES.
 - (A) Includes Tasks 1, 3, 6, 7, 9, 11 and 12 from Original RCES
 - (B) Includes Tasks 2, 4, 5, 8, 10, 14 and 15 from Original RCES
 - (C) Includes Tasks 13 and 16 (Agency Oversight) from Original RCES
- Assumes pumping 3 million gallons every three years starting in 2021
Assumes survey settlement monuments every three years starting in 2020
Distributes \$10,000 of budget for well replacement every 10 years starting in 2030 (Adjusted from 2020)
Distributes \$70,000 of budget for fence, slurry wall and/or culvert replacement every 10 years starting in 2030 (Adjusted from 2020)



Arcadis U.S., Inc.

55 Monument Circle

Suite 300B

Indianapolis, Indiana 46204

Tel 317 231 6500

www.arcadis.com