



Infrastructure, environment, facilities

Mr. Allan Brouillet
Environmental Response Division
Michigan Department of Environmental Quality
Saginaw Bay District
401 Ketchum Street
Bay City, MI 48708

ARCADIS
6723 Towpath Road
P.O. Box 66
Syracuse
New York 13214-0066
Tel 315.446.9120
Fax 315.446.8053
www.arcadis-us.com

Subject:


Monthly Report #173 – April 2009
GM SMI Plant Property, REALM Inc. Green Point Landfill and
Drum Remediation Area RI/FS/RAP, and Green Point Landfill Closure

Dear Mr. Brouillet:

On behalf of the General Motors Corporation (GM), the Remediation and Liability Management Company Inc. (REALM), and Waste Management, Inc. (WMI), the April 2009 monthly report for the GM SMI Plant Property and the REALM Green Point Landfill Property is attached. Please contact me if you have any questions regarding the enclosed information.

Sincerely,

ARCADIS


Lisa R. Coffey
Principal Geologist

LRC/plf
Attachments

Copies:

Ms. Susan Kaelber-Matlock, MDEQ, ERD
John Fordell Leone, Esq., Department of Attorney General
Ms. Cheryl Hiatt/Mr. Edward Peterson, GM WFG
James Walle, Esq., GM Legal
Mr. Kent Bainbridge, Waste Management, Inc.
Mr. Jim Forney, Waste Management, Inc.
Ms. Jo Ann Robertson, ARCADIS

Date:

May 12, 2009

Contact:

Lisa R. Coffey, P.G.

Phone:

315.671.9164

Email:

lisa.coffey@arcadis-us.com

Our ref:

B0027608 #2.08

Imagine the result

Key Correspondence and Communications

- The March 2009 monthly report, dated April 15, 2009, was submitted to the MDEQ.

Significant RI/FS/RAP and Interim Measure Activities and Events

- The light non-aqueous phase liquid (LNAPL) recovery system, located south of the main plant building, is not currently operating due to plant decommissioning activities. The recovery wells and the monitoring wells were gauged on April 13, 2009. Small accumulations of LNAPL were recorded (Table 1). The wells in this area will continue to be monitored and bailed, when possible, until power can be restored to the recovery system (once the plant buildings are down).
- The Quench Pit Area was not accessible during April 2009. As allowed by plant decommissioning activities, the wells in this area will be manually bailed until power is restored to the automated recovery system.

Significant Green Point Landfill Closure Activities and Events

- None during April 2009.

Anticipated Activities for May 2009

- Continuation of LNAPL recovery activities using manual means.
- Submittal of a monthly report.
- By the beginning of June, submittal of supplemental materials for the Site Remedial Action Plan, including affidavits of unremediated release, and the restrictive covenants, amended to include additional survey information and maps, as requested by the MDEQ.

Table 1. Groundwater and LNAPL Measurement Summary, January 2005 Through the Present, GM Saginaw Malleable Iron Plant, Saginaw, Michigan

Date	MW-147WT reference elevation = 592.07				MW-157WT reference elevation = 591.72				MW-158WT reference elevation = 591.78			
	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation
January 26, 2005	6.28	2.03	8.31	585.63	--	--	--	--	NP	0.00	7.98	583.80
February 7, 2005	6.57	1.96	8.53	585.94	--	--	--	--	8.07	0.02	8.09	583.71
March 17, 2005	6.65	2.04	8.59	585.36	7.27	0.66	7.93	584.40	NP	0.00	8.24	583.54
April 13, 2005	6.44	1.74	8.18	585.49	7.18	0.76	7.94	584.53	NP	0.00	8.23	583.56
May 31, 2005	6.53	1.76	8.29	585.40	7.23	0.25	7.48	584.47	NP	0.00	8.14	583.64
June 28, 2005	5.83	1.73	7.56	588.10	6.23	0.21	6.44	585.47	NP	0.00	7.72	584.06
July 29, 2005	5.59	1.58	7.17	586.35	6.21	0.70	6.91	585.45	NP	0.00	7.69	584.09
August 18, 2005	6.19	1.75	7.94	585.74	6.96	0.23	7.19	584.74	NP	0.00	7.98	583.80
September 28, 2005	6.49	1.59	8.08	585.45	7.37	0.04	7.41	584.35	8.33	0.01	8.34	583.45
October 18, 2005	6.85	1.93	8.78	585.07	7.68	0.38	8.06	584.01	NP	0.00	8.56	583.22
November 30, 2005	6.33	1.76	8.09	585.60	7.09	0.03	7.12	584.63	NP	0.00	8.31	583.47
December 26, 2005	6.15	1.96	8.11	585.76	6.89	0.19	7.08	584.81	NP	0.00	8.14	583.64
January 31, 2006	5.21	1.91	7.12	586.71	5.74	0.51	6.25	585.94	NP	0.00	7.53	584.25
February 24, 2006	6.38	1.86	8.24	585.54	6.87	0.27	7.14	584.83	NP	0.00	7.98	583.80
March 22, 2006	5.70	1.63	7.33	586.24	5.68	0.13	5.81	586.03	NP	0.00	7.71	584.07
April 27, 2006	6.23	1.69	7.92	585.70	7.17	0.03	7.20	584.55	8.14	0.01	8.15	583.84
May 25, 2006	NA	NA	NA	NA	6.37	0.14	6.51	585.34	NP	0.00	7.95	583.83
June 27, 2006	6.32	1.70	8.02	585.61	7.20	0.04	7.24	584.52	NP	0.00	8.17	583.61
July 11, 2006	5.99	1.67	7.66	585.95	6.96	0.11	7.07	584.75	NP	0.00	8.03	583.75
August 23, 2006	6.24	1.65	7.89	585.70	7.20	0.01	7.21	584.52	NP	0.00	8.08	583.70
September 26, 2006	5.87	1.64	7.31	586.27	6.69	0.11	6.80	585.02	NP	0.00	7.90	583.88
October 30, 2006	5.36	1.65	7.01	586.58	5.71	0.22	5.93	585.99	7.49	0.02	7.51	584.29
November 27, 2006	6.00	1.66	7.66	585.94	6.89	0.12	7.01	584.82	7.92	0.01	7.93	583.86
December 27, 2006	6.12	1.65	7.77	585.82	7.00	0.02	7.02	584.72	NP	0.00	7.94	583.84
January 25, 2007	NA	NA	NA	NA	7.42	0.04	7.46	584.30	NA	NA	NA	NA
March 6, 2007	7.08	1.60	8.68	584.86	NP	0.00	7.72	584.00	NA	NA	NA	NA
March 23, 2007	6.18	1.64	7.82	585.76	7.23	0.02	7.25	584.49	NP	0.00	8.09	583.69
April 30, 2007	6.13	1.47	7.60	585.82	7.10	0.05	7.15	584.62	8.05	0.01	8.06	583.73
May 17, 2007	6.19	1.57	7.76	585.75	7.16	0.04	7.20	584.56	NA	NA	NA	NA
June 12, 2007	6.30	1.58	7.88	585.64	7.20	0.02	7.22	584.52	NP	0.00	8.11	583.67
July 18, 2007	6.42	1.62	8.04	585.52	7.19	0.02	7.21	584.53	NP	0.00	8.16	583.62
August 28, 2007	5.93	1.51	7.44	586.02	6.71	0.02	6.73	585.01	NP	0.00	7.97	583.81
September 19, 2007	5.59	1.53	7.12	586.36	6.03	0.12	6.15	585.68	NP	0.00	7.51	584.27
October 25, 2007	6.53	1.72	8.25	585.40	7.46	0.08	7.54	584.25	NP	0.00	8.31	583.47
November 27, 2007	6.47	1.58	8.05	585.47	7.06	0.06	7.12	584.66	NP	0.00	7.84	584.14
January 7, 2008	5.46	1.18	6.64	586.52	6.01	0.26	6.27	585.69	NP	0.00	6.49	585.29
February 22, 2008	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
March 17, 2008	4.09	1.23	5.32	587.88	NA	NA	NA	NA	NP	0.00	5.42	586.36
April 7, 2008	4.68	0.97	5.65	587.31	4.96	0.31	5.27	586.74	NP	0.00	5.66	586.12
May 5, 2008	5.91	0.74	6.65	586.10	5.72	0.29	6.01	585.98	NP	0.00	6.68	585.10
June 2, 2008	5.98	0.66	6.64	586.04	6.26	0.25	6.51	585.44	NP	0.00	6.81	584.97
July 7, 2007	4.96	0.64	5.60	587.06	5.21	0.18	5.39	586.50	NP	0.00	6.00	585.78
August 13, 2008	5.19	0.63	5.82	586.83	5.32	0.18	5.50	586.39	NP	0.00	6.21	585.57
September 8, 2008	5.45	0.51	5.96	586.58	5.61	0.16	5.79	586.10	NP	0.00	6.35	585.43
October 9, 2008	5.16	0.42	5.58	586.88	5.36	0.18	5.52	586.35	NP	0.00	6.03	585.75
November 20, 2008	5.85	0.30	6.15	586.20	5.66	0.28	5.94	586.04	NP	0.00	6.64	585.14
December 15, 2008	5.55	0.29	5.84	586.50	5.92	0.13	6.05	585.79	NP	0.00	6.37	585.41
January 6, 2009	4.80	0.28	4.88	587.45	NA	NA	NA	NA	NP	0.00	NA	NA
February 10, 2009	5.09	0.19	5.28	586.96	5.31	0.15	5.46	586.40	NP	0.00	5.92	585.86
March 5, 2009	4.91	0.29	5.20	587.14	5.05	0.13	5.18	586.66	NP	0.00	5.82	585.96
April 13, 2009	4.66	0.30	4.96	587.39	4.84	0.14	4.98	586.87	NP	0.00	5.42	586.36

Table 1. Groundwater and LNAPL Measurement Summary, January 2005 Through the Present, GM Saginaw Malleable Iron Plant, Saginaw, Michigan

Date	MW-160WT reference elevation = 591.53				MW-169WT reference elevation = 591.82				MW-172WT reference elevation = 591.51			
	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)
January 26, 2005	8.21	0.35	8.56	583.29	NA	NA	NA	NA	NA	NA	NA	NA
February 7, 2005	8.10	0.11	8.21	583.42	NP	0.00	8.17	583.65	8.00	0.19	8.19	583.49
March 17, 2005	8.43	0.13	8.56	583.09	NA	NA	NA	NA	8.34	0.28	8.62	583.15
April 13, 2005	8.39	0.13	8.52	583.13	NA	NA	NA	NA	8.34	0.35	8.68	583.15
May 31, 2005	8.39	0.15	8.54	583.13	NP	0.00	8.20	583.62	8.29	0.38	8.67	583.19
June 28, 2005	8.14	0.09	8.23	583.38	NP	0.00	7.92	583.90	8.06	0.04	8.10	583.45
July 29, 2005	8.13	0.04	8.17	583.40	NP	0.00	7.92	583.90	8.06	0.02	8.08	583.45
August 16, 2005	8.30	0.04	8.34	583.23	NA	NA	NA	NA	8.24	0.17	8.41	583.26
September 26, 2005	8.46	0.02	8.48	583.07	NA	NA	NA	NA	8.36	0.21	8.57	583.13
October 18, 2005	8.66	0.06	8.72	582.87	NA	NA	NA	NA	8.51	0.42	8.93	582.97
November 30, 2005	8.52	0.01	8.53	583.01	NA	NA	NA	NA	8.41	0.32	8.73	583.07
December 26, 2005	8.44	0.01	8.45	583.09	NA	NA	NA	NA	8.32	0.35	8.67	583.16
January 31, 2006	NP	0.00	8.21	583.32	NA	NA	NA	NA	8.08	0.27	8.35	583.41
February 24, 2006	NP	0.00	8.38	583.15	NA	NA	NA	NA	8.32	0.33	8.65	583.16
March 22, 2006	8.24	0.01	8.25	583.29	NA	NA	NA	NA	8.17	0.08	8.25	583.33
April 27, 2006	NP	0.00	8.43	583.10	NA	NA	NA	NA	8.33	0.11	8.44	583.17
May 25, 2006	NA	NA	NA	NA	NA	NA	NA	NA	8.20	0.18	8.38	583.30
June 27, 2006	NP	0.00	8.44	583.09	NA	NA	NA	NA	8.39	0.31	8.70	583.10
July 11, 2006	NP	0.00	8.40	583.13	NA	NA	NA	NA	8.27	0.36	8.63	583.21
August 23, 2006	NP	0.00	8.41	583.12	NA	NA	NA	NA	8.36	0.19	8.55	583.13
September 26, 2006	NP	0.00	8.32	583.21	NA	NA	NA	NA	8.21	0.23	8.44	583.28
October 30, 2006	NP	0.00	8.13	583.40	NA	NA	NA	NA	8.07	0.15	8.22	583.43
November 27, 2006	NP	0.00	8.40	583.13	NA	NA	NA	NA	8.29	0.16	8.45	583.21
December 27, 2006	NP	0.00	8.34	583.19	NA	NA	NA	NA	NA	NA	NA	NA
January 25, 2007	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
March 6, 2007	NP	0.00	8.59	582.94	NA	NA	NA	NA	8.44	0.29	8.73	583.05
March 23, 2007	NP	0.00	8.63	583.00	NA	NA	NA	NA	8.41	0.33	8.74	583.07
April 30, 2007	NP	0.00	8.46	583.07	NA	NA	NA	NA	8.34	0.36	8.70	583.14
May 17, 2007	NP	0.00	8.44	583.09	NA	NA	NA	NA	8.32	0.19	8.51	583.17
June 12, 2007	NP	0.00	8.50	583.03	NA	NA	NA	NA	8.33	0.38	8.71	583.15
July 18, 2007	NP	0.00	8.54	582.99	NP	0.00	8.31	583.51	NA	NA	NA	NA
August 28, 2007	NP	0.00	8.46	583.07	NA	NA	NA	NA	NA	NA	NA	NA
September 19, 2007	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
October 25, 2007	NP	0.00	8.61	583.92	NA	NA	NA	NA	NP	0.00	8.42	583.09
November 27, 2007	NP	0.00	7.61	583.92	NA	NA	NA	NA	7.50	0.02	7.52	584.01
January 7, 2008	NP	0.00	6.31	585.22	NA	NA	NA	NA	NP	0.00	6.16	585.35
February 22, 2008	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
March 17, 2008	5.82	0.03	5.85	585.71	NA	NA	NA	NA	NP	0.00	5.73	585.78
April 7, 2008	5.96	0.06	6.02	585.57	NA	NA	NA	NA	NP	0.00	5.88	585.63
May 5, 2008	6.89	0.03	7.13	584.43	NA	NA	NA	NA	NP	0.00	6.85	584.66
June 2, 2008	6.80	0.23	7.03	584.71	NP	0.00	7.10	584.72	NP	0.00	6.75	584.76
July 7, 2007	6.08	0.21	6.29	585.43	NP	0.00	6.56	585.26	NP	0.00	5.99	585.52
August 13, 2008	6.31	0.21	6.52	585.20	NP	0.00	6.78	585.04	NA	NA	NA	NA
September 8, 2008	6.54	0.12	6.66	584.98	NP	0.00	7.03	584.79	NA	NA	NA	NA
October 9, 2008	6.11	0.09	6.20	585.41	NP	0.00	6.72	585.10	6.00	0.02	6.02	585.51
November 20, 2008	6.66	0.23	6.89	584.85	NP	0.00	7.13	584.69	6.57	0.15	6.72	584.93
December 15, 2008	NP	0.00	6.30	585.23	NP	0.00	7.09	584.73	NA	NA	NA	NA
January 6, 2009	NP	0.00	6.15	585.44	NP	0.00	6.64	585.18	NA	NA	NA	NA
February 10, 2009	6.08	0.07	6.15	585.58	NP	0.00	6.24	585.56	NP	0.00	6.08	585.43
March 5, 2009	5.94	0.07	6.01	585.58	NP	0.00	6.24	585.56	NP	0.00	6.08	585.43
April 13, 2009	5.77	0.09	5.86	585.75	NP	0.00	6.24	585.56	6.68	0.03	6.71	584.83

Table 1. Groundwater and LNAPL Measurement Summary, January 2005 Through the Present, GM Saginaw Malleable Iron Plant, Saginaw, Michigan

Date	MW-175WT reference elevation not available				MW-178WT reference elevation = 590.35				MW-179WT reference elevation not available			
	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)
January 26, 2005	NP	0.00	7.01	NA	7.55	0.65	8.20	582.75	--	--	--	--
February 7, 2005	7.11	0.01	7.12	NA	7.17	0.39	7.56	583.15	--	--	--	--
March 17, 2005	NP	0.00	7.22	NA	7.63	0.65	8.28	582.67	NP	0.00	7.13	NA
April 13, 2005	NP	0.00	7.12	NA	7.46	0.69	8.15	582.83	NP	0.00	6.91	NA
May 31, 2005	NP	0.00	6.98	NA	7.56	0.83	8.39	582.72	NP	0.00	6.96	NA
June 28, 2005	6.67	0.01	6.68	NA	7.39	0.56	7.95	582.92	NP	0.00	6.82	NA
July 29, 2005	NP	0.00	6.73	NA	7.44	0.82	8.26	582.84	NP	0.00	6.73	NA
August 18, 2005	NP	0.00	6.83	NA	7.51	1.26	8.77	582.74	NP	0.00	6.78	NA
September 28, 2005	NP	0.00	7.04	NA	7.49	0.32	7.81	582.83	NP	0.00	6.95	NA
October 18, 2005	NP	0.00	7.28	NA	7.57	0.32	7.89	582.75	NP	0.00	7.14	NA
November 30, 2005	NP	0.00	7.16	NA	7.54	0.51	8.05	582.77	7.03	0.01	7.04	NA
December 26, 2005	NP	0.00	7.19	NA	7.54	1.24	8.78	582.71	NP	0.00	7.14	NA
January 31, 2006	NP	0.00	6.79	NA	7.45	0.16	7.61	582.89	NP	0.00	7.83	NA
February 24, 2006	NP	0.00	6.99	NA	7.56	0.60	8.16	582.74	NP	0.00	7.82	NA
March 22, 2006	NP	0.00	6.75	NA	7.42	0.14	7.56	582.92	NP	0.00	6.68	NA
April 27, 2006	NP	0.00	6.84	NA	7.43	0.26	7.69	582.90	6.79	0.01	6.80	NA
May 25, 2006	NP	0.00	6.62	NA	7.39	0.36	7.75	582.93	NP	0.00	6.74	NA
June 27, 2006	NP	0.00	6.79	NA	7.43	0.37	7.80	582.89	NP	0.00	6.84	NA
July 11, 2006	NP	0.00	6.79	NA	7.46	0.34	7.80	582.86	NP	0.00	6.83	NA
August 23, 2006	NP	0.00	6.81	NA	7.39	0.47	7.86	582.92	NP	0.00	6.61	NA
September 26, 2006	NP	0.00	6.70	NA	7.41	0.29	7.70	582.92	NA	NA	NA	NA
October 30, 2006	NP	0.00	6.56	NA	7.35	0.38	7.73	582.97	NA	NA	NA	NA
November 27, 2006	NP	0.00	6.79	NA	7.37	0.34	7.71	582.95	NA	NA	NA	NA
December 27, 2006	NP	0.00	6.83	NA	7.36	0.33	7.69	582.96	NA	NA	NA	NA
January 25, 2007	NA	NA	NA	NA	7.41	0.38	7.79	582.91	NA	NA	NA	NA
March 6, 2007	NA	NA	NA	NA	7.51	0.51	8.02	582.80	NP	0.00	7.13	NA
March 23, 2007	NP	0.00	7.13	NA	7.51	0.46	7.97	582.80	NP	0.00	6.90	NA
April 30, 2007	NP	0.00	6.89	NA	7.48	0.25	7.73	582.85	NP	0.00	6.56	NA
May 17, 2007	NP	0.00	6.86	NA	7.13	0.33	7.46	583.19	NA	NA	NA	NA
June 12, 2007	NP	0.00	6.91	NA	7.47	0.28	7.75	582.86	NP	0.00	6.57	NA
July 18, 2007	NP	0.00	7.02	NA	7.46	0.32	7.78	582.86	NP	0.00	6.75	NA
August 28, 2007	NP	0.00	6.96	NA	7.46	0.29	7.75	582.87	NP	0.00	6.82	NA
September 19, 2007	NP	0.00	6.66	NA	6.87	0.11	6.98	583.47	NP	0.00	6.65	NA
October 25, 2007	NP	0.00	7.08	NA	7.59	0.25	7.84	582.74	NP	0.00	6.98	NA
November 27, 2007	NA	NA	NA	NA	6.52	0.14	6.66	583.82	NA	NA	NA	NA
January 7, 2008	NP	0.00	6.53	NA	5.44	0.05	5.49	584.91	NA	NA	NA	NA
February 25, 2008	NP	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
March 17, 2008	NP	0.00	5.84	NA	5.30	0.02	5.32	585.05	NP	0.00	6.46	NA
April 7, 2008	NP	0.00	6.31	NA	6.25	0.02	6.27	584.10	NA	NA	NA	NA
May 5, 2008	NP	0.00	6.39	NA	5.93	0.01	5.94	584.42	NP	0.00	6.55	NA
June 2, 2008	NP	0.00	5.96	NA	5.32	0.02	5.34	585.03	NA	NA	NA	NA
July 7, 2007	NP	0.00	6.14	NA	NP	0.00	5.81	584.54	NA	NA	NA	NA
August 13, 2008	NP	0.00	6.36	NA	5.86	0.01	5.87	584.49	NA	NA	NA	NA
September 8, 2008	NP	0.00	6.13	NA	NP	0.00	5.68	584.67	NA	NA	NA	NA
October 9, 2008	NP	0.00	6.58	NA	NP	0.00	6.18	584.17	NA	NA	NA	NA
November 20, 2008	NP	0.00	6.44	NA	NP	0.00	5.56	584.79	NA	NA	NA	NA
December 15, 2008	NP	0.00	6.15	NA	NP	0.00	5.42	584.93	NA	NA	NA	NA
January 6, 2009	NP	0.00	6.15	NA	NP	0.00	5.57	584.78	NA	NA	NA	NA
February 10, 2009	NP	0.00	5.84	NA	NP	0.00	5.55	584.80	NP	0.00	6.41	NA
March 5, 2009	NP	0.00	5.84	NA	NP	0.00	5.20	585.15	NP	0.00	6.04	NA
April 13, 2009	NP	0.00	5.84	NA	NP	0.00	5.20	585.15	NP	0.00	6.04	NA

Table 1. Groundwater and LNAPL Measurement Summary, January 2005 Through the Present, GM Saginaw Malleable Iron Plant, Saginaw, Michigan

Date	MW-180WT reference elevation = 590.67				RW-1 reference elevation = 592.18				RW-2 reference elevation = 592.07			
	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)
January 26, 2005	--	--	--	--	8.43	1.29	9.72	583.65	NP	0.00	8.69	583.38
February 7, 2005	--	--	--	--	8.59	0.70	9.29	583.53	NP	0.00	8.73	583.34
March 17, 2005	7.15	0.02	7.17	583.52	NA	NA	NA	NA	NP	0.00	8.92	583.15
April 13, 2005	NP	0.00	6.87	583.80	8.60	0.28	8.88	583.56	NP	0.00	8.94	583.13
May 31, 2005	NP	0.00	7.01	583.66	8.58	0.21	8.79	583.58	NP	0.00	8.93	583.14
June 28, 2005	6.84	0.01	6.85	583.83	8.13	0.21	8.34	584.03	NP	0.00	8.71	583.36
July 29, 2005	NP	0.00	6.73	583.94	8.05	0.17	8.22	584.12	NP	0.00	8.69	583.38
August 16, 2005	NP	0.00	6.78	583.89	8.18	0.79	8.97	583.94	NP	0.00	8.87	583.40
September 28, 2005	6.99	0.01	7.00	583.68	8.81	0.59	9.40	583.32	NP	0.00	9.01	583.06
October 18, 2005	7.20	0.01	7.21	583.47	8.83	0.91	9.74	583.28	NP	0.00	8.99	583.08
November 30, 2005	NP	0.00	7.11	583.56	8.54	0.68	9.22	583.59	NP	0.00	8.93	583.14
December 26, 2005	NP	0.00	7.20	583.47	NA	NA	NA	NA	NP	0.00	8.99	583.08
January 31, 2006	NP	0.00	6.81	583.86	NA	NA	NA	NA	NP	0.00	8.72	583.35
February 24, 2006	NP	0.00	6.81	583.86	8.49	0.33	8.82	583.66	NP	0.00	8.87	583.20
March 22, 2006	NP	0.00	6.69	583.98	8.35	0.52	8.87	583.79	NP	0.00	NA	NA
April 27, 2006	NP	0.00	6.82	583.85	8.72	0.67	9.39	583.41	NP	0.00	NA	NA
May 25, 2006	NP	0.00	6.76	583.91	8.45	0.56	9.01	583.69	NP	0.00	NA	NA
June 27, 2006	NP	0.00	6.85	583.82	8.71	0.71	9.42	583.41	NP	0.00	NA	NA
July 11, 2006	NP	0.00	6.90	583.77	8.49	0.86	9.35	583.62	NP	0.00	NA	NA
August 23, 2006	NP	0.00	6.65	584.02	8.51	0.97	9.48	583.59	NP	0.00	NA	NA
September 26, 2006	NP	0.00	6.76	583.91	8.31	0.48	8.79	583.83	NP	0.00	8.90	583.17
October 30, 2006	NP	0.00	6.49	584.18	NA	NA	NA	NA	NP	0.00	8.75	583.32
November 27, 2006	NP	0.00	6.59	584.08	8.43	0.61	9.04	583.70	NP	0.00	8.94	583.13
December 27, 2006	NP	0.00	6.64	584.03	NA	NA	NA	NA	NP	0.00	8.76	583.31
January 25, 2007	NP	0.00	6.76	583.91	NA	NA	NA	NA	NP	0.00	NA	NA
March 6, 2007	NP	0.00	7.16	583.51	8.53	0.27	8.80	583.63	NP	0.00	9.14	582.93
March 23, 2007	NP	0.00	6.93	583.74	8.31	0.27	8.58	583.85	NP	0.00	8.64	583.43
April 30, 2007	NP	0.00	6.58	584.09	8.52	0.09	8.61	583.65	NP	0.00	8.98	583.09
May 17, 2007	NP	0.00	6.52	584.15	8.38	0.14	8.52	583.79	NP	0.00	8.99	583.08
June 12, 2007	NP	0.00	6.58	584.09	8.39	0.07	8.46	583.78	NP	0.00	9.03	583.04
July 18, 2007	NP	0.00	6.78	583.89	8.48	0.63	9.09	583.67	NP	0.00	9.07	583.00
August 28, 2007	NP	0.00	6.85	583.82	8.23	0.11	8.34	583.94	NP	0.00	9.00	583.07
September 19, 2007	NP	0.00	6.69	583.98	7.93	0.11	8.04	584.24	NP	0.00	8.44	583.63
October 25, 2007	NP	0.00	7.02	583.65	8.80	0.45	9.25	583.34	NP	0.00	8.93	583.14
November 27, 2007	NP	0.00	7.07	583.60	8.03	0.15	8.18	584.14	NP	0.00	8.04	584.03
January 7, 2008	NP	0.00	7.01	583.66	6.76	0.04	6.80	585.42	NP	0.00	NA	NA
February 22, 2008	NP	0.00	NA	NA	6.06	0.03	6.09	586.12	NP	0.00	6.56	585.51
March 17, 2008	NP	0.00	NA	NA	5.95	0.02	5.97	586.23	NP	0.00	6.36	585.71
April 7, 2008	NP	0.00	6.45	584.22	6.24	0.06	6.30	585.94	NP	0.00	6.51	585.56
May 5, 2008	NP	0.00	6.52	584.15	7.17	0.02	7.19	585.01	NP	0.00	6.18	585.89
June 2, 2008	NP	0.00	6.56	584.11	7.16	0.03	7.19	585.02	NP	0.00	7.33	584.74
July 7, 2007	NP	0.00	6.14	584.53	6.24	0.01	6.25	585.94	NP	0.00	NA	NA
August 13, 2008	NP	0.00	6.25	584.42	NP	0.00	6.49	585.69	NP	0.00	NA	NA
September 6, 2008	NP	0.00	6.45	584.22	NP	0.00	6.60	585.58	NP	0.00	NA	NA
October 9, 2008	NP	0.00	6.31	584.36	NP	0.00	6.34	585.84	NP	0.00	6.69	585.38
November 20, 2008	NP	0.00	6.56	584.11	NP	0.00	6.99	585.19	NP	0.00	7.19	584.88
December 15, 2008	NP	0.00	6.64	584.03	NA	NA	NA	NA	NP	0.00	NA	NA
January 6, 2009	NP	0.00	6.25	584.42	NA	NA	NA	NA	NP	0.00	NA	NA
February 10, 2009	NP	0.00	6.58	584.09	NP	0.00	6.06	586.12	NP	0.00	6.53	585.54
March 5, 2009	NP	0.00	6.40	584.27	NP	0.00	6.21	585.97	NP	0.00	6.63	585.44
April 13, 2009	NP	0.00	6.01	584.66	NP	0.00	5.77	586.41	NP	0.00	6.32	585.75

Table 1. Groundwater and LNAPL Measurement Summary, January 2005 Through the Present, GM Saginaw Malleable Iron Plant, Saginaw, Michigan

Date	RW-3 reference elevation = 592.32				TP-2			
	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)	Depth to LNAPL (feet)	LNAPL Thickness (feet)	Depth to Water (feet)	Groundwater Elevation (corrected)
January 26, 2005	NP	0.00	6.92	585.40	8.33	1.09	9.42	NA
February 7, 2005	NP	0.00	7.57	584.75	8.44	1.05	9.49	NA
March 17, 2005	NP	0.00	7.82	584.50	8.61	1.30	9.91	NA
April 13, 2005	NP	0.00	7.83	584.49	8.49	1.13	9.62	NA
May 31, 2005	NP	0.00	7.88	584.44	8.54	0.33	8.87	NA
June 28, 2005	NP	0.00	7.04	585.28	8.01	0.48	8.49	NA
July 29, 2005	NP	0.00	6.77	585.55	7.97	0.25	8.22	NA
August 18, 2005	NP	0.00	7.72	584.60	8.28	0.75	9.03	NA
September 28, 2005	NP	0.00	8.41	583.91	8.69	0.82	9.51	NA
October 18, 2005	NP	0.00	8.41	583.91	--	--	--	NA
November 30, 2005	NP	0.00	8.02	584.30	--	--	--	NA
December 26, 2005	NP	0.00	7.98	584.34	8.43	0.87	9.30	NA
January 31, 2006	NP	0.00	5.50	586.82	7.82	0.72	8.54	NA
February 24, 2006	NP	0.00	6.78	585.54	8.36	1.04	9.40	NA
March 22, 2006	NP	0.00	6.29	586.03	8.22	0.81	9.03	NA
April 27, 2006	NP	0.00	7.66	584.66	8.57	0.99	9.56	NA
May 25, 2006	NP	0.00	7.25	585.07	8.31	0.96	9.27	NA
June 27, 2006	NP	0.00	7.91	584.41	NA	NA	NA	NA
July 11, 2006	NP	0.00	7.34	584.98	8.03	1.70	9.73	NA
August 23, 2006	NP	0.00	7.89	584.43	NA	NA	NA	NA
September 26, 2006	NP	0.00	7.08	585.24	NA	NA	NA	NA
October 30, 2006	NP	0.00	7.05	585.27	NA	NA	NA	NA
November 27, 2006	NP	0.00	7.50	584.82	NA	NA	NA	NA
December 27, 2006	NP	0.00	7.33	584.99	NA	NA	NA	NA
January 25, 2007	NP	0.00	7.90	584.42	NA	NA	NA	NA
March 6, 2007	NP	0.00	8.18	584.14	8.54	0.92	9.46	NA
March 23, 2007	NP	0.00	NA	NA	8.28	0.89	9.17	NA
April 30, 2007	NP	0.00	8.03	584.29	8.37	0.79	9.16	NA
May 17, 2007	NP	0.00	7.98	584.34	8.34	0.77	9.11	NA
June 12, 2007	NP	0.00	8.21	584.11	8.29	0.76	9.05	NA
July 18, 2007	NP	0.00	8.27	584.05	8.44	0.01	8.45	NA
August 28, 2007	NP	0.00	7.57	584.75	8.12	0.45	8.57	NA
September 19, 2007	NP	0.00	7.03	585.29	7.82	0.11	7.93	NA
October 25, 2007	NP	0.00	8.32	584.00	8.69	0.39	9.08	NA
November 27, 2007	NP	0.00	8.22	584.10	7.95	0.22	8.17	NA
January 7, 2008	NP	0.00	7.30	585.02	6.66	0.04	6.70	NA
February 22, 2008	NP	0.00	5.19	587.13	NA	NA	NA	NA
March 17, 2008	NP	0.00	4.45	587.87	5.79	0.02	5.81	NA
April 7, 2008	NP	0.00	5.03	587.29	6.15	0.02	6.17	NA
May 5, 2008	NP	0.00	6.79	585.53	7.18	0.01	7.19	NA
June 2, 2008	NP	0.00	7.51	584.81	7.09	0.02	7.11	NA
July 7, 2007	NP	0.00	6.78	585.54	6.13	0.03	6.16	NA
August 13, 2008	NP	0.00	6.95	585.37	6.38	0.04	6.42	NA
September 8, 2008	NP	0.00	7.31	585.01	6.60	0.02	6.62	NA
October 9, 2008	NP	0.00	6.83	585.49	NP	0.00	6.25	NA
November 20, 2008	NP	0.00	7.56	584.76	6.89	0.02	6.91	NA
December 15, 2008	NP	0.00	7.39	584.93	6.37	0.01	6.38	NA
January 6, 2009	NP	0.00	NA	NA	NP	0.00	5.68	NA
February 10, 2009	NP	0.00	5.83	586.49	NP	0.00	5.99	NA
March 5, 2009	NP	0.00	5.74	586.58	NP	0.00	6.10	NA
April 13, 2009	NP	0.00	5.66	586.66	NP	0.00	5.68	NA

Table 1. Groundwater and LNAPL Measurement Summary, January 2005 Through the Present, GM Saginaw Malleable Iron Plant, Saginaw, Michigan

Notes:

The reference elevation for each of the recovery wells (RW-1, RW-2, RW-3, and RW-4) is the ground surface elevation; approximately equal to the elevation of the edge of the vault.

NA = not available; monitoring well inaccessible (e.g., covered by pallet, gravel, roll-off, vehicle, or snowpile).

-- = Not measured.

NP = LNAPL was not present in well.

An LNAPL density of 0.92 was used to correct the water level elevations for the presence of LNAPL.
LNAPL is periodically removed by bailing from monitoring well MW-178WT.