

December 28, 2017

Mr. Eric Van Riper
Senior Project Manager
Michigan Department of Environmental Quality
Remediation Division
Constitution Hall, South Tower, 4th Floor
525 W. Allegan Street
Lansing, Michigan 48933

RE: Windiate Park/Dixieland Subdivision Landfill, Genesee County, Michigan (Site ID No. 25000689)
FILE: 15388/64738 - Soil Cover Inspection Report

Dear **Mr. Van Riper**:

On behalf of the Revitalizing Auto Communities Environmental Response Trust ("RACER Trust"), O'Brien & Gere Engineers, Inc. (OBG) performed a soil cover inspection at Windiate Park on November 2, 2017. The inspection was conducted in accordance with the September 2002 *Operation & Maintenance Plan* for Windiate Park.

During the inspection the soil cover was observed to be in good condition and no soil cover repairs are necessary at this time. However, it should be noted that on the City of Flint owned parcel, an area was observed where water has ponded after rain events. Please refer to the attached inspection sheet and map for further details.

The next semiannual inspection of the soil cover is scheduled for the spring of 2018.

Please contact me at (313) 333-0211 if you have any questions.

Very truly yours,
O'BRIEN & GERE ENGINEERS, INC.

Clifford S. Yantz
Scientist-3

Enclosures


cc: Adam Moore, Director of Parks & Recreation - City of Flint
Grant Trigger, RACER Trust
David Favero, RACER Trust



WINDIATE PARK SOIL COVER MAINTENANCE CHECKLIST

Inspection Date: November 2, 2017

Inspected By: Kevin Schneider
(Print name)



(Signature)

O'Brien & Gere
(Employer)

Inspected Item:	Comments:
<i>SOIL COVER</i>	Acceptable. No maintenance required at this time.
<i>GRASS/VEGETATIVE LAYER</i>	Acceptable. No maintenance required at this time. One area was observed where water had previously ponded after rain events. Located east of the basketball court.
<i>POST & CABLE / VEHICLE GATES</i>	Acceptable. Fourteen damaged posts were observed during the site inspection (either partially down or completely down). Two sections of down cable were observed. The south and west maintenance vehicle access gates were locked.
<i>PERMANENT MARKERS</i>	Not applicable.
<i>OTHER OBSERVATIONS</i>	A number of mole mounds were observed. Fewer disturbances were observed compared to previous inspections.

Recommended Corrective Action Measures:

Add additional soil to area where water has ponded.

Notes:

1. See attached Inspection Map for further details.
2. This Checklist is to be completed in accordance with the Windiate Park O&M Plan.

Gauss mowed

light Rain 50's

INSPECTION MAP

INSPECTED BY: Kevin Schneider

INSPECTION DATE: 11/2/17

WINDIATE PARK FLINT, MICHIGAN

