

RACER Trust

Semi-Annual Progress and Data Report – Second Half 2021

USEPA ID No. IND000806844

Former GM Delco Plant 5

Kokomo, Indiana

January 14, 2022

Semi-Annual Progress and Data Report – Second Half 2021

USEPA ID No. IND000806844

Former GM Delco Plant 5

Kokomo, Indiana

January 14, 2022

Prepared By:

Arcadis U.S., Inc.

150 W. Market Street, Suite 728

Indianapolis

Indiana 46204

Phone: 317 231 6500

Fax: 317 231 6514

Prepared For:

Robert Hare

Cleanup Manager

RACER Trust


1505 Woodward Avenue, Suite 200

PO Box 43859

Detroit, MI 48226


Our Ref:

30075940



Severin Presswood

Staff Geologist



Matthew Griles, LPG

Senior Project Geologist



Sarah Fisher

Senior Scientist

This document is intended only for the use of the individual or entity for which it was prepared and may contain information that is privileged, confidential and exempt from disclosure under applicable law. Any dissemination, distribution or copying of this document is strictly prohibited.

Contents

1	Introduction.....	1
2	Progress Report.....	1
3	Groundwater Gauging.....	1
4	Semi-Annual Groundwater Monitoring.....	2
4.1	Groundwater Sampling	2
4.2	Groundwater Results	2
4.2.1	Drinking Water Screening Criteria.....	3
4.2.2	Groundwater Vapor Intrusion Screening Criteria.....	3
5	Summary and Conclusions	3
6	References	4

Tables

Table 1.	Monitoring Well Groundwater Elevation Data
Table 2.	Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
Table 3.	Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria

Figures

Figure 1.	Potentiometric Surface – S1 Unit (October 8, 2021)
Figure 2.	Potentiometric Surface – S2 Unit (October 8, 2021)
Figure 3.	Groundwater Volatile Organic Compound Analytical Results Screened with MCLs
Figure 4.	TCE Groundwater Concentration Contours – S1 Unit (October 29, 2021)
Figure 5A.	Off-Site Groundwater Volatile Organic Compound Analytical Results Screened with Residential Groundwater Vapor Intrusion Criteria
Figure 5B.	Off-Site Groundwater Volatile Organic Compound Analytical Results Screened with Commercial Groundwater Vapor Intrusion Criteria

Appendices

Appendix A.	Second Half 2021 Progress Report
Appendix B.	Groundwater Analytical Reports and Data Validation Reports (provided on CD)

1 Introduction

Arcadis U.S. Inc. (Arcadis) has prepared this Semi-Annual Progress and Data Report on behalf of the Revitalizing Auto Communities Environmental Response (RACER) Trust. This report summarizes the second half 2021 activities related to groundwater gauging and groundwater sampling activities at the Former GM Delco Plant 5 in Kokomo, Indiana (the site).

2 Progress Report

In accordance with Section VII, Paragraph 26.b of the Administrative Order on Consent (United States Environmental Protection Agency [USEPA] Docket No. RCRA-05-2011-0017), the Second Half 2021 Progress Report is included as **Appendix A** and provides a summary of work performed to date, data collected, problems encountered, project schedule, and percent project completed.

3 Groundwater Gauging

On October 8, 2021, Arcadis measured the depth to groundwater at 62 monitoring wells located in the upper two sand and gravel units (S1 Unit and S2 Unit) at the site. The groundwater gauging data presented in **Table 1** were used to calculate groundwater elevations at each of the monitoring wells. The groundwater elevation contours in the S1 Unit are provided as **Figure 1**. The groundwater elevation contours in the S2 Unit are provided as **Figure 2**.

Potentiometric Data for S1 and S2 Units – October 2021		
Sand and Gravel Unit	Potentiometric Surface Elevation (ft amsl)	General Gradient Direction
S1 Unit	804.62 to 815.53	Southeast
S2 Unit	809.55 to 809.99	Northwest and South

ft amsl = feet above mean sea level

Groundwater in both the S1 Unit and S2 Unit are confined by overlying clay till units. Groundwater flow direction within the S1 Unit is consistent with previously observed groundwater contours and with those used in groundwater modeling previously performed by Arcadis. The groundwater gradient in the S1 Unit is minimal across the site; however, the gradient increases southeast of the site. Groundwater flow direction within the S2 Unit is split primarily to the south and northwest, which has previously been observed within the S2 Unit at the site. The groundwater gradient in the S2 Unit is flat, with only 0.44 feet difference in head observed between the northwestern and southeastern portions of the site. Arcadis will continue to evaluate the groundwater potentiometric surfaces and monitor flow directions for both the S1 Unit and S2 Unit through future gauging events.

4 Semi-Annual Groundwater Monitoring

4.1 Groundwater Sampling

On October 8, 2021, Arcadis deployed Passive Diffusion Bags (PDBs) in 38 monitoring wells screened in the S1 Unit to evaluate groundwater conditions at the site. Prior to deploying the PDBs, depth to groundwater and total depth of the monitoring wells were measured to verify the PDB placement. Each PDB was connected to a dedicated line in the monitoring well to ensure placement in the center of the screen. The PDBs were allowed to equilibrate inside each monitoring well for a minimum of 3-weeks prior to sampling.

Groundwater samples were collected on October 29, 2021. The PDBs were removed from the monitoring wells and groundwater samples were collected via a dedicated straw directly into laboratory-supplied containers. All containers were immediately sealed, labeled, placed in an ice-packed cooler, and transported to Pace Analytical Services, Inc. (Pace), located in Indianapolis, Indiana. The groundwater samples were analyzed for VOCs in accordance with the USEPA SW-846, Method 8260.

4.2 Groundwater Results

VOC analytical results for groundwater samples collected during the reporting period are presented in **Table 2**. The laboratory analytical reports, along with the validation summaries, are provided in **Appendix B**. Analytes that have been detected at concentrations higher than the laboratory reporting limits are presented in **Table 2** and include:

- 1,1,1-trichloroethane
- 1,1-dichloroethane (1,1-DCA)
- 1,1-dichloroethene (1,1-DCE)
- Benzene
- Chloroform
- cis-1,2-dichloroethene (cis-1,2-DCE)
- Toluene
- trans-1,2-dichloroethene (trans-1,2-DCE)
- Trichloroethene (TCE)
- Vinyl chloride

The analytical results in **Table 2** were compared to Drinking Water Screening Criteria (Maximum Contaminant Levels [MCLs] or the Indiana Department of Environmental Management [IDEM] Remediation Closure Guide [RCG] Tap Water Criteria, when MCLs are not established). Analytes that were detected at concentrations higher than the Drinking Water Screening Criteria during the second half 2021 event include:

- 1,1-DCE
- cis-1,2-DCE
- trans-1,2-DCE
- TCE
- Vinyl chloride

Groundwater analytical results from the off-site S1 Unit were also compared to the site-specific Residential and Commercial/Industrial Groundwater Vapor Intrusion Screening Criteria (**Table 3**). TCE was the only analyte that was detected at concentrations higher than the site-specific Residential or Commercial/Industrial Groundwater Vapor Intrusion Screening Criteria.

4.2.1 Drinking Water Screening Criteria

Based on the groundwater data collected during the second half 2021; 1,1-DCE, cis-1,2-DCE, trans-1,2-DCE, TCE, and vinyl chloride were detected at concentrations higher than their respective Drinking Water Screening Criteria. Nineteen monitoring wells contained at least one concentration higher than Drinking Water Screening Criteria. As of 2016, the properties in the vicinity of these monitoring wells were connected to municipal water as evidenced by billing records. Additionally, a restriction of on-site potable water wells was proposed in the 2019 Corrective Measures Proposal submitted to USEPA (Arcadis 2019) and the Statement of Basis issued by the USEPA on February 1, 2021 (USEPA 2021). Therefore, there are no completed pathways for drinking groundwater in the vicinity of the site. Analytical results for constituents that have been detected within the past four sampling events are screened against the Drinking Water Screening Criteria are presented on **Figure 3**. Since TCE is the primary constituent of concern at the site, **Figure 4** presents groundwater isoconcentration contours for TCE in the S1 Unit. The TCE concentrations in groundwater are delineated with the existing monitoring well network.

4.2.2 Groundwater Vapor Intrusion Screening Criteria

Off-site groundwater analytical results from the S1 Unit were also compared to site-specific Groundwater Vapor Intrusion Screening Criteria, as presented in **Table 3** and shown on **Figure 5A** and **Figure 5B**. These criteria have been established for two off site conditions: residential and commercial/industrial property uses. The screening criteria were calculated following an approach described in the IDEM 2012 RCG and detailed in the Risk Assessment Addendum to CMP Amendment (Arcadis 2014). Three monitoring wells have historically exceeded the site-specific Groundwater Vapor Intrusion Screening Criteria: MW-0606-S1, 0612-S1, and MW-0704-S1. The TCE concentration observed at monitoring well MW-0606-S1 did not exceed the site-specific Groundwater Vapor Intrusion Screening Criteria during this sampling event. The TCE concentration observed at monitoring well MW-0612-S1 (3610 µg/L) exceeded the site-specific Groundwater Vapor Intrusion Screening Criteria for both Off-site Residential (1540 µg/L) and Off-site Commercial/Industrial (2150 µg/L) property uses. The TCE concentrations detected in monitoring well MW-0612-S1 have been relatively stable throughout the monitoring program. The TCE concentration observed at monitoring well MW-0704-S1 (2060 µg/L) exceeded the site-specific Groundwater Vapor Intrusion Screening Criteria for Off-site Residential property use. The TCE concentrations in monitoring MW-0704-S1 have fluctuated around the site-specific Groundwater Vapor Intrusion Screening Criteria over the past several years. No other constituents were detected at concentrations greater than or equal to the Groundwater Vapor Intrusion Screening Criteria. Vapor intrusion evaluation in the off-site neighborhood is being managed by USEPA.

5 Summary and Conclusions

During the second half 2021 groundwater sampling event, concentrations of site-specific constituents of concern were higher than the Drinking Water Screening Criteria in 19 of the 38 monitoring wells sampled in the S1 Unit. However, groundwater is not currently known to be used for potable purposes at or in the vicinity of the site; therefore, there are no known exposures of the groundwater.

The TCE concentration detected in groundwater from monitoring wells MW-0612-S1 and MW-0704-S1 (3610 and 2060 µg/L), located immediately east of the site, exceeded the site-specific Groundwater Vapor Intrusion Screening Criteria for Residential property use. TCE concentration detected in groundwater from monitoring well

MW-0612-S1 also exceeded the site-specific Groundwater Vapor Intrusion Screening Criteria for Commercial/Industrial property use. Vapor intrusion evaluation in the off-site neighborhood is being managed by USEPA.

Groundwater concentrations in the S1 Unit are consistent with past monitoring events with the concentrations in several monitoring wells fluctuating by orders of magnitude through time. The groundwater isoconcentration contours for TCE in the S1 Unit has maintained a similar footprint for many years. In general, groundwater concentrations are consistent with past observations, TCE concentrations are delineated in the S1 Unit, and there are no known exposures to groundwater impacts.

RACER Trust plans to implement the final remedy (in-situ soil stabilization and solidification) in 2022 based on the USEPA Final Decision and Response to Comments in June 2021. The semi-annual groundwater sampling results from second half of 2021 will be used to help establish a baseline for potential increases in VOC concentrations observed during implementation of the final remedy.

6 References

- Arcadis U.S., Inc. 2014. Risk Assessment Addendum to CMP Amendment. Former GM Delco Plant 5, Kokomo, Indiana. June 11.
- Arcadis U.S., Inc. 2019. RCRA Corrective Action Corrective Measures Proposal, Former GM Delco Plant 5, Kokomo, IN. September 5.
- IDEM. 2012. Remediation Closure Guide. Office of Land Quality. March 22 with corrections through July 9.
- USEPA. 2011. Administrative Order on Consent (USEPA Docket No. RCRA-05-2011-0017), Remediation and Reuse Branch, Land and Chemicals Division. September 29.
- USEPA. 2021 Final Decision and Response to Comments for RACER Trust Former GM Delco Plant 5, 1723 North Washington Street, Kokomo, Indiana, EPA ID: IND 000 806 844. June 16

Tables

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0101-P1	11/15/2004	8.13	9.85	826.36	818.23
MW-0101-P1	10/25/2005	9.51	9.98	826.36	816.85
MW-0101-P1	3/24/2006	Abandoned Well			
DR-1301-S1	3/3/2017	12.15	24.62	827.04	814.89
DR-1301-S1	9/6/2017	12.78	24.82	827.04	814.26
DR-1301-S1	3/6/2018	11.05	24.87	827.04	815.99
DR-1301-S1	9/12/2018	10.92	23.90	827.04	816.12
DR-1301-S1	3/4/2019	11.70	24.84	827.04	815.34
DR-1301-S1	9/6/2019	13.27	24.84	827.04	813.77
DR-1301-S1	3/4/2020	11.97	24.82	827.04	815.07
DR-1301-S1	3/5/2021	13.46	24.89	827.04	813.58
DR-1301-S1	10/8/2021	13	24.9	827.04	814.04
IW-1301-S1	3/3/2017	12.03	23.62	826.97	814.94
IW-1301-S1	9/6/2017	12.53	23.85	826.97	814.44
IW-1301-S1	3/6/2018	11.02	23.88	826.97	815.95
IW-1301-S1	9/12/2018	11.00	24.80	826.97	815.97
IW-1301-S1	3/4/2019	11.62	23.87	826.97	815.35
IW-1301-S1	9/6/2019	13.21	23.80	826.97	813.76
IW-1301-S1	3/4/2020	11.90	23.87	826.97	815.07
IW-1301-S1	3/5/2021	13.35	23.9	826.97	813.62
IW-1301-S1	10/8/2021	13	24	826.97	813.97
MW-0101-S1U	11/15/2004	11.15	17.50	826.36	815.21
MW-0101-S1U	10/25/2005	12.02	17.51	826.36	814.34
MW-0101-S1U	3/24/2006	10.52	17.23	826.36	815.84
MW-0101-S1U	3/31/2006	9.75	17.23	826.36	816.61
MW-0101-S1U	4/28/2006	10.42	NM	826.36	815.94
MW-0101-S1U	12/5/2006	9.13	17.51	826.36	817.23
MW-0101-S1U	3/8/2007	10.21	17.51	826.36	816.15
MW-0101-S1U	1/16/2008	10.69	17.61	826.36	815.67
MW-0101-S1U	11/11/2008	14.31	17.46	826.36	812.05
MW-0101-S1U	2/17/2009	12.66	NM	826.36	813.70
MW-0101-S1U	6/12/2009	11.18	NM	826.36	815.18
MW-0101-S1U	3/29/2012	11.23	17.70	826.36	815.13
MW-0101-S1U	10/9/2012	13.76	17.50	826.36	812.60
MW-0101-S1U	3/12/2013	11.73	17.50	826.36	814.63
MW-0101-S1U	9/24/2013	12.70	17.76	826.36	813.66
MW-0101-S1U	4/22/2014	11.46	17.66	826.36	814.90
MW-0101-S1U	9/3/2014	13.09	17.64	826.36	813.27
MW-0101-S1U	3/10/2015	12.03	16.64	826.36	814.33
MW-0101-S1U	9/8/2015	12.10	17.45	826.36	814.26
MW-0101-S1U	3/10/2016	11.68	17.77	826.36	814.68
MW-0101-S1U	9/7/2016	12.47	17.64	826.36	813.89
MW-0101-S1U	11/16/2016	12.63	NM	826.36	813.73

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0101-S1U	3/3/2017	11.22	17.37	825.74	814.52
MW-0101-S1U	9/6/2017	11.69	17.61	825.74	814.05
MW-0101-S1U	3/6/2018	10.19	17.85	825.74	815.55
MW-0101-S1U	9/12/2018	10.14	17.62	825.74	815.60
MW-0101-S1U	3/4/2019	10.81	17.60	825.74	814.93
MW-0101-S1U	9/6/2019	12.35	17.65	825.74	813.39
MW-0101-S1U	3/4/2020	11.02	17.65	825.74	814.72
MW-0101-S1U	3/5/2021	12.44	17.68	825.74	813.30
MW-0101-S1U	10/8/2021	12.00	12.67	825.74	813.74
MW-0102-S1U	11/15/2004	11.10	26.00	826.36	815.26
MW-0102-S1U	9/20/2005	12.28	26.14	826.36	814.08
MW-0102-S1U	10/20/2005	12.12	26.28	826.36	814.24
MW-0102-S1U	10/25/2005	12.03	26.28	826.36	814.33
MW-0102-S1U	3/22/2006	10.50	25.90	826.36	815.86
MW-0102-S1U	3/31/2006	9.73	25.90	826.36	816.63
MW-0102-S1U	4/28/2006	10.47	NM	826.36	815.89
MW-0102-S1U	12/5/2006	9.33	NM	826.36	817.03
MW-0102-S1U	3/8/2007	10.32	26.28	826.36	816.04
MW-0102-S1U	1/16/2008	11.00	26.40	826.36	815.36
MW-0102-S1U	11/11/2008	14.33	26.26	826.36	812.03
MW-0102-S1U	2/17/2009	12.51	NM	826.36	813.85
MW-0102-S1U	6/12/2009	11.18	NM	826.36	815.18
MW-0102-S1U	3/29/2012	11.25	26.43	826.36	815.11
MW-0102-S1U	10/9/2012	13.76	26.25	826.36	812.60
MW-0102-S1U	3/12/2013	11.91	26.15	826.36	814.45
MW-0102-S1U	9/24/2013	12.74	26.41	826.36	813.62
MW-0102-S1U	4/22/2014	11.45	26.37	826.36	814.91
MW-0102-S1U	9/3/2014	13.06	26.40	826.36	813.30
MW-0102-S1U	3/10/2015	12.02	26.38	826.36	814.34
MW-0102-S1U	9/8/2015	12.15	26.21	826.36	814.21
MW-0102-S1U	3/10/2016	11.63	27.46	826.36	814.73
MW-0102-S1U	9/7/2016	12.39	26.41	826.36	813.97
MW-0102-S1U	11/16/2016	12.66	NM	826.36	813.70
MW-0102-S1U	3/3/2017	11.17	26.12	825.63	814.46
MW-0102-S1U	9/6/2017	11.70	26.38	825.63	813.93
MW-0102-S1U	3/6/2018	10.23	26.43	825.63	813.93
MW-0102-S1U	9/12/2018	10.12	26.34	825.63	815.51
MW-0102-S1U	3/4/2019	10.84	26.39	825.63	814.79
MW-0102-S1U	9/6/2019	12.38	26.35	825.63	813.25
MW-0102-S1U	3/4/2020	11.02	26.32	825.63	814.61
MW-0102-S1U	3/5/2021	12.41	26.40	825.63	813.22
MW-0102-S1U	10/8/2021	12.02	26.23	825.63	813.61
MW-0103-S1U	10/25/2005	13.47	NM	828.15	814.68

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0103-S1U	11/15/2005	12.60	20.00	828.15	815.55
MW-0103-S1U	3/22/2006	12.03	19.76	828.15	816.12
MW-0103-S1U	3/31/2006	11.26	19.76	828.15	816.89
MW-0103-S1U	4/28/2006	11.91	NM	828.15	816.24
MW-0103-S1U	12/5/2006	10.70	19.77	828.15	817.45
MW-0103-S1U	3/8/2007	11.71	19.76	828.15	816.44
MW-0103-S1U	1/16/2008	12.46	19.89	828.15	815.69
MW-0103-S1U	11/11/2008	15.87	19.81	828.15	812.28
MW-0103-S1U	2/17/2009	14.06	NM	828.15	814.09
MW-0103-S1U	6/12/2009	12.63	NM	828.15	815.52
MW-0103-S1U	10/9/2012	15.30	19.66	828.15	812.85
MW-0103-S1U	3/12/2013	13.47	19.66	828.15	814.68
MW-0103-S1U	9/24/2013	14.29	19.75	828.15	813.86
MW-0103-S1U	4/22/2014	12.94	19.74	828.15	815.21
MW-0501-P1	9/20/2005	12.09	18.85	828.62	816.53
MW-0501-P1	10/18/2005	13.22	18.95	828.62	815.40
MW-0501-P1	10/25/2005	12.97	18.95	828.62	815.65
MW-0501-P1	3/22/2006	12.67	18.95	828.62	815.95
MW-0501-P1	3/31/2006	11.84	18.95	828.62	816.78
MW-0501-P1	4/28/2006	11.29	NM	828.62	817.33
MW-0501-P1	12/5/2006	10.46	18.69	828.62	818.16
MW-0501-P1	3/8/2007	10.79	18.71	828.62	817.83
MW-0501-P1	1/16/2008	11.82	18.80	828.62	816.80
MW-0501-P1	11/11/2008	14.48	18.71	828.62	814.14
MW-0501-P1	2/17/2009	11.93	NM	828.62	816.69
MW-0103-S1U	9/3/2014	14.59	19.62	828.15	813.56
MW-0103-S1U	3/10/2015	13.55	19.65	828.15	814.60
MW-0103-S1U	9/8/2015	13.57	19.64	828.15	814.58
MW-0103-S1U	3/10/2016	13.08	19.73	828.15	815.07
MW-0103-S1U	9/7/2016	13.90	19.72	828.15	814.25
MW-0103-S1U	11/16/2016	14.19	NM	828.15	813.96
MW-0103-S1U	3/3/2017	12.71	19.75	827.57	814.86
MW-0103-S1U	9/6/2017	13.18	19.68	827.57	814.39
MW-0103-S1U	3/6/2018	11.62	19.67	827.57	815.95
MW-0103-S1U	9/12/2018	11.58	19.61	827.57	815.99
MW-0103-S1U	3/4/2019	12.29	19.70	827.57	815.28
MW-0103-S1U	9/6/2019	13.82	19.70	827.57	813.75
MW-0103-S1U	3/4/2020	12.52	19.76	827.57	815.05
MW-0103-S1U	3/5/2021	14.03	19.73	827.57	813.54
MW-0103-S1U	10/8/2021	13.49	17.68	827.57	814.08
MW-0501-S1	3/22/2006	12.18	34.39	828.65	816.47
MW-0501-S1	3/31/2006	11.41	34.39	828.65	817.24
MW-0501-S1	4/28/2006	12.07	NM	828.65	816.58

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0501-S1	12/5/2006	10.84	33.95	828.65	817.81
MW-0501-S1	3/8/2007	11.90	33.74	828.65	816.75
MW-0501-S1	1/16/2008	12.67	33.95	828.65	815.98
MW-0501-S1	11/11/2008	16.10	33.60	828.65	812.55
MW-0501-S1	2/17/2009	14.44	NM	828.65	814.21
MW-0501-S1	6/12/2009	12.77	NM	828.65	815.88
MW-0501-S1	4/13/2010	12.52	33.33	828.65	816.13
MW-0501-S1	9/5/2010	15.30	33.00	828.65	813.35
MW-0501-S1	4/20/2011	12.12	32.98	828.65	816.53
MW-0501-S1	9/27/2011	13.26	33.14	828.65	815.39
MW-0501-S1	3/29/2012	12.89	33.11	828.65	815.76
MW-0501-S1	10/9/2012	15.59	32.95	828.65	813.06
MW-0501-S1	3/12/2013	13.73	32.95	828.65	814.92
MW-0501-S1	9/24/2013	14.48	33.00	828.65	814.17
MW-0501-S1	4/22/2014	13.08	32.99	828.65	815.57
MW-0501-S1	9/3/2014	14.82	32.94	828.65	813.83
MW-0501-S1	3/10/2015	13.78	32.86	828.65	814.87
MW-0501-S1	9/8/2015	13.92	32.60	828.65	814.73
MW-0501-S1	3/10/2016	13.34	32.84	828.65	815.31
MW-0501-S1	9/7/2016	14.11	32.85	828.65	814.54
MW-0501-S1	11/16/2016	14.45	NM	828.65	814.20
MW-0501-S1	3/3/2017	12.89	32.51	827.92	815.03
MW-0501-S1	9/6/2017	13.37	32.71	827.92	814.55
MW-0501-S1	3/6/2018	11.81	32.71	827.92	816.11
MW-0501-S1	9/12/2018	11.71	32.62	827.92	816.21
MW-0501-S1	3/4/2019	12.45	32.69	827.92	815.47
MW-0501-S1	9/6/2019	14.02	32.60	827.92	813.90
MW-0501-S1	3/4/2020	12.77	32.60	827.92	815.15
MW-0501-S1	3/5/2021	14.31	32.60	827.92	813.61
MW-0501-S1	10/8/2021	13.74	32.70	827.92	814.18
MW-0501-S2	10/18/2005	14.87	76.30	828.75	813.88
MW-0501-S2	10/25/2005	15.02	76.30	828.75	813.73
MW-0501-S2	3/21/2006	12.83	76.30	828.75	815.92
MW-0501-S2	3/31/2006	11.98	76.30	828.75	816.77
MW-0501-S2	4/28/2006	12.00	NM	828.75	816.75
MW-0501-S2	12/5/2006	9.83	76.13	828.75	818.92
MW-0501-S2	3/8/2007	11.79	76.09	828.75	816.96
MW-0501-S2	1/16/2008	14.80	76.20	828.75	813.95
MW-0501-S2	11/11/2008	21.21	76.12	828.75	807.54
MW-0501-S2	2/17/2009	17.60	NM	828.75	811.15
MW-0501-S2	6/12/2009	15.49	NM	828.75	813.26
MW-0501-S2	4/13/2010	14.37	76.12	828.75	814.38
MW-0501-S2	9/5/2010	19.74	76.11	828.75	809.01

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0501-S2	4/20/2011	15.01	76.00	828.75	813.74
MW-0501-S2	9/27/2011	17.44	75.24	828.75	811.31
MW-0501-S2	3/29/2012	14.62	76.21	828.75	814.13
MW-0501-S2	10/9/2012	20.48	76.15	828.75	808.27
MW-0501-S2	3/12/2013	15.08	76.15	828.75	813.67
MW-0501-S2	9/24/2013	17.93	76.20	828.75	810.82
MW-0501-S2	4/22/2014	15.80	77.48	828.75	812.95
MW-0501-S3	10/20/2005	15.00	94.98	828.78	813.78
MW-0501-S3	10/25/2005	15.04	94.98	828.78	813.74
MW-0501-S3	3/21/2006	12.81	94.98	828.78	815.97
MW-0501-S3	3/31/2006	12.06	94.98	828.78	816.72
MW-0501-S3	4/28/2006	12.02	NM	828.78	816.76
MW-0501-S3	12/5/2006	10.48	94.75	828.78	818.30
MW-0501-S3	3/8/2007	11.86	94.64	828.78	816.92
MW-0501-S3	1/16/2008	14.86	94.80	828.78	813.92
MW-0501-S3	11/11/2008	21.27	94.85	828.78	807.51
MW-0501-S3	2/17/2009	17.68	NM	828.78	811.10
MW-0501-S3	6/12/2009	15.58	NM	828.78	813.20
MW-0501-S3	4/13/2010	14.42	94.73	828.78	814.36
MW-0501-S3	9/5/2010	19.82	96.05	828.78	808.96
MW-0501-S3	4/20/2011	15.11	94.60	828.78	813.67
MW-0501-S3	9/27/2011	17.44	94.90	828.78	811.34
MW-0501-S3	10/9/2012	14.20	31.91	828.78	814.58
MW-0501-S3	8/24/2015	Abandoned Well			
MW-0501-S2	9/3/2014	19.70	77.62	828.75	809.05
MW-0501-S2	3/10/2015	17.08	NM	828.75	811.67
MW-0501-S2	9/8/2015	15.21	74.02	828.75	813.54
MW-0501-S2	3/10/2016	15.33	76.24	828.75	813.42
MW-0501-S2	9/7/2016	18.36	76.25	828.75	810.39
MW-0501-S2	11/16/2016	16.55	NM	828.75	812.20
MW-0501-S2	3/3/2017	13.88	76.05	828.08	814.20
MW-0501-S2	9/6/2017	16.21	76.20	828.08	811.87
MW-0501-S2	3/6/2018	12.96	76.23	828.08	815.12
MW-0501-S2	9/12/2018	13.58	76.10	828.08	814.50
MW-0501-S2	3/4/2019	13.85	76.24	828.08	814.23
MW-0501-S2	9/6/2019	18.12	76.12	828.08	809.96
MW-0501-S2	3/4/2020	12.48	76.20	828.08	815.60
MW-0501-S2	3/5/2021	17.98	76.22	828.08	810.10
MW-0501-S2	10/8/2021	18.53	76.50	828.08	809.55
MW-0502-S1	9/20/2005	12.20	32.59	826.34	814.14
MW-0502-S1	10/19/2005	11.91	32.78	826.34	814.43
MW-0502-S1	10/25/2005	11.91	32.78	826.34	814.43
MW-0502-S1	3/24/2006	10.41	32.54	826.34	815.93

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0502-S1	3/31/2006	9.64	32.54	826.34	816.70
MW-0502-S1	4/28/2006	10.32	NM	826.34	816.02
MW-0502-S1	12/5/2006	9.25	NM	826.34	817.09
MW-0502-S1	3/8/2007	10.12	32.50	826.34	816.22
MW-0502-S1	1/16/2008	10.95	32.62	826.34	815.39
MW-0502-S1	11/11/2008	14.22	32.40	826.34	812.12
MW-0502-S1	2/17/2009	12.54	NM	826.34	813.80
MW-0502-S1	6/12/2009	11.04	NM	826.34	815.30
MW-0502-S1	4/13/2010	10.78	32.55	826.34	815.56
MW-0502-S1	9/5/2010	13.46	32.60	826.34	812.88
MW-0502-S1	4/20/2011	10.29	32.45	826.34	816.05
MW-0502-S1	9/27/2011	11.44	32.65	826.34	814.90
MW-0502-S1	3/29/2012	11.08	32.61	826.34	815.26
MW-0502-S1	10/9/2012	13.65	32.51	826.34	812.69
MW-0502-S1	3/12/2013	11.73	32.51	826.34	814.61
MW-0502-S1	9/24/2013	12.62	32.63	826.34	813.72
MW-0502-S1	4/22/2014	11.35	32.62	826.34	814.99
MW-0502-S1	9/3/2014	12.96	32.66	826.34	813.38
MW-0502-S1	3/10/2015	11.90	32.63	826.34	814.44
MW-0502-S1	9/8/2015	12.02	32.39	826.34	814.32
MW-0502-S1	3/10/2016	11.51	32.62	826.34	814.83
MW-0502-S1	9/7/2016	12.26	32.55	826.34	814.08
MW-0502-S1	11/16/2016	12.51	NM	826.34	813.83
MW-0502-S1	3/3/2017	11.08	31.95	825.72	814.64
MW-0502-S1	9/6/2017	11.58	32.19	825.72	814.14
MW-0502-S1	3/6/2018	10.04	32.22	825.72	815.68
MW-0502-S1	9/12/2018	10.02	32.15	825.72	815.70
MW-0502-S1	3/4/2019	10.65	32.12	825.72	815.07
MW-0502-S1	9/6/2019	12.02	32.20	825.72	813.70
MW-0502-S1	3/4/2020	10.88	32.23	825.72	814.84
MW-0502-S1	3/5/2021	12.31	32.25	825.72	813.41
MW-0502-S1	10/8/2021	11.93	32.18	825.72	813.79
MW-0503-S1	10/18/2005	12.51	32.57	826.82	814.31
MW-0503-S1	10/25/2005	12.51	32.57	826.82	814.31
MW-0503-S1	3/24/2006	11.09	32.27	826.82	815.73
MW-0503-S1	3/31/2006	10.32	32.27	826.82	816.50
MW-0503-S1	4/28/2006	11.00	NM	826.82	815.82
MW-0503-S1	12/5/2006	9.84	NM	826.82	816.98
MW-0503-S1	3/8/2007	10.80	32.32	826.82	816.02
MW-0503-S1	1/16/2008	11.57	32.42	826.82	815.25
MW-0503-S1	11/11/2008	14.75	32.20	826.82	812.07
MW-0503-S1	2/17/2009	12.96	NM	826.82	813.86
MW-0503-S1	6/12/2009	11.68	NM	826.82	815.14

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0503-S1	4/13/2010	11.46	32.16	826.82	815.36
MW-0503-S1	9/5/2010	14.04	32.00	826.82	812.78
MW-0503-S1	4/20/2011	10.87	31.98	826.82	815.95
MW-0503-S1	9/27/2011	11.99	32.35	826.82	814.83
MW-0503-S1	3/29/2012	11.77	32.40	826.82	815.05
MW-0503-S1	10/9/2012	14.20	31.91	826.82	812.62
MW-0503-S1	3/12/2013	12.35	31.91	826.82	814.47
MW-0503-S1	9/24/2013	13.20	32.30	826.82	813.62
MW-0503-S1	4/22/2014	11.95	31.87	826.82	814.87
MW-0503-S1	9/3/2014	13.51	31.96	826.82	813.31
MW-0503-S1	3/10/2015	12.49	31.56	826.82	814.33
MW-0503-S1	9/8/2015	12.62	31.20	826.82	814.2
MW-0503-S1	3/10/2016	12.11	31.32	826.82	814.71
MW-0503-S1	9/7/2016	12.80	13.34	826.82	814.02
MW-0503-S1	11/16/2016	13.13	NM	826.82	813.69
MW-0503-S1	3/3/2017	10.73	30.90	826.25	814.52
MW-0503-S1	9/6/2017	12.20	30.94	826.25	814.05
MW-0503-S1	3/6/2018	10.73	30.94	826.25	815.52
MW-0503-S1	9/12/2018	10.66	30.80	826.25	815.59
MW-0503-S1	3/4/2019	11.32	30.78	826.25	814.93
MW-0503-S1	9/6/2019	12.85	30.85	826.25	813.40
MW-0503-S1	3/4/2020	11.48	30.80	826.25	814.77
MW-0503-S1	3/5/2021	12.83	30.71	826.25	813.42
MW-0503-S1	10/8/2021	12.43	30.67	826.25	813.82
MW-0503-S2	10/18/2005	13.28	68.33	826.81	813.53
MW-0503-S2	10/25/2005	13.27	68.33	826.81	813.54
MW-0503-S2	3/24/2006	10.38	68.05	826.81	816.43
MW-0503-S2	3/31/2006	9.53	68.05	826.81	817.28
MW-0503-S2	4/28/2006	10.51	NM	826.81	816.30
MW-0503-S2	12/5/2006	9.06	NM	826.81	817.75
MW-0503-S2	3/8/2007	10.28	68.13	826.81	816.53
MW-0503-S2	1/16/2008	12.92	68.30	826.81	813.89
MW-0503-S2	11/11/2008	18.80	68.19	826.81	808.01
MW-0503-S2	2/17/2009	15.41	NM	826.81	811.40
MW-0503-S2	6/12/2009	13.57	NM	826.81	813.24
MW-0503-S2	3/10/2016	13.46	NM	826.81	813.35
MW-0503-S2	9/7/2016	14.76	67.89	826.81	812.05
MW-0503-S2	11/16/2016	14.69	NM	826.81	812.12
MW-0503-S2	3/3/2017	12.30	68.37	826.25	813.95
MW-0503-S2	9/6/2017	14.29	68.23	826.25	811.96
MW-0503-S2	3/7/2018	11.32	68.76	826.25	814.93
MW-0503-S2	9/12/2018	11.71	68.20	826.25	814.54
MW-0503-S2	3/4/2019	13.21	68.25	826.25	813.04

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0503-S2	9/6/2019	16.08	68.30	826.25	810.17
MW-0503-S2	3/4/2020	10.95	68.35	826.25	815.30
MW-0503-S2	3/5/2021	15.75	68.38	826.25	810.50
MW-0503-S2	10/8/2021	16.38	68.33	826.25	809.87
MW-0504-I2	10/18/2005	19.66	39.87	826.51	806.85
MW-0504-I2	10/25/2005	13.03	39.87	826.51	813.48
MW-0504-I2	3/27/2006	11.53	39.61	826.51	814.98
MW-0504-I2	3/31/2006	10.71	39.61	826.51	815.80
MW-0504-I2	4/28/2006	11.19	NM	826.51	815.32
MW-0504-I2	12/5/2006	10.08	NM	826.51	816.43
MW-0504-I2	3/8/2007	11.60	39.65	826.51	814.91
MW-0504-I2	1/16/2008	11.67	39.80	826.51	814.84
MW-0504-I2	11/11/2008	14.84	39.71	826.51	811.67
MW-0504-I2	2/17/2009	12.99	NM	826.51	813.52
MW-0504-S1	9/20/2005	12.51	29.73	826.15	813.64
MW-0504-S1	10/18/2005	12.25	29.19	826.15	813.90
MW-0504-S1	10/25/2005	12.23	29.19	826.15	813.92
MW-0504-S1	3/27/2006	11.10	28.69	826.15	815.05
MW-0504-S1	3/31/2006	10.33	28.69	826.15	815.82
MW-0504-S1	4/28/2006	10.88	NM	826.15	815.27
MW-0504-S1	12/5/2006	10.78	NM	826.15	815.37
MW-0504-S1	3/8/2007	10.68	30.82	826.15	815.47
MW-0504-S1	1/16/2008	11.25	30.90	826.15	814.90
MW-0504-S1	11/11/2008	14.40	30.76	826.15	811.75
MW-0504-S1	2/17/2009	12.58	NM	826.15	813.57
MW-0504-S1	6/12/2009	11.51	NM	826.15	814.64
MW-0504-S1	10/9/2012	13.84	30.71	826.15	812.31
MW-0504-S1	3/12/2013	12.02	30.71	826.15	814.13
MW-0504-S1	9/24/2013	12.90	30.98	826.15	813.25
MW-0504-S1	4/22/2014	11.81	30.91	826.15	814.34
MW-0504-S1	9/3/2014	13.21	31.71	826.15	812.94
MW-0504-S1	3/10/2015	12.22	30.55	826.15	813.93
MW-0504-S1	9/8/2015	12.38	30.15	826.15	813.77
MW-0504-S1	3/10/2016	11.84	30.76	826.15	814.31
MW-0504-S1	9/7/2016	12.58	30.50	826.15	813.57
MW-0504-S1	11/16/2016	12.80	NM	826.15	813.35
MW-0504-S1	3/3/2017	11.49	29.93	825.55	814.06
MW-0504-S1	9/6/2017	11.96	30.40	825.55	813.59
MW-0504-S1	3/6/2018	10.83	30.05	825.55	814.72
MW-0504-S1	9/12/2018	10.58	30.03	825.55	814.97
MW-0504-S1	3/4/2019	11.16	30.13	825.55	814.39
MW-0504-S1	9/6/2019	13.55	30.15	825.55	812.00
MW-0504-S1	3/4/2020	11.21	29.90	825.55	814.34

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0504-S1	3/5/2021	12.47	29.98	825.55	813.08
MW-0504-S1	10/8/2021	12.18	29.90	825.55	813.37
MW-0504-S2	3/27/2006	10.23	60.45	826.41	816.18
MW-0504-S2	3/31/2006	9.38	60.45	826.41	817.03
MW-0504-S2	4/28/2006	10.11	NM	826.41	816.30
MW-0504-S2	12/5/2006	8.70	NM	826.41	817.71
MW-0504-S2	3/8/2007	10.00	60.52	826.41	816.41
MW-0504-S2	1/16/2008	12.50	60.63	826.41	813.91
MW-0505-B1	12/5/2006	8.69	NM	826.5	817.81
MW-0505-B1	3/8/2007	8.98	83.90	826.5	817.52
MW-0505-B1	1/16/2008	11.56	83.95	826.5	814.94
MW-0505-B1	11/11/2008	17.51	83.90	826.5	808.99
MW-0505-B1	2/17/2009	14.06	NM	826.5	812.44
MW-0505-B1	6/12/2009	12.18	NM	826.5	814.32
MW-0505-B1	4/13/2010	11.21	83.97	826.5	815.29
MW-0505-B1	9/5/2010	16.22	84.00	826.5	810.28
MW-0505-B1	4/20/2011	11.65	83.82	826.5	814.85
MW-0505-B1	9/27/2011	14.56	84.08	826.5	811.94
MW-0505-B1	9/3/2015	Abandoned Well			
MW-0504-S2	11/11/2008	18.46	60.55	826.41	807.95
MW-0504-S2	2/17/2009	14.97	NM	826.41	811.44
MW-0504-S2	6/12/2009	13.14	NM	826.41	813.27
MW-0504-S2	3/10/2016	13.06	NM	826.41	813.35
MW-0504-S2	9/7/2016	15.76	60.43	826.41	810.65
MW-0504-S2	11/16/2016	14.31	NM	826.41	812.10
MW-0504-S2	3/3/2017	11.89	60.48	825.77	813.88
MW-0504-S2	9/6/2017	12.28	39.85	825.77	813.49
MW-0504-S2	3/6/2018	11.49	39.87	825.77	814.28
MW-0504-S2	9/12/2018	11.35	60.68	825.77	814.42
MW-0504-S2	3/4/2019	11.63	60.65	825.77	814.14
MW-0504-S2	9/6/2019	15.55	60.62	825.77	810.22
MW-0504-S2	3/4/2020	10.60	60.70	825.77	815.17
MW-0504-S2	3/5/2021	15.38	60.78	825.77	810.39
MW-0504-S2	10/8/2021	15.83	60.80	825.77	809.94
MW-0505-S1	9/20/2005	11.42	39.00	825.44	814.02
MW-0505-S1	10/19/2005	11.19	40.28	825.44	814.25
MW-0505-S1	10/25/2005	11.16	40.28	825.44	814.28
MW-0505-S1	3/23/2006	9.70	40.00	825.44	815.74
MW-0505-S1	3/31/2006	8.93	40.00	825.44	816.51
MW-0505-S1	4/28/2006	9.69	NM	825.44	815.75
MW-0505-S1	12/5/2006	8.52	NM	825.44	816.92
MW-0505-S1	3/8/2007	9.48	40.71	825.44	815.96
MW-0505-S1	1/16/2008	10.15	40.80	825.44	815.29

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0505-S1	11/11/2008	13.46	40.65	825.44	811.98
MW-0505-S1	2/17/2009	11.63	NM	825.44	813.81
MW-0505-S1	6/12/2009	10.34	NM	825.44	815.10
MW-0505-S1	10/9/2012	12.47	40.67	825.44	812.97
MW-0505-S1	3/12/2013	11.02	40.67	825.44	814.42
MW-0505-S1	9/24/2013	11.85	40.84	825.44	813.59
MW-0505-S1	4/22/2014	10.64	40.41	825.44	814.80
MW-0505-S1	9/3/2014	12.20	40.80	825.44	813.24
MW-0505-S1	3/10/2015	11.17	40.75	825.44	814.27
MW-0505-S1	9/8/2015	11.30	40.52	825.44	814.14
MW-0505-S1	3/10/2016	10.77	40.75	825.44	814.67
MW-0505-S1	9/7/2016	11.53	40.71	825.44	813.91
MW-0505-S1	11/16/2016	11.78	NM	825.44	813.66
MW-0505-S1	3/3/2017	10.37	40.42	824.79	814.42
MW-0505-S1	9/6/2017	10.82	40.62	824.79	813.97
MW-0505-S1	3/6/2018	9.41	40.59	824.79	815.38
MW-0505-S1	9/12/2018	9.30	40.60	824.79	815.49
MW-0505-S1	3/4/2019	9.97	40.55	824.79	814.82
MW-0505-S1	9/6/2019	11.52	40.50	824.79	813.27
MW-0505-S1	3/4/2020	10.13	40.55	824.79	814.66
MW-0505-S1	3/5/2021	11.52	40.48	824.79	813.27
MW-0505-S1	10/8/2021	11.12	40.55	824.79	813.67
MW-0505-S2	10/19/2005	12.37	67.63	825.06	812.69
MW-0505-S2	10/25/2005	11.42	67.63	825.06	813.64
MW-0505-S2	3/23/2006	9.59	67.32	825.06	815.47
MW-0505-S2	3/31/2006	8.74	67.32	825.06	816.32
MW-0505-S2	4/28/2006	9.65	NM	825.06	815.41
MW-0505-S2	12/5/2006	7.27	NM	825.06	817.79
MW-0505-S2	3/8/2007	8.55	67.45	825.06	816.51
MW-0505-S2	1/16/2008	11.10	67.50	825.06	813.96
MW-0505-S2	11/11/2008	17.04	67.45	825.06	808.02
MW-0505-S2	2/17/2009	13.63	NM	825.06	811.43
MW-0505-S2	6/12/2009	11.76	NM	825.06	813.30
MW-0505-S2	4/13/2010	11.74	67.38	825.06	813.32
MW-0505-S2	9/5/2010	15.76	67.50	825.06	809.30
MW-0505-S2	4/20/2011	11.23	67.35	825.06	813.83
MW-0505-S2	9/27/2011	13.51	67.60	825.06	811.55
MW-0505-S2	3/29/2012	11.03	67.55	825.06	814.03
MW-0505-S2	10/9/2012	16.46	67.46	825.06	808.60
MW-0505-S2	3/12/2013	11.58	67.46	825.06	813.48
MW-0505-S2	9/24/2013	14.10	67.52	825.06	810.96
MW-0505-S2	4/22/2014	11.99	67.59	825.06	813.07
MW-0506-I2	10/19/2005	24.10	47.56	827.18	803.08

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0506-I2	10/25/2005	22.82	47.56	827.18	804.36
MW-0506-I2	3/27/2006	17.97	47.27	827.18	809.21
MW-0506-I2	3/31/2006	17.15	47.27	827.18	810.03
MW-0506-I2	4/28/2006	20.02	NM	827.18	807.16
MW-0506-I2	12/5/2006	19.82	NM	827.18	807.36
MW-0506-I2	3/8/2007	15.48	47.35	827.18	811.70
MW-0506-I2	1/16/2008	14.57	47.50	827.18	812.61
MW-0506-I2	11/11/2008	15.71	47.38	827.18	811.47
MW-0506-I2	2/17/2009	16.63	NM	827.18	810.55
MW-0505-S2	9/3/2014	15.65	68.81	825.06	809.41
MW-0505-S2	3/10/2015	13.18	NM	825.06	811.88
MW-0505-S2	9/8/2015	13.60	67.43	825.06	811.46
MW-0505-S2	3/10/2016	11.63	NM	825.06	813.43
MW-0505-S2	9/7/2016	14.17	67.56	825.06	810.89
MW-0505-S2	11/16/2016	12.87	NM	825.06	812.19
MW-0505-S2	3/3/2017	10.46	67.39	824.41	813.95
MW-0505-S2	9/6/2017	12.48	67.58	824.41	811.93
MW-0505-S2	3/6/2018	9.49	67.58	824.41	814.92
MW-0505-S2	9/12/2018	9.98	67.52	824.41	814.43
MW-0505-S2	3/4/2019	10.35	67.54	824.41	814.06
MW-0505-S2	9/6/2019	15.20	67.58	824.41	809.21
MW-0505-S2	3/4/2020	9.11	67.40	824.41	815.30
MW-0505-S2	3/5/2021	14.03	67.58	824.41	810.38
MW-0505-S2	10/8/2021	14.50	67.70	824.41	809.91
MW-0506-S1	10/19/2005	13.11	34.84	826.88	813.77
MW-0506-S1	10/25/2005	13.11	34.84	826.88	813.77
MW-0506-S1	3/27/2006	11.96	34.55	826.88	814.92
MW-0506-S1	3/31/2006	11.19	34.55	826.88	815.69
MW-0506-S1	4/28/2006	11.76	NM	826.88	815.12
MW-0506-S1	12/5/2006	10.72	NM	826.88	816.16
MW-0506-S1	3/8/2007	11.54	34.62	826.88	815.34
MW-0506-S1	1/16/2008	12.21	34.35	826.88	814.67
MW-0506-S1	11/11/2008	15.21	34.65	826.88	811.67
MW-0506-S1	2/17/2009	13.40	NM	826.88	813.48
MW-0506-S1	6/12/2009	12.38	NM	826.88	814.50
MW-0506-S1	10/9/2012	14.65	34.69	826.88	812.23
MW-0506-S1	3/12/2013	12.85	34.69	826.88	814.03
MW-0506-S1	9/24/2013	13.74	34.78	826.88	813.14
MW-0506-S1	4/22/2014	12.67	34.71	826.88	814.21
MW-0506-S1	9/3/2014	14.02	34.75	826.88	812.86
MW-0506-S1	3/10/2015	13.06	34.76	826.88	813.82
MW-0506-S1	9/8/2015	13.24	34.50	826.88	813.64
MW-0506-S1	3/10/2016	12.68	34.86	826.88	814.2

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0506-S1	9/7/2016	13.36	34.80	826.88	813.52
MW-0506-S1	11/16/2016	13.64	NM	826.88	813.24
MW-0506-S1	3/3/2017	12.36	34.55	826.27	813.91
MW-0506-S1	9/6/2017	12.83	34.75	826.27	813.44
MW-0506-S1	3/6/2018	11.54	34.50	826.27	814.73
MW-0506-S1	9/12/2018	11.42	34.58	826.27	814.85
MW-0506-S1	3/4/2019	12.04	34.62	826.27	814.23
MW-0506-S1	9/6/2019	13.40	34.52	826.27	812.87
MW-0506-S1	3/4/2020	12.05	34.30	826.27	814.22
MW-0506-S1	3/5/2021	13.28	34.67	826.27	812.99
MW-0506-S1	10/8/2021	13.65	34.48	826.27	812.62
MW-0506-S2	10/19/2005	13.58	72.52	827.1	813.52
MW-0506-S2	10/25/2005	13.58	72.52	827.1	813.52
MW-0506-S2	3/27/2006	11.95	72.24	827.1	815.15
MW-0506-S2	3/31/2006	11.10	72.24	827.1	816.00
MW-0506-S2	4/28/2006	10.84	NM	827.1	816.26
MW-0506-S2	12/5/2006	9.43	NM	827.1	817.67
MW-0506-S2	3/8/2007	11.72	72.26	827.1	815.38
MW-0506-S2	1/16/2008	13.20	72.40	827.1	813.90
MW-0506-S2	11/11/2008	19.11	72.35	827.1	807.99
MW-0506-S2	2/17/2009	15.69	NM	827.1	811.41
MW-0506-S2	6/12/2009	13.87	NM	827.1	813.23
MW-0506-S2	3/29/2012	13.13	72.41	827.1	813.97
MW-0506-S2	10/9/2012	18.51	72.38	827.1	808.59
MW-0506-S2	3/12/2013	13.66	72.38	827.1	813.44
MW-0506-S2	9/24/2013	16.20	72.44	827.1	810.90
MW-0506-S2	4/22/2014	14.13	72.56	827.1	812.97
MW-0506-S2	9/3/2014	17.70	73.52	827.1	809.40
MW-0506-S2	3/10/2015	15.27	NM	827.1	811.83
MW-0506-S2	9/8/2015	13.74	72.14	827.1	813.36
MW-0506-S2	3/10/2016	13.67	NM	827.1	813.43
MW-0506-S2	9/7/2016	16.08	72.45	827.1	811.02
MW-0506-S2	11/16/2016	13.53	NM	827.1	813.57
MW-0506-S2	3/3/2017	12.63	72.30	826.51	813.88
MW-0506-S2	9/6/2017	14.59	72.62	826.51	811.92
MW-0506-S2	3/6/2018	11.87	72.43	826.51	814.64
MW-0506-S2	9/12/2018	12.05	72.38	826.51	814.46
MW-0506-S2	3/4/2019	12.40	72.35	826.51	814.11
MW-0506-S2	9/6/2019	16.25	72.25	826.51	810.26
MW-0506-S2	3/4/2020	11.30	34.30	826.51	815.21
MW-0506-S2	3/5/2021	16.00	72.45	826.51	810.51
MW-0506-S2	10/8/2021	16.55	72.40	826.51	809.96
MW-0507-S1	10/19/2005	13.15	33.49	827.19	814.04

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0507-S1	10/25/2005	13.12	33.49	827.19	814.07
MW-0507-S1	3/27/2006	11.86	33.18	827.19	815.33
MW-0507-S1	3/31/2006	11.09	33.18	827.19	816.10
MW-0507-S1	4/28/2006	11.69	NM	827.19	815.50
MW-0507-S1	12/5/2006	10.58	NM	827.19	816.61
MW-0507-S1	3/8/2007	11.48	33.19	827.19	815.71
MW-0507-S1	1/16/2008	12.18	33.35	827.19	815.01
MW-0507-S1	11/11/2008	15.27	33.15	827.19	811.92
MW-0507-S1	2/17/2009	13.50	NM	827.19	813.69
MW-0507-S1	6/12/2009	12.33	NM	827.19	814.86
MW-0507-S1	4/13/2010	12.13	33.27	827.19	815.06
MW-0507-S1	9/5/2010	14.61	33.20	827.19	812.58
MW-0507-S1	4/20/2011	11.54	33.16	827.19	815.65
MW-0507-S1	9/27/2011	12.60	33.35	827.19	814.59
MW-0507-S1	3/29/2012	12.41	33.32	827.19	814.78
MW-0507-S1	10/9/2012	14.74	33.11	827.19	812.45
MW-0507-S1	3/12/2013	12.92	33.11	827.19	814.27
MW-0507-S1	9/24/2013	13.78	33.32	827.19	813.41
MW-0507-S1	4/22/2014	12.63	33.37	827.19	814.56
MW-0509-I2	10/19/2005	12.58	55.96	826.32	813.74
MW-0509-I2	10/25/2005	12.66	55.96	826.32	813.66
MW-0509-I2	3/23/2006	9.87	55.65	826.32	816.45
MW-0509-I2	3/31/2006	9.05	55.65	826.32	817.27
MW-0509-I2	4/28/2006	9.81	NM	826.32	816.51
MW-0509-I2	12/5/2006	8.36	55.74	826.32	817.96
MW-0509-I2	3/8/2007	9.68	55.67	826.32	816.64
MW-0509-I2	1/16/2008	12.37	55.79	826.32	813.95
MW-0509-I2	11/11/2008	18.42	55.60	826.32	807.90
MW-0509-I2	2/17/2009	14.94	NM	826.32	811.38
MW-0507-S1	9/3/2014	14.08	33.29	827.19	813.11
MW-0507-S1	3/10/2015	13.08	32.88	827.19	814.11
MW-0507-S1	9/8/2015	13.23	32.40	827.19	813.96
MW-0507-S1	3/10/2016	12.71	32.39	827.19	814.48
MW-0507-S1	9/7/2016	13.36	33.08	827.19	813.83
MW-0507-S1	11/16/2016	13.69	NM	827.19	813.50
MW-0507-S1	3/3/2017	12.37	31.89	826.48	814.11
MW-0507-S1	9/6/2017	12.78	32.64	826.48	813.70
MW-0507-S1	3/6/2018	11.48	32.02	826.48	815.00
MW-0507-S1	9/12/2018	11.36	31.85	826.48	815.12
MW-0507-S1	3/4/2019	12.00	31.95	826.48	814.48
MW-0507-S1	9/6/2019	13.42	32.00	826.48	813.06
MW-0507-S1	3/4/2020	12.07	31.70	826.48	814.41
MW-0507-S1	3/5/2021	13.36	31.73	826.48	813.12

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0507-S1	10/8/2021	13.05	36.92	826.48	813.43
MW-0509-S1	9/20/2005	12.18	38.00	826.33	814.15
MW-0509-S1	10/25/2005	11.92	38.11	826.33	814.41
MW-0509-S1	3/23/2006	10.43	37.82	826.33	815.90
MW-0509-S1	3/31/2006	9.66	37.82	826.33	816.67
MW-0509-S1	4/28/2006	10.35	NM	826.33	815.98
MW-0509-S1	12/5/2006	9.20	37.90	826.33	817.13
MW-0509-S1	3/8/2007	10.20	37.89	826.33	816.13
MW-0509-S1	1/16/2008	10.89	38.00	826.33	815.44
MW-0509-S1	11/11/2008	14.24	37.92	826.33	812.09
MW-0509-S1	2/17/2009	12.38	NM	826.33	813.95
MW-0509-S1	6/12/2009	11.04	NM	826.33	815.29
MW-0509-S1	4/13/2010	10.82	37.91	826.33	815.51
MW-0509-S1	9/5/2010	13.45	37.90	826.33	812.88
MW-0509-S1	4/20/2011	10.29	37.85	826.33	816.04
MW-0509-S1	9/27/2011	11.43	38.08	826.33	814.90
MW-0509-S1	3/29/2012	11.13	38.00	826.33	815.20
MW-0509-S1	10/9/2012	13.65	37.98	826.33	812.68
MW-0509-S1	3/12/2013	13.45	37.98	826.33	812.88
MW-0509-S1	9/24/2013	12.62	38.03	826.33	813.71
MW-0509-S1	4/22/2014	11.35	38.06	826.33	814.98
MW-0509-S1	3/10/2015	11.89	38.03	826.33	814.44
MW-0509-S1	9/8/2015	12.03	37.88	826.33	814.30
MW-0509-S1	3/10/2016	11.51	38.01	826.33	814.82
MW-0509-S1	9/7/2016	12.27	38.05	826.33	814.06
MW-0509-S1	11/16/2016	12.55	NM	826.33	813.78
MW-0509-S1	3/3/2017	11.08	38.04	825.72	814.64
MW-0509-S1	9/6/2017	11.59	38.00	825.72	814.13
MW-0509-S1	3/6/2018	10.10	37.89	825.72	815.62
MW-0509-S1	9/12/2018	10.02	38.01	825.72	815.70
MW-0509-S1	3/4/2019	10.72	38.00	825.72	815.00
MW-0509-S1	9/3/2019	12.98	38.02	826.33	813.35
MW-0509-S1	9/6/2019	12.25	28.00	825.72	813.47
MW-0509-S1	3/4/2020	10.88	37.90	825.72	814.84
MW-0509-S1	3/5/2021	12.29	37.55	825.72	813.43
MW-0509-S1	10/8/2021	11.88	37.75	825.72	813.84
MW-0516-S1	10/19/2005	13.42	32.88	827.98	814.56
MW-0516-S1	10/25/2005	13.42	32.88	827.98	814.56
MW-0516-S1	3/23/2006	11.88	32.61	827.98	816.10
MW-0516-S1	3/31/2006	11.13	32.61	827.98	816.85
MW-0516-S1	4/28/2006	11.78	NM	827.98	816.20
MW-0516-S1	12/5/2006	10.11	NM	827.98	817.87
MW-0516-S1	3/8/2007	11.59	32.66	827.98	816.39

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0516-S1	1/16/2008	12.35	32.40	827.98	815.63
MW-0516-S1	11/11/2008	15.74	32.60	827.98	812.24
MW-0516-S1	2/17/2009	14.00	NM	827.98	813.98
MW-0516-S1	6/12/2009	12.52	NM	827.98	815.46
MW-0516-S1	4/13/2010	12.24	32.70	827.98	815.74
MW-0516-S1	9/5/2010	14.96	32.65	827.98	813.02
MW-0516-S1	4/20/2011	11.31	32.60	827.98	816.67
MW-0516-S1	9/27/2011	12.92	32.84	827.98	815.06
MW-0516-S1	3/29/2012	12.59	32.80	827.98	815.39
MW-0516-S1	10/9/2012	15.16	32.60	827.98	812.82
MW-0516-S1	3/12/2013	13.33	32.60	827.98	814.65
MW-0516-S1	9/24/2013	14.08	32.79	827.98	813.90
MW-0516-S1	4/22/2014	12.74	32.80	827.98	815.24
MW-0516-S1	9/3/2014	14.46	32.84	827.98	813.52
MW-0516-S1	3/10/2015	13.40	32.80	827.98	814.58
MW-0516-S1	9/8/2015	13.55	32.78	827.98	814.43
MW-0516-S1	3/10/2016	12.94	32.78	827.98	815.04
MW-0516-S1	9/7/2016	13.71	32.71	828.98	815.27
MW-0516-S1	11/16/2016	13.98	NM	828.98	815.00
MW-0516-S1	3/3/2017	12.58	32.80	827.37	814.79
MW-0516-S1	9/6/2017	13.03	32.74	827.37	814.34
MW-0516-S1	3/6/2018	11.58	32.82	827.37	815.79
MW-0516-S1	9/12/2018	11.41	32.70	827.37	815.96
MW-0516-S1	3/4/2019	12.13	32.70	827.37	815.24
MW-0516-S1	9/6/2019	13.70	33.69	827.37	813.67
MW-0516-S1	3/4/2020	12.38	32.72	827.37	814.99
MW-0516-S1	3/5/2021	13.84	32.64	827.37	813.53
MW-0516-S1	10/8/2021	13.32	32.64	827.37	814.05
MW-0516-S2	10/20/2005	14.37	68.38	827.97	813.60
MW-0516-S2	10/25/2005	14.38	68.38	827.97	813.59
MW-0516-S2	3/23/2006	11.46	68.05	827.97	816.51
MW-0516-S2	3/31/2006	10.61	68.05	827.97	817.36
MW-0516-S2	4/28/2006	11.55	NM	827.97	816.42
MW-0516-S2	12/5/2006	10.55	NM	827.97	817.42
MW-0516-S2	3/8/2007	11.40	68.11	827.97	816.57
MW-0516-S2	1/16/2008	14.11	68.26	827.97	813.86
MW-0516-S2	11/11/2008	19.99	68.05	827.97	807.98
MW-0516-S2	2/17/2009	16.58	NM	827.97	811.39
MW-0516-S2	6/12/2009	14.71	NM	827.97	813.26
MW-0516-S2	4/13/2010	13.72	68.18	827.97	814.25
MW-0516-S2	4/20/2011	14.02	68.10	827.97	813.95
MW-0516-S2	3/12/2013	14.38	68.10	827.97	813.59
MW-0516-S2	9/24/2013	17.03	68.26	827.97	810.94

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0516-S2	4/22/2014	14.92	69.09	827.97	813.05
MW-0517-I2	10/18/2005	13.02	40.13	826.56	813.54
MW-0517-I2	10/25/2005	12.45	40.13	826.56	814.11
MW-0517-I2	3/22/2006	10.25	39.89	826.56	816.31
MW-0517-I2	3/31/2006	9.45	39.89	826.56	817.11
MW-0517-I2	4/28/2006	10.73	NM	826.56	815.83
MW-0517-I2	12/5/2006	10.10	NM	826.56	816.46
MW-0517-I2	3/8/2007	10.61	39.90	826.56	815.95
MW-0517-I2	1/16/2008	12.55	40.05	826.56	814.01
MW-0517-I2	11/11/2008	15.14	39.96	826.56	811.42
MW-0517-I2	2/17/2009	13.32	NM	826.56	813.24
MW-0516-S2	9/3/2014	18.61	69.48	827.97	809.36
MW-0516-S2	3/10/2015	16.16	NM	827.97	811.81
MW-0516-S2	9/8/2015	14.52	69.38	827.97	813.45
MW-0516-S2	3/10/2016	14.58	68.79	827.97	813.39
MW-0516-S2	9/7/2016	17.16	68.32	828.97	811.81
MW-0516-S2	11/16/2016	15.78	NM	828.97	813.19
MW-0516-S2	3/3/2017	13.31	68.35	827.34	814.03
MW-0516-S2	9/6/2017	15.46	68.27	827.34	811.88
MW-0516-S2	3/6/2018	12.51	69.05	827.34	814.83
MW-0516-S2	9/12/2018	12.80	68.24	827.34	814.54
MW-0516-S2	3/4/2019	13.29	58.28	827.34	814.05
MW-0516-S2	9/6/2019	17.30	68.20	827.34	810.04
MW-0516-S2	3/4/2020	12.03	68.32	827.34	815.31
MW-0516-S2	3/5/2021	16.92	68.32	827.34	810.42
MW-0516-S2	10/8/2021	17.55	68.27	827.34	809.79
MW-0517-S1	9/20/2005	12.44	30.72	826.47	814.03
MW-0517-S1	10/18/2005	12.17	30.85	826.47	814.30
MW-0517-S1	10/25/2005	12.17	30.85	826.47	814.30
MW-0517-S1	3/22/2006	10.70	30.63	826.47	815.77
MW-0517-S1	3/31/2006	9.91	30.63	826.47	816.56
MW-0517-S1	4/28/2006	10.64	NM	826.47	815.83
MW-0517-S1	12/5/2006	9.48	NM	826.47	816.99
MW-0517-S1	3/8/2007	10.42	30.51	826.47	816.05
MW-0517-S1	1/16/2008	11.23	30.70	826.47	815.24
MW-0517-S1	11/11/2008	14.47	30.60	826.47	812.00
MW-0517-S1	2/17/2009	12.65	NM	826.47	813.82
MW-0517-S1	6/12/2009	11.34	NM	826.47	815.13
MW-0517-S1	10/9/2012	13.88	30.62	826.47	812.59
MW-0517-S1	3/12/2013	11.98	30.62	826.47	814.49
MW-0517-S1	9/24/2013	12.87	30.75	826.47	813.60
MW-0517-S1	4/22/2014	11.65	30.76	826.47	814.82
MW-0517-S1	9/3/2014	13.20	30.32	826.47	813.27

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0602-B1	3/31/2006	8.32	86.17	825.36	817.04
MW-0602-B1	4/28/2006	9.16	NM	825.36	816.20
MW-0602-B1	12/5/2006	7.78	NM	825.36	817.58
MW-0602-B1	3/8/2007	9.03	86.21	825.36	816.33
MW-0602-B1	1/16/2008	11.55	86.25	825.36	813.81
MW-0602-B1	11/11/2008	17.37	86.27	825.36	807.99
MW-0602-B1	2/17/2009	13.94	NM	825.36	811.42
MW-0602-B1	6/12/2009	12.16	NM	825.36	813.20
MW-0602-B1	4/13/2010	11.04	86.31	825.36	814.32
MW-0602-B1	9/5/2010	16.11	86.90	825.36	809.25
MW-0602-B1	4/20/2011	11.61	86.19	825.36	813.75
MW-0602-B1	9/27/2011	13.80	86.45	825.36	811.56
MW-0602-B1	9/4/2015	Abandoned Well			
MW-0517-S1	3/10/2015	12.17	30.07	826.47	814.30
MW-0517-S1	9/8/2015	12.27	29.78	826.47	814.20
MW-0517-S1	3/10/2016	11.77	29.86	826.47	814.70
MW-0517-S1	9/7/2016	12.51	29.76	827.47	814.96
MW-0517-S1	11/16/2016	12.76	NM	827.47	814.71
MW-0517-S1	3/3/2017	11.36	29.31	825.82	814.46
MW-0517-S1	9/6/2017	11.85	29.39	825.82	813.97
MW-0517-S1	3/6/2018	10.38	29.42	825.82	815.44
MW-0517-S1	9/12/2018	10.32	29.32	825.82	815.50
MW-0517-S1	3/4/2019	10.95	29.28	825.82	814.87
MW-0517-S1	9/6/2019	12.48	29.20	825.82	813.34
MW-0517-S1	3/4/2020	11.10	29.10	825.82	814.72
MW-0517-S1	3/5/2021	12.50	29.22	825.82	813.32
MW-0517-S1	10/8/2021	12.15	29.22	825.82	813.67
MW-0602-B1	3/24/2006	9.12	86.17	825.36	816.24
MW-0602-S1	3/24/2006	11.70	28.31	825.3	813.60
MW-0602-S1	3/31/2006	10.93	28.31	825.3	814.37
MW-0602-S1	4/28/2006	10.90	NM	825.3	814.40
MW-0602-S1	12/5/2006	9.94	NM	825.3	815.36
MW-0602-S1	3/8/2007	10.68	27.20	825.3	814.62
MW-0602-S1	1/16/2008	11.10	27.41	825.3	814.20
MW-0602-S1	11/11/2008	13.93	27.11	825.3	811.37
MW-0602-S1	2/17/2009	12.20	NM	825.3	813.10
MW-0602-S1	6/12/2009	11.71	NM	825.3	813.59
MW-0602-S1	4/13/2010	11.36	27.31	825.3	813.94
MW-0602-S1	9/5/2010	12.79	27.24	825.3	812.51
MW-0602-S1	4/20/2011	11.01	27.07	825.3	814.29
MW-0602-S1	9/27/2011	11.65	27.39	825.3	813.65
MW-0602-S1	3/29/2012	11.30	27.20	825.3	814.00
MW-0602-S1	10/9/2012	12.64	27.00	825.3	812.66

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0602-S1	3/12/2013	11.62	27.00	825.3	813.68
MW-0602-S1	9/24/2013	12.64	27.20	825.3	812.66
MW-0602-S1	4/22/2014	11.52	24.09	825.3	813.78
MW-0603-B1	3/24/2006	9.70	83.40	826.2	816.50
MW-0603-B1	3/31/2006	8.92	83.40	826.2	817.28
MW-0603-B1	4/28/2006	9.76	NM	826.2	816.44
MW-0603-B1	12/5/2006	8.35	NM	826.2	817.85
MW-0603-B1	3/8/2007	9.64	83.32	826.2	816.56
MW-0603-B1	1/16/2008	12.13	83.48	826.2	814.07
MW-0603-B1	11/11/2008	18.04	83.24	826.2	808.16
MW-0603-B1	2/17/2009	14.69	NM	826.2	811.51
MW-0603-B1	6/12/2009	12.86	NM	826.2	813.34
MW-0603-B1	4/13/2010	11.82	83.38	826.2	814.38
MW-0603-B1	9/5/2010	16.78	83.35	826.2	809.42
MW-0603-B1	4/20/2011	12.27	83.22	826.2	813.93
MW-0603-B1	9/27/2011	14.47	83.55	826.2	811.73
MW-0603-B1	3/10/2016	12.70	83.37	826.2	813.50
MW-0602-S1	9/3/2014	12.79	27.06	825.3	812.51
MW-0602-S1	3/10/2015	12.04	26.96	825.3	813.26
MW-0602-S1	9/8/2015	NM	NM	825.3	NM
MW-0602-S1	3/10/2016	12.01	27.03	825.3	813.29
MW-0602-S1	9/7/2016	12.02	26.90	826.3	814.28
MW-0602-S1	11/16/2016	13.22	NM	826.3	813.08
MW-0602-S1	3/3/2017	11.37	26.63	824.68	813.31
MW-0602-S1	9/6/2017	11.89	26.81	824.68	812.79
MW-0602-S1	3/6/2018	10.67	26.92	824.68	814.01
MW-0602-S1	9/12/2018	10.54	26.78	824.68	814.14
MW-0602-S1	3/4/2019	11.18	26.71	824.68	813.50
MW-0602-S1	9/6/2019	12.41	26.65	824.68	812.27
MW-0602-S1	3/4/2020	9.45	26.76	824.68	815.23
MW-0602-S1	3/5/2021	12.18	26.60	824.68	812.50
MW-0602-S1	10/8/2021	11.86	26.50	824.68	812.82
MW-0603-S1	3/24/2006	10.79	24.38	826.09	815.30
MW-0603-S1	3/31/2006	10.02	24.38	826.09	816.07
MW-0603-S1	4/28/2006	10.71	NM	826.09	815.38
MW-0603-S1	12/5/2006	9.59	NM	826.09	816.50
MW-0603-S1	3/8/2007	10.46	24.12	826.09	815.63
MW-0603-S1	1/16/2008	11.06	24.33	826.09	815.03
MW-0603-S1	11/11/2008	14.15	24.15	826.09	811.94
MW-0603-S1	2/17/2009	12.35	NM	826.09	813.74
MW-0603-S1	6/12/2009	11.25	NM	826.09	814.84
MW-0603-S1	4/13/2010	11.06	24.31	826.09	815.03
MW-0603-S1	9/5/2010	13.46	24.20	826.09	812.63

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0603-S1	4/20/2011	10.44	24.10	826.09	815.65
MW-0603-S1	9/27/2011	11.53	24.22	826.09	814.56
MW-0603-S1	3/29/2012	11.33	24.15	826.09	814.76
MW-0603-S1	10/9/2012	13.55	24.00	826.09	812.54
MW-0603-S1	3/12/2013	11.85	24.00	826.09	814.24
MW-0603-S1	9/24/2013	12.65	24.18	826.09	813.44
MW-0603-S1	4/22/2014	11.52	24.09	826.09	814.57
MW-0603-S2	3/24/2006	10.82	69.25	826.10	815.28
MW-0603-S2	3/31/2006	9.97	69.25	826.10	816.13
MW-0603-S2	4/28/2006	9.89	NM	826.10	816.21
MW-0603-S2	12/5/2006	8.46	NM	826.10	817.64
MW-0603-S2	3/8/2007	9.78	69.27	826.10	816.32
MW-0603-S2	1/16/2008	12.35	69.41	826.10	813.75
MW-0603-S2	11/11/2008	18.17	69.21	826.10	807.93
MW-0603-S2	2/17/2009	14.83	NM	826.10	811.27
MW-0603-S2	6/12/2009	12.98	NM	826.10	813.12
MW-0603-S2	4/13/2010	11.96	69.35	826.10	814.14
MW-0603-S2	9/5/2010	16.72	69.25	826.10	809.38
MW-0603-S2	4/20/2011	12.19	69.04	826.10	813.91
MW-0603-S2	9/27/2011	14.39	69.35	826.10	811.71
MW-0603-S2	3/29/2012	12.07	69.28	826.10	814.03
MW-0603-S2	10/9/2012	17.45	69.15	826.10	808.65
MW-0603-S2	3/12/2013	12.45	69.15	826.10	813.65
MW-0603-S2	9/24/2013	15.09	69.29	826.10	811.01
MW-0603-S2	4/22/2014	13.02	70.65	826.10	813.08
MW-0603-S2	9/3/2014	16.67	83.45	826.10	809.43
MW-0603-S2	3/10/2015	11.96	84.05	826.10	814.14
MW-0603-S2	9/8/2015	12.83	84.50	826.10	813.27
MW-0603-S2	9/3/2015	Abandoned Well			
MW-0603-S1	9/3/2014	12.91	24.78	826.09	813.18
MW-0603-S1	3/10/2015	11.96	24.05	826.09	814.13
MW-0603-S1	9/8/2015	12.14	24.07	826.09	813.95
MW-0603-S1	3/10/2016	11.64	24.04	826.09	814.45
MW-0603-S1	9/7/2016	12.27	24.10	827.09	814.82
MW-0603-S1	11/16/2016	12.76	NM	827.09	814.33
MW-0603-S1	3/3/2017	11.29	24.13	825.36	814.07
MW-0603-S1	9/6/2017	11.70	23.99	825.36	813.66
MW-0603-S1	3/6/2018	10.40	24.23	825.36	814.96
MW-0603-S1	9/12/2018	10.29	24.04	825.36	815.07
MW-0603-S1	3/4/2019	10.93	24.04	825.36	814.43
MW-0603-S1	9/6/2019	12.35	24.01	825.36	813.01
MW-0603-S1	3/4/2020	11.03	24.00	825.36	814.33
MW-0603-S1	3/5/2021	12.24	23.91	825.36	813.12

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0603-S1	10/8/2021	11.85	23.87	825.36	813.51
MW-0604-S1	3/22/2006	10.65	29.41	826.28	815.63
MW-0604-S1	3/31/2006	9.87	29.41	826.28	816.41
MW-0604-S1	4/28/2006	10.59	NM	826.28	815.69
MW-0604-S1	12/5/2006	9.45	NM	826.28	816.83
MW-0604-S1	3/8/2007	10.37	28.81	826.28	815.91
MW-0604-S1	1/16/2008	11.15	28.95	826.28	815.13
MW-0604-S1	11/11/2008	14.27	28.73	826.28	812.01
MW-0604-S1	2/17/2009	12.51	NM	826.28	813.77
MW-0604-S1	6/12/2009	11.26	NM	826.28	815.02
MW-0604-S1	10/9/2012	13.73	28.78	826.28	812.55
MW-0604-S1	3/12/2013	11.87	28.78	826.28	814.41
MW-0604-S1	9/24/2013	12.74	28.91	826.28	813.54
MW-0604-S1	4/22/2014	11.59	28.98	826.28	814.69
MW-0604-S1	9/3/2014	13.09	28.41	826.28	813.19
MW-0604-S1	3/10/2015	12.06	28.58	826.28	814.22
MW-0604-S1	9/8/2015	12.13	27.94	826.28	814.15
MW-0604-S1	3/10/2016	11.66	28.18	826.28	814.62
MW-0604-S1	9/7/2016	12.40	28.24	826.28	813.88
MW-0604-S1	11/16/2016	12.64	NM	826.28	813.64
MW-0604-S1	3/3/2017	11.29	27.70	825.62	814.33
MW-0604-S1	9/6/2017	11.72	27.79	825.62	813.90
MW-0604-S1	3/6/2018	10.31	27.87	825.62	815.31
MW-0604-S1	9/12/2018	10.25	27.83	825.62	815.37
MW-0604-S1	3/4/2019	10.90	27.80	825.62	814.72
MW-0604-S1	9/6/2019	12.38	27.75	825.62	813.24
MW-0604-S1	3/4/2020	11.02	27.80	825.62	814.60
MW-0604-S1	3/5/2021	12.36	27.80	825.62	813.26
MW-0604-S1	10/8/2021	12.00	27.62	825.62	813.62
MW-0604-S2	3/22/2006	10.02	61.06	826.44	816.42
MW-0604-S2	3/31/2006	9.27	61.06	826.44	817.17
MW-0604-S2	4/28/2006	10.13	NM	826.44	816.31
MW-0604-S2	12/5/2006	8.70	NM	826.44	817.74
MW-0604-S2	3/8/2007	9.93	61.12	826.44	816.51
MW-0604-S2	1/16/2008	12.51	61.21	826.44	813.93
MW-0604-S2	11/11/2008	18.45	61.05	826.44	807.99
MW-0604-S2	2/17/2009	15.02	NM	826.44	811.42
MW-0604-S2	6/12/2009	13.17	NM	826.44	813.27
MW-0604-S2	4/13/2010	12.17	61.10	826.44	814.27
MW-0604-S2	9/5/2010	17.17	61.55	826.44	809.27
MW-0604-S2	4/20/2011	12.63	61.00	826.44	813.81
MW-0604-S2	9/27/2011	14.89	61.32	826.44	811.55
MW-0604-S2	3/29/2012	12.41	61.23	826.44	814.03

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0604-S2	10/9/2012	17.88	61.14	826.44	808.56
MW-0604-S2	3/12/2013	13.01	61.14	826.44	813.43
MW-0604-S2	9/24/2013	15.49	61.22	826.44	810.95
MW-0604-S2	4/22/2014	13.49	61.26	826.44	812.95
MW-0605-B1	3/22/2006	10.79	89.55	827.44	816.65
MW-0605-B1	3/31/2006	9.99	89.55	827.44	817.45
MW-0605-B1	4/28/2006	10.95	NM	827.44	816.49
MW-0605-B1	12/5/2006	9.49	NM	827.44	817.95
MW-0605-B1	3/8/2007	10.77	89.53	827.44	816.67
MW-0605-B1	1/16/2008	13.45	89.65	827.44	813.99
MW-0605-B1	11/11/2008	19.44	89.60	827.44	808.00
MW-0605-B1	2/17/2009	16.04	NM	827.44	811.40
MW-0605-B1	6/12/2009	14.11	NM	827.44	813.33
MW-0605-B1	4/13/2010	13.10	89.85	827.44	814.34
MW-0605-B1	9/5/2010	18.20	89.60	827.44	809.24
MW-0605-B1	4/20/2011	13.61	89.50	827.44	813.83
MW-0605-B1	9/27/2011	15.86	89.75	827.44	811.58
MW-0605-B1	8/24/2015	Abandoned Well			
MW-0604-S2	9/3/2014	17.02	61.20	826.44	809.42
MW-0604-S2	3/10/2015	14.59	NM	826.44	811.85
MW-0604-S2	9/8/2015	12.97	61.11	826.44	813.47
MW-0604-S2	3/10/2016	12.98	NM	826.44	813.46
MW-0604-S2	9/7/2016	15.49	61.24	826.44	810.95
MW-0604-S2	11/16/2016	14.30	NM	826.44	812.14
MW-0604-S2	3/3/2017	11.91	61.05	825.86	813.95
MW-0604-S2	9/6/2017	13.91	61.09	825.86	811.95
MW-0604-S2	3/6/2018	10.91	61.23	825.86	814.95
MW-0604-S2	9/12/2018	11.37	61.23	825.86	814.49
MW-0604-S2	3/4/2019	11.75	61.20	825.86	814.11
MW-0604-S2	9/6/2019	15.70	61.25	825.86	810.16
MW-0604-S2	3/4/2020	10.57	61.27	825.86	815.29
MW-0604-S2	3/5/2021	15.40	61.20	825.86	810.46
MW-0604-S2	10/8/2021	15.87	61.10	825.86	809.99
MW-0605-S1	3/22/2006	11.23	29.83	827.38	816.15
MW-0605-S1	3/31/2006	10.46	29.83	827.38	816.92
MW-0605-S1	4/28/2006	11.19	NM	827.38	816.19
MW-0605-S1	12/5/2006	9.97	NM	827.38	817.41
MW-0605-S1	3/8/2007	10.98	29.64	827.38	816.40
MW-0605-S1	1/16/2008	11.79	29.71	827.38	815.59
MW-0605-S1	11/11/2008	15.14	29.65	827.38	812.24
MW-0605-S1	2/17/2009	13.42	NM	827.38	813.96
MW-0605-S1	6/12/2009	11.91	NM	827.38	815.47
MW-0605-S1	4/13/2010	11.64	29.65	827.38	815.74

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0605-S1	9/5/2010	14.37	29.64	827.38	813.01
MW-0605-S1	4/20/2011	11.20	29.50	827.38	816.18
MW-0605-S1	9/27/2011	12.35	29.82	827.38	815.03
MW-0605-S1	3/29/2012	11.90	29.75	827.38	815.48
MW-0605-S1	10/9/2012	14.59	29.50	827.38	812.79
MW-0605-S1	3/12/2013	12.70	29.50	827.38	814.68
MW-0605-S1	9/24/2013	13.55	29.74	827.38	813.83
MW-0605-S1	4/22/2014	12.23	29.71	827.38	815.15
MW-0605-S1	9/3/2014	13.90	30.62	827.38	813.48
MW-0605-S1	3/10/2015	12.83	29.07	827.38	814.55
MW-0605-S1	9/8/2015	12.93	29.00	827.38	814.45
MW-0605-S1	3/10/2016	12.41	29.15	827.38	814.97
MW-0605-S1	9/7/2016	13.18	29.17	827.38	814.2
MW-0605-S1	11/16/2016	13.49	NM	827.38	813.89
MW-0605-S1	3/3/2017	11.99	28.75	826.78	814.79
MW-0605-S1	9/6/2017	12.45	28.88	826.78	814.33
MW-0605-S1	3/6/2018	10.92	28.90	826.78	815.86
MW-0605-S1	9/12/2018	10.85	28.85	826.78	815.93
MW-0605-S1	3/4/2019	11.53	28.81	826.78	815.25
MW-0605-S1	9/6/2019	13.12	28.90	826.78	813.66
MW-0605-S1	3/4/2020	11.79	28.67	826.78	814.99
MW-0605-S1	3/5/2021	13.27	28.65	826.78	813.51
MW-0605-S1	10/8/2021	12.81	28.58	826.78	813.97
MW-0605-S2	3/22/2006	10.87	61.15	827.38	816.51
MW-0605-S2	3/31/2006	10.02	61.15	827.38	817.36
MW-0605-S2	4/28/2006	10.91	NM	827.38	816.47
MW-0605-S2	12/5/2006	9.44	NM	827.38	817.94
MW-0605-S2	3/8/2007	10.72	61.13	827.38	816.66
MW-0605-S2	1/16/2008	13.36	61.26	827.38	814.02
MW-0605-S2	11/11/2008	19.36	61.12	827.38	808.02
MW-0605-S2	2/17/2009	15.97	NM	827.38	811.41
MW-0605-S2	6/12/2009	14.06	NM	827.38	813.32
MW-0605-S2	4/13/2010	13.05	61.18	827.38	814.33
MW-0605-S2	9/5/2010	18.12	61.20	827.38	809.26
MW-0605-S2	4/20/2011	13.55	61.11	827.38	813.83
MW-0605-S2	9/27/2011	15.82	61.35	827.38	811.56
MW-0605-S2	3/29/2012	13.25	61.28	827.38	814.13
MW-0605-S2	10/9/2012	18.86	61.21	827.38	808.52
MW-0605-S2	3/12/2013	14.06	61.21	827.38	813.32
MW-0605-S2	9/24/2013	16.42	61.25	827.38	810.96
MW-0605-S2	4/22/2014	14.38	62.10	827.38	813.00
MW-0605-S2	9/3/2014	18.09	62.32	827.38	809.29
MW-0605-S2	3/10/2015	NM	NM	827.38	NM

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0605-S2	9/8/2015	14.02	61.18	827.38	813.36
MW-0605-S2	3/10/2016	13.91	NM	827.38	813.47
MW-0605-S2	9/7/2016	16.51	61.33	827.38	810.87
MW-0605-S2	11/16/2016	15.18	NM	827.38	812.2
MW-0605-S2	3/3/2017	12.72	61.09	826.76	814.04
MW-0605-S2	9/6/2017	14.86	61.25	826.76	811.90
MW-0605-S2	3/6/2018	11.91	61.31	826.76	814.85
MW-0605-S2	9/12/2018	12.22	61.30	826.76	814.54
MW-0605-S2	3/4/2019	12.63	61.28	826.76	814.13
MW-0605-S2	9/6/2019	16.60	61.32	826.76	810.16
MW-0605-S2	3/4/2020	11.38	61.35	826.76	815.38
MW-0605-S2	3/5/2021	16.35	61.30	826.76	810.41
MW-0605-S2	10/8/2021	17.00	61.22	826.76	809.76
MW-0606-S1	3/23/2006	8.80	31.65	824.10	815.30
MW-0606-S1	3/31/2006	8.03	31.65	824.10	816.07
MW-0606-S1	4/28/2006	8.71	NM	824.10	815.39
MW-0606-S1	12/5/2006	7.67	NM	824.10	816.43
MW-0606-S1	3/8/2007	8.54	31.52	824.10	815.56
MW-0606-S1	11/11/2008	12.36	31.40	824.10	811.74
MW-0606-S1	2/17/2009	10.43	NM	824.10	813.67
MW-0606-S1	6/12/2009	8.38	NM	824.10	815.72
MW-0606-S1	4/13/2010	9.20	31.42	824.10	814.90
MW-0606-S1	10/9/2012	11.72	31.26	824.10	812.38
MW-0606-S1	3/12/2013	9.89	31.26	824.10	814.21
MW-0606-S1	9/24/2013	10.51	31.34	824.10	813.59
MW-0606-S1	4/22/2014	9.71	31.27	824.10	814.39
MW-0606-S1	9/3/2014	11.11	31.25	824.10	812.99
MW-0606-S1	3/10/2015	10.08	30.91	824.10	814.02
MW-0606-S1	9/8/2015	10.27	29.81	824.10	813.83
MW-0606-S1	3/10/2016	9.69	30.82	824.10	814.41
MW-0606-S1	9/7/2016	10.47	30.73	824.10	813.63
MW-0606-S1	11/16/2016	11.04	NM	824.10	813.06
MW-0606-S1	3/3/2017	9.39	30.71	823.45	814.06
MW-0606-S1	9/6/2017	9.02	30.61	823.45	814.43
MW-0606-S1	3/9/2018	8.51	30.93	823.45	814.94
MW-0606-S1	9/12/2018	8.42	30.68	823.45	815.03
MW-0606-S1	9/6/2019	10.51	30.60	823.45	812.94
MW-0606-S1	3/4/2020	9.05	30.64	823.45	814.40
MW-0606-S1	3/5/2021	10.36	30.51	823.45	813.09
MW-0606-S1	10/8/2021	10.05	30.52	823.45	813.40
MW-0606-S2	3/23/2006	7.68	58.83	823.97	816.29
MW-0606-S2	3/31/2006	6.93	58.83	823.97	817.04
MW-0606-S2	4/28/2006	8.72	NM	823.97	815.25

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0606-S2	12/5/2006	6.35	NM	823.97	817.62
MW-0606-S2	3/8/2007	7.61	58.67	823.97	816.36
MW-0606-S2	11/11/2008	15.92	58.70	823.97	808.05
MW-0606-S2	2/17/2009	12.51	NM	823.97	811.46
MW-0606-S2	6/12/2009	10.68	NM	823.97	813.29
MW-0606-S2	9/5/2010	14.62	59.00	823.97	809.35
MW-0606-S2	4/20/2011	10.15	58.63	823.97	813.82
MW-0606-S2	9/27/2011	12.38	58.90	823.97	811.59
MW-0606-S2	3/29/2012	10.00	58.80	823.97	813.97
MW-0606-S2	10/9/2012	15.34	58.69	823.97	808.63
MW-0606-S2	9/24/2013	13.00	58.85	823.97	810.97
MW-0606-S2	4/22/2014	11.06	58.84	823.97	812.91
MW-0607-B1	1/16/2008	8.40	77.51	822.768	814.37
MW-0607-B1	11/11/2008	13.99	77.42	822.768	808.78
MW-0607-B1	2/17/2009	10.63	NM	822.768	812.14
MW-0607-B1	6/12/2009	8.95	NM	822.768	813.82
MW-0607-B1	4/13/2010	8.02	77.46	822.768	814.75
MW-0607-B1	9/5/2010	12.50	78.00	822.768	810.27
MW-0607-B1	4/20/2011	8.41	77.44	822.768	814.36
MW-0607-B1	9/27/2011	10.60	77.62	822.768	812.17
MW-0607-B1	9/3/2015	Abandoned Well			
MW-0606-S2	9/3/2014	14.46	58.82	823.97	809.51
MW-0606-S2	3/10/2015	12.10	NM	823.97	811.87
MW-0606-S2	9/8/2015	10.65	59.35	823.97	813.32
MW-0606-S2	3/10/2016	10.53	58.83	823.97	813.44
MW-0606-S2	9/7/2016	NM	NM	823.97	Covered
MW-0606-S2	11/16/2016	10.01	NM	823.97	Covered
MW-0606-S2	3/3/2017	9.48	58.84	823.39	813.91
MW-0606-S2	9/6/2017	11.38	58.70	823.39	812.01
MW-0606-S2	3/6/2018	8.49	59.25	823.39	814.90
MW-0606-S2	9/12/2018	8.90	58.78	823.39	814.49
MW-0606-S2	9/6/2019	13.10	58.81	823.39	810.29
MW-0606-S2	3/4/2020	8.21	58.75	823.39	815.18
MW-0606-S2	3/5/2021	12.89	58.81	823.39	810.50
MW-0606-S2	10/8/2021	13.41	58.68	823.39	809.98
MW-0606-S2	3/12/013	10.47	58.69	823.97	813.50
MW-0607-S1	3/24/2006	8.55	26.85	822.65	814.10
MW-0607-S1	3/31/2006	7.78	26.85	822.65	814.87
MW-0607-S1	4/28/2006	8.52	NM	822.65	814.13
MW-0607-S1	12/5/2006	7.68	NM	822.65	814.97
MW-0607-S1	3/8/2007	8.33	26.55	822.65	814.32
MW-0607-S1	1/16/2008	8.88	26.68	822.65	813.77
MW-0607-S1	11/11/2008	11.61	26.50	822.65	811.04

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0607-S1	2/17/2009	9.72	NM	822.65	812.93
MW-0607-S1	6/12/2009	9.12	NM	822.65	813.53
MW-0607-S1	4/13/2010	9.00	26.50	822.65	813.65
MW-0607-S1	9/5/2010	10.98	26.50	822.65	811.67
MW-0607-S1	4/20/2011	8.49	26.42	822.65	814.16
MW-0607-S1	9/27/2011	9.31	26.40	822.65	813.34
MW-0607-S1	3/29/2012	9.26	26.27	822.65	813.39
MW-0607-S1	10/9/2012	11.05	26.00	822.65	811.60
MW-0607-S1	3/12/2013	9.40	26.00	822.65	813.25
MW-0607-S1	9/24/2013	10.30	26.25	822.65	812.35
MW-0607-S1	4/22/2014	9.53	26.16	822.65	813.12
MW-0607-S1	9/3/2014	10.53	26.23	822.65	812.12
MW-0607-S1	3/10/2015	9.69	26.27	822.65	812.96
MW-0607-S1	9/8/2015	9.82	26.17	822.65	812.83
MW-0607-S1	3/10/2016	9.29	29.14	822.65	813.36
MW-0607-S1	9/7/2016	9.96	26.13	822.65	812.69
MW-0607-S1	11/16/2016	10.98	NM	822.65	811.67
MW-0607-S1	3/3/2017	90.80	26.12	821.93	812.85
MW-0607-S1	9/6/2017	8.51	26.06	821.93	813.42
MW-0607-S1	3/6/2018	8.54	26.25	821.93	813.39
MW-0607-S1	9/12/2018	8.42	26.01	821.93	813.51
MW-0607-S1	3/4/2019	8.90	26.03	821.93	813.03
MW-0607-S1	9/6/2019	10.02	26.03	821.93	811.91
MW-0607-S1	3/4/2020	8.69	26.10	821.93	813.24
MW-0607-S1	3/5/2021	9.73	26.05	821.93	812.20
MW-0607-S1	10/8/2021	9.57	26.04	821.93	812.36
MW-0607-S2	3/8/2007	7.00	50.51	823.06	816.06
MW-0607-S2	1/16/2008	9.27	50.65	823.06	813.79
MW-0607-S2	11/11/2008	14.91	50.57	823.06	808.15
MW-0607-S2	2/17/2009	11.53	NM	823.06	811.53
MW-0607-S2	6/12/2009	9.83	NM	823.06	813.23
MW-0607-S2	4/13/2010	8.78	50.58	823.06	814.28
MW-0607-S2	9/5/2010	13.63	57.05	823.06	809.43
MW-0607-S2	4/20/2011	9.15	50.47	823.06	813.91
MW-0607-S2	9/27/2011	11.47	50.72	823.06	811.59
MW-0607-S2	3/29/2012	9.21	50.68	823.06	813.85
MW-0607-S2	10/9/2012	14.27	50.66	823.06	808.79
MW-0607-S2	3/12/2013	9.56	50.66	823.06	813.50
MW-0607-S2	9/24/2013	12.10	50.74	823.06	810.96
MW-0608-B1	3/23/2006	9.84	91.07	825.97	816.13
MW-0608-B1	3/31/2006	9.05	91.07	825.97	816.92
MW-0608-B1	4/28/2006	9.79	NM	825.97	816.18
MW-0608-B1	12/5/2006	8.51	NM	825.97	817.46
MW-0608-B1	3/8/2007	9.72	89.59	825.97	816.25
MW-0608-B1	1/16/2008	12.18	89.67	825.97	813.79

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0608-B1	11/11/2008	17.90	89.65	825.97	808.07
MW-0608-B1	2/17/2009	14.49	NM	825.97	811.48
MW-0608-B1	6/12/2009	12.72	NM	825.97	813.25
MW-0608-B1	4/13/2010	11.69	83.99	825.97	814.28
MW-0608-B1	9/5/2010	16.58	90.08	825.97	809.39
MW-0608-B1	4/20/2011	12.25	89.52	825.97	813.72
MW-0608-B1	9/27/2011	14.36	89.75	825.97	811.61
MW-0608-B1	9/3/2015	Abandoned Well			
MW-0607-S2	4/22/2014	10.16	50.68	823.06	812.90
MW-0607-S2	9/3/2014	13.42	50.66	823.06	809.64
MW-0607-S2	3/10/2015	11.22	NM	823.06	811.84
MW-0607-S2	9/8/2015	9.91	46.85	823.06	813.15
MW-0607-S2	3/10/2016	9.77	50.69	823.06	813.29
MW-0607-S2	9/7/2016	12.05	50.89	823.06	811.01
MW-0607-S2	11/16/2016	11.03	NM	823.06	812.03
MW-0607-S2	3/3/2017	8.78	50.73	822.35	813.57
MW-0607-S2	9/6/2017	10.41	50.66	822.35	811.94
MW-0607-S2	3/6/2018	7.69	50.75	822.35	814.66
MW-0607-S2	9/12/2018	8.05	50.65	822.35	814.30
MW-0607-S2	3/4/2019	8.50	50.68	822.35	813.85
MW-0607-S2	9/6/2019	12.14	50.68	822.35	810.21
MW-0607-S2	3/4/2020	7.51	50.76	822.35	814.84
MW-0607-S2	3/5/2021	11.83	50.72	822.35	810.52
MW-0607-S2	10/8/2021	12.41	50.69	822.35	809.94
MW-0608-S1	3/23/2006	11.74	30.81	825.97	814.23
MW-0608-S1	3/31/2006	10.97	30.81	825.97	815.00
MW-0608-S1	4/28/2006	11.66	NM	825.97	814.31
MW-0608-S1	12/5/2006	10.73	NM	825.97	815.24
MW-0608-S1	3/8/2007	11.43	30.38	825.97	814.54
MW-0608-S1	1/16/2008	11.94	30.45	825.97	814.03
MW-0608-S1	11/11/2008	14.67	30.20	825.97	811.30
MW-0608-S1	2/17/2009	12.93	NM	825.97	813.04
MW-0608-S1	6/12/2009	12.27	NM	825.97	813.70
MW-0608-S1	4/13/2010	12.13	30.11	825.97	813.84
MW-0608-S1	9/5/2010	14.08	29.96	825.97	811.89
MW-0608-S1	4/20/2011	11.50	29.90	825.97	814.47
MW-0608-S1	9/27/2011	12.38	30.00	825.97	813.59
MW-0608-S1	3/29/2012	12.19	30.02	825.97	813.78
MW-0608-S1	10/9/2012	14.10	29.60	825.97	811.87
MW-0608-S1	3/12/2013	12.42	29.60	825.97	813.55
MW-0608-S1	9/24/2013	13.35	29.40	825.97	812.62
MW-0608-S1	4/22/2014	12.47	29.26	825.97	813.50
MW-0608-S1	9/3/2014	13.58	28.94	825.97	812.39
MW-0608-S1	3/10/2015	12.70	28.73	825.97	813.27
MW-0608-S1	9/8/2015	12.93	28.58	825.97	813.04

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0608-S1	3/10/2016	12.38	28.62	825.97	813.59
MW-0608-S1	9/7/2016	13.04	28.37	825.97	812.93
MW-0608-S1	11/16/2016	13.17	NM	825.97	812.80
MW-0608-S1	3/3/2017	12.14	28.29	825.26	813.12
MW-0608-S1	9/6/2017	12.59	28.23	825.26	812.67
MW-0608-S1	3/6/2018	11.47	28.53	825.26	813.79
MW-0608-S1	9/12/2018	11.34	28.22	825.26	813.92
MW-0608-S1	3/4/2019	11.85	28.19	825.26	813.41
MW-0608-S1	9/6/2019	13.02	28.13	825.26	812.24
MW-0608-S1	3/4/2020	11.76	28.20	825.26	813.50
MW-0608-S1	3/5/2021	12.80	27.99	825.26	812.46
MW-0608-S1	10/8/2021	12.59	29.98	825.26	812.67
MW-0608-S2	3/23/2006	9.71	67.75	825.97	816.26
MW-0608-S2	3/31/2006	8.86	67.75	825.97	817.11
MW-0608-S2	4/28/2006	9.76	NM	825.97	816.21
MW-0608-S2	12/5/2006	8.43	NM	825.97	817.54
MW-0608-S2	3/8/2007	9.70	67.76	825.97	816.27
MW-0608-S2	1/16/2008	12.10	68.91	825.97	813.87
MW-0608-S2	11/11/2008	17.84	67.80	825.97	808.13
MW-0608-S2	2/17/2009	14.45	NM	825.97	811.52
MW-0608-S2	6/12/2009	12.68	NM	825.97	813.29
MW-0608-S2	4/13/2010	11.59	67.85	825.97	814.38
MW-0608-S2	9/5/2010	16.55	68.25	825.97	809.42
MW-0608-S2	4/20/2011	12.12	67.70	825.97	813.85
MW-0608-S2	9/27/2011	14.31	67.99	825.97	811.66
MW-0608-S2	3/29/2012	11.90	67.90	825.97	814.07
MW-0608-S2	10/9/2012	17.22	67.75	825.97	808.75
MW-0608-S2	3/21/2013	12.43	67.75	825.97	813.54
MW-0608-S2	9/24/2013	14.96	67.04	825.97	811.01
MW-0608-S2	4/22/2014	13.02	68.94	825.97	812.95
MW-0608-S2	9/3/2014	16.41	67.81	825.97	809.56
MW-0608-S2	3/10/2015	14.10	NM	825.97	811.87
MW-0608-S2	9/8/2015	12.80	68.73	825.97	813.17
MW-0608-S2	3/10/2016	12.48	67.96	825.97	813.49
MW-0608-S2	9/7/2016	15.17	67.91	825.97	810.8
MW-0608-S2	11/16/2016	13.82	NM	825.97	812.15
MW-0608-S2	3/3/2017	11.52	68.01	825.19	813.67
MW-0608-S2	9/6/2017	13.31	67.95	825.19	811.88
MW-0608-S2	3/6/2018	10.63	68.38	825.19	814.56
MW-0608-S2	9/12/2018	10.91	67.90	825.19	814.28
MW-0608-S2	3/4/2019	11.34	67.90	825.19	813.85
MW-0608-S2	9/6/2019	15.10	67.92	825.19	810.09
MW-0608-S2	3/4/2020	10.26	68.00	825.19	814.93
MW-0608-S2	3/5/2021	14.84	67.92	825.19	810.35
MW-0608-S2	10/8/2021	15.46	65.95	825.19	809.73

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0609-S1	3/23/2006	9.49	28.45	822.75	813.26
MW-0609-S1	3/31/2006	9.17	28.45	822.75	813.58
MW-0609-S1	4/28/2006	9.47	NM	822.75	813.28
MW-0609-S1	12/5/2006	8.62	NM	822.75	814.13
MW-0609-S1	3/9/2007	9.15	27.05	822.75	813.60
MW-0609-S1	1/16/2008	9.45	27.40	822.75	813.30
MW-0609-S1	11/11/2008	11.81	27.05	822.75	810.94
MW-0609-S1	2/17/2009	10.22	NM	822.75	812.53
MW-0609-S1	6/12/2009	9.73	NM	822.75	813.02
MW-0609-S1	4/13/2010	9.84	26.99	822.75	812.91
MW-0609-S1	9/5/2010	11.35	27.05	822.75	811.40
MW-0609-S1	4/20/2011	9.13	27.00	822.75	813.62
MW-0609-S1	9/27/2011	9.85	27.04	822.75	812.90
MW-0609-S1	3/29/2012	9.76	27.11	822.75	812.99
MW-0609-S1	10/9/2012	11.31	26.80	822.75	811.44
MW-0609-S1	3/12/2013	18.78	26.80	822.75	803.97
MW-0609-S1	9/24/2013	10.64	27.00	822.75	812.11
MW-0609-S1	4/22/2014	10.00	26.93	822.75	812.75
MW-0609-S1	9/3/2014	10.84	26.83	822.75	811.91
MW-0609-S1	9/8/2015	10.32	26.87	822.75	812.43
MW-0609-S1	3/10/2016	9.86	26.77	822.75	812.89
MW-0609-S1	9/7/2016	10.43	26.68	822.75	812.32
MW-0609-S1	11/16/2016	10.83	NM	822.75	811.92
MW-0609-S1	3/3/2017	9.67	26.65	822.00	812.33
MW-0609-S1	9/6/2017	10.15	26.60	822.00	811.85
MW-0609-S1	3/6/2018	NM	NM	822.00	NM
MW-0609-S1	9/12/2018	9.05	25.75	822.00	812.95
MW-0609-S1	3/4/2019	9.50	25.80	822.00	812.50
MW-0609-S1	9/6/2019	10.01	25.82	822.00	811.99
MW-0609-S1	3/4/2020	9.30	25.76	822.00	812.70
MW-0609-S1	3/5/2021	10.11	25.81	822	811.89
MW-0609-S1	10/8/2021	9.95	25.81	822	812.05
MW-0609-S2	12/5/2006	5.68	NM	823.09	817.41
MW-0609-S2	3/8/2007	6.93	61.32	823.09	816.16
MW-0609-S2	1/16/2008	9.24	61.44	823.09	813.85
MW-0609-S2	11/11/2008	14.97	61.30	823.09	808.12
MW-0609-S2	2/17/2009	11.60	NM	823.09	811.49
MW-0609-S2	6/12/2009	9.86	NM	823.09	813.23
MW-0609-S2	4/13/2010	8.77	62.43	823.09	814.32
MW-0609-S2	9/5/2010	13.69	61.45	823.09	809.40
MW-0609-S2	4/20/2011	9.22	61.30	823.09	813.87
MW-0609-S2	9/27/2011	11.52	61.59	823.09	811.57
MW-0609-S2	3/29/2012	9.15	61.52	823.09	813.94
MW-0609-S2	10/9/2012	14.36	26.80	823.09	808.73
MW-0609-S2	3/12/2013	9.62	26.80	823.09	813.47

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0609-S2	9/24/2013	12.15	61.54	823.09	810.94
MW-0609-S2	4/22/2014	10.21	61.49	823.09	812.88
MW-0609-S2	9/3/2014	13.53	61.51	823.09	809.56
MW-0609-S2	3/10/2015	11.23	NM	823.09	811.86
MW-0609-S2	9/8/2015	10.10	62.50	823.09	812.99
MW-0609-S2	3/10/2016	9.65	61.53	823.09	813.44
MW-0609-S2	9/7/2016	12.37	61.43	823.09	810.72
MW-0609-S2	11/16/2016	10.96	NM	823.09	812.13
MW-0609-S2	3/3/2017	8.73	61.53	822.46	813.73
MW-0609-S2	9/6/2017	10.50	61.52	822.46	811.96
MW-0609-S2	3/6/2018	7.72	61.63	822.46	814.74
MW-0609-S2	9/12/2018	6.11	61.45	822.46	816.35
MW-0609-S2	3/4/2019	8.48	61.43	822.46	813.98
MW-0609-S2	9/6/2019	12.24	61.50	822.46	810.22
MW-0609-S2	3/4/2020	7.45	61.54	822.46	815.01
MW-0609-S2	3/5/2021	11.93	61.55	822.46	810.53
MW-0609-S2	10/8/2021	12.64	61.50	822.46	809.82
MW-0610-S1	12/5/2006	8.87	NM	822.55	813.68
MW-0610-S1	3/8/2007	9.42	31.55	822.55	813.13
MW-0610-S1	1/16/2008	9.97	31.59	822.55	812.58
MW-0610-S1	11/11/2008	11.85	31.46	822.55	810.70
MW-0610-S1	2/17/2009	10.39	NM	822.55	812.16
MW-0610-S1	6/12/2009	10.07	NM	822.55	812.48
MW-0610-S1	4/13/2010	10.28	31.49	822.55	812.27
MW-0610-S1	9/5/2010	11.55	31.65	822.55	811.00
MW-0610-S1	4/20/2011	9.55	31.42	822.55	813.00
MW-0610-S1	9/27/2011	11.18	31.68	822.55	811.37
MW-0610-S1	3/29/2012	10.13	31.64	822.55	812.42
MW-0610-S1	10/9/2012	11.39	31.44	822.55	811.16
MW-0610-S1	3/12/2013	10.16	31.44	822.55	812.39
MW-0610-S1	9/24/2013	10.85	31.63	822.55	811.70
MW-0610-S1	4/22/2014	9.45	31.65	822.55	813.10
MW-0610-S1	9/3/2014	11.06	31.59	822.55	811.49
MW-0610-S1	3/10/2015	10.41	31.64	822.55	812.14
MW-0610-S1	9/8/2015	10.59	31.67	822.55	811.96
MW-0610-S1	3/10/2016	10.11	31.65	822.55	812.44
MW-0610-S1	9/7/2016	10.78	31.66	822.55	811.77
MW-0610-S1	11/16/2016	11.07	NM	822.55	811.48
MW-0610-S1	3/3/2017	9.89	31.67	821.78	811.89
MW-0610-S1	9/6/2017	10.28	31.61	821.78	811.50
MW-0610-S1	3/6/2018	9.60	31.86	821.78	812.18
MW-0610-S1	9/12/2018	9.28	31.65	821.78	812.50
MW-0610-S1	3/4/2019	9.65	31.60	821.78	812.13
MW-0610-S1	9/6/2019	10.73	31.62	821.78	811.05
MW-0610-S1	3/4/2020	9.60	31.69	821.78	812.18

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0610-S1	3/5/2021	10.30	31.69	821.78	811.48
MW-0610-S1	10/8/2021	10.20	31.67	821.78	811.58
MW-0611-S1	12/5/2006	4.97	NM	821.77	816.80
MW-0611-S1	3/8/2007	7.45	17.60	821.77	814.32
MW-0611-S1	1/16/2008	8.06	17.70	821.77	813.71
MW-0611-S1	2/17/2009	11.15	NM	821.77	810.62
MW-0611-S1	6/12/2009	10.00	NM	821.77	811.77
MW-0611-S1	4/13/2010	8.85	17.60	821.77	812.92
MW-0611-S1	9/5/2010	12.67	17.65	821.77	809.10
MW-0611-S1	10/9/2012	Well covered with debris.			
MW-0611-S1	11/16/2016	10.72	NM	821.77	816.80
MW-0611-S1	3/3/2017	8.65	17.76	818.04	809.39
MW-0611-S1	9/6/2017	Well covered with debris.			
MW-0611-S1	3/6/2018	7.31	17.82	818.04	810.73
MW-0611-S1	9/12/2018	6.05	17.60	818.04	811.99
MW-0611-S1	9/6/2019	9.69	17.40	818.04	808.35
MW-0611-S1R	3/4/2020	7.90	17.65	820.91	813.01
MW-0611-S1R	3/5/2021	10.12	17.86	820.91	810.79
MW-0611-S1-R	10/8/2021	10.26	17.83	820.91	810.65
MW-0612-S1	12/5/2006	9.13	NM	823.85	814.72
MW-0612-S1	3/8/2007	8.90	27.12	823.85	814.95
MW-0612-S1	1/16/2008	9.50	27.25	823.85	814.35
MW-0612-S1	11/11/2008	12.44	27.15	823.85	811.41
MW-0612-S1	2/17/2009	10.59	NM	823.85	813.26
MW-0612-S1	6/12/2009	9.71	NM	823.85	814.14
MW-0612-S1	3/29/2012	9.79	27.30	823.85	814.06
MW-0612-S1	10/9/2012	11.84	27.10	823.85	812.01
MW-0612-S1	3/12/2013	10.10	27.10	823.85	813.75
MW-0612-S1	9/24/2013	10.49	27.32	823.85	813.36
MW-0612-S1	4/22/2014	10.03	27.30	823.85	813.82
MW-0612-S1	9/3/2014	11.29	27.31	823.85	812.56
MW-0612-S1	3/10/2015	10.30	27.30	823.85	813.55
MW-0612-S1	9/8/2015	10.52	27.33	823.85	813.33
MW-0612-S1	3/10/2016	9.95	27.33	823.85	813.9
MW-0612-S1	9/7/2016	10.66	27.33	823.85	813.19
MW-0612-S1	11/16/2016	10.98	NM	823.85	812.87
MW-0612-S1	3/3/2017	9.70	27.34	823.14	813.44
MW-0612-S1	9/6/2017	10.12	27.30	823.14	813.02
MW-0612-S1	3/6/2018	8.93	27.39	823.14	814.21
MW-0612-S1	9/12/2018	8.84	27.30	823.14	814.30
MW-0612-S1	3/4/2019	9.38	27.29	823.14	813.76
MW-0612-S1	9/6/2019	10.65	27.30	823.14	812.49
MW-0612-S1	3/4/2020	9.29	27.38	823.14	813.85
MW-0612-S1	3/5/2021	10.48	27.35	823.14	812.66
MW-0612-S1	10/8/2021	10.25	27.32	823.14	812.89

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0612-S2	12/5/2006	6.34	NM	823.84	817.50
MW-0612-S2	3/8/2007	7.59	54.94	823.84	816.25
MW-0612-S2	1/16/2008	10.00	55.10	823.84	813.84
MW-0612-S2	11/11/2008	15.74	55.00	823.84	808.10
MW-0612-S2	2/17/2009	12.34	NM	823.84	811.50
MW-0612-S2	6/12/2009	10.57	NM	823.84	813.27
MW-0612-S2	3/29/2012	9.78	55.14	823.84	814.06
MW-0612-S2	10/9/2012	15.14	54.90	823.84	808.70
MW-0612-S2	3/12/2013	10.35	54.90	823.84	813.49
MW-0612-S2	9/24/2013	12.57	55.15	823.84	811.27
MW-0612-S2	4/22/2014	10.91	55.11	823.84	812.93
MW-0612-S2	9/3/2014	14.28	55.07	823.84	809.56
MW-0612-S2	3/10/2015	11.96	NM	823.84	811.88
MW-0612-S2	9/8/2015	10.60	54.65	823.84	813.24
MW-0612-S2	3/10/2016	10.38	55.98	823.84	813.46
MW-0612-S2	9/7/2016	12.87	55.14	823.84	810.97
MW-0612-S2	11/16/2016	11.71	NM	823.84	812.13
MW-0612-S2	3/3/2017	9.43	55.18	823.14	813.71
MW-0612-S2	9/6/2017	11.23	55.11	823.14	811.91
MW-0612-S2	3/6/2018	8.43	55.62	823.14	814.71
MW-0612-S2	9/12/2018	8.78	55.11	823.14	814.36
MW-0612-S2	3/4/2019	9.17	55.11	823.14	813.97
MW-0612-S2	9/6/2019	12.98	55.11	823.14	810.16
MW-0612-S2	3/4/2020	8.11	55.20	823.14	815.03
MW-0612-S2	3/5/2021	12.71	55.16	823.14	810.43
MW-0612-S2	10/8/2021	13.25	55.14	823.14	809.89
MW-0613-S1	12/5/2006	5.87	NM	822.03	816.16
MW-0613-S1	3/8/2007	6.72	25.36	822.03	815.31
MW-0613-S1	1/16/2008	7.40	25.50	822.03	814.63
MW-0613-S1	11/11/2008	10.57	25.39	822.03	811.46
MW-0613-S1	2/17/2009	8.53	NM	822.03	813.50
MW-0614-B1	12/5/2006	9.13	NM	826.94	817.81
MW-0614-B1	3/8/2007	10.41	89.69	826.94	816.53
MW-0614-B1	1/16/2008	13.06	89.75	826.94	813.88
MW-0614-B1	11/11/2008	18.92	89.62	826.94	808.02
MW-0614-B1	2/17/2009	15.55	NM	826.94	811.39
MW-0614-B1	6/12/2009	13.69	NM	826.94	813.25
MW-0614-B1	4/13/2010	12.68	89.75	826.94	814.26
MW-0614-B1	9/5/2010	17.66	90.20	826.94	809.28
MW-0614-B1	4/20/2011	13.10	89.60	826.94	813.84
MW-0614-B1	9/27/2011	15.31	89.90	826.94	811.63
MW-0614-B1	9/3/2015	Abandoned Well			
MW-0613-S1	6/12/2009	7.61	NM	822.03	814.42
MW-0613-S1	4/13/2010	7.40	25.40	822.03	814.63
MW-0613-S1	9/5/2010	9.85	25.40	822.03	812.18

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0613-S1	4/20/2011	6.79	25.58	822.03	815.24
MW-0613-S1	9/27/2011	7.84	25.58	822.03	814.19
MW-0613-S1	3/29/2012	7.53	25.34	822.03	814.50
MW-0613-S1	10/9/2012	9.96	25.37	822.03	812.07
MW-0613-S1	3/12/2013	8.01	25.37	822.03	814.02
MW-0613-S1	9/24/2013	9.03	25.55	822.03	813.00
MW-0613-S1	4/22/2014	7.97	25.55	822.03	814.06
MW-0613-S1	9/3/2014	9.34	25.55	822.03	812.69
MW-0613-S1	3/10/2015	8.32	24.81	822.03	813.71
MW-0613-S1	9/8/2015	8.49	25.61	822.03	813.54
MW-0613-S1	3/10/2016	7.86	25.78	822.03	814.17
MW-0613-S1	9/7/2016	8.67	25.58	822.03	813.36
MW-0613-S1	11/16/2016	8.76	NM	822.03	813.27
MW-0613-S1	3/3/2017	7.61	25.60	821.47	813.86
MW-0613-S1	9/6/2017	8.02	25.59	821.47	813.45
MW-0613-S1	3/6/2018	8.76	25.77	821.47	812.71
MW-0613-S1	9/12/2018	6.66	25.55	821.47	814.81
MW-0613-S1	3/4/2019	7.30	25.54	821.47	814.17
MW-0613-S1	9/6/2019	8.75	25.60	821.47	812.72
MW-0613-S1	3/4/2020	7.20	25.66	821.47	814.27
MW-0613-S1	3/5/2021	8.54	25.62	821.47	812.93
MW-0613-S1	10/8/2021	8.27	25.60	821.47	813.20
MW-0614-S2	12/5/2006	9.05	NM	826.81	817.76
MW-0614-S2	3/8/2007	10.33	57.68	826.81	816.48
MW-0614-S2	1/16/2008	13.00	57.80	826.81	813.81
MW-0614-S2	11/11/2008	18.81	57.55	826.81	808.00
MW-0615-B1	12/5/2006	12.12	NM	824.74	812.62
MW-0615-B1	3/8/2007	13.37	78.28	824.74	811.37
MW-0615-B1	1/16/2008	13.84	78.45	824.74	810.90
MW-0615-B1	11/11/2008	18.16	78.19	824.74	806.58
MW-0615-B1	2/17/2009	14.75	NM	824.74	809.99
MW-0615-B1	6/12/2009	14.12	NM	824.74	810.62
MW-0615-B1	4/13/2010	13.53	78.36	824.74	811.21
MW-0615-B1	9/5/2010	17.05	78.35	824.74	807.69
MW-0615-B1	4/20/2011	14.05	78.26	824.74	810.69
MW-0615-B1	9/27/2011	15.19	78.45	824.74	809.55
MW-0615-B1	8/25/2015	Abandoned Well			
MW-0616-B1	12/5/2006	4.58	110.55	822.3	817.72
MW-0616-B1	3/8/2007	5.88	110.55	822.3	816.42
MW-0616-B1	1/16/2008	8.60	110.55	822.3	813.70
MW-0616-B1	11/11/2008	14.52	110.51	822.3	807.78
MW-0616-B1	2/17/2009	11.02	NM	822.3	811.28
MW-0616-B1	6/12/2009	9.18	NM	822.3	813.12
MW-0616-B1	4/13/2010	8.23	NM	822.3	814.07

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0616-B1	9/5/2010	13.10	NM	822.3	809.20
MW-0616-B1	4/20/2011	8.51	--	822.3	813.79
MW-0616-B1	9/27/2011	10.76	110.80	822.3	811.54
MW-0616-B1	9/2/2015	Abandoned Well			
MW-0614-S2	2/17/2009	15.45	NM	826.81	811.36
MW-0614-S2	6/12/2009	13.58	NM	826.81	813.23
MW-0614-S2	4/13/2010	12.58	57.80	826.81	814.23
MW-0614-S2	9/5/2010	17.57	58.05	826.81	809.24
MW-0614-S2	4/20/2011	12.97	57.65	826.81	813.84
MW-0614-S2	9/27/2011	15.21	57.90	826.81	811.60
MW-0614-S2	3/29/2012	12.84	57.85	826.81	813.97
MW-0614-S2	10/9/2012	18.27	57.70	826.81	808.54
MW-0614-S2	3/12/2013	13.25	57.70	826.81	813.56
MW-0614-S2	9/24/2013	15.91	57.91	826.81	810.90
MW-0614-S2	4/22/2014	13.78	57.87	826.81	813.03
MW-0614-S2	9/3/2014	16.43	57.85	826.81	810.38
MW-0614-S2	3/10/2015	15.13	NM	826.81	811.68
MW-0614-S2	9/8/2015	13.36	57.95	826.81	813.45
MW-0614-S2	3/10/2016	13.41	57.88	826.81	813.4
MW-0614-S2	9/7/2016	15.91	57.49	826.81	810.9
MW-0614-S2	11/16/2016	14.86	NM	826.81	811.95
MW-0614-S2	3/3/2017	12.22	57.93	826.22	814.00
MW-0614-S2	9/6/2017	14.30	57.84	826.22	811.92
MW-0614-S2	3/6/2018	11.38	58.44	826.22	814.84
MW-0614-S2	9/12/2018	11.71	57.82	826.22	814.51
MW-0614-S2	3/4/2019	12.20	57.85	826.22	814.02
MW-0614-S2	9/6/2019	16.18	57.90	826.22	810.04
MW-0614-S2	3/4/2020	11.00	57.91	826.22	815.22
MW-0614-S2	3/5/2021	15.86	57.92	826.22	810.36
MW-0614-S2	10/8/2021	16.32	57.82	826.22	809.90
MW-0616-S1	12/5/2006	6.58	NM	822.06	815.48
MW-0616-S1	3/8/2007	7.11	24.36	822.06	814.95
MW-0616-S1	1/16/2008	7.47	24.50	822.06	814.59
MW-0617-B1	3/8/2007	10.02	NM	826.63	816.61
MW-0617-B1	1/16/2008	12.58	NM	826.63	814.05
MW-0617-B1	11/11/2008	18.49	NM	826.63	808.14
MW-0617-B1	2/17/2009	15.08	NM	826.63	811.55
MW-0617-B1	6/12/2009	13.25	NM	826.63	813.38
MW-0617-B1	9/3/2015	Abandoned Well			
MW-0616-S1	11/11/2008	9.84	24.25	822.06	812.22
MW-0616-S1	2/17/2009	8.31	NM	822.06	813.75
MW-0616-S1	6/12/2009	7.53	NM	822.06	814.53
MW-0616-S1	4/13/2010	7.49	24.30	822.06	814.57
MW-0616-S1	9/5/2010	9.28	24.25	822.06	812.78
MW-0616-S1	4/20/2011	6.39	24.22	822.06	815.67

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0616-S1	9/27/2011	7.53	24.40	822.06	814.53
MW-0616-S1	3/29/2012	7.68	24.53	822.06	814.38
MW-0616-S1	10/9/2012	9.32	24.19	822.06	812.74
MW-0616-S1	3/12/2013	8.09	24.19	822.06	813.97
MW-0616-S1	9/24/2013	8.59	24.24	822.06	813.47
MW-0616-S1	4/22/2014	7.83	24.24	822.06	814.23
MW-0616-S1	9/3/2014	8.70	24.21	822.06	813.36
MW-0616-S1	3/10/2015	7.97	22.50	822.06	814.09
MW-0616-S1	9/8/2015	8.29	24.21	822.06	813.77
MW-0616-S1	3/10/2016	7.79	24.17	822.06	814.27
MW-0616-S1	9/7/2016	14.49	24.19	822.06	807.57
MW-0616-S1	11/16/2016	8.87	NM	822.06	813.19
MW-0616-S1	3/3/2017	7.73	24.02	821.29	813.56
MW-0616-S1	9/6/2017	7.84	24.00	821.29	813.45
MW-0616-S1	3/6/2018	7.12	24.24	821.29	814.17
MW-0616-S1	9/12/2018	6.94	24.09	821.29	814.35
MW-0616-S1	3/4/2019	7.43	24.05	821.29	813.86
MW-0616-S1	9/6/2019	8.75	24.02	821.29	812.54
MW-0616-S1	3/4/2020	7.51	24.10	821.29	813.78
MW-0616-S1	3/5/2021	8.26	23.97	821.29	813.03
MW-0616-S1	10/8/2021	7.88	23.99	821.29	813.41
MW-0617-S1	3/8/2007	11.18	29.36	826.47	815.29
MW-0617-S1	1/16/2008	11.90	29.50	826.47	814.57
MW-0617-S1	11/11/2008	14.87	29.40	826.47	811.60
MW-0617-S1	2/17/2009	13.07	NM	826.47	813.40
MW-0617-S1	6/12/2009	12.03	NM	826.47	814.44
MW-0617-S1	10/9/2012	14.27	29.41	826.47	812.20
MW-0617-S1	3/12/2013	12.64	29.41	826.47	813.83
MW-0617-S1	9/24/2013	13.38	29.50	826.47	813.09
MW-0617-S1	4/22/2014	12.32	29.47	826.47	814.15
MW-0617-S1	9/3/2014	13.63	29.51	826.47	812.84
MW-0617-S1	3/10/2015	12.72	29.49	826.47	813.75
MW-0617-S1	9/8/2015	12.89	29.30	826.47	813.58
MW-0617-S1	3/10/2016	12.37	29.58	826.47	814.1
MW-0617-S1	9/7/2016	13.05	29.57	826.47	813.42
MW-0617-S1	11/16/2016	13.32	NM	826.47	813.15
MW-0617-S1	3/3/2017	12.04	28.25	826.10	814.06
MW-0617-S1	9/6/2017	12.47	29.50	826.1	813.63
MW-0617-S1	3/6/2018	10.21	29.49	826.1	815.89
MW-0617-S1	9/12/2018	11.08	29.45	826.1	815.02
MW-0617-S1	3/4/2019	11.72	29.49	826.1	814.38
MW-0617-S1	9/6/2019	13.05	29.50	826.1	813.05
MW-0617-S1	3/4/2020	11.72	29.43	826.1	814.38
MW-0617-S1	3/5/2021	12.97	29.54	826.1	813.13
MW-0617-S1	10/8/2021	12.68	29.52	826.1	813.42

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0617-S2	3/8/2007	10.21	63.37	826.66	816.45
MW-0617-S2	1/16/2008	12.80	63.15	826.66	813.86
MW-0617-S2	11/11/2008	18.68	63.20	826.66	807.98
MW-0617-S2	2/17/2009	15.33	NM	826.66	811.33
MW-0617-S2	6/12/2009	13.44	NM	826.66	813.22
MW-0617-S2	6/12/2009	13.44	NM	826.66	813.22
MW-0617-S2	3/10/2016	13.02	NM	826.66	813.64
MW-0617-S2	9/7/2016	15.01	63.22	826.66	811.65
MW-0617-S2	11/16/2016	14.57	63.45	826.66	812.09
MW-0617-S2	3/3/2017	12.22	62.98	826.02	813.80
MW-0617-S2	9/6/2017	14.18	63.27	826.02	811.84
MW-0617-S2	3/6/2018	11.26	62.83	826.02	814.76
MW-0617-S2	9/12/2018	Unable to locate.			
MW-0617-S2	3/4/2019	12.00	62.75	826.02	814.02
MW-0617-S2	9/6/2019	15.85	62.90	826.02	810.17
MW-0617-S2	3/4/2020	10.83	62.80	826.02	815.19
MW-0617-S2	3/5/2021	15.66	62.98	826.02	810.36
MW-0617-S2	10/8/2021	16.15	63.15	826.02	809.87
MW-0618-S1	12/5/2006	8.13	NM	824.84	816.71
MW-0618-S1	3/8/2007	9.08	27.00	824.84	815.76
MW-0618-S1	1/16/2008	9.72	27.12	824.84	815.12
MW-0618-S1	11/11/2008	13.07	27.05	824.84	811.77
MW-0618-S1	2/17/2009	11.09	NM	824.84	813.75
MW-0618-S1	6/12/2009	9.94	NM	824.84	814.90
MW-0618-S1	4/13/2010	9.73	27.31	824.84	815.11
MW-0618-S1	9/5/2010	12.32	27.05	824.84	812.52
MW-0618-S1	4/20/2011	9.13	26.99	824.84	815.71
MW-0618-S1	9/27/2011	10.28	27.20	824.84	814.56
MW-0618-S1	3/29/2012	10.06	27.19	824.84	814.78
MW-0618-S1	10/9/2012	12.43	26.99	824.84	812.41
MW-0618-S1	3/12/2013	10.51	26.99	824.84	814.33
MW-0618-S1	9/24/2013	11.48	27.18	824.84	813.36
MW-0618-S1	4/22/2014	10.28	27.17	824.84	814.56
MW-0618-S1	9/3/2014	11.78	27.18	824.84	813.06
MW-0618-S1	3/10/2015	10.68	NM	824.84	814.16
MW-0618-S1	9/8/2015	10.93	27.19	824.84	813.91
MW-0618-S1	3/10/2016	10.25	27.18	824.84	814.59
MW-0618-S1	9/7/2016	11.09	27.17	824.84	813.75
MW-0618-S1	11/16/2016	16.59	NM	824.84	808.25
MW-0618-S1	3/3/2017	10.01	27.21	824.22	814.21
MW-0618-S1	9/6/2017	10.43	27.20	824.22	813.79
MW-0618-S1	3/6/2018	9.10	27.24	824.22	815.12
MW-0618-S1	9/12/2018	8.86	27.20	824.22	815.36
MW-0618-S1	3/4/2019	9.62	27.15	824.22	814.60
MW-0618-S1	9/6/2019	Well access blocked via dumpster.			

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0618-S1	3/4/2020	9.65	27.22	824.22	814.57
MW-0618-S1	3/5/2021	11.07	27.21	824.22	813.15
MW-0618-S1	10/8/2021	10.72	27.19	824.22	813.50
MW-0619-S1	12/5/2006	10.13	NM	827.46	817.33
MW-0619-S1	3/8/2007	11.12	26.07	827.46	816.34
MW-0619-S1	1/16/2008	11.88	26.20	827.46	815.58
MW-0619-S1	11/11/2008	15.29	26.10	827.46	812.17
MW-0619-S1	2/17/2009	13.51	NM	827.46	813.95
MW-0619-S1	6/12/2009	12.03	NM	827.46	815.43
MW-0619-S1	10/9/2012	14.69	26.07	827.46	812.77
MW-0619-S1	3/12/2013	12.85	26.07	827.46	814.61
MW-0619-S1	9/24/2013	13.65	26.25	827.46	813.81
MW-0619-S1	4/22/2014	12.34	26.24	827.46	815.12
MW-0619-S1	9/3/2014	14.02	26.26	827.46	813.44
MW-0619-S1	3/10/2015	12.93	26.24	827.46	814.53
MW-0619-S1	9/8/2015	13.05	26.26	827.46	814.41
MW-0619-S1	3/10/2016	12.55	26.33	827.46	814.91
MW-0619-S1	9/7/2016	13.33	26.21	827.46	814.13
MW-0619-S1	11/16/2016	13.61	NM	827.46	813.85
MW-0619-S1	3/3/2017	12.07	26.02	826.12	814.05
MW-0619-S1	9/6/2017	12.57	26.26	826.12	813.55
MW-0619-S1	3/6/2018	11.07	26.22	826.12	815.05
MW-0619-S1	9/12/2018	11.00	26.20	826.12	815.12
MW-0619-S1	3/4/2019	11.68	26.23	826.12	814.44
MW-0619-S1	9/6/2019	13.25	26.20	826.12	812.87
MW-0619-S1	3/4/2020	11.88	26.20	826.12	814.24
MW-0619-S1	3/5/2021	13.29	26.20	826.12	812.83
MW-0619-S1	10/8/2021	12.90	26.10	826.12	813.22
MW-0620-S1	12/5/2006	9.94	NM	827.39	817.45
MW-0620-S1	3/8/2007	10.97	18.36	827.39	816.42
MW-0620-S1	1/16/2008	11.78	18.46	827.39	815.61
MW-0620-S1	11/11/2008	15.15	18.45	827.39	812.24
MW-0620-S1	2/17/2009	13.41	NM	827.39	813.98
MW-0620-S1	6/12/2009	11.89	NM	827.39	815.50
MW-0620-S1	4/13/2010	11.60	18.39	827.39	815.79
MW-0620-S1	9/5/2010	13.85	18.40	827.39	813.54
MW-0620-S1	4/20/2011	11.07	18.34	827.39	816.32
MW-0620-S1	9/27/2011	12.19	18.55	827.39	815.20
MW-0620-S1	3/29/2012	11.95	18.50	827.39	815.44
MW-0620-S1	10/9/2012	14.60	19.38	827.39	812.79
MW-0620-S1	3/12/2013	12.82	19.38	827.39	814.57
MW-0620-S1	9/24/2013	13.55	18.54	827.39	813.84
MW-0620-S1	4/22/2014	12.19	18.52	827.39	815.20
MW-0620-S1	9/3/2014	13.15	18.52	827.39	814.24
MW-0620-S1	3/10/2015	13.17	18.53	827.39	814.22

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0620-S1	9/8/2015	12.97	18.32	827.39	814.42
MW-0620-S1	3/10/2016	12.31	18.62	827.39	815.08
MW-0620-S1	9/7/2016	13.23	18.55	827.39	814.16
MW-0620-S1	11/16/2016	13.49	NM	827.39	813.9
MW-0620-S1	3/3/2017	11.88	18.30	826.86	814.98
MW-0620-S1	9/6/2017	12.47	18.83	826.86	814.39
MW-0620-S1	3/6/2018	9.94	18.54	826.86	816.92
MW-0620-S1	9/12/2018	10.40	18.50	826.86	816.46
MW-0620-S1	3/4/2019	11.51	18.54	826.86	815.35
MW-0620-S1	9/6/2019	13.13	18.50	826.86	813.73
MW-0620-S1	3/4/2020	11.11	18.47	826.86	815.75
MW-0620-S1	3/5/2021	12.31	18.52	826.86	814.55
MW-0620-S1	10/8/2021	12.82	18.60	826.86	814.04
MW-0621-S1	12/5/2006	9.53	NM	826.72	817.19
MW-0621-S1	3/8/2007	10.49	24.55	826.72	816.23
MW-0621-S1	1/16/2008	11.19	24.66	826.72	815.53
MW-0621-S1	11/11/2008	14.62	24.58	826.72	812.10
MW-0621-S1	2/17/2009	12.84	NM	826.72	813.88
MW-0621-S1	6/12/2009	11.39	NM	826.72	815.33
MW-0621-S1	4/13/2010	11.15	24.63	826.72	815.57
MW-0621-S1	9/5/2010	13.86	24.62	826.72	812.86
MW-0621-S1	4/20/2011	10.68	24.54	826.72	816.04
MW-0621-S1	9/27/2011	11.81	24.78	826.72	814.91
MW-0621-S1	3/29/2012	11.47	24.71	826.72	815.25
MW-0621-S1	10/9/2012	14.05	24.61	826.72	812.67
MW-0621-S1	3/12/2013	12.19	24.61	826.72	814.53
MW-0621-S1	9/24/2013	13.00	24.73	826.72	813.72
MW-0621-S1	4/22/2014	11.71	24.72	826.72	815.01
MW-0621-S1	9/3/2014	13.31	24.74	826.72	813.41
MW-0621-S1	3/10/2015	12.28	24.73	826.72	814.44
MW-0621-S1	9/8/2015	12.38	24.53	826.72	814.34
MW-0621-S1	3/10/2016	11.90	24.85	826.72	814.82
MW-0621-S1	9/7/2016	12.76	24.76	826.72	813.96
MW-0621-S1	11/16/2016	12.92	NM	826.72	813.80
MW-0621-S1	3/3/2017	11.47	24.57	826.14	814.67
MW-0621-S1	9/6/2017	11.91	24.75	826.14	814.23
MW-0621-S1	3/6/2018	10.42	24.78	826.14	815.72
MW-0621-S1	9/12/2018	10.40	24.73	826.14	815.74
MW-0621-S1	3/4/2019	11.05	24.73	826.14	815.09
MW-0621-S1	9/6/2019	12.63	24.75	826.14	813.51
MW-0621-S1	3/4/2020	11.23	24.70	826.14	814.91
MW-0621-S1	3/5/2021	12.71	24.79	826.14	813.43
MW-0621-S1	10/8/2021	14.48	24.75	826.14	811.66
MW-0622-S1	12/5/2006	11.03	NM	828.57	817.54
MW-0622-S1	3/8/2007	12.07	23.78	828.57	816.50

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0622-S1	1/16/2008	12.90	23.85	828.57	815.67
MW-0622-S1	11/11/2008	16.27	23.82	828.57	812.30
MW-0622-S1	2/17/2009	14.59	NM	828.57	813.98
MW-0622-S1	6/12/2009	12.98	NM	828.57	815.59
MW-0622-S1	10/9/2012	15.71	23.75	828.57	812.86
MW-0622-S1	3/12/2013	13.89	23.75	828.57	814.68
MW-0622-S1	9/24/2013	14.66	23.92	828.57	813.91
MW-0622-S1	4/22/2014	13.24	23.94	828.57	815.33
MW-0622-S1	9/3/2014	15.02	23.89	828.57	813.55
MW-0622-S1	3/10/2015	13.95	23.98	828.57	814.62
MW-0622-S1	9/8/2015	14.02	23.96	828.57	814.55
MW-0622-S1	3/10/2016	13.55	24.02	828.57	815.02
MW-0622-S1	9/7/2016	14.28	23.91	828.57	814.29
MW-0622-S1	11/16/2016	14.60	NM	828.57	813.97
MW-0622-S1	3/3/2017	13.09	23.68	828.10	815.01
MW-0622-S1	9/6/2017	13.52	23.90	828.1	814.58
MW-0622-S1	3/6/2018	12.00	23.78	828.1	816.10
MW-0622-S1	9/12/2018	11.92	23.75	828.1	816.18
MW-0622-S1	3/4/2019	12.60	23.84	828.1	815.50
MW-0622-S1	9/6/2019	14.20	23.90	828.1	813.90
MW-0622-S1	3/4/2020	12.91	23.66	828.1	815.19
MW-0622-S1	3/5/2021	14.47	23.72	828.1	813.63
MW-0622-S1	10/8/2021	18.92	23.70	828.1	809.18
MW-0622-S2	12/5/2006	10.54	NM	828.66	818.12
MW-0622-S2	3/8/2007	11.81	65.94	828.66	816.85
MW-0622-S2	1/16/2008	14.01	66.05	828.66	814.65
MW-0622-S2	11/11/2008	20.76	65.95	828.66	807.90
MW-0622-S2	2/17/2009	17.31	NM	828.66	811.35
MW-0622-S2	6/12/2009	15.32	NM	828.66	813.34
MW-0622-S2	4/13/2010	14.28	66.00	828.66	814.38
MW-0622-S2	9/5/2010	19.50	66.05	828.66	809.16
MW-0622-S2	4/20/2011	14.82	65.89	828.66	813.84
MW-0622-S2	9/27/2011	17.13	66.15	828.66	811.53
MW-0622-S2	3/29/2012	14.40	66.09	828.66	814.26
MW-0622-S2	10/9/2012	20.24	65.95	828.66	808.42
MW-0622-S2	3/12/2013	15.10	65.95	828.66	813.56
MW-0622-S2	9/24/2013	17.70	66.10	828.66	810.96
MW-0622-S2	4/22/2014	15.61	67.07	828.66	813.05
MW-0622-S2	9/3/2014	19.32	66.98	828.66	809.34
MW-0622-S2	3/10/2015	16.82	NM	828.66	811.84
MW-0622-S2	9/8/2015	15.13	66.50	828.66	813.53
MW-0622-S2	3/10/2016	15.21	NM	828.66	813.45
MW-0622-S2	9/7/2016	17.95	66.12	828.66	810.71
MW-0622-S2	11/16/2016	16.40	NM	828.66	812.26
MW-0622-S2	3/3/2017	13.89	65.92	827.98	814.09

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0702-B1	1/16/2008	10.65	72.70	825.03	814.38
MW-0702-B1	11/11/2008	16.57	72.46	825.03	808.46
MW-0702-B1	2/17/2009	13.19	NM	825.03	811.84
MW-0702-B1	6/12/2009	11.30	NM	825.03	813.73
MW-0702-B1	4/13/2010	10.29	72.60	825.03	814.74
MW-0702-B1	9/5/2010	15.27	72.60	825.03	809.76
MW-0702-B1	4/20/2011	10.72	72.47	825.03	814.31
MW-0702-B1	9/27/2011	12.89	72.73	825.03	812.14
MW-0702-B1	9/3/2015	Abandoned Well			
MW-0703-B1	1/16/2008	13.30	111.32	823.61	810.31
MW-0703-B1	11/11/2008	17.01	111.32	823.61	806.60
MW-0703-B1	2/17/2009	13.66	NM	823.61	809.95
MW-0703-B1	6/12/2009	13.21	NM	823.61	810.40
MW-0703-B1	4/13/2010	12.45	NM	823.61	811.16
MW-0703-B1	9/5/2010	16.10	NM	823.61	807.51
MW-0703-B1	4/20/2011	12.73	NM	823.61	810.88
MW-0703-B1	9/27/2011	14.12	111.75	823.61	809.49
MW-0703-B1	9/3/2015	Abandoned Well			
MW-0622-S2	9/6/2017	16.08	66.13	827.98	811.90
MW-0622-S2	3/6/2018	12.92	66.13	827.98	815.06
MW-0622-S2	9/12/2018	13.40	66.00	827.98	814.58
MW-0622-S2	3/4/2019	13.78	66.11	827.98	814.20
MW-0622-S2	9/6/2019	17.91	66.12	827.98	810.07
MW-0622-S2	3/4/2020	12.50	66.15	827.98	815.48
MW-0622-S2	3/5/2021	17.70	66.15	827.98	810.28
MW-0622-S2	10/8/2021	18.30	66.10	827.98	809.68
MW-0623-S1	3/8/2007	12.37	25.04	829.09	816.72
MW-0623-S1	1/16/2008	13.17	25.17	829.09	815.92
MW-0623-S1	11/11/2008	16.58	25.18	829.09	812.51
MW-0623-S1	2/17/2009	14.96	NM	829.09	814.13
MW-0623-S1	6/12/2009	13.37	NM	829.09	815.72
MW-0623-S1	4/13/2010	13.00	25.10	829.09	816.09
MW-0623-S1	9/5/2010	15.79	25.10	829.09	813.30
MW-0623-S1	4/20/2011	12.62	25.00	829.09	816.47
MW-0623-S1	9/27/2011	13.80	25.26	829.09	815.29
MW-0623-S1	3/29/2012	13.32	25.20	829.09	815.77
MW-0623-S1	10/9/2012	16.04	25.05	829.09	813.05
MW-0623-S1	3/12/2013	14.23	25.05	829.09	814.86
MW-0623-S1	9/24/2013	14.94	25.22	829.09	814.15
MW-0623-S1	4/22/2014	13.53	25.21	829.09	815.56
MW-0623-S1	9/3/2014	15.31	25.23	829.09	813.78
MW-0623-S1	3/10/2015	14.27	25.25	829.09	814.82
MW-0623-S1	9/8/2015	14.83	23.43	829.09	814.26
MW-0623-S1	3/10/2016	14.86	25.34	829.09	814.23

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0623-S1	9/7/2016	14.58	25.26	829.09	814.51
MW-0623-S1	11/16/2016	14.93	NM	829.09	814.16
MW-0623-S1	3/3/2017	13.37	25.00	828.47	815.10
MW-0623-S1	9/6/2017	13.88	25.25	828.47	814.59
MW-0623-S1	3/6/2018	12.28	25.25	828.47	816.19
MW-0623-S1	9/12/2018	12.22	25.25	828.47	816.25
MW-0623-S1	3/4/2019	12.92	25.25	828.47	815.55
MW-0623-S1	9/6/2019	14.50	25.18	828.47	813.97
MW-0623-S1	3/4/2020	13.30	25.30	828.47	815.17
MW-0623-S1	3/5/2021	14.84	25.28	828.47	813.63
MW-0623-S1	10/8/2021	14.20	25.27	828.47	814.27
MW-0704-S1	1/16/2008	9.84	29.31	825.38	815.54
MW-0704-S1	11/11/2008	13.15	29.20	825.38	812.22
MW-0704-S1	2/17/2009	11.27	NM	825.38	814.11
MW-0704-S1	6/12/2009	10.04	NM	825.38	815.34
MW-0704-S1	4/13/2010	9.83	29.23	825.38	815.55
MW-0704-S1	9/5/2010	12.38	29.20	825.38	813.00
MW-0704-S1	4/20/2011	9.26	29.17	825.38	816.12
MW-0704-S1	9/27/2011	10.39	29.39	825.38	814.99
MW-0704-S1	3/29/2012	10.14	29.35	825.38	815.24
MW-0704-S1	10/9/2012	12.52	29.16	825.38	812.86
MW-0704-S1	3/12/2013	10.67	29.16	825.38	814.71
MW-0704-S1	9/24/2013	11.55	29.36	825.38	813.83
MW-0704-S1	4/22/2014	10.38	29.36	825.38	815.00
MW-0704-S1	9/3/2014	11.86	29.33	825.38	813.51
MW-0704-S1	3/10/2015	10.80	29.28	825.38	814.58
MW-0704-S1	9/8/2015	11.01	29.39	825.38	814.37
MW-0704-S1	3/10/2016	10.41	29.38	825.38	814.97
MW-0704-S1	9/7/2016	11.20	29.37	825.38	814.18
MW-0704-S1	11/16/2016	11.66	NM	825.38	813.72
MW-0704-S1	3/3/2017	10.09	29.38	824.44	814.35
MW-0704-S1	9/6/2017	10.54	29.34	824.44	813.90
MW-0704-S1	3/6/2018	9.14	29.58	824.44	815.30
MW-0704-S1	9/12/2018	9.05	29.30	824.44	815.39
MW-0704-S1	3/4/2019	9.71	29.32	824.44	814.73
MW-0704-S1	9/6/2019	11.22	29.35	824.44	813.22
MW-0704-S1	3/4/2020	9.27	29.42	824.44	815.17
MW-0704-S1	3/5/2021	11.17	29.40	824.44	813.27
MW-0704-S1	10/8/2021	19.82	29.39	824.44	804.62
MW-0705-S1	1/16/2008	11.20	25.78	826.16	814.96
MW-0705-S1	11/11/2008	13.71	25.68	826.16	812.45
MW-0705-S1	2/17/2009	11.86	NM	826.16	814.30
MW-0705-S1	6/12/2009	10.79	NM	826.16	815.37
MW-0705-S1	10/9/2012	13.10	25.65	826.16	813.06
MW-0705-S1	3/12/2013	11.31	25.65	826.16	814.85

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0705-S1	9/24/2013	12.20	25.85	826.16	813.96
MW-0705-S1	4/22/2014	11.09	25.82	826.16	815.07
MW-0705-S1	9/3/2014	12.50	25.82	826.16	813.66
MW-0705-S1	3/10/2015	11.91	25.80	826.16	814.25
MW-0705-S1	9/8/2015	11.67	25.87	826.16	814.49
MW-0705-S1	3/10/2016	11.08	25.85	826.16	815.08
MW-0705-S1	9/7/2016	11.83	25.83	826.16	814.33
MW-0705-S1	11/16/2016	12.09	NM	826.16	814.07
MW-0705-S1	3/3/2017	10.86	25.88	824.79	813.93
MW-0705-S1	9/6/2017	11.23	25.80	824.79	813.56
MW-0705-S1	3/6/2018	9.93	26.13	824.79	814.86
MW-0705-S1	9/12/2018	9.81	25.81	824.79	814.98
MW-0705-S1	3/4/2019	10.45	25.80	824.79	814.34
MW-0705-S1	9/6/2019	11.94	25.80	824.79	812.85
MW-0705-S1	3/4/2020	10.44	25.85	824.79	814.35
MW-0705-S1	3/5/2021	11.73	25.84	824.79	813.06
MW-0705-S1	10/8/2021	11.45	25.37	824.79	813.34
MW-0705-S2	9/13/2018	9.81	25.81	824.79	814.98
MW-1501-S1	3/10/2016	11.67	19.04	828.32	816.65
MW-1501-S1	9/7/2016	12.41	18.93	828.32	815.91
MW-1501-S1	11/16/2016	13.33	NM	828.32	814.99
MW-1501-S1	3/3/2017	11.50	18.70	827.45	815.95
MW-1501-S1	9/6/2017	18.95	11.95	827.45	808.50
MW-1501-S1	3/6/2018	9.74	18.97	827.45	817.71
MW-1501-S1	9/12/2018	9.90	18.94	827.45	817.55
MW-1501-S1	3/4/2019	10.89	18.96	827.45	816.56
MW-1501-S1	9/6/2019	12.63	18.98	827.45	814.82
MW-1501-S1	3/4/2020	11.03	19.00	827.45	816.42
MW-1501-S1	3/5/2021	12.23	18.98	827.45	815.22
MW-1501-S1	10/8/2021	11.92	18.97	827.45	815.53
MW-1502-S1	3/10/2016	12.79	28.07	828.45	815.66
MW-1502-S1	9/7/2016	13.53	27.97	828.45	814.92
MW-1502-S1	11/16/2016	13.88	NM	828.45	814.57
MW-1502-S1	3/3/2017	12.35	27.72	827.27	814.92
MW-1502-S1	9/6/2017	12.80	27.95	827.27	814.47
MW-1502-S1	3/6/2018	11.28	28.00	827.27	815.99
MW-1502-S1	9/12/2018	11.20	27.95	827.27	816.07
MW-1502-S1	3/4/2019	11.91	27.95	827.27	815.36
MW-1502-S1	9/6/2019	13.52	28.00	827.27	813.75
MW-1502-S1	3/4/2020	12.20	28.02	827.27	815.07
MW-1502-S1	3/5/2021	13.72	28.00	827.27	813.55
MW-1502-S1	10/8/2021	13.18	27.96	827.27	814.09
MW-1503-S1	3/10/2016	12.98	28.68	828.24	815.26
MW-1503-S1	9/7/2016	13.73	28.48	828.24	814.51
MW-1503-S1	11/16/2016	14.08	NM	828.24	814.16

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-1503-S1	3/3/2017	12.53	28.28	827.45	814.92
MW-1503-S1	9/6/2017	13.03	28.50	827.45	814.42
MW-1503-S1	3/6/2018	11.47	28.50	827.45	815.98
MW-1503-S1	9/12/2018	11.38	28.50	827.45	816.07
MW-1503-S1	3/4/2019	12.11	28.50	827.45	815.34
MW-1503-S1	9/6/2019	13.70	28.50	827.45	813.75
MW-1503-S1	3/4/2020	12.40	28.52	827.45	815.05
MW-1503-S1	3/5/2021	13.92	28.52	827.45	813.53
MW-1503-S1	10/8/2021	13.36	28.49	827.45	814.09
MW-1504-S1	3/10/2016	12.98	27.62	828.24	815.26
MW-1504-S1	9/7/2016	13.73	27.43	828.24	814.51
MW-1504-S1	11/16/2016	14.08	NM	828.24	814.16
MW-1504-S1	3/3/2017	12.53	27.38	827.53	815.00
MW-1504-S1	9/6/2017	13.03	27.43	827.53	814.50
MW-1504-S1	3/6/2018	13.43	27.42	827.53	814.10
MW-1504-S1	9/12/2018	11.38	27.47	827.53	816.15
MW-1504-S1	3/4/2019	12.10	27.42	827.53	815.43
MW-1504-S1	9/6/2019	13.40	27.50	827.53	814.13
MW-1504-S1	3/4/2020	12.40	27.54	827.53	815.13
MW-1504-S1	3/5/2021	13.93	27.51	827.53	813.60
MW-1504-S1	10/8/2021	13.37	27.40	827.53	814.16
MW-1505-S1	3/10/2016	13.02	32.17	828.19	815.17
MW-1505-S1	9/7/2016	13.78	27.57	828.19	814.41
MW-1505-S1	11/16/2016	14.12	NM	828.19	814.07
MW-1505-S1	3/3/2017	12.58	31.85	827.53	814.95
MW-1505-S1	9/6/2017	13.03	32.05	827.53	814.50
MW-1505-S1	3/6/2018	11.80	32.08	827.53	815.73
MW-1505-S1	9/12/2018	11.44	32.00	827.53	816.09
MW-1505-S1	3/4/2019	12.15	32.04	827.53	815.38
MW-1505-S1	9/6/2019	13.72	32.00	827.53	813.81
MW-1505-S1	3/4/2020	12.45	32.12	827.53	815.08
MW-1505-S1	3/5/2021	13.96	32.13	827.53	813.57
MW-1505-S1	10/8/2021	13.40	32.10	827.53	814.13
MW-1506-S1	3/10/2016	13.32	34.17	827.89	814.57
MW-1506-S1	9/7/2016	14.07	34.27	827.89	813.82
MW-1506-S1	11/16/2016	14.40	NM	827.89	813.49
MW-1506-S1	3/3/2017	12.88	34.03	827.82	814.94
MW-1506-S1	9/6/2017	13.35	34.26	827.82	814.47
MW-1506-S1	3/6/2018	11.80	34.29	827.82	816.02
MW-1506-S1	9/12/2018	11.71	34.25	827.82	816.11
MW-1506-S1	3/4/2019	12.43	34.24	827.82	815.39
MW-1506-S1	9/6/2019	14.00	34.20	827.82	813.82
MW-1506-S1	3/4/2020	12.74	34.30	827.82	815.08

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-1506-S1	3/5/2021	14.24	34.32	827.82	813.58
MW-1506-S1	10/8/2021	13.70	34.26	827.82	814.12
MW-1507-S1	3/10/2016	13.42	33.67	827.77	814.35
MW-1507-S1	9/7/2016	14.17	33.57	827.77	813.60
MW-1507-S1	11/16/2016	14.51	NM	827.77	813.26
MW-1507-S1	3/3/2017	12.97	33.33	827.94	814.97
MW-1507-S1	9/6/2017	13.42	33.56	827.94	814.52
MW-1507-S1	3/6/2018	11.89	33.59	827.94	816.05
MW-1507-S1	9/12/2018	11.82	33.50	827.94	816.12
MW-1507-S1	3/4/2019	12.52	33.53	827.94	815.42
MW-1507-S1	9/6/2019	14.10	33.40	827.94	813.84
MW-1507-S1	3/4/2020	12.82	33.48	827.94	815.12
MW-1507-S1	3/5/2021	14.37	33.40	827.94	813.57
MW-1507-S1	10/8/2021	13.85	33.35	827.94	814.09
MW-1508-S1	3/10/2016	14.46	35.21	826.69	812.23
MW-1508-S1	9/7/2016	14.68	34.58	826.69	812.01
MW-1508-S1	11/16/2016	15.04	NM	826.69	811.65
MW-1508-S1	3/3/2017	13.48	34.30	828.48	815.00
MW-1508-S1	9/6/2017	13.95	34.48	828.48	814.53
MW-1508-S1	3/6/2018	12.41	34.49	828.48	816.07
MW-1508-S1	9/12/2018	12.35	34.45	828.48	816.13
MW-1508-S1	9/6/2019	14.60	34.50	828.48	813.88
MW-1508-S1	3/4/2020	13.38	34.55	828.48	815.10
MW-1508-S1	3/5/2021	14.87	34.55	828.48	813.61
MW-1508-S1	10/8/2021	14.29	34.43	828.48	814.19
PM-1301	3/10/2016	12.42	24.23	828.92	816.50
PM-1301	9/7/2016	13.23	24.23	828.92	815.69
PM-1301	11/16/2016	14.10	NM	828.92	814.82
PM-1301	3/3/2017	11.98	23.94	826.8	814.82
PM-1301	9/6/2017	12.46	24.22	826.8	814.34
PM-1301	3/6/2018	10.98	13.66	826.8	815.82
PM-1301	9/12/2018	10.80	24.10	826.8	816.00
PM-1301	3/4/2019	11.54	24.20	826.8	815.26
PM-1301	9/6/2019	13.10	24.10	826.8	813.70
PM-1301	3/4/2020	11.77	24.20	826.8	815.03
PM-1301-S1	3/5/2021	13.28	24.20	826.8	813.52
PM-1301-S1	10/8/2021	12.85	24.20	826.8	813.95

Notes:

* : Monitoring wells re-surveyed March 2017 by John H. Stephens R.L.S, Inc.

AMSL: Above mean sea level

NM: Reading not collected

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)									
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
Maximum Contaminant Level‡				200	24	7	5	80	70	1,000	100	5	2
MW-0101-S1U	10/29/2021	MW-0101-S1U (102921)	PDB	< 50.0 U	< 50.0 U	15.9 J	< 50.0 U	9.9 J	4,270	< 50.0 U	43.1 J	11,800	19.4 J
MW-0102-S1U	10/29/2021	MW-0102-S1U(102921)	PDB	< 250 U	< 250 U	< 250 U	< 250 U	< 250 U	1,190	< 250 U	101 J	3,450	< 100 U
MW-0103-S1U	10/29/2021	MW-0103-S1U (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	3.5 J	< 2.0 U
MW-0501-S1	10/29/2021	MW-0501-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5 UB	0.73 J	0.20 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	10/29/2021	MW-0502-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5 UB	2.1 J	< 5.0 U	< 5.0 U	5.4	< 2.0 U
MW-0503-S1	10/29/2021	MW-0503-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0504-S1	10/29/2021	MW-0504-S1(102921)	PDB	< 5.0 U	4.5 J	2.0 J	0.58 J	< 5.0 U	538	0.17 J	54.9	806	0.23 J
MW-0505-S1	10/29/2021	MW-0505-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1.9 J	< 5.0 U	< 5.0 U	< 5 UB	< 2.0 U
MW-0506-S1	10/29/2021	MW-0506-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5 UB	2.1 J	< 5.0 U	1.3 J	< 5.0 U	< 2.0 U
MW-0507-S1	10/29/2021	MW-0507-S1 (102921)	PDB	7.4	11.6	< 5.0 U	< 5.0 U	< 5 UB	51.2	0.27 J	1.1 J	< 5 UB	< 2.0 U
MW-0509-S1	10/29/2021	MW-0509-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/29/2021	MW-0516-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0517-S1	10/29/2021	FD-1(102921)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 25.0 U	< 25.0 U	760	< 25.0 U	122	3,450	2.6 J
MW-0517-S1	10/29/2021	MW-0517-S1(102921)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 50.0 U	< 50.0 U	761	< 50.0 U	114	4,030	< 20.0 U
MW-0602-S1	10/29/2021	MW-0602-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/29/2021	MW-0603-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0604-S1	10/29/2021	MW-0604-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	65.1	< 5.0 U	9.0	144	1.2 J
MW-0605-S1	10/29/2021	MW-0605-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5 UB	9.7	< 5.0 U	0.89 J	292	< 2.0 U
MW-0606-S1	10/29/2021	MW-0606-S1(102921)	PDB	< 5.0 U	< 5.0 U	2.1 J	< 5.0 U	< 5.0 U	622	< 5.0 U	87.6	1,420	0.94 J
MW-0607-S1	10/29/2021	MW-0607-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	10/29/2021	MW-0608-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1.0 J	< 5.0 U	< 5.0 U	< 5 UB	< 2.0 U
MW-0609-S1	10/29/2021	MW-0609-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/29/2021	MW-0610-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.37 J	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1-R	10/29/2021	MW-0611-S1R(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0612-S1	10/29/2021	MW-0612-S1(102921)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 25.0 U	< 25.0 U	351	< 25.0 U	45.5	3,610	24.0
MW-0613-S1	10/29/2021	MW-0613-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/29/2021	MW-0617-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5 UB	< 5.0 U	0.28 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	10/29/2021	MW-0618-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1.4 J	< 5.0 U	1.1 J	< 5.0 U	< 2.0 U
MW-0619-S1	10/29/2021	MW-0619-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	33.1	< 5.0 U	1.2 J	65.9	1.5 J
MW-0620-S1	10/29/2021	MW-0620-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5 UB	6.6	< 5.0 U	< 5.0 U	1,720	< 2.0 U
MW-0621-S1	10/29/2021	MW-0621-S1 (102921)	PDB	< 5.0 U	< 5.0 U	1.0 J	< 5.0 U	< 5.0 U	417	< 5.0 U	26.9	1,960	0.73 J
MW-0622-S1	10/29/2021	FD-2 (102921)	PDB	< 5.0 U	< 5.0 U	2.6 J	< 5.0 U	< 5.0 U	832	< 5.0 U	7.4	2,950 J	0.67 J
MW-0622-S1	10/29/2021	MW-0622-S1 (102921)	PDB	< 125 U	< 125 U	< 125 U	< 125 U	57.1 J	1,120	< 125 U	< 125 U	4,320 J	< 50.0 U
MW-0623-S1	10/29/2021	MW-0623-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0704-S1	10/29/2021	MW-0704-S1(102921)	PDB	< 5.0 U	< 5.0 U	2.7 J	< 5.0 U	< 5.0 U	661	< 5.0 U	98.7	2,060	3.2
MW-0705-S1	10/29/2021	MW-0705-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	74.9	< 5.0 U	9.4	81.6	5.0
MW-1501-S1	10/29/2021	MW-1501-S1 (102921)	PDB	< 5.0 U	< 5.0 U	1.9 J	< 5.0 U	< 5.0 U	492	< 5.0 U	19.7	59.9	5.6
MW-1502-S1	10/29/2021	MW-1502-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	54.2	< 5.0 U	< 5.0 U	< 5.0 U	15.0
MW-1504-S1	10/29/2021	MW-1504-S1 (102921)	PDB	< 50.0 U	< 50.0 U	6.9 J	< 50.0 U	9.4 J	2,500	< 50.0 U	13.2 J	3,720	207
MW-1507-S1	10/29/2021	MW-1507-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5 UB	162	< 5.0 U	10.2	425	0.46 J

Notes:
‡ The data are screened against United States Environmental Protection Agency (USEPA) Drinking Water Screening Criteria (Maximum Contaminant Levels [MCLs]).
* No MCL is established for 1,1-dichloroethane; as such, the Indiana Deptment of Environmental Management Remediation Closure Guide (RCG) Tap Water Criteria were
Shaded Concentrations highlighted gray exceed the screening criteria
µg/L: micrograms per liter
J: The compound was positively identified; however, the associated numerical value is an estimated concentration only
PDB: Passive diffusion bag
U: The compound was analyzed for but not detected. The associated value is the compound quantitation limit
UB: Compound considered non-detect at the listed value due to associated blank contamination

Table 3
Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)				
				1,1-Dichloroethene	cis-1,2-Dichloroethene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl Chloride
Site specific Groundwater Vapor Intrusion Screening Level-Residential†				55120	41260	44270	1540	540
Site specific Groundwater Vapor Intrusion Screening Level-Commercial/Industrial†				77160	57760	61980	2150	1810
MW-0516-S1	10/19/2005	MW-0516-2L (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/23/2006	MW-0516-S1 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	6/25/2009	MW-0516-S1 (062509)-LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	6/25/2009	MW-0516-S1 (062509)-PDB	PDB	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	5/5/2010	MW-0516-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	5/6/2010	MW-0516-S1 (050610)LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	10/28/2010	MW-0516-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	5/13/2011	MW-0516-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0516-S1	10/18/2011	MW-0516-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/31/2012	MW-0516-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	4/2/2013	MW-0516-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/16/2013	MW-0516-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	5/13/2014	MW-0516-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/25/2014	MW-0516-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/31/2015	MW-0516-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	0.26 J	< 2.0 U
MW-0516-S1	9/30/2015	MW-0516-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/30/2016	FD-1(033016)-LM	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/30/2016	MW-0516-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/27/2016	MW-0516-S1(091716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/24/2017	MW-0516-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/27/2017	MW-0516-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/27/2018	MW-0516-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/4/2018	MW-0516-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/26/2019	MW-0516-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/27/2019	MW-0516-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/27/2020	MW-0516-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/8/2020	MW-0516-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/29/2021	MW-0516-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/29/2021	MW-0516-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/24/2006	MW-0602-S1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	11/7/2006	MW-0602-S1 (110706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/31/2012	MW-0602-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/16/2013	MW-0602-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	5/13/2014	MW-0602-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/25/2014	MW-0602-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/30/2016	MW-0602-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/27/2016	MW-0602-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/24/2017	MW-0602-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/27/2017	MW-0602-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/27/2018	MW-0602-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/4/2018	MW-0602-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/26/2019	MW-0602-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/27/2019	MW-0602-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/27/2020	MW-0602-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/8/2020	MW-0602-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/29/2021	MW-0602-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/29/2021	MW-0602-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/24/2006	MW-0603-S1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	11/8/2006	MW-0603-S1 (110806)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	6/25/2009	MW-0603-S1 (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0603-S1	5/5/2010	MW-0603-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0603-S1	10/28/2010	MW-0603-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	5/13/2011	MW-0603-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0603-S1	10/18/2011	MW-0603-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/31/2012	MW-0603-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/16/2013	MW-0603-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	5/13/2014	MW-0603-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/25/2014	MW-0603-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/31/2015	MW-0603-S1(033115)-AO-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/30/2015	MW-0603-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	0.27 J	< 2.0 U
MW-0603-S1	3/30/2016	MW-0603-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/27/2016	MW-0603-S1(091716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/24/2017	MW-0603-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/27/2017	MW-0603-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/27/2018	MW-0603-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/4/2018	MW-0603-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/26/2019	MW-0603-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/27/2019	MW-0603-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/27/2020	MW-0603-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/8/2020	MW-0603-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/29/2021	MW-0603-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/29/2021	MW-0603-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0606-S1	3/23/2006	MW-0606-S1 (032306)	Low-Flow	< 5.0 U	230	42	970	< 2.0 U

Table 3
Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)				
				1,1-Dichloroethene	cis-1,2-Dichloroethene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
Site specific Groundwater Vapor Intrusion Screening Level-Residential†				55120	41260	44270	1540	540
Site specific Groundwater Vapor Intrusion Screening Level-Commercial/Industrial†				77160	57760	61980	2150	1810
MW-0606-S1	11/6/2006	MW-0606-S1 (110606)	Low-Flow	< 5.0 U	210	43	770	1.0 J
MW-0606-S1	10/31/2012	MW-0606-S1(103112)LF	Low-Flow	< 5.0 U	288 D	76.5	2,410 D	< 2.0 U
MW-0606-S1	10/31/2012	MW-0606-S1(103112)PDB	PDB	< 5.0 U	281 D	78.8	2,380 D	1.2 J
MW-0606-S1	4/2/2013	MW-0606-S1 (040213) PDB	PDB	< 5.0 U	394 EJ	105	4,490 EJ	2.0
MW-0606-S1	10/16/2013	MW-0606-S1(101613)	PDB	< 5.0 U	314 D	92.8	2,650 D	1.3 J
MW-0606-S1	5/13/2014	MW-0606-S1(051314)	PDB	< 25.0 U	365	75.9	3,280 D	< 10.0 U
MW-0606-S1	9/25/2014	MW-0606-S1(092514)PDB	PDB	< 5.0 U	448 D	81.0	2,580 DJ	1.2 J
MW-0606-S1	3/31/2015	MW-0606-S1(033115)-PDB	PDB	< 50.0 U	428	94.6	3,030 D	< 20.0 U
MW-0606-S1	9/30/2015	MW-0606-S1(093015)PDB	PDB	0.42 J	285	45.6	1,260 D	0.43 J
MW-0606-S1	3/9/2016	MW-0606-S1(030916)	Low-Flow	< 5.0 U	329 D	62.6	1,960 D	< 2.0 U
MW-0606-S1	9/27/2016	MW-0606-S1(092716)PDB	PDB	< 50.0 U	633	58.0	1,130	< 20.0 U
MW-0606-S1	3/24/2017	MW-0606-S1(032417)PDB	PDB	< 5.0 U	441	97.8	2,820 D	< 2.0 U
MW-0606-S1	9/27/2017	MW-0606-S1 (092717)	PDB	< 5.0 U	250	51.0	1,470	< 2.0 U
MW-0606-S1	3/27/2018	MW-0606-S1 (032718)	PDB	1.1 J	279	81.5	1,880	0.92 J
MW-0606-S1	10/4/2018	MW-0606-S1 (100418)	PDB	< 5.0 U	453	97.0	1,960	< 2.0 U
MW-0606-S1	3/25/2019	MW-0606-S1 (032519)	Low-Flow	< 5.0 U	245	55.3	1,340	< 2.0 U
MW-0606-S1	9/27/2019	MW-0606-S1(092719)	PDB	< 5.0 U	360	83.1	2,020	< 2.0 U
MW-0606-S1	3/27/2020	MW-0606-S1 (032720)	PDB	2.3 J	656	109	2,740	< 10.0 U
MW-0606-S1	10/8/2020	MW-0606-S1(100820)	PDB	2.1 J	676	80.2	1,500	< 20.0 U
MW-0606-S1	3/29/2021	MW-0606-S1(032921)	PDB	2.8 J	675	139	2,470	1.3 J
MW-0606-S1	10/29/2021	MW-0606-S1(102921)	PDB	2.1 J	622	87.6	1,420	0.94 J
MW-0607-S1	3/24/2006	MW-0607-S1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	11/6/2006	MW-0607-S1 (110606)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	6/25/2009	MW-0607-S1 (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-S1	5/5/2010	MW-0607-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-S1	5/6/2010	MW-0607-S1 (050610)LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-S1	10/28/2010	MW-0607-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	5/13/2011	MW-0607-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0607-S1	10/18/2011	MW-0607-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	10/31/2012	MW-0607-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0607-S1	4/2/2013	MW-0607-S1 (040213) PDB	PDB	< 5.0 U	2.9 J	< 5.0 U	36.9 J	< 2.0 U
MW-0607-S1	10/16/2013	MW-0607-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	5/13/2014	MW-0607-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/25/2014	MW-0607-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	4.0 J	< 2.0 U
MW-0607-S1	3/31/2015	MW-0607-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/30/2015	MW-0607-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/30/2016	MW-0607-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/27/2016	MW-0607-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/24/2017	MW-0607-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/27/2017	MW-0607-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/27/2018	MW-0607-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	10/4/2018	MW-0607-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/26/2019	MW-0607-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/27/2019	MW-0607-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/27/2020	MW-0607-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	10/8/2020	MW-0607-S1(100820)	PDB	< 5.0 U	< 5 UB	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/29/2021	MW-0607-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	10/29/2021	MW-0607-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	3/23/2006	MW-0608-S1 (032306)	Low-Flow	< 5.0 U	2.9 J	< 5.0 U	2.0 J	< 2.0 U
MW-0608-S1	11/7/2006	MW-0608-S1 (110706)	Low-Flow	< 5.0 U	35	3.3 J	1.7 J	< 2.0 U
MW-0608-S1	6/26/2009	MW-0608-S1 (062609)	Low-Flow	< 5 U	24.5	< 5 U	< 5 U	4.9
MW-0608-S1	10/31/2012	MW-0608-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0608-S1	4/2/2013	MW-0608-S1 (040213) PDB	PDB	< 5.0 U	30.9	< 5.0 U	5.2 J	1.7 J
MW-0608-S1	10/16/2013	MW-0608-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	5/13/2014	MW-0608-S1(051314)	PDB	< 5.0 U	148	11.7	3.5 J	5.4
MW-0608-S1	9/25/2014	MW-0608-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	1.5 J	< 2.0 U
MW-0608-S1	3/31/2015	MW-0608-S1(033115)-PDB	PDB	0.33 J	144	13.1	< 5.0 U	4.0
MW-0608-S1	9/30/2015	MW-0608-S1(093015)PDB	PDB	0.54 J	243 D	35.3	< 5.0 U	5.8
MW-0608-S1	3/30/2016	MW-0608-S1(033016)PDB	PDB	< 5.0 U	97.8	9.3	< 5.0 U	2.6
MW-0608-S1	9/27/2016	MW-0608-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	3/24/2017	MW-0608-S1(032417)PDB	PDB	< 5.0 U	30.3	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	9/27/2017	MW-0608-S1 (092717)	PDB	< 5.0 U	427	44.0	< 5.0 U	5.1
MW-0608-S1	3/27/2018	MW-0608-S1 (032718)	PDB	1.5 J	371	45.1	< 5.0 U	5.1
MW-0608-S1	10/4/2018	MW-0608-S1 (100418)	PDB	< 5.0 U	453	58.3	< 5.0 U	6.5
MW-0608-S1	3/26/2019	MW-0608-S1 (032619)	PDB	< 5.0 U	286	34.5	< 5.0 U	3.8
MW-0608-S1	9/27/2019	MW-0608-S1(092719)	PDB	< 5.0 U	4.2 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	3/27/2020	MW-0608-S1 (032720)	PDB	1.3 J	484	47.0	< 5.0 U	3.2
MW-0608-S1	10/8/2020	MW-0608-S1(100820)	PDB	1.6 J	372	48.2	< 5 UB	4.8

Table 3
Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)				
				1,1-Dichloroethene	cis-1,2-Dichloroethene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
Site specific Groundwater Vapor Intrusion Screening Level-Residential†				55120	41260	44270	1540	540
Site specific Groundwater Vapor Intrusion Screening Level-Commercial/Industrial†				77160	57760	61980	2150	1810
MW-0608-S1	3/29/2021	MW-0608-S1(032921)	PDB	1.5 J	358 EJ	67.0	< 5.0 U	3.3
MW-0608-S1	10/29/2021	MW-0608-S1(102921)	PDB	< 5.0 U	1.0 J	< 5.0 U	< 5 UB	< 2.0 U
MW-0609-S1	3/23/2006	MW-0609-S1 (032306)	Low-Flow	< 5.0 U	61	9.7	260	< 2.0 U
MW-0609-S1	11/9/2006	MW-0609-S1 (110906)	Low-Flow	< 5.0 U	55	9.0	220	< 2.0 U
MW-0609-S1	6/26/2009	FD-1-PS (062609)	Low-Flow	< 5 U	225	25.4	69.4	3.7
MW-0609-S1	6/26/2009	MW-0609-S1 (062609)	Low-Flow	< 5 U	226	26.1	69.9	3.6
MW-0609-S1	10/31/2012	MW-0609-S1(103112)PDB	PDB	< 5.0 U	3.8 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	4/2/2013	MW-0609-S1 (040213) PDB	PDB	< 5.0 U	18.9	< 5.0 U	8.2 J	< 2.0 U
MW-0609-S1	10/16/2013	MW-0609-S1(101613)	PDB	< 5.0 U	489 D	40.1	5.9	7.8
MW-0609-S1	5/13/2014	MW-0609-S1(051314)	PDB	< 5.0 U	198 D	16.2	40.1	5.4
MW-0609-S1	9/25/2014	MW-0609-S1(092514)PDB	PDB	< 5.0 U	26.6	2.7 J	< 5.0 U	6.2
MW-0609-S1	9/30/2015	MW-0609-S1(093015)PDB	PDB	< 5.0 U	347 D	53.1	248	3.2
MW-0609-S1	3/30/2016	MW-0609-S1(033016)PDB	PDB	< 5.0 U	18.6	< 5.0 U	7.9	< 2.0 U
MW-0609-S1	9/27/2016	MW-0609-S1(092716)PDB	PDB	< 5.0 U	496	49.7	17.1	18.1
MW-0609-S1	3/24/2017	MW-0609-S1(032417)PDB	PDB	< 5.0 U	7.5	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	9/27/2017	MW-0609-S1 (092717)	PDB	< 5.0 U	147	8.1	< 5.0 U	15.0
MW-0609-S1	4/17/2018	MW-0609-S1 (041718)	PDB	< 5.0 U	1.1 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	10/4/2018	MW-0609-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	3/26/2019	MW-0609-S1 (032619)	PDB	< 5.0 U	26.0	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	9/27/2019	MW-0609-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	3/27/2020	MW-0609-S1 (032720)	PDB	< 5.0 U	8.7	0.63 J	1.2 J	< 2.0 U
MW-0609-S1	10/8/2020	MW-0609-S1(100820)	PDB	0.15 J	92.4	0.52 J	< 5.0 U	27.1
MW-0609-S1	3/29/2021	MW-0609-S1(032921)	PDB	< 5.0 U	8.7	< 5.0 U	< 5.0 U	0.99 J
MW-0609-S1	10/29/2021	MW-0609-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	11/10/2006	MW-0610-S1 (111006)	Low-Flow	< 5.0 U	40	4.2 J	< 5.0 U	1.9 J
MW-0610-S1	11/12/2008	MW-0610-S1 (111208)	Low-Flow	< 5.0 U	19.1	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	5/5/2010	MW-0610-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0610-S1	10/28/2010	MW-0610-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	5/13/2011	MW-0610-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0610-S1	10/18/2011	MW-0610-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/31/2012	MW-0610-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/16/2013	MW-0610-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	5/13/2014	MW-0610-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/25/2014	MW-0610-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	2.0 J	< 2.0 U
MW-0610-S1	3/31/2015	MW-0610-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/30/2015	MW-0610-S1(093015)PDB	PDB	< 5.0 U	2.1 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/30/2016	MW-0610-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/27/2016	MW-0610-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/24/2017	MW-0610-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/27/2017	MW-0610-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/27/2018	MW-0610-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/4/2018	MW-0610-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/26/2019	MW-0610-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/27/2019	MW-0610-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/27/2020	MW-0610-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/8/2020	MW-0610-S1(100820)	PDB	< 5.0 U	< 5 UB	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/29/2021	MW-0610-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/29/2021	MW-0610-S1(102921)	PDB	< 5.0 U	0.37 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	11/13/2006	MW-0611-S1 (111306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	11/13/2008	MW-0611-S1 (111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	4/29/2016	MW-0611-S1 (042916) (LOW FLOW)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 UJ
MW-0611-S1	3/24/2017	MW-0611-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	10/11/2017	MW-0611-S1 (101117) LF	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	4/25/2018	MW-0611-S1(042518)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	10/4/2018	MW-0611-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	3/25/2019	MW-0611-S1 (032519)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	3/27/2020	MW-0611-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	10/8/2020	MW-0611-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	3/29/2021	MW-0611-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1-R	10/31/2019	MW-0611-S1-R(103119)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1-R	10/29/2021	MW-0611-S1R(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0612-S1	11/9/2006	MW-0612-S1 (110906)	Low-Flow	< 5.0 U	130	43	3,300	2.4
MW-0612-S1	3/7/2007	FD-1-MG (030707)	Low-Flow	< 5.0 U	132	38.6	3,760	3.1
MW-0612-S1	3/7/2007	MW-0612-S1 (030707)	Low-Flow	< 5.0 U	161	38.9	3,950	< 2.0 U
MW-0612-S1	6/25/2009	MW-0612-S1 (062509)	Low-Flow	< 5.0 U	207	< 50 U	4,370	< 20 U
MW-0612-S1	4/19/2012	MW-0612-S1 (041912)-PDB	Low-Flow	< 5.0 U	223	44.9	4,750 D	15.1
MW-0612-S1	10/31/2012	FD-2(103112)PDB-WK	PDB	< 5.0 U	850 D	141	675 D	< 2.0 U
MW-0612-S1	10/31/2012	MW-0612-S1(103112)LF	Low-Flow	< 5.0 U	185	45.8	2,490 D	11.8
MW-0612-S1	10/31/2012	MW-0612-S1(103112)PDB	PDB	< 5.0 U	275	48.5	5,440 D	24.5
MW-0612-S1	4/2/2013	MW-0612-S1 (040213) PDB	PDB	< 5.0 U	191	41.0	3,720 EJ	9.3

Table 3
Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)				
				1,1-Dichloroethene	cis-1,2-Dichloroethene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
Site specific Groundwater Vapor Intrusion Screening Level-Residential†				55120	41260	44270	1540	540
Site specific Groundwater Vapor Intrusion Screening Level-Commercial/Industrial†				77160	57760	61980	2150	1810
MW-0612-S1	10/16/2013	MW-0612-S1(101613)	PDB	< 5.0 U	242	49.1	3,220 D	12.4
MW-0612-S1	5/13/2014	MW-0612-S1(051314)	PDB	< 5.0 U	248 D	46.2	3,400 D	13.2
MW-0612-S1	9/25/2014	MW-0612-S1(092514)PDB	PDB	< 5.0 U	251	43.2	3,190 DJ	13.7
MW-0612-S1	3/31/2015	MW-0612-S1(033115)-PDB	PDB	0.65 J	292	49.6	3,870 D	11.6
MW-0612-S1	9/30/2015	MW-0612-S1(093015)PDB	PDB	0.43 J	268 D	62.5	4,420 D	7.6
MW-0612-S1	3/9/2016	MW-0612-S1(030916)	Low-Flow	< 25.0 U	193	47.2	2,380 D	< 10.0 U
MW-0612-S1	9/27/2016	MW-0612-S1(092716)PDB	PDB	< 50.0 U	249	< 50.0 U	4,630 D	< 20.0 U
MW-0612-S1	3/24/2017	MW-0612-S1(032417)PDB	PDB	< 25.0 U	254	49.4	3,960 D	< 10.0 U
MW-0612-S1	9/27/2017	MW-0612-S1 (092717)	PDB	< 25.0 U	100	< 25.0 U	674	< 10.0 U
MW-0612-S1	3/27/2018	MW-0612-S1 (032718)	PDB	< 25.0 U	278	47.8	4,360	6.6 J
MW-0612-S1	10/4/2018	MW-0612-S1 (100418)	PDB	< 25.0 U	306	47.0	4,180	< 10.0 U
MW-0612-S1	3/26/2019	MW-0612-S1 (032619)	PDB	< 25.0 U	341	54.4	4,110	< 10.0 U
MW-0612-S1	9/27/2019	MW-0612-S1(092719)	PDB	< 25.0 U	35.9	< 25.0 U	358	< 10.0 U
MW-0612-S1	3/27/2020	MW-0612-S1 (032720)	PDB	< 25.0 U	283	45.4	2,810	12.0
MW-0612-S1	10/8/2020	MW-0612-S1(100820)	PDB	< 25.0 U	332	45.2	3,220	25.4
MW-0612-S1	3/29/2021	MW-0612-S1(032921)	PDB	< 25.0 U	363	50.7	3,850	19.8
MW-0612-S1	10/29/2021	MW-0612-S1(102921)	PDB	< 25.0 U	351	45.5	3,610	24.0
MW-0613-S1	11/10/2006	MW-0613-S1 (111006)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	11/12/2008	MW-0613-S1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	5/5/2010	MW-0613-S1 (050510)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	10/28/2010	MW-0613-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	5/13/2011	MW-0613-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0613-S1	10/18/2011	MW-0613-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	10/31/2012	MW-0613-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.2 UB	< 2.0 U
MW-0613-S1	4/2/2013	MW-0613-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	24.0 J	< 2.0 U
MW-0613-S1	10/16/2013	MW-0613-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	5/13/2014	MW-0613-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/25/2014	MW-0613-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	2.9 J	< 2.0 U
MW-0613-S1	3/31/2015	MW-0613-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/30/2015	MW-0613-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/30/2016	MW-0613-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/27/2016	MW-0613-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/24/2017	MW-0613-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/27/2017	MW-0613-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/27/2018	MW-0613-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	10/4/2018	MW-0613-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/26/2019	MW-0613-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/27/2019	MW-0613-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/27/2020	MW-0613-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	10/8/2020	MW-0613-S1(100820)	PDB	< 5.0 U	< 5.0 U	--	< 5.0 U	< 2.0 U
MW-0613-S1	3/29/2021	MW-0613-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	10/29/2021	MW-0613-S1(102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/7/2007	MW-0617-S1 (030707)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	11/12/2008	MW-0617-S1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	12/29/2008	MW-0617-S1 (122908)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/31/2012	MW-0617-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/16/2013	MW-0617-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	5/13/2014	MW-0617-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/25/2014	MW-0617-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/31/2015	MW-0617-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	0.29 J	< 2.0 U
MW-0617-S1	9/30/2015	MW-0617-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/30/2016	MW-0617-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/27/2016	MW-0617-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/24/2017	MW-0617-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/27/2017	MW-0617-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 UJ
MW-0617-S1	3/27/2018	MW-0617-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/4/2018	MW-0617-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/26/2019	MW-0617-S1 (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/27/2019	MW-0617-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/27/2020	MW-0617-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/8/2020	MW-0617-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/29/2021	MW-0617-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/29/2021	MW-0617-S1 (102921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	11/13/2006	MW-0618-S1 (111306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	11/12/2008	MW-0618-S1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U

Table 3
Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)				
				1,1-Dichloroethene	cis-1,2-Dichloroethene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
Site specific Groundwater Vapor Intrusion Screening Level-Residential†				55120	41260	44270	1540	540
Site specific Groundwater Vapor Intrusion Screening Level-Commercial/Industrial†				77160	57760	61980	2150	1810
MW-0618-S1	10/31/2012	MW-0618-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0618-S1	4/2/2013	MW-0618-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	5.2 J	< 2.0 U
MW-0618-S1	10/16/2013	MW-0618-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	5/13/2014	MW-0618-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/31/2015	MW-0618-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	0.29 J	< 5.0 U	< 2.0 U
MW-0618-S1	9/30/2015	MW-0618-S1(093015)PDB	PDB	< 5.0 U	0.91 J	0.74 J	0.28 J	< 2.0 U
MW-0618-S1	3/30/2016	MW-0618-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	9/27/2016	MW-0618-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/24/2017	MW-0618-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	9/27/2017	MW-0618-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/27/2018	MW-0618-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	10/4/2018	MW-0618-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/26/2019	MW-0618-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/27/2020	MW-0618-S1 (032720)	PDB	< 5.0 U	1.1 J	0.75 J	< 5.0 U	0.42 J
MW-0618-S1	10/8/2020	MW-0618-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/29/2021	MW-0618-S1(032921)	PDB	< 5.0 U	2.0 J	1.6 J	< 5.0 U	< 2.0 U
MW-0618-S1	10/29/2021	MW-0618-S1(102921)	PDB	< 5.0 U	1.4 J	1.1 J	< 5.0 U	< 2.0 U
MW-0704-S1	11/13/2008	MW-0704-S1 (111308)	Low-Flow	< 5.0 U	408	71.8	1,370	< 2.0 U
MW-0704-S1	6/25/2009	MW-0704-S1 (062509)	Low-Flow	< 5 U	571	103	1,200	5.6
MW-0704-S1	10/31/2012	MW-0704-S1(103112)PDB	PDB	< 5.0 U	635 D	81.3	1,640 D	2.9
MW-0704-S1	4/2/2013	MW-0704-S1 (040213) PDB	PDB	< 5.0 U	714 D	96.1	2,000 D	2.6
MW-0704-S1	10/16/2013	MW-0704-S1(101613)	PDB	< 5.0 U	628 D	99.5	1,830 D	4.5
MW-0704-S1	5/13/2014	MW-0704-S1(051314)	PDB	< 25.0 U	606	77.4	2,080 D	< 10.0 U
MW-0704-S1	9/25/2014	MW-0704-S1(092514)PDB	PDB	3.1 J	704 D	109	3,240 DJ	5.1
MW-0704-S1	3/31/2015	MW-0704-S1(033115)-PDB	PDB	2.8 J	740	101	2,640 D	3.7 J
MW-0704-S1	9/30/2015	MW-0704-S1(093015)PDB	PDB	1.1 J	620 D	94.9	1,880 D	4.8
MW-0704-S1	3/9/2016	MW-0704-S1(030916)	Low-Flow	< 25.0 U	660	89.5	1,370 D	< 10.0 U
MW-0704-S1	9/27/2016	MW-0704-S1(092716)PDB	PDB	< 50.0 U	668	88.9	2,480	< 20.0 U
MW-0704-S1	3/24/2017	MW-0704-S1(032417)PDB	PDB	< 25.0 U	569	76.0	2,000 D	< 10.0 U
MW-0704-S1	9/27/2017	MW-0704-S1 (092717)	PDB	< 25.0 U	614	83.0	2,150	< 10.0 U
MW-0704-S1	3/27/2018	MW-0704-S1 (032718)	PDB	< 25.0 U	532	73.5	1,890	< 10.0 U
MW-0704-S1	10/4/2018	MW-0704-S1 (100418)	PDB	< 25.0 U	578	83.1	1,120	< 10.0 U
MW-0704-S1	3/26/2019	MW-0704-S1 (032619)	PDB	< 25.0 U	461	59.8	1,640	< 10.0 U
MW-0704-S1	9/27/2019	MW-0704-S1(092719)	PDB	< 25.0 U	454	72.4	2,640	< 10.0 U
MW-0704-S1	3/27/2020	MW-0704-S1 (032720)	PDB	< 25.0 U	514	73.7	1,300	< 10.0 U
MW-0704-S1	10/8/2020	MW-0704-S1(100820)	PDB	< 50.0 U	635	64.1	1,450	3.3 J
MW-0704-S1	3/29/2021	MW-0704-S1(032921)	PDB	2.5 J	565	108	2,620	2.3
MW-0704-S1	10/29/2021	MW-0704-S1(102921)	PDB	2.7 J	661	98.7	2,060	3.2
MW-0705-S1	11/13/2008	MW-0705-S1 (111308)	Low-Flow	< 5.0 U	37.2	9.4	187	< 2.0 U
MW-0705-S1	6/26/2009	MW-0705-S1 (062609)-LF	Low-Flow	< 5 U	50.0	14.9	178	5.1
MW-0705-S1	6/26/2009	MW-0705-S1 (062609)-PDB	PDB	< 5 U	34.0	9.0	86.3	4.8
MW-0705-S1	10/31/2012	MW-0705-S1(103112)PDB	PDB	< 5.0 U	39.8	9.4	146	4.2
MW-0705-S1	4/2/2013	MW-0705-S1 (040213) PDB	PDB	< 5.0 U	46.8	13.7	177	4.1
MW-0705-S1	10/16/2013	MW-0705-S1(101613)	PDB	< 5.0 U	50.3	11.9	185	3.9
MW-0705-S1	5/13/2014	MW-0705-S1(051314)	PDB	< 5.0 U	42.1	10.7	131	4.2
MW-0705-S1	9/25/2014	MW-0705-S1(092514)PDB	PDB	< 5.0 U	40.6	9.3	115	3.1
MW-0705-S1	3/31/2015	MW-0705-S1(033115)-PDB	PDB	< 5.0 U	47.9	12.1	148	3.6
MW-0705-S1	9/30/2015	MW-0705-S1(093015)PDB	PDB	< 5.0 U	59.5	18.5	176	3.2
MW-0705-S1	3/30/2016	MW-0705-S1(033016)PDB	PDB	< 5.0 U	46.5	11.6	135	3.4
MW-0705-S1	9/27/2016	MW-0705-S1(092716)PDB	PDB	< 5.0 U	46.7	13.0	149	3.2
MW-0705-S1	3/24/2017	MW-0705-S1(032417)PDB	PDB	< 5.0 U	35.3	9.4	98.6	< 2.0 U
MW-0705-S1	9/27/2017	MW-0705-S1 (092717)	PDB	< 5.0 U	39.1	10.1	107	3.3
MW-0705-S1	3/27/2018	MW-0705-S1 (032718)	PDB	< 5.0 U	44.6	11.7	114	4.2
MW-0705-S1	10/4/2018	MW-0705-S1 (100418)	PDB	< 5.0 U	53.7	13.0	119	3.6
MW-0705-S1	3/26/2019	MW-0705-S1 (032619)	PDB	< 5.0 U	45.9	10.2	89.7	2.9
MW-0705-S1	9/27/2019	MW-0705-S1(092719)	PDB	< 5.0 U	5.5	< 5.0 U	7.9	< 2.0 U
MW-0705-S1	3/27/2020	MW-0705-S1 (032720)	PDB	< 5.0 U	52.9	9.4	72.7	4.1
MW-0705-S1	10/8/2020	MW-0705-S1(100820)	PDB	< 5.0 U	68.4	10	97.1	5.7
MW-0705-S1	3/29/2021	MW-0705-S1(032921)	PDB	< 5.0 U	62.3	9.9	81.6	5.2
MW-0705-S1	10/29/2021	MW-0705-S1(102921)	PDB	< 5.0 U	74.9	9.4	81.6	5.0

Notes:

Only vapor intrusion constituents of concern detected one or more times during the groundwater monitoring event are presented.

† The data are screened against site-specific Groundwater Vapor Intrusion Screening Criteria for residential and commercial/industrial values

BOLD Results exceed the residential screening criteria

SHADED Results exceed the commercial/industrial screening criteria

µg/L Results are reported in micrograms per liter

D: Concentration is based on a diluted sample analysis

E: Analyte concentration exceeded the calibration range. The reported result is estimated.

J: The compound was positively identified; however, the associated numerical value is an estimated concentration only


PDB: Passive Diffusion Bag Sampling Technique


U: The compound was analyzed for but not detected. The associated value is the compound quantitation limit

UB: Compound considered non-detect at the listed value due to associated blank contamination

UJ: The compound was not detected above the reported sample quantitation limit. However, the reported limit is approximate and may or may not represent the actual limit of quantitation

Figures






- LEGEND
- MW-0608-S2 MONITORING WELL SCREENED IN S2 UNIT
 - MW-0603-S2 ABANDONED MONITORING WELL
 - AREA OF INTEREST (AOI)
 - PROPERTY BOUNDARY
 - DENOTES AREA WHERE S2 UNIT IS NOT PRESENT
 - (810.50) GROUNDWATER ELEVATION (FEET ABOVE MEAN SEA LEVEL)
 - GROUNDWATER CONTOUR

RACER TRUST
FORMER GM DELCO PLANT 5
KOKOMO, INDIANA
SEMI-ANNUAL DATA REPORT -
SECOND HALF 2021

POTENTIOMETRIC SURFACE - S2 UNIT
(OCTOBER 8, 2021)






LEGEND:

MW-0603-S1 MONITORING WELL SCREENED IN S1 UNIT

USEPA Maximum Contaminant Level (MCL) Groundwater Screening Level	
Constituent of Concern	MCL
1,1-Dichloroethene	7
Tetrachloroethene	5
Trichloroethene	5
Vinyl Chloride	2
Cis-1,2-Dichloroethene	70
Trans-1,2-Dichloroethene	100

NOTES:

- RESULTS ARE REPORTED IN MICROGRAMS PER LITER (µg/L)
- THE DATA ARE SCREENED AGAINST UNITED STATES ENVIRONMENTAL PROTECTION AGENCY (USEPA) DRINKING WATER CRITERIA (MCLS)
- CONSTITUENTS OF CONCERN ARE LIMITED TO THOSE THAT HAVE BEEN DETECTED ONE OR MORE TIMES
- RED VALUES EXCEED THE SCREENING CRITERIA
- < - THE COMPOUND WAS ANALYZED FOR BUT NOT DETECTED. THE ASSOCIATED VALUE IS THE COMPOUND QUANTITATION LIMIT
- J - THE COMPOUND WAS POSITIVELY IDENTIFIED; HOWEVER, THE ASSOCIATED NUMERICAL VALUE IS AN ESTIMATED CONCENTRATION ONLY




RACER TRUST
FORMER GM DELCO PLANT 5
KOKOMO, INDIANA
SEMI-ANNUAL DATA REPORT – SECOND HALF 2021

GROUNDWATER VOLATILE ORGANIC
COMPOUND ANALYTICAL RESULTS
SCREENED WITH MCLS



FIGURE
3




LEGEND

-

NOTES

1. * - MW-0502-S1, MW-0505-S1, AND MW-1502-S1 WERE NOT USED FOR CONTOURING.
2. J - ESTIMATED CONCENTRATION.




RACER TRUST
FORMER GM DELCO PLANT 5
KOKOMO, INDIANA
**SEMI-ANNUAL DATA REPORT -
SECOND HALF 2021**

**TCE GROUNDWATER CONCENTRATION
CONTOURS - S1 UNIT
(OCTOBER 29, 2021)**



FIGURE

f




LEGEND:

MW-0603-S1  MONITORING WELL SCREENED IN S1 UNIT

Site Specific Residential Vapor Intrusion Screening Criteria	
Constituent of Concern	MCL
1,1-Dichloroethene	55,120
Tetrachloroethene	23,430
Trichloroethene	1,540
Vinyl Chloride	540
Cis-1,2-Dichloroethene	41,260
Trans-1,2-Dichloroethene	44,270


NOTES:

- RESULTS ARE REPORTED IN MICROGRAMS PER LITER (µg/L)
- THE DATA ARE SCREENED AGAINST SITE SPECIFIC RESIDENTIAL VAPOR INTRUSION CRITERIA
- CONSTITUENTS OF CONCERN ARE LIMITED TO THOSE THAT HAVE BEEN DETECTED ONE OR MORE TIMES
- RED VALUES EXCEED THE SCREENING CRITERIA
- < - THE COMPOUND WAS ANALYZED FOR BUT NOT DETECTED. THE ASSOCIATED VALUE IS THE COMPOUND QUANTITATION LIMIT
- J – THE COMPOUND WAS POSITIVELY IDENTIFIED; HOWEVER, THE ASSOCIATED NUMERICAL VALUE IS AN ESTIMATED CONCENTRATION ONLY



RACER TRUST
FORMER GM DELCO PLANT 5
KOKOMO, INDIANA
SEMI-ANNUAL DATA REPORT – SECOND HALF 2021

OFF-SITE GROUNDWATER VOLATILE ORGANIC
COMPOUND ANALYTICAL RESULTS SCREENED
WITH RESIDENTIAL GROUNDWATER VAPOR
INTRUSION CRITERIA




LEGEND:

MW-0603-S1 MONITORING WELL SCREENED IN S1 UNIT

Site Specific Industrial Vapor Intrusion Screening Criteria	
Constituent of Concern	MCL
1,1-Dichloroethene	77.160
Tetrachloroethene	32.800
Trichloroethene	2.150
Vinyl Chloride	1.810
Cis-1,2-Dichloroethene	57.760
Trans-1,2-Dichloroethene	61.980

NOTES:

- RESULTS ARE REPORTED IN MICROGRAMS PER LITER (µg/L)
- THE DATA ARE SCREENED AGAINST SITE SPECIFIC INDUSTRIAL VAPOR INTRUSION CRITERIA
- CONSTITUENTS OF CONCERN ARE LIMITED TO THOSE THAT HAVE BEEN DETECTED ONE OR MORE TIMES
- RED VALUES EXCEED THE SCREENING CRITERIA
- < - THE COMPOUND WAS ANALYZED FOR BUT NOT DETECTED. THE ASSOCIATED VALUE IS THE COMPOUND QUANTITATION LIMIT
- J – THE COMPOUND WAS POSITIVELY IDENTIFIED; HOWEVER, THE ASSOCIATED NUMERICAL VALUE IS AN ESTIMATED CONCENTRATION ONLY



RACER TRUST
FORMER GM DELCO PLANT 5
KOKOMO, INDIANA
SEMI-ANNUAL DATA REPORT – SECOND HALF 2021

OFF-SITE GROUNDWATER VOLATILE ORGANIC
COMPOUND ANALYTICAL RESULTS SCREENED
WITH INDUSTRIAL GROUNDWATER VAPOR
INTRUSION CRITERIA

Appendix A

Second Half 2021 Progress Report



**Revitalizing Auto Communities
Environmental Response Trust**

Ms. Michelle Kaysen
U.S. Environmental Protection Agency, Region 5
Waste Management Division
77 West Jackson Blvd., DE-9J
Chicago, IL 60604-3590

January 14, 2022

RE: Second Half 2021 Progress Report
RCRA Corrective Action
Former GM Delco Plant 5, Kokomo, IN
USEPA ID No. IND000806844

Dear Ms. Kaysen:

In accordance with the Performance-based Administrative Order on Consent (Order) between the U.S. Environmental Protection Agency Region 5 (USEPA) and Revitalizing Auto Communities Environmental Response (RACER) Trust, please find the attached progress report for the second half of 2021. This progress report details activities that have been completed at the RACER Trust owned Former GM Delco Plant 5 in Kokomo, Indiana (Site) from July 1, 2021 through December 31, 2021.

Please let me know if you have any questions about the report.

Robert W. Hare, P.E., CHMM
Cleanup Manager – (IL, IN, KS, MO,

Attachment A – Second Half 2021 Progress Report

ATTACHMENT A
SECOND HALF 2021 PROGRESS REPORT
PERFORMANCE-BASED ADMINISTRATIVE ORDER ON CONSENT
RCRA CORRECTIVE ACTION
FORMER GM DELCO PLANT 5, KOKOMO, IN
JULY 1, 2021 TO DECEMBER 31, 2021

WORK PERFORMED THIS HALF

- On July 15, 2021, submitted the 2021 Semi-Annual Progress and Data Report, First Half to USEPA.
- Completed site-wide groundwater gauging and deployed passive diffusion bag samplers on October 8, 2021. Groundwater samples were collected from passive diffusion bag samplers on October 29, 2021, after three weeks of equilibration.
- Submitted a draft *Corrective Measures Implementation (CMI) Work Plan* on October 25, 2021, based on the final corrective measures identified in the EPA *Final Decision and Response to Comments*. EPA provided comments on the *CMI Work Plan* and RACER is working to address the comments.
- Started work on the storm water pollution prevention plan, that will be necessary for the implementation of the corrective measures in 2022.
- Started work on the contractor bid document package to implement the CMI Work Plan.

DATA AVAILABLE DURING THIS HALF

- Analytical results from the October 2021 groundwater sampling event are included in the attached *Semi-Annual Progress and Data Report, Second Half 2021*.

PROBLEMS ENCOUNTERED

- None.

SUMMARY OF PROBLEM RESOLUTION

- N/A.

POTENTIAL PROBLEMS

- None.

ESTIMATED PERCENT COMPLETE AND INFORMATION SUMMARY FOR SELECTED ACTIVITIES

- Description of Current Conditions 100%

Summarized available information for the Site and identified seven Areas of Interest (AOIs), four of which require additional investigation. No ecological habitat was identified at or in the immediate vicinity of the Site. Due May 15, 2006 and submitted October 10, 2005.

- Public Participation Plan 100%
- Resource Conservation and Recovery Act (RCRA) Facility Investigation (RFI) Work Plan 100%

Submitted December 15, 2005.

- RFI Phase I Implementation 100%

Objective was to characterize the hydrogeology, to evaluate potential off-site groundwater impacts and to characterize AOIs at the Site. Phase I included installation of 38 soil borings and 20 monitoring wells. Ninety-five soil, eight borehole water, and 23 groundwater samples were analyzed. Completed in October 2005.

- RFI Data Report (Phase I data) 100%

Major findings included identifying small, isolated zones with perched groundwater, and two continuous saturated sand units over the investigation area with shallow groundwater flow generally to the southeast. Trichloroethene (TCE) is primary chemical of concern, with source areas identified in AOIs 5 and 7. TCE groundwater impacts extend off-site, but are not present in borehole water samples collected approximately 800 feet from the Site. No potable water wells were identified in immediate vicinity of the Site. Currently, no unacceptable risks to human health have been identified. Submitted January 19, 2006.

- RFI Phase II Implementation 100%

Objective was to further characterize on- and off-site groundwater impacts and AOIs on Site. Phase II included installation of 29 soil borings and 20 monitoring wells. Seventy-five soil, two borehole water, and 20 groundwater samples were analyzed. Completed in March 2006.

- RFI Data Report (updated to include Phase II data) 100%

Major findings included more precise delineation of on- and off-site TCE groundwater impacts. Groundwater flow in the bedrock appears to be generally to the northeast. TCE distribution in bedrock groundwater indicates an upgradient source of TCE to the bedrock groundwater. Source area soil impacts were more precisely delineated at AOIs 5 and 7, and a possible additional source area was identified in the vicinity of the former south manufacturing building. Currently, no unacceptable risks to human health have been identified. Submitted May 26, 2006.

- RFI Phase III Implementation 100%

Objective was to further characterize on- and off-site groundwater impacts and AOIs on site. The initial RFI Phase III field work included installation of six soil borings and 13 monitoring wells. Fourteen soil, four borehole water, and 42 groundwater samples were submitted for analysis. An additional six soil borings and four monitoring wells were installed, and 16 soil samples and four groundwater samples were collected as part of additional “step-out” activities (Phase IIb) performed based on review of preliminary RFI Phase III soil and borehole water sample analytical data. Following review of the preliminary data from Phase IIb, two additional monitoring wells were installed (Phase IIc) to further characterize and delineate the extent of groundwater containing TCE in the S1 unit in the northwestern portion of the Site (MW-0623-S1), and in the S2 unit east of the Site along Lordeman Street (MW-0607-S2). Access was obtained to the adjacent former Midwest Plating property, where three monitoring wells were installed, and soil and groundwater samples were collected. Started on October 9, 2006 and completed in March 2007.

- RFI Data Report (updated to include Phase III data) 100%

Major findings included more precise delineation of on- and off-site groundwater impacts. Groundwater flow in the bedrock appears to generally be to the south. The source of the cis-1,2-dichloroethene (cis-1,2-DCE) in bedrock groundwater is uncertain. Additional characterization of the groundwater in the bedrock is necessary. There are relatively high concentrations of TCE and tetrachloroethene (PCE) in the soil at the former Midwest Plating property. More precise delineation of source area soil impacts is necessary at AOI 5 and the former south manufacturing building. Currently, no unacceptable risks to human health have been identified. Submitted June 1, 2007.

- RFI Soil Gas Sampling 100%

Objective is to allow for verifying the appropriateness of the groundwater vapor intrusion criteria that have been used to guide the RFI field investigation at the Site. A work plan addendum was submitted to USEPA on July 10, 2007. A conference call was held with USEPA to discuss the work plan, and the work plan was subsequently revised. USEPA’s comments were incorporated, and the work plan addendum was resubmitted to USEPA. Soil gas monitoring ports were installed in the residential area east of the Site on August 7, 2007, and soil gas samples were collected on August 13, 2007. Preliminary soil gas analytical results were submitted to USEPA on August 28, 2007, and a conference call was held to discuss those results on August 30, 2007. Additional soil

gas sampling ports were installed on September 4, 2007, and additional soil gas samples were collected on September 17, 2007. The preliminary analytical results from the second sampling event were submitted to USEPA on September 27, 2007. USEPA provided comments on the preliminary data in a letter dated October 2, 2007. The comment letter and results were discussed during an October 16, 2007, conference call. Additional risk evaluation was completed and submitted to USEPA on October 30, 2007, and a conference call to discuss the additional information was held on November 28, 2007. General Motors Company's (GM's) response to USEPA's October 2, 2007 comment letter was submitted to USEPA on December 3, 2007.

- Soil Gas Investigation Data Report 100%

The final soil gas investigation data report was submitted to USEPA on December 21, 2007.

- RFI Phase IV Implementation 100%

Objectives are to further characterize on-site soil impacts in the former south manufacturing building, to characterize the groundwater flow, and to delineate the horizontal and vertical extent of cis-1,2-DCE in the groundwater in the bedrock.

A total of 62 soil borings were advanced from August 29, 2007 to September 5, 2007 within and in the vicinity of the former north and south manufacturing buildings. These were field screened. Soil samples were collected based on field observations, and a total of 31 soil samples were submitted for laboratory analysis. An additional 26 soil borings were advanced from November 19, 2007 to November 20, 2007 to delineate TCE within, and in the vicinity of the north and south manufacturing buildings. A total of 60 soil samples were submitted for laboratory analysis. An additional 14 soil borings were advanced on January 15, 2008, to delineate TCE within, and in the vicinity of the north and south manufacturing buildings. A total of 15 soil samples were submitted for laboratory analysis. Based on review of these data, TCE is adequately delineated.

Installation of the pilot bedrock boring, packer testing, Flexible Liner Underground Technologies (FLUTe) hydraulic profiling, discrete low-flow vertical groundwater sampling, and isolated groundwater sampling was completed between August 20, 2007, and December 8, 2007. A preliminary report of the results from the pilot bedrock boring was submitted to USEPA on November 16, 2007. An updated report was submitted to USEPA on March 21, 2008. Three additional bedrock monitoring wells were installed in the upper transmissive zone from December 4, 2007 to December 15, 2007. Installation of the additional three deeper bedrock boreholes was completed from April 14, 2008, to May 1, 2008. FLUTe hydraulic profiling of the bedrock boreholes was completed from May 13, 2008, to May 15, 2008. The technical memo with the results of the profiling was submitted to USEPA on July 10, 2008. Discrete depth vertical groundwater sampling (packer sampling) of select intervals in the boreholes was completed in the third quarter 2008. An updated technical memo to summarize the data, and provide recommendations for future groundwater sampling was prepared and submitted to USEPA on October 20, 2008. A groundwater sampling event was completed in November 2008 that included collecting depth to water information across the entire monitoring well network, collecting samples from a subset of approximately 30 existing wells, and discrete depth vertical groundwater sampling

(packer sampling) of select intervals in the boreholes; all to confirm the characterization of contaminated groundwater on and off site.

- RFI Supplemental Data Report (updated to include Phase IV soil data) 100%

Major findings included a more complete characterization of on-site soil impacts at AOIs 2 and 3 and the former north and south manufacturing buildings. In addition, the Phase IV soil results were evaluated relative to the determination included in the CA725 Report for the Former GM Delco Plant 5 Facility in Kokomo, Indiana, completed by ENVIRON in 2007, that all current human exposures to “contamination” at or from the Facility are under control, based on soil data collected prior to September 1, 2007. The evaluation of the Phase IV soil data indicated that results do not alter the conclusions presented in the CA725 Report or the “YE” determination for the CA725. Submitted June 27, 2008.

- Groundwater Evaluation 100%

A draft groundwater evaluation was prepared to report GM’s evaluation of groundwater quality and flow data collected through February 2009. Submitted to USEPA on April 10, 2009. This evaluation will be included in the RFI Report. A meeting was held with USEPA on May 19, 2009 to discuss the evaluation and proposed additional investigation.

- Additional Groundwater Investigation 100%

Groundwater sampling completed June 17 through 19, 2009.

- Draft RFI Report 100%

(Submitted October 5, 2009)

A meeting was held with USEPA on October 27, 2009, to review the draft report. USEPA provided comments on the human health risk assessment on December 22, 2009. A call was held with USEPA on February 22, 2010, to discuss USPEA’s comments on the RFI risk assessment. Based on that call, a revised RFI Report was submitted to USEPA for review on March 18, 2010.

- Final RFI Report 100%

The final RFI Report was submitted to USEPA on May 21, 2010.

- Human Health EI (CA725) Report 100%

(Submitted November 30, 2007)

Minor comments were received from USEPA on December 12, 2007, and revisions submitted on December 20, 2007. USEPA approved the determination on January 3, 2008.

- Groundwater Migration EI (CA750) 100%

(Submitted November 30, 2009)

A draft determination was submitted to USEPA on October 30, 2009, and was reviewed with USEPA via teleconference on November 12, 2009. The final determination was submitted to USEPA on November 30, 2009. USEPA approved the determination on December 22, 2009.

- Draft Corrective Measures Proposal 100%

(Originally due June 30, 2010, Revised due date of August 31, 2010, Submitted on August 30, 2010)

Motors Liquidation Company (MLC), formerly GM, requested an extension to submit the Corrective Measures Proposal (CMP) on June 22, 2010. USEPA agreed to extend the submittal date for the CMP to August 31, 2010. The draft CMP was submitted to USEPA on August 30, 2010. The draft CMP included proposed corrective measures to mitigate potentially significant future exposures that could result from historical site activities. The draft CMP also included documentation of groundwater modeling performed to support the identification of the area(s) where a groundwater use restriction should be pursued as part of final corrective measures. USEPA and MLC met on November 17, 2010, to discuss the draft CMP. Based on that meeting, MLC prepared and submitted additional information to USEPA on December 23, 2010. USEPA provided comments on the draft CMP on January 7, 2011. Based on the comments, additional evaluation was completed, and the results of that evaluation were submitted to USEPA. A conference call with USEPA was held on February 18, 2011, to discuss the comments and the results of the additional evaluation. April 30, 2011 was the established due date for revised CMP that addresses USEPA comments.

- Corrective Measures Proposal 100%

(The Final CMP was submitted to USEPA on December 6, 2011. Based on change in conceptual site model, a revised draft CMP was prepared in 2017 and 2018. The final CMP was submitted to USEPA on September 5, 2019.)

The vertical aquifer profiling and hydraulic profiling investigation conducted in 2016 allowed for the development of a refined conceptual site model for the Site and a pre-design investigation and treatability studies were completed in 2018. Subsequently, a new CMP was prepared to summarize activities and data since the RFI, update the risk evaluation, and evaluate proposed remedial alternatives. The updated CMP was submitted to USEPA on September 5, 2019.

- Semi-Annual Groundwater Monitoring 46%

The second half 2021 semi-annual groundwater monitoring event was completed on October 29, 2021.

- Vapor Intrusion Conceptual Site Model 100%

A revised version of the Conceptual Site Model (CSM) was reviewed with USEPA on December 10, 2013. Out of the review, the USEPA and RACER Trust, formerly MLC, concluded that

additional data are needed to finalize the CSM. As such, RACER Trust is developing an approach to further investigate the risk of vapor intrusion associated with Site-related groundwater impacts. RACER Trust also informed USEPA that the Trust will work with USEPA to address public health concerns within the soil gas focus area. Data from a further vapor intrusion investigation and indoor air testing program were shared with USEPA on March 31, 2014. USEPA concurred that the soil gas and indoor air impacts identified to the east of the Site are not related to RACER Trust. USEPA has referred the soil gas and potential vapor intrusion issue to the east of the Site to Superfund for further evaluation. Per a request by the USEPA, ARCADIS will convert the current CSM from a presentation format into a written document format for submittal into the record. The Vapor Intrusion Conceptual Site Model was finalized and submitted to USEPA on October 19, 2015.

- Monitored Natural Attenuation Evaluation 100%

An evaluation of MNA was completed to determine if MNA could be incorporated into the final corrective measures for the Site. The MNA evaluation report was submitted to USEPA on January 19, 2016.

- Calcium Oxide Pilot Study 100%

A Work Plan for the pilot study was drafted and submitted to USEPA (June 30, 2015). An RFP was prepared and submitted to a selection of contractors (August 8, 2015). The evaluation of remedial technologies is currently on hold until additional data is collected to further enhance the conceptual site model. This additional data collection includes the completion of a vertical aquifer and hydraulic profiling transect along the eastern property boundary. RACER Trust and USEPA made the decision to re-evaluate the corrective measures and RACER Trust will prepare a new CMP to capture all data and information generated since the last submitted CMP, as described above.

- Pre-Design Investigation and Treatability Study 100%

A work plan for the pre-design investigation (PDI) was drafted and submitted to USEPA (March 7, 2018). The PDI was completed from March 20, 2018 through April 5, 2018). Soils were collected in order to complete the treatability study.

- Corrective Measures Implementation (CMI) Work Plan 90%

A draft Corrective Measures Implementation Work Plan was submitted on October 25, 2021 based on the Final Decision and Response to Comments signed on June 16, 2021. EPA provided comments on the *CMI Work Plan* and RACER is working to address the comments.

- Corrective Measures Implementation 5%
 - Bid documents and Contractor Selection 10%
 - Mobilization and Baseline Sampling 0%

- Overburden Removal 0%
- In-Situ Stabilization and Solidification Mixing 0%
- Backfill and Site Restoration 0%
- Long-Term Stewardship (LTS) Plan 0%

A Long-Term Stewardship (LTS) Plan for monitoring and maintenance activities after remediation is implemented is required based on the Final Decision and Response to Comments signed on June 16, 2021.

- Institutional Controls 0%
 - Environmental Restrictive Covenant for Site 0%
 - Well Restriction Overlay District 0%

SUMMARY OF CONTACTS WITH INTERESTED PARTIES

- The following documents were placed in the public information repository:
 - *Semi-Annual Progress and Data Report, First Half 2021*, Former GM Delco Plant 5, Kokomo, IN, USEPA ID No. IND000806844, July 15, 2021.

CHANGES IN PERSONNEL

- None.

PROJECTED WORK FOR NEXT REPORTING PERIOD

The following activities are anticipated to be completed in the first half of 2022:

- Begin implementation of the CMI Work Plan.
- Begin preparation of CMI Work Plan and LTS Plan.
- Begin process for obtaining a well restriction overlay district.
- Draft Environmental Restrictive Covenant for the site.
- Complete a site-wide groundwater gauging and sampling event in March 2022.
- Prepare summaries of meetings, data reviews, or conference calls with USEPA, as appropriate.

Appendix B

**Groundwater Analytical Reports and Data Validation Reports
(provided on CD)**

RACER TRUST

Former GM Delco Plant 5

DATA REVIEW

Kokomo, Indiana

Volatile Organic Compound (VOC) Analyses

SDGs: 50301560 and 50301561

Analyses Performed By:
Pace Analytical Services, Inc.
Indianapolis, Indiana

Validation Report: 43797R
Review Level: Tier II
Project: 30075940

DATA REVIEW REPORT

SUMMARY

This data quality assessment summarizes the review of Sample Delivery Groups (SDGs) 50301560 and 50301561 for samples collected in association with the RACER Trust site in Kokomo, Indiana. The review was conducted as an ARCADIS Tier II evaluation and included review of data package completeness. Only analytical data as reported by the laboratory were reviewed for this validation. Field documentation was not included in this review. Included with this assessment are the validation annotated sample result sheets, and chain-of-custody (COC) records. Analyses were performed on the following samples.

SDG	Sample ID	Lab ID	Matrix	Sample Collection Date	Parent Sample	Analysis				
						VOC	SVOC	TPH	Metal	Misc.
50301560	MW-0618-S1(102921)	50301560001	Water	10/29/2021		X				
	MW-0613-S1(102921)	50301560002	Water	10/29/2021		X				
	MW-0607-S1(102921)	50301560003	Water	10/29/2021		X				
	MW-0609-S1(102921)	50301560004	Water	10/29/2021		X				
	MW-0610-S1(102921)	50301560005	Water	10/29/2021		X				
	MW-0602-S1(102921)	50301560006	Water	10/29/2021		X				
	MW-0705-S1(102921)	50301560007	Water	10/29/2021		X				
	MW-0704-S1(102921)	50301560008	Water	10/29/2021		X				
	MW-0606-S1(102921)	50301560009	Water	10/29/2021		X				
	MW-0612-S1(102921)	50301560010	Water	10/29/2021		X				
	MW-0608-S1(102921)	50301560011	Water	10/29/2021		X				
	MW-0611-S1R(102921)	50301560012	Water	10/29/2021		X				
	MW-0603-S1(102921)	50301560013	Water	10/29/2021		X				
	MW-0516-S1(102921)	50301560014	Water	10/29/2021		X				
	MW-0517-S1(102921)	50301560015	Water	10/29/2021		X				
	MW-0604-S1(102921)	50301560016	Water	10/29/2021		X				
	MW-0504-S1(102921)	50301560017	Water	10/29/2021		X				
	MW-0505-S1(102921)	50301560018	Water	10/29/2021		X				
	MW-0102-S1U(102921)	50301560019	Water	10/29/2021		X				
	MW-0509-S1(102921)	50301560020	Water	10/29/2021		X				
	FD-1(102921)	50301560021	Water	10/29/2021	MW-0517-S1(102921)	X				
	EB-2(102921)	50301560022	Water	10/29/2021		X				
	Trip Blank	50301560023	Water	10/29/2021		X				

DATA REVIEW REPORT

SDG	Sample ID	Lab ID	Matrix	Sample Collection Date	Parent Sample	Analysis				
						VOC	SVOC	TPH	Metal	Misc.
50301561	MW-0501-S1 (102921)	50301561001	Water	10/29/2021		X				
	MW-0617-S1 (102921)	50301561002	Water	10/29/2021		X				
	MW-0507-S1 (102921)	50301561003	Water	10/29/2021		X				
	MW-0506-S1 (102921)	50301561004	Water	10/29/2021		X				
	EB-1 (102921)	50301561005	Water	10/29/2021		X				
	MW-0623-S1 (102921)	50301561006	Water	10/29/2021		X				
	MW-0622-S1 (102921)	50301561007	Water	10/29/2021		X				
	MW-1507-S1 (102921)	50301561008	Water	10/29/2021		X				
	MW-0620-S1 (102921)	50301561009	Water	10/29/2021		X				
	MW-0605-S1 (102921)	50301561010	Water	10/29/2021		X				
	FD-2 (102921)	50301561011	Water	10/29/2021	MW-0622-S1 (102921)	X				
	TB-2 (102921)	50301561012	Water	10/29/2021		X				
	MW-0621-S1 (102921)	50301561013	Water	10/29/2021		X				
	MW-0619-S1 (102921)	50301561014	Water	10/29/2021		X				
	MW-1504-S1 (102921)	50301561015	Water	10/29/2021		X				
	MW-1502-S1 (102921)	50301561016	Water	10/29/2021		X				
	MW-1501-S1 (102921)	50301561017	Water	10/29/2021		X				
	MW-0103-S1U (102921)	50301561018	Water	10/29/2021		X				
	MW-0503-S1 (102921)	50301561019	Water	10/29/2021		X				
	MW-0101-S1U (102921)	50301561020	Water	10/29/2021		X				
	MW-0502-S1 (102921)	50301561021	Water	10/29/2021		X				

Note:

- As specified on the COCs, samples MW-0501-S1 (102921) and MW-0503-S1 (102921) were used in the matrix spike/matrix spike duplicate sample analyses.

DATA REVIEW REPORT

ANALYTICAL DATA PACKAGE DOCUMENTATION

The table below is the evaluation of the data package completeness.

Items Reviewed	Reported		Performance Acceptable		Not Required
	No	Yes	No	Yes	
1. Sample receipt condition		X		X	
2. Requested analyses and sample results		X		X	
3. Master tracking list		X		X	
4. Methods of analysis		X		X	
5. Reporting limits		X		X	
6. Sample collection date		X		X	
7. Laboratory sample received date		X		X	
8. Sample preservation verification (as applicable)		X		X	
9. Sample preparation/extraction/analysis dates		X		X	
10. Fully executed Chain-of-Custody (COC) form		X		X	
11. Narrative summary of quality assurance (QA) or sample problems provided		X		X	
12. Data Package Completeness and Compliance		X		X	

DATA REVIEW REPORT

ORGANIC ANALYSIS INTRODUCTION

Analyses were performed according to United States Environmental Protection Agency (USEPA) SW-846 Method 8260. Data were reviewed in accordance with *USEPA Contract Laboratory Program National Functional Guidelines for Organic Data Review* (October 1999).

The data review process is an evaluation of data on a technical basis rather than a determination of contract compliance. As such, the standards against which the data are being weighed may differ from those specified in the analytical method. It is assumed that the data package represents the best efforts of the laboratory and had already been subjected to adequate and sufficient quality review prior to submission.

During the review process, laboratory qualified and unqualified data are verified against the supporting documentation. Based on this evaluation, qualifier codes may be added, deleted, or modified by the data reviewer. Results are qualified with the following codes in accordance with USEPA National Functional Guidelines:

- Concentration (C) Qualifiers
 - U The compound was analyzed for but not detected. The associated value is the compound quantitation limit.
 - B The compound has been found in the sample as well as its associated blank, its presence in the sample may be suspect.
- Quantitation (Q) Qualifiers
 - E The compound was quantitated above the calibration range.
 - D Concentration is based on a diluted sample analysis.
- Validation Qualifiers
 - J The compound was positively identified; however, the associated numerical value is an estimated concentration only.
 - UJ The compound was not detected above the reported sample quantitation limit. However, the reported limit is approximate and may or may not represent the actual limit of quantitation.
 - JN The analysis indicates the presence of a compound for which there is presumptive evidence to make a tentative identification. The associated numerical value is an estimated concentration only.
 - UB Compound considered non-detect at the listed value due to associated blank contamination.
 - N The analysis indicates the presence of a compound for which there is presumptive evidence to make a tentative identification.
 - R The sample results are rejected as unusable. The compound may or may not be present in the sample.

Two facts should be noted by all data users. First, the "R" flag means that the associated value is unusable. In other words, due to significant quality control (QC) problems, the analysis is invalid and provides no information as to whether the compound is present or not. "R" values should not appear on data tables because they cannot be relied upon, even as a last resort. The second fact to keep in mind is

DATA REVIEW REPORT

that no compound concentration, even if it has passed all QC tests, is guaranteed to be accurate. Strict QC serves to increase confidence in data, but any value potentially contains error.

DATA REVIEW REPORT

VOLATILE ORGANIC COMPOUND (VOC) ANALYSES

1. Holding Times

The specified holding times for the following methods are presented in the following table.

Method	Matrix	Holding Time	Preservation
SW-846 8260	Water	14 days from collection to analysis (preserved)	Cool to < 6 °C; pH < 2 with HCl
		7 days from collection to analysis (unpreserved)	Cool to < 6 °C

All samples were analyzed within the specified holding time criteria.

2. Blank Contamination

Quality assurance (QA) blanks (i.e. laboratory method blanks, field or equipment rinse blanks, and trip blanks) are prepared to identify any contamination which may have been introduced into the samples during sample preparation or field activity. Method blanks measure laboratory contamination. Rinse blanks measure contamination of samples during field operations.

A blank action level (BAL) of five times the concentration of a detected compound in an associated blank (common laboratory contaminant compounds are calculated at ten times) is calculated for QA blanks containing concentrations greater than the method detection limit (MDL). The BAL is compared to the associated sample results to determine the appropriate qualification of the sample results, if needed.

Methylene chloride was detected in some of the trip blanks and laboratory method blanks. Sample results that were less than the associated BAL were qualified as listed in the following table.

SDG	Sample	Analyte	Sample Result	Qualification
50301560	MW-0618-S1(102921) MW-0613-S1(102921) MW-0607-S1(102921) MW-0609-S1(102921) MW-0610-S1(102921) MW-0602-S1(102921) MW-0705-S1(102921) MW-0704-S1(102921) MW-0606-S1(102921) MW-0612-S1(102921) MW-0608-S1(102921) MW-0611-S1R(102921) MW-0603-S1(102921) MW-0516-S1(102921) MW-0517-S1(102921) MW-0604-S1(102921) MW-0504-S1(102921) MW-0505-S1(102921) MW-0509-S1(102921) FD-1(102921)	Acetone	Detected sample results < reporting limit (RL) and < BAL	"UB" at the RL
	MW-0608-S1(102921) MW-0505-S1(102921)	Trichloroethene		

DATA REVIEW REPORT

SDG	Sample	Analyte	Sample Result	Qualification
50301561	MW-0617-S1 (102921)	Acetone	Detected sample results < reporting limit (RL) and < BAL	“UB” at the RL
	MW-0507-S1 (102921)			
	MW-0506-S1 (102921)			
	MW-0623-S1 (102921)			
	MW-1507-S1 (102921)			
	MW-0620-S1 (102921)			
	MW-0605-S1 (102921)			
	FD-2 (102921)			
	MW-0621-S1 (102921)			
	MW-0619-S1 (102921)			
	MW-1504-S1 (102921)			
	MW-1502-S1 (102921)			
	MW-1501-S1 (102921)			
	MW-0103-S1U (102921)			
	MW-0503-S1 (102921)			
	MW-0101-S1U (102921)			
	MW-0502-S1 (102921)			
	MW-0501-S1 (102921)	Chloroform		
	MW-0617-S1 (102921)			
	MW-0507-S1 (102921)			
	MW-0506-S1 (102921)			
	MW-0623-S1 (102921)			
	MW-1507-S1 (102921)			
	MW-0620-S1 (102921)			
	MW-0605-S1 (102921)			
	MW-0502-S1 (102921)			
	MW-1507-S1 (102921)	Methyl tert butyl ether (MTBE)		
MW-0620-S1 (102921)				
FD-2 (102921)				
MW-0621-S1 (102921)				
MW-0619-S1 (102921)	Trichloroethene			
MW-0507-S1 (102921)				

3. Surrogates/System Monitoring Compounds

All samples to be analyzed for organic compounds are spiked with surrogate compounds prior to sample preparation to evaluate overall laboratory performance and efficiency of the analytical technique. VOC analysis requires that all surrogates associated with the analysis exhibit recoveries within the laboratory-established acceptance limits.

All samples exhibited surrogate recoveries within the control limits.

4 Matrix Spike / Matrix Spike Duplicate (MS/MSD) Analysis

MS/MSD data are used to assess the precision and accuracy of the analytical method. The compounds used to perform the MS/MSD analysis must exhibit a percent recovery within the laboratory-established acceptance limits. The relative percent difference (RPD) between the MS/MSD recoveries must exhibit an RPD within the laboratory-established acceptance limits.

Note: The MS/MSD recovery control limits do not apply for MS/MSD performed on samples where the compound concentration detected in the parent sample exceeds the MS/MSD concentration by a factor of four or greater.

In SDG 50301561, samples MW-0501-S1 (102921) and MW-0503-S1 (102921) were used in the MS/MSD analyses. For SDG 50301560, sample MW-0611-S1R(102921) was used in the MS analysis

DATA REVIEW REPORT

and MW-0603-S1(102921) was used in the laboratory duplicate sample analysis. The MS/MSD, MS, and laboratory duplicate analyses exhibited acceptable results.

5. Laboratory Control Sample (LCS) Analysis

The LCS analysis is used to assess the accuracy of the analytical method independent of matrix interferences. The spiked compounds used in the LCS analysis must exhibit recoveries within the laboratory-established acceptance limits.

Samples associated with LCS analyses exhibiting recoveries outside of the control limits are presented in the following table.

SDG	Sample	Compound	LCS Recovery
50301560	MW-0618-S1(102921) MW-0613-S1(102921) MW-0607-S1(102921)	trans-1,3-Dichloropropene	> UL
50301561	MW-0501-S1 (102921) MW-0617-S1 (102921) MW-0507-S1 (102921) MW-0506-S1 (102921) EB-1 (102921) MW-0623-S1 (102921) MW-0622-S1 (102921) MW-1507-S1 (102921) MW-0620-S1 (102921) MW-0605-S1 (102921) TB-2 (102921) MW-0502-S1 (102921)	1,2-Dibromoethane (Ethylene dibromide)	> UL
	MW-0501-S1 (102921) MW-0622-S1 (102921) MW-1507-S1 (102921) MW-0620-S1 (102921) MW-0605-S1 (102921) TB-2 (102921)	Dibromochloromethane	> UL
	MW-0502-S1 (102921)	1,1,2-Trichloroethane	> UL

The criteria used to evaluate the LCS recoveries are presented in the following table. In the case of any LCS deviations, the sample results are qualified as documented. The compounds in the previous table were not detected in the associated samples. Therefore, no qualification is required.

Control Limit	Sample Result	Qualification
> the upper control limit (UL)	Non-detect	No Action
	Detect	J
< the lower control limit (LL) but > 10%	Non-detect	UJ
	Detect	J
< 10%	Non-detect	R
	Detect	J

6. Field Duplicate Sample Analysis

The field duplicate sample analysis is used to assess the overall precision of the field sampling procedures and analytical method. The control limits of 35% for water matrices and 50% for soil matrices are applied to the RPD between the parent and field duplicate samples. In the case when the parent

DATA REVIEW REPORT

and/or duplicate sample concentrations are no greater than five times the reporting limit (RL), the control limit of two times the RL for water matrices or three times the RL for soil matrices is applied to the difference between the results.

Detected results for the field duplicate samples are summarized in the following tables.

Sample and Field Duplicate Sample: MW-0517-S1(102921) and FD-1(102921)						
Compound	Sample Result	Duplicate Result	RPD	Difference	RL	Evaluation
Acetone	34.8 J	47.0 J	N/A	12.2	500	Acceptable
cis-1,2-Dichloroethene	761	760	0.1 %	N/A	25	Acceptable
trans-1,2-Dichloroethene	114	122	6.8 %	8	25	Acceptable
Trichloroethene	4030	3450	15.5 %	N/A	500	Acceptable
Vinyl chloride	20.0 U	2.6 J	N/A	17.4	20	Acceptable

Sample and Field Duplicate Sample: MW-0622-S1 (102921) and FD-2 (102921)						
Compound	Sample Result	Duplicate Result	RPD	Difference	RL	Evaluation
1,1-Dichloroethene	125 U	2.6 J	N/A	2.6	125	Acceptable
Acetone	2500 U	55.9 J	N/A	55.9	2500	Acceptable
Chloroform	57.1 J	5.0 U	N/A	57.1	125	Acceptable
cis-1,2-Dichloroethene	1120	832	29.5 %	N/A	125	Acceptable
Methyl tert butyl ether (MTBE)	100 U	1.9 J	N/A	1.9	100	Acceptable
trans-1,2-Dichloroethene	125 U	7.4	N/A	7.4	125	Acceptable
Trichloroethene	4320	2950	37.7 %	N/A	125	Exceedance
Vinyl chloride	50.0 U	0.67 J	N/A	0.67	50	Acceptable
Xylene (total)	10.6 J	10.0 U	N/A	10.6	250	Acceptable

Note: N/A = Not applicable
J = Estimated (result is < RL)
U = Not detected

Field duplicate samples MW-0517-S1(102921) and FD-1(102921) exhibited acceptable results.

The trichloroethene results for field duplicate samples MW-0622-S1 (102921) and FD-2 (102921) exhibited an RPD greater than the control limit. The trichloroethene results for MW-0622-S1 (102921) and FD-2 (102921) were qualified as estimated.

7. System Performance and Overall Assessment

Overall system performance was acceptable. Other than for those deviations specifically mentioned in this review, the overall data quality is within the guidelines specified in the method.

DATA REVIEW REPORT

DATA VALIDATION CHECKLIST FOR VOCS

VOCs: SW-846 8260	Reported		Performance Acceptable		Not Required
	No	Yes	No	Yes	
Gas Chromatography/Mass Spectrometry (GC/MS)					
Holding Times		X		X	
Reporting Limits (Units)		X		X	
Blanks					
A. Method Blanks		X	X		
B. Equipment and/or Field Blanks		X	X		
C. Trip Blanks		X	X		
Surrogates Accuracy (%R)		X		X	
Matrix Spike (MS) %R		X		X	
Matrix Spike Duplicate (MSD) %R		X		X	
MS/MSD Precision (RPD)		X		X	
Laboratory Control Sample (LCS) %R		X	X		
Laboratory Control Sample Duplicate (LCSD) %R	X				X
LCS/LCSD RPD	X				X
Laboratory Duplicate Sample RPD		X		X	
Field Duplicate Sample RPD		X	X		
Dilution Factor		X		X	

Notes:

%R = Percent recovery

RPD = Relative percent difference

DATA REVIEW REPORT

Validation Performed By: Dennis Dyke

Signature: 

Date: December 9, 2021

CHAIN OF CUSTODY AND CORRECTED SAMPLE ANALYSIS DATA SHEETS



CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. A
ment and acceptance of the Pace Terms and Conditions fo

WO#: 50301560

Submitting a sample via this chain of custody constitutes acknowledgment and acceptance of the Pace Terms and Conditions for

Section A

Required Client Information:

Company:	Arcadis U.S., Inc.
Address:	150 West Market Street
	Suite 728, Indianapolis, IN 46204
Email:	william.stephens@arcadis.com
Phone:	(317)217-0336
Requested Due Date:	

Section B

Required Project Information:

Report To:	Cameron Stewart
Copy To:	William Stephens
Purchase Order #:	
Project Name:	RACER Kokomo
Project #:	

Section C

Invoice Information:

Attention:	
Company Name:	
Address:	
Pace Quote:	
Pace Project Manager:	olivia.deck@pacelabs.com,
Pace Profile #:	3454

Of 1



50301560

ITEM #	SAMPLE ID One Character per box. (A-Z, 0-9 /, -) Sample IDs must be unique	MATRIX Drinking Water Water Waste Water Product Soil/Solid Oil Wipe Air Other Tissue	CODE DW WT WW P SL OL WP AR OT TS	MATRIX CODE (see valid codes to left) SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED				SAMPLE TEMP AT COLLECTION # OF CONTAINERS	Preservatives								Y/N Analyses Test VOC 8260	Requested Analysis Filtered (Y/N)												Residual Chlorine (Y/N)
					START		END			Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other														
					DATE	TIME	DATE	TIME																							
1	MW-0618-S1 (10-29-21)						10/29/21	10:45	3				X					X										001			
2	MW-0613-S1 (10-29-21)						10/29/21	10:55	3				X					X										002			
3	~~MW-0617-S1~~ MW-0607-S1 (102921)						10/29/21	11:10	3				X					X										003			
4	MW-0609-S1 (102921)						10/29/21	11:20	3				X					X										004			
5	MW-0610-S1 (102921)						10/29/21	11:30	3				X					X										005			
6	MW-0602-S1 (102921)						10/29/21	11:46	3				X					X										006			
7	MW-0705-S1 (102921)						10/29/21	11:50	3				X					X										007			
8	MW-0704-S1 (102921)						10/29/21	12:00	3				X					X										008			
9	MW-0606-S1 (102921)						10/29/21	12:15	3				X					X										009			
10	MW-0612-S1 (102921)						10/29/21	12:20	3				X					X										010			
11	MW-0608-S1 (102921)						10/29/21	12:30	3				X					X										011			
12	MW-0611-S1 (102921)						10/29/21	12:45	3				X					X										012			
ADDITIONAL COMMENTS		RELINQUISHED BY / AFFILIATION				DATE		TIME		ACCEPTED BY / AFFILIATION				DATE		TIME		SAMPLE CONDITIONS													
		Arcadis				10/29/21		1530		apm rrr				10/29/21		1705		1.2 Y N Y													

SAMPLER NAME AND SIGNATURE		TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
PRINT Name of SAMPLER: Christian Kammer					
SIGNATURE of SAMPLER: 	DATE Signed: 10/29/21				

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0618-S1(102921)		Lab ID: 50301560001	Collected: 10/29/21 10:45	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~36.83~~	ug/L	100	1		11/02/21 23:45	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/02/21 23:45	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/02/21 23:45	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/02/21 23:45	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/02/21 23:45	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/02/21 23:45	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/02/21 23:45	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/02/21 23:45	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/02/21 23:45	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/02/21 23:45	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/02/21 23:45	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/02/21 23:45	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/02/21 23:45	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/02/21 23:45	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/02/21 23:45	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/02/21 23:45	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/02/21 23:45	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/02/21 23:45	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/02/21 23:45	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/02/21 23:45	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/02/21 23:45	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/02/21 23:45	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/02/21 23:45	75-35-4	
cis-1,2-Dichloroethene	1.4J	ug/L	5.0	1		11/02/21 23:45	156-59-2	
trans-1,2-Dichloroethene	1.1J	ug/L	5.0	1		11/02/21 23:45	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/02/21 23:45	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/02/21 23:45	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/02/21 23:45	10061-02-6	L1
Ethylbenzene	ND	ug/L	5.0	1		11/02/21 23:45	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/02/21 23:45	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/02/21 23:45	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/02/21 23:45	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/02/21 23:45	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/02/21 23:45	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/02/21 23:45	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/02/21 23:45	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/02/21 23:45	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/02/21 23:45	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/02/21 23:45	127-18-4	
Toluene	ND	ug/L	5.0	1		11/02/21 23:45	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/02/21 23:45	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/02/21 23:45	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/02/21 23:45	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/02/21 23:45	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/02/21 23:45	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/02/21 23:45	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0618-S1(102921)		Lab ID: 50301560001		Collected: 10/29/21 10:45		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/02/21 23:45	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/02/21 23:45	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	99	%.	78-120	1		11/02/21 23:45	1868-53-7		
4-Bromofluorobenzene (S)	98	%.	78-117	1		11/02/21 23:45	460-00-4		
Toluene-d8 (S)	96	%.	77-118	1		11/02/21 23:45	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0613-S1(102921)		Lab ID: 50301560002	Collected: 10/29/21 10:55	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~38.11~~	ug/L	100	1		11/03/21 00:14	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 00:14	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 00:14	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 00:14	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 00:14	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 00:14	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 00:14	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 00:14	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 00:14	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 00:14	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 00:14	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 00:14	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 00:14	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 00:14	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 00:14	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 00:14	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 00:14	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 00:14	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 00:14	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 00:14	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 00:14	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 00:14	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 00:14	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 00:14	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 00:14	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 00:14	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 00:14	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 00:14	10061-02-6	~~11~~
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 00:14	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 00:14	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 00:14	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 00:14	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 00:14	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 00:14	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 00:14	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 00:14	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 00:14	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 00:14	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 00:14	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 00:14	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 00:14	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 00:14	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 00:14	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/03/21 00:14	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 00:14	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 00:14	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0613-S1(102921)		Lab ID: 50301560002		Collected: 10/29/21 10:55		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/03/21 00:14	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/03/21 00:14	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		99	%.	78-120	1		11/03/21 00:14	1868-53-7	
4-Bromofluorobenzene (S)		100	%.	78-117	1		11/03/21 00:14	460-00-4	
Toluene-d8 (S)		99	%.	77-118	1		11/03/21 00:14	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0607-S1(102921)		Lab ID: 50301560003		Collected: 10/29/21 11:10		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Acetone	ND	~~50.03~~	ug/L	100	1		11/03/21 00:43	67-64-1	UB
Benzene		ND	ug/L	5.0	1		11/03/21 00:43	71-43-2	
Bromodichloromethane		ND	ug/L	5.0	1		11/03/21 00:43	75-27-4	
Bromoform		ND	ug/L	5.0	1		11/03/21 00:43	75-25-2	
Bromomethane		ND	ug/L	5.0	1		11/03/21 00:43	74-83-9	
2-Butanone (MEK)		ND	ug/L	25.0	1		11/03/21 00:43	78-93-3	
Carbon disulfide		ND	ug/L	10.0	1		11/03/21 00:43	75-15-0	
Carbon tetrachloride		ND	ug/L	5.0	1		11/03/21 00:43	56-23-5	
Chlorobenzene		ND	ug/L	5.0	1		11/03/21 00:43	108-90-7	
Chloroethane		ND	ug/L	5.0	1		11/03/21 00:43	75-00-3	
Chloroform		ND	ug/L	5.0	1		11/03/21 00:43	67-66-3	
Chloromethane		ND	ug/L	5.0	1		11/03/21 00:43	74-87-3	
Cyclohexane		ND	ug/L	100	1		11/03/21 00:43	110-82-7	
1,2-Dibromo-3-chloropropane		ND	ug/L	10.0	1		11/03/21 00:43	96-12-8	
Dibromochloromethane		ND	ug/L	5.0	1		11/03/21 00:43	124-48-1	
1,2-Dibromoethane (EDB)		ND	ug/L	5.0	1		11/03/21 00:43	106-93-4	
1,2-Dichlorobenzene		ND	ug/L	5.0	1		11/03/21 00:43	95-50-1	
1,3-Dichlorobenzene		ND	ug/L	5.0	1		11/03/21 00:43	541-73-1	
1,4-Dichlorobenzene		ND	ug/L	5.0	1		11/03/21 00:43	106-46-7	
Dichlorodifluoromethane		ND	ug/L	5.0	1		11/03/21 00:43	75-71-8	
1,1-Dichloroethane		ND	ug/L	5.0	1		11/03/21 00:43	75-34-3	
1,2-Dichloroethane		ND	ug/L	5.0	1		11/03/21 00:43	107-06-2	
1,1-Dichloroethene		ND	ug/L	5.0	1		11/03/21 00:43	75-35-4	
cis-1,2-Dichloroethene		ND	ug/L	5.0	1		11/03/21 00:43	156-59-2	
trans-1,2-Dichloroethene		ND	ug/L	5.0	1		11/03/21 00:43	156-60-5	
1,2-Dichloropropane		ND	ug/L	5.0	1		11/03/21 00:43	78-87-5	
cis-1,3-Dichloropropene		ND	ug/L	5.0	1		11/03/21 00:43	10061-01-5	
trans-1,3-Dichloropropene		ND	ug/L	5.0	1		11/03/21 00:43	10061-02-6	L1
Ethylbenzene		ND	ug/L	5.0	1		11/03/21 00:43	100-41-4	
2-Hexanone		ND	ug/L	25.0	1		11/03/21 00:43	591-78-6	
Isopropylbenzene (Cumene)		ND	ug/L	5.0	1		11/03/21 00:43	98-82-8	
Methyl acetate		ND	ug/L	50.0	1		11/03/21 00:43	79-20-9	
Methylcyclohexane		ND	ug/L	50.0	1		11/03/21 00:43	108-87-2	
Methylene Chloride		ND	ug/L	5.0	1		11/03/21 00:43	75-09-2	
4-Methyl-2-pentanone (MIBK)		ND	ug/L	25.0	1		11/03/21 00:43	108-10-1	
Methyl-tert-butyl ether		ND	ug/L	4.0	1		11/03/21 00:43	1634-04-4	
Styrene		ND	ug/L	5.0	1		11/03/21 00:43	100-42-5	
1,1,2,2-Tetrachloroethane		ND	ug/L	5.0	1		11/03/21 00:43	79-34-5	
Tetrachloroethene		ND	ug/L	5.0	1		11/03/21 00:43	127-18-4	
Toluene		ND	ug/L	5.0	1		11/03/21 00:43	108-88-3	
1,2,4-Trichlorobenzene		ND	ug/L	5.0	1		11/03/21 00:43	120-82-1	
1,1,1-Trichloroethane		ND	ug/L	5.0	1		11/03/21 00:43	71-55-6	
1,1,2-Trichloroethane		ND	ug/L	5.0	1		11/03/21 00:43	79-00-5	
Trichloroethene		ND	ug/L	5.0	1		11/03/21 00:43	79-01-6	
Trichlorofluoromethane		ND	ug/L	5.0	1		11/03/21 00:43	75-69-4	
1,1,2-Trichlorotrifluoroethane		ND	ug/L	5.0	1		11/03/21 00:43	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0607-S1(102921)		Lab ID: 50301560003		Collected: 10/29/21 11:10		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/03/21 00:43	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 00:43	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	102	%.	78-120	1		11/03/21 00:43	1868-53-7		
4-Bromofluorobenzene (S)	98	%.	78-117	1		11/03/21 00:43	460-00-4		
Toluene-d8 (S)	98	%.	77-118	1		11/03/21 00:43	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0609-S1(102921)		Lab ID: 50301560004	Collected: 10/29/21 11:20	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~24.03~~	ug/L	100	1		11/03/21 03:38	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 03:38	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 03:38	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 03:38	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 03:38	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 03:38	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 03:38	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 03:38	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 03:38	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 03:38	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 03:38	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 03:38	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 03:38	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 03:38	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 03:38	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 03:38	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 03:38	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 03:38	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 03:38	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 03:38	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 03:38	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 03:38	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 03:38	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 03:38	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 03:38	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 03:38	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 03:38	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 03:38	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 03:38	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 03:38	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 03:38	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 03:38	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 03:38	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 03:38	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 03:38	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 03:38	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 03:38	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 03:38	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 03:38	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 03:38	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 03:38	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 03:38	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 03:38	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/03/21 03:38	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 03:38	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 03:38	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0609-S1(102921)		Lab ID: 50301560004		Collected: 10/29/21 11:20		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/03/21 03:38	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/03/21 03:38	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		101	%.	78-120	1		11/03/21 03:38	1868-53-7	
4-Bromofluorobenzene (S)		99	%.	78-117	1		11/03/21 03:38	460-00-4	
Toluene-d8 (S)		98	%.	77-118	1		11/03/21 03:38	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0610-S1(102921)		Lab ID: 50301560005	Collected: 10/29/21 11:30	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~37.33~~	ug/L	100	1		11/03/21 04:07	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 04:07	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 04:07	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 04:07	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 04:07	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 04:07	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 04:07	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 04:07	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 04:07	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 04:07	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 04:07	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 04:07	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 04:07	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 04:07	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 04:07	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 04:07	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:07	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:07	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:07	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 04:07	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 04:07	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 04:07	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 04:07	75-35-4	
cis-1,2-Dichloroethene	0.37J	ug/L	5.0	1		11/03/21 04:07	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 04:07	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 04:07	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 04:07	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 04:07	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 04:07	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 04:07	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 04:07	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 04:07	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 04:07	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 04:07	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 04:07	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 04:07	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 04:07	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 04:07	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 04:07	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 04:07	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:07	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 04:07	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 04:07	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/03/21 04:07	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 04:07	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 04:07	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0610-S1(102921)		Lab ID: 50301560005		Collected: 10/29/21 11:30		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/03/21 04:07	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 04:07	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	100	%.	78-120	1		11/03/21 04:07	1868-53-7		
4-Bromofluorobenzene (S)	100	%.	78-117	1		11/03/21 04:07	460-00-4		
Toluene-d8 (S)	98	%.	77-118	1		11/03/21 04:07	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0602-S1(102921)		Lab ID: 50301560006	Collected: 10/29/21 11:40	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~46.83~~	ug/L	100	1		11/03/21 04:36	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 04:36	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 04:36	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 04:36	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 04:36	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 04:36	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 04:36	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 04:36	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 04:36	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 04:36	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 04:36	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 04:36	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 04:36	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 04:36	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 04:36	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 04:36	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:36	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:36	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:36	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 04:36	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 04:36	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 04:36	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 04:36	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 04:36	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 04:36	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 04:36	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 04:36	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 04:36	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 04:36	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 04:36	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 04:36	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 04:36	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 04:36	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 04:36	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 04:36	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 04:36	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 04:36	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 04:36	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 04:36	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 04:36	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:36	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 04:36	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 04:36	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/03/21 04:36	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 04:36	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 04:36	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0602-S1(102921)		Lab ID: 50301560006		Collected: 10/29/21 11:40		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/03/21 04:36	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 04:36	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	101	%.	78-120	1		11/03/21 04:36	1868-53-7		
4-Bromofluorobenzene (S)	99	%.	78-117	1		11/03/21 04:36	460-00-4		
Toluene-d8 (S)	98	%.	77-118	1		11/03/21 04:36	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0705-S1(102921)		Lab ID: 50301560007		Collected: 10/29/21 11:50		Received: 10/29/21 17:05		Matrix: Water									
Parameters		Results		Units		Report Limit		DF		Prepared		Analyzed		CAS No.		Qual	
8260/5030 MSV		Analytical Method: EPA 8260															
		Pace Analytical Services - Indianapolis															
Acetone		ND	~~32.23~~	ug/L	100	1						11/03/21 05:06	67-64-1			UB	
Benzene			ND	ug/L	5.0	1						11/03/21 05:06	71-43-2				
Bromodichloromethane			ND	ug/L	5.0	1						11/03/21 05:06	75-27-4				
Bromoform			ND	ug/L	5.0	1						11/03/21 05:06	75-25-2				
Bromomethane			ND	ug/L	5.0	1						11/03/21 05:06	74-83-9				
2-Butanone (MEK)			ND	ug/L	25.0	1						11/03/21 05:06	78-93-3				
Carbon disulfide			ND	ug/L	10.0	1						11/03/21 05:06	75-15-0				
Carbon tetrachloride			ND	ug/L	5.0	1						11/03/21 05:06	56-23-5				
Chlorobenzene			ND	ug/L	5.0	1						11/03/21 05:06	108-90-7				
Chloroethane			ND	ug/L	5.0	1						11/03/21 05:06	75-00-3				
Chloroform			ND	ug/L	5.0	1						11/03/21 05:06	67-66-3				
Chloromethane			ND	ug/L	5.0	1						11/03/21 05:06	74-87-3				
Cyclohexane			ND	ug/L	100	1						11/03/21 05:06	110-82-7				
1,2-Dibromo-3-chloropropane			ND	ug/L	10.0	1						11/03/21 05:06	96-12-8				
Dibromochloromethane			ND	ug/L	5.0	1						11/03/21 05:06	124-48-1				
1,2-Dibromoethane (EDB)			ND	ug/L	5.0	1						11/03/21 05:06	106-93-4				
1,2-Dichlorobenzene			ND	ug/L	5.0	1						11/03/21 05:06	95-50-1				
1,3-Dichlorobenzene			ND	ug/L	5.0	1						11/03/21 05:06	541-73-1				
1,4-Dichlorobenzene			ND	ug/L	5.0	1						11/03/21 05:06	106-46-7				
Dichlorodifluoromethane			ND	ug/L	5.0	1						11/03/21 05:06	75-71-8				
1,1-Dichloroethane			ND	ug/L	5.0	1						11/03/21 05:06	75-34-3				
1,2-Dichloroethane			ND	ug/L	5.0	1						11/03/21 05:06	107-06-2				
1,1-Dichloroethene			ND	ug/L	5.0	1						11/03/21 05:06	75-35-4				
cis-1,2-Dichloroethene			74.9	ug/L	5.0	1						11/03/21 05:06	156-59-2				
trans-1,2-Dichloroethene			9.4	ug/L	5.0	1						11/03/21 05:06	156-60-5				
1,2-Dichloropropane			ND	ug/L	5.0	1						11/03/21 05:06	78-87-5				
cis-1,3-Dichloropropene			ND	ug/L	5.0	1						11/03/21 05:06	10061-01-5				
trans-1,3-Dichloropropene			ND	ug/L	5.0	1						11/03/21 05:06	10061-02-6				
Ethylbenzene			ND	ug/L	5.0	1						11/03/21 05:06	100-41-4				
2-Hexanone			ND	ug/L	25.0	1						11/03/21 05:06	591-78-6				
Isopropylbenzene (Cumene)			ND	ug/L	5.0	1						11/03/21 05:06	98-82-8				
Methyl acetate			ND	ug/L	50.0	1						11/03/21 05:06	79-20-9				
Methylcyclohexane			ND	ug/L	50.0	1						11/03/21 05:06	108-87-2				
Methylene Chloride			ND	ug/L	5.0	1						11/03/21 05:06	75-09-2				
4-Methyl-2-pentanone (MIBK)			ND	ug/L	25.0	1						11/03/21 05:06	108-10-1				
Methyl-tert-butyl ether			ND	ug/L	4.0	1						11/03/21 05:06	1634-04-4				
Styrene			ND	ug/L	5.0	1						11/03/21 05:06	100-42-5				
1,1,2,2-Tetrachloroethane			ND	ug/L	5.0	1						11/03/21 05:06	79-34-5				
Tetrachloroethene			ND	ug/L	5.0	1						11/03/21 05:06	127-18-4				
Toluene			ND	ug/L	5.0	1						11/03/21 05:06	108-88-3				
1,2,4-Trichlorobenzene			ND	ug/L	5.0	1						11/03/21 05:06	120-82-1				
1,1,1-Trichloroethane			ND	ug/L	5.0	1						11/03/21 05:06	71-55-6				
1,1,2-Trichloroethane			ND	ug/L	5.0	1						11/03/21 05:06	79-00-5				
Trichloroethene			81.6	ug/L	5.0	1						11/03/21 05:06	79-01-6				
Trichlorofluoromethane			ND	ug/L	5.0	1						11/03/21 05:06	75-69-4				
1,1,2-Trichlorotrifluoroethane			ND	ug/L	5.0	1						11/03/21 05:06	76-13-1				

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0705-S1(102921)		Lab ID: 50301560007		Collected: 10/29/21 11:50		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Vinyl chloride		5.0	ug/L	2.0	1		11/03/21 05:06	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/03/21 05:06	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		102	%.	78-120	1		11/03/21 05:06	1868-53-7	
4-Bromofluorobenzene (S)		100	%.	78-117	1		11/03/21 05:06	460-00-4	
Toluene-d8 (S)		99	%.	77-118	1		11/03/21 05:06	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0704-S1(102921)		Lab ID: 50301560008		Collected: 10/29/21 12:00		Received: 10/29/21 17:05		Matrix: Water									
Parameters		Results		Units		Report Limit		DF		Prepared		Analyzed		CAS No.		Qual	
8260/5030 MSV		Analytical Method: EPA 8260															
		Pace Analytical Services - Indianapolis															
Acetone		ND	~~35.83~~	ug/L		100		1				11/03/21 05:35		67-64-1		UB	
Benzene		ND		ug/L		5.0		1				11/03/21 05:35		71-43-2			
Bromodichloromethane		ND		ug/L		5.0		1				11/03/21 05:35		75-27-4			
Bromoform		ND		ug/L		5.0		1				11/03/21 05:35		75-25-2			
Bromomethane		ND		ug/L		5.0		1				11/03/21 05:35		74-83-9			
2-Butanone (MEK)		ND		ug/L		25.0		1				11/03/21 05:35		78-93-3			
Carbon disulfide		ND		ug/L		10.0		1				11/03/21 05:35		75-15-0			
Carbon tetrachloride		ND		ug/L		5.0		1				11/03/21 05:35		56-23-5			
Chlorobenzene		ND		ug/L		5.0		1				11/03/21 05:35		108-90-7			
Chloroethane		ND		ug/L		5.0		1				11/03/21 05:35		75-00-3			
Chloroform		ND		ug/L		5.0		1				11/03/21 05:35		67-66-3			
Chloromethane		ND		ug/L		5.0		1				11/03/21 05:35		74-87-3			
Cyclohexane		ND		ug/L		100		1				11/03/21 05:35		110-82-7			
1,2-Dibromo-3-chloropropane		ND		ug/L		10.0		1				11/03/21 05:35		96-12-8			
Dibromochloromethane		ND		ug/L		5.0		1				11/03/21 05:35		124-48-1			
1,2-Dibromoethane (EDB)		ND		ug/L		5.0		1				11/03/21 05:35		106-93-4			
1,2-Dichlorobenzene		ND		ug/L		5.0		1				11/03/21 05:35		95-50-1			
1,3-Dichlorobenzene		ND		ug/L		5.0		1				11/03/21 05:35		541-73-1			
1,4-Dichlorobenzene		ND		ug/L		5.0		1				11/03/21 05:35		106-46-7			
Dichlorodifluoromethane		ND		ug/L		5.0		1				11/03/21 05:35		75-71-8			
1,1-Dichloroethane		ND		ug/L		5.0		1				11/03/21 05:35		75-34-3			
1,2-Dichloroethane		ND		ug/L		5.0		1				11/03/21 05:35		107-06-2			
1,1-Dichloroethene		2.73		ug/L		5.0		1				11/03/21 05:35		75-35-4			
cis-1,2-Dichloroethene		661		ug/L		50.0		10				11/03/21 06:04		156-59-2			
trans-1,2-Dichloroethene		98.7		ug/L		5.0		1				11/03/21 05:35		156-60-5			
1,2-Dichloropropane		ND		ug/L		5.0		1				11/03/21 05:35		78-87-5			
cis-1,3-Dichloropropene		ND		ug/L		5.0		1				11/03/21 05:35		10061-01-5			
trans-1,3-Dichloropropene		ND		ug/L		5.0		1				11/03/21 05:35		10061-02-6			
Ethylbenzene		ND		ug/L		5.0		1				11/03/21 05:35		100-41-4			
2-Hexanone		ND		ug/L		25.0		1				11/03/21 05:35		591-78-6			
Isopropylbenzene (Cumene)		ND		ug/L		5.0		1				11/03/21 05:35		98-82-8			
Methyl acetate		ND		ug/L		50.0		1				11/03/21 05:35		79-20-9			
Methylcyclohexane		ND		ug/L		50.0		1				11/03/21 05:35		108-87-2			
Methylene Chloride		ND		ug/L		5.0		1				11/03/21 05:35		75-09-2			
4-Methyl-2-pentanone (MIBK)		ND		ug/L		25.0		1				11/03/21 05:35		108-10-1			
Methyl-tert-butyl ether		ND		ug/L		4.0		1				11/03/21 05:35		1634-04-4			
Styrene		ND		ug/L		5.0		1				11/03/21 05:35		100-42-5			
1,1,2,2-Tetrachloroethane		ND		ug/L		5.0		1				11/03/21 05:35		79-34-5			
Tetrachloroethene		ND		ug/L		5.0		1				11/03/21 05:35		127-18-4			
Toluene		ND		ug/L		5.0		1				11/03/21 05:35		108-88-3			
1,2,4-Trichlorobenzene		ND		ug/L		5.0		1				11/03/21 05:35		120-82-1			
1,1,1-Trichloroethane		ND		ug/L		5.0		1				11/03/21 05:35		71-55-6			
1,1,2-Trichloroethane		ND		ug/L		5.0		1				11/03/21 05:35		79-00-5			
Trichloroethene		2060		ug/L		50.0		10				11/03/21 06:04		79-01-6			
Trichlorofluoromethane		ND		ug/L		5.0		1				11/03/21 05:35		75-69-4			
1,1,2-Trichlorotrifluoroethane		ND		ug/L		5.0		1				11/03/21 05:35		76-13-1			

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0704-S1(102921)		Lab ID: 50301560008		Collected: 10/29/21 12:00		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	3.2	ug/L	2.0	1		11/03/21 05:35	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 05:35	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	101	%.	78-120	1		11/03/21 05:35	1868-53-7		
4-Bromofluorobenzene (S)	101	%.	78-117	1		11/03/21 05:35	460-00-4		
Toluene-d8 (S)	100	%.	77-118	1		11/03/21 05:35	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0606-S1(102921)		Lab ID: 50301560009	Collected: 10/29/21 12:15	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~30.83~~	ug/L	100	1		11/03/21 06:33	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 06:33	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 06:33	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 06:33	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 06:33	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 06:33	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 06:33	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 06:33	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 06:33	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 06:33	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 06:33	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 06:33	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 06:33	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 06:33	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 06:33	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 06:33	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 06:33	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 06:33	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 06:33	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 06:33	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 06:33	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 06:33	107-06-2	
1,1-Dichloroethene	2.13	ug/L	5.0	1		11/03/21 06:33	75-35-4	
cis-1,2-Dichloroethene	622	ug/L	50.0	10		11/03/21 07:02	156-59-2	
trans-1,2-Dichloroethene	87.6	ug/L	5.0	1		11/03/21 06:33	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 06:33	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 06:33	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 06:33	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 06:33	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 06:33	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 06:33	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 06:33	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 06:33	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 06:33	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 06:33	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 06:33	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 06:33	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 06:33	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 06:33	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 06:33	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 06:33	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 06:33	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 06:33	79-00-5	
Trichloroethene	1420	ug/L	50.0	10		11/03/21 07:02	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 06:33	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 06:33	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0606-S1(102921)		Lab ID: 50301560009		Collected: 10/29/21 12:15		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	0.94J	ug/L	2.0	1		11/03/21 06:33	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 06:33	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	101	%.	78-120	1		11/03/21 06:33	1868-53-7		
4-Bromofluorobenzene (S)	99	%.	78-117	1		11/03/21 06:33	460-00-4		
Toluene-d8 (S)	98	%.	77-118	1		11/03/21 06:33	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0612-S1(102921)		Lab ID: 50301560010		Collected: 10/29/21 12:20		Received: 10/29/21 17:05		Matrix: Water									
Parameters		Results		Units		Report Limit		DF		Prepared		Analyzed		CAS No.		Qual	
8260/5030 MSV		Analytical Method: EPA 8260															
		Pace Analytical Services - Indianapolis															
Acetone		ND	~~37.81~~	ug/L		500		5				11/03/21 07:31		67-64-1		UB	
Benzene		ND		ug/L		25.0		5				11/03/21 07:31		71-43-2			
Bromodichloromethane		ND		ug/L		25.0		5				11/03/21 07:31		75-27-4			
Bromoform		ND		ug/L		25.0		5				11/03/21 07:31		75-25-2			
Bromomethane		ND		ug/L		25.0		5				11/03/21 07:31		74-83-9			
2-Butanone (MEK)		ND		ug/L		125		5				11/03/21 07:31		78-93-3			
Carbon disulfide		ND		ug/L		50.0		5				11/03/21 07:31		75-15-0			
Carbon tetrachloride		ND		ug/L		25.0		5				11/03/21 07:31		56-23-5			
Chlorobenzene		ND		ug/L		25.0		5				11/03/21 07:31		108-90-7			
Chloroethane		ND		ug/L		25.0		5				11/03/21 07:31		75-00-3			
Chloroform		ND		ug/L		25.0		5				11/03/21 07:31		67-66-3			
Chloromethane		ND		ug/L		25.0		5				11/03/21 07:31		74-87-3			
Cyclohexane		ND		ug/L		500		5				11/03/21 07:31		110-82-7			
1,2-Dibromo-3-chloropropane		ND		ug/L		50.0		5				11/03/21 07:31		96-12-8			
Dibromochloromethane		ND		ug/L		25.0		5				11/03/21 07:31		124-48-1			
1,2-Dibromoethane (EDB)		ND		ug/L		25.0		5				11/03/21 07:31		106-93-4			
1,2-Dichlorobenzene		ND		ug/L		25.0		5				11/03/21 07:31		95-50-1			
1,3-Dichlorobenzene		ND		ug/L		25.0		5				11/03/21 07:31		541-73-1			
1,4-Dichlorobenzene		ND		ug/L		25.0		5				11/03/21 07:31		106-46-7			
Dichlorodifluoromethane		ND		ug/L		25.0		5				11/03/21 07:31		75-71-8			
1,1-Dichloroethane		ND		ug/L		25.0		5				11/03/21 07:31		75-34-3			
1,2-Dichloroethane		ND		ug/L		25.0		5				11/03/21 07:31		107-06-2			
1,1-Dichloroethene		ND		ug/L		25.0		5				11/03/21 07:31		75-35-4			
cis-1,2-Dichloroethene		351		ug/L		25.0		5				11/03/21 07:31		156-59-2			
trans-1,2-Dichloroethene		45.5		ug/L		25.0		5				11/03/21 07:31		156-60-5			
1,2-Dichloropropane		ND		ug/L		25.0		5				11/03/21 07:31		78-87-5			
cis-1,3-Dichloropropene		ND		ug/L		25.0		5				11/03/21 07:31		10061-01-5			
trans-1,3-Dichloropropene		ND		ug/L		25.0		5				11/03/21 07:31		10061-02-6			
Ethylbenzene		ND		ug/L		25.0		5				11/03/21 07:31		100-41-4			
2-Hexanone		ND		ug/L		125		5				11/03/21 07:31		591-78-6			
Isopropylbenzene (Cumene)		ND		ug/L		25.0		5				11/03/21 07:31		98-82-8			
Methyl acetate		ND		ug/L		250		5				11/03/21 07:31		79-20-9			
Methylcyclohexane		ND		ug/L		250		5				11/03/21 07:31		108-87-2			
Methylene Chloride		ND		ug/L		25.0		5				11/03/21 07:31		75-09-2			
4-Methyl-2-pentanone (MIBK)		ND		ug/L		125		5				11/03/21 07:31		108-10-1			
Methyl-tert-butyl ether		ND		ug/L		20.0		5				11/03/21 07:31		1634-04-4			
Styrene		ND		ug/L		25.0		5				11/03/21 07:31		100-42-5			
1,1,2,2-Tetrachloroethane		ND		ug/L		25.0		5				11/03/21 07:31		79-34-5			
Tetrachloroethene		ND		ug/L		25.0		5				11/03/21 07:31		127-18-4			
Toluene		ND		ug/L		25.0		5				11/03/21 07:31		108-88-3			
1,2,4-Trichlorobenzene		ND		ug/L		25.0		5				11/03/21 07:31		120-82-1			
1,1,1-Trichloroethane		ND		ug/L		25.0		5				11/03/21 07:31		71-55-6			
1,1,2-Trichloroethane		ND		ug/L		25.0		5				11/03/21 07:31		79-00-5			
Trichloroethene		3610		ug/L		250		50				11/03/21 08:00		79-01-6			
Trichlorofluoromethane		ND		ug/L		25.0		5				11/03/21 07:31		75-69-4			
1,1,2-Trichlorotrifluoroethane		ND		ug/L		25.0		5				11/03/21 07:31		76-13-1			

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0612-S1(102921)		Lab ID: 50301560010		Collected: 10/29/21 12:20		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	24.0	ug/L	10.0	5		11/03/21 07:31	75-01-4		
Xylene (Total)	ND	ug/L	50.0	5		11/03/21 07:31	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	100	%.	78-120	5		11/03/21 07:31	1868-53-7	D4	
4-Bromofluorobenzene (S)	99	%.	78-117	5		11/03/21 07:31	460-00-4		
Toluene-d8 (S)	98	%.	77-118	5		11/03/21 07:31	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0608-S1(102921)		Lab ID: 50301560011	Collected: 10/29/21 12:30	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~32.91~~	ug/L	100	1		11/03/21 08:30	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 08:30	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 08:30	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 08:30	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 08:30	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 08:30	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 08:30	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 08:30	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 08:30	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 08:30	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 08:30	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 08:30	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 08:30	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 08:30	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 08:30	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 08:30	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 08:30	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 08:30	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 08:30	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 08:30	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 08:30	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 08:30	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 08:30	75-35-4	
cis-1,2-Dichloroethene	1.03	ug/L	5.0	1		11/03/21 08:30	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 08:30	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 08:30	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 08:30	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 08:30	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 08:30	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 08:30	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 08:30	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 08:30	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 08:30	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 08:30	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 08:30	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 08:30	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 08:30	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 08:30	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 08:30	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 08:30	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 08:30	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 08:30	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 08:30	79-00-5	
Trichloroethene	ND ~~0.413~~	ug/L	5.0	1		11/03/21 08:30	79-01-6	UB
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 08:30	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 08:30	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0608-S1(102921)		Lab ID: 50301560011		Collected: 10/29/21 12:30		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/03/21 08:30	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 08:30	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	101	%.	78-120	1		11/03/21 08:30	1868-53-7		
4-Bromofluorobenzene (S)	99	%.	78-117	1		11/03/21 08:30	460-00-4		
Toluene-d8 (S)	99	%.	77-118	1		11/03/21 08:30	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0611-S1R(102921)		Lab ID: 50301560012	Collected: 10/29/21 12:45	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~50.13~~	ug/L	100	1		11/03/21 09:28	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 09:28	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 09:28	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 09:28	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 09:28	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 09:28	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 09:28	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 09:28	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 09:28	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 09:28	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 09:28	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 09:28	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 09:28	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 09:28	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 09:28	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 09:28	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 09:28	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 09:28	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 09:28	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 09:28	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 09:28	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 09:28	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 09:28	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 09:28	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 09:28	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 09:28	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 09:28	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 09:28	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 09:28	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 09:28	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 09:28	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 09:28	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 09:28	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 09:28	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 09:28	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 09:28	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 09:28	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 09:28	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 09:28	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 09:28	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 09:28	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 09:28	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 09:28	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/03/21 09:28	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 09:28	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 09:28	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0611-S1R(102921)		Lab ID: 50301560012		Collected: 10/29/21 12:45		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/03/21 09:28	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 09:28	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	101	%.	78-120	1		11/03/21 09:28	1868-53-7		
4-Bromofluorobenzene (S)	100	%.	78-117	1		11/03/21 09:28	460-00-4		
Toluene-d8 (S)	98	%.	77-118	1		11/03/21 09:28	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0603-S1(102921)		Lab ID: 50301560013		Collected: 10/29/21 13:10		Received: 10/29/21 17:05		Matrix: Water									
Parameters		Results		Units		Report Limit		DF		Prepared		Analyzed		CAS No.		Qual	
8260/5030 MSV		Analytical Method: EPA 8260															
		Pace Analytical Services - Indianapolis															
Acetone		ND	~~25.81~~	ug/L		100		1				11/03/21 10:56		67-64-1		UB	
Benzene		ND		ug/L		5.0		1				11/03/21 10:56		71-43-2			
Bromodichloromethane		ND		ug/L		5.0		1				11/03/21 10:56		75-27-4			
Bromoform		ND		ug/L		5.0		1				11/03/21 10:56		75-25-2			
Bromomethane		ND		ug/L		5.0		1				11/03/21 10:56		74-83-9			
2-Butanone (MEK)		ND		ug/L		25.0		1				11/03/21 10:56		78-93-3			
Carbon disulfide		ND		ug/L		10.0		1				11/03/21 10:56		75-15-0			
Carbon tetrachloride		ND		ug/L		5.0		1				11/03/21 10:56		56-23-5			
Chlorobenzene		ND		ug/L		5.0		1				11/03/21 10:56		108-90-7			
Chloroethane		ND		ug/L		5.0		1				11/03/21 10:56		75-00-3			
Chloroform		ND		ug/L		5.0		1				11/03/21 10:56		67-66-3			
Chloromethane		ND		ug/L		5.0		1				11/03/21 10:56		74-87-3			
Cyclohexane		ND		ug/L		100		1				11/03/21 10:56		110-82-7			
1,2-Dibromo-3-chloropropane		ND		ug/L		10.0		1				11/03/21 10:56		96-12-8			
Dibromochloromethane		ND		ug/L		5.0		1				11/03/21 10:56		124-48-1			
1,2-Dibromoethane (EDB)		ND		ug/L		5.0		1				11/03/21 10:56		106-93-4			
1,2-Dichlorobenzene		ND		ug/L		5.0		1				11/03/21 10:56		95-50-1			
1,3-Dichlorobenzene		ND		ug/L		5.0		1				11/03/21 10:56		541-73-1			
1,4-Dichlorobenzene		ND		ug/L		5.0		1				11/03/21 10:56		106-46-7			
Dichlorodifluoromethane		ND		ug/L		5.0		1				11/03/21 10:56		75-71-8			
1,1-Dichloroethane		ND		ug/L		5.0		1				11/03/21 10:56		75-34-3			
1,2-Dichloroethane		ND		ug/L		5.0		1				11/03/21 10:56		107-06-2			
1,1-Dichloroethene		ND		ug/L		5.0		1				11/03/21 10:56		75-35-4			
cis-1,2-Dichloroethene		ND		ug/L		5.0		1				11/03/21 10:56		156-59-2			
trans-1,2-Dichloroethene		ND		ug/L		5.0		1				11/03/21 10:56		156-60-5			
1,2-Dichloropropane		ND		ug/L		5.0		1				11/03/21 10:56		78-87-5			
cis-1,3-Dichloropropene		ND		ug/L		5.0		1				11/03/21 10:56		10061-01-5			
trans-1,3-Dichloropropene		ND		ug/L		5.0		1				11/03/21 10:56		10061-02-6			
Ethylbenzene		ND		ug/L		5.0		1				11/03/21 10:56		100-41-4			
2-Hexanone		ND		ug/L		25.0		1				11/03/21 10:56		591-78-6			
Isopropylbenzene (Cumene)		ND		ug/L		5.0		1				11/03/21 10:56		98-82-8			
Methyl acetate		ND		ug/L		50.0		1				11/03/21 10:56		79-20-9			
Methylcyclohexane		ND		ug/L		50.0		1				11/03/21 10:56		108-87-2			
Methylene Chloride		ND		ug/L		5.0		1				11/03/21 10:56		75-09-2			
4-Methyl-2-pentanone (MIBK)		ND		ug/L		25.0		1				11/03/21 10:56		108-10-1			
Methyl-tert-butyl ether		ND		ug/L		4.0		1				11/03/21 10:56		1634-04-4			
Styrene		ND		ug/L		5.0		1				11/03/21 10:56		100-42-5			
1,1,2,2-Tetrachloroethane		ND		ug/L		5.0		1				11/03/21 10:56		79-34-5			
Tetrachloroethene		ND		ug/L		5.0		1				11/03/21 10:56		127-18-4			
Toluene		ND		ug/L		5.0		1				11/03/21 10:56		108-88-3			
1,2,4-Trichlorobenzene		ND		ug/L		5.0		1				11/03/21 10:56		120-82-1			
1,1,1-Trichloroethane		ND		ug/L		5.0		1				11/03/21 10:56		71-55-6			
1,1,2-Trichloroethane		ND		ug/L		5.0		1				11/03/21 10:56		79-00-5			
Trichloroethene		ND		ug/L		5.0		1				11/03/21 10:56		79-01-6			
Trichlorofluoromethane		ND		ug/L		5.0		1				11/03/21 10:56		75-69-4			
1,1,2-Trichlorotrifluoroethane		ND		ug/L		5.0		1				11/03/21 10:56		76-13-1			

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0603-S1(102921)		Lab ID: 50301560013		Collected: 10/29/21 13:10		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/03/21 10:56	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 10:56	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	101	%.	78-120	1		11/03/21 10:56	1868-53-7		
4-Bromofluorobenzene (S)	98	%.	78-117	1		11/03/21 10:56	460-00-4		
Toluene-d8 (S)	97	%.	77-118	1		11/03/21 10:56	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0516-S1(102921)		Lab ID: 50301560014	Collected: 10/29/21 13:30	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~37.51~~	ug/L	100	1		11/03/21 11:25	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 11:25	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 11:25	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 11:25	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 11:25	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 11:25	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 11:25	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 11:25	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 11:25	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 11:25	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 11:25	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 11:25	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 11:25	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 11:25	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 11:25	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 11:25	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 11:25	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 11:25	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 11:25	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 11:25	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 11:25	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 11:25	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 11:25	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 11:25	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 11:25	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 11:25	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 11:25	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 11:25	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 11:25	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 11:25	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 11:25	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 11:25	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 11:25	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 11:25	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 11:25	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 11:25	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 11:25	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 11:25	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 11:25	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 11:25	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 11:25	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 11:25	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 11:25	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/03/21 11:25	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 11:25	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 11:25	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0516-S1(102921)		Lab ID: 50301560014		Collected: 10/29/21 13:30		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/03/21 11:25	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 11:25	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	101	%.	78-120	1		11/03/21 11:25	1868-53-7		
4-Bromofluorobenzene (S)	98	%.	78-117	1		11/03/21 11:25	460-00-4		
Toluene-d8 (S)	97	%.	77-118	1		11/03/21 11:25	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0517-S1(102921)		Lab ID: 50301560015	Collected: 10/29/21 14:20	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~34.83~~	ug/L	1000	10		11/03/21 11:54	67-64-1	UB
Benzene	ND	ug/L	50.0	10		11/03/21 11:54	71-43-2	
Bromodichloromethane	ND	ug/L	50.0	10		11/03/21 11:54	75-27-4	
Bromoform	ND	ug/L	50.0	10		11/03/21 11:54	75-25-2	
Bromomethane	ND	ug/L	50.0	10		11/03/21 11:54	74-83-9	
2-Butanone (MEK)	ND	ug/L	250	10		11/03/21 11:54	78-93-3	
Carbon disulfide	ND	ug/L	100	10		11/03/21 11:54	75-15-0	
Carbon tetrachloride	ND	ug/L	50.0	10		11/03/21 11:54	56-23-5	
Chlorobenzene	ND	ug/L	50.0	10		11/03/21 11:54	108-90-7	
Chloroethane	ND	ug/L	50.0	10		11/03/21 11:54	75-00-3	
Chloroform	ND	ug/L	50.0	10		11/03/21 11:54	67-66-3	
Chloromethane	ND	ug/L	50.0	10		11/03/21 11:54	74-87-3	
Cyclohexane	ND	ug/L	1000	10		11/03/21 11:54	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	100	10		11/03/21 11:54	96-12-8	
Dibromochloromethane	ND	ug/L	50.0	10		11/03/21 11:54	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	50.0	10		11/03/21 11:54	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	50.0	10		11/03/21 11:54	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	50.0	10		11/03/21 11:54	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	50.0	10		11/03/21 11:54	106-46-7	
Dichlorodifluoromethane	ND	ug/L	50.0	10		11/03/21 11:54	75-71-8	
1,1-Dichloroethane	ND	ug/L	50.0	10		11/03/21 11:54	75-34-3	
1,2-Dichloroethane	ND	ug/L	50.0	10		11/03/21 11:54	107-06-2	
1,1-Dichloroethene	ND	ug/L	50.0	10		11/03/21 11:54	75-35-4	
cis-1,2-Dichloroethene	761	ug/L	50.0	10		11/03/21 11:54	156-59-2	
trans-1,2-Dichloroethene	114	ug/L	50.0	10		11/03/21 11:54	156-60-5	
1,2-Dichloropropane	ND	ug/L	50.0	10		11/03/21 11:54	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	50.0	10		11/03/21 11:54	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	50.0	10		11/03/21 11:54	10061-02-6	
Ethylbenzene	ND	ug/L	50.0	10		11/03/21 11:54	100-41-4	
2-Hexanone	ND	ug/L	250	10		11/03/21 11:54	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	50.0	10		11/03/21 11:54	98-82-8	
Methyl acetate	ND	ug/L	500	10		11/03/21 11:54	79-20-9	
Methylcyclohexane	ND	ug/L	500	10		11/03/21 11:54	108-87-2	
Methylene Chloride	ND	ug/L	50.0	10		11/03/21 11:54	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	250	10		11/03/21 11:54	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	40.0	10		11/03/21 11:54	1634-04-4	
Styrene	ND	ug/L	50.0	10		11/03/21 11:54	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	50.0	10		11/03/21 11:54	79-34-5	
Tetrachloroethene	ND	ug/L	50.0	10		11/03/21 11:54	127-18-4	
Toluene	ND	ug/L	50.0	10		11/03/21 11:54	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	50.0	10		11/03/21 11:54	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	50.0	10		11/03/21 11:54	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	50.0	10		11/03/21 11:54	79-00-5	
Trichloroethene	4030	ug/L	500	100		11/03/21 12:23	79-01-6	
Trichlorofluoromethane	ND	ug/L	50.0	10		11/03/21 11:54	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	50.0	10		11/03/21 11:54	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0517-S1(102921)		Lab ID: 50301560015		Collected: 10/29/21 14:20		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	20.0	10		11/03/21 11:54	75-01-4		
Xylene (Total)	ND	ug/L	100	10		11/03/21 11:54	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	102	%.	78-120	10		11/03/21 11:54	1868-53-7	D4	
4-Bromofluorobenzene (S)	99	%.	78-117	10		11/03/21 11:54	460-00-4		
Toluene-d8 (S)	98	%.	77-118	10		11/03/21 11:54	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0604-S1(102921)		Lab ID: 50301560016	Collected: 10/29/21 14:30	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~76.03~~	ug/L	100	1		11/03/21 03:53	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 03:53	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 03:53	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 03:53	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 03:53	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 03:53	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 03:53	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 03:53	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 03:53	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 03:53	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 03:53	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 03:53	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 03:53	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 03:53	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 03:53	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 03:53	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 03:53	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 03:53	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 03:53	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 03:53	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 03:53	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 03:53	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 03:53	75-35-4	
cis-1,2-Dichloroethene	65.1	ug/L	5.0	1		11/03/21 03:53	156-59-2	
trans-1,2-Dichloroethene	9.0	ug/L	5.0	1		11/03/21 03:53	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 03:53	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 03:53	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 03:53	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 03:53	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 03:53	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 03:53	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 03:53	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 03:53	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 03:53	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 03:53	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 03:53	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 03:53	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 03:53	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 03:53	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 03:53	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 03:53	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 03:53	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 03:53	79-00-5	
Trichloroethene	144	ug/L	5.0	1		11/03/21 03:53	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 03:53	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 03:53	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0604-S1(102921)		Lab ID: 50301560016		Collected: 10/29/21 14:30		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	1.2J	ug/L	2.0	1		11/03/21 03:53	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 03:53	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	100	%.	78-120	1		11/03/21 03:53	1868-53-7		
4-Bromofluorobenzene (S)	99	%.	78-117	1		11/03/21 03:53	460-00-4		
Toluene-d8 (S)	99	%.	77-118	1		11/03/21 03:53	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0504-S1(102921)		Lab ID: 50301560017	Collected: 10/29/21 14:40	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~33.33~~	ug/L	100	1		11/03/21 04:51	67-64-1	UB
Benzene	0.58J	ug/L	5.0	1		11/03/21 04:51	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 04:51	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 04:51	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 04:51	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 04:51	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 04:51	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 04:51	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 04:51	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 04:51	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 04:51	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 04:51	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 04:51	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 04:51	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 04:51	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 04:51	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:51	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:51	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:51	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 04:51	75-71-8	
1,1-Dichloroethane	4.5J	ug/L	5.0	1		11/03/21 04:51	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 04:51	107-06-2	
1,1-Dichloroethene	2.0J	ug/L	5.0	1		11/03/21 04:51	75-35-4	
cis-1,2-Dichloroethene	538	ug/L	125	25		11/03/21 05:20	156-59-2	
trans-1,2-Dichloroethene	54.9	ug/L	5.0	1		11/03/21 04:51	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 04:51	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 04:51	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 04:51	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 04:51	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 04:51	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 04:51	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 04:51	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 04:51	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 04:51	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 04:51	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 04:51	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 04:51	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 04:51	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 04:51	127-18-4	
Toluene	0.17J	ug/L	5.0	1		11/03/21 04:51	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 04:51	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 04:51	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 04:51	79-00-5	
Trichloroethene	806	ug/L	125	25		11/03/21 05:20	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 04:51	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 04:51	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0504-S1(102921)		Lab ID: 50301560017		Collected: 10/29/21 14:40		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	0.23J	ug/L	2.0	1		11/03/21 04:51	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 04:51	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	100	%.	78-120	1		11/03/21 04:51	1868-53-7		
4-Bromofluorobenzene (S)	104	%.	78-117	1		11/03/21 04:51	460-00-4		
Toluene-d8 (S)	100	%.	77-118	1		11/03/21 04:51	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0505-S1(102921)		Lab ID: 50301560018	Collected: 10/29/21 14:50	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~36.73~~	ug/L	100	1		11/03/21 05:49	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 05:49	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 05:49	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 05:49	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 05:49	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 05:49	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 05:49	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 05:49	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 05:49	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 05:49	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 05:49	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 05:49	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 05:49	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 05:49	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 05:49	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 05:49	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 05:49	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 05:49	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 05:49	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 05:49	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 05:49	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 05:49	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 05:49	75-35-4	
cis-1,2-Dichloroethene	1.93	ug/L	5.0	1		11/03/21 05:49	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 05:49	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 05:49	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 05:49	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 05:49	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 05:49	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 05:49	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 05:49	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 05:49	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 05:49	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 05:49	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 05:49	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 05:49	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 05:49	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 05:49	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 05:49	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 05:49	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 05:49	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 05:49	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 05:49	79-00-5	
Trichloroethene	ND ~~0.263~~	ug/L	5.0	1		11/03/21 05:49	79-01-6	UB
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 05:49	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 05:49	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0505-S1(102921)		Lab ID: 50301560018		Collected: 10/29/21 14:50		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/03/21 05:49	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 05:49	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	99	%.	78-120	1		11/03/21 05:49	1868-53-7		
4-Bromofluorobenzene (S)	99	%.	78-117	1		11/03/21 05:49	460-00-4		
Toluene-d8 (S)	99	%.	77-118	1		11/03/21 05:49	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0102-S1U(102921)		Lab ID: 50301560019	Collected: 10/29/21 15:00	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND	ug/L	5000	50		11/03/21 06:18	67-64-1	
Benzene	ND	ug/L	250	50		11/03/21 06:18	71-43-2	
Bromodichloromethane	ND	ug/L	250	50		11/03/21 06:18	75-27-4	
Bromoform	ND	ug/L	250	50		11/03/21 06:18	75-25-2	
Bromomethane	ND	ug/L	250	50		11/03/21 06:18	74-83-9	
2-Butanone (MEK)	ND	ug/L	1250	50		11/03/21 06:18	78-93-3	
Carbon disulfide	ND	ug/L	500	50		11/03/21 06:18	75-15-0	
Carbon tetrachloride	ND	ug/L	250	50		11/03/21 06:18	56-23-5	
Chlorobenzene	ND	ug/L	250	50		11/03/21 06:18	108-90-7	
Chloroethane	ND	ug/L	250	50		11/03/21 06:18	75-00-3	
Chloroform	ND	ug/L	250	50		11/03/21 06:18	67-66-3	
Chloromethane	ND	ug/L	250	50		11/03/21 06:18	74-87-3	
Cyclohexane	ND	ug/L	5000	50		11/03/21 06:18	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	500	50		11/03/21 06:18	96-12-8	
Dibromochloromethane	ND	ug/L	250	50		11/03/21 06:18	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	250	50		11/03/21 06:18	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	250	50		11/03/21 06:18	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	250	50		11/03/21 06:18	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	250	50		11/03/21 06:18	106-46-7	
Dichlorodifluoromethane	ND	ug/L	250	50		11/03/21 06:18	75-71-8	
1,1-Dichloroethane	ND	ug/L	250	50		11/03/21 06:18	75-34-3	
1,2-Dichloroethane	ND	ug/L	250	50		11/03/21 06:18	107-06-2	
1,1-Dichloroethene	ND	ug/L	250	50		11/03/21 06:18	75-35-4	
cis-1,2-Dichloroethene	1190	ug/L	250	50		11/03/21 06:18	156-59-2	
trans-1,2-Dichloroethene	101J	ug/L	250	50		11/03/21 06:18	156-60-5	
1,2-Dichloropropane	ND	ug/L	250	50		11/03/21 06:18	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	250	50		11/03/21 06:18	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	250	50		11/03/21 06:18	10061-02-6	
Ethylbenzene	ND	ug/L	250	50		11/03/21 06:18	100-41-4	
2-Hexanone	ND	ug/L	1250	50		11/03/21 06:18	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	250	50		11/03/21 06:18	98-82-8	
Methyl acetate	ND	ug/L	2500	50		11/03/21 06:18	79-20-9	
Methylcyclohexane	ND	ug/L	2500	50		11/03/21 06:18	108-87-2	
Methylene Chloride	ND	ug/L	250	50		11/03/21 06:18	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	1250	50		11/03/21 06:18	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	200	50		11/03/21 06:18	1634-04-4	
Styrene	ND	ug/L	250	50		11/03/21 06:18	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	250	50		11/03/21 06:18	79-34-5	
Tetrachloroethene	ND	ug/L	250	50		11/03/21 06:18	127-18-4	
Toluene	ND	ug/L	250	50		11/03/21 06:18	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	250	50		11/03/21 06:18	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	250	50		11/03/21 06:18	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	250	50		11/03/21 06:18	79-00-5	
Trichloroethene	3450	ug/L	250	50		11/03/21 06:18	79-01-6	
Trichlorofluoromethane	ND	ug/L	250	50		11/03/21 06:18	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	250	50		11/03/21 06:18	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0102-S1U(102921)		Lab ID: 50301560019		Collected: 10/29/21 15:00		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	100	50		11/03/21 06:18	75-01-4		
Xylene (Total)	ND	ug/L	500	50		11/03/21 06:18	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	101	%.	78-120	50		11/03/21 06:18	1868-53-7	D4	
4-Bromofluorobenzene (S)	98	%.	78-117	50		11/03/21 06:18	460-00-4		
Toluene-d8 (S)	96	%.	77-118	50		11/03/21 06:18	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0509-S1(102921)		Lab ID: 50301560020		Collected: 10/29/21 15:10		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Acetone	ND	~~48.33~~	ug/L	100	1		11/03/21 06:48	67-64-1	UB
Benzene		ND	ug/L	5.0	1		11/03/21 06:48	71-43-2	
Bromodichloromethane		ND	ug/L	5.0	1		11/03/21 06:48	75-27-4	
Bromoform		ND	ug/L	5.0	1		11/03/21 06:48	75-25-2	
Bromomethane		ND	ug/L	5.0	1		11/03/21 06:48	74-83-9	
2-Butanone (MEK)		ND	ug/L	25.0	1		11/03/21 06:48	78-93-3	
Carbon disulfide		ND	ug/L	10.0	1		11/03/21 06:48	75-15-0	
Carbon tetrachloride		ND	ug/L	5.0	1		11/03/21 06:48	56-23-5	
Chlorobenzene		ND	ug/L	5.0	1		11/03/21 06:48	108-90-7	
Chloroethane		ND	ug/L	5.0	1		11/03/21 06:48	75-00-3	
Chloroform		ND	ug/L	5.0	1		11/03/21 06:48	67-66-3	
Chloromethane		ND	ug/L	5.0	1		11/03/21 06:48	74-87-3	
Cyclohexane		ND	ug/L	100	1		11/03/21 06:48	110-82-7	
1,2-Dibromo-3-chloropropane		ND	ug/L	10.0	1		11/03/21 06:48	96-12-8	
Dibromochloromethane		ND	ug/L	5.0	1		11/03/21 06:48	124-48-1	
1,2-Dibromoethane (EDB)		ND	ug/L	5.0	1		11/03/21 06:48	106-93-4	
1,2-Dichlorobenzene		ND	ug/L	5.0	1		11/03/21 06:48	95-50-1	
1,3-Dichlorobenzene		ND	ug/L	5.0	1		11/03/21 06:48	541-73-1	
1,4-Dichlorobenzene		ND	ug/L	5.0	1		11/03/21 06:48	106-46-7	
Dichlorodifluoromethane		ND	ug/L	5.0	1		11/03/21 06:48	75-71-8	
1,1-Dichloroethane		ND	ug/L	5.0	1		11/03/21 06:48	75-34-3	
1,2-Dichloroethane		ND	ug/L	5.0	1		11/03/21 06:48	107-06-2	
1,1-Dichloroethene		ND	ug/L	5.0	1		11/03/21 06:48	75-35-4	
cis-1,2-Dichloroethene		ND	ug/L	5.0	1		11/03/21 06:48	156-59-2	
trans-1,2-Dichloroethene		ND	ug/L	5.0	1		11/03/21 06:48	156-60-5	
1,2-Dichloropropane		ND	ug/L	5.0	1		11/03/21 06:48	78-87-5	
cis-1,3-Dichloropropene		ND	ug/L	5.0	1		11/03/21 06:48	10061-01-5	
trans-1,3-Dichloropropene		ND	ug/L	5.0	1		11/03/21 06:48	10061-02-6	
Ethylbenzene		ND	ug/L	5.0	1		11/03/21 06:48	100-41-4	
2-Hexanone		ND	ug/L	25.0	1		11/03/21 06:48	591-78-6	
Isopropylbenzene (Cumene)		ND	ug/L	5.0	1		11/03/21 06:48	98-82-8	
Methyl acetate		ND	ug/L	50.0	1		11/03/21 06:48	79-20-9	
Methylcyclohexane		ND	ug/L	50.0	1		11/03/21 06:48	108-87-2	
Methylene Chloride		ND	ug/L	5.0	1		11/03/21 06:48	75-09-2	
4-Methyl-2-pentanone (MIBK)		ND	ug/L	25.0	1		11/03/21 06:48	108-10-1	
Methyl-tert-butyl ether		ND	ug/L	4.0	1		11/03/21 06:48	1634-04-4	
Styrene		ND	ug/L	5.0	1		11/03/21 06:48	100-42-5	
1,1,2,2-Tetrachloroethane		ND	ug/L	5.0	1		11/03/21 06:48	79-34-5	
Tetrachloroethene		ND	ug/L	5.0	1		11/03/21 06:48	127-18-4	
Toluene		ND	ug/L	5.0	1		11/03/21 06:48	108-88-3	
1,2,4-Trichlorobenzene		ND	ug/L	5.0	1		11/03/21 06:48	120-82-1	
1,1,1-Trichloroethane		ND	ug/L	5.0	1		11/03/21 06:48	71-55-6	
1,1,2-Trichloroethane		ND	ug/L	5.0	1		11/03/21 06:48	79-00-5	
Trichloroethene		ND	ug/L	5.0	1		11/03/21 06:48	79-01-6	
Trichlorofluoromethane		ND	ug/L	5.0	1		11/03/21 06:48	75-69-4	
1,1,2-Trichlorotrifluoroethane		ND	ug/L	5.0	1		11/03/21 06:48	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: MW-0509-S1(102921)		Lab ID: 50301560020		Collected: 10/29/21 15:10		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/03/21 06:48	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/03/21 06:48	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		101	%.	78-120	1		11/03/21 06:48	1868-53-7	
4-Bromofluorobenzene (S)		99	%.	78-117	1		11/03/21 06:48	460-00-4	
Toluene-d8 (S)		100	%.	77-118	1		11/03/21 06:48	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: FD-1(102921)		Lab ID: 50301560021		Collected: 10/29/21 08:00		Received: 10/29/21 17:05		Matrix: Water									
Parameters		Results		Units		Report Limit		DF		Prepared		Analyzed		CAS No.		Qual	
8260/5030 MSV		Analytical Method: EPA 8260															
		Pace Analytical Services - Indianapolis															
Acetone		ND	~~47.03~~	ug/L		500		5				11/03/21 07:17		67-64-1		UB	
Benzene		ND		ug/L		25.0		5				11/03/21 07:17		71-43-2			
Bromodichloromethane		ND		ug/L		25.0		5				11/03/21 07:17		75-27-4			
Bromoform		ND		ug/L		25.0		5				11/03/21 07:17		75-25-2			
Bromomethane		ND		ug/L		25.0		5				11/03/21 07:17		74-83-9			
2-Butanone (MEK)		ND		ug/L		125		5				11/03/21 07:17		78-93-3			
Carbon disulfide		ND		ug/L		50.0		5				11/03/21 07:17		75-15-0			
Carbon tetrachloride		ND		ug/L		25.0		5				11/03/21 07:17		56-23-5			
Chlorobenzene		ND		ug/L		25.0		5				11/03/21 07:17		108-90-7			
Chloroethane		ND		ug/L		25.0		5				11/03/21 07:17		75-00-3			
Chloroform		ND		ug/L		25.0		5				11/03/21 07:17		67-66-3			
Chloromethane		ND		ug/L		25.0		5				11/03/21 07:17		74-87-3			
Cyclohexane		ND		ug/L		500		5				11/03/21 07:17		110-82-7			
1,2-Dibromo-3-chloropropane		ND		ug/L		50.0		5				11/03/21 07:17		96-12-8			
Dibromochloromethane		ND		ug/L		25.0		5				11/03/21 07:17		124-48-1			
1,2-Dibromoethane (EDB)		ND		ug/L		25.0		5				11/03/21 07:17		106-93-4			
1,2-Dichlorobenzene		ND		ug/L		25.0		5				11/03/21 07:17		95-50-1			
1,3-Dichlorobenzene		ND		ug/L		25.0		5				11/03/21 07:17		541-73-1			
1,4-Dichlorobenzene		ND		ug/L		25.0		5				11/03/21 07:17		106-46-7			
Dichlorodifluoromethane		ND		ug/L		25.0		5				11/03/21 07:17		75-71-8			
1,1-Dichloroethane		ND		ug/L		25.0		5				11/03/21 07:17		75-34-3			
1,2-Dichloroethane		ND		ug/L		25.0		5				11/03/21 07:17		107-06-2			
1,1-Dichloroethene		ND		ug/L		25.0		5				11/03/21 07:17		75-35-4			
cis-1,2-Dichloroethene		760		ug/L		25.0		5				11/03/21 07:17		156-59-2			
trans-1,2-Dichloroethene		122		ug/L		25.0		5				11/03/21 07:17		156-60-5			
1,2-Dichloropropane		ND		ug/L		25.0		5				11/03/21 07:17		78-87-5			
cis-1,3-Dichloropropene		ND		ug/L		25.0		5				11/03/21 07:17		10061-01-5			
trans-1,3-Dichloropropene		ND		ug/L		25.0		5				11/03/21 07:17		10061-02-6			
Ethylbenzene		ND		ug/L		25.0		5				11/03/21 07:17		100-41-4			
2-Hexanone		ND		ug/L		125		5				11/03/21 07:17		591-78-6			
Isopropylbenzene (Cumene)		ND		ug/L		25.0		5				11/03/21 07:17		98-82-8			
Methyl acetate		ND		ug/L		250		5				11/03/21 07:17		79-20-9			
Methylcyclohexane		ND		ug/L		250		5				11/03/21 07:17		108-87-2			
Methylene Chloride		ND		ug/L		25.0		5				11/03/21 07:17		75-09-2			
4-Methyl-2-pentanone (MIBK)		ND		ug/L		125		5				11/03/21 07:17		108-10-1			
Methyl-tert-butyl ether		ND		ug/L		20.0		5				11/03/21 07:17		1634-04-4			
Styrene		ND		ug/L		25.0		5				11/03/21 07:17		100-42-5			
1,1,2,2-Tetrachloroethane		ND		ug/L		25.0		5				11/03/21 07:17		79-34-5			
Tetrachloroethene		ND		ug/L		25.0		5				11/03/21 07:17		127-18-4			
Toluene		ND		ug/L		25.0		5				11/03/21 07:17		108-88-3			
1,2,4-Trichlorobenzene		ND		ug/L		25.0		5				11/03/21 07:17		120-82-1			
1,1,1-Trichloroethane		ND		ug/L		25.0		5				11/03/21 07:17		71-55-6			
1,1,2-Trichloroethane		ND		ug/L		25.0		5				11/03/21 07:17		79-00-5			
Trichloroethene		3450		ug/L		125		25				11/03/21 20:29		79-01-6			
Trichlorofluoromethane		ND		ug/L		25.0		5				11/03/21 07:17		75-69-4			
1,1,2-Trichlorotrifluoroethane		ND		ug/L		25.0		5				11/03/21 07:17		76-13-1			

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: FD-1(102921)		Lab ID: 50301560021		Collected: 10/29/21 08:00		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		2.6J	ug/L	10.0	5		11/03/21 07:17	75-01-4	
Xylene (Total)		ND	ug/L	50.0	5		11/03/21 07:17	1330-20-7	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: EB-2(102921)		Lab ID: 50301560022	Collected: 10/29/21 10:55	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	9.4J	ug/L	100	1		11/03/21 07:46	67-64-1	
Benzene	ND	ug/L	5.0	1		11/03/21 07:46	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 07:46	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 07:46	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 07:46	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 07:46	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 07:46	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 07:46	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 07:46	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 07:46	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/03/21 07:46	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 07:46	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 07:46	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 07:46	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 07:46	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 07:46	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 07:46	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 07:46	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 07:46	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 07:46	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 07:46	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 07:46	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 07:46	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 07:46	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 07:46	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 07:46	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 07:46	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 07:46	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 07:46	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 07:46	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 07:46	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 07:46	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/03/21 07:46	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 07:46	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 07:46	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 07:46	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 07:46	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 07:46	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 07:46	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 07:46	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 07:46	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 07:46	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 07:46	79-00-5	
Trichloroethene	0.66J	ug/L	5.0	1		11/03/21 07:46	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 07:46	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 07:46	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: EB-2(102921)		Lab ID: 50301560022		Collected: 10/29/21 10:55		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/03/21 07:46	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 07:46	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	99	%.	78-120	1		11/03/21 07:46	1868-53-7		
4-Bromofluorobenzene (S)	100	%.	78-117	1		11/03/21 07:46	460-00-4		
Toluene-d8 (S)	98	%.	77-118	1		11/03/21 07:46	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: Trip Blank		Lab ID: 50301560023		Collected: 10/29/21 08:00		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1			11/03/21 08:15	67-64-1	
Benzene	ND	ug/L	5.0	1			11/03/21 08:15	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1			11/03/21 08:15	75-27-4	
Bromoform	ND	ug/L	5.0	1			11/03/21 08:15	75-25-2	
Bromomethane	ND	ug/L	5.0	1			11/03/21 08:15	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1			11/03/21 08:15	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1			11/03/21 08:15	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1			11/03/21 08:15	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1			11/03/21 08:15	108-90-7	
Chloroethane	ND	ug/L	5.0	1			11/03/21 08:15	75-00-3	
Chloroform	ND	ug/L	5.0	1			11/03/21 08:15	67-66-3	
Chloromethane	ND	ug/L	5.0	1			11/03/21 08:15	74-87-3	
Cyclohexane	ND	ug/L	100	1			11/03/21 08:15	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1			11/03/21 08:15	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1			11/03/21 08:15	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1			11/03/21 08:15	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1			11/03/21 08:15	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1			11/03/21 08:15	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1			11/03/21 08:15	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1			11/03/21 08:15	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1			11/03/21 08:15	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1			11/03/21 08:15	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1			11/03/21 08:15	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1			11/03/21 08:15	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1			11/03/21 08:15	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1			11/03/21 08:15	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1			11/03/21 08:15	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1			11/03/21 08:15	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1			11/03/21 08:15	100-41-4	
2-Hexanone	ND	ug/L	25.0	1			11/03/21 08:15	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1			11/03/21 08:15	98-82-8	
Methyl acetate	ND	ug/L	50.0	1			11/03/21 08:15	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1			11/03/21 08:15	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1			11/03/21 08:15	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1			11/03/21 08:15	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1			11/03/21 08:15	1634-04-4	
Styrene	ND	ug/L	5.0	1			11/03/21 08:15	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1			11/03/21 08:15	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1			11/03/21 08:15	127-18-4	
Toluene	ND	ug/L	5.0	1			11/03/21 08:15	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1			11/03/21 08:15	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1			11/03/21 08:15	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1			11/03/21 08:15	79-00-5	
Trichloroethene	ND	ug/L	5.0	1			11/03/21 08:15	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1			11/03/21 08:15	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1			11/03/21 08:15	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301560

Sample: Trip Blank		Lab ID: 50301560023		Collected: 10/29/21 08:00		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/03/21 08:15	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 08:15	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	99	%.	78-120	1		11/03/21 08:15	1868-53-7		
4-Bromofluorobenzene (S)	99	%.	78-117	1		11/03/21 08:15	460-00-4		
Toluene-d8 (S)	97	%.	77-118	1		11/03/21 08:15	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

WO#: 50301561



50301561

Section A
Required Client

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.
 acknowledgment and acceptance of the Pace Terms and Conditions found at <https://info.pacelabs.com/hubfs/pas-standard-terms.pdf>.

Section C

Invoice Information:

Page: 1 Of 1

Company: Arcadis U.S., Inc.	Report To: Cameron Stewart	Attention:
Address: 150 West Market Street	Copy To: William Stephens	Company Name:
Suite 728, Indianapolis, IN 46204		Address:
Email: william.stephens@arcadis.com	Purchase Order #:	Pace Quote:
Phone: (317)217-0336 Fax:	Project Name: RACER Kokomo	Pace Project Manager: olivia.deck@pacelabs.com
Requested Due Date:	Project #:	Pace Profile #: 3454

Regulatory Agency

State / Location

IN

ITEM #	SAMPLE ID One Character per box. (A-Z, 0-9 /, -) Sample Ids must be unique	MATRIX Drinking Water Water Waste Water Product Soil/Solid Oil Wipe Air Other Tissue	CODE DW WT WW P SL OL WP AR OT TS	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED				SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives								Y/N	Requested Analysis Filtered (Y/N)										Residual Chlorine (Y/N)	
						START		END				Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other		Analyses Test VOC 8260											
						DATE	TIME	DATE	TIME																							
1	MW-0501-51 (102921)							10/29/1030	9				X					X														
2	MW-0617-51 (102921)							10/29/1108	3				X					X														
3	MW-0507-51 (102921)							10/29/1108	3				X					X														
4	MW-0506-51 (102921)							10/29/1133	3				X					X														
5	EB-1 (102921)-KIL							10/29/1133	3				X					X														
6	MW-0623-51 (102921)							10/29/1143	3				X					X														
7	MW-0622-51 (102921)							10/29/1157	3				X					X														
8	MW-1507-51 (102921)							10/29/1211	3				X					X														
9	MW-0620-51 (102921)							10/29/1221	3				X					X														
10	MW-0605-51 (102921)							10/29/1250	3				X					X														
11	FD-2 (102921)-KIL							10/29	3				X					X														
12	TB-2 (102921)-KIL								3				X					X														

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	K/Arcadis	10/29	1529	Bailey	10/29	1705	3.3	4	N	

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER:

SIGNATURE of SAMPLER:

DATE Signed:

TEMP in C

Received on

Ice (Y/N)

Custody

Sealed

Cover

Cooler (Y/N)

Samples

Initials

(Y/N)



CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Submitting a sample via this chain of custody constitutes acknowledgment and acceptance of the Pace Terms and Conditions found at <https://info.pacelabs.com/hubfs/pas-standard-terms.pdf>.

Section A

Required Client Information:

Company: Arcadis U.S., Inc.
Address: 150 West Market Street
Suite 728, Indianapolis, IN 46204
Email: william.stephens@arcadis.com
Phone: (317)217-0336 Fax:
Requested Due Date:

Section B

Required Project Information:

Report To: Cameron Stewart
Copy To: William Stephens
Purchase Order #:
Project Name: RACER Kokomo
Project #:

Section C

Invoice Information:

Attention:
Company Name:
Address:
Pace Quote:
Pace Project Manager: olivia.deck@pacelabs.com
Pace Profile #: 3454

Page : 1 Of 1

Regulatory Agency

State / Location

IN

ITEM #	SAMPLE ID One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique	MATRIX Drinking Water Water Waste Water Product Soil/Solid Oil Wipe Air Other Tissue	CODE DW WT WW P SL OL WP AR OT TS	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED				SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives								Y/N	Analyses Test VOC 8260	Residual Chlorine (Y/N)										
						START		END				Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other													
						DATE	TIME	DATE	TIME																							
1	MW-0621-51(102921)							10/29/303			3				X																	013
2	MW-0619-51(102921)							10/29/312			3				X																	014
3	MW-1504-51(102921)							10/29/326			3				X																	015
4	MW-1502-51(102921)							10/29/333			3				X																	016
5	MW-1501-51(102921)							10/29/340			3				X																	017
6	MW-0103-51(102921)							10/29/347			3				X																	018
7	MW-0503-51(102921)							10/29/438			9				X																	019
8	MW-0101-51(102921)							10/29/449			3				X																	020
9	MW-0502-51(102921)							10/29/455			3				X																	021
10																																
11																																
12																																

ADDITIONAL COMMENTS	RECEIVED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	OK/Arcadis	10/24	1525	Baley	10/24	1705	3.3	Y	N	

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER:

SIGNATURE of SAMPLER:

DATE Signed:

TEMP in C

Received on

Ice

(Y/N)

Custody

Sealed

Cover

(Y/N)

Supplies

Intact

(Y/N)

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0501-S1 (102921)		Lab ID: 50301561001	Collected: 10/29/21 10:30	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND	ug/L	100	1		11/04/21 12:13	67-64-1	
Benzene	ND	ug/L	5.0	1		11/04/21 12:13	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/04/21 12:13	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/04/21 12:13	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/04/21 12:13	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/04/21 12:13	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/04/21 12:13	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/04/21 12:13	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/04/21 12:13	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/04/21 12:13	75-00-3	
Chloroform	ND ~~1.73~~	ug/L	5.0	1		11/04/21 12:13	67-66-3	UB
Chloromethane	ND	ug/L	5.0	1		11/04/21 12:13	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/04/21 12:13	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/04/21 12:13	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/04/21 12:13	124-48-1	~~L1~~
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/04/21 12:13	106-93-4	~~L1~~
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 12:13	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 12:13	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 12:13	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/04/21 12:13	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/04/21 12:13	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/04/21 12:13	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/04/21 12:13	75-35-4	
cis-1,2-Dichloroethene	0.73J	ug/L	5.0	1		11/04/21 12:13	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/04/21 12:13	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/04/21 12:13	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 12:13	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 12:13	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/04/21 12:13	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/04/21 12:13	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/04/21 12:13	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/04/21 12:13	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 21:08	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/04/21 12:13	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/04/21 12:13	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/04/21 12:13	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/04/21 12:13	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/04/21 12:13	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/04/21 12:13	127-18-4	
Toluene	0.20J	ug/L	5.0	1		11/04/21 12:13	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/04/21 12:13	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/04/21 12:13	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/04/21 12:13	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/04/21 12:13	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/04/21 12:13	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/04/21 12:13	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0501-S1 (102921)		Lab ID: 50301561001		Collected: 10/29/21 10:30		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/04/21 12:13	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/04/21 12:13	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		115	%.	78-120	1		11/04/21 12:13	1868-53-7	
4-Bromofluorobenzene (S)		102	%.	78-117	1		11/04/21 12:13	460-00-4	
Toluene-d8 (S)		97	%.	77-118	1		11/04/21 12:13	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0617-S1 (102921)		Lab ID: 50301561002	Collected: 10/29/21 11:08	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~46.03~~	ug/L	100	1		11/03/21 20:52	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 20:52	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 20:52	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 20:52	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 20:52	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 20:52	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 20:52	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 20:52	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 20:52	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 20:52	75-00-3	
Chloroform	ND ~~1.73~~	ug/L	5.0	1		11/03/21 20:52	67-66-3	B UB
Chloromethane	ND	ug/L	5.0	1		11/03/21 20:52	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 20:52	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 20:52	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 20:52	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 20:52	106-93-4	~~L1~~
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 20:52	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 20:52	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 20:52	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 20:52	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 20:52	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 20:52	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 20:52	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 20:52	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 20:52	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 20:52	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 20:52	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 20:52	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 20:52	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 20:52	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 20:52	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 20:52	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 13:36	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 20:52	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 20:52	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 20:52	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 20:52	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 20:52	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 20:52	127-18-4	
Toluene	0.28J	ug/L	5.0	1		11/03/21 20:52	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 20:52	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 20:52	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 20:52	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/03/21 20:52	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 20:52	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 20:52	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0617-S1 (102921)		Lab ID: 50301561002		Collected: 10/29/21 11:08		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/03/21 20:52	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/03/21 20:52	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		113	%.	78-120	1		11/03/21 20:52	1868-53-7	
4-Bromofluorobenzene (S)		103	%.	78-117	1		11/03/21 20:52	460-00-4	
Toluene-d8 (S)		95	%.	77-118	1		11/03/21 20:52	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0507-S1 (102921)		Lab ID: 50301561003	Collected: 10/29/21 11:18	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~47.23~~	ug/L	100	1		11/03/21 21:26	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 21:26	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 21:26	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 21:26	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 21:26	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 21:26	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 21:26	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 21:26	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 21:26	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 21:26	75-00-3	
Chloroform	ND ~~1.73~~	ug/L	5.0	1		11/03/21 21:26	67-66-3	UB
Chloromethane	ND	ug/L	5.0	1		11/03/21 21:26	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 21:26	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 21:26	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 21:26	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 21:26	106-93-4	~~1.1~~
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 21:26	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 21:26	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 21:26	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 21:26	75-71-8	
1,1-Dichloroethane	11.6	ug/L	5.0	1		11/03/21 21:26	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 21:26	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 21:26	75-35-4	
cis-1,2-Dichloroethene	51.2	ug/L	5.0	1		11/03/21 21:26	156-59-2	
trans-1,2-Dichloroethene	1.1J	ug/L	5.0	1		11/03/21 21:26	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 21:26	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 21:26	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 21:26	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 21:26	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 21:26	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 21:26	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 21:26	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 14:13	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 21:26	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 21:26	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 21:26	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 21:26	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 21:26	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 21:26	127-18-4	
Toluene	0.27J	ug/L	5.0	1		11/03/21 21:26	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 21:26	120-82-1	
1,1,1-Trichloroethane	7.4	ug/L	5.0	1		11/03/21 21:26	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 21:26	79-00-5	
Trichloroethene	ND ~~1.63~~	ug/L	5.0	1		11/03/21 21:26	79-01-6	UB
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 21:26	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 21:26	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0507-S1 (102921)		Lab ID: 50301561003		Collected: 10/29/21 11:18		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/03/21 21:26	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/03/21 21:26	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		115	%.	78-120	1		11/03/21 21:26	1868-53-7	
4-Bromofluorobenzene (S)		104	%.	78-117	1		11/03/21 21:26	460-00-4	
Toluene-d8 (S)		101	%.	77-118	1		11/03/21 21:26	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0506-S1 (102921)		Lab ID: 50301561004	Collected: 10/29/21 11:33	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~47.53~~	ug/L	100	1		11/03/21 21:59	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 21:59	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 21:59	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 21:59	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 21:59	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 21:59	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 21:59	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 21:59	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 21:59	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 21:59	75-00-3	
Chloroform	ND ~~1.73~~	ug/L	5.0	1		11/03/21 21:59	67-66-3	UB
Chloromethane	ND	ug/L	5.0	1		11/03/21 21:59	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 21:59	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 21:59	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 21:59	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 21:59	106-93-4	~~L1~~
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 21:59	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 21:59	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 21:59	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 21:59	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 21:59	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 21:59	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 21:59	75-35-4	
cis-1,2-Dichloroethene	2.1J	ug/L	5.0	1		11/03/21 21:59	156-59-2	
trans-1,2-Dichloroethene	1.3J	ug/L	5.0	1		11/03/21 21:59	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 21:59	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 21:59	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 21:59	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 21:59	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 21:59	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 21:59	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 21:59	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 14:51	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 21:59	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 21:59	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 21:59	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 21:59	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 21:59	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 21:59	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 21:59	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 21:59	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 21:59	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 21:59	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/03/21 21:59	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 21:59	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 21:59	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0506-S1 (102921)		Lab ID: 50301561004		Collected: 10/29/21 11:33		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/03/21 21:59	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/03/21 21:59	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		120	%.	78-120	1		11/03/21 21:59	1868-53-7	
4-Bromofluorobenzene (S)		101	%.	78-117	1		11/03/21 21:59	460-00-4	
Toluene-d8 (S)		97	%.	77-118	1		11/03/21 21:59	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: EB-1 (102921)		Lab ID: 50301561005	Collected: 10/29/21 11:33	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	45.5J	ug/L	100	1		11/03/21 23:07	67-64-1	
Benzene	ND	ug/L	5.0	1		11/03/21 23:07	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 23:07	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 23:07	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 23:07	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 23:07	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 23:07	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 23:07	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 23:07	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 23:07	75-00-3	
Chloroform	1.8J	ug/L	5.0	1		11/03/21 23:07	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/03/21 23:07	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 23:07	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 23:07	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 23:07	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 23:07	106-93-4	L1
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 23:07	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 23:07	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 23:07	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 23:07	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 23:07	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 23:07	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 23:07	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 23:07	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 23:07	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 23:07	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 23:07	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 23:07	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 23:07	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 23:07	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 23:07	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 23:07	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 15:29	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 23:07	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 23:07	108-10-1	
Methyl-tert-butyl ether	1.1J	ug/L	4.0	1		11/03/21 23:07	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 23:07	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 23:07	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 23:07	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 23:07	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 23:07	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 23:07	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 23:07	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/03/21 23:07	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 23:07	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 23:07	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: EB-1 (102921)		Lab ID: 50301561005		Collected: 10/29/21 11:33		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/03/21 23:07	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/03/21 23:07	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	116	%.	78-120	1		11/03/21 23:07	1868-53-7		
4-Bromofluorobenzene (S)	104	%.	78-117	1		11/03/21 23:07	460-00-4		
Toluene-d8 (S)	100	%.	77-118	1		11/03/21 23:07	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0623-S1 (102921)		Lab ID: 50301561006	Collected: 10/29/21 11:43	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~33.13~~	ug/L	100	1		11/03/21 23:40	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/03/21 23:40	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/03/21 23:40	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/03/21 23:40	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/03/21 23:40	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/03/21 23:40	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/03/21 23:40	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/03/21 23:40	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/03/21 23:40	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/03/21 23:40	75-00-3	
Chloroform	ND ~~1.63~~	ug/L	5.0	1		11/03/21 23:40	67-66-3	UB
Chloromethane	ND	ug/L	5.0	1		11/03/21 23:40	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/03/21 23:40	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/03/21 23:40	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/03/21 23:40	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/03/21 23:40	106-93-4	~~11~~
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 23:40	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 23:40	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/03/21 23:40	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/03/21 23:40	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/03/21 23:40	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/03/21 23:40	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/03/21 23:40	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 23:40	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/03/21 23:40	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/03/21 23:40	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 23:40	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/03/21 23:40	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/03/21 23:40	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/03/21 23:40	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/03/21 23:40	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/03/21 23:40	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 16:06	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/03/21 23:40	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/03/21 23:40	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/03/21 23:40	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/03/21 23:40	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/03/21 23:40	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/03/21 23:40	127-18-4	
Toluene	ND	ug/L	5.0	1		11/03/21 23:40	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/03/21 23:40	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/03/21 23:40	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/03/21 23:40	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/03/21 23:40	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/03/21 23:40	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/03/21 23:40	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0623-S1 (102921)		Lab ID: 50301561006		Collected: 10/29/21 11:43		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/03/21 23:40	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/03/21 23:40	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		107	%.	78-120	1		11/03/21 23:40	1868-53-7	
4-Bromofluorobenzene (S)		104	%.	78-117	1		11/03/21 23:40	460-00-4	
Toluene-d8 (S)		97	%.	77-118	1		11/03/21 23:40	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0622-S1 (102921)		Lab ID: 50301561007	Collected: 10/29/21 11:57	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND	ug/L	2500	25		11/04/21 05:31	67-64-1	
Benzene	ND	ug/L	125	25		11/04/21 05:31	71-43-2	
Bromodichloromethane	ND	ug/L	125	25		11/04/21 05:31	75-27-4	
Bromoform	ND	ug/L	125	25		11/04/21 05:31	75-25-2	
Bromomethane	ND	ug/L	125	25		11/04/21 05:31	74-83-9	
2-Butanone (MEK)	ND	ug/L	625	25		11/04/21 05:31	78-93-3	
Carbon disulfide	ND	ug/L	250	25		11/04/21 05:31	75-15-0	
Carbon tetrachloride	ND	ug/L	125	25		11/04/21 05:31	56-23-5	
Chlorobenzene	ND	ug/L	125	25		11/04/21 05:31	108-90-7	
Chloroethane	ND	ug/L	125	25		11/04/21 05:31	75-00-3	
Chloroform	57.1J	ug/L	125	25		11/04/21 05:31	67-66-3	
Chloromethane	ND	ug/L	125	25		11/04/21 05:31	74-87-3	
Cyclohexane	ND	ug/L	2500	25		11/04/21 05:31	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	250	25		11/04/21 05:31	96-12-8	
Dibromochloromethane	ND	ug/L	125	25		11/04/21 05:31	124-48-1	~~L1~~
1,2-Dibromoethane (EDB)	ND	ug/L	125	25		11/04/21 05:31	106-93-4	~~L1~~
1,2-Dichlorobenzene	ND	ug/L	125	25		11/04/21 05:31	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	125	25		11/04/21 05:31	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	125	25		11/04/21 05:31	106-46-7	
Dichlorodifluoromethane	ND	ug/L	125	25		11/04/21 05:31	75-71-8	
1,1-Dichloroethane	ND	ug/L	125	25		11/04/21 05:31	75-34-3	
1,2-Dichloroethane	ND	ug/L	125	25		11/04/21 05:31	107-06-2	
1,1-Dichloroethene	ND	ug/L	125	25		11/04/21 05:31	75-35-4	
cis-1,2-Dichloroethene	1120	ug/L	125	25		11/04/21 05:31	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	125	25		11/04/21 05:31	156-60-5	
1,2-Dichloropropane	ND	ug/L	125	25		11/04/21 05:31	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	125	25		11/04/21 05:31	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	125	25		11/04/21 05:31	10061-02-6	
Ethylbenzene	ND	ug/L	125	25		11/04/21 05:31	100-41-4	
2-Hexanone	ND	ug/L	625	25		11/04/21 05:31	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	125	25		11/04/21 05:31	98-82-8	
Methyl acetate	ND	ug/L	1250	25		11/04/21 05:31	79-20-9	
Methylcyclohexane	ND	ug/L	1250	25		11/11/21 17:22	108-87-2	
Methylene Chloride	ND	ug/L	125	25		11/04/21 05:31	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	625	25		11/04/21 05:31	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	100	25		11/04/21 05:31	1634-04-4	
Styrene	ND	ug/L	125	25		11/04/21 05:31	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	125	25		11/04/21 05:31	79-34-5	
Tetrachloroethene	ND	ug/L	125	25		11/04/21 05:31	127-18-4	
Toluene	ND	ug/L	125	25		11/04/21 05:31	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	125	25		11/04/21 05:31	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	125	25		11/04/21 05:31	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	125	25		11/04/21 05:31	79-00-5	
Trichloroethene	4320	ug/L	125	25		11/04/21 05:31	79-01-6	J
Trichlorofluoromethane	ND	ug/L	125	25		11/04/21 05:31	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	125	25		11/04/21 05:31	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0622-S1 (102921)		Lab ID: 50301561007		Collected: 10/29/21 11:57		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	50.0	25		11/04/21 05:31	75-01-4	
Xylene (Total)		10.6J	ug/L	250	25		11/04/21 05:31	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		113	%.	78-120	25		11/04/21 05:31	1868-53-7	D4
4-Bromofluorobenzene (S)		104	%.	78-117	25		11/04/21 05:31	460-00-4	
Toluene-d8 (S)		98	%.	77-118	25		11/04/21 05:31	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-1507-S1 (102921)		Lab ID: 50301561008	Collected: 10/29/21 12:11	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~29.33~~	ug/L	100	1		11/04/21 06:38	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/04/21 06:38	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/04/21 06:38	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/04/21 06:38	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/04/21 06:38	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/04/21 06:38	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/04/21 06:38	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/04/21 06:38	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/04/21 06:38	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/04/21 06:38	75-00-3	
Chloroform	ND ~~1.83~~	ug/L	5.0	1		11/04/21 06:38	67-66-3	UB
Chloromethane	ND	ug/L	5.0	1		11/04/21 06:38	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/04/21 06:38	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/04/21 06:38	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/04/21 06:38	124-48-1	~~L1~~
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/04/21 06:38	106-93-4	~~L1~~
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 06:38	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 06:38	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 06:38	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/04/21 06:38	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/04/21 06:38	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/04/21 06:38	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/04/21 06:38	75-35-4	
cis-1,2-Dichloroethene	162	ug/L	5.0	1		11/04/21 06:38	156-59-2	
trans-1,2-Dichloroethene	10.2	ug/L	5.0	1		11/04/21 06:38	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/04/21 06:38	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 06:38	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 06:38	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/04/21 06:38	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/04/21 06:38	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/04/21 06:38	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/04/21 06:38	79-20-9	
Methylcyclohexane	ND	ug/L	500	10		11/04/21 07:11	108-87-2	~~1d, H7~~
Methylene Chloride	ND	ug/L	5.0	1		11/04/21 06:38	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/04/21 06:38	108-10-1	
Methyl-tert-butyl ether	ND ~~1.63~~	ug/L	4.0	1		11/04/21 06:38	1634-04-4	UB
Styrene	ND	ug/L	5.0	1		11/04/21 06:38	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/04/21 06:38	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/04/21 06:38	127-18-4	
Toluene	ND	ug/L	5.0	1		11/04/21 06:38	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/04/21 06:38	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/04/21 06:38	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/04/21 06:38	79-00-5	
Trichloroethene	425	ug/L	50.0	10		11/04/21 07:11	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/04/21 06:38	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/04/21 06:38	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-1507-S1 (102921)		Lab ID: 50301561008		Collected: 10/29/21 12:11		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Vinyl chloride		0.46J	ug/L	2.0	1		11/04/21 06:38	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/04/21 06:38	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		112	%.	78-120	1		11/04/21 06:38	1868-53-7	
4-Bromofluorobenzene (S)		100	%.	78-117	1		11/04/21 06:38	460-00-4	
Toluene-d8 (S)		94	%.	77-118	1		11/04/21 06:38	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0620-S1 (102921)		Lab ID: 50301561009	Collected: 10/29/21 12:27	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~43.33~~	ug/L	100	1		11/04/21 07:45	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/04/21 07:45	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/04/21 07:45	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/04/21 07:45	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/04/21 07:45	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/04/21 07:45	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/04/21 07:45	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/04/21 07:45	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/04/21 07:45	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/04/21 07:45	75-00-3	
Chloroform	ND ~~3.73~~	ug/L	5.0	1		11/04/21 07:45	67-66-3	UB
Chloromethane	ND	ug/L	5.0	1		11/04/21 07:45	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/04/21 07:45	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/04/21 07:45	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/04/21 07:45	124-48-1	~~L1~~
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/04/21 07:45	106-93-4	~~L1~~
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 07:45	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 07:45	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 07:45	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/04/21 07:45	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/04/21 07:45	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/04/21 07:45	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/04/21 07:45	75-35-4	
cis-1,2-Dichloroethene	6.6	ug/L	5.0	1		11/04/21 07:45	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/04/21 07:45	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/04/21 07:45	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 07:45	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 07:45	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/04/21 07:45	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/04/21 07:45	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/04/21 07:45	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/04/21 07:45	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/12/21 01:32	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/04/21 07:45	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/04/21 07:45	108-10-1	
Methyl-tert-butyl ether	ND ~~1.43~~	ug/L	4.0	1		11/04/21 07:45	1634-04-4	UB
Styrene	ND	ug/L	5.0	1		11/04/21 07:45	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/04/21 07:45	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/04/21 07:45	127-18-4	
Toluene	ND	ug/L	5.0	1		11/04/21 07:45	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/04/21 07:45	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/04/21 07:45	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/04/21 07:45	79-00-5	
Trichloroethene	1720	ug/L	50.0	10		11/04/21 08:18	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/04/21 07:45	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/04/21 07:45	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0620-S1 (102921)		Lab ID: 50301561009		Collected: 10/29/21 12:27		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		11/04/21 07:45	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/04/21 07:45	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	113	%.	78-120	1		11/04/21 07:45	1868-53-7		
4-Bromofluorobenzene (S)	100	%.	78-117	1		11/04/21 07:45	460-00-4		
Toluene-d8 (S)	97	%.	77-118	1		11/04/21 07:45	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0605-S1 (102921)		Lab ID: 50301561010	Collected: 10/29/21 12:50	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~41.33~~	ug/L	100	1		11/04/21 08:52	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/04/21 08:52	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/04/21 08:52	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/04/21 08:52	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/04/21 08:52	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/04/21 08:52	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/04/21 08:52	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/04/21 08:52	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/04/21 08:52	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/04/21 08:52	75-00-3	
Chloroform	ND ~~1.83~~	ug/L	5.0	1		11/04/21 08:52	67-66-3	UB
Chloromethane	ND	ug/L	5.0	1		11/04/21 08:52	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/04/21 08:52	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/04/21 08:52	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/04/21 08:52	124-48-1	~~L1~~
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/04/21 08:52	106-93-4	~~L1~~
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 08:52	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 08:52	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 08:52	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/04/21 08:52	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/04/21 08:52	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/04/21 08:52	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/04/21 08:52	75-35-4	
cis-1,2-Dichloroethene	9.7	ug/L	5.0	1		11/04/21 08:52	156-59-2	
trans-1,2-Dichloroethene	0.89J	ug/L	5.0	1		11/04/21 08:52	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/04/21 08:52	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 08:52	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 08:52	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/04/21 08:52	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/04/21 08:52	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/04/21 08:52	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/04/21 08:52	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 19:15	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/04/21 08:52	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/04/21 08:52	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/04/21 08:52	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/04/21 08:52	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/04/21 08:52	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/04/21 08:52	127-18-4	
Toluene	ND	ug/L	5.0	1		11/04/21 08:52	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/04/21 08:52	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/04/21 08:52	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/04/21 08:52	79-00-5	
Trichloroethene	292	ug/L	125	25		11/04/21 09:26	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/04/21 08:52	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/04/21 08:52	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0605-S1 (102921)		Lab ID: 50301561010		Collected: 10/29/21 12:50		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/04/21 08:52	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/04/21 08:52	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		116	%.	78-120	1		11/04/21 08:52	1868-53-7	
4-Bromofluorobenzene (S)		104	%.	78-117	1		11/04/21 08:52	460-00-4	
Toluene-d8 (S)		96	%.	77-118	1		11/04/21 08:52	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: FD-2 (102921)		Lab ID: 50301561011	Collected: 10/29/21 08:00	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~55.93~~	ug/L	100	1		11/11/21 12:02	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/11/21 12:02	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/11/21 12:02	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/11/21 12:02	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/11/21 12:02	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/11/21 12:02	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/11/21 12:02	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/11/21 12:02	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/11/21 12:02	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/11/21 12:02	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/11/21 12:02	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/11/21 12:02	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/11/21 12:02	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/11/21 12:02	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/11/21 12:02	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/11/21 12:02	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 12:02	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 12:02	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 12:02	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/11/21 12:02	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/11/21 12:02	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/11/21 12:02	107-06-2	
1,1-Dichloroethene	2.63	ug/L	5.0	1		11/11/21 12:02	75-35-4	
cis-1,2-Dichloroethene	832	ug/L	50.0	10		11/11/21 12:39	156-59-2	
trans-1,2-Dichloroethene	7.4	ug/L	5.0	1		11/11/21 12:02	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/11/21 12:02	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/11/21 12:02	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/11/21 12:02	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/11/21 12:02	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/11/21 12:02	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/11/21 12:02	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/11/21 12:02	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 12:02	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/11/21 12:02	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/11/21 12:02	108-10-1	
Methyl-tert-butyl ether	ND ~~1.93~~	ug/L	4.0	1		11/11/21 12:02	1634-04-4	UB
Styrene	ND	ug/L	5.0	1		11/11/21 12:02	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/11/21 12:02	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/11/21 12:02	127-18-4	
Toluene	ND	ug/L	5.0	1		11/11/21 12:02	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/11/21 12:02	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/11/21 12:02	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/11/21 12:02	79-00-5	
Trichloroethene	2950	ug/L	50.0	10		11/11/21 12:39	79-01-6	J
Trichlorofluoromethane	ND	ug/L	5.0	1		11/11/21 12:02	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/11/21 12:02	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: FD-2 (102921)		Lab ID: 50301561011		Collected: 10/29/21 08:00		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	0.67J	ug/L	2.0	1		11/11/21 12:02	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/11/21 12:02	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	99	%.	78-120	1		11/11/21 12:02	1868-53-7		
4-Bromofluorobenzene (S)	95	%.	78-117	1		11/11/21 12:02	460-00-4		
Toluene-d8 (S)	98	%.	77-118	1		11/11/21 12:02	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: TB-2 (102921)		Lab ID: 50301561012	Collected: 10/29/21 08:00	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND	ug/L	100	1		11/04/21 11:06	67-64-1	
Benzene	ND	ug/L	5.0	1		11/04/21 11:06	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/04/21 11:06	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/04/21 11:06	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/04/21 11:06	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/04/21 11:06	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/04/21 11:06	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/04/21 11:06	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/04/21 11:06	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/04/21 11:06	75-00-3	
Chloroform	2.2J	ug/L	5.0	1		11/04/21 11:06	67-66-3	B
Chloromethane	ND	ug/L	5.0	1		11/04/21 11:06	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/04/21 11:06	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/04/21 11:06	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/04/21 11:06	124-48-1	~~L1~~
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/04/21 11:06	106-93-4	~~L1~~
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 11:06	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 11:06	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 11:06	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/04/21 11:06	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/04/21 11:06	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/04/21 11:06	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/04/21 11:06	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/04/21 11:06	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/04/21 11:06	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/04/21 11:06	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 11:06	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 11:06	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/04/21 11:06	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/04/21 11:06	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/04/21 11:06	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/04/21 11:06	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 20:30	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/04/21 11:06	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/04/21 11:06	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/04/21 11:06	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/04/21 11:06	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/04/21 11:06	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/04/21 11:06	127-18-4	
Toluene	ND	ug/L	5.0	1		11/04/21 11:06	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/04/21 11:06	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/04/21 11:06	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/04/21 11:06	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/04/21 11:06	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/04/21 11:06	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/04/21 11:06	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: TB-2 (102921)		Lab ID: 50301561012		Collected: 10/29/21 08:00		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/04/21 11:06	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/04/21 11:06	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		115	%.	78-120	1		11/04/21 11:06	1868-53-7	
4-Bromofluorobenzene (S)		105	%.	78-117	1		11/04/21 11:06	460-00-4	
Toluene-d8 (S)		95	%.	77-118	1		11/04/21 11:06	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0621-S1 (102921)		Lab ID: 50301561013	Collected: 10/29/21 13:03	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~58.33~~	ug/L	100	1		11/11/21 13:17	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/11/21 13:17	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/11/21 13:17	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/11/21 13:17	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/11/21 13:17	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/11/21 13:17	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/11/21 13:17	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/11/21 13:17	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/11/21 13:17	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/11/21 13:17	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/11/21 13:17	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/11/21 13:17	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/11/21 13:17	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/11/21 13:17	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/11/21 13:17	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/11/21 13:17	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 13:17	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 13:17	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 13:17	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/11/21 13:17	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/11/21 13:17	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/11/21 13:17	107-06-2	
1,1-Dichloroethene	1.03	ug/L	5.0	1		11/11/21 13:17	75-35-4	
cis-1,2-Dichloroethene	417	ug/L	50.0	10		11/11/21 13:55	156-59-2	
trans-1,2-Dichloroethene	26.9	ug/L	5.0	1		11/11/21 13:17	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/11/21 13:17	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/11/21 13:17	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/11/21 13:17	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/11/21 13:17	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/11/21 13:17	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/11/21 13:17	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/11/21 13:17	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 13:17	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/11/21 13:17	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/11/21 13:17	108-10-1	
Methyl-tert-butyl ether	ND ~~1.93~~	ug/L	4.0	1		11/11/21 13:17	1634-04-4	UB
Styrene	ND	ug/L	5.0	1		11/11/21 13:17	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/11/21 13:17	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/11/21 13:17	127-18-4	
Toluene	ND	ug/L	5.0	1		11/11/21 13:17	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/11/21 13:17	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/11/21 13:17	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/11/21 13:17	79-00-5	
Trichloroethene	1960	ug/L	50.0	10		11/11/21 13:55	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/11/21 13:17	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/11/21 13:17	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0621-S1 (102921)		Lab ID: 50301561013		Collected: 10/29/21 13:03		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		0.73J	ug/L	2.0	1		11/11/21 13:17	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/11/21 13:17	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		100	%.	78-120	1		11/11/21 13:17	1868-53-7	
4-Bromofluorobenzene (S)		96	%.	78-117	1		11/11/21 13:17	460-00-4	
Toluene-d8 (S)		97	%.	77-118	1		11/11/21 13:17	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0619-S1 (102921)		Lab ID: 50301561014	Collected: 10/29/21 13:12	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~50.03~~	ug/L	100	1		11/11/21 14:32	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/11/21 14:32	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/11/21 14:32	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/11/21 14:32	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/11/21 14:32	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/11/21 14:32	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/11/21 14:32	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/11/21 14:32	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/11/21 14:32	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/11/21 14:32	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/11/21 14:32	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/11/21 14:32	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/11/21 14:32	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/11/21 14:32	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/11/21 14:32	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/11/21 14:32	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 14:32	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 14:32	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 14:32	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/11/21 14:32	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/11/21 14:32	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/11/21 14:32	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/11/21 14:32	75-35-4	
cis-1,2-Dichloroethene	33.1	ug/L	5.0	1		11/11/21 14:32	156-59-2	
trans-1,2-Dichloroethene	1.2J	ug/L	5.0	1		11/11/21 14:32	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/11/21 14:32	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/11/21 14:32	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/11/21 14:32	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/11/21 14:32	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/11/21 14:32	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/11/21 14:32	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/11/21 14:32	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 14:32	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/11/21 14:32	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/11/21 14:32	108-10-1	
Methyl-tert-butyl ether	ND ~~1.93~~	ug/L	4.0	1		11/11/21 14:32	1634-04-4	UB
Styrene	ND	ug/L	5.0	1		11/11/21 14:32	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/11/21 14:32	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/11/21 14:32	127-18-4	
Toluene	ND	ug/L	5.0	1		11/11/21 14:32	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/11/21 14:32	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/11/21 14:32	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/11/21 14:32	79-00-5	
Trichloroethene	65.9	ug/L	5.0	1		11/11/21 14:32	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/11/21 14:32	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/11/21 14:32	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0619-S1 (102921)		Lab ID: 50301561014		Collected: 10/29/21 13:12		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		1.5J	ug/L	2.0	1		11/11/21 14:32	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/11/21 14:32	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		102	%.	78-120	1		11/11/21 14:32	1868-53-7	
4-Bromofluorobenzene (S)		94	%.	78-117	1		11/11/21 14:32	460-00-4	
Toluene-d8 (S)		96	%.	77-118	1		11/11/21 14:32	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-1504-S1 (102921)		Lab ID: 50301561015		Collected: 10/29/21 13:26		Received: 10/29/21 17:05		Matrix: Water									
Parameters		Results		Units		Report Limit		DF		Prepared		Analyzed		CAS No.		Qual	
8260/5030 MSV		Analytical Method: EPA 8260															
		Pace Analytical Services - Indianapolis															
Acetone		ND	~~91.33~~	ug/L	1000	10						11/11/21 15:10	67-64-1			UB	
Benzene			ND	ug/L	50.0	10						11/11/21 15:10	71-43-2				
Bromodichloromethane			ND	ug/L	50.0	10						11/11/21 15:10	75-27-4				
Bromoform			ND	ug/L	50.0	10						11/11/21 15:10	75-25-2				
Bromomethane			ND	ug/L	50.0	10						11/11/21 15:10	74-83-9				
2-Butanone (MEK)			ND	ug/L	250	10						11/11/21 15:10	78-93-3				
Carbon disulfide			ND	ug/L	100	10						11/11/21 15:10	75-15-0				
Carbon tetrachloride			ND	ug/L	50.0	10						11/11/21 15:10	56-23-5				
Chlorobenzene			ND	ug/L	50.0	10						11/11/21 15:10	108-90-7				
Chloroethane			ND	ug/L	50.0	10						11/11/21 15:10	75-00-3				
Chloroform			9.4J	ug/L	50.0	10						11/11/21 15:10	67-66-3				
Chloromethane			ND	ug/L	50.0	10						11/11/21 15:10	74-87-3				
Cyclohexane			ND	ug/L	1000	10						11/11/21 15:10	110-82-7				
1,2-Dibromo-3-chloropropane			ND	ug/L	100	10						11/11/21 15:10	96-12-8				
Dibromochloromethane			ND	ug/L	50.0	10						11/11/21 15:10	124-48-1				
1,2-Dibromoethane (EDB)			ND	ug/L	50.0	10						11/11/21 15:10	106-93-4				
1,2-Dichlorobenzene			ND	ug/L	50.0	10						11/11/21 15:10	95-50-1				
1,3-Dichlorobenzene			ND	ug/L	50.0	10						11/11/21 15:10	541-73-1				
1,4-Dichlorobenzene			ND	ug/L	50.0	10						11/11/21 15:10	106-46-7				
Dichlorodifluoromethane			ND	ug/L	50.0	10						11/11/21 15:10	75-71-8				
1,1-Dichloroethane			ND	ug/L	50.0	10						11/11/21 15:10	75-34-3				
1,2-Dichloroethane			ND	ug/L	50.0	10						11/11/21 15:10	107-06-2				
1,1-Dichloroethene			6.9J	ug/L	50.0	10						11/11/21 15:10	75-35-4				
cis-1,2-Dichloroethene			2500	ug/L	50.0	10						11/11/21 15:10	156-59-2				
trans-1,2-Dichloroethene			13.2J	ug/L	50.0	10						11/11/21 15:10	156-60-5				
1,2-Dichloropropane			ND	ug/L	50.0	10						11/11/21 15:10	78-87-5				
cis-1,3-Dichloropropene			ND	ug/L	50.0	10						11/11/21 15:10	10061-01-5				
trans-1,3-Dichloropropene			ND	ug/L	50.0	10						11/11/21 15:10	10061-02-6				
Ethylbenzene			ND	ug/L	50.0	10						11/11/21 15:10	100-41-4				
2-Hexanone			ND	ug/L	250	10						11/11/21 15:10	591-78-6				
Isopropylbenzene (Cumene)			ND	ug/L	50.0	10						11/11/21 15:10	98-82-8				
Methyl acetate			ND	ug/L	500	10						11/11/21 15:10	79-20-9				
Methylcyclohexane			ND	ug/L	500	10						11/11/21 15:10	108-87-2				
Methylene Chloride			ND	ug/L	50.0	10						11/11/21 15:10	75-09-2				
4-Methyl-2-pentanone (MIBK)			ND	ug/L	250	10						11/11/21 15:10	108-10-1				
Methyl-tert-butyl ether			ND	ug/L	40.0	10						11/11/21 15:10	1634-04-4				
Styrene			ND	ug/L	50.0	10						11/11/21 15:10	100-42-5				
1,1,2,2-Tetrachloroethane			ND	ug/L	50.0	10						11/11/21 15:10	79-34-5				
Tetrachloroethene			ND	ug/L	50.0	10						11/11/21 15:10	127-18-4				
Toluene			ND	ug/L	50.0	10						11/11/21 15:10	108-88-3				
1,2,4-Trichlorobenzene			ND	ug/L	50.0	10						11/11/21 15:10	120-82-1				
1,1,1-Trichloroethane			ND	ug/L	50.0	10						11/11/21 15:10	71-55-6				
1,1,2-Trichloroethane			ND	ug/L	50.0	10						11/11/21 15:10	79-00-5				
Trichloroethene			3720	ug/L	500	100						11/11/21 15:48	79-01-6				
Trichlorofluoromethane			ND	ug/L	50.0	10						11/11/21 15:10	75-69-4				
1,1,2-Trichlorotrifluoroethane			ND	ug/L	50.0	10						11/11/21 15:10	76-13-1				

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-1504-S1 (102921)		Lab ID: 50301561015		Collected: 10/29/21 13:26		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		207	ug/L	20.0	10		11/11/21 15:10	75-01-4	
Xylene (Total)		ND	ug/L	100	10		11/11/21 15:10	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		102	%.	78-120	10		11/11/21 15:10	1868-53-7	D4
4-Bromofluorobenzene (S)		94	%.	78-117	10		11/11/21 15:10	460-00-4	
Toluene-d8 (S)		96	%.	77-118	10		11/11/21 15:10	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-1502-S1 (102921)		Lab ID: 50301561016		Collected: 10/29/21 13:33		Received: 10/29/21 17:05		Matrix: Water									
Parameters		Results		Units		Report Limit		DF		Prepared		Analyzed		CAS No.		Qual	
8260/5030 MSV		Analytical Method: EPA 8260															
		Pace Analytical Services - Indianapolis															
Acetone		ND	~~53.23~~	ug/L		100		1				11/11/21 16:25		67-64-1		UB	
Benzene		ND		ug/L		5.0		1				11/11/21 16:25		71-43-2			
Bromodichloromethane		ND		ug/L		5.0		1				11/11/21 16:25		75-27-4			
Bromoform		ND		ug/L		5.0		1				11/11/21 16:25		75-25-2			
Bromomethane		ND		ug/L		5.0		1				11/11/21 16:25		74-83-9			
2-Butanone (MEK)		ND		ug/L		25.0		1				11/11/21 16:25		78-93-3			
Carbon disulfide		ND		ug/L		10.0		1				11/11/21 16:25		75-15-0			
Carbon tetrachloride		ND		ug/L		5.0		1				11/11/21 16:25		56-23-5			
Chlorobenzene		ND		ug/L		5.0		1				11/11/21 16:25		108-90-7			
Chloroethane		ND		ug/L		5.0		1				11/11/21 16:25		75-00-3			
Chloroform		ND		ug/L		5.0		1				11/11/21 16:25		67-66-3			
Chloromethane		ND		ug/L		5.0		1				11/11/21 16:25		74-87-3			
Cyclohexane		ND		ug/L		100		1				11/11/21 16:25		110-82-7			
1,2-Dibromo-3-chloropropane		ND		ug/L		10.0		1				11/11/21 16:25		96-12-8			
Dibromochloromethane		ND		ug/L		5.0		1				11/11/21 16:25		124-48-1			
1,2-Dibromoethane (EDB)		ND		ug/L		5.0		1				11/11/21 16:25		106-93-4			
1,2-Dichlorobenzene		ND		ug/L		5.0		1				11/11/21 16:25		95-50-1			
1,3-Dichlorobenzene		ND		ug/L		5.0		1				11/11/21 16:25		541-73-1			
1,4-Dichlorobenzene		ND		ug/L		5.0		1				11/11/21 16:25		106-46-7			
Dichlorodifluoromethane		ND		ug/L		5.0		1				11/11/21 16:25		75-71-8			
1,1-Dichloroethane		ND		ug/L		5.0		1				11/11/21 16:25		75-34-3			
1,2-Dichloroethane		ND		ug/L		5.0		1				11/11/21 16:25		107-06-2			
1,1-Dichloroethene		ND		ug/L		5.0		1				11/11/21 16:25		75-35-4			
cis-1,2-Dichloroethene		54.2		ug/L		5.0		1				11/11/21 16:25		156-59-2			
trans-1,2-Dichloroethene		ND		ug/L		5.0		1				11/11/21 16:25		156-60-5			
1,2-Dichloropropane		ND		ug/L		5.0		1				11/11/21 16:25		78-87-5			
cis-1,3-Dichloropropene		ND		ug/L		5.0		1				11/11/21 16:25		10061-01-5			
trans-1,3-Dichloropropene		ND		ug/L		5.0		1				11/11/21 16:25		10061-02-6			
Ethylbenzene		ND		ug/L		5.0		1				11/11/21 16:25		100-41-4			
2-Hexanone		ND		ug/L		25.0		1				11/11/21 16:25		591-78-6			
Isopropylbenzene (Cumene)		ND		ug/L		5.0		1				11/11/21 16:25		98-82-8			
Methyl acetate		ND		ug/L		50.0		1				11/11/21 16:25		79-20-9			
Methylcyclohexane		ND		ug/L		50.0		1				11/11/21 16:25		108-87-2			
Methylene Chloride		ND		ug/L		5.0		1				11/11/21 16:25		75-09-2			
4-Methyl-2-pentanone (MIBK)		ND		ug/L		25.0		1				11/11/21 16:25		108-10-1			
Methyl-tert-butyl ether		ND		ug/L		4.0		1				11/11/21 16:25		1634-04-4			
Styrene		ND		ug/L		5.0		1				11/11/21 16:25		100-42-5			
1,1,2,2-Tetrachloroethane		ND		ug/L		5.0		1				11/11/21 16:25		79-34-5			
Tetrachloroethene		ND		ug/L		5.0		1				11/11/21 16:25		127-18-4			
Toluene		ND		ug/L		5.0		1				11/11/21 16:25		108-88-3			
1,2,4-Trichlorobenzene		ND		ug/L		5.0		1				11/11/21 16:25		120-82-1			
1,1,1-Trichloroethane		ND		ug/L		5.0		1				11/11/21 16:25		71-55-6			
1,1,2-Trichloroethane		ND		ug/L		5.0		1				11/11/21 16:25		79-00-5			
Trichloroethene		ND		ug/L		5.0		1				11/11/21 16:25		79-01-6			
Trichlorofluoromethane		ND		ug/L		5.0		1				11/11/21 16:25		75-69-4			
1,1,2-Trichlorotrifluoroethane		ND		ug/L		5.0		1				11/11/21 16:25		76-13-1			

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-1502-S1 (102921)		Lab ID: 50301561016		Collected: 10/29/21 13:33		Received: 10/29/21 17:05		Matrix: Water	
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual	
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	15.0	ug/L	2.0	1		11/11/21 16:25	75-01-4		
Xylene (Total)	ND	ug/L	10.0	1		11/11/21 16:25	1330-20-7		
Surrogates									
Dibromofluoromethane (S)	101	%.	78-120	1		11/11/21 16:25	1868-53-7		
4-Bromofluorobenzene (S)	94	%.	78-117	1		11/11/21 16:25	460-00-4		
Toluene-d8 (S)	98	%.	77-118	1		11/11/21 16:25	2037-26-5		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-1501-S1 (102921)		Lab ID: 50301561017		Collected: 10/29/21 13:40		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Acetone	ND	~~34.63~~	ug/L	100	1		11/11/21 17:03	67-64-1	UB
Benzene		ND	ug/L	5.0	1		11/11/21 17:03	71-43-2	
Bromodichloromethane		ND	ug/L	5.0	1		11/11/21 17:03	75-27-4	
Bromoform		ND	ug/L	5.0	1		11/11/21 17:03	75-25-2	
Bromomethane		ND	ug/L	5.0	1		11/11/21 17:03	74-83-9	
2-Butanone (MEK)		ND	ug/L	25.0	1		11/11/21 17:03	78-93-3	
Carbon disulfide		ND	ug/L	10.0	1		11/11/21 17:03	75-15-0	
Carbon tetrachloride		ND	ug/L	5.0	1		11/11/21 17:03	56-23-5	
Chlorobenzene		ND	ug/L	5.0	1		11/11/21 17:03	108-90-7	
Chloroethane		ND	ug/L	5.0	1		11/11/21 17:03	75-00-3	
Chloroform		ND	ug/L	5.0	1		11/11/21 17:03	67-66-3	
Chloromethane		ND	ug/L	5.0	1		11/11/21 17:03	74-87-3	
Cyclohexane		ND	ug/L	100	1		11/11/21 17:03	110-82-7	
1,2-Dibromo-3-chloropropane		ND	ug/L	10.0	1		11/11/21 17:03	96-12-8	
Dibromochloromethane		ND	ug/L	5.0	1		11/11/21 17:03	124-48-1	
1,2-Dibromoethane (EDB)		ND	ug/L	5.0	1		11/11/21 17:03	106-93-4	
1,2-Dichlorobenzene		ND	ug/L	5.0	1		11/11/21 17:03	95-50-1	
1,3-Dichlorobenzene		ND	ug/L	5.0	1		11/11/21 17:03	541-73-1	
1,4-Dichlorobenzene		ND	ug/L	5.0	1		11/11/21 17:03	106-46-7	
Dichlorodifluoromethane		ND	ug/L	5.0	1		11/11/21 17:03	75-71-8	
1,1-Dichloroethane		ND	ug/L	5.0	1		11/11/21 17:03	75-34-3	
1,2-Dichloroethane		ND	ug/L	5.0	1		11/11/21 17:03	107-06-2	
1,1-Dichloroethene		1.93	ug/L	5.0	1		11/11/21 17:03	75-35-4	
cis-1,2-Dichloroethene		492	ug/L	50.0	10		11/11/21 17:41	156-59-2	
trans-1,2-Dichloroethene		19.7	ug/L	5.0	1		11/11/21 17:03	156-60-5	
1,2-Dichloropropane		ND	ug/L	5.0	1		11/11/21 17:03	78-87-5	
cis-1,3-Dichloropropene		ND	ug/L	5.0	1		11/11/21 17:03	10061-01-5	
trans-1,3-Dichloropropene		ND	ug/L	5.0	1		11/11/21 17:03	10061-02-6	
Ethylbenzene		ND	ug/L	5.0	1		11/11/21 17:03	100-41-4	
2-Hexanone		ND	ug/L	25.0	1		11/11/21 17:03	591-78-6	
Isopropylbenzene (Cumene)		ND	ug/L	5.0	1		11/11/21 17:03	98-82-8	
Methyl acetate		ND	ug/L	50.0	1		11/11/21 17:03	79-20-9	
Methylcyclohexane		ND	ug/L	50.0	1		11/11/21 17:03	108-87-2	
Methylene Chloride		ND	ug/L	5.0	1		11/11/21 17:03	75-09-2	
4-Methyl-2-pentanone (MIBK)		ND	ug/L	25.0	1		11/11/21 17:03	108-10-1	
Methyl-tert-butyl ether		ND	ug/L	4.0	1		11/11/21 17:03	1634-04-4	
Styrene		ND	ug/L	5.0	1		11/11/21 17:03	100-42-5	
1,1,2,2-Tetrachloroethane		ND	ug/L	5.0	1		11/11/21 17:03	79-34-5	
Tetrachloroethene		ND	ug/L	5.0	1		11/11/21 17:03	127-18-4	
Toluene		ND	ug/L	5.0	1		11/11/21 17:03	108-88-3	
1,2,4-Trichlorobenzene		ND	ug/L	5.0	1		11/11/21 17:03	120-82-1	
1,1,1-Trichloroethane		ND	ug/L	5.0	1		11/11/21 17:03	71-55-6	
1,1,2-Trichloroethane		ND	ug/L	5.0	1		11/11/21 17:03	79-00-5	
Trichloroethene		59.9	ug/L	5.0	1		11/11/21 17:03	79-01-6	
Trichlorofluoromethane		ND	ug/L	5.0	1		11/11/21 17:03	75-69-4	
1,1,2-Trichlorotrifluoroethane		ND	ug/L	5.0	1		11/11/21 17:03	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-1501-S1 (102921)		Lab ID: 50301561017		Collected: 10/29/21 13:40		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		5.6	ug/L	2.0	1		11/11/21 17:03	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/11/21 17:03	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		102	%.	78-120	1		11/11/21 17:03	1868-53-7	
4-Bromofluorobenzene (S)		95	%.	78-117	1		11/11/21 17:03	460-00-4	
Toluene-d8 (S)		97	%.	77-118	1		11/11/21 17:03	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0103-S1U (102921)		Lab ID: 50301561018	Collected: 10/29/21 13:47	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~40.13~~	ug/L	100	1		11/11/21 18:18	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/11/21 18:18	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/11/21 18:18	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/11/21 18:18	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/11/21 18:18	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/11/21 18:18	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/11/21 18:18	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/11/21 18:18	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/11/21 18:18	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/11/21 18:18	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/11/21 18:18	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/11/21 18:18	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/11/21 18:18	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/11/21 18:18	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/11/21 18:18	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/11/21 18:18	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 18:18	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 18:18	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 18:18	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/11/21 18:18	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/11/21 18:18	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/11/21 18:18	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/11/21 18:18	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/11/21 18:18	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/11/21 18:18	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/11/21 18:18	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/11/21 18:18	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/11/21 18:18	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/11/21 18:18	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/11/21 18:18	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/11/21 18:18	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/11/21 18:18	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 18:18	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/11/21 18:18	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/11/21 18:18	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/11/21 18:18	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/11/21 18:18	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/11/21 18:18	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/11/21 18:18	127-18-4	
Toluene	ND	ug/L	5.0	1		11/11/21 18:18	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/11/21 18:18	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/11/21 18:18	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/11/21 18:18	79-00-5	
Trichloroethene	3.5J	ug/L	5.0	1		11/11/21 18:18	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/11/21 18:18	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/11/21 18:18	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0103-S1U (102921)		Lab ID: 50301561018		Collected: 10/29/21 13:47		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260							
		Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/11/21 18:18	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/11/21 18:18	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		107	%.	78-120	1		11/11/21 18:18	1868-53-7	
4-Bromofluorobenzene (S)		94	%.	78-117	1		11/11/21 18:18	460-00-4	
Toluene-d8 (S)		98	%.	77-118	1		11/11/21 18:18	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0503-S1 (102921)		Lab ID: 50301561019	Collected: 10/29/21 14:30	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~12.23~~	ug/L	100	1		11/11/21 18:56	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/11/21 18:56	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/11/21 18:56	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/11/21 18:56	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/11/21 18:56	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/11/21 18:56	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/11/21 18:56	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/11/21 18:56	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/11/21 18:56	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/11/21 18:56	75-00-3	
Chloroform	ND	ug/L	5.0	1		11/11/21 18:56	67-66-3	
Chloromethane	ND	ug/L	5.0	1		11/11/21 18:56	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/11/21 18:56	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/11/21 18:56	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/11/21 18:56	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/11/21 18:56	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 18:56	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 18:56	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/11/21 18:56	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/11/21 18:56	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/11/21 18:56	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/11/21 18:56	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/11/21 18:56	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		11/11/21 18:56	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/11/21 18:56	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/11/21 18:56	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/11/21 18:56	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/11/21 18:56	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/11/21 18:56	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/11/21 18:56	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/11/21 18:56	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/11/21 18:56	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/11/21 18:56	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/11/21 18:56	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/11/21 18:56	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/11/21 18:56	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/11/21 18:56	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/11/21 18:56	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/11/21 18:56	127-18-4	
Toluene	ND	ug/L	5.0	1		11/11/21 18:56	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/11/21 18:56	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/11/21 18:56	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/11/21 18:56	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		11/11/21 18:56	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/11/21 18:56	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/11/21 18:56	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0503-S1 (102921)		Lab ID: 50301561019		Collected: 10/29/21 14:30		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/11/21 18:56	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/11/21 18:56	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		106	%.	78-120	1		11/11/21 18:56	1868-53-7	
4-Bromofluorobenzene (S)		94	%.	78-117	1		11/11/21 18:56	460-00-4	
Toluene-d8 (S)		96	%.	77-118	1		11/11/21 18:56	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0101-S1U (102921)		Lab ID: 50301561020	Collected: 10/29/21 14:49	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~97.33~~	ug/L	1000	10		11/11/21 20:49	67-64-1	UB
Benzene	ND	ug/L	50.0	10		11/11/21 20:49	71-43-2	
Bromodichloromethane	ND	ug/L	50.0	10		11/11/21 20:49	75-27-4	
Bromoform	ND	ug/L	50.0	10		11/11/21 20:49	75-25-2	
Bromomethane	ND	ug/L	50.0	10		11/11/21 20:49	74-83-9	
2-Butanone (MEK)	ND	ug/L	250	10		11/11/21 20:49	78-93-3	
Carbon disulfide	ND	ug/L	100	10		11/11/21 20:49	75-15-0	
Carbon tetrachloride	ND	ug/L	50.0	10		11/11/21 20:49	56-23-5	
Chlorobenzene	ND	ug/L	50.0	10		11/11/21 20:49	108-90-7	
Chloroethane	ND	ug/L	50.0	10		11/11/21 20:49	75-00-3	
Chloroform	9.9J	ug/L	50.0	10		11/11/21 20:49	67-66-3	
Chloromethane	ND	ug/L	50.0	10		11/11/21 20:49	74-87-3	
Cyclohexane	ND	ug/L	1000	10		11/11/21 20:49	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	100	10		11/11/21 20:49	96-12-8	
Dibromochloromethane	ND	ug/L	50.0	10		11/11/21 20:49	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	50.0	10		11/11/21 20:49	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	50.0	10		11/11/21 20:49	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	50.0	10		11/11/21 20:49	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	50.0	10		11/11/21 20:49	106-46-7	
Dichlorodifluoromethane	ND	ug/L	50.0	10		11/11/21 20:49	75-71-8	
1,1-Dichloroethane	ND	ug/L	50.0	10		11/11/21 20:49	75-34-3	
1,2-Dichloroethane	ND	ug/L	50.0	10		11/11/21 20:49	107-06-2	
1,1-Dichloroethene	15.9J	ug/L	50.0	10		11/11/21 20:49	75-35-4	
cis-1,2-Dichloroethene	4270	ug/L	500	100		11/11/21 21:27	156-59-2	
trans-1,2-Dichloroethene	43.1J	ug/L	50.0	10		11/11/21 20:49	156-60-5	
1,2-Dichloropropane	ND	ug/L	50.0	10		11/11/21 20:49	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	50.0	10		11/11/21 20:49	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	50.0	10		11/11/21 20:49	10061-02-6	
Ethylbenzene	ND	ug/L	50.0	10		11/11/21 20:49	100-41-4	
2-Hexanone	ND	ug/L	250	10		11/11/21 20:49	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	50.0	10		11/11/21 20:49	98-82-8	
Methyl acetate	ND	ug/L	500	10		11/11/21 20:49	79-20-9	
Methylcyclohexane	ND	ug/L	500	10		11/11/21 20:49	108-87-2	
Methylene Chloride	ND	ug/L	50.0	10		11/11/21 20:49	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	250	10		11/11/21 20:49	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	40.0	10		11/11/21 20:49	1634-04-4	
Styrene	ND	ug/L	50.0	10		11/11/21 20:49	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	50.0	10		11/11/21 20:49	79-34-5	
Tetrachloroethene	ND	ug/L	50.0	10		11/11/21 20:49	127-18-4	
Toluene	ND	ug/L	50.0	10		11/11/21 20:49	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	50.0	10		11/11/21 20:49	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	50.0	10		11/11/21 20:49	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	50.0	10		11/11/21 20:49	79-00-5	
Trichloroethene	11800	ug/L	500	100		11/11/21 21:27	79-01-6	
Trichlorofluoromethane	ND	ug/L	50.0	10		11/11/21 20:49	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	50.0	10		11/11/21 20:49	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0101-S1U (102921)		Lab ID: 50301561020		Collected: 10/29/21 14:49		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		19.4J	ug/L	20.0	10		11/11/21 20:49	75-01-4	
Xylene (Total)		ND	ug/L	100	10		11/11/21 20:49	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		101	%.	78-120	10		11/11/21 20:49	1868-53-7	D4
4-Bromofluorobenzene (S)		96	%.	78-117	10		11/11/21 20:49	460-00-4	
Toluene-d8 (S)		98	%.	77-118	10		11/11/21 20:49	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0502-S1 (102921)		Lab ID: 50301561021	Collected: 10/29/21 14:55	Received: 10/29/21 17:05	Matrix: Water			
Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis						
Acetone	ND ~~45.43~~	ug/L	100	1		11/04/21 11:22	67-64-1	UB
Benzene	ND	ug/L	5.0	1		11/04/21 11:22	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		11/04/21 11:22	75-27-4	
Bromoform	ND	ug/L	5.0	1		11/04/21 11:22	75-25-2	
Bromomethane	ND	ug/L	5.0	1		11/04/21 11:22	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		11/04/21 11:22	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		11/04/21 11:22	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		11/04/21 11:22	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		11/04/21 11:22	108-90-7	
Chloroethane	ND	ug/L	5.0	1		11/04/21 11:22	75-00-3	
Chloroform	ND ~~1.53~~	ug/L	5.0	1		11/04/21 11:22	67-66-3	~~B~~ UB
Chloromethane	ND	ug/L	5.0	1		11/04/21 11:22	74-87-3	
Cyclohexane	ND	ug/L	100	1		11/04/21 11:22	110-82-7	
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		11/04/21 11:22	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		11/04/21 11:22	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		11/04/21 11:22	106-93-4	~~L1~~
1,2-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 11:22	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 11:22	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		11/04/21 11:22	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		11/04/21 11:22	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		11/04/21 11:22	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		11/04/21 11:22	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		11/04/21 11:22	75-35-4	
cis-1,2-Dichloroethene	2.13	ug/L	5.0	1		11/04/21 11:22	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		11/04/21 11:22	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		11/04/21 11:22	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 11:22	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		11/04/21 11:22	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		11/04/21 11:22	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		11/04/21 11:22	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		11/04/21 11:22	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		11/04/21 11:22	79-20-9	
Methylcyclohexane	ND	ug/L	50.0	1		11/12/21 02:47	108-87-2	
Methylene Chloride	ND	ug/L	5.0	1		11/04/21 11:22	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		11/04/21 11:22	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		11/04/21 11:22	1634-04-4	
Styrene	ND	ug/L	5.0	1		11/04/21 11:22	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		11/04/21 11:22	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		11/04/21 11:22	127-18-4	
Toluene	ND	ug/L	5.0	1		11/04/21 11:22	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		11/04/21 11:22	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		11/04/21 11:22	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		11/04/21 11:22	79-00-5	~~L1~~
Trichloroethene	5.4	ug/L	5.0	1		11/04/21 11:22	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		11/04/21 11:22	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		11/04/21 11:22	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: RACER Kokomo

Pace Project No.: 50301561

Sample: MW-0502-S1 (102921)		Lab ID: 50301561021		Collected: 10/29/21 14:55		Received: 10/29/21 17:05		Matrix: Water	
Parameters		Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV		Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride		ND	ug/L	2.0	1		11/04/21 11:22	75-01-4	
Xylene (Total)		ND	ug/L	10.0	1		11/04/21 11:22	1330-20-7	
Surrogates									
Dibromofluoromethane (S)		114	%.	78-120	1		11/04/21 11:22	1868-53-7	
4-Bromofluorobenzene (S)		99	%.	78-117	1		11/04/21 11:22	460-00-4	
Toluene-d8 (S)		97	%.	77-118	1		11/04/21 11:22	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Arcadis U.S., Inc.
150 W. Market Street, Suite 728
Indianapolis
Indiana 46204
Phone: 317 231 6500
Fax: 317 231 6514
www.arcadis.com