

OBG | There's a way

April 14, 2017

Mr. Richard Conforti

Environmental Engineer
Office of Waste Management and Radiological Protection
Department of Environmental Quality
PO Box 30241
Lansing, MI 48909-7741

RE: *Quarterly Status Report –January 2017 – March 2017*
Coldwater Road Landfill
1245 East Coldwater Road, Flint, MI
MID 005 356 860
FILE: 15388/64737/Docs

Dear **Mr. Conforti**:

In accordance with requirements of the approved Post-Closure Care Plan, we are providing you with this Quarterly Status Report for the first quarter 2017.

1. Work Completed This Reporting Period

- » Dewatering of the leak detection vaults occurred on January 11, 2017, February 15, 2017, and March 24, 2017.
- » The annual Groundwater Monitoring, Leak Detection System (LDS) and Landfill Inspection reports were prepared and submitted to the MDEQ on February 20, 2017.
- » Sampling of accumulated liquids was conducted on February 15, 2017; included collection of PFAS sample.
- » Discharge of liquids from the accumulation tank occurred on January 11, 2017 (148 gallons) and March 31, 2017 (4,660 gallons).
- » The first quarter 2017 site inspection occurred on March 24, 2017.

2. Summaries of Findings

- » None.

3. Summaries of Changes

- » None.

4. Summaries of all Contact with Local Community

- » None.

5. Summaries of all Problems

- » None.



37000 Grand River Avenue, Suite 260
Farmington Hills, MI 48335



p 248-477-5701
f 248-477-5962



OBG
www.obg.com

6. Actions Being Taken to Rectify Problems

» None.

7. Changes in Personnel

» None.

8. Projected Work

- » Dewatering of the leak detection vaults is scheduled for April 13, 2017, May 17, 2017 and June 14, 2017.
- » Sampling and discharge of accumulated liquids will be conducted as needed.
- » The second quarter 2017 site inspection will be conducted in June 2017.
- » Semi-annual groundwater and LDS monitoring will be conducted during the second or third weeks of June 2017, weather dependent.

9. Reports/Data


» The following table presents the vault dewatering and monthly leachate sump data for the first quarter:

DATE 2017	GALLONS LEAK DET A	GALLONS LEAK DET B	GALLONS LEAK DET C	GALLONS LEAK DET D	GALLONS LEAK DET E	GALLONS LEAK DET F	TOTAL LEAK GALLONS	MONTHLY SUMP VOLUMES GALLONS
11-Jan-17	--	388	--	--	309	--	697	53
15-Feb-17	112*	535	70*	72*	431	34*	1,254	1,017
24-Mar-17	--	569	--	--	416	--	985	943
TOTAL	112	1,492	70	72	1,156	34	2,936	2,013

* Indicates 2 month totals

Total volume of water removed from the vaults during the first quarter was 2,936 gallons. According to the master flow meter and discharge records, a total of 2,013 gallons were pumped from the sumps during the first quarter.

The following graph presents the vault dewatering data in graphical format for the past year:



10. Active Task 2017 Budget Status

- » Task 1 – Continue Ongoing OMM: 25% complete, 19% of 2017 budget.
- » Task 4 – Fe & Mn Delineation: 0% complete, 0% of 2017 budget.
- » Task 6 – Agency Coord./Negotiation & Reporting: 42% complete, 42% of 2017 budget.
- » Task 7 – Project Management & Coordination: 25% complete, 8% of 2017 budget.
- » Task 9 – PFAS Investigation: 33% complete, 33% of 2017 budget.

Please call me at 248-477-5701 x16 if you have any questions.

Very truly yours,

O'BRIEN & GERE ENGINEERS, INC.



Clifford Yantz
Scientist-3

cc: Mr. Grant Trigger – RACER Trust
Mr. David Favero – RACER Trust
Mr. Kevin Schneider – O'Brien & Gere