ARCADIS Design & Consultancy for natural and built assets

RACER Trust

SEMI-ANNUAL PROGRESS AND DATA REPORT

First Half 2021

USEPA ID No. IND000806844

Former GM Delco Plant 5
Kokomo, Indiana

July 15, 2021

SEMI-ANNUAL PROGRESS AND DATA REPORT

First Half 2021

Former GM Delco Plant 5
Kokomo, Indiana

Will Stephens, LPG

Project Geologist

Matthew Griles, LPG

Senior Project Geologist

Sarah Fisher

Senior Scientist

Prepared for:

Robert Hare

Cleanup Manager

RACER Trust

1505 Woodward Avenue

Suite 200

PO Box 43859

Detroit, MI 48226

Prepared by:

Arcadis

150 West Market Street

Suite 728

Indianapolis, IN 46204

Our Ref.:

30075940

Date:

July 15, 2021

This document is intended only for the use of the individual or entity for which it was prepared and may contain information that is privileged, confidential and exempt from disclosure under applicable law. Any dissemination, distribution or copying of this document is strictly prohibited.

CONTENTS

1 Introduction 2
2 Progress Report 2
3 Groundwater Gauging 2
4 Semi-Annual Groundwater Monitoring 3
4.1 Groundwater Sampling 3
4.2 Groundwater Results 3
4.2.1 S1 Unit 4
4.2.2 S2 Unit 4
5 Summary and Conclusions 5
6 References 5

TABLES

Table 1. Monitoring Well Groundwater Elevation Data

Table 2. Groundwater Analytical Data Summary Screened Against Drinking Water Criteria

Table 3. Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria

FIGURES

Figure 1. Potentiometric Surface – S1 Unit (March 5, 2021)

Figure 2. Potentiometric Surface – S2 Unit (March 5, 2021)

Figure 3. Groundwater Volatile Organic Compound Analytical Results Screened with MCLs (S1 Unit)

Figure 4. TCE Groundwater Concentration Contours – S1 Unit (March 29, 2021)

Figure 5. Off-Site Groundwater Volatile Organic Compound Analytical Results Screened with Groundwater Vapor Intrusion Criteria

Figure 6. Groundwater Volatile Organic Compound Analytical Results Screened with MCLs (S2 Unit)

APPENDIX

A First Half 2021 Progress Report

B Groundwater Analytical Reports and Data Validation Reports (Provided on CD)

1 INTRODUCTION

Arcadis U.S. Inc. (Arcadis) has prepared this Semi-Annual Progress and Data Report on behalf of the Revitalizing Auto Communities Environmental Response (RACER) Trust. This report summarizes the first half 2021 activities related to groundwater gauging and groundwater sampling activities at the Former GM Delco Plant 5 in Kokomo, Indiana (the site).

2 PROGRESS REPORT

In accordance with Section VII, Paragraph 26.b of the Administrative Order on Consent (United States Environmental Protection Agency [USEPA] Docket No. RCRA-05-2011-0017), the First Half 2021 Progress Report is included as **Appendix A** and provides a summary of work performed to date, data collected, problems encountered, project schedule, and percent project completed.

3 GROUNDWATER GAUGING

On March 5, 2021, Arcadis measured the depth to groundwater at 62 monitoring wells located in the upper two sand and gravel units (S1 Unit and S2 Unit) at the site. The groundwater gauging data presented in **Table 1** were used to calculate groundwater elevations at each of the monitoring wells. The groundwater elevation contours in the S1 Unit are provided as **Figure 1**. The groundwater elevation contours in the S2 Unit are provided as **Figure 2**.

Potentiometric Data for S1 and S2 Units – March 2021

Sand and Gravel Unit	Potentiometric Surface Elevation (ft amsl)	General Gradient Direction
S1 Unit	810.79 to 813.63	Southeast
S2 Unit	810.10 to 810.53	Northwest and South

ft amsl = feet above mean sea level

Groundwater in both the S1 Unit and S2 Unit are confined by overlying clay till units. Groundwater flow direction within the S1 Unit is consistent with previously observed groundwater contours and with those used in groundwater modeling previously performed by Arcadis. The groundwater gradient in the S1 Unit is minimal across the site; however, the gradient increases southeast of the site. Groundwater flow direction within the S2 Unit is split primarily to the south and northwest, which has previously been observed within the S2 Unit at the site. The groundwater gradient in the S2 Unit is flat, with only 0.43 feet difference in head observed between the northwestern and southeastern portions of the site. Arcadis will continue to evaluate the groundwater potentiometric surfaces and monitor flow directions for both the S1 Unit and S2 Unit through future gauging events.

4 SEMI-ANNUAL GROUNDWATER MONITORING

4.1 Groundwater Sampling

On March 5, 2021, Arcadis deployed Passive Diffusion Bags (PDBs) in 53 monitoring wells screened in the S1 and S2 Units to evaluate groundwater conditions at the site. Prior to deploying the PDBs, depth to groundwater and total depth of the monitoring wells were measured to verify the PDB placement. Each PDB was connected to a dedicated line in the monitoring well to ensure placement in the center of the screen. The PDBs were allowed to equilibrate inside each monitoring well for a minimum of 3-weeks prior to sampling.

Groundwater samples were collected on March 29, 2021. The PDBs were removed from the monitoring wells and groundwater samples were collected via a dedicated straw directly into laboratory-supplied containers. All containers were immediately sealed, labeled, placed in an ice-packed cooler, and transported to Pace Analytical Services, Inc. (Pace), located in Indianapolis, Indiana. The groundwater samples were analyzed for VOCs in accordance with the USEPA SW-846, Method 8260.

4.2 Groundwater Results

VOC analytical results for groundwater samples collected during the reporting period are presented in **Table 2**. The laboratory analytical reports, along with the validation summaries, are provided in **Appendix B**. Analytes that have been detected at concentrations higher than the laboratory reporting limits during one or more monitoring events are presented in **Table 2** and include:

- 1,1,1-trichloroethane (1,1,1-TCA)
- 1,1-dichloroethane (1,1-DCA)
- 1,1-dichloroethene (1,1-DCE)
- Acetone
- Benzene
- Chloroform
- cis-1,2-dichloroethene (cis-1,2-DCE)
- Cyclohexane
- Methylene chloride
- Tetrachloroethene (PCE)
- Toluene
- trans-1,2-dichloroethene (trans-1,2-DCE)
- Trichloroethene (TCE)
- Vinyl chloride

The analytical results were compared to Drinking Water Screening Criteria (Maximum Contaminant Levels [MCLs] or the Indiana Department of Environmental Management [IDEM] Remediation Closure Guide [RCG] Tap Water Criteria, when MCLs are not established). Analytes that were detected at concentrations higher than the Drinking Water Screening Criteria during the first half 2021 event include:

- 1,1-DCE
- cis-1,2-DCE
- trans-1,2-DCE
- TCE
- Vinyl chloride

Groundwater analytical results from the off-site S1 Unit were also compared to the site-specific Residential and Commercial/Industrial Groundwater Vapor Intrusion Screening Criteria. TCE was the only analyte that was detected at concentrations higher than the screening criteria.

4.2.1 S1 Unit

Based on the groundwater data collected during the first half 2021; 1,1-DCE, TCE, cis-1,2-DCE, trans-1,2-DCE, and vinyl chloride were detected at concentrations higher than their respective Drinking Water Screening Criteria. Fifteen on-site monitoring wells and five off-site monitoring wells contained at least one concentration higher than Drinking Water Screening Criteria. As of 2016, the properties in the vicinity of these monitoring wells were connected to municipal water as evidenced by billing records. Additionally, a restriction of on-site potable water wells was proposed in the 2019 Corrective Measures Proposal submitted to USEPA (Arcadis 2019) and the Statement of Basis issued by the USEPA on February 1, 2021 (USEPA 2021). Therefore, there are no completed pathways for drinking groundwater in the vicinity of the site. Analytical results for constituents that have been detected one or more times for the project and are screened against the Drinking Water Screening Criteria are presented on **Figure 3**. Since TCE is the primary constituent of concern at the site, **Figure 4** presents groundwater isoconcentration contours for TCE in the S1 Unit. The TCE concentrations in groundwater are delineated with the existing monitoring well network.

Off-site groundwater analytical results from the S1 Unit were also compared to site-specific Groundwater Vapor Intrusion Screening Criteria, as presented in **Table 3** and shown on **Figure 5**. These criteria have been established for two off site conditions: residential and commercial/industrial. The screening criteria were calculated following an approach described in the IDEM 2012 RCG and detailed in the Risk Assessment Addendum to CMP Amendment (Arcadis 2014). The TCE concentrations observed at monitoring wells MW-0606-S1 (2470 µg/L), MW-0612-S1 (3850 µg/L), and MW-0704-S1 (2620 µg/L) exceeded the site-specific Groundwater Vapor Intrusion Screening Criteria for both site-specific Off-site Residential (1540 µg/L) and Off-site Commercial/Industrial (2150 µg/L). The TCE concentrations in monitoring wells MW-0606-S1 and MW-0704-S1 have fluctuated around the site-specific Groundwater Vapor Intrusion Screening Criteria over the past several years. The TCE concentrations in monitoring well MW-0612-S1 have been relatively stable throughout the monitoring program. No other constituents were detected at concentrations greater than or equal to the Groundwater Vapor Intrusion Screening Criteria. Vapor intrusion evaluation in the off-site neighborhood is being managed by USEPA.

4.2.2 S2 Unit

To aid in the evaluation of CVOC degradation in the S2 Unit, groundwater data was collected at fifteen monitoring wells screened in the S2 Unit on site and off site to the east, south, and west during the first half 2021. Based on the groundwater data collected during the first half 2021; TCE, cis-1,2-DCE, and vinyl chloride were detected at concentrations higher than their respective Drinking Water Screening Criteria. Of the eight on-site S2 monitoring wells sampled during this event, two exceeded applicable Drinking Water Screening Criteria (MW-0504-S2: 1,290 µg/L for cis-1,2 DCE; MW-0506-S2: 778 µg/L for cis-1,2-DCE and 359 µg/L for TCE). Four of the seven off-site S2 monitoring wells sampled during this event had TCE, cis-1,2-DCE, and/or vinyl chloride concentrations higher than the Drinking Water Screening Criteria. The TCE concentration at monitoring well MW-0606-S2 (286 µg/L) was an order of magnitude lower than the concentration reported in MW-0606-S1 (2470 µg/L).

As of 2016, the properties in the vicinity of these monitoring wells were connected to municipal water as evidenced by billing records. As the S2 Unit is deeper than the S1 Unit, off-site groundwater analytical results from the S2 Unit were not compared to site-specific Groundwater Vapor Intrusion Screening

Criteria. Groundwater analytical results are presented in **Table 2** and databoxes for the monitoring wells in the S2 Unit are presented on **Figure 6**.

5 SUMMARY AND CONCLUSIONS

During the first half 2021 groundwater sampling event, concentrations of site-specific constituents of concern were higher than the Drinking Water Screening Criteria in 26 of the 53 monitoring wells sampled in the S1 and S2 Units. However, groundwater is not currently known to be used for potable purposes at or in the vicinity of the site; therefore, there are no known exposures of the groundwater.

The TCE concentration detected in groundwater from monitoring wells MW-0606-S1, MW-0612-S1, and MW-0704-S1 (2470, 3850 and 2620 µg/L), located immediately east of the site, exceeded both the site-specific Groundwater Vapor Intrusion Screening Criteria for Off-site Commercial/Industrial and Residential. Vapor intrusion evaluation in the off-site neighborhood is being managed by USEPA.

The S1 Unit groundwater isoconcentration contours for TCE remain relatively stable. Groundwater concentrations in the S1 Unit are consistent with past monitoring events with the concentrations in several monitoring wells fluctuating by orders of magnitude through time. In general, groundwater concentrations are consistent with past observations, TCE concentrations are delineated in the S1 Unit, and there are no known exposures to groundwater impacts.

USEPA issued their Final Decision and Response to Comments in June 2021. RACER Trust will begin planning for the implementation of the final remedy (in-situ soil stabilization and solidification). The semi-annual groundwater sampling event planned for the second half of 2021 will be completed to evaluate potential risks associated with the groundwater as well as be a baseline for potential increases in VOC concentrations observed during implementation of the final remedy.

6 REFERENCES

Arcadis U.S., Inc. 2014. Risk Assessment Addendum to CMP Amendment. Former GM Delco Plant 5, Kokomo, Indiana. June.

Arcadis U.S., Inc. 2019. RCRA Corrective Action Corrective Measures Proposal, Former GM Delco Plant 5, Kokomo, IN. September 5.

IDEM. 2012. Remediation Closure Guide. Office of Land Quality. March 22 with corrections through July 9.

USEPA. 2011. Administrative Order on Consent (USEPA Docket No. RCRA-05-2011-0017), Remediation and Reuse Branch, Land and Chemicals Division. September 2011.

TABLES




Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
DR-1301-S1	3/3/2017	12.15	24.62	827.04	814.89
DR-1301-S1	9/6/2017	12.78	24.82	827.04	814.26
DR-1301-S1	3/6/2018	11.05	24.87	827.04	815.99
DR-1301-S1	9/12/2018	10.92	23.90	827.04	816.12
DR-1301-S1	3/4/2019	11.70	24.84	827.04	815.34
DR-1301-S1	9/6/2019	13.27	24.84	827.04	813.77
DR-1301-S1	3/4/2020	11.97	24.82	827.04	815.07
DR-1301-S1	3/5/2021	13.46	24.89	827.04	813.58
IW-1301-S1	3/3/2017	12.03	23.62	826.97	814.94
IW-1301-S1	9/6/2017	12.53	23.85	826.97	814.44
IW-1301-S1	3/6/2018	11.02	23.88	826.97	815.95
IW-1301-S1	9/12/2018	11.00	24.80	826.97	815.97
IW-1301-S1	3/4/2019	11.62	23.87	826.97	815.35
IW-1301-S1	9/6/2019	13.21	23.80	826.97	813.76
IW-1301-S1	3/4/2020	11.90	23.87	826.97	815.07
IW-1301-S1	3/5/2021	13.35	23.9	826.97	813.62
MW-0101-S1U	11/15/2004	11.15	17.50	826.36	815.21
MW-0101-S1U	10/25/2005	12.02	17.51	826.36	814.34
MW-0101-S1U	3/24/2006	10.52	17.23	826.36	815.84
MW-0101-S1U	3/31/2006	9.75	17.23	826.36	816.61
MW-0101-S1U	4/28/2006	10.42	NM	826.36	815.94
MW-0101-S1U	12/5/2006	9.13	17.51	826.36	817.23
MW-0101-S1U	3/8/2007	10.21	17.51	826.36	816.15
MW-0101-S1U	1/16/2008	10.69	17.61	826.36	815.67
MW-0101-S1U	11/11/2008	14.31	17.46	826.36	812.05
MW-0101-S1U	2/17/2009	12.66	NM	826.36	813.70
MW-0101-S1U	6/12/2009	11.18	NM	826.36	815.18
MW-0101-S1U	3/29/2012	11.23	17.70	826.36	815.13
MW-0101-S1U	10/9/2012	13.76	17.50	826.36	812.60
MW-0101-S1U	3/12/2013	11.73	17.50	826.36	814.63
MW-0101-S1U	9/24/2013	12.70	17.76	826.36	813.66
MW-0101-S1U	4/22/2014	11.46	17.66	826.36	814.90
MW-0101-S1U	9/3/2014	13.09	17.64	826.36	813.27
MW-0101-S1U	3/10/2015	12.03	16.64	826.36	814.33
MW-0101-S1U	9/8/2015	12.10	17.45	826.36	814.26
MW-0101-S1U	3/10/2016	11.68	17.77	826.36	814.68
MW-0101-S1U	9/7/2016	12.47	17.64	826.36	813.89
MW-0101-S1U	11/16/2016	12.63	NM	826.36	813.73
MW-0101-S1U	3/3/2017	11.22	17.37	825.74	814.52
MW-0101-S1U	9/6/2017	11.69	17.61	825.74	814.05
MW-0101-S1U	3/6/2018	10.19	17.85	825.74	815.55
MW-0101-S1U	9/12/2018	10.14	17.62	825.74	815.60
MW-0101-S1U	3/4/2019	10.81	17.60	825.74	814.93

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0101-S1U	9/6/2019	12.35	17.65	825.74	813.39
MW-0101-S1U	3/4/2020	11.02	17.65	825.74	814.72
MW-0101-S1U	3/5/2021	12.44	17.68	825.74	813.30
MW-0102-S1U	11/15/2004	11.10	26.00	826.36	815.26
MW-0102-S1U	9/20/2005	12.28	26.14	826.36	814.08
MW-0102-S1U	10/20/2005	12.12	26.28	826.36	814.24
MW-0102-S1U	10/25/2005	12.03	26.28	826.36	814.33
MW-0102-S1U	3/22/2006	10.50	25.90	826.36	815.86
MW-0102-S1U	3/31/2006	9.73	25.90	826.36	816.63
MW-0102-S1U	4/28/2006	10.47	NM	826.36	815.89
MW-0102-S1U	12/5/2006	9.33	NM	826.36	817.03
MW-0102-S1U	3/8/2007	10.32	26.28	826.36	816.04
MW-0102-S1U	1/16/2008	11.00	26.40	826.36	815.36
MW-0102-S1U	11/11/2008	14.33	26.26	826.36	812.03
MW-0102-S1U	2/17/2009	12.51	NM	826.36	813.85
MW-0102-S1U	6/12/2009	11.18	NM	826.36	815.18
MW-0102-S1U	3/29/2012	11.25	26.43	826.36	815.11
MW-0102-S1U	10/9/2012	13.76	26.25	826.36	812.60
MW-0102-S1U	3/12/2013	11.91	26.15	826.36	814.45
MW-0102-S1U	9/24/2013	12.74	26.41	826.36	813.62
MW-0102-S1U	4/22/2014	11.45	26.37	826.36	814.91
MW-0102-S1U	9/3/2014	13.06	26.40	826.36	813.30
MW-0102-S1U	3/10/2015	12.02	26.38	826.36	814.34
MW-0102-S1U	9/8/2015	12.15	26.21	826.36	814.21
MW-0102-S1U	3/10/2016	11.63	27.46	826.36	814.73
MW-0102-S1U	9/7/2016	12.39	26.41	826.36	813.97
MW-0102-S1U	11/16/2016	12.66	NM	826.36	813.70
MW-0102-S1U	3/3/2017	11.17	26.12	825.63	814.46
MW-0102-S1U	9/6/2017	11.70	26.38	825.63	813.93
MW-0102-S1U	3/6/2018	10.23	26.43	825.63	813.93
MW-0102-S1U	9/12/2018	10.12	26.34	825.63	815.51
MW-0102-S1U	3/4/2019	10.84	26.39	825.63	814.79
MW-0102-S1U	9/6/2019	12.38	26.35	825.63	813.25
MW-0102-S1U	3/4/2020	11.02	26.32	825.63	814.61
MW-0102-S1U	3/5/2021	12.41	26.40	825.63	813.22
MW-0103-S1U	10/25/2005	13.47	NM	828.15	814.68
MW-0103-S1U	11/15/2005	12.60	20.00	828.15	815.55
MW-0103-S1U	3/22/2006	12.03	19.76	828.15	816.12
MW-0103-S1U	3/31/2006	11.26	19.76	828.15	816.89
MW-0103-S1U	4/28/2006	11.91	NM	828.15	816.24
MW-0103-S1U	12/5/2006	10.70	19.77	828.15	817.45
MW-0103-S1U	3/8/2007	11.71	19.76	828.15	816.44
MW-0103-S1U	1/16/2008	12.46	19.89	828.15	815.69

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0103-S1U	11/11/2008	15.87	19.81	828.15	812.28
MW-0103-S1U	2/17/2009	14.06	NM	828.15	814.09
MW-0103-S1U	6/12/2009	12.63	NM	828.15	815.52
MW-0103-S1U	10/9/2012	15.30	19.66	828.15	812.85
MW-0103-S1U	3/12/2013	13.47	19.66	828.15	814.68
MW-0103-S1U	9/24/2013	14.29	19.75	828.15	813.86
MW-0103-S1U	4/22/2014	12.94	19.74	828.15	815.21
MW-0501-P1	9/20/2005	12.09	18.85	828.62	816.53
MW-0501-P1	10/18/2005	13.22	18.95	828.62	815.40
MW-0501-P1	10/25/2005	12.97	18.95	828.62	815.65
MW-0501-P1	3/22/2006	12.67	18.95	828.62	815.95
MW-0501-P1	3/31/2006	11.84	18.95	828.62	816.78
MW-0501-P1	4/28/2006	11.29	NM	828.62	817.33
MW-0501-P1	12/5/2006	10.46	18.69	828.62	818.16
MW-0501-P1	3/8/2007	10.79	18.71	828.62	817.83
MW-0501-P1	1/16/2008	11.82	18.80	828.62	816.80
MW-0501-P1	11/11/2008	14.48	18.71	828.62	814.14
MW-0501-P1	2/17/2009	11.93	NM	828.62	816.69
MW-0103-S1U	9/3/2014	14.59	19.62	828.15	813.56
MW-0103-S1U	3/10/2015	13.55	19.65	828.15	814.60
MW-0103-S1U	9/8/2015	13.57	19.64	828.15	814.58
MW-0103-S1U	3/10/2016	13.08	19.73	828.15	815.07
MW-0103-S1U	9/7/2016	13.90	19.72	828.15	814.25
MW-0103-S1U	11/16/2016	14.19	NM	828.15	813.96
MW-0103-S1U	3/3/2017	12.71	19.75	827.57	814.86
MW-0103-S1U	9/6/2017	13.18	19.68	827.57	814.39
MW-0103-S1U	3/6/2018	11.62	19.67	827.57	815.95
MW-0103-S1U	9/12/2018	11.58	19.61	827.57	815.99
MW-0103-S1U	3/4/2019	12.29	19.70	827.57	815.28
MW-0103-S1U	9/6/2019	13.82	19.70	827.57	813.75
MW-0103-S1U	3/4/2020	12.52	19.76	827.57	815.05
MW-0103-S1U	3/5/2021	14.03	19.73	827.57	813.54
MW-0501-S1	3/22/2006	12.18	34.39	828.65	816.47
MW-0501-S1	3/31/2006	11.41	34.39	828.65	817.24
MW-0501-S1	4/28/2006	12.07	NM	828.65	816.58
MW-0501-S1	12/5/2006	10.84	33.95	828.65	817.81
MW-0501-S1	3/8/2007	11.90	33.74	828.65	816.75
MW-0501-S1	1/16/2008	12.67	33.95	828.65	815.98
MW-0501-S1	11/11/2008	16.10	33.60	828.65	812.55
MW-0501-S1	2/17/2009	14.44	NM	828.65	814.21
MW-0501-S1	6/12/2009	12.77	NM	828.65	815.88
MW-0501-S1	4/13/2010	12.52	33.33	828.65	816.13
MW-0501-S1	9/5/2010	15.30	33.00	828.65	813.35

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0501-S1	4/20/2011	12.12	32.98	828.65	816.53
MW-0501-S1	9/27/2011	13.26	33.14	828.65	815.39
MW-0501-S1	3/29/2012	12.89	33.11	828.65	815.76
MW-0501-S1	10/9/2012	15.59	32.95	828.65	813.06
MW-0501-S1	3/12/2013	13.73	32.95	828.65	814.92
MW-0501-S1	9/24/2013	14.48	33.00	828.65	814.17
MW-0501-S1	4/22/2014	13.08	32.99	828.65	815.57
MW-0501-S1	9/3/2014	14.82	32.94	828.65	813.83
MW-0501-S1	3/10/2015	13.78	32.86	828.65	814.87
MW-0501-S1	9/8/2015	13.92	32.60	828.65	814.73
MW-0501-S1	3/10/2016	13.34	32.84	828.65	815.31
MW-0501-S1	9/7/2016	14.11	32.85	828.65	814.54
MW-0501-S1	11/16/2016	14.45	NM	828.65	814.20
MW-0501-S1	3/3/2017	12.89	32.51	827.92	815.03
MW-0501-S1	9/6/2017	13.37	32.71	827.92	814.55
MW-0501-S1	3/6/2018	11.81	32.71	827.92	816.11
MW-0501-S1	9/12/2018	11.71	32.62	827.92	816.21
MW-0501-S1	3/4/2019	12.45	32.69	827.92	815.47
MW-0501-S1	9/6/2019	14.02	32.60	827.92	813.90
MW-0501-S1	3/4/2020	12.77	32.60	827.92	815.15
MW-0501-S1	3/5/2021	14.31	32.60	827.92	813.61
MW-0501-S2	10/18/2005	14.87	76.30	828.75	813.88
MW-0501-S2	10/25/2005	15.02	76.30	828.75	813.73
MW-0501-S2	3/21/2006	12.83	76.30	828.75	815.92
MW-0501-S2	3/31/2006	11.98	76.30	828.75	816.77
MW-0501-S2	4/28/2006	12.00	NM	828.75	816.75
MW-0501-S2	12/5/2006	9.83	76.13	828.75	818.92
MW-0501-S2	3/8/2007	11.79	76.09	828.75	816.96
MW-0501-S2	1/16/2008	14.80	76.20	828.75	813.95
MW-0501-S2	11/11/2008	21.21	76.12	828.75	807.54
MW-0501-S2	2/17/2009	17.60	NM	828.75	811.15
MW-0501-S2	6/12/2009	15.49	NM	828.75	813.26
MW-0501-S2	4/13/2010	14.37	76.12	828.75	814.38
MW-0501-S2	9/5/2010	19.74	76.11	828.75	809.01
MW-0501-S2	4/20/2011	15.01	76.00	828.75	813.74
MW-0501-S2	9/27/2011	17.44	75.24	828.75	811.31
MW-0501-S2	3/29/2012	14.62	76.21	828.75	814.13
MW-0501-S2	10/9/2012	20.48	76.15	828.75	808.27
MW-0501-S2	3/12/2013	15.08	76.15	828.75	813.67
MW-0501-S2	9/24/2013	17.93	76.20	828.75	810.82
MW-0501-S2	4/22/2014	15.80	77.48	828.75	812.95
MW-0501-S3	10/20/2005	15.00	94.98	828.78	813.78
MW-0501-S3	10/25/2005	15.04	94.98	828.78	813.74

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0501-S3	3/21/2006	12.81	94.98	828.78	815.97
MW-0501-S3	3/31/2006	12.06	94.98	828.78	816.72
MW-0501-S3	4/28/2006	12.02	NM	828.78	816.76
MW-0501-S3	12/5/2006	10.48	94.75	828.78	818.30
MW-0501-S3	3/8/2007	11.86	94.64	828.78	816.92
MW-0501-S3	1/16/2008	14.86	94.80	828.78	813.92
MW-0501-S3	11/11/2008	21.27	94.85	828.78	807.51
MW-0501-S3	2/17/2009	17.68	NM	828.78	811.10
MW-0501-S3	6/12/2009	15.58	NM	828.78	813.20
MW-0501-S3	4/13/2010	14.42	94.73	828.78	814.36
MW-0501-S3	9/5/2010	19.82	96.05	828.78	808.96
MW-0501-S3	4/20/2011	15.11	94.60	828.78	813.67
MW-0501-S3	9/27/2011	17.44	94.90	828.78	811.34
MW-0501-S3	10/9/2012	14.20	31.91	828.78	814.58
MW-0501-S3	8/24/2015	Abandoned Well			
MW-0501-S2	9/3/2014	19.70	77.62	828.75	809.05
MW-0501-S2	3/10/2015	17.08	NM	828.75	811.67
MW-0501-S2	9/8/2015	15.21	74.02	828.75	813.54
MW-0501-S2	3/10/2016	15.33	76.24	828.75	813.42
MW-0501-S2	9/7/2016	18.36	76.25	828.75	810.39
MW-0501-S2	11/16/2016	16.55	NM	828.75	812.20
MW-0501-S2	3/3/2017	13.88	76.05	828.08	814.20
MW-0501-S2	9/6/2017	16.21	76.20	828.08	811.87
MW-0501-S2	3/6/2018	12.96	76.23	828.08	815.12
MW-0501-S2	9/12/2018	13.58	76.10	828.08	814.50
MW-0501-S2	3/4/2019	13.85	76.24	828.08	814.23
MW-0501-S2	9/6/2019	18.12	76.12	828.08	809.96
MW-0501-S2	3/4/2020	12.48	76.20	828.08	815.60
MW-0501-S2	3/5/2021	17.98	76.22	828.08	810.10
MW-0502-S1	9/20/2005	12.20	32.59	826.34	814.14
MW-0502-S1	10/19/2005	11.91	32.78	826.34	814.43
MW-0502-S1	10/25/2005	11.91	32.78	826.34	814.43
MW-0502-S1	3/24/2006	10.41	32.54	826.34	815.93
MW-0502-S1	3/31/2006	9.64	32.54	826.34	816.70
MW-0502-S1	4/28/2006	10.32	NM	826.34	816.02
MW-0502-S1	12/5/2006	9.25	NM	826.34	817.09
MW-0502-S1	3/8/2007	10.12	32.50	826.34	816.22
MW-0502-S1	1/16/2008	10.95	32.62	826.34	815.39
MW-0502-S1	11/11/2008	14.22	32.40	826.34	812.12
MW-0502-S1	2/17/2009	12.54	NM	826.34	813.80
MW-0502-S1	6/12/2009	11.04	NM	826.34	815.30
MW-0502-S1	4/13/2010	10.78	32.55	826.34	815.56
MW-0502-S1	9/5/2010	13.46	32.60	826.34	812.88

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0502-S1	4/20/2011	10.29	32.45	826.34	816.05
MW-0502-S1	9/27/2011	11.44	32.65	826.34	814.90
MW-0502-S1	3/29/2012	11.08	32.61	826.34	815.26
MW-0502-S1	10/9/2012	13.65	32.51	826.34	812.69
MW-0502-S1	3/12/2013	11.73	32.51	826.34	814.61
MW-0502-S1	9/24/2013	12.62	32.63	826.34	813.72
MW-0502-S1	4/22/2014	11.35	32.62	826.34	814.99
MW-0502-S1	9/3/2014	12.96	32.66	826.34	813.38
MW-0502-S1	3/10/2015	11.90	32.63	826.34	814.44
MW-0502-S1	9/8/2015	12.02	32.39	826.34	814.32
MW-0502-S1	3/10/2016	11.51	32.62	826.34	814.83
MW-0502-S1	9/7/2016	12.26	32.55	826.34	814.08
MW-0502-S1	11/16/2016	12.51	NM	826.34	813.83
MW-0502-S1	3/3/2017	11.08	31.95	825.72	814.64
MW-0502-S1	9/6/2017	11.58	32.19	825.72	814.14
MW-0502-S1	3/6/2018	10.04	32.22	825.72	815.68
MW-0502-S1	9/12/2018	10.02	32.15	825.72	815.70
MW-0502-S1	3/4/2019	10.65	32.12	825.72	815.07
MW-0502-S1	9/6/2019	12.02	32.20	825.72	813.70
MW-0502-S1	3/4/2020	10.88	32.23	825.72	814.84
MW-0502-S1	3/5/2021	12.31	32.25	825.72	813.41
MW-0503-S1	10/18/2005	12.51	32.57	826.82	814.31
MW-0503-S1	10/25/2005	12.51	32.57	826.82	814.31
MW-0503-S1	3/24/2006	11.09	32.27	826.82	815.73
MW-0503-S1	3/31/2006	10.32	32.27	826.82	816.50
MW-0503-S1	4/28/2006	11.00	NM	826.82	815.82
MW-0503-S1	12/5/2006	9.84	NM	826.82	816.98
MW-0503-S1	3/8/2007	10.80	32.32	826.82	816.02
MW-0503-S1	1/16/2008	11.57	32.42	826.82	815.25
MW-0503-S1	11/11/2008	14.75	32.20	826.82	812.07
MW-0503-S1	2/17/2009	12.96	NM	826.82	813.86
MW-0503-S1	6/12/2009	11.68	NM	826.82	815.14
MW-0503-S1	4/13/2010	11.46	32.16	826.82	815.36
MW-0503-S1	9/5/2010	14.04	32.00	826.82	812.78
MW-0503-S1	4/20/2011	10.87	31.98	826.82	815.95
MW-0503-S1	9/27/2011	11.99	32.35	826.82	814.83
MW-0503-S1	3/29/2012	11.77	32.40	826.82	815.05
MW-0503-S1	10/9/2012	14.20	31.91	826.82	812.62
MW-0503-S1	3/12/2013	12.35	31.91	826.82	814.47
MW-0503-S1	9/24/2013	13.20	32.30	826.82	813.62
MW-0503-S1	4/22/2014	11.95	31.87	826.82	814.87
MW-0503-S1	9/3/2014	13.51	31.96	826.82	813.31
MW-0503-S1	3/10/2015	12.49	31.56	826.82	814.33

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0503-S1	9/8/2015	12.62	31.20	826.82	814.2
MW-0503-S1	3/10/2016	12.11	31.32	826.82	814.71
MW-0503-S1	9/7/2016	12.80	13.34	826.82	814.02
MW-0503-S1	11/16/2016	13.13	NM	826.82	813.69
MW-0503-S1	3/3/2017	10.73	30.90	826.25	814.52
MW-0503-S1	9/6/2017	12.20	30.94	826.25	814.05
MW-0503-S1	3/6/2018	10.73	30.94	826.25	815.52
MW-0503-S1	9/12/2018	10.66	30.80	826.25	815.59
MW-0503-S1	3/4/2019	11.32	30.78	826.25	814.93
MW-0503-S1	9/6/2019	12.85	30.85	826.25	813.40
MW-0503-S1	3/4/2020	11.48	30.80	826.25	814.77
MW-0503-S1	3/5/2021	12.83	30.71	826.25	813.42
MW-0503-S2	10/18/2005	13.28	68.33	826.81	813.53
MW-0503-S2	10/25/2005	13.27	68.33	826.81	813.54
MW-0503-S2	3/24/2006	10.38	68.05	826.81	816.43
MW-0503-S2	3/31/2006	9.53	68.05	826.81	817.28
MW-0503-S2	4/28/2006	10.51	NM	826.81	816.30
MW-0503-S2	12/5/2006	9.06	NM	826.81	817.75
MW-0503-S2	3/8/2007	10.28	68.13	826.81	816.53
MW-0503-S2	1/16/2008	12.92	68.30	826.81	813.89
MW-0503-S2	11/11/2008	18.80	68.19	826.81	808.01
MW-0503-S2	2/17/2009	15.41	NM	826.81	811.40
MW-0503-S2	6/12/2009	13.57	NM	826.81	813.24
MW-0503-S2	3/10/2016	13.46	NM	826.81	813.35
MW-0503-S2	9/7/2016	14.76	67.89	826.81	812.05
MW-0503-S2	11/16/2016	14.69	NM	826.81	812.12
MW-0503-S2	3/3/2017	12.30	68.37	826.25	813.95
MW-0503-S2	9/6/2017	14.29	68.23	826.25	811.96
MW-0503-S2	3/7/2018	11.32	68.76	826.25	814.93
MW-0503-S2	9/12/2018	11.71	68.20	826.25	814.54
MW-0503-S2	3/4/2019	13.21	68.25	826.25	813.04
MW-0503-S2	9/6/2019	16.08	68.30	826.25	810.17
MW-0503-S2	3/4/2020	10.95	68.35	826.25	815.30
MW-0503-S2	3/5/2021	15.75	68.38	826.25	810.50
MW-0504-I2	10/18/2005	19.66	39.87	826.51	806.85
MW-0504-I2	10/25/2005	13.03	39.87	826.51	813.48
MW-0504-I2	3/27/2006	11.53	39.61	826.51	814.98
MW-0504-I2	3/31/2006	10.71	39.61	826.51	815.80
MW-0504-I2	4/28/2006	11.19	NM	826.51	815.32
MW-0504-I2	12/5/2006	10.08	NM	826.51	816.43
MW-0504-I2	3/8/2007	11.60	39.65	826.51	814.91
MW-0504-I2	1/16/2008	11.67	39.80	826.51	814.84
MW-0504-I2	11/11/2008	14.84	39.71	826.51	811.67

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0504-I2	2/17/2009	12.99	NM	826.51	813.52
MW-0504-S1	9/20/2005	12.51	29.73	826.15	813.64
MW-0504-S1	10/18/2005	12.25	29.19	826.15	813.90
MW-0504-S1	10/25/2005	12.23	29.19	826.15	813.92
MW-0504-S1	3/27/2006	11.10	28.69	826.15	815.05
MW-0504-S1	3/31/2006	10.33	28.69	826.15	815.82
MW-0504-S1	4/28/2006	10.88	NM	826.15	815.27
MW-0504-S1	12/5/2006	10.78	NM	826.15	815.37
MW-0504-S1	3/8/2007	10.68	30.82	826.15	815.47
MW-0504-S1	1/16/2008	11.25	30.90	826.15	814.90
MW-0504-S1	11/11/2008	14.40	30.76	826.15	811.75
MW-0504-S1	2/17/2009	12.58	NM	826.15	813.57
MW-0504-S1	6/12/2009	11.51	NM	826.15	814.64
MW-0504-S1	10/9/2012	13.84	30.71	826.15	812.31
MW-0504-S1	3/12/2013	12.02	30.71	826.15	814.13
MW-0504-S1	9/24/2013	12.90	30.98	826.15	813.25
MW-0504-S1	4/22/2014	11.81	30.91	826.15	814.34
MW-0504-S1	9/3/2014	13.21	31.71	826.15	812.94
MW-0504-S1	3/10/2015	12.22	30.55	826.15	813.93
MW-0504-S1	9/8/2015	12.38	30.15	826.15	813.77
MW-0504-S1	3/10/2016	11.84	30.76	826.15	814.31
MW-0504-S1	9/7/2016	12.58	30.50	826.15	813.57
MW-0504-S1	11/16/2016	12.80	NM	826.15	813.35
MW-0504-S1	3/3/2017	11.49	29.93	825.55	814.06
MW-0504-S1	9/6/2017	11.96	30.40	825.55	813.59
MW-0504-S1	3/6/2018	10.83	30.05	825.55	814.72
MW-0504-S1	9/12/2018	10.58	30.03	825.55	814.97
MW-0504-S1	3/4/2019	11.16	30.13	825.55	814.39
MW-0504-S1	9/6/2019	13.55	30.15	825.55	812.00
MW-0504-S1	3/4/2020	11.21	29.90	825.55	814.34
MW-0504-S1	3/5/2021	12.47	29.98	825.55	813.08
MW-0504-S2	3/27/2006	10.23	60.45	826.41	816.18
MW-0504-S2	3/31/2006	9.38	60.45	826.41	817.03
MW-0504-S2	4/28/2006	10.11	NM	826.41	816.30
MW-0504-S2	12/5/2006	8.70	NM	826.41	817.71
MW-0504-S2	3/8/2007	10.00	60.52	826.41	816.41
MW-0504-S2	1/16/2008	12.50	60.63	826.41	813.91
MW-0505-B1	12/5/2006	8.69	NM	826.5	817.81
MW-0505-B1	3/8/2007	8.98	83.90	826.5	817.52
MW-0505-B1	1/16/2008	11.56	83.95	826.5	814.94
MW-0505-B1	11/11/2008	17.51	83.90	826.5	808.99
MW-0505-B1	2/17/2009	14.06	NM	826.5	812.44
MW-0505-B1	6/12/2009	12.18	NM	826.5	814.32

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0505-B1	4/13/2010	11.21	83.97	826.5	815.29
MW-0505-B1	9/5/2010	16.22	84.00	826.5	810.28
MW-0505-B1	4/20/2011	11.65	83.82	826.5	814.85
MW-0505-B1	9/27/2011	14.56	84.08	826.5	811.94
MW-0505-B1	9/3/2015	Abandoned Well			
MW-0504-S2	11/11/2008	18.46	60.55	826.41	807.95
MW-0504-S2	2/17/2009	14.97	NM	826.41	811.44
MW-0504-S2	6/12/2009	13.14	NM	826.41	813.27
MW-0504-S2	3/10/2016	13.06	NM	826.41	813.35
MW-0504-S2	9/7/2016	15.76	60.43	826.41	810.65
MW-0504-S2	11/16/2016	14.31	NM	826.41	812.10
MW-0504-S2	3/3/2017	11.89	60.48	825.77	813.88
MW-0504-S2	9/6/2017	12.28	39.85	825.77	813.49
MW-0504-S2	3/6/2018	11.49	39.87	825.77	814.28
MW-0504-S2	9/12/2018	11.35	60.68	825.77	814.42
MW-0504-S2	3/4/2019	11.63	60.65	825.77	814.14
MW-0504-S2	9/6/2019	15.55	60.62	825.77	810.22
MW-0504-S2	3/4/2020	10.60	60.70	825.77	815.17
MW-0504-S2	3/5/2021	15.38	60.78	825.77	810.39
MW-0505-S1	9/20/2005	11.42	39.00	825.44	814.02
MW-0505-S1	10/19/2005	11.19	40.28	825.44	814.25
MW-0505-S1	10/25/2005	11.16	40.28	825.44	814.28
MW-0505-S1	3/23/2006	9.70	40.00	825.44	815.74
MW-0505-S1	3/31/2006	8.93	40.00	825.44	816.51
MW-0505-S1	4/28/2006	9.69	NM	825.44	815.75
MW-0505-S1	12/5/2006	8.52	NM	825.44	816.92
MW-0505-S1	3/8/2007	9.48	40.71	825.44	815.96
MW-0505-S1	1/16/2008	10.15	40.80	825.44	815.29
MW-0505-S1	11/11/2008	13.46	40.65	825.44	811.98
MW-0505-S1	2/17/2009	11.63	NM	825.44	813.81
MW-0505-S1	6/12/2009	10.34	NM	825.44	815.10
MW-0505-S1	10/9/2012	12.47	40.67	825.44	812.97
MW-0505-S1	3/12/2013	11.02	40.67	825.44	814.42
MW-0505-S1	9/24/2013	11.85	40.84	825.44	813.59
MW-0505-S1	4/22/2014	10.64	40.41	825.44	814.80
MW-0505-S1	9/3/2014	12.20	40.80	825.44	813.24
MW-0505-S1	3/10/2015	11.17	40.75	825.44	814.27
MW-0505-S1	9/8/2015	11.30	40.52	825.44	814.14
MW-0505-S1	3/10/2016	10.77	40.75	825.44	814.67
MW-0505-S1	9/7/2016	11.53	40.71	825.44	813.91
MW-0505-S1	11/16/2016	11.78	NM	825.44	813.66
MW-0505-S1	3/3/2017	10.37	40.42	824.79	814.42
MW-0505-S1	9/6/2017	10.82	40.62	824.79	813.97

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0505-S1	3/6/2018	9.41	40.59	824.79	815.38
MW-0505-S1	9/12/2018	9.30	40.60	824.79	815.49
MW-0505-S1	3/4/2019	9.97	40.55	824.79	814.82
MW-0505-S1	9/6/2019	11.52	40.50	824.79	813.27
MW-0505-S1	3/4/2020	10.13	40.55	824.79	814.66
MW-0505-S1	3/5/2021	11.52	40.48	824.79	813.27
MW-0505-S2	10/19/2005	12.37	67.63	825.06	812.69
MW-0505-S2	10/25/2005	11.42	67.63	825.06	813.64
MW-0505-S2	3/23/2006	9.59	67.32	825.06	815.47
MW-0505-S2	3/31/2006	8.74	67.32	825.06	816.32
MW-0505-S2	4/28/2006	9.65	NM	825.06	815.41
MW-0505-S2	12/5/2006	7.27	NM	825.06	817.79
MW-0505-S2	3/8/2007	8.55	67.45	825.06	816.51
MW-0505-S2	1/16/2008	11.10	67.50	825.06	813.96
MW-0505-S2	11/11/2008	17.04	67.45	825.06	808.02
MW-0505-S2	2/17/2009	13.63	NM	825.06	811.43
MW-0505-S2	6/12/2009	11.76	NM	825.06	813.30
MW-0505-S2	4/13/2010	11.74	67.38	825.06	813.32
MW-0505-S2	9/5/2010	15.76	67.50	825.06	809.30
MW-0505-S2	4/20/2011	11.23	67.35	825.06	813.83
MW-0505-S2	9/27/2011	13.51	67.60	825.06	811.55
MW-0505-S2	3/29/2012	11.03	67.55	825.06	814.03
MW-0505-S2	10/9/2012	16.46	67.46	825.06	808.60
MW-0505-S2	3/12/2013	11.58	67.46	825.06	813.48
MW-0505-S2	9/24/2013	14.10	67.52	825.06	810.96
MW-0505-S2	4/22/2014	11.99	67.59	825.06	813.07
MW-0506-I2	10/19/2005	24.10	47.56	827.18	803.08
MW-0506-I2	10/25/2005	22.82	47.56	827.18	804.36
MW-0506-I2	3/27/2006	17.97	47.27	827.18	809.21
MW-0506-I2	3/31/2006	17.15	47.27	827.18	810.03
MW-0506-I2	4/28/2006	20.02	NM	827.18	807.16
MW-0506-I2	12/5/2006	19.82	NM	827.18	807.36
MW-0506-I2	3/8/2007	15.48	47.35	827.18	811.70
MW-0506-I2	1/16/2008	14.57	47.50	827.18	812.61
MW-0506-I2	11/11/2008	15.71	47.38	827.18	811.47
MW-0506-I2	2/17/2009	16.63	NM	827.18	810.55
MW-0505-S2	9/3/2014	15.65	68.81	825.06	809.41
MW-0505-S2	3/10/2015	13.18	NM	825.06	811.88
MW-0505-S2	9/8/2015	13.60	67.43	825.06	811.46
MW-0505-S2	3/10/2016	11.63	NM	825.06	813.43
MW-0505-S2	9/7/2016	14.17	67.56	825.06	810.89
MW-0505-S2	11/16/2016	12.87	NM	825.06	812.19
MW-0505-S2	3/3/2017	10.46	67.39	824.41	813.95

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0505-S2	9/6/2017	12.48	67.58	824.41	811.93
MW-0505-S2	3/6/2018	9.49	67.58	824.41	814.92
MW-0505-S2	9/12/2018	9.98	67.52	824.41	814.43
MW-0505-S2	3/4/2019	10.35	67.54	824.41	814.06
MW-0505-S2	9/6/2019	15.20	67.58	824.41	809.21
MW-0505-S2	3/4/2020	9.11	67.40	824.41	815.30
MW-0505-S2	3/5/2021	14.03	67.58	824.41	810.38
MW-0506-S1	10/19/2005	13.11	34.84	826.88	813.77
MW-0506-S1	10/25/2005	13.11	34.84	826.88	813.77
MW-0506-S1	3/27/2006	11.96	34.55	826.88	814.92
MW-0506-S1	3/31/2006	11.19	34.55	826.88	815.69
MW-0506-S1	4/28/2006	11.76	NM	826.88	815.12
MW-0506-S1	12/5/2006	10.72	NM	826.88	816.16
MW-0506-S1	3/8/2007	11.54	34.62	826.88	815.34
MW-0506-S1	1/16/2008	12.21	34.35	826.88	814.67
MW-0506-S1	11/11/2008	15.21	34.65	826.88	811.67
MW-0506-S1	2/17/2009	13.40	NM	826.88	813.48
MW-0506-S1	6/12/2009	12.38	NM	826.88	814.50
MW-0506-S1	10/9/2012	14.65	34.69	826.88	812.23
MW-0506-S1	3/12/2013	12.85	34.69	826.88	814.03
MW-0506-S1	9/24/2013	13.74	34.78	826.88	813.14
MW-0506-S1	4/22/2014	12.67	34.71	826.88	814.21
MW-0506-S1	9/3/2014	14.02	34.75	826.88	812.86
MW-0506-S1	3/10/2015	13.06	34.76	826.88	813.82
MW-0506-S1	9/8/2015	13.24	34.50	826.88	813.64
MW-0506-S1	3/10/2016	12.68	34.86	826.88	814.2
MW-0506-S1	9/7/2016	13.36	34.80	826.88	813.52
MW-0506-S1	11/16/2016	13.64	NM	826.88	813.24
MW-0506-S1	3/3/2017	12.36	34.55	826.27	813.91
MW-0506-S1	9/6/2017	12.83	34.75	826.27	813.44
MW-0506-S1	3/6/2018	11.54	34.50	826.27	814.73
MW-0506-S1	9/12/2018	11.42	34.58	826.27	814.85
MW-0506-S1	3/4/2019	12.04	34.62	826.27	814.23
MW-0506-S1	9/6/2019	13.40	34.52	826.27	812.87
MW-0506-S1	3/4/2020	12.05	34.30	826.27	814.22
MW-0506-S1	3/5/2021	13.28	34.67	826.27	812.99
MW-0506-S2	10/19/2005	13.58	72.52	827.1	813.52
MW-0506-S2	10/25/2005	13.58	72.52	827.1	813.52
MW-0506-S2	3/27/2006	11.95	72.24	827.1	815.15
MW-0506-S2	3/31/2006	11.10	72.24	827.1	816.00
MW-0506-S2	4/28/2006	10.84	NM	827.1	816.26
MW-0506-S2	12/5/2006	9.43	NM	827.1	817.67
MW-0506-S2	3/8/2007	11.72	72.26	827.1	815.38

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0506-S2	1/16/2008	13.20	72.40	827.1	813.90
MW-0506-S2	11/11/2008	19.11	72.35	827.1	807.99
MW-0506-S2	2/17/2009	15.69	NM	827.1	811.41
MW-0506-S2	6/12/2009	13.87	NM	827.1	813.23
MW-0506-S2	3/29/2012	13.13	72.41	827.1	813.97
MW-0506-S2	10/9/2012	18.51	72.38	827.1	808.59
MW-0506-S2	3/12/2013	13.66	72.38	827.1	813.44
MW-0506-S2	9/24/2013	16.20	72.44	827.1	810.90
MW-0506-S2	4/22/2014	14.13	72.56	827.1	812.97
MW-0506-S2	9/3/2014	17.70	73.52	827.1	809.40
MW-0506-S2	3/10/2015	15.27	NM	827.1	811.83
MW-0506-S2	9/8/2015	13.74	72.14	827.1	813.36
MW-0506-S2	3/10/2016	13.67	NM	827.1	813.43
MW-0506-S2	9/7/2016	16.08	72.45	827.1	811.02
MW-0506-S2	11/16/2016	13.53	NM	827.1	813.57
MW-0506-S2	3/3/2017	12.63	72.30	826.51	813.88
MW-0506-S2	9/6/2017	14.59	72.62	826.51	811.92
MW-0506-S2	3/6/2018	11.87	72.43	826.51	814.64
MW-0506-S2	9/12/2018	12.05	72.38	826.51	814.46
MW-0506-S2	3/4/2019	12.40	72.35	826.51	814.11
MW-0506-S2	9/6/2019	16.25	72.25	826.51	810.26
MW-0506-S2	3/4/2020	11.30	34.30	826.51	815.21
MW-0506-S2	3/5/2021	16.00	72.45	826.51	810.51
MW-0507-S1	10/19/2005	13.15	33.49	827.19	814.04
MW-0507-S1	10/25/2005	13.12	33.49	827.19	814.07
MW-0507-S1	3/27/2006	11.86	33.18	827.19	815.33
MW-0507-S1	3/31/2006	11.09	33.18	827.19	816.10
MW-0507-S1	4/28/2006	11.69	NM	827.19	815.50
MW-0507-S1	12/5/2006	10.58	NM	827.19	816.61
MW-0507-S1	3/8/2007	11.48	33.19	827.19	815.71
MW-0507-S1	1/16/2008	12.18	33.35	827.19	815.01
MW-0507-S1	11/11/2008	15.27	33.15	827.19	811.92
MW-0507-S1	2/17/2009	13.50	NM	827.19	813.69
MW-0507-S1	6/12/2009	12.33	NM	827.19	814.86
MW-0507-S1	4/13/2010	12.13	33.27	827.19	815.06
MW-0507-S1	9/5/2010	14.61	33.20	827.19	812.58
MW-0507-S1	4/20/2011	11.54	33.16	827.19	815.65
MW-0507-S1	9/27/2011	12.60	33.35	827.19	814.59
MW-0507-S1	3/29/2012	12.41	33.32	827.19	814.78
MW-0507-S1	10/9/2012	14.74	33.11	827.19	812.45
MW-0507-S1	3/12/2013	12.92	33.11	827.19	814.27
MW-0507-S1	9/24/2013	13.78	33.32	827.19	813.41
MW-0507-S1	4/22/2014	12.63	33.37	827.19	814.56

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0509-I2	10/19/2005	12.58	55.96	826.32	813.74
MW-0509-I2	10/25/2005	12.66	55.96	826.32	813.66
MW-0509-I2	3/23/2006	9.87	55.65	826.32	816.45
MW-0509-I2	3/31/2006	9.05	55.65	826.32	817.27
MW-0509-I2	4/28/2006	9.81	NM	826.32	816.51
MW-0509-I2	12/5/2006	8.36	55.74	826.32	817.96
MW-0509-I2	3/8/2007	9.68	55.67	826.32	816.64
MW-0509-I2	1/16/2008	12.37	55.79	826.32	813.95
MW-0509-I2	11/11/2008	18.42	55.60	826.32	807.90
MW-0509-I2	2/17/2009	14.94	NM	826.32	811.38
MW-0507-S1	9/3/2014	14.08	33.29	827.19	813.11
MW-0507-S1	3/10/2015	13.08	32.88	827.19	814.11
MW-0507-S1	9/8/2015	13.23	32.40	827.19	813.96
MW-0507-S1	3/10/2016	12.71	32.39	827.19	814.48
MW-0507-S1	9/7/2016	13.36	33.08	827.19	813.83
MW-0507-S1	11/16/2016	13.69	NM	827.19	813.50
MW-0507-S1	3/3/2017	12.37	31.89	826.48	814.11
MW-0507-S1	9/6/2017	12.78	32.64	826.48	813.70
MW-0507-S1	3/6/2018	11.48	32.02	826.48	815.00
MW-0507-S1	9/12/2018	11.36	31.85	826.48	815.12
MW-0507-S1	3/4/2019	12.00	31.95	826.48	814.48
MW-0507-S1	9/6/2019	13.42	32.00	826.48	813.06
MW-0507-S1	3/4/2020	12.07	31.70	826.48	814.41
MW-0507-S1	3/5/2021	13.36	31.73	826.48	813.12
MW-0509-S1	9/20/2005	12.18	38.00	826.33	814.15
MW-0509-S1	10/25/2005	11.92	38.11	826.33	814.41
MW-0509-S1	3/23/2006	10.43	37.82	826.33	815.90
MW-0509-S1	3/31/2006	9.66	37.82	826.33	816.67
MW-0509-S1	4/28/2006	10.35	NM	826.33	815.98
MW-0509-S1	12/5/2006	9.20	37.90	826.33	817.13
MW-0509-S1	3/8/2007	10.20	37.89	826.33	816.13
MW-0509-S1	1/16/2008	10.89	38.00	826.33	815.44
MW-0509-S1	11/11/2008	14.24	37.92	826.33	812.09
MW-0509-S1	2/17/2009	12.38	NM	826.33	813.95
MW-0509-S1	6/12/2009	11.04	NM	826.33	815.29
MW-0509-S1	4/13/2010	10.82	37.91	826.33	815.51
MW-0509-S1	9/5/2010	13.45	37.90	826.33	812.88
MW-0509-S1	4/20/2011	10.29	37.85	826.33	816.04
MW-0509-S1	9/27/2011	11.43	38.08	826.33	814.90
MW-0509-S1	3/29/2012	11.13	38.00	826.33	815.20
MW-0509-S1	10/9/2012	13.65	37.98	826.33	812.68
MW-0509-S1	3/12/2013	13.45	37.98	826.33	812.88
MW-0509-S1	9/24/2013	12.62	38.03	826.33	813.71

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0509-S1	4/22/2014	11.35	38.06	826.33	814.98
MW-0509-S1	3/10/2015	11.89	38.03	826.33	814.44
MW-0509-S1	9/8/2015	12.03	37.88	826.33	814.30
MW-0509-S1	3/10/2016	11.51	38.01	826.33	814.82
MW-0509-S1	9/7/2016	12.27	38.05	826.33	814.06
MW-0509-S1	11/16/2016	12.55	NM	826.33	813.78
MW-0509-S1	3/3/2017	11.08	38.04	825.72	814.64
MW-0509-S1	9/6/2017	11.59	38.00	825.72	814.13
MW-0509-S1	3/6/2018	10.10	37.89	825.72	815.62
MW-0509-S1	9/12/2018	10.02	38.01	825.72	815.70
MW-0509-S1	3/4/2019	10.72	38.00	825.72	815.00
MW-0509-S1	9/3/2019	12.98	38.02	826.33	813.35
MW-0509-S1	9/6/2019	12.25	28.00	825.72	813.47
MW-0509-S1	3/4/2020	10.88	37.90	825.72	814.84
MW-0509-S1	3/5/2021	12.29	37.55	825.72	813.43
MW-0516-S1	10/19/2005	13.42	32.88	827.98	814.56
MW-0516-S1	10/25/2005	13.42	32.88	827.98	814.56
MW-0516-S1	3/23/2006	11.88	32.61	827.98	816.10
MW-0516-S1	3/31/2006	11.13	32.61	827.98	816.85
MW-0516-S1	4/28/2006	11.78	NM	827.98	816.20
MW-0516-S1	12/5/2006	10.11	NM	827.98	817.87
MW-0516-S1	3/8/2007	11.59	32.66	827.98	816.39
MW-0516-S1	1/16/2008	12.35	32.40	827.98	815.63
MW-0516-S1	11/11/2008	15.74	32.60	827.98	812.24
MW-0516-S1	2/17/2009	14.00	NM	827.98	813.98
MW-0516-S1	6/12/2009	12.52	NM	827.98	815.46
MW-0516-S1	4/13/2010	12.24	32.70	827.98	815.74
MW-0516-S1	9/5/2010	14.96	32.65	827.98	813.02
MW-0516-S1	4/20/2011	11.31	32.60	827.98	816.67
MW-0516-S1	9/27/2011	12.92	32.84	827.98	815.06
MW-0516-S1	3/29/2012	12.59	32.80	827.98	815.39
MW-0516-S1	10/9/2012	15.16	32.60	827.98	812.82
MW-0516-S1	3/12/2013	13.33	32.60	827.98	814.65
MW-0516-S1	9/24/2013	14.08	32.79	827.98	813.90
MW-0516-S1	4/22/2014	12.74	32.80	827.98	815.24
MW-0516-S1	9/3/2014	14.46	32.84	827.98	813.52
MW-0516-S1	3/10/2015	13.40	32.80	827.98	814.58
MW-0516-S1	9/8/2015	13.55	32.78	827.98	814.43
MW-0516-S1	3/10/2016	12.94	32.78	827.98	815.04
MW-0516-S1	9/7/2016	13.71	32.71	828.98	815.27
MW-0516-S1	11/16/2016	13.98	NM	828.98	815.00
MW-0516-S1	3/3/2017	12.58	32.80	827.37	814.79
MW-0516-S1	9/6/2017	13.03	32.74	827.37	814.34

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0516-S1	3/6/2018	11.58	32.82	827.37	815.79
MW-0516-S1	9/12/2018	11.41	32.70	827.37	815.96
MW-0516-S1	3/4/2019	12.13	32.70	827.37	815.24
MW-0516-S1	9/6/2019	13.70	33.69	827.37	813.67
MW-0516-S1	3/4/2020	12.38	32.72	827.37	814.99
MW-0516-S1	3/5/2021	13.84	32.64	827.37	813.53
MW-0516-S2	10/20/2005	14.37	68.38	827.97	813.60
MW-0516-S2	10/25/2005	14.38	68.38	827.97	813.59
MW-0516-S2	3/23/2006	11.46	68.05	827.97	816.51
MW-0516-S2	3/31/2006	10.61	68.05	827.97	817.36
MW-0516-S2	4/28/2006	11.55	NM	827.97	816.42
MW-0516-S2	12/5/2006	10.55	NM	827.97	817.42
MW-0516-S2	3/8/2007	11.40	68.11	827.97	816.57
MW-0516-S2	1/16/2008	14.11	68.26	827.97	813.86
MW-0516-S2	11/11/2008	19.99	68.05	827.97	807.98
MW-0516-S2	2/17/2009	16.58	NM	827.97	811.39
MW-0516-S2	6/12/2009	14.71	NM	827.97	813.26
MW-0516-S2	4/13/2010	13.72	68.18	827.97	814.25
MW-0516-S2	4/20/2011	14.02	68.10	827.97	813.95
MW-0516-S2	3/12/2013	14.38	68.10	827.97	813.59
MW-0516-S2	9/24/2013	17.03	68.26	827.97	810.94
MW-0516-S2	4/22/2014	14.92	69.09	827.97	813.05
MW-0517-I2	10/18/2005	13.02	40.13	826.56	813.54
MW-0517-I2	10/25/2005	12.45	40.13	826.56	814.11
MW-0517-I2	3/22/2006	10.25	39.89	826.56	816.31
MW-0517-I2	3/31/2006	9.45	39.89	826.56	817.11
MW-0517-I2	4/28/2006	10.73	NM	826.56	815.83
MW-0517-I2	12/5/2006	10.10	NM	826.56	816.46
MW-0517-I2	3/8/2007	10.61	39.90	826.56	815.95
MW-0517-I2	1/16/2008	12.55	40.05	826.56	814.01
MW-0517-I2	11/11/2008	15.14	39.96	826.56	811.42
MW-0517-I2	2/17/2009	13.32	NM	826.56	813.24
MW-0516-S2	9/3/2014	18.61	69.48	827.97	809.36
MW-0516-S2	3/10/2015	16.16	NM	827.97	811.81
MW-0516-S2	9/8/2015	14.52	69.38	827.97	813.45
MW-0516-S2	3/10/2016	14.58	68.79	827.97	813.39
MW-0516-S2	9/7/2016	17.16	68.32	828.97	811.81
MW-0516-S2	11/16/2016	15.78	NM	828.97	813.19
MW-0516-S2	3/3/2017	13.31	68.35	827.34	814.03
MW-0516-S2	9/6/2017	15.46	68.27	827.34	811.88
MW-0516-S2	3/6/2018	12.51	69.05	827.34	814.83
MW-0516-S2	9/12/2018	12.80	68.24	827.34	814.54
MW-0516-S2	3/4/2019	13.29	58.28	827.34	814.05

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0516-S2	9/6/2019	17.30	68.20	827.34	810.04
MW-0516-S2	3/4/2020	12.03	68.32	827.34	815.31
MW-0516-S2	3/5/2021	16.92	68.32	827.34	810.42
MW-0517-S1	9/20/2005	12.44	30.72	826.47	814.03
MW-0517-S1	10/18/2005	12.17	30.85	826.47	814.30
MW-0517-S1	10/25/2005	12.17	30.85	826.47	814.30
MW-0517-S1	3/22/2006	10.70	30.63	826.47	815.77
MW-0517-S1	3/31/2006	9.91	30.63	826.47	816.56
MW-0517-S1	4/28/2006	10.64	NM	826.47	815.83
MW-0517-S1	12/5/2006	9.48	NM	826.47	816.99
MW-0517-S1	3/8/2007	10.42	30.51	826.47	816.05
MW-0517-S1	1/16/2008	11.23	30.70	826.47	815.24
MW-0517-S1	11/11/2008	14.47	30.60	826.47	812.00
MW-0517-S1	2/17/2009	12.65	NM	826.47	813.82
MW-0517-S1	6/12/2009	11.34	NM	826.47	815.13
MW-0517-S1	10/9/2012	13.88	30.62	826.47	812.59
MW-0517-S1	3/12/2013	11.98	30.62	826.47	814.49
MW-0517-S1	9/24/2013	12.87	30.75	826.47	813.60
MW-0517-S1	4/22/2014	11.65	30.76	826.47	814.82
MW-0517-S1	9/3/2014	13.20	30.32	826.47	813.27
MW-0602-B1	3/31/2006	8.32	86.17	825.36	817.04
MW-0602-B1	4/28/2006	9.16	NM	825.36	816.20
MW-0602-B1	12/5/2006	7.78	NM	825.36	817.58
MW-0602-B1	3/8/2007	9.03	86.21	825.36	816.33
MW-0602-B1	1/16/2008	11.55	86.25	825.36	813.81
MW-0602-B1	11/11/2008	17.37	86.27	825.36	807.99
MW-0602-B1	2/17/2009	13.94	NM	825.36	811.42
MW-0602-B1	6/12/2009	12.16	NM	825.36	813.20
MW-0602-B1	4/13/2010	11.04	86.31	825.36	814.32
MW-0602-B1	9/5/2010	16.11	86.90	825.36	809.25
MW-0602-B1	4/20/2011	11.61	86.19	825.36	813.75
MW-0602-B1	9/27/2011	13.80	86.45	825.36	811.56
MW-0602-B1	9/4/2015	Abandoned Well			
MW-0517-S1	3/10/2015	12.17	30.07	826.47	814.30
MW-0517-S1	9/8/2015	12.27	29.78	826.47	814.20
MW-0517-S1	3/10/2016	11.77	29.86	826.47	814.70
MW-0517-S1	9/7/2016	12.51	29.76	827.47	814.96
MW-0517-S1	11/16/2016	12.76	NM	827.47	814.71
MW-0517-S1	3/3/2017	11.36	29.31	825.82	814.46
MW-0517-S1	9/6/2017	11.85	29.39	825.82	813.97
MW-0517-S1	3/6/2018	10.38	29.42	825.82	815.44
MW-0517-S1	9/12/2018	10.32	29.32	825.82	815.50
MW-0517-S1	3/4/2019	10.95	29.28	825.82	814.87

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0517-S1	9/6/2019	12.48	29.20	825.82	813.34
MW-0517-S1	3/4/2020	11.10	29.10	825.82	814.72
MW-0517-S1	3/5/2021	12.50	29.22	825.82	813.32
MW-0602-B1	3/24/2006	9.12	86.17	825.36	816.24
MW-0602-S1	3/24/2006	11.70	28.31	825.3	813.60
MW-0602-S1	3/31/2006	10.93	28.31	825.3	814.37
MW-0602-S1	4/28/2006	10.90	NM	825.3	814.40
MW-0602-S1	12/5/2006	9.94	NM	825.3	815.36
MW-0602-S1	3/8/2007	10.68	27.20	825.3	814.62
MW-0602-S1	1/16/2008	11.10	27.41	825.3	814.20
MW-0602-S1	11/11/2008	13.93	27.11	825.3	811.37
MW-0602-S1	2/17/2009	12.20	NM	825.3	813.10
MW-0602-S1	6/12/2009	11.71	NM	825.3	813.59
MW-0602-S1	4/13/2010	11.36	27.31	825.3	813.94
MW-0602-S1	9/5/2010	12.79	27.24	825.3	812.51
MW-0602-S1	4/20/2011	11.01	27.07	825.3	814.29
MW-0602-S1	9/27/2011	11.65	27.39	825.3	813.65
MW-0602-S1	3/29/2012	11.30	27.20	825.3	814.00
MW-0602-S1	10/9/2012	12.64	27.00	825.3	812.66
MW-0602-S1	3/12/2013	11.62	27.00	825.3	813.68
MW-0602-S1	9/24/2013	12.64	27.20	825.3	812.66
MW-0602-S1	4/22/2014	11.52	24.09	825.3	813.78
MW-0603-B1	3/24/2006	9.70	83.40	826.2	816.50
MW-0603-B1	3/31/2006	8.92	83.40	826.2	817.28
MW-0603-B1	4/28/2006	9.76	NM	826.2	816.44
MW-0603-B1	12/5/2006	8.35	NM	826.2	817.85
MW-0603-B1	3/8/2007	9.64	83.32	826.2	816.56
MW-0603-B1	1/16/2008	12.13	83.48	826.2	814.07
MW-0603-B1	11/11/2008	18.04	83.24	826.2	808.16
MW-0603-B1	2/17/2009	14.69	NM	826.2	811.51
MW-0603-B1	6/12/2009	12.86	NM	826.2	813.34
MW-0603-B1	4/13/2010	11.82	83.38	826.2	814.38
MW-0603-B1	9/5/2010	16.78	83.35	826.2	809.42
MW-0603-B1	4/20/2011	12.27	83.22	826.2	813.93
MW-0603-B1	9/27/2011	14.47	83.55	826.2	811.73
MW-0603-B1	3/10/2016	12.70	83.37	826.2	813.50

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0602-S1	9/3/2014	12.79	27.06	825.3	812.51
MW-0602-S1	3/10/2015	12.04	26.96	825.3	813.26
MW-0602-S1	9/8/2015	NM	NM	825.3	NM
MW-0602-S1	3/10/2016	12.01	27.03	825.3	813.29
MW-0602-S1	9/7/2016	12.02	26.90	826.3	814.28
MW-0602-S1	11/16/2016	13.22	NM	826.3	813.08
MW-0602-S1	3/3/2017	11.37	26.63	824.68	813.31
MW-0602-S1	9/6/2017	11.89	26.81	824.68	812.79
MW-0602-S1	3/6/2018	10.67	26.92	824.68	814.01
MW-0602-S1	9/12/2018	10.54	26.78	824.68	814.14
MW-0602-S1	3/4/2019	11.18	26.71	824.68	813.50
MW-0602-S1	9/6/2019	12.41	26.65	824.68	812.27
MW-0602-S1	3/4/2020	9.45	26.76	824.68	815.23
MW-0602-S1	3/5/2021	12.18	26.60	824.68	812.50
MW-0603-S1	3/24/2006	10.79	24.38	826.09	815.30
MW-0603-S1	3/31/2006	10.02	24.38	826.09	816.07
MW-0603-S1	4/28/2006	10.71	NM	826.09	815.38
MW-0603-S1	12/5/2006	9.59	NM	826.09	816.50
MW-0603-S1	3/8/2007	10.46	24.12	826.09	815.63
MW-0603-S1	1/16/2008	11.06	24.33	826.09	815.03
MW-0603-S1	11/11/2008	14.15	24.15	826.09	811.94
MW-0603-S1	2/17/2009	12.35	NM	826.09	813.74
MW-0603-S1	6/12/2009	11.25	NM	826.09	814.84
MW-0603-S1	4/13/2010	11.06	24.31	826.09	815.03
MW-0603-S1	9/5/2010	13.46	24.20	826.09	812.63
MW-0603-S1	4/20/2011	10.44	24.10	826.09	815.65
MW-0603-S1	9/27/2011	11.53	24.22	826.09	814.56
MW-0603-S1	3/29/2012	11.33	24.15	826.09	814.76
MW-0603-S1	10/9/2012	13.55	24.00	826.09	812.54
MW-0603-S1	3/12/2013	11.85	24.00	826.09	814.24
MW-0603-S1	9/24/2013	12.65	24.18	826.09	813.44
MW-0603-S1	4/22/2014	11.52	24.09	826.09	814.57
MW-0603-S2	3/24/2006	10.82	69.25	826.10	815.28
MW-0603-S2	3/31/2006	9.97	69.25	826.10	816.13
MW-0603-S2	4/28/2006	9.89	NM	826.10	816.21
MW-0603-S2	12/5/2006	8.46	NM	826.10	817.64
MW-0603-S2	3/8/2007	9.78	69.27	826.10	816.32
MW-0603-S2	1/16/2008	12.35	69.41	826.10	813.75
MW-0603-S2	11/11/2008	18.17	69.21	826.10	807.93
MW-0603-S2	2/17/2009	14.83	NM	826.10	811.27
MW-0603-S2	6/12/2009	12.98	NM	826.10	813.12
MW-0603-S2	4/13/2010	11.96	69.35	826.10	814.14
MW-0603-S2	9/5/2010	16.72	69.25	826.10	809.38

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0603-S2	4/20/2011	12.19	69.04	826.10	813.91
MW-0603-S2	9/27/2011	14.39	69.35	826.10	811.71
MW-0603-S2	3/29/2012	12.07	69.28	826.10	814.03
MW-0603-S2	10/9/2012	17.45	69.15	826.10	808.65
MW-0603-S2	3/12/2013	12.45	69.15	826.10	813.65
MW-0603-S2	9/24/2013	15.09	69.29	826.10	811.01
MW-0603-S2	4/22/2014	13.02	70.65	826.10	813.08
MW-0603-S2	9/3/2014	16.67	83.45	826.10	809.43
MW-0603-S2	3/10/2015	11.96	84.05	826.10	814.14
MW-0603-S2	9/8/2015	12.83	84.50	826.10	813.27
MW-0603-S2	9/3/2015	Abandoned Well			
MW-0603-S1	9/3/2014	12.91	24.78	826.09	813.18
MW-0603-S1	3/10/2015	11.96	24.05	826.09	814.13
MW-0603-S1	9/8/2015	12.14	24.07	826.09	813.95
MW-0603-S1	3/10/2016	11.64	24.04	826.09	814.45
MW-0603-S1	9/7/2016	12.27	24.10	827.09	814.82
MW-0603-S1	11/16/2016	12.76	NM	827.09	814.33
MW-0603-S1	3/3/2017	11.29	24.13	825.36	814.07
MW-0603-S1	9/6/2017	11.70	23.99	825.36	813.66
MW-0603-S1	3/6/2018	10.40	24.23	825.36	814.96
MW-0603-S1	9/12/2018	10.29	24.04	825.36	815.07
MW-0603-S1	3/4/2019	10.93	24.04	825.36	814.43
MW-0603-S1	9/6/2019	12.35	24.01	825.36	813.01
MW-0603-S1	3/4/2020	11.03	24.00	825.36	814.33
MW-0603-S1	3/5/2021	12.24	23.91	825.36	813.12
MW-0604-S1	3/22/2006	10.65	29.41	826.28	815.63
MW-0604-S1	3/31/2006	9.87	29.41	826.28	816.41
MW-0604-S1	4/28/2006	10.59	NM	826.28	815.69
MW-0604-S1	12/5/2006	9.45	NM	826.28	816.83
MW-0604-S1	3/8/2007	10.37	28.81	826.28	815.91
MW-0604-S1	1/16/2008	11.15	28.95	826.28	815.13
MW-0604-S1	11/11/2008	14.27	28.73	826.28	812.01
MW-0604-S1	2/17/2009	12.51	NM	826.28	813.77
MW-0604-S1	6/12/2009	11.26	NM	826.28	815.02
MW-0604-S1	10/9/2012	13.73	28.78	826.28	812.55
MW-0604-S1	3/12/2013	11.87	28.78	826.28	814.41
MW-0604-S1	9/24/2013	12.74	28.91	826.28	813.54
MW-0604-S1	4/22/2014	11.59	28.98	826.28	814.69
MW-0604-S1	9/3/2014	13.09	28.41	826.28	813.19
MW-0604-S1	3/10/2015	12.06	28.58	826.28	814.22
MW-0604-S1	9/8/2015	12.13	27.94	826.28	814.15
MW-0604-S1	3/10/2016	11.66	28.18	826.28	814.62
MW-0604-S1	9/7/2016	12.40	28.24	826.28	813.88

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0604-S1	11/16/2016	12.64	NM	826.28	813.64
MW-0604-S1	3/3/2017	11.29	27.70	825.62	814.33
MW-0604-S1	9/6/2017	11.72	27.79	825.62	813.90
MW-0604-S1	3/6/2018	10.31	27.87	825.62	815.31
MW-0604-S1	9/12/2018	10.25	27.83	825.62	815.37
MW-0604-S1	3/4/2019	10.90	27.80	825.62	814.72
MW-0604-S1	9/6/2019	12.38	27.75	825.62	813.24
MW-0604-S1	3/4/2020	11.02	27.80	825.62	814.60
MW-0604-S1	3/5/2021	12.36	27.80	825.62	813.26
MW-0604-S2	3/22/2006	10.02	61.06	826.44	816.42
MW-0604-S2	3/31/2006	9.27	61.06	826.44	817.17
MW-0604-S2	4/28/2006	10.13	NM	826.44	816.31
MW-0604-S2	12/5/2006	8.70	NM	826.44	817.74
MW-0604-S2	3/8/2007	9.93	61.12	826.44	816.51
MW-0604-S2	1/16/2008	12.51	61.21	826.44	813.93
MW-0604-S2	11/11/2008	18.45	61.05	826.44	807.99
MW-0604-S2	2/17/2009	15.02	NM	826.44	811.42
MW-0604-S2	6/12/2009	13.17	NM	826.44	813.27
MW-0604-S2	4/13/2010	12.17	61.10	826.44	814.27
MW-0604-S2	9/5/2010	17.17	61.55	826.44	809.27
MW-0604-S2	4/20/2011	12.63	61.00	826.44	813.81
MW-0604-S2	9/27/2011	14.89	61.32	826.44	811.55
MW-0604-S2	3/29/2012	12.41	61.23	826.44	814.03
MW-0604-S2	10/9/2012	17.88	61.14	826.44	808.56
MW-0604-S2	3/12/2013	13.01	61.14	826.44	813.43
MW-0604-S2	9/24/2013	15.49	61.22	826.44	810.95
MW-0604-S2	4/22/2014	13.49	61.26	826.44	812.95
MW-0605-B1	3/22/2006	10.79	89.55	827.44	816.65
MW-0605-B1	3/31/2006	9.99	89.55	827.44	817.45
MW-0605-B1	4/28/2006	10.95	NM	827.44	816.49
MW-0605-B1	12/5/2006	9.49	NM	827.44	817.95
MW-0605-B1	3/8/2007	10.77	89.53	827.44	816.67
MW-0605-B1	1/16/2008	13.45	89.65	827.44	813.99
MW-0605-B1	11/11/2008	19.44	89.60	827.44	808.00
MW-0605-B1	2/17/2009	16.04	NM	827.44	811.40
MW-0605-B1	6/12/2009	14.11	NM	827.44	813.33
MW-0605-B1	4/13/2010	13.10	89.85	827.44	814.34
MW-0605-B1	9/5/2010	18.20	89.60	827.44	809.24
MW-0605-B1	4/20/2011	13.61	89.50	827.44	813.83
MW-0605-B1	9/27/2011	15.86	89.75	827.44	811.58
MW-0605-B1	8/24/2015	Abandoned Well			
MW-0604-S2	9/3/2014	17.02	61.20	826.44	809.42
MW-0604-S2	3/10/2015	14.59	NM	826.44	811.85

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0604-S2	9/8/2015	12.97	61.11	826.44	813.47
MW-0604-S2	3/10/2016	12.98	NM	826.44	813.46
MW-0604-S2	9/7/2016	15.49	61.24	826.44	810.95
MW-0604-S2	11/16/2016	14.30	NM	826.44	812.14
MW-0604-S2	3/3/2017	11.91	61.05	825.86	813.95
MW-0604-S2	9/6/2017	13.91	61.09	825.86	811.95
MW-0604-S2	3/6/2018	10.91	61.23	825.86	814.95
MW-0604-S2	9/12/2018	11.37	61.23	825.86	814.49
MW-0604-S2	3/4/2019	11.75	61.20	825.86	814.11
MW-0604-S2	9/6/2019	15.70	61.25	825.86	810.16
MW-0604-S2	3/4/2020	10.57	61.27	825.86	815.29
MW-0604-S2	3/5/2021	15.40	61.20	825.86	810.46
MW-0605-S1	3/22/2006	11.23	29.83	827.38	816.15
MW-0605-S1	3/31/2006	10.46	29.83	827.38	816.92
MW-0605-S1	4/28/2006	11.19	NM	827.38	816.19
MW-0605-S1	12/5/2006	9.97	NM	827.38	817.41
MW-0605-S1	3/8/2007	10.98	29.64	827.38	816.40
MW-0605-S1	1/16/2008	11.79	29.71	827.38	815.59
MW-0605-S1	11/11/2008	15.14	29.65	827.38	812.24
MW-0605-S1	2/17/2009	13.42	NM	827.38	813.96
MW-0605-S1	6/12/2009	11.91	NM	827.38	815.47
MW-0605-S1	4/13/2010	11.64	29.65	827.38	815.74
MW-0605-S1	9/5/2010	14.37	29.64	827.38	813.01
MW-0605-S1	4/20/2011	11.20	29.50	827.38	816.18
MW-0605-S1	9/27/2011	12.35	29.82	827.38	815.03
MW-0605-S1	3/29/2012	11.90	29.75	827.38	815.48
MW-0605-S1	10/9/2012	14.59	29.50	827.38	812.79
MW-0605-S1	3/12/2013	12.70	29.50	827.38	814.68
MW-0605-S1	9/24/2013	13.55	29.74	827.38	813.83
MW-0605-S1	4/22/2014	12.23	29.71	827.38	815.15
MW-0605-S1	9/3/2014	13.90	30.62	827.38	813.48
MW-0605-S1	3/10/2015	12.83	29.07	827.38	814.55
MW-0605-S1	9/8/2015	12.93	29.00	827.38	814.45
MW-0605-S1	3/10/2016	12.41	29.15	827.38	814.97
MW-0605-S1	9/7/2016	13.18	29.17	827.38	814.2
MW-0605-S1	11/16/2016	13.49	NM	827.38	813.89
MW-0605-S1	3/3/2017	11.99	28.75	826.78	814.79
MW-0605-S1	9/6/2017	12.45	28.88	826.78	814.33
MW-0605-S1	3/6/2018	10.92	28.90	826.78	815.86
MW-0605-S1	9/12/2018	10.85	28.85	826.78	815.93
MW-0605-S1	3/4/2019	11.53	28.81	826.78	815.25
MW-0605-S1	9/6/2019	13.12	28.90	826.78	813.66
MW-0605-S1	3/4/2020	11.79	28.67	826.78	814.99

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0605-S1	3/5/2021	13.27	28.65	826.78	813.51
MW-0605-S2	3/22/2006	10.87	61.15	827.38	816.51
MW-0605-S2	3/31/2006	10.02	61.15	827.38	817.36
MW-0605-S2	4/28/2006	10.91	NM	827.38	816.47
MW-0605-S2	12/5/2006	9.44	NM	827.38	817.94
MW-0605-S2	3/8/2007	10.72	61.13	827.38	816.66
MW-0605-S2	1/16/2008	13.36	61.26	827.38	814.02
MW-0605-S2	11/11/2008	19.36	61.12	827.38	808.02
MW-0605-S2	2/17/2009	15.97	NM	827.38	811.41
MW-0605-S2	6/12/2009	14.06	NM	827.38	813.32
MW-0605-S2	4/13/2010	13.05	61.18	827.38	814.33
MW-0605-S2	9/5/2010	18.12	61.20	827.38	809.26
MW-0605-S2	4/20/2011	13.55	61.11	827.38	813.83
MW-0605-S2	9/27/2011	15.82	61.35	827.38	811.56
MW-0605-S2	3/29/2012	13.25	61.28	827.38	814.13
MW-0605-S2	10/9/2012	18.86	61.21	827.38	808.52
MW-0605-S2	3/12/2013	14.06	61.21	827.38	813.32
MW-0605-S2	9/24/2013	16.42	61.25	827.38	810.96
MW-0605-S2	4/22/2014	14.38	62.10	827.38	813.00
MW-0605-S2	9/3/2014	18.09	62.32	827.38	809.29
MW-0605-S2	3/10/2015	NM	NM	827.38	NM
MW-0605-S2	9/8/2015	14.02	61.18	827.38	813.36
MW-0605-S2	3/10/2016	13.91	NM	827.38	813.47
MW-0605-S2	9/7/2016	16.51	61.33	827.38	810.87
MW-0605-S2	11/16/2016	15.18	NM	827.38	812.2
MW-0605-S2	3/3/2017	12.72	61.09	826.76	814.04
MW-0605-S2	9/6/2017	14.86	61.25	826.76	811.90
MW-0605-S2	3/6/2018	11.91	61.31	826.76	814.85
MW-0605-S2	9/12/2018	12.22	61.30	826.76	814.54
MW-0605-S2	3/4/2019	12.63	61.28	826.76	814.13
MW-0605-S2	9/6/2019	16.60	61.32	826.76	810.16
MW-0605-S2	3/4/2020	11.38	61.35	826.76	815.38
MW-0605-S2	3/5/2021	16.35	61.30	826.76	810.41
MW-0606-S1	3/23/2006	8.80	31.65	824.10	815.30
MW-0606-S1	3/31/2006	8.03	31.65	824.10	816.07
MW-0606-S1	4/28/2006	8.71	NM	824.10	815.39
MW-0606-S1	12/5/2006	7.67	NM	824.10	816.43
MW-0606-S1	3/8/2007	8.54	31.52	824.10	815.56
MW-0606-S1	11/11/2008	12.36	31.40	824.10	811.74
MW-0606-S1	2/17/2009	10.43	NM	824.10	813.67
MW-0606-S1	6/12/2009	8.38	NM	824.10	815.72
MW-0606-S1	4/13/2010	9.20	31.42	824.10	814.90
MW-0606-S1	10/9/2012	11.72	31.26	824.10	812.38

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0606-S1	3/12/2013	9.89	31.26	824.10	814.21
MW-0606-S1	9/24/2013	10.51	31.34	824.10	813.59
MW-0606-S1	4/22/2014	9.71	31.27	824.10	814.39
MW-0606-S1	9/3/2014	11.11	31.25	824.10	812.99
MW-0606-S1	3/10/2015	10.08	30.91	824.10	814.02
MW-0606-S1	9/8/2015	10.27	29.81	824.10	813.83
MW-0606-S1	3/10/2016	9.69	30.82	824.10	814.41
MW-0606-S1	9/7/2016	10.47	30.73	824.10	813.63
MW-0606-S1	11/16/2016	11.04	NM	824.10	813.06
MW-0606-S1	3/3/2017	9.39	30.71	823.45	814.06
MW-0606-S1	9/6/2017	9.02	30.61	823.45	814.43
MW-0606-S1	3/9/2018	8.51	30.93	823.45	814.94
MW-0606-S1	9/12/2018	8.42	30.68	823.45	815.03
MW-0606-S1	9/6/2019	10.51	30.60	823.45	812.94
MW-0606-S1	3/4/2020	9.05	30.64	823.45	814.40
MW-0606-S1	3/5/2021	10.36	30.51	823.45	813.09
MW-0606-S2	3/23/2006	7.68	58.83	823.97	816.29
MW-0606-S2	3/31/2006	6.93	58.83	823.97	817.04
MW-0606-S2	4/28/2006	8.72	NM	823.97	815.25
MW-0606-S2	12/5/2006	6.35	NM	823.97	817.62
MW-0606-S2	3/8/2007	7.61	58.67	823.97	816.36
MW-0606-S2	11/11/2008	15.92	58.70	823.97	808.05
MW-0606-S2	2/17/2009	12.51	NM	823.97	811.46
MW-0606-S2	6/12/2009	10.68	NM	823.97	813.29
MW-0606-S2	9/5/2010	14.62	59.00	823.97	809.35
MW-0606-S2	4/20/2011	10.15	58.63	823.97	813.82
MW-0606-S2	9/27/2011	12.38	58.90	823.97	811.59
MW-0606-S2	3/29/2012	10.00	58.80	823.97	813.97
MW-0606-S2	10/9/2012	15.34	58.69	823.97	808.63
MW-0606-S2	9/24/2013	13.00	58.85	823.97	810.97
MW-0606-S2	4/22/2014	11.06	58.84	823.97	812.91
MW-0606-S2	9/3/2014	14.46	58.82	823.97	809.51
MW-0606-S2	3/10/2015	12.10	NM	823.97	811.87
MW-0606-S2	9/8/2015	10.65	59.35	823.97	813.32
MW-0606-S2	3/10/2016	10.53	58.83	823.97	813.44
MW-0606-S2	9/7/2016	NM	NM	823.97	Covered
MW-0606-S2	11/16/2016	10.01	NM	823.97	Covered
MW-0606-S2	3/3/2017	9.48	58.84	823.39	813.91
MW-0606-S2	9/6/2017	11.38	58.70	823.39	812.01
MW-0606-S2	3/6/2018	8.49	59.25	823.39	814.90
MW-0606-S2	9/12/2018	8.90	58.78	823.39	814.49
MW-0606-S2	9/6/2019	13.10	58.81	823.39	810.29
MW-0606-S2	3/4/2020	8.21	58.75	823.39	815.18
MW-0606-S2	3/5/2021	12.89	58.81	823.39	810.50

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0606-S2	3/12/013	10.47	58.69	823.97	813.50
MW-0607-S1	3/24/2006	8.55	26.85	822.65	814.10
MW-0607-S1	3/31/2006	7.78	26.85	822.65	814.87
MW-0607-S1	4/28/2006	8.52	NM	822.65	814.13
MW-0607-S1	12/5/2006	7.68	NM	822.65	814.97
MW-0607-S1	3/8/2007	8.33	26.55	822.65	814.32
MW-0607-S1	1/16/2008	8.88	26.68	822.65	813.77
MW-0607-S1	11/11/2008	11.61	26.50	822.65	811.04
MW-0607-S1	2/17/2009	9.72	NM	822.65	812.93
MW-0607-S1	6/12/2009	9.12	NM	822.65	813.53
MW-0607-S1	4/13/2010	9.00	26.50	822.65	813.65
MW-0607-S1	9/5/2010	10.98	26.50	822.65	811.67
MW-0607-S1	4/20/2011	8.49	26.42	822.65	814.16
MW-0607-S1	9/27/2011	9.31	26.40	822.65	813.34
MW-0607-S1	3/29/2012	9.26	26.27	822.65	813.39
MW-0607-S1	10/9/2012	11.05	26.00	822.65	811.60
MW-0607-S1	3/12/2013	9.40	26.00	822.65	813.25
MW-0607-S1	9/24/2013	10.30	26.25	822.65	812.35
MW-0607-S1	4/22/2014	9.53	26.16	822.65	813.12
MW-0607-S1	9/3/2014	10.53	26.23	822.65	812.12
MW-0607-S1	3/10/2015	9.69	26.27	822.65	812.96
MW-0607-S1	9/8/2015	9.82	26.17	822.65	812.83
MW-0607-S1	3/10/2016	9.29	29.14	822.65	813.36
MW-0607-S1	9/7/2016	9.96	26.13	822.65	812.69
MW-0607-S1	11/16/2016	10.98	NM	822.65	811.67
MW-0607-S1	3/3/2017	90.80	26.12	821.93	812.85
MW-0607-S1	9/6/2017	8.51	26.06	821.93	813.42
MW-0607-S1	3/6/2018	8.54	26.25	821.93	813.39
MW-0607-S1	9/12/2018	8.42	26.01	821.93	813.51
MW-0607-S1	3/4/2019	8.90	26.03	821.93	813.03
MW-0607-S1	9/6/2019	10.02	26.03	821.93	811.91
MW-0607-S1	3/4/2020	8.69	26.10	821.93	813.24
MW-0607-S1	3/5/2021	9.73	26.05	821.93	812.20
MW-0607-S2	3/8/2007	7.00	50.51	823.06	816.06
MW-0607-S2	1/16/2008	9.27	50.65	823.06	813.79
MW-0607-S2	11/11/2008	14.91	50.57	823.06	808.15
MW-0607-S2	2/17/2009	11.53	NM	823.06	811.53
MW-0607-S2	6/12/2009	9.83	NM	823.06	813.23
MW-0607-S2	4/13/2010	8.78	50.58	823.06	814.28
MW-0607-S2	9/5/2010	13.63	57.05	823.06	809.43
MW-0607-S2	4/20/2011	9.15	50.47	823.06	813.91
MW-0607-S2	9/27/2011	11.47	50.72	823.06	811.59
MW-0607-S2	3/29/2012	9.21	50.68	823.06	813.85
MW-0607-S2	10/9/2012	14.27	50.66	823.06	808.79
MW-0607-S2	3/12/2013	9.56	50.66	823.06	813.50

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0607-S2	9/24/2013	12.10	50.74	823.06	810.96
MW-0607-S2	4/22/2014	10.16	50.68	823.06	812.90
MW-0607-S2	9/3/2014	13.42	50.66	823.06	809.64
MW-0607-S2	3/10/2015	11.22	NM	823.06	811.84
MW-0607-S2	9/8/2015	9.91	46.85	823.06	813.15
MW-0607-S2	3/10/2016	9.77	50.69	823.06	813.29
MW-0607-S2	9/7/2016	12.05	50.89	823.06	811.01
MW-0607-S2	11/16/2016	11.03	NM	823.06	812.03
MW-0607-S2	3/3/2017	8.78	50.73	822.35	813.57
MW-0607-S2	9/6/2017	10.41	50.66	822.35	811.94
MW-0607-S2	3/6/2018	7.69	50.75	822.35	814.66
MW-0607-S2	9/12/2018	8.05	50.65	822.35	814.30
MW-0607-S2	3/4/2019	8.50	50.68	822.35	813.85
MW-0607-S2	9/6/2019	12.14	50.68	822.35	810.21
MW-0607-S2	3/4/2020	7.51	50.76	822.35	814.84
MW-0607-S2	3/5/2021	11.83	50.72	822.35	810.52
MW-0608-S1	3/23/2006	11.74	30.81	825.97	814.23
MW-0608-S1	3/31/2006	10.97	30.81	825.97	815.00
MW-0608-S1	4/28/2006	11.66	NM	825.97	814.31
MW-0608-S1	12/5/2006	10.73	NM	825.97	815.24
MW-0608-S1	3/8/2007	11.43	30.38	825.97	814.54
MW-0608-S1	1/16/2008	11.94	30.45	825.97	814.03
MW-0608-S1	11/11/2008	14.67	30.20	825.97	811.30
MW-0608-S1	2/17/2009	12.93	NM	825.97	813.04
MW-0608-S1	6/12/2009	12.27	NM	825.97	813.70
MW-0608-S1	4/13/2010	12.13	30.11	825.97	813.84
MW-0608-S1	9/5/2010	14.08	29.96	825.97	811.89
MW-0608-S1	4/20/2011	11.50	29.90	825.97	814.47
MW-0608-S1	9/27/2011	12.38	30.00	825.97	813.59
MW-0608-S1	3/29/2012	12.19	30.02	825.97	813.78
MW-0608-S1	10/9/2012	14.10	29.60	825.97	811.87
MW-0608-S1	3/12/2013	12.42	29.60	825.97	813.55
MW-0608-S1	9/24/2013	13.35	29.40	825.97	812.62
MW-0608-S1	4/22/2014	12.47	29.26	825.97	813.50
MW-0608-S1	9/3/2014	13.58	28.94	825.97	812.39
MW-0608-S1	3/10/2015	12.70	28.73	825.97	813.27
MW-0608-S1	9/8/2015	12.93	28.58	825.97	813.04
MW-0608-S1	3/10/2016	12.38	28.62	825.97	813.59
MW-0608-S1	9/7/2016	13.04	28.37	825.97	812.93
MW-0608-S1	11/16/2016	13.17	NM	825.97	812.80
MW-0608-S1	3/3/2017	12.14	28.29	825.26	813.12
MW-0608-S1	9/6/2017	12.59	28.23	825.26	812.67
MW-0608-S1	3/6/2018	11.47	28.53	825.26	813.79
MW-0608-S1	9/12/2018	11.34	28.22	825.26	813.92
MW-0608-S1	3/4/2019	11.85	28.19	825.26	813.41

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0608-S1	9/6/2019	13.02	28.13	825.26	812.24
MW-0608-S1	3/4/2020	11.76	28.20	825.26	813.50
MW-0608-S1	3/5/2021	12.80	27.99	825.26	812.46
MW-0608-S2	3/23/2006	9.71	67.75	825.97	816.26
MW-0608-S2	3/31/2006	8.86	67.75	825.97	817.11
MW-0608-S2	4/28/2006	9.76	NM	825.97	816.21
MW-0608-S2	12/5/2006	8.43	NM	825.97	817.54
MW-0608-S2	3/8/2007	9.70	67.76	825.97	816.27
MW-0608-S2	1/16/2008	12.10	68.91	825.97	813.87
MW-0608-S2	11/11/2008	17.84	67.80	825.97	808.13
MW-0608-S2	2/17/2009	14.45	NM	825.97	811.52
MW-0608-S2	6/12/2009	12.68	NM	825.97	813.29
MW-0608-S2	4/13/2010	11.59	67.85	825.97	814.38
MW-0608-S2	9/5/2010	16.55	68.25	825.97	809.42
MW-0608-S2	4/20/2011	12.12	67.70	825.97	813.85
MW-0608-S2	9/27/2011	14.31	67.99	825.97	811.66
MW-0608-S2	3/29/2012	11.90	67.90	825.97	814.07
MW-0608-S2	10/9/2012	17.22	67.75	825.97	808.75
MW-0608-S2	3/21/2013	12.43	67.75	825.97	813.54
MW-0608-S2	9/24/2013	14.96	67.04	825.97	811.01
MW-0608-S2	4/22/2014	13.02	68.94	825.97	812.95
MW-0608-S2	9/3/2014	16.41	67.81	825.97	809.56
MW-0608-S2	3/10/2015	14.10	NM	825.97	811.87
MW-0608-S2	9/8/2015	12.80	68.73	825.97	813.17
MW-0608-S2	3/10/2016	12.48	67.96	825.97	813.49
MW-0608-S2	9/7/2016	15.17	67.91	825.97	810.8
MW-0608-S2	11/16/2016	13.82	NM	825.97	812.15
MW-0608-S2	3/3/2017	11.52	68.01	825.19	813.67
MW-0608-S2	9/6/2017	13.31	67.95	825.19	811.88
MW-0608-S2	3/6/2018	10.63	68.38	825.19	814.56
MW-0608-S2	9/12/2018	10.91	67.90	825.19	814.28
MW-0608-S2	3/4/2019	11.34	67.90	825.19	813.85
MW-0608-S2	9/6/2019	15.10	67.92	825.19	810.09
MW-0608-S2	3/4/2020	10.26	68.00	825.19	814.93
MW-0608-S2	3/5/2021	14.84	67.92	825.19	810.35
MW-0609-S1	3/23/2006	9.49	28.45	822.75	813.26
MW-0609-S1	3/31/2006	9.17	28.45	822.75	813.58
MW-0609-S1	4/28/2006	9.47	NM	822.75	813.28
MW-0609-S1	12/5/2006	8.62	NM	822.75	814.13
MW-0609-S1	3/9/2007	9.15	27.05	822.75	813.60
MW-0609-S1	1/16/2008	9.45	27.40	822.75	813.30
MW-0609-S1	11/11/2008	11.81	27.05	822.75	810.94
MW-0609-S1	2/17/2009	10.22	NM	822.75	812.53
MW-0609-S1	6/12/2009	9.73	NM	822.75	813.02
MW-0609-S1	4/13/2010	9.84	26.99	822.75	812.91

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0609-S1	9/5/2010	11.35	27.05	822.75	811.40
MW-0609-S1	4/20/2011	9.13	27.00	822.75	813.62
MW-0609-S1	9/27/2011	9.85	27.04	822.75	812.90
MW-0609-S1	3/29/2012	9.76	27.11	822.75	812.99
MW-0609-S1	10/9/2012	11.31	26.80	822.75	811.44
MW-0609-S1	3/12/2013	18.78	26.80	822.75	803.97
MW-0609-S1	9/24/2013	10.64	27.00	822.75	812.11
MW-0609-S1	4/22/2014	10.00	26.93	822.75	812.75
MW-0609-S1	9/3/2014	10.84	26.83	822.75	811.91
MW-0609-S1	9/8/2015	10.32	26.87	822.75	812.43
MW-0609-S1	3/10/2016	9.86	26.77	822.75	812.89
MW-0609-S1	9/7/2016	10.43	26.68	822.75	812.32
MW-0609-S1	11/16/2016	10.83	NM	822.75	811.92
MW-0609-S1	3/3/2017	9.67	26.65	822.00	812.33
MW-0609-S1	9/6/2017	10.15	26.60	822.00	811.85
MW-0609-S1	3/6/2018	NM	NM	822.00	NM
MW-0609-S1	9/12/2018	9.05	25.75	822.00	812.95
MW-0609-S1	3/4/2019	9.50	25.80	822.00	812.50
MW-0609-S1	9/6/2019	10.01	25.82	822.00	811.99
MW-0609-S1	3/4/2020	9.30	25.76	822.00	812.70
MW-0609-S1	3/5/2021	10.11	25.81	822	811.89
MW-0609-S2	12/5/2006	5.68	NM	823.09	817.41
MW-0609-S2	3/8/2007	6.93	61.32	823.09	816.16
MW-0609-S2	1/16/2008	9.24	61.44	823.09	813.85
MW-0609-S2	11/11/2008	14.97	61.30	823.09	808.12
MW-0609-S2	2/17/2009	11.60	NM	823.09	811.49
MW-0609-S2	6/12/2009	9.86	NM	823.09	813.23
MW-0609-S2	4/13/2010	8.77	62.43	823.09	814.32
MW-0609-S2	9/5/2010	13.69	61.45	823.09	809.40
MW-0609-S2	4/20/2011	9.22	61.30	823.09	813.87
MW-0609-S2	9/27/2011	11.52	61.59	823.09	811.57
MW-0609-S2	3/29/2012	9.15	61.52	823.09	813.94
MW-0609-S2	10/9/2012	14.36	26.80	823.09	808.73
MW-0609-S2	3/12/2013	9.62	26.80	823.09	813.47
MW-0609-S2	9/24/2013	12.15	61.54	823.09	810.94
MW-0609-S2	4/22/2014	10.21	61.49	823.09	812.88
MW-0609-S2	9/3/2014	13.53	61.51	823.09	809.56
MW-0609-S2	3/10/2015	11.23	NM	823.09	811.86
MW-0609-S2	9/8/2015	10.10	62.50	823.09	812.99
MW-0609-S2	3/10/2016	9.65	61.53	823.09	813.44
MW-0609-S2	9/7/2016	12.37	61.43	823.09	810.72
MW-0609-S2	11/16/2016	10.96	NM	823.09	812.13
MW-0609-S2	3/3/2017	8.73	61.53	822.46	813.73
MW-0609-S2	9/6/2017	10.50	61.52	822.46	811.96
MW-0609-S2	3/6/2018	7.72	61.63	822.46	814.74

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0609-S2	9/12/2018	6.11	61.45	822.46	816.35
MW-0609-S2	3/4/2019	8.48	61.43	822.46	813.98
MW-0609-S2	9/6/2019	12.24	61.50	822.46	810.22
MW-0609-S2	3/4/2020	7.45	61.54	822.46	815.01
MW-0609-S2	3/5/2021	11.93	61.55	822.46	810.53
MW-0610-S1	12/5/2006	8.87	NM	822.55	813.68
MW-0610-S1	3/8/2007	9.42	31.55	822.55	813.13
MW-0610-S1	1/16/2008	9.97	31.59	822.55	812.58
MW-0610-S1	11/11/2008	11.85	31.46	822.55	810.70
MW-0610-S1	2/17/2009	10.39	NM	822.55	812.16
MW-0610-S1	6/12/2009	10.07	NM	822.55	812.48
MW-0610-S1	4/13/2010	10.28	31.49	822.55	812.27
MW-0610-S1	9/5/2010	11.55	31.65	822.55	811.00
MW-0610-S1	4/20/2011	9.55	31.42	822.55	813.00
MW-0610-S1	9/27/2011	11.18	31.68	822.55	811.37
MW-0610-S1	3/29/2012	10.13	31.64	822.55	812.42
MW-0610-S1	10/9/2012	11.39	31.44	822.55	811.16
MW-0610-S1	3/12/2013	10.16	31.44	822.55	812.39
MW-0610-S1	9/24/2013	10.85	31.63	822.55	811.70
MW-0610-S1	4/22/2014	9.45	31.65	822.55	813.10
MW-0610-S1	9/3/2014	11.06	31.59	822.55	811.49
MW-0610-S1	3/10/2015	10.41	31.64	822.55	812.14
MW-0610-S1	9/8/2015	10.59	31.67	822.55	811.96
MW-0610-S1	3/10/2016	10.11	31.65	822.55	812.44
MW-0610-S1	9/7/2016	10.78	31.66	822.55	811.77
MW-0610-S1	11/16/2016	11.07	NM	822.55	811.48
MW-0610-S1	3/3/2017	9.89	31.67	821.78	811.89
MW-0610-S1	9/6/2017	10.28	31.61	821.78	811.50
MW-0610-S1	3/6/2018	9.60	31.86	821.78	812.18
MW-0610-S1	9/12/2018	9.28	31.65	821.78	812.50
MW-0610-S1	3/4/2019	9.65	31.60	821.78	812.13
MW-0610-S1	9/6/2019	10.73	31.62	821.78	811.05
MW-0610-S1	3/4/2020	9.60	31.69	821.78	812.18
MW-0610-S1	3/5/2021	10.30	31.69	821.78	811.48
MW-0611-S1	12/5/2006	4.97	NM	821.77	816.80
MW-0611-S1	3/8/2007	7.45	17.60	821.77	814.32
MW-0611-S1	1/16/2008	8.06	17.70	821.77	813.71
MW-0611-S1	2/17/2009	11.15	NM	821.77	810.62
MW-0611-S1	6/12/2009	10.00	NM	821.77	811.77
MW-0611-S1	4/13/2010	8.85	17.60	821.77	812.92
MW-0611-S1	9/5/2010	12.67	17.65	821.77	809.10
MW-0611-S1	10/9/2012	Well covered with debris.			
MW-0611-S1	11/16/2016	10.72	NM	821.77	816.80
MW-0611-S1	3/3/2017	8.65	17.76	818.04	809.39
MW-0611-S1	9/6/2017	Well covered with debris.			

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0611-S1	3/6/2018	7.31	17.82	818.04	810.73
MW-0611-S1	9/12/2018	6.05	17.60	818.04	811.99
MW-0611-S1	9/6/2019	9.69	17.40	818.04	808.35
MW-0611-S1R	3/4/2020	7.90	17.65	820.91	813.01
MW-0611-S1R	3/5/2021	10.12	17.86	820.91	810.79
MW-0612-S1	12/5/2006	9.13	NM	823.85	814.72
MW-0612-S1	3/8/2007	8.90	27.12	823.85	814.95
MW-0612-S1	1/16/2008	9.50	27.25	823.85	814.35
MW-0612-S1	11/11/2008	12.44	27.15	823.85	811.41
MW-0612-S1	2/17/2009	10.59	NM	823.85	813.26
MW-0612-S1	6/12/2009	9.71	NM	823.85	814.14
MW-0612-S1	3/29/2012	9.79	27.30	823.85	814.06
MW-0612-S1	10/9/2012	11.84	27.10	823.85	812.01
MW-0612-S1	3/12/2013	10.10	27.10	823.85	813.75
MW-0612-S1	9/24/2013	10.49	27.32	823.85	813.36
MW-0612-S1	4/22/2014	10.03	27.30	823.85	813.82
MW-0612-S1	9/3/2014	11.29	27.31	823.85	812.56
MW-0612-S1	3/10/2015	10.30	27.30	823.85	813.55
MW-0612-S1	9/8/2015	10.52	27.33	823.85	813.33
MW-0612-S1	3/10/2016	9.95	27.33	823.85	813.9
MW-0612-S1	9/7/2016	10.66	27.33	823.85	813.19
MW-0612-S1	11/16/2016	10.98	NM	823.85	812.87
MW-0612-S1	3/3/2017	9.70	27.34	823.14	813.44
MW-0612-S1	9/6/2017	10.12	27.30	823.14	813.02
MW-0612-S1	3/6/2018	8.93	27.39	823.14	814.21
MW-0612-S1	9/12/2018	8.84	27.30	823.14	814.30
MW-0612-S1	3/4/2019	9.38	27.29	823.14	813.76
MW-0612-S1	9/6/2019	10.65	27.30	823.14	812.49
MW-0612-S1	3/4/2020	9.29	27.38	823.14	813.85
MW-0612-S1	3/5/2021	10.48	27.35	823.14	812.66
MW-0612-S2	12/5/2006	6.34	NM	823.84	817.50
MW-0612-S2	3/8/2007	7.59	54.94	823.84	816.25
MW-0612-S2	1/16/2008	10.00	55.10	823.84	813.84
MW-0612-S2	11/11/2008	15.74	55.00	823.84	808.10
MW-0612-S2	2/17/2009	12.34	NM	823.84	811.50
MW-0612-S2	6/12/2009	10.57	NM	823.84	813.27
MW-0612-S2	3/29/2012	9.78	55.14	823.84	814.06
MW-0612-S2	10/9/2012	15.14	54.90	823.84	808.70
MW-0612-S2	3/12/2013	10.35	54.90	823.84	813.49
MW-0612-S2	9/24/2013	12.57	55.15	823.84	811.27
MW-0612-S2	4/22/2014	10.91	55.11	823.84	812.93
MW-0612-S2	9/3/2014	14.28	55.07	823.84	809.56
MW-0612-S2	3/10/2015	11.96	NM	823.84	811.88
MW-0612-S2	9/8/2015	10.60	54.65	823.84	813.24
MW-0612-S2	3/10/2016	10.38	55.98	823.84	813.46

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0612-S2	9/7/2016	12.87	55.14	823.84	810.97
MW-0612-S2	11/16/2016	11.71	NM	823.84	812.13
MW-0612-S2	3/3/2017	9.43	55.18	823.14	813.71
MW-0612-S2	9/6/2017	11.23	55.11	823.14	811.91
MW-0612-S2	3/6/2018	8.43	55.62	823.14	814.71
MW-0612-S2	9/12/2018	8.78	55.11	823.14	814.36
MW-0612-S2	3/4/2019	9.17	55.11	823.14	813.97
MW-0612-S2	9/6/2019	12.98	55.11	823.14	810.16
MW-0612-S2	3/4/2020	8.11	55.20	823.14	815.03
MW-0612-S2	3/5/2021	12.71	55.16	823.14	810.43
MW-0613-S1	12/5/2006	5.87	NM	822.03	816.16
MW-0613-S1	3/8/2007	6.72	25.36	822.03	815.31
MW-0613-S1	1/16/2008	7.40	25.50	822.03	814.63
MW-0613-S1	11/11/2008	10.57	25.39	822.03	811.46
MW-0613-S1	2/17/2009	8.53	NM	822.03	813.50
MW-0613-S1	6/12/2009	7.61	NM	822.03	814.42
MW-0613-S1	4/13/2010	7.40	25.40	822.03	814.63
MW-0613-S1	9/5/2010	9.85	25.40	822.03	812.18
MW-0613-S1	4/20/2011	6.79	25.58	822.03	815.24
MW-0613-S1	9/27/2011	7.84	25.58	822.03	814.19
MW-0613-S1	3/29/2012	7.53	25.34	822.03	814.50
MW-0613-S1	10/9/2012	9.96	25.37	822.03	812.07
MW-0613-S1	3/12/2013	8.01	25.37	822.03	814.02
MW-0613-S1	9/24/2013	9.03	25.55	822.03	813.00
MW-0613-S1	4/22/2014	7.97	25.55	822.03	814.06
MW-0613-S1	9/3/2014	9.34	25.55	822.03	812.69
MW-0613-S1	3/10/2015	8.32	24.81	822.03	813.71
MW-0613-S1	9/8/2015	8.49	25.61	822.03	813.54
MW-0613-S1	3/10/2016	7.86	25.78	822.03	814.17
MW-0613-S1	9/7/2016	8.67	25.58	822.03	813.36
MW-0613-S1	11/16/2016	8.76	NM	822.03	813.27
MW-0613-S1	3/3/2017	7.61	25.60	821.47	813.86
MW-0613-S1	9/6/2017	8.02	25.59	821.47	813.45
MW-0613-S1	3/6/2018	8.76	25.77	821.47	812.71
MW-0613-S1	9/12/2018	6.66	25.55	821.47	814.81
MW-0613-S1	3/4/2019	7.30	25.54	821.47	814.17
MW-0613-S1	9/6/2019	8.75	25.60	821.47	812.72
MW-0613-S1	3/4/2020	7.20	25.66	821.47	814.27
MW-0613-S1	3/5/2021	8.54	25.62	821.47	812.93
MW-0614-S2	12/5/2006	9.05	NM	826.81	817.76
MW-0614-S2	3/8/2007	10.33	57.68	826.81	816.48
MW-0614-S2	1/16/2008	13.00	57.80	826.81	813.81
MW-0614-S2	11/11/2008	18.81	57.55	826.81	808.00
MW-0614-S2	2/17/2009	15.45	NM	826.81	811.36
MW-0614-S2	6/12/2009	13.58	NM	826.81	813.23

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0614-S2	4/13/2010	12.58	57.80	826.81	814.23
MW-0614-S2	9/5/2010	17.57	58.05	826.81	809.24
MW-0614-S2	4/20/2011	12.97	57.65	826.81	813.84
MW-0614-S2	9/27/2011	15.21	57.90	826.81	811.60
MW-0614-S2	3/29/2012	12.84	57.85	826.81	813.97
MW-0614-S2	10/9/2012	18.27	57.70	826.81	808.54
MW-0614-S2	3/12/2013	13.25	57.70	826.81	813.56
MW-0614-S2	9/24/2013	15.91	57.91	826.81	810.90
MW-0614-S2	4/22/2014	13.78	57.87	826.81	813.03
MW-0614-S2	9/3/2014	16.43	57.85	826.81	810.38
MW-0614-S2	3/10/2015	15.13	NM	826.81	811.68
MW-0614-S2	9/8/2015	13.36	57.95	826.81	813.45
MW-0614-S2	3/10/2016	13.41	57.88	826.81	813.4
MW-0614-S2	9/7/2016	15.91	57.49	826.81	810.9
MW-0614-S2	11/16/2016	14.86	NM	826.81	811.95
MW-0614-S2	3/3/2017	12.22	57.93	826.22	814.00
MW-0614-S2	9/6/2017	14.30	57.84	826.22	811.92
MW-0614-S2	3/6/2018	11.38	58.44	826.22	814.84
MW-0614-S2	9/12/2018	11.71	57.82	826.22	814.51
MW-0614-S2	3/4/2019	12.20	57.85	826.22	814.02
MW-0614-S2	9/6/2019	16.18	57.90	826.22	810.04
MW-0614-S2	3/4/2020	11.00	57.91	826.22	815.22
MW-0614-S2	3/5/2021	15.86	57.92	826.22	810.36
MW-0616-S1	12/5/2006	6.58	NM	822.06	815.48
MW-0616-S1	3/8/2007	7.11	24.36	822.06	814.95
MW-0616-S1	1/16/2008	7.47	24.50	822.06	814.59
MW-0616-S1	11/11/2008	9.84	24.25	822.06	812.22
MW-0616-S1	2/17/2009	8.31	NM	822.06	813.75
MW-0616-S1	6/12/2009	7.53	NM	822.06	814.53
MW-0616-S1	4/13/2010	7.49	24.30	822.06	814.57
MW-0616-S1	9/5/2010	9.28	24.25	822.06	812.78
MW-0616-S1	4/20/2011	6.39	24.22	822.06	815.67
MW-0616-S1	9/27/2011	7.53	24.40	822.06	814.53
MW-0616-S1	3/29/2012	7.68	24.53	822.06	814.38
MW-0616-S1	10/9/2012	9.32	24.19	822.06	812.74
MW-0616-S1	3/12/2013	8.09	24.19	822.06	813.97
MW-0616-S1	9/24/2013	8.59	24.24	822.06	813.47
MW-0616-S1	4/22/2014	7.83	24.24	822.06	814.23
MW-0616-S1	9/3/2014	8.70	24.21	822.06	813.36
MW-0616-S1	3/10/2015	7.97	22.50	822.06	814.09
MW-0616-S1	9/8/2015	8.29	24.21	822.06	813.77
MW-0616-S1	3/10/2016	7.79	24.17	822.06	814.27
MW-0616-S1	9/7/2016	14.49	24.19	822.06	807.57
MW-0616-S1	11/16/2016	8.87	NM	822.06	813.19
MW-0616-S1	3/3/2017	7.73	24.02	821.29	813.56

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0616-S1	9/6/2017	7.84	24.00	821.29	813.45
MW-0616-S1	3/6/2018	7.12	24.24	821.29	814.17
MW-0616-S1	9/12/2018	6.94	24.09	821.29	814.35
MW-0616-S1	3/4/2019	7.43	24.05	821.29	813.86
MW-0616-S1	9/6/2019	8.75	24.02	821.29	812.54
MW-0616-S1	3/4/2020	7.51	24.10	821.29	813.78
MW-0616-S1	3/5/2021	8.26	23.97	821.29	813.03
MW-0617-S1	3/8/2007	11.18	29.36	826.47	815.29
MW-0617-S1	1/16/2008	11.90	29.50	826.47	814.57
MW-0617-S1	11/11/2008	14.87	29.40	826.47	811.60
MW-0617-S1	2/17/2009	13.07	NM	826.47	813.40
MW-0617-S1	6/12/2009	12.03	NM	826.47	814.44
MW-0617-S1	10/9/2012	14.27	29.41	826.47	812.20
MW-0617-S1	3/12/2013	12.64	29.41	826.47	813.83
MW-0617-S1	9/24/2013	13.38	29.50	826.47	813.09
MW-0617-S1	4/22/2014	12.32	29.47	826.47	814.15
MW-0617-S1	9/3/2014	13.63	29.51	826.47	812.84
MW-0617-S1	3/10/2015	12.72	29.49	826.47	813.75
MW-0617-S1	9/8/2015	12.89	29.30	826.47	813.58
MW-0617-S1	3/10/2016	12.37	29.58	826.47	814.1
MW-0617-S1	9/7/2016	13.05	29.57	826.47	813.42
MW-0617-S1	11/16/2016	13.32	NM	826.47	813.15
MW-0617-S1	3/3/2017	12.04	28.25	826.10	814.06
MW-0617-S1	9/6/2017	12.47	29.50	826.1	813.63
MW-0617-S1	3/6/2018	10.21	29.49	826.1	815.89
MW-0617-S1	9/12/2018	11.08	29.45	826.1	815.02
MW-0617-S1	3/4/2019	11.72	29.49	826.1	814.38
MW-0617-S1	9/6/2019	13.05	29.50	826.1	813.05
MW-0617-S1	3/4/2020	11.72	29.43	826.1	814.38
MW-0617-S1	3/5/2021	12.97	29.54	826.1	813.13
MW-0617-S2	3/8/2007	10.21	63.37	826.66	816.45
MW-0617-S2	1/16/2008	12.80	63.15	826.66	813.86
MW-0617-S2	11/11/2008	18.68	63.20	826.66	807.98
MW-0617-S2	2/17/2009	15.33	NM	826.66	811.33
MW-0617-S2	6/12/2009	13.44	NM	826.66	813.22
MW-0617-S2	6/12/2009	13.44	NM	826.66	813.22
MW-0617-S2	3/10/2016	13.02	NM	826.66	813.64
MW-0617-S2	9/7/2016	15.01	63.22	826.66	811.65
MW-0617-S2	11/16/2016	14.57	63.45	826.66	812.09
MW-0617-S2	3/3/2017	12.22	62.98	826.02	813.80
MW-0617-S2	9/6/2017	14.18	63.27	826.02	811.84
MW-0617-S2	3/6/2018	11.26	62.83	826.02	814.76
MW-0617-S2	9/12/2018	Unable to locate.			
MW-0617-S2	3/4/2019	12.00	62.75	826.02	814.02
MW-0617-S2	9/6/2019	15.85	62.90	826.02	810.17

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0617-S2	3/4/2020	10.83	62.80	826.02	815.19
MW-0617-S2	3/5/2021	15.66	62.98	826.02	810.36
MW-0618-S1	12/5/2006	8.13	NM	824.84	816.71
MW-0618-S1	3/8/2007	9.08	27.00	824.84	815.76
MW-0618-S1	1/16/2008	9.72	27.12	824.84	815.12
MW-0618-S1	11/11/2008	13.07	27.05	824.84	811.77
MW-0618-S1	2/17/2009	11.09	NM	824.84	813.75
MW-0618-S1	6/12/2009	9.94	NM	824.84	814.90
MW-0618-S1	4/13/2010	9.73	27.31	824.84	815.11
MW-0618-S1	9/5/2010	12.32	27.05	824.84	812.52
MW-0618-S1	4/20/2011	9.13	26.99	824.84	815.71
MW-0618-S1	9/27/2011	10.28	27.20	824.84	814.56
MW-0618-S1	3/29/2012	10.06	27.19	824.84	814.78
MW-0618-S1	10/9/2012	12.43	26.99	824.84	812.41
MW-0618-S1	3/12/2013	10.51	26.99	824.84	814.33
MW-0618-S1	9/24/2013	11.48	27.18	824.84	813.36
MW-0618-S1	4/22/2014	10.28	27.17	824.84	814.56
MW-0618-S1	9/3/2014	11.78	27.18	824.84	813.06
MW-0618-S1	3/10/2015	10.68	NM	824.84	814.16
MW-0618-S1	9/8/2015	10.93	27.19	824.84	813.91
MW-0618-S1	3/10/2016	10.25	27.18	824.84	814.59
MW-0618-S1	9/7/2016	11.09	27.17	824.84	813.75
MW-0618-S1	11/16/2016	16.59	NM	824.84	808.25
MW-0618-S1	3/3/2017	10.01	27.21	824.22	814.21
MW-0618-S1	9/6/2017	10.43	27.20	824.22	813.79
MW-0618-S1	3/6/2018	9.10	27.24	824.22	815.12
MW-0618-S1	9/12/2018	8.86	27.20	824.22	815.36
MW-0618-S1	3/4/2019	9.62	27.15	824.22	814.60
MW-0618-S1	9/6/2019	Well access blocked via dumpster.			
MW-0618-S1	3/4/2020	9.65	27.22	824.22	814.57
MW-0618-S1	3/5/2021	11.07	27.21	824.22	813.15
MW-0619-S1	12/5/2006	10.13	NM	827.46	817.33
MW-0619-S1	3/8/2007	11.12	26.07	827.46	816.34
MW-0619-S1	1/16/2008	11.88	26.20	827.46	815.58
MW-0619-S1	11/11/2008	15.29	26.10	827.46	812.17
MW-0619-S1	2/17/2009	13.51	NM	827.46	813.95
MW-0619-S1	6/12/2009	12.03	NM	827.46	815.43
MW-0619-S1	10/9/2012	14.69	26.07	827.46	812.77
MW-0619-S1	3/12/2013	12.85	26.07	827.46	814.61
MW-0619-S1	9/24/2013	13.65	26.25	827.46	813.81
MW-0619-S1	4/22/2014	12.34	26.24	827.46	815.12
MW-0619-S1	9/3/2014	14.02	26.26	827.46	813.44
MW-0619-S1	3/10/2015	12.93	26.24	827.46	814.53
MW-0619-S1	9/8/2015	13.05	26.26	827.46	814.41
MW-0619-S1	3/10/2016	12.55	26.33	827.46	814.91

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0619-S1	9/7/2016	13.33	26.21	827.46	814.13
MW-0619-S1	11/16/2016	13.61	NM	827.46	813.85
MW-0619-S1	3/3/2017	12.07	26.02	826.12	814.05
MW-0619-S1	9/6/2017	12.57	26.26	826.12	813.55
MW-0619-S1	3/6/2018	11.07	26.22	826.12	815.05
MW-0619-S1	9/12/2018	11.00	26.20	826.12	815.12
MW-0619-S1	3/4/2019	11.68	26.23	826.12	814.44
MW-0619-S1	9/6/2019	13.25	26.20	826.12	812.87
MW-0619-S1	3/4/2020	11.88	26.20	826.12	814.24
MW-0619-S1	3/5/2021	13.29	26.20	826.12	812.83
MW-0620-S1	12/5/2006	9.94	NM	827.39	817.45
MW-0620-S1	3/8/2007	10.97	18.36	827.39	816.42
MW-0620-S1	1/16/2008	11.78	18.46	827.39	815.61
MW-0620-S1	11/11/2008	15.15	18.45	827.39	812.24
MW-0620-S1	2/17/2009	13.41	NM	827.39	813.98
MW-0620-S1	6/12/2009	11.89	NM	827.39	815.50
MW-0620-S1	4/13/2010	11.60	18.39	827.39	815.79
MW-0620-S1	9/5/2010	13.85	18.40	827.39	813.54
MW-0620-S1	4/20/2011	11.07	18.34	827.39	816.32
MW-0620-S1	9/27/2011	12.19	18.55	827.39	815.20
MW-0620-S1	3/29/2012	11.95	18.50	827.39	815.44
MW-0620-S1	10/9/2012	14.60	19.38	827.39	812.79
MW-0620-S1	3/12/2013	12.82	19.38	827.39	814.57
MW-0620-S1	9/24/2013	13.55	18.54	827.39	813.84
MW-0620-S1	4/22/2014	12.19	18.52	827.39	815.20
MW-0620-S1	9/3/2014	13.15	18.52	827.39	814.24
MW-0620-S1	3/10/2015	13.17	18.53	827.39	814.22
MW-0620-S1	9/8/2015	12.97	18.32	827.39	814.42
MW-0620-S1	3/10/2016	12.31	18.62	827.39	815.08
MW-0620-S1	9/7/2016	13.23	18.55	827.39	814.16
MW-0620-S1	11/16/2016	13.49	NM	827.39	813.9
MW-0620-S1	3/3/2017	11.88	18.30	826.86	814.98
MW-0620-S1	9/6/2017	12.47	18.83	826.86	814.39
MW-0620-S1	3/6/2018	9.94	18.54	826.86	816.92
MW-0620-S1	9/12/2018	10.40	18.50	826.86	816.46
MW-0620-S1	3/4/2019	11.51	18.54	826.86	815.35
MW-0620-S1	9/6/2019	13.13	18.50	826.86	813.73
MW-0620-S1	3/4/2020	11.11	18.47	826.86	815.75
MW-0620-S1	3/5/2021	12.31	18.52	826.86	814.55
MW-0621-S1	12/5/2006	9.53	NM	826.72	817.19
MW-0621-S1	3/8/2007	10.49	24.55	826.72	816.23
MW-0621-S1	1/16/2008	11.19	24.66	826.72	815.53
MW-0621-S1	11/11/2008	14.62	24.58	826.72	812.10
MW-0621-S1	2/17/2009	12.84	NM	826.72	813.88
MW-0621-S1	6/12/2009	11.39	NM	826.72	815.33

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0621-S1	4/13/2010	11.15	24.63	826.72	815.57
MW-0621-S1	9/5/2010	13.86	24.62	826.72	812.86
MW-0621-S1	4/20/2011	10.68	24.54	826.72	816.04
MW-0621-S1	9/27/2011	11.81	24.78	826.72	814.91
MW-0621-S1	3/29/2012	11.47	24.71	826.72	815.25
MW-0621-S1	10/9/2012	14.05	24.61	826.72	812.67
MW-0621-S1	3/12/2013	12.19	24.61	826.72	814.53
MW-0621-S1	9/24/2013	13.00	24.73	826.72	813.72
MW-0621-S1	4/22/2014	11.71	24.72	826.72	815.01
MW-0621-S1	9/3/2014	13.31	24.74	826.72	813.41
MW-0621-S1	3/10/2015	12.28	24.73	826.72	814.44
MW-0621-S1	9/8/2015	12.38	24.53	826.72	814.34
MW-0621-S1	3/10/2016	11.90	24.85	826.72	814.82
MW-0621-S1	9/7/2016	12.76	24.76	826.72	813.96
MW-0621-S1	11/16/2016	12.92	NM	826.72	813.80
MW-0621-S1	3/3/2017	11.47	24.57	826.14	814.67
MW-0621-S1	9/6/2017	11.91	24.75	826.14	814.23
MW-0621-S1	3/6/2018	10.42	24.78	826.14	815.72
MW-0621-S1	9/12/2018	10.40	24.73	826.14	815.74
MW-0621-S1	3/4/2019	11.05	24.73	826.14	815.09
MW-0621-S1	9/6/2019	12.63	24.75	826.14	813.51
MW-0621-S1	3/4/2020	11.23	24.70	826.14	814.91
MW-0621-S1	3/5/2021	12.71	24.79	826.14	813.43
MW-0622-S1	12/5/2006	11.03	NM	828.57	817.54
MW-0622-S1	3/8/2007	12.07	23.78	828.57	816.50
MW-0622-S1	1/16/2008	12.90	23.85	828.57	815.67
MW-0622-S1	11/11/2008	16.27	23.82	828.57	812.30
MW-0622-S1	2/17/2009	14.59	NM	828.57	813.98
MW-0622-S1	6/12/2009	12.98	NM	828.57	815.59
MW-0622-S1	10/9/2012	15.71	23.75	828.57	812.86
MW-0622-S1	3/12/2013	13.89	23.75	828.57	814.68
MW-0622-S1	9/24/2013	14.66	23.92	828.57	813.91
MW-0622-S1	4/22/2014	13.24	23.94	828.57	815.33
MW-0622-S1	9/3/2014	15.02	23.89	828.57	813.55
MW-0622-S1	3/10/2015	13.95	23.98	828.57	814.62
MW-0622-S1	9/8/2015	14.02	23.96	828.57	814.55
MW-0622-S1	3/10/2016	13.55	24.02	828.57	815.02
MW-0622-S1	9/7/2016	14.28	23.91	828.57	814.29
MW-0622-S1	11/16/2016	14.60	NM	828.57	813.97
MW-0622-S1	3/3/2017	13.09	23.68	828.10	815.01
MW-0622-S1	9/6/2017	13.52	23.90	828.1	814.58
MW-0622-S1	3/6/2018	12.00	23.78	828.1	816.10
MW-0622-S1	9/12/2018	11.92	23.75	828.1	816.18
MW-0622-S1	3/4/2019	12.60	23.84	828.1	815.50
MW-0622-S1	9/6/2019	14.20	23.90	828.1	813.90

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0622-S1	3/4/2020	12.91	23.66	828.1	815.19
MW-0622-S1	3/5/2021	14.47	23.72	828.1	813.63
MW-0622-S2	12/5/2006	10.54	NM	828.66	818.12
MW-0622-S2	3/8/2007	11.81	65.94	828.66	816.85
MW-0622-S2	1/16/2008	14.01	66.05	828.66	814.65
MW-0622-S2	11/11/2008	20.76	65.95	828.66	807.90
MW-0622-S2	2/17/2009	17.31	NM	828.66	811.35
MW-0622-S2	6/12/2009	15.32	NM	828.66	813.34
MW-0622-S2	4/13/2010	14.28	66.00	828.66	814.38
MW-0622-S2	9/5/2010	19.50	66.05	828.66	809.16
MW-0622-S2	4/20/2011	14.82	65.89	828.66	813.84
MW-0622-S2	9/27/2011	17.13	66.15	828.66	811.53
MW-0622-S2	3/29/2012	14.40	66.09	828.66	814.26
MW-0622-S2	10/9/2012	20.24	65.95	828.66	808.42
MW-0622-S2	3/12/2013	15.10	65.95	828.66	813.56
MW-0622-S2	9/24/2013	17.70	66.10	828.66	810.96
MW-0622-S2	4/22/2014	15.61	67.07	828.66	813.05
MW-0622-S2	9/3/2014	19.32	66.98	828.66	809.34
MW-0622-S2	3/10/2015	16.82	NM	828.66	811.84
MW-0622-S2	9/8/2015	15.13	66.50	828.66	813.53
MW-0622-S2	3/10/2016	15.21	NM	828.66	813.45
MW-0622-S2	9/7/2016	17.95	66.12	828.66	810.71
MW-0622-S2	11/16/2016	16.40	NM	828.66	812.26
MW-0622-S2	3/3/2017	13.89	65.92	827.98	814.09
MW-0622-S2	9/6/2017	16.08	66.13	827.98	811.90
MW-0622-S2	3/6/2018	12.92	66.13	827.98	815.06
MW-0622-S2	9/12/2018	13.40	66.00	827.98	814.58
MW-0622-S2	3/4/2019	13.78	66.11	827.98	814.20
MW-0622-S2	9/6/2019	17.91	66.12	827.98	810.07
MW-0622-S2	3/4/2020	12.50	66.15	827.98	815.48
MW-0622-S2	3/5/2021	17.70	66.15	827.98	810.28
MW-0623-S1	3/8/2007	12.37	25.04	829.09	816.72
MW-0623-S1	1/16/2008	13.17	25.17	829.09	815.92
MW-0623-S1	11/11/2008	16.58	25.18	829.09	812.51
MW-0623-S1	2/17/2009	14.96	NM	829.09	814.13
MW-0623-S1	6/12/2009	13.37	NM	829.09	815.72
MW-0623-S1	4/13/2010	13.00	25.10	829.09	816.09
MW-0623-S1	9/5/2010	15.79	25.10	829.09	813.30
MW-0623-S1	4/20/2011	12.62	25.00	829.09	816.47
MW-0623-S1	9/27/2011	13.80	25.26	829.09	815.29
MW-0623-S1	3/29/2012	13.32	25.20	829.09	815.77
MW-0623-S1	10/9/2012	16.04	25.05	829.09	813.05
MW-0623-S1	3/12/2013	14.23	25.05	829.09	814.86
MW-0623-S1	9/24/2013	14.94	25.22	829.09	814.15
MW-0623-S1	4/22/2014	13.53	25.21	829.09	815.56

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0623-S1	9/3/2014	15.31	25.23	829.09	813.78
MW-0623-S1	3/10/2015	14.27	25.25	829.09	814.82
MW-0623-S1	9/8/2015	14.83	23.43	829.09	814.26
MW-0623-S1	3/10/2016	14.86	25.34	829.09	814.23
MW-0623-S1	9/7/2016	14.58	25.26	829.09	814.51
MW-0623-S1	11/16/2016	14.93	NM	829.09	814.16
MW-0623-S1	3/3/2017	13.37	25.00	828.47	815.10
MW-0623-S1	9/6/2017	13.88	25.25	828.47	814.59
MW-0623-S1	3/6/2018	12.28	25.25	828.47	816.19
MW-0623-S1	9/12/2018	12.22	25.25	828.47	816.25
MW-0623-S1	3/4/2019	12.92	25.25	828.47	815.55
MW-0623-S1	9/6/2019	14.50	25.18	828.47	813.97
MW-0623-S1	3/4/2020	13.30	25.30	828.47	815.17
MW-0623-S1	3/5/2021	14.84	25.28	828.47	813.63
MW-0704-S1	1/16/2008	9.84	29.31	825.38	815.54
MW-0704-S1	11/11/2008	13.15	29.20	825.38	812.22
MW-0704-S1	2/17/2009	11.27	NM	825.38	814.11
MW-0704-S1	6/12/2009	10.04	NM	825.38	815.34
MW-0704-S1	4/13/2010	9.83	29.23	825.38	815.55
MW-0704-S1	9/5/2010	12.38	29.20	825.38	813.00
MW-0704-S1	4/20/2011	9.26	29.17	825.38	816.12
MW-0704-S1	9/27/2011	10.39	29.39	825.38	814.99
MW-0704-S1	3/29/2012	10.14	29.35	825.38	815.24
MW-0704-S1	10/9/2012	12.52	29.16	825.38	812.86
MW-0704-S1	3/12/2013	10.67	29.16	825.38	814.71
MW-0704-S1	9/24/2013	11.55	29.36	825.38	813.83
MW-0704-S1	4/22/2014	10.38	29.36	825.38	815.00
MW-0704-S1	9/3/2014	11.86	29.33	825.38	813.51
MW-0704-S1	3/10/2015	10.80	29.28	825.38	814.58
MW-0704-S1	9/8/2015	11.01	29.39	825.38	814.37
MW-0704-S1	3/10/2016	10.41	29.38	825.38	814.97
MW-0704-S1	9/7/2016	11.20	29.37	825.38	814.18
MW-0704-S1	11/16/2016	11.66	NM	825.38	813.72
MW-0704-S1	3/3/2017	10.09	29.38	824.44	814.35
MW-0704-S1	9/6/2017	10.54	29.34	824.44	813.90
MW-0704-S1	3/6/2018	9.14	29.58	824.44	815.30
MW-0704-S1	9/12/2018	9.05	29.30	824.44	815.39
MW-0704-S1	3/4/2019	9.71	29.32	824.44	814.73
MW-0704-S1	9/6/2019	11.22	29.35	824.44	813.22
MW-0704-S1	3/4/2020	9.27	29.42	824.44	815.17
MW-0704-S1	3/5/2021	11.17	29.40	824.44	813.27
MW-0705-S1	1/16/2008	11.20	25.78	826.16	814.96
MW-0705-S1	11/11/2008	13.71	25.68	826.16	812.45
MW-0705-S1	2/17/2009	11.86	NM	826.16	814.30
MW-0705-S1	6/12/2009	10.79	NM	826.16	815.37

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-0705-S1	10/9/2012	13.10	25.65	826.16	813.06
MW-0705-S1	3/12/2013	11.31	25.65	826.16	814.85
MW-0705-S1	9/24/2013	12.20	25.85	826.16	813.96
MW-0705-S1	4/22/2014	11.09	25.82	826.16	815.07
MW-0705-S1	9/3/2014	12.50	25.82	826.16	813.66
MW-0705-S1	3/10/2015	11.91	25.80	826.16	814.25
MW-0705-S1	9/8/2015	11.67	25.87	826.16	814.49
MW-0705-S1	3/10/2016	11.08	25.85	826.16	815.08
MW-0705-S1	9/7/2016	11.83	25.83	826.16	814.33
MW-0705-S1	11/16/2016	12.09	NM	826.16	814.07
MW-0705-S1	3/3/2017	10.86	25.88	824.79	813.93
MW-0705-S1	9/6/2017	11.23	25.80	824.79	813.56
MW-0705-S1	3/6/2018	9.93	26.13	824.79	814.86
MW-0705-S1	9/12/2018	9.81	25.81	824.79	814.98
MW-0705-S1	3/4/2019	10.45	25.80	824.79	814.34
MW-0705-S1	9/6/2019	11.94	25.80	824.79	812.85
MW-0705-S1	3/4/2020	10.44	25.85	824.79	814.35
MW-0705-S1	3/5/2021	11.73	25.84	824.79	813.06
MW-0705-S2	9/13/2018	9.81	25.81	824.79	814.98
MW-1501-S1	3/10/2016	11.67	19.04	828.32	816.65
MW-1501-S1	9/7/2016	12.41	18.93	828.32	815.91
MW-1501-S1	11/16/2016	13.33	NM	828.32	814.99
MW-1501-S1	3/3/2017	11.50	18.70	827.45	815.95
MW-1501-S1	9/6/2017	18.95	11.95	827.45	808.50
MW-1501-S1	3/6/2018	9.74	18.97	827.45	817.71
MW-1501-S1	9/12/2018	9.90	18.94	827.45	817.55
MW-1501-S1	3/4/2019	10.89	18.96	827.45	816.56
MW-1501-S1	9/6/2019	12.63	18.98	827.45	814.82
MW-1501-S1	3/4/2020	11.03	19.00	827.45	816.42
MW-1501-S1	3/5/2021	12.23	18.98	827.45	815.22
MW-1502-S1	3/10/2016	12.79	28.07	828.45	815.66
MW-1502-S1	9/7/2016	13.53	27.97	828.45	814.92
MW-1502-S1	11/16/2016	13.88	NM	828.45	814.57
MW-1502-S1	3/3/2017	12.35	27.72	827.27	814.92
MW-1502-S1	9/6/2017	12.80	27.95	827.27	814.47
MW-1502-S1	3/6/2018	11.28	28.00	827.27	815.99
MW-1502-S1	9/12/2018	11.20	27.95	827.27	816.07
MW-1502-S1	3/4/2019	11.91	27.95	827.27	815.36
MW-1502-S1	9/6/2019	13.52	28.00	827.27	813.75
MW-1502-S1	3/4/2020	12.20	28.02	827.27	815.07
MW-1502-S1	3/5/2021	13.72	28.00	827.27	813.55
MW-1503-S1	3/10/2016	12.98	28.68	828.24	815.26
MW-1503-S1	9/7/2016	13.73	28.48	828.24	814.51
MW-1503-S1	11/16/2016	14.08	NM	828.24	814.16
MW-1503-S1	3/3/2017	12.53	28.28	827.45	814.92

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-1503-S1	9/6/2017	13.03	28.50	827.45	814.42
MW-1503-S1	3/6/2018	11.47	28.50	827.45	815.98
MW-1503-S1	9/12/2018	11.38	28.50	827.45	816.07
MW-1503-S1	3/4/2019	12.11	28.50	827.45	815.34
MW-1503-S1	9/6/2019	13.70	28.50	827.45	813.75
MW-1503-S1	3/4/2020	12.40	28.52	827.45	815.05
MW-1503-S1	3/5/2021	13.92	28.52	827.45	813.53
MW-1504-S1	3/10/2016	12.98	27.62	828.24	815.26
MW-1504-S1	9/7/2016	13.73	27.43	828.24	814.51
MW-1504-S1	11/16/2016	14.08	NM	828.24	814.16
MW-1504-S1	3/3/2017	12.53	27.38	827.53	815.00
MW-1504-S1	9/6/2017	13.03	27.43	827.53	814.50
MW-1504-S1	3/6/2018	13.43	27.42	827.53	814.10
MW-1504-S1	9/12/2018	11.38	27.47	827.53	816.15
MW-1504-S1	3/4/2019	12.10	27.42	827.53	815.43
MW-1504-S1	9/6/2019	13.40	27.50	827.53	814.13
MW-1504-S1	3/4/2020	12.40	27.54	827.53	815.13
MW-1504-S1	3/5/2021	13.93	27.51	827.53	813.60
MW-1505-S1	3/10/2016	13.02	32.17	828.19	815.17
MW-1505-S1	9/7/2016	13.78	27.57	828.19	814.41
MW-1505-S1	11/16/2016	14.12	NM	828.19	814.07
MW-1505-S1	3/3/2017	12.58	31.85	827.53	814.95
MW-1505-S1	9/6/2017	13.03	32.05	827.53	814.50
MW-1505-S1	3/6/2018	11.80	32.08	827.53	815.73
MW-1505-S1	9/12/2018	11.44	32.00	827.53	816.09
MW-1505-S1	3/4/2019	12.15	32.04	827.53	815.38
MW-1505-S1	9/6/2019	13.72	32.00	827.53	813.81
MW-1505-S1	3/4/2020	12.45	32.12	827.53	815.08
MW-1505-S1	3/5/2021	13.96	32.13	827.53	813.57
MW-1506-S1	3/10/2016	13.32	34.17	827.89	814.57
MW-1506-S1	9/7/2016	14.07	34.27	827.89	813.82
MW-1506-S1	11/16/2016	14.40	NM	827.89	813.49
MW-1506-S1	3/3/2017	12.88	34.03	827.82	814.94
MW-1506-S1	9/6/2017	13.35	34.26	827.82	814.47
MW-1506-S1	3/6/2018	11.80	34.29	827.82	816.02
MW-1506-S1	9/12/2018	11.71	34.25	827.82	816.11
MW-1506-S1	3/4/2019	12.43	34.24	827.82	815.39
MW-1506-S1	9/6/2019	14.00	34.20	827.82	813.82
MW-1506-S1	3/4/2020	12.74	34.30	827.82	815.08
MW-1506-S1	3/5/2021	14.24	34.32	827.82	813.58
MW-1507-S1	3/10/2016	13.42	33.67	827.77	814.35
MW-1507-S1	9/7/2016	14.17	33.57	827.77	813.60
MW-1507-S1	11/16/2016	14.51	NM	827.77	813.26

Table 1
Monitoring Well Groundwater Elevation Data
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Well ID	Date	Depth to Water (feet)	Total Depth (feet)	Top of Casing Elevation* (feet AMSL)	Groundwater Elevation (feet AMSL)
MW-1507-S1	3/3/2017	12.97	33.33	827.94	814.97
MW-1507-S1	9/6/2017	13.42	33.56	827.94	814.52
MW-1507-S1	3/6/2018	11.89	33.59	827.94	816.05
MW-1507-S1	9/12/2018	11.82	33.50	827.94	816.12
MW-1507-S1	3/4/2019	12.52	33.53	827.94	815.42
MW-1507-S1	9/6/2019	14.10	33.40	827.94	813.84
MW-1507-S1	3/4/2020	12.82	33.48	827.94	815.12
MW-1507-S1	3/5/2021	14.37	33.40	827.94	813.57
MW-1508-S1	3/10/2016	14.46	35.21	826.69	812.23
MW-1508-S1	9/7/2016	14.68	34.58	826.69	812.01
MW-1508-S1	11/16/2016	15.04	NM	826.69	811.65
MW-1508-S1	3/3/2017	13.48	34.30	828.48	815.00
MW-1508-S1	9/6/2017	13.95	34.48	828.48	814.53
MW-1508-S1	3/6/2018	12.41	34.49	828.48	816.07
MW-1508-S1	9/12/2018	12.35	34.45	828.48	816.13
MW-1508-S1	9/6/2019	14.60	34.50	828.48	813.88
MW-1508-S1	3/4/2020	13.38	34.55	828.48	815.10
MW-1508-S1	3/5/2021	14.87	34.55	828.48	813.61
PM-1301	3/10/2016	12.42	24.23	828.92	816.50
PM-1301	9/7/2016	13.23	24.23	828.92	815.69
PM-1301	11/16/2016	14.10	NM	828.92	814.82
PM-1301	3/3/2017	11.98	23.94	826.8	814.82
PM-1301	9/6/2017	12.46	24.22	826.8	814.34
PM-1301	3/6/2018	10.98	13.66	826.8	815.82
PM-1301	9/12/2018	10.80	24.10	826.8	816.00
PM-1301	3/4/2019	11.54	24.20	826.8	815.26
PM-1301	9/6/2019	13.10	24.10	826.8	813.70
PM-1301	3/4/2020	11.77	24.20	826.8	815.03
PM-1301-S1	3/5/2021	13.28	24.20	826.8	813.52

Notes:

* : Monitoring wells re-surveyed March 2017 by John H. Stephens R.L.S, Inc.
AMSL: Above mean sea level
NM: Reading not collected

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)													
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Acetone	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Cyclohexane	Methylene chloride	Tetrachloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
				200	24	7	14,000	5	80	70	13,000	5	5	1,000	100	5	2
MW-0101-S1U	6/22/2001	MW-1M~06/22/2001~N~LB	Low-Flow	< 50 U	< 50 U	< 50 U	--	--	< 200 U	800	--	< 100 U	< 50 U	--	< 50 U	3,100	67
MW-0101-S1U	11/15/2004	FD-1 (111504)~RE	Low-Flow	< 5.0 U	< 5.0 U	13	< 50.0 U	< 5.0 U	< 5.0 U	1,600	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	69	13,000	140
MW-0101-S1U	11/15/2004	MW-1M (111504)~RE	Low-Flow	< 5.0 U	< 5.0 U	14	< 50.0 U	< 5.0 U	< 5.0 U	1,300	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	73	11,000	150
MW-0101-S1U	3/24/2006	MW-0101-S1U (032406)	Low-Flow	< 5.0 U	14	7.0	< 50.0 U	2.4 J	< 5.0 U	1,200	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	68	9,400	67
MW-0101-S1U	11/10/2006	FD-1 (111006)-BDS	Low-Flow	< 5.0 U	12	9.3	< 50.0 U	2.3 J	< 5.0 U	1,100	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	72	7,500	100
MW-0101-S1U	11/10/2006	MW-0101-S1U (111006)	Low-Flow	< 5.0 U	12	9.4	< 50.0 U	2.3 J	< 5.0 U	1,100	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	73	7,700	100
MW-0101-S1U	4/19/2012	FD-1 (041912)-TP	PDB	< 5.0 U	< 5.0 U	20.3	< 100 U	< 5.0 U	< 5.0 U	748 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	57.7	13,500 D	69.0
MW-0101-S1U	4/19/2012	FD-2 (041912)-BC	Low-Flow	< 5.0 U	< 5.0 U	8.1	< 100 U	< 5.0 U	< 5.0 U	712 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	63.4	4,550 D	83.0
MW-0101-S1U	4/19/2012	MW-0101-S1U (041912)-LF	Low-Flow	< 5.0 U	< 5.0 U	8.5	< 100 U	< 5.0 U	< 5.0 U	673 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	62.0	5,390 D	77.1
MW-0101-S1U	4/19/2012	MW-0101-S1U (041912)-PDB	PDB	< 5.0 U	< 5.0 U	20.4	< 100 U	< 5.0 U	< 5.0 U	688 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	56.6	13,500 D	66.3
MW-0101-S1U	10/31/2012	MW-0101-S1U(103112)LF	Low-Flow	< 5.0 U	3.4 J	6.2	< 100 U	1.9 J	< 5.0 U	819 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	70.8	3,430 D	88.7
MW-0101-S1U	10/31/2012	MW-0101-S1U(103112)PDB	PDB	< 5.0 U	2.8 J	11.4	< 100 U	2.1 J	< 5.0 U	847 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	67.5	8,500 D	86.7
MW-0101-S1U	4/2/2013	MW-0101-S1U (040213)PDB	PDB	< 5.0 U	4.9 J	15.8 J	< 100 U	1.4 J	< 5.0 U	1,180 EJ	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	70.6 J	10,600 EJ	52.4
MW-0101-S1U	10/16/2013	MW-0101-S1U(101613)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	2,990 D	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	66.1	6,920 D	55.8
MW-0101-S1U	5/13/2014	MW-0101-S1U(051314)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	1,240	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	49.0 J	11,200 D	50.0
MW-0101-S1U	9/25/2014	MW-0101-S1U(092514)PDB	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	1,030	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	53.6	18,100 DJ	31.9
MW-0101-S1U	3/31/2015	MW-0101-S1U(033115)-PDB	PDB	< 25.0 U	4.2 J	8.0 J	< 500 U	< 25.0 UB	< 25.0 U	1,060	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	56.1	17,900 D	32.8
MW-0101-S1U	9/30/2015	MW-0101-S1U(093015)PDB	PDB	< 5.0 U	2.7 J	19.8	< 100 UB	2.9 J	< 5.0 U	3,160 D	< 100 U	< 5.0 U	< 5.0 U	0.44 J	114	5,200 D	75.6
MW-0101-S1U	3/9/2016	MW-0101-S1U(030916)	Low-Flow	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	1,020	< 500 U	< 25.0 UJ	< 25.0 U	< 25.0 U	62.0	6,560 D	59.3
MW-0101-S1U	9/27/2016	MW-0101-S1U(092716)PDB	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 UJ	< 50.0 U	< 50.0 U	2,330	< 1,000 U	< 110 UB	< 50.0 U	< 50.0 U	69.5	18,500 D	33.2
MW-0101-S1U	3/24/2017	MW-0101-S1U(032417)PDB	PDB	< 500 U	< 500 U	< 500 U	< 10,000 U	< 500 U	< 500 U	3,020	< 10,000 U	< 500 U	< 500 U	< 500 U	< 500 U	16,800	< 200 U
MW-0101-S1U	9/27/2017	MW-0101-S1U (092717)	PDB	< 500 U	< 500 U	< 500 U	< 10,000 U	< 500 U	< 500 U	8,670	< 10,000 UJ	< 500 U	< 500 U	< 500 U	< 500 U	< 500 U	268 J
MW-0101-S1U	3/27/2018	MW-0101-S1U (032718)	PDB	< 25.0 U	< 25.0 U	12.9 J	< 500 U	< 25.0 U	< 25.0 U	2,600	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	55.8	3,590	83.6
MW-0101-S1U	10/4/2018	MW-0101-S1U (100418)	PDB	< 25.0 U	< 25.0 U	46.8	< 500 U	< 25.0 U	< 25.0 U	10,800	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	59.4	552	684
MW-0101-S1U	3/26/2019	MW-0101-S1U (32619)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	2,560	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	29.0 J	10,700	49.5
MW-0101-S1U	9/27/2019	MW-0101-S1U(092719)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	2,810	< 1,000 UN2	< 50.0 U	< 50.0 U	< 50.0 U	59.0	933	75.5
MW-0101-S1U	3/27/2020	MW-0101-S1U (032720)	PDB	< 50.0 U	< 50.0 U	16.5 J	< 1,000 U	< 50.0 U	< 50.0 U	1,430	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	43.3 J	14,700	52.6
MW-0101-S1U	10/8/2020	MW-0101-S1U(100820)	PDB	< 50.0 U	< 50.0 U	13.9 J	< 1,000 U	< 50.0 U	< 50.0 U	4,360	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	98.3	< 50 UB	217
MW-0101-S1U	3/29/2021	MW-0101-S1(032921)	PDB	< 5.0 U	6.4	11.5	< 100 U	< 5.0 U	< 5.0 U	1,070	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	37.4	6,870	55.0
MW-0102-S1U	6/22/2001	MW-2 DUP~06/22/2001~N~LB	Low-Flow	< 50 U	< 50 U	< 50 U	--	--	< 200 U	360	--	< 100 U	< 50 U	--	< 50 U	410	< 20 U
MW-0102-S1U	6/22/2001	MW-2~06/22/2001~N~LB	Low-Flow	< 50 U	< 50 U	< 50 U	--	--	< 200 U	340	--	< 100 U	< 50 U	--	< 50 U	370	< 20 U
MW-0102-S1U	11/15/2004	MW-2 (111504)~RE	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	770	< 5.0 U	< 9.5 U	< 5.0 U	< 5.0 U	74	4,600	37
MW-0102-S1U	10/20/2005	MW-2-lU (102005)	Low-Flow	< 5.0 U	< 5.0 U	5.1	< 50.0 U	< 5.0 U	< 5.0 U	770	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	68	3,800	21
MW-0102-S1U	3/22/2006	MW-0102-S1U (032206)	Low-Flow	< 5.0 U	< 5.0 U	4.5 J	< 50.0 U	< 5.0 U	< 5.0 U	1,000	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	88	4,800	21
MW-0102-S1U	4/19/2012	MW-0102-S1U (041912)-LF	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	563 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	85.9	2,380 D	21.2
MW-0102-S1U	4/19/2012	MW-0102-S1U (041912)-PDB	PDB	< 5.0 U	< 5.0 U	5.9	< 100 U	< 5.0 U	< 5.0 U	948 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	108	3,970 D	35.1
MW-0102-S1U	10/31/2012	MW-0102-S1U(103112)PDB	PDB	< 5.0 U	< 5.0 U	3.9 J	< 100 U	< 5.0 U	< 5.0 U	916 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	114	3,770 D	35.3
MW-0102-S1U	4/2/2013	MW-0102-S1U (040213)PDB	PDB	< 5.0 U	< 5.0 U	3.1 J	< 100 U	< 5.0 U	< 5.0 U	847 EJ	< 100 U	3.9 J	< 5.0 U	< 5.0 U	103	3,370 EJ	21.5
MW-0102-S1U	10/16/2013	MW-0102-S1U(101613)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	988	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	105	3,870 D	6.5 J
MW-0102-S1U	5/13/2014	MW-0102-S1U (051314)	PDB	< 5.0 U	< 5.0 U	4.9 J	< 100 U	< 5.0 U	< 5.0 U	826 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	103	2,910 D	21.8
MW-0102-S1U	9/25/2014	MW-0102-S1U(092514)PDB	PDB	< 5.0 U	< 5.0 U	3.1 J	< 100 U	< 5.0 U	< 5.0 U	907 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	75.2	2,950 D	17.4
MW-0102-S1U	3/31/2015	MW-0102-S1U(033115)-PDB	PDB	< 25.0 U	< 25.0 U	2.8 J	< 500 U	< 25.0 U	< 25.0 U	867	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	82.8	2,470 D	12.9
MW-0102-S1U	9/30/2015	MW-0102-S1U(093015)PDB	PDB	< 5.0 U	4.4 J	6.5	< 100 UB	< 5.0 U	< 5.0 U	1,280 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	125	4,440 D	28.6
MW-0102-S1U	3/9/2016	MW-0102-S1U(030916)	Low-Flow	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	1,010	< 500 U	< 25.0 UJ	< 25.0 U	< 25.0 U	114	2,360 D	17.0
MW-0102-S1U	9/27/2016	MW-0102-S1U(092716)PDB	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	1,230	< 1,000 U	< 106 UB	< 50.0 U	< 50.0 U	104	5,060 D	21.6
MW-0102-S1U	3/24/2017	MW-0102-S1U(032417)PDB	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	1,310	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	120	3,640 D	27.2
MW-0102-S1U	9/27/2017	MW-0102-S1U (092717)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 UJ	< 25.0 U	< 25.0 U	1,310	< 500 UJ	< 25.0 U	< 25.0 U	< 25.0 U	112	3,470	17.9
MW-0102-S1U	3/27/2018	MW-0102-S1U (032718)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	195	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	9.9 J	636	< 10.0 U
MW-0102-S1U	10/4/2018	MW-0102-S1U (100418)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	1,400	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	102	4,570	19.7
MW-0102-S1U	9/27/2019	MW-0102-S1U(092719)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	921	< 500 UN2	< 25.0 U	< 25.0 U	< 25.0 U	86.0	2,730	11.4
MW-0102-S1U	3/27/2020	MW-0102-S1U (032720)	PDB	< 25.0 U	< 25.0 U	6.6 J	< 500 U	< 25.0 U	< 25.0 U	1,150	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	105	3,660	14.6
MW-0102-S1U	10/8/2020	MW-0102-S1U(100820)	PDB	< 25.0 U	2.7 J	4.9 J	< 500 U	< 25.0 U	< 25.0 U	1,070	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	104	3,200	9.9 J
MW-0102-S1U	3/29/2021	MW-0102-S1(032921)	PDB	< 250 U	< 250 U	< 250 U	< 5,000 U	< 250 U	< 250 U	2,040	< 5,000 UN2	< 250 UB	< 250 U	< 250 U	209 J	6,680	< 100 U
MW-0103-S1U	6/22/2001	MW-3~06/22/2001~N~LB	Low-Flow	< 5.0 U	< 5.0 U	17	--	--	< 20 U	71	--	< 10 U	< 5.0 U	--	18	12	2.2
MW-0103-S1U	11/15/2004	MW-3 (111504)~RE	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	110	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	25	< 5.0 U	< 2.0 U
MW-0103-S1U	3/22/2006	MW-0103-S1U (032206)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	150	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	37	13	< 2.0 U
MW-0103-S1U	6/24/2009	MW-0103-S1U (062409)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	264	< 100 U	< 5 U	< 5 U	< 5 U	34.8	< 5 U	3.9
MW-0103-S1U	10/31/2012	MW-0103-S1U(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	4.1 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	2.7 J	< 2.0 U
MW-0103-S1U	4/2/2013	MW-0103-S1U (040213)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	8.1 J	< 100 U	2.9 J	< 5.0 U	< 5.0 U	< 5.0 U	40.4 J	< 2.0 U
MW-0103-S1U	10/16/2013	MW-0103-S1U(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	14.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	6.0	< 2.0 U
MW-0103-S1U	5/13/2014	MW-0103-S1U (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	62.5 UB	< 5.0 U	< 5.0 U	3.6 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	8.8	< 2.0 U
MW-0103-S1U	9/25/2014	MW-0103-S1U(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.5 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	11.5	< 2.0 U
MW-0103-S1U	3/31/2015	MW-0103-S1U(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	4.1 J	0.39 J	< 5.0 U	< 5.0 U	< 5.0 U	0.31 J	6.7	< 2.0 U
MW-0103-S1U	9/30/2015	MW-0103-S1U(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	293	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	22.4	1.8 J	1.4 J
MW-0103-S1U	3/30/2016	MW-0103-S1U(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	7.6	< 100 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	5.3	< 2.0 UJ
MW-0103-S1U	9/27/2016	MW-0103-S1U(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 7.1 UB	< 5.0 U	< 5.0 U	< 5.0 U	9.3	< 2.0 U
MW-0103-S1U	3/24/2017	MW-0103-S1U(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	6.2	< 2.0 U
MW-0103-S1U	9/27/2017	MW-0103-S1U (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	5.5	< 2.0 U
MW-0103-S1U	3/27/2018	MW-103-S1U (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	22.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	1.3 J	< 5.6 UB	< 2.0 U
MW-0103-S1U	10/4/2018	MW-0103-S1U (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	9.5	< 2.0 U
MW-0103-S1U	3/26/2019	MW-0103-S1U (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	7.4	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0103-S1U	9/27/2019	MW-0103-S1U(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0103-S1U	3/27/2020	MW-0103-S1U (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.8 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	5.1	< 2.0 U
MW-0103-S1U	10/8/2020	MW-0103-S1U(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	30.2 J	< 5.0 U	< 5.0 U	< 5 UB	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5 UB	< 2.0 U
MW-0103-S1U	3/29/2021	MW-0103-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	7.9	< 2.0 U
MW-0501-P1	10/18/2005	MW-0501-1L (101805)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	5.0	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-P1	3/22/2006	MW-0501-P1 (032206)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	20	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1.3 J	6.8
MW-0501-S1	3/22/2006	MW-0501-S1 (032206)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	4.4 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	11/7/2006	MW-0501-S1 (110706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	6/25/2009	MW-0501-S1 (062509)-PDB	PDB	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0501-S1	6/25/2009	MW-0501-S1-LF (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0501-S1	5/5/2010	MW-0501-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0501-S1	10/28/2010	MW-0501-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	5/13/2011	MW-0501-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	2.8	0.66 J	< 1.0 U	< 1.0 U	< 1.0 U	0.20 J	< 1.0 U	< 1.0 U
MW-0501-S1	10/18/2011	MW-0501-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	10/31/2012	MW-0501-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	4/2/2013	MW-0501-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	5.7 J	< 2.0 U
MW-0501-S1	10/16/2013	MW-0501-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.8 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	5/13/2014	MW-0501-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	63.4 UB	< 5.0 U	< 5.0 U	3.0 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	9/25/2014	MW-0501-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	85.1 J	< 5.0 U	< 5.0 U	4.5 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	5.4	< 2.0 U
MW-0501-S1	3/31/2015	MW-0501-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	4.1 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.36 J	< 2.0 U
MW-0501-S1	9/30/2015	MW-0501-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	2.6 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	3/30/2016	MW-0501-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 UJ
MW-0501-S1	9/27/2016	MW-0501-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	180	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 6.8 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	3/24/2017	MW-0501-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	9/27/2017	MW-0501-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	3/27/2018	MW-501-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0501-S1	4/17/2018	MW-0501-S1 (041718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	1.3 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	10/4/2018	MW-0501-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	3/26/2019	MW-0501-S1 (32619)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	9/27/2019	MW-0501-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)													
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Acetone	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Cyclohexane	Methylene chloride	Tetrachloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
				200	24	7	14,000	5	80	70	13,000	5	5	1,000	100	5	2
MW-0501-S1	3/27/2020	MW-0501-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	10/8/2020	MW-0501-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	37.9 J	< 5.0 U	< 5.0 U	< 5 UB	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S1	3/29/2021	MW-0501-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.3 J	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S2	10/18/2005	MW-0501-2L (101805)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S2	3/21/2006	MW-0501-S2 (032106)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	26	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	2.2 J	< 2.0 U
MW-0501-S2	6/24/2009	MW-0501-S2 (062409)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0501-S2	5/5/2010	MW-0501-S2 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0501-S2	10/28/2010	MW-0501-S2(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S2	5/13/2011	MW-0501-S2(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	< 1.0 U	0.67 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0501-S2	10/18/2011	MW-0501-S2(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S2	3/27/2018	MW-501-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	10.2 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0501-S2	3/27/2020	MW-0501-S2 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S2	3/29/2021	MW-0501-S2(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	31.2 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S3U	10/20/2005	MW-0501-3L (102005)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	5.9	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S3U	3/21/2006	MW-0501-S3U (032106)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	73	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0501-S3U	6/24/2009	MW-0501-S3U (062409)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0502-S1	10/19/2005	MW-0502-1L (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	9.9	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	84	< 2.0 U
MW-0502-S1	3/24/2006	MW-0502-S1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	15	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	4.8 J	190	< 2.0 U
MW-0502-S1	11/10/2006	MW-0502-S1 (111006)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	18	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	5.7	180	< 2.0 U
MW-0502-S1	10/31/2012	MW-0502-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1.2 J	< 2.0 U
MW-0502-S1	10/16/2013	MW-0502-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	5/13/2014	MW-0502-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	9/25/2014	MW-0502-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	3/31/2015	MW-0502-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	1.1 J	0.36 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1.0 J	< 2.0 U
MW-0502-S1	9/30/2015	MW-0502-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	1.2 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	3/30/2016	MW-0502-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	9/27/2016	MW-0502-S1(091716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.3 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	3/24/2017	MW-0502-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	9/27/2017	MW-0502-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 UJ
MW-0502-S1	3/27/2018	MW-0502-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	2.9 J	< 5.0 U	< 5.0 U	5.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	2.7 J	18.8	< 2.0 U
MW-0502-S1	10/4/2018	MW-0502-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	3/26/2019	MW-0502-S1 (032619)	PDB	< 5.0 U	< 5.0 U	6.7	< 100 U	< 5.0 U	< 5.0 U	1,310	< 100 U	5.5	< 5.0 U	< 5.0 U	119	4,190	16.7
MW-0502-S1	3/26/2019	MW-0502-S1 (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	9/27/2019	MW-0502-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	3/27/2020	MW-0502-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	10/8/2020	MW-0502-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	11.1 J	< 5.0 U	< 5.0 U	< 5 UB	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0502-S1	3/29/2021	MW-0502-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.64 J	< 2.0 U
MW-0503-B1A	9/27/2007	MW-0503-B1A (092707)(124.5)	Bladder	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	14.4	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1A	9/27/2007	MW-0503-B1A (092707)(149)	Bladder	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	16.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1A	9/27/2007	MW-0503-B1A (092707)(88)	Bladder	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	13.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1A	12/6/2007	MW-0503-B1A (122-132)-12607		< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	16.0	< 100 U	< 5.0 U	< 5.0 U	15.1	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1A	12/6/2007	MW-0503-B1A (132-142)-12607		< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	20.8	< 100 U	8.1	< 5.0 U	11.6	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1A	12/6/2007	MW-0503-B1A (140-150)-12607		< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	15.6	< 100 U	< 5.0 U	< 5.0 U	29.2	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1A	12/7/2007	MW-0503-B1A (102-112)-12707		< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	12.2	< 100 U	< 5.0 U	< 5.0 U	24.2	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1A	12/7/2007	MW-0503-B1A (112-122)-12707		< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	8.6	< 100 U	7.7	< 5.0 U	32.6	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1A	12/7/2007	MW-0503-B1A (92-102)-12707		< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	15.1	< 100 U	< 5.0 U	< 5.0 U	22.9	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1A	12/8/2007	MW-0503-B1A (85-95)-12807		< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	26.0	< 100 U	< 5.0 U	< 5.0 U	5.0	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1a	11/14/2008	MW-0503-B1A (140-150)(111408)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	10.8 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1a	11/17/2008	MW-0503-B1A (132-142)(111708)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1a	11/18/2008	MW-0503-B1A (102-112)(111808)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	20.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1a	11/18/2008	MW-0503-B1A (112-122)(111808)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1a	11/18/2008	MW-0503-B1A (122-132)(111808)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	6.7	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1a	11/18/2008	MW-0503-B1A (92-102)(111808)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	29.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-B1a	11/19/2008	MW-0503-B1A (85-95)(111908)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	30.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	10/18/2005	MW-0503-1L (101805)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	3/24/2006	MW-0503-S1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	6/25/2009	MW-0503-S1 (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0503-S1	10/31/2012	MW-0503-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	4/2/2013	MW-0503-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	2.8 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	10/16/2013	MW-0503-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	5/13/2014	MW-0503-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	66.9 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	9/25/2014	MW-0503-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	118	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	3/31/2015	MW-0503-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.63 J	< 2.0 U
MW-0503-S1	9/30/2015	MW-0503-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	3/30/2016	MW-0503-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	9/27/2016	MW-0503-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	217 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	3/24/2017	MW-0503-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	9/27/2017	MW-0503-S1 (0-2717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 UJ
MW-0503-S1	3/27/2018	MW-0503-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	10/4/2018	MW-0503-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	3/26/2019	MW-0503-S1 (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	9/27/2019	MW-0503-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	3/27/2020	MW-0503-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	10/8/2020	MW-0503-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	33.7 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	0.26 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S1	3/29/2021	MW-0503-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S2	10/18/2005	MW-0503-2L (101805)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	5.6	9.9	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0503-S2	3/24/2006	MW-0503-S2 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	7.8	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	1.3 J	< 2.0 U
MW-0503-S2	6/24/2009	MW-0503-S2 (062409)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	8.4	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0503-S2	3/27/2018	MW-0503-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	11.4	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	1.1 J	< 5.0 U	< 2.0 U
MW-0503-S2	3/27/2020	MW-0503-S2 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	19.1 J	< 5.0 U	< 5.0 U	12.1	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	1.1 J	< 5.0 U	< 2.0 U
MW-0503-S2	3/29/2021	MW-0503-S2(032921)	PDB	< 5.0 U	7.0	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	47.9	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	2.4 J	< 5.0 U	< 2.0 U
MW-0504-I2	10/18/2005	MW-0504-2L (101805)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	15	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	17	< 2.0 U
MW-0504-I2	3/27/2006	MW-0504-I2 (032706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	26	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	6.0	< 2.0 U
MW-0504-S1	10/18/2005	MW-0504-1L (101805)	Low-Flow	< 5.0 U	13	5.8	< 50.0 U	< 5.0 U	< 5.0 U	660	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	62	1,500	16
MW-0504-S1	3/27/2006	MW-0504-S1 (032706)	Low-Flow	< 5.0 U	15	4.2 J	< 50.0 U	< 5.0 U	< 5.0 U	1,200	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	90	1,400	23
MW-0504-S1	11/20/2006	MW-0504-S1 (112006)	Direct fill	< 5.0 U	10	4.0 J	< 50.0 U	< 5.0 U	< 5.0 U	700	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	91	1,400	17
MW-0504-S1	10/31/2012	MW-0504-S1(103112)PDB	PDB	< 5.0 U	7.6	4.7 J	< 100 U	< 5.0 U	< 5.0 U	1,030 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	132	3,040 D	20.9
MW-0504-S1	4/2/2013	MW-0504-S1 (040213) PDB	PDB	< 5.0 U	9.9	6.4	< 100 U	1.1 J	< 5.0 U	1,120 EJ	< 100 U	6.5	< 5.0 U	< 5.0 U	188 EJ	3,370 EJ	25.2
MW-0504-S1	10/16/2013	MW-0504-S1(101613)	PDB	< 5.0 U	10.4	6.3	< 100 U	< 5.0 U	< 5.0 U	1,020 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	175	3,240 D	22.9
MW-0504-S1	5/13/2014	MW-0504-S1 (051314)	PDB	< 5.0 U	7.8	6.4	57.3 UB	< 5.0 U	< 5.0 U	826 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	154	2,740 D	24.4
MW-0504-S1	9/25/2014	MW-0504-S1(092514)PDB	PDB	< 5.0 U	4.8 J	3.2 J	< 100 U	< 5.0 U	< 5.0 U	749 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	109	2,540 D	14.7
MW-0504-S1	3/31/2015	MW-0504-S1(033115)-PDB	PDB	< 5.0 U	8.9	5.2	< 100 U	< 5.0 UB	< 5.0 U	909 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	183	3,010 D	24.1
MW-0504-S1	9/30/2015	MW-0504-S1(093015)PDB	PDB	< 5.0 U	9.5	5.9	< 100 UB	0.91 J	< 5.0 U	923 D	0.52 J	< 5.0 U	< 5.0 U	0.13 J	179	3,000 D	19.4
MW-0504-S1	3/9/2016	MW-0504-S1(030916)	Low-Flow	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	571	< 500 U	< 25.0 UJ	< 25.0 U	< 25.0 U	92.2	1,820 D	8.9 J
MW-0504-S1	9/27/2016	MW-0504-S1(092716)PDB	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	661	< 1,000 U	< 111 UB	< 50.0 U	< 50.0 U	105	2,620	< 20.0 U
MW-0504-S1	3/24/2017	MW-0504-S1(032417)PDB	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	839	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	124	2,640 D	19.7
MW-0504-S1	9/27/2017	MW-0504-S1 (092717)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	714	< 500 UJ	< 25.0 U	< 25.0 U	< 25.0 U	108	2,520	13.3 J
MW-0504-S1	3/27/2018	MW-0504-S1 (032718)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	260	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	31.2	665	< 10.0 U
MW-0504-S1	10/4/2018	MW-0504-S1 (100418)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	507	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	75.2	1,890	12.7
MW-0504-S1	3/26/2019	MW-0504-S1 (032619)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	748	< 500 U	< 51.8 UB	< 25.0 U	< 25.0 U	114	2,210	16.0
MW-0504-S1	9/27/2019	MW-0504-S1(092719)	PDB	< 5.0 U	5.9	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	536	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	88.7	1,730	10.4

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)													
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Acetone	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Cyclohexane	Methylene chloride	Tetrachloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
				200	24	7	14,000	5	80	70	13,000	5	5	1,000	100	5	2
MW-0504-S1	3/27/2020	MW-0504-S1 (032720)	PDB	< 5.0 U	5.8	2.8 J	8.6 J	< 5.0 U	< 5.0 U	559	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	95.9	1,750	13.2
MW-0504-S1	10/8/2020	MW-0504-S1(100820)	PDB	< 125 U	< 125 U	< 125 U	< 2,500 U	< 125 U	< 125 U	657	< 2,500 U	< 125 U	< 125 U	< 125 U	96.0 J	2,120	14.4 J
MW-0504-S1	3/29/2021	MW-0504-S1(032921)	PDB	< 5.0 U	6.4	3.2 J	< 100 U	< 5.0 U	< 5.0 U	583	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	115	2,010	11.1
MW-0504-S2	3/27/2006	MW-0504-S2 (032706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	49	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	1.2 J	< 5.0 U	1.5 J	< 2.0 U
MW-0504-S2	11/7/2006	MW-0504-S2 (110706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	300	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	20	100	< 2.0 U
MW-0504-S2	3/27/2018	MW-0504-S2 (032718)	PDB	< 5.0 U	< 5.0 U	0.67 J	< 100 U	< 5.0 U	< 5.0 U	255	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	12.4	< 5.0 UB	0.83 J
MW-0504-S2	3/27/2020	MW-0504-S2 (032720)	PDB	< 5.0 U	< 5.0 U	1.3 J	5.7 J	< 5.0 U	< 5.0 U	692	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	24.5	< 5.0 U	< 2.0 U
MW-0504-S2	3/29/2021	MW-0504-S2(032921)	PDB	< 5.0 U	< 5.0 U	2.4 J	< 100 U	< 5.0 U	< 5.0 U	1,290	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	40.8	3.3 J	< 2.0 U
MW-0505-B1	11/13/2006	MW-0505-B1 (111306)	Direct Push	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-B1	11/13/2008	MW-0505-B1 (111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-B1	5/5/2010	MW-0505-B1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0505-B1	10/28/2010	MW-0505-B1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-B1	5/13/2011	MW-0505-B1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	1.6	0.59 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0505-B1	10/18/2011	MW-0505-B1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S1	10/19/2005	FD-3 (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	24	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	29	< 2.0 U
MW-0505-S1	10/19/2005	MW-0505-1L (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	25	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	31	< 2.0 U
MW-0505-S1	3/23/2006	MW-0505-S1 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	19	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	6.0	< 2.0 U
MW-0505-S1	6/24/2009	MW-0505-S1 (062409)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	7.9	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0505-S1	10/31/2012	MW-0505-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	5.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	2.7 J	< 2.0 U
MW-0505-S1	9/25/2014	MW-0505-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	6.6	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S1	3/31/2015	MW-0505-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	8.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.75 J	< 2.0 U
MW-0505-S1	9/30/2015	MW-0505-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	8.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.33 J	< 2.0 U
MW-0505-S1	3/30/2016	MW-0505-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	6.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S1	9/27/2016	MW-0505-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	5.1	< 100 U	< 7.7 UB	< 5.0 U	< 5.0 U	< 5.0 U	7.6	< 2.0 U
MW-0505-S1	3/24/2017	MW-0505-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S1	9/27/2017	MW-0505-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 UJ
MW-0505-S1	3/27/2018	MW-0505-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	6.5 J	< 5.0 U	< 5.0 U	4.2 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0505-S1	10/4/2018	MW-0505-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S1	3/26/2019	MW-0505-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S1	9/27/2019	MW-0505-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S1	3/27/2020	MW-0505-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S1	10/8/2020	MW-0505-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	17.8 J	< 5.0 U	< 5.0 U	< 5 UB	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S1	3/29/2021	MW-0505-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.6 J	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S2	10/19/2005	MW-0505-2L (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S2	3/23/2006	MW-0505-S2 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S2	6/24/2009	MW-0505-S2 (062409)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0505-S2	3/27/2018	MW-0505-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	2.3 J	< 5.0 U	< 5.0 U	< 5.0 U	0.34 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S2	3/27/2020	MW-0505-S2 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0505-S2	3/29/2021	MW-0505-S2(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-I2	10/19/2005	MW-0506-2L (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	11	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-I2	3/27/2006	MW-0506-I2 (032706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	3.6 J	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	4.3 J	< 2.0 U
MW-0506-S1	10/19/2005	MW-0506-1L (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	1/3/2006	MW-0506-1L (01/03/06)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	3/27/2006	FD-1 (032706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	1.6 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	3/27/2006	MW-0506-S1 (032706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	6/24/2009	MW-0506-S1 (062409)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	13.9	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	7.2	< 2 U
MW-0506-S1	10/31/2012	FD-1(103112)PDB-JG	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	4.6 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	10/31/2012	FD-3(103112)LF-WK	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	646 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	72.8	453 D	< 2.0 U
MW-0506-S1	10/31/2012	MW-0506-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	5.4	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	4/2/2013	MW-0506-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	13.3 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	36.3 J	< 2.0 U
MW-0506-S1	10/16/2013	MW-0506-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	3.4 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	5/13/2014	MW-0506-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	56.7 UB	< 5.0 U	< 5.0 U	3.2 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	9/25/2014	MW-0506-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.7 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	3/31/2015	MW-0506-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.5 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.37 J	< 2.0 U
MW-0506-S1	9/30/2015	MW-0506-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	1.2 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	3/30/2016	MW-0506-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	9/27/2016	MW-0506-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 7.1 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	3/24/2017	MW-0506-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	9/27/2017	MW-0506-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 UJ
MW-0506-S1	3/27/2018	MW-0506-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	1.5 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	10/4/2018	MW-0506-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	3/26/2019	MW-0506-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	9/27/2019	MW-0506-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	3/27/2020	MW-0506-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	1.6 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.92 J	< 5.0 U	< 2.0 U
MW-0506-S1	10/8/2020	MW-0506-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	13.9 J	< 5.0 U	< 5.0 U	< 5 UB	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0506-S1	3/29/2021	MW-0506-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.8 J	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	0.64 J	< 5.0 U	< 2.0 U
MW-0506-S2	10/19/2005	MW-0506-3L (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	470	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	44	630	< 2.0 U
MW-0506-S2	1/3/2006	MW-0506-2L (01/03/06)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	540	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	48	650	< 2.0 U
MW-0506-S2	3/27/2006	MW-0506-S2 (032706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	620	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	50	670	< 2.0 U
MW-0506-S2	6/24/2009	MW-0506-S2 (062409)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	634	< 100 U	< 5 U	< 5 U	< 5 U	80.5	445	3.1
MW-0506-S2	4/19/2012	MW-0506-S2 (041912)-LF	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	565 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	68.5	585 D	< 2.0 U
MW-0506-S2	4/19/2012	MW-0506-S2 (041912)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	520 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	67.1	583 D	< 2.0 U
MW-0506-S2	10/31/2012	MW-0506-S2(103112)LF	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	635 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	69.7	433 D	< 2.0 U
MW-0506-S2	10/31/2012	MW-0506-S2(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	636 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	34.7	233	< 2.0 U
MW-0506-S2	3/27/2018	MW-0506-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	16.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	3.8 J	32.6	< 2.0 U
MW-0506-S2	3/27/2020	MW-0506-S2 (032720)	PDB	< 5.0 U	< 5.0 U	1.2 J	8.4 J	< 5.0 U	< 5.0 U	675	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	66.0	515	1.2 J
MW-0506-S2	3/29/2021	MW-0506-S2(032921)	PDB	< 5.0 U	< 5.0 U	1.6 J	5.6 J	< 5.0 U	< 5.0 U	778	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	94.3	359	1.1 J
MW-0507-S1	10/19/2005	MW-0507-1L (101905)	Low-Flow	9.0	39	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	83	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	16	< 2.0 U
MW-0507-S1	3/27/2006	MW-0507-S1 (032706)	Low-Flow	21	190	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	310	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	6.0	52	< 2.0 U
MW-0507-S1	10/31/2012	MW-0507-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	4.7 J	< 2.0 U
MW-0507-S1	4/2/2013	MW-0507-S1 (040213) PDB	PDB	4.1 J	8.3	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	27.6	< 100 U	4.2 J	< 5.0 U	< 5.0 U	< 5.0 U	10.1 J	< 2.0 U
MW-0507-S1	10/16/2013	MW-0507-S1(101613)	PDB	4.5 J	6.6	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	19.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1.9 J	< 2.0 U
MW-0507-S1	5/13/2014	MW-0507-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	3.2 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0507-S1	9/25/2014	MW-0507-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	2.8 J	< 2.0 U
MW-0507-S1	3/31/2015	MW-0507-S1(033115)-PDB	PDB	6.8	15.3	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	60.0	< 100 U	< 5.0 U	1.4 J	< 5.0 U	1.1 J	5.6	< 2.0 U
MW-0507-S1	9/30/2015	MW-0507-S1(093015)PDB	PDB	17.7	27.7	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	83.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	1.8 J	3.7 J	< 2.0 U
MW-0507-S1	3/30/2016	MW-0507-S1(033016)PDB	PDB	14.7	24.4	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	75.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	5.1	< 2.0 U
MW-0507-S1	9/27/2016	MW-0507-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	9.9	< 100 U	< 5.9 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0507-S1	3/24/2017	MW-0507-S1(032417)PDB	PDB	13.2	28.7	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	81.1	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0507-S1	9/27/2017	MW-0507-S1 (0-2717)	PDB	9.6	21.1	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	53.9	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0507-S1	3/27/2018	MW-0507-S1 (032718)	PDB	8.1	19.5	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	73.7	< 100 U	< 5.0 U	6.7	< 5.0 U	1.1 J	45.4	< 2.0 U
MW-0507-S1	10/4/2018	MW-0507-S1 (100418)	PDB	27.7	41.1	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	135	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0507-S1	3/26/2019	MW-0507-S1 (32619)	PDB	< 5.0 U	36.6	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	140	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0507-S1	9/27/2019	MW-0507-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	5.1	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0507-S1	3/27/2020	MW-0507-S1 (032720)	PDB	28.5	41.2	0.61 J	< 100 U	< 5.0 U	< 5.0 U	127	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	2.1 J	4.3 J	< 2.0 U
MW-0507-S1	10/8/2020	MW-0507-S1(100820)	PDB	2.2 J	3.7 J	< 5.0 U	14.2 J	< 5.0 U	< 5.0 U	12.1	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.27 J
MW-0507-S1	3/29/2021	MW-0507-S1(032921)	PDB	7.2	8.9	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	31.9	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	0.95 J	1.8 J	< 2.0 U
MW-0509-I2	10/19/2005	FD-1 (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-I2	10/19/2005	MW-0509-2L (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-I2	3/23/2006	MW-0509-I2 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	10/19/2005	MW-0509-1L (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)													
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Acetone	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Cyclohexane	Methylene chloride	Tetrachloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
				200	24	7	14,000	5	80	70	13,000	5	5	1,000	100	5	2
MW-0509-S1	3/23/2006	MW-0509-S1 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	6/24/2009	MW-0509-S1 (062409)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0509-S1	10/31/2012	MW-0509-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	4/2/2013	MW-0509-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1.1 J	< 2.0 U
MW-0509-S1	10/16/2013	MW-0509-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	5/13/2014	MW-0509-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	9/25/2014	MW-0509-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	87.4 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	3.1 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	3/31/2015	MW-0509-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.56 J	< 2.0 U
MW-0509-S1	9/30/2015	MW-0509-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.53 J	< 2.0 U
MW-0509-S1	3/30/2016	MW-0509-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	9/27/2016	MW-0509-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 6.1 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	3/24/2017	MW-0509-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	9/27/2017	MW-0509-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	3/27/2018	MW-0509-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.26 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	3/27/2020	MW-0509-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	3/29/2021	MW-0509-S1 (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	9/27/2019	MW-0509-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	3/27/2020	MW-0509-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	10/8/2020	MW-0509-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	13.9 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0509-S1	3/29/2021	MW-0509-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/19/2005	MW-0516-2L (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/23/2006	MW-0516-S1 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	6/25/2009	MW-0516-S1 (062509)-LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	6/25/2009	MW-0516-S1 (062509)-PDB	PDB	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	5/5/2010	MW-0516-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	5/6/2010	MW-0516-S1 (050610)LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	10/28/2010	MW-0516-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	5/13/2011	MW-0516-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	< 1.0 U	0.65 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0516-S1	10/18/2011	MW-0516-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/31/2012	MW-0516-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	4/2/2013	MW-0516-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/16/2013	MW-0516-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	5/13/2014	MW-0516-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/25/2014	MW-0516-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.56 J	< 2.0 U
MW-0516-S1	3/31/2015	MW-0516-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.56 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.26 J	< 2.0 U
MW-0516-S1	9/30/2015	MW-0516-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/30/2016	FD-1(033016)-LM	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/30/2016	MW-0516-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/27/2016	MW-0516-S1(091716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/24/2017	MW-0516-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/27/2017	MW-0516-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/27/2018	MW-0516-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/4/2018	MW-0516-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/26/2019	MW-0516-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/27/2019	MW-0516-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	32.0 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/27/2020	MW-0516-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	5.0 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/8/2020	MW-0516-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	13.1 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/29/2021	MW-0516-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S2	10/20/2005	MW-0516-3L (102005)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S2	3/23/2006	MW-0516-S2 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S2	6/25/2009	MW-0516-S2 (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S2	3/27/2018	MW-0516-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.29 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S2	3/27/2020	MW-0516-S2 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S2	3/29/2021	MW-0516-S2(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	7.5 J	< 5.0 U	< 5.0 U	< 5.0 U	1.2 JN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0517-I2	10/18/2005	MW-0517-2L (101805)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	7.4	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0517-I2	3/22/2006	MW-0517-I2 (032206)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0517-S1	10/18/2005	MW-0517-1L (101805)	Low-Flow	< 5.0 UJ	8.4 J	< 5.0 UJ	< 50.0 UJ	< 5.0 UJ	< 5.0 UJ	370 J	< 5.0 UJ	< 5.0 UJ	< 5.0 UJ	< 5.0 UJ	42 J	690 J	15 J
MW-0517-S1	3/22/2006	MW-0517-S1 (032206)	Low-Flow	< 5.0 U	10	2.7 J	< 50.0 U	1.7 J	< 5.0 U	900	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	65	1,800	30
MW-0517-S1	10/31/2012	MW-0517-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	37.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	18.8	103	< 2.0 U
MW-0517-S1	4/2/2013	FD-1 (040213) JG	PDB	< 5.0 U	6.1	2.8 J	< 100 U	1.7 J	< 5.0 U	593 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	77.4	6,440 D	1.6 J
MW-0517-S1	4/2/2013	MW-0517-S1 (040213) PDB	PDB	< 5.0 U	6.1	3.0 J	< 100 U	1.8 J	< 5.0 U	572 EJ	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	80.4	6,270 EJ	1.9 J
MW-0517-S1	10/16/2013	FD-1(101613)-WK	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	322 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	68.7	2,570 D	3.1
MW-0517-S1	10/16/2013	MW-0517-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	270 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	65.1	2,010 D	3.0
MW-0517-S1	5/13/2014	FD-1(051314)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	505	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	58.6	4,240 D	< 20.0 U
MW-0517-S1	5/13/2014	MW-0517-S1(051314)	PDB	< 5.0 U	4.3 J	< 5.0 U	< 100 UB	1.1 J	< 5.0 U	582 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	84.5	2,830 D	2.7
MW-0517-S1	9/25/2014	MW-0517-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	303 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	62.3	2,200 D	2.4
MW-0517-S1	3/31/2015	FD-1(033115)-AO-PDB	PDB	< 25.0 U	2.0 J	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	478	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	67.7	2,550 D	3.9 J
MW-0517-S1	3/31/2015	MW-0517-S1(033115)-PDB	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 UB	< 25.0 U	512	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	70.9	2,940 D	4.7 J
MW-0517-S1	9/30/2015	FD-1(093015)-CK	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	80.7	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	44.5	312 D	< 2.0 U
MW-0517-S1	9/30/2015	MW-0517-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	78.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	44.8	346 D	< 2.0 U
MW-0517-S1	3/9/2016	FD-01(030916)	Low-Flow	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	601	< 500 U	< 25.0 UJ	< 25.0 U	< 25.0 U	72.0	3,720 D	< 10.0 U
MW-0517-S1	3/9/2016	MW-0517-S1(030916)	Low-Flow	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	600	< 500 U	< 25.0 UJ	< 25.0 U	< 25.0 U	74.3	3,570 D	< 10.0 U
MW-0517-S1	9/27/2016	FD-1(092716)RW	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	145	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	40.6	809 D	< 2.0 U
MW-0517-S1	9/27/2016	MW-0517-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	145	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	42.0	760 D	< 2.0 U
MW-0517-S1	3/24/2017	FD-1(032417)-LF	Low-Flow	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	1,000	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	94.5	5,220 D	< 10.0 U
MW-0517-S1	3/24/2017	MW-0517-S1(032417)PDB	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	1,030	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	92.2	4,740 D	< 10.0 U
MW-0517-S1	9/27/2017	FD-1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	44.9	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	25.2	127	< 2.0 U
MW-0517-S1	9/27/2017	MW-0517-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	43.3	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	25.1	130	< 2.0 U
MW-0517-S1	3/27/2018	FD-1 (032718)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	786	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	77.6	4,400	< 10.0 U
MW-0517-S1	3/27/2018	MW-0517-S1 (032718)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	816	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	77.0	4,480	< 10.0 U
MW-0517-S1	10/4/2018	FD-1-(100418)-KA	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	194	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	44.3	1,040	< 10.0 U
MW-0517-S1	10/4/2018	MW-0517-S1 (100418)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	216	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	41.3	985	< 10.0 U
MW-0517-S1	3/26/2019	FD-1 (32619)-KA	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	1,390	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	97.3 J	5,810	< 10.0 U
MW-0517-S1	3/26/2019	MW-0517-S1 (32619)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	1,450	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	64.0 J	6,650	< 10.0 U
MW-0517-S1	9/27/2019	FD-1(092719)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	153	< 500 UN2	< 25.0 U	< 25.0 U	< 25.0 U	34.7	556	< 10.0 U
MW-0517-S1	9/27/2019	MW-0517-S1(092719)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	148	< 500 UN2	< 25.0 U	< 25.0 U	< 25.0 U	34.3	530	< 10.0 U
MW-0517-S1	3/27/2020	FD-1 (032720) DH	PDB	< 500 U	< 500 U	< 500 U	< 10,000 U	< 500 U	< 500 U	935	< 10,000 U	< 500 U	< 500 U	< 500 U	116 J	4,930	< 200 U
MW-0517-S1	3/27/2020	MW-0517-S1 (032720)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	993	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	87.8	5,300	< 10.0 U
MW-0517-S1	10/8/2020	FD-1(100820)-SO	PDB	< 5.0 U	1.5 J	1.1 J	15.1 J	0.41 J	< 5.0 U	329	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	79.8	1,450	1.1 J
MW-0517-S1	10/8/2020	MW-0517-S1(100820)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	366	< 500 U	< 25.0 U	2.6 J	< 25.0 U	66.0	1,500	< 10.0 U
MW-0517-S1	3/29/2021	DUP-3(032921)	PDB	< 5.0 U	3.6 J	3.7 J	< 100 U	1.2 J	< 5.0 U	890	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	119	5,260	1.4 J
MW-0517-S1	3/29/2021	MW-0517-S1(032921)	PDB	< 5.0 U	3.7 J	3.5 J	< 100 U	1.2 J	< 5.0 U	776	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	120	4,150	1.3 J
MW-0602-B1	3/24/2006	MW-0602-B1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	300	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	24	< 5.0 U	< 2.0 U
MW-0602-B1	11/7/2006	MW-0602-B1 (110706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	300	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	29	< 5.0 U	1.6 J
MW-0602-B1	6/26/2009	MW-0602-B1 (062609)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	13.1	83.7	< 100 U	< 5 U	< 5 U	< 5 U	6.9	< 5 U	< 2 U
MW-0602-S1	3/24/2006	MW-0602-S1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	11/7/2006	MW-0602-S1 (110706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/31/2012	MW-0602-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/16/2013	MW-0602-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	5/13/2014	MW-0602-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/25/2014	MW-0602-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)													
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Acetone	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Cyclohexane	Methylene chloride	Tetrachloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
				200	24	7	14,000	5	80	70	13,000	5	5	1,000	100	5	2
MW-0602-S1	3/30/2016	MW-0602-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/27/2016	MW-0602-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 7.6 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/24/2017	MW-0602-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/27/2017	MW-0602-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/27/2018	MW-0602-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/4/2018	MW-0602-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/26/2019	MW-0602-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	6.4	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/27/2019	MW-0602-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/27/2020	MW-0602-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/8/2020	MW-0602-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	10.1 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/29/2021	MW-0602-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-B1	3/24/2006	MW-0603-B1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	730	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	44	20	< 2.0 U
MW-0603-B1	11/8/2006	MW-0603-B1 (110806)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	620	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	39	< 5.0 U	2.0
MW-0603-B1	6/25/2009	MW-0603-B1 (062509)-LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	545	< 100 U	< 5 U	< 5 U	< 5 U	79.2	< 5 U	< 2 U
MW-0603-B1	6/25/2009	MW-0603-B1 (062509)-PDB	PDB	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	557	< 100 U	< 5 U	< 5 U	< 5 U	77.4	< 5 U	3.6
MW-0603-S1	3/24/2006	MW-0603-S1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	11/8/2006	MW-0603-S1 (110806)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	6/25/2009	MW-0603-S1 (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0603-S1	5/5/2010	MW-0603-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0603-S1	10/28/2010	MW-0603-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	5/13/2011	MW-0603-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0603-S1	10/18/2011	MW-0603-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/31/2012	MW-0603-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/16/2013	MW-0603-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	5/13/2014	MW-0603-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/25/2014	MW-0603-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/31/2015	MW-0603-S1(033115)-AO-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	0.36 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/30/2015	MW-0603-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.27 J	< 2.0 U
MW-0603-S1	3/30/2016	MW-0603-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/27/2016	MW-0603-S1(091716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/24/2017	MW-0603-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/27/2017	MW-0603-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/27/2018	MW-0603-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/4/2018	MW-0603-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/26/2019	MW-0603-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 6.6 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/27/2019	MW-0603-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/27/2020	MW-0603-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	3.6 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/8/2020	MW-0603-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	13.2 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/29/2021	MW-0603-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S2	3/24/2006	MW-0603-S2 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	270	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	8.6	< 5.0 U	< 2.0 U
MW-0603-S2	11/8/2006	MW-0603-S2 (110806)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	270	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	8.7	< 5.0 U	2.0
MW-0603-S2	6/25/2009	MW-0603-S2 (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	293	< 100 U	< 5 U	< 5 U	< 5 U	11.5	< 5 U	< 2 U
MW-0603-S2	5/5/2010	FD-1 (050510)-TP	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	68.7	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0603-S2	5/5/2010	MW-0603-S2 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	65.7	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0603-S2	5/6/2010	MW-0603-S2 (050610)LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	291	< 100 U	< 5 U	< 5 U	< 5 U	10.6	< 5 U	< 2 U
MW-0603-S2	10/28/2010	MW-0603-S2(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	74.2	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S2	5/13/2011	FD-(051311)-EG	PDB	< 1.7 U	< 1.7 U	< 1.7 U	< 27 UB	< 1.7 U	< 1.7 U	64	< 1.7 U	< 1.7 U	< 1.7 U	< 1.7 U	2.2	< 1.7 U	< 1.7 U
MW-0603-S2	5/13/2011	MW-0603-S2(051311)	PDB	< 1.7 U	< 1.7 U	< 1.7 U	< 25 UB	< 1.7 U	< 1.7 U	69	< 1.7 U	< 1.7 U	< 1.7 U	< 1.7 U	2.2	< 1.7 U	0.79 J
MW-0603-S2	10/18/2011	FD-1(101811)-EG	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	60.1	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S2	10/18/2011	MW-0603-S2(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	61.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0604-S1	3/22/2006	MW-0604-S1 (032206)	Low-Flow	< 5.0 U	11	7.9	< 50.0 U	< 5.0 U	< 5.0 U	1,400	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	120	4,900	43
MW-0604-S1	11/8/2006	MW-0604-S1 (110806)	Low-Flow	< 5.0 U	6.5	5.4	< 50.0 U	< 5.0 U	< 5.0 U	600	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	76	2,700	31
MW-0604-S1	10/31/2012	MW-0604(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	7.6	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	59.5	< 2.0 U
MW-0604-S1	4/2/2013	MW-0604-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	2.8 J	60.2 J	< 5.0 U	< 5.0 U	698 EJ	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	76.4 J	2,720 EJ	36.2 J
MW-0604-S1	10/16/2013	MW-0604-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	368 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	43.1	1,100 D	19.4
MW-0604-S1	5/13/2014	MW-0604-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	62.5 UB	< 5.0 U	< 5.0 U	271	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	27.2	747 D	16.2
MW-0604-S1	9/25/2014	FD-1(092514)-AO	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	489 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	39.7	1,480 D	20.3
MW-0604-S1	9/25/2014	MW-0604-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	414 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	51.5	1,410 D	24.8
MW-0604-S1	3/31/2015	MW-0604-S1(033115)-PDB	PDB	< 5.0 U	2.6 J	3.5 J	< 100 U	< 5.0 UB	< 5.0 U	878 D	0.65 J	< 5.0 U	< 5.0 U	< 5.0 U	112	2,690 D	57.6
MW-0604-S1	9/30/2015	MW-0604-S1(093015)PDB	PDB	< 5.0 U	0.98 J	1.5 J	< 100 UB	< 5.0 U	< 5.0 U	353 D	0.37 J	< 5.0 U	< 5.0 U	< 5.0 U	52.7	1,240 D	12.5
MW-0604-S1	3/30/2016	MW-0604-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	1,030 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	97.2	3,340 D	37.7
MW-0604-S1	9/27/2016	MW-0604-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	344	< 100 U	< 5.1 UB	< 5.0 U	< 5.0 U	37.8	1,190 D	11.8
MW-0604-S1	3/24/2017	MW-0604-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	1,280 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	101	3,250 D	33.8
MW-0604-S1	9/27/2017	MW-0604-S1 (092717)	PDB	< 5.0 U	< 5.0 U	5.1	< 100 U	< 5.0 U	< 5.0 U	1,260	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	101	3,870	34.4 J
MW-0604-S1	3/27/2018	MW-0604-S1 (032718)	PDB	< 5.0 U	< 5.0 U	0.92 J	< 100 U	< 5.0 U	< 5.0 U	208	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	23.3	555	5.1
MW-0604-S1	10/4/2018	MW-0604-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	81.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	10.9	247	< 2.0 U
MW-0604-S1	3/26/2019	MW-0604-S1 (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	859	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	63.2 J	2,220	8.8
MW-0604-S1	9/27/2019	MW-0604-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	108	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	9.2	159	< 2.0 U
MW-0604-S1	3/27/2020	MW-0604-S1 (032720)	PDB	< 5.0 U	< 5.0 U	1.5 J	< 100 U	< 5.0 U	< 5.0 U	1,340	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	101	3,160	31.2
MW-0604-S1	10/8/2020	MW-0604-S1(100820)	PDB	< 5.0 U	< 5.0 U	0.32 J	17.7 J	< 5.0 U	< 5.0 U	78.6	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	9.9	183	1.6 J
MW-0604-S1	3/29/2021	MW-0604-S1(032921)	PDB	< 5.0 U	< 5.0 U	3.0 J	< 100 U	< 5.0 U	< 5.0 U	591	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	78.7	1,630	28.4
MW-0604-S2	3/22/2006	MW-0604-S2 (032206)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	39	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	20	100	< 2.0 U
MW-0604-S2	11/9/2006	MW-0604-S2 (110906)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	60	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	10	27	< 2.0 U
MW-0604-S2	6/24/2009	MW-0604-S2 (062409)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	94.6	< 100 U	< 5 U	< 5 U	< 5 U	8.9	< 5 U	< 2 U
MW-0604-S2	3/27/2018	MW-0604-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.27 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0604-S2	3/27/2020	MW-0604-S2 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0604-S2	3/29/2021	MW-0604-S2(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	1.1 JN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0605-B1	3/22/2006	MW-0605-B1 (032206)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	11	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0605-B1	11/9/2006	MW-0605-B1 (110906)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0605-S1	3/22/2006	MW-0605-S1 (032206)	Low-Flow	< 5.0 U	2.6 J	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	19	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	920	< 2.0 U
MW-0605-S1	11/9/2006	MW-0605-S1 (110906)	Low-Flow	< 5.0 U	3.2 J	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	26	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1,400	< 2.0 U
MW-0605-S1	10/31/2012	MW-0605(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	15.1	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1,480 D	< 2.0 U
MW-0605-S1	4/2/2013	MW-0605-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	16.9 J	< 100 U	2.6 J	< 5.0 U	< 5.0 U	< 5.0 U	1,180 EJ	< 2.0 U
MW-0605-S1	10/16/2013	MW-0605-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	17.7	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1,580 D	< 2.0 U
MW-0605-S1	5/13/2014	MW-0605-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	14.1	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	2,630 D	< 2.0 U
MW-0605-S1	12/1/2014	MW-0605-S1(120114)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	99.2 J	< 5.0 U	< 5.0 U	12.7	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	629 D	< 2.0 U
MW-0605-S1	3/31/2015	MW-0605-S1(033115)-PDB	PDB	< 5.0 U	1.8 J	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	12.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	1.0 J	983 D	< 2.0 U
MW-0605-S1	9/30/2015	MW-0605-S1(093015)PDB	PDB	< 5.0 U	2.8 J	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	16.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	1.4 J	1,210 D	< 2.0 U
MW-0605-S1	3/30/2016	MW-0605-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	14.7	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	742 D	< 2.0 U
MW-0605-S1	9/27/2016	MW-0605-S1(092716)PDB	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 116 UB	< 50.0 U	< 50.0 U	< 50.0 U	1,100	< 20.0 U
MW-0605-S1	3/24/2017	MW-0605-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	12.2	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1,170 D	< 2.0 U
MW-0605-S1	9/27/2017	MW-0605-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	14.3	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	992	< 2.0 U
MW-0605-S1	3/27/2018	MW-0605-S1 (032718)	PDB	< 5.0 U	2.8 J	< 5.0 U	5.5 J	< 5.0 U	< 5.0 U	14.2	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	2.2 J	1,170	< 2.0 U
MW-0605-S1	10/4/2018	MW-0605-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	15.1	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	911	< 2.0 U
MW-0605-S1	3/26/2019	MW-0605-S1 (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	11.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1,020	< 2.0 U
MW-0605-S1	9/27/2019	MW-0605-S1(092719)	PDB	< 5.0 U	2.9 J	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	11.7	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1,450	< 2.0 U
MW-0605-S1	3/27/2020	MW-0605-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	6.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	218	< 2.0 U
MW-0605-S1	10/8/2020	MW-0605-S1(100820)	PDB	< 5.0 U	3.2 J	< 5.0 U	29.1 J	< 5.0 U	< 5.0 U	16.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	2.6 J	850	< 2.0 U
MW-0605-S1	3/29/2021	MW-0605-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	10.3	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	1.1 J	304	< 2.0 U
MW-0605-S2	3/22/2006	FD-1 (032206)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	50	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	7.4	27	< 2.0 U
MW-0605-S2	3/22/2006	MW-0605-S2 (032206)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	49	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	7.1	21	< 2.0 U

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)													
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Acetone	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Cyclohexane	Methylene chloride	Tetrachloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
				200	24	7	14,000	5	80	70	13,000	5	5	1,000	100	5	2
MW-0605-S2	11/9/2006	MW-0605-S2 (110906)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	100	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	7.8	< 5.0 U	< 2.0 U
MW-0605-S2	3/27/2018	MW-0605-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	3.2 J	< 5.0 U	< 5.0 U	7.0	0.39 J	< 5.0 U	< 5.0 U	0.13 J	0.33 J	< 5.0 UB	< 2.0 U
MW-0605-S2	3/27/2020	MW-0605-S2 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	16.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.79 J
MW-0605-S2	3/29/2021	MW-0605-S2(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	5.6	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0606-S1	3/23/2006	MW-0606-S1 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	230	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	42	970	< 2.0 U
MW-0606-S1	11/6/2006	MW-0606-S1 (110606)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	210	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	43	770	1.0 J
MW-0606-S1	10/31/2012	MW-0606-S1(103112)LF	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	288 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	76.5	2,410 D	< 2.0 U
MW-0606-S1	10/31/2012	MW-0606-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	281 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	78.8	2,380 D	1.2 J
MW-0606-S1	4/2/2013	MW-0606-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	394 EJ	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	105	4,490 EJ	2.0
MW-0606-S1	10/16/2013	MW-0606-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	314 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	92.8	2,650 D	1.3 J
MW-0606-S1	5/13/2014	MW-0606-S1(051314)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	365	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	75.9	3,280 D	< 10.0 U
MW-0606-S1	9/25/2014	MW-0606-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	448 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	81.0	2,580 DJ	1.2 J
MW-0606-S1	3/31/2015	MW-0606-S1(033115)-PDB	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	428	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	94.6	3,030 D	< 20.0 U
MW-0606-S1	9/30/2015	MW-0606-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	0.42 J	< 100 UB	< 5.0 U	< 5.0 U	285	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	45.6	1,260 D	0.43 J
MW-0606-S1	3/9/2016	MW-0606-S1(030916)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	329 D	< 100 U	< 5.0 UJ	< 5.0 U	< 5.0 U	62.6	1,960 D	< 2.0 U
MW-0606-S1	9/27/2016	MW-0606-S1(092716)PDB	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	633	< 1,000 U	< 113 UB	< 50.0 U	< 50.0 U	58.0	1,130	< 20.0 U
MW-0606-S1	3/24/2017	MW-0606-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	441	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	97.8	2,820 D	< 2.0 U
MW-0606-S1	9/27/2017	MW-0606-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	250	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	51.0	1,470	< 2.0 U
MW-0606-S1	3/27/2018	MW-0606-S1 (032718)	PDB	< 5.0 U	< 5.0 U	1.1 J	2.8 J	< 5.0 U	< 5.0 U	279	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	81.5	1,880	0.92 J
MW-0606-S1	10/4/2018	MW-0606-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	453	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	97.0	1,960	< 2.0 U
MW-0606-S1	3/25/2019	MW-0606-S1 (032519)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	245	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	55.3	1,340	< 2.0 U
MW-0606-S1	9/27/2019	MW-0606-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	360	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	83.1	2,020	< 2.0 U
MW-0606-S1	3/27/2020	MW-0606-S1 (032720)	PDB	< 25.0 U	< 25.0 U	2.3 J	< 500 U	< 25.0 U	< 25.0 U	656	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	109	2,740	< 10.0 U
MW-0606-S1	10/8/2020	MW-0606-S1(100820)	PDB	< 50.0 U	< 50.0 U	2.1 J	< 1,000 U	< 50.0 U	< 50.0 U	676	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	80.2	1,500	< 20.0 U
MW-0606-S1	3/29/2021	MW-0606-S1(032921)	PDB	< 5.0 U	< 5.0 U	2.8 J	< 100 U	< 5.0 U	< 5.0 U	675	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	139	2,470	1.3 J
MW-0606-S2	3/23/2006	MW-0606-S2 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	1.8 J	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	2.8 J	< 2.0 U
MW-0606-S2	11/6/2006	MW-0606-S2 (110606)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 7.2 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	2.3 J	< 2.0 U
MW-0606-S2	6/26/2009	MW-0606-S2 (062609)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	245	< 100 U	< 5 U	< 5 U	< 5 U	50.9	390	< 2 U
MW-0606-S2	4/19/2012	MW-0606-S2 (041912)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	194	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	47.5	729 D	< 2.0 U
MW-0606-S2	10/31/2012	MW-0606-S2(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	192	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	43.6	532 D	< 2.0 U
MW-0606-S2	3/27/2018	MW-0606-S2 (032718)	PDB	< 5.0 U	< 5.0 U	0.62 J	< 100 U	< 5.0 U	< 5.0 U	309	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	73.2	458	< 2.0 U
MW-0606-S2	3/27/2020	MW-0606-S2 (032720)	PDB	< 5.0 U	< 5.0 U	1.6 J	< 100 U	< 5.0 U	< 5.0 U	730	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	81.8	24.8	1.1 J
MW-0606-S2	3/29/2021	MW-0606-S2(032921)	PDB	< 5.0 U	< 5.0 U	0.96 J	< 100 U	< 5.0 U	< 5.0 U	434	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	86.3	286	3.2
MW-0607-B1	11/12/2008	MW-0607-B1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-B1	6/25/2009	MW-0607-B1 (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-B1	5/5/2010	MW-0607-B1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-B1	10/28/2010	MW-0607-B1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-B1	5/13/2011	MW-0607-B1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 14 UB	< 1.0 U	< 1.0 U	3.2	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	0.44 J	< 1.0 U	< 1.0 U
MW-0607-B1	10/18/2011	MW-0607-B1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/24/2006	MW-0607-S1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	11/6/2006	MW-0607-S1 (110606)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	6/25/2009	MW-0607-S1 (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-S1	5/5/2010	MW-0607-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-S1	5/6/2010	MW-0607-S1 (050610)LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-S1	10/28/2010	MW-0607-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	5/13/2011	MW-0607-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	< 1.0 U	0.63 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0607-S1	10/18/2011	MW-0607-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	10/31/2012	MW-0607-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0607-S1	4/2/2013	MW-0607-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.9 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	36.9 J	< 2.0 U
MW-0607-S1	10/16/2013	MW-0607-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	5/13/2014	MW-0607-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	1.6 J	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/25/2014	MW-0607-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	4.0 J	< 2.0 U
MW-0607-S1	3/31/2015	MW-0607-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	0.23 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/30/2015	MW-0607-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	0.24 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/30/2016	MW-0607-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/27/2016	MW-0607-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.2 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/24/2017	MW-0607-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/27/2017	MW-0607-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/27/2018	MW-0607-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	10/4/2018	MW-0607-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/26/2019	MW-0607-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/27/2019	MW-0607-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/27/2020	MW-0607-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	10/8/2020	MW-0607-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	17.5 J	< 5.0 U	< 5.0 U	< 5 UB	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/29/2021	MW-0607-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S2	3/7/2007	MW-0607-S2 (030707)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S2	11/12/2008	MW-0607-S2 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S2	5/5/2010	MW-0607-S2 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	5.5	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-S2	5/6/2010	MW-0607-S2 (050610)LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-S2	10/28/2010	MW-0607-S2(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S2	5/13/2011	MW-0607-S2(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	< 1.0 U	0.80 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	0.66 J
MW-0607-S2	10/18/2011	MW-0607-S2(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S2	3/27/2018	MW-0607-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.29 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S2	3/27/2020	MW-0607-S2 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.52 J
MW-0607-S2	3/29/2021	MW-0607-S2(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-B1	3/23/2006	MW-0608-B1 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	8.4	150	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	87	2.3 J	< 2.0 U
MW-0608-B1	11/7/2006	MW-0608-B1 (110706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	180	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	150	< 5.0 U	1.3 J
MW-0608-B1	6/25/2009	MW-0608-B1 (062509)-LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	6.0	125	< 100 U	< 5 U	< 5 U	< 5 U	123	< 5 U	< 2 U
MW-0608-B1	6/25/2009	MW-0608-B1 (062509)-PDB	PDB	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	169	< 100 U	< 5 U	< 5 U	< 5 U	188	6.6	3.2
MW-0608-S1	3/23/2006	MW-0608-S1 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	2.9 J	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	2.0 J	< 2.0 U
MW-0608-S1	11/7/2006	MW-0608-S1 (110706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	35	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	3.3 J	1.7 J	< 2.0 U
MW-0608-S1	6/26/2009	MW-0608-S1 (062609)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	24.5	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	4.9
MW-0608-S1	10/31/2012	MW-0608-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0608-S1	4/2/2013	MW-0608-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	30.9	< 100 U	2.5 J	< 5.0 U	< 5.0 U	< 5.0 U	5.2 J	1.7 J
MW-0608-S1	10/16/2013	MW-0608-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	5/13/2014	MW-0608-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	148	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	11.7	3.5 J	5.4
MW-0608-S1	9/25/2014	MW-0608-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1.5 J	< 2.0 U
MW-0608-S1	3/31/2015	MW-0608-S1(033115)-PDB	PDB	< 5.0 U	1.4 J	0.33 J	< 100 UB	< 5.0 U	< 5.0 U	144	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	13.1	< 5.0 U	4.0
MW-0608-S1	9/30/2015	MW-0608-S1(093015)PDB	PDB	< 5.0 U	3.9 J	0.54 J	< 100 UB	< 5.0 U	< 5.0 U	243 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	35.3	< 5.0 U	5.8
MW-0608-S1	3/30/2016	MW-0608-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	97.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	9.3	< 5.0 U	2.6
MW-0608-S1	9/27/2016	MW-0608-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 7.3 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	3/24/2017	MW-0608-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	30.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	9/27/2017	MW-0608-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	427	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	44.0	< 5.0 U	5.1
MW-0608-S1	3/27/2018	MW-0608-S1 (032718)	PDB	< 5.0 U	3.6 J	1.5 J	< 100 U	< 5.0 U	< 5.0 U	371	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	45.1	< 5.0 U	5.1
MW-0608-S1	10/4/2018	MW-0608-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	453	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	58.3	< 5.0 U	6.5
MW-0608-S1	3/26/2019	MW-0608-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	286	< 100 U	8.0	< 5.0 U	< 5.0 U	34.5	< 5.0 U	3.8
MW-0608-S1	9/27/2019	MW-0608-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	4.2 J	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	3/27/2020	MW-0608-S1 (032720)	PDB	< 5.0 U	2.6 J	1.3 J	< 100 U	< 5.0 U	< 5.0 U	484	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	47.0	< 5.0 U	3.2
MW-0608-S1	10/8/2020	MW-0608-S1(100820)	PDB	< 5.0 U	2.7 J	1.6 J	18.5 J	0.13 J	< 5.0 U	372	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	48.2	< 5 UB	4.8
MW-0608-S1	3/29/2021	MW-0608-S1(032921)	PDB	< 5.0 U	< 5.0 U	1.5 J	< 100 U	< 5.0 U	< 5.0 U	358 EJ	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	67.0	< 5.0 U	3.3
MW-0608-S2	3/23/2006	MW-0608-S2 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	900	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	100	100	< 2.0 U

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)													
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Acetone	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Cyclohexane	Methylene chloride	Tetrachloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
				200	24	7	14,000	5	80	70	13,000	5	5	1,000	100	5	2
MW-0608-S2	11/7/2006	MW-0608-S2 (110706)	Low-Flow	< 5.0 U	< 5.0 UJ	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 UJ	630	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	88 J	63	< 2.0 U
MW-0608-S2	6/26/2009	FD-2-PS (062609)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	635	< 100 U	< 5 U	< 5 U	< 5 U	109	12.4	2.5
MW-0608-S2	6/26/2009	MW-0608-S2 (062609)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	605	< 100 U	< 5 U	< 5 U	< 5 U	113	12.2	2.6
MW-0608-S2	3/27/2018	MW-0608-S2 (032718)	PDB	< 5.0 U	< 5.0 U	1.7 J	< 100 U	< 5.0 U	< 5.0 U	801	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	112	< 5.0 UB	2.1
MW-0608-S2	3/27/2020	MW-0608-S2 (032720)	PDB	< 5.0 U	< 5.0 U	1.5 J	35.3 J	< 5.0 U	< 5.0 U	888	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	100	1.7 J	1.9 J
MW-0608-S2	3/29/2021	MW-0608-S2(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	294	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	34.1	0.55 J	3.5
MW-0609-S1	3/23/2006	MW-0609-S1 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	61	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	9.7	260	< 2.0 U
MW-0609-S1	11/9/2006	MW-0609-S1 (110906)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	55	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	9.0	220	< 2.0 U
MW-0609-S1	6/26/2009	FD-1-PS (062609)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	225	< 100 U	< 5 U	< 5 U	< 5 U	25.4	69.4	3.7
MW-0609-S1	6/26/2009	MW-0609-S1 (062609)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	226	< 100 U	< 5 U	< 5 U	< 5 U	26.1	69.9	3.6
MW-0609-S1	10/31/2012	MW-0609-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	3.8 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	4/2/2013	MW-0609-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	18.9	< 100 U	2.9 J	< 5.0 U	< 5.0 U	< 5.0 U	8.2 J	< 2.0 U
MW-0609-S1	10/16/2013	MW-0609-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	489 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	40.1	5.9	7.8
MW-0609-S1	5/13/2014	MW-0609-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	198 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	16.2	40.1	5.4
MW-0609-S1	9/25/2014	MW-0609-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	26.6	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	2.7 J	< 5.0 U	6.2
MW-0609-S1	9/30/2015	MW-0609-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	347 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	53.1	248	3.2
MW-0609-S1	3/30/2016	MW-0609-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	18.6	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	7.9	< 2.0 U
MW-0609-S1	9/27/2016	MW-0609-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	496	< 100 U	< 7.9 UB	< 5.0 U	< 5.0 U	49.7	17.1	18.1
MW-0609-S1	3/24/2017	MW-0609-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	7.5	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	9/27/2017	MW-0609-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	147	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	8.1	< 5.0 U	15.0
MW-0609-S1	4/17/2018	MW-0609-S1 (041718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	1.1 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	10/4/2018	MW-0609-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	3/26/2019	MW-0609-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	26.0	< 100 U	< 7.8 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	9/27/2019	MW-0609-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	3/27/2020	MW-0609-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	37.9 J	< 5.0 U	< 5.0 U	8.7	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.63 J	1.2 J	< 2.0 U
MW-0609-S1	10/8/2020	MW-0609-S1(100820)	PDB	< 5.0 U	< 5.0 U	0.15 J	21.1 J	< 5.0 U	< 5.0 U	92.4	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.52 J	< 5.0 U	27.1
MW-0609-S1	3/29/2021	MW-0609-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	5.7 J	< 5.0 U	< 5.0 U	8.7	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.99 J
MW-0609-S2	11/10/2006	MW-0609-S2 (111006)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	73	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	10	< 5.0 U	4.1
MW-0609-S2	11/12/2008	MW-0609-S2 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	22.2	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S2	5/5/2010	MW-0609-S2 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	127	< 100 U	< 5 U	< 5 U	< 5 U	17.0	< 5 U	4.1
MW-0609-S2	5/6/2010	MW-0609-S2 (050610)LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	102	< 100 U	< 5 U	< 5 U	< 5 U	13.0	< 5 U	3.5
MW-0609-S2	10/28/2010	MW-0609-S2(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	20.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S2	5/13/2011	MW-0609-S2(051311)	PDB	< 4.0 U	< 4.0 U	< 4.0 U	< 40 U	< 4.0 U	< 4.0 U	130	< 4.0 U	< 4.0 UB	< 4.0 U	< 4.0 U	17	< 4.0 U	4.8
MW-0609-S2	10/18/2011	MW-0609-S2(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	24.1	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S2	4/20/2012	MW-0609-S2_20120420	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	175	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	21.1	< 5.0 U	3.2
MW-0609-S2	10/31/2012	MW-0609-S2(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	21.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S2	3/27/2018	MW-0609-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	202	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	24.6	< 5.0 U	9.3
MW-0609-S2	3/27/2020	MW-0609-S2 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	207	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	24.5	< 5.0 U	24.2
MW-0609-S2	3/29/2021	MW-0609-S2(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	74.4	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	9.0	< 5.0 U	11.0
MW-0610-S1	11/10/2006	MW-0610-S1 (111006)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	40	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	4.2 J	< 5.0 U	1.9 J
MW-0610-S1	11/12/2008	MW-0610-S1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	19.1	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	5/5/2010	MW-0610-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0610-S1	10/28/2010	MW-0610-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	5/13/2011	MW-0610-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	< 1.0 U	0.67 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0610-S1	10/18/2011	MW-0610-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/31/2012	MW-0610-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/16/2013	MW-0610-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	5/13/2014	MW-0610-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/25/2014	MW-0610-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	2.0 J	< 2.0 U
MW-0610-S1	3/31/2015	MW-0610-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	0.43 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/30/2015	MW-0610-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	2.1 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/30/2016	MW-0610-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/27/2016	MW-0610-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.4 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/24/2017	MW-0610-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/27/2017	MW-0610-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/27/2018	MW-0610-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/4/2018	MW-0610-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/26/2019	MW-0610-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	7.0	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/27/2019	MW-0610-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/27/2020	MW-0610-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/8/2020	MW-0610-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	26.2 J	< 5.0 U	< 5.0 U	< 5 UB	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/29/2021	MW-0610-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	11/13/2006	MW-0611-S1 (111306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	11/13/2008	MW-0611-S1 (111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	4/29/2016	MW-0611-S1 (042916) (LOW FLOW)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 UJ
MW-0611-S1	3/24/2017	MW-0611-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	10/11/2017	MW-0611-S1 (101117) LF	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	4/25/2018	MW-0611-S1(042518)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	10/4/2018	MW-0611-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	3/25/2019	MW-0611-S1 (032519)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	3/27/2020	MW-0611-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	10/8/2020	MW-0611-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	15.7 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	3/29/2021	MW-0611-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1-R	10/31/2019	MW-0611-S1-R(103119)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0612-S1	11/9/2006	MW-0612-S1 (110906)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	130	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	43	3,300	2.4
MW-0612-S1	3/7/2007	FD-1-MG (030707)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	132	< 100 U	< 5.0 UJ	< 5.0 U	< 5.0 U	38.6	3,760	3.1
MW-0612-S1	3/7/2007	MW-0612-S1 (030707)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	161	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	38.9	3,950	< 2.0 U
MW-0612-S1	6/25/2009	MW-0612-S1 (062509)	Low-Flow	< 50 U	< 50 U	< 50 U	< 1,000 UJ	< 50 U	< 50 U	207	< 1,000 U	< 50 U	< 50 U	< 50 U	< 50 U	4,370	< 20 U
MW-0612-S1	4/19/2012	MW-0612-S1 (041912)-PDB	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	223	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	44.9	4,750 D	15.1
MW-0612-S1	10/31/2012	FD-2(103112)PDB-WK	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	850 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	141	675 D	< 2.0 U
MW-0612-S1	10/31/2012	MW-0612-S1(103112)LF	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	185	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	45.8	2,490 D	11.8
MW-0612-S1	10/31/2012	MW-0612-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	275	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	48.5	5,440 D	24.5
MW-0612-S1	4/2/2013	MW-0612-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	191	< 100 U	3.5 J	< 5.0 U	< 5.0 U	41.0	3,720 EJ	9.3
MW-0612-S1	10/16/2013	MW-0612-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	242	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	49.1	3,220 D	12.4
MW-0612-S1	5/13/2014	MW-0612-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	248 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	46.2	3,400 D	13.2
MW-0612-S1	9/25/2014	MW-0612-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	251	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	43.2	3,190 DJ	13.7
MW-0612-S1	3/31/2015	MW-0612-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	0.65 J	< 100 UB	< 5.0 U	< 5.0 U	292	0.32 J	< 5.0 U	< 5.0 U	< 5.0 U	49.6	3,870 D	11.6
MW-0612-S1	9/30/2015	MW-0612-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	0.43 J	< 100 UB	< 5.0 U	< 5.0 U	268 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	62.5	4,420 D	7.6
MW-0612-S1	3/9/2016	MW-0612-S1(030916)	Low-Flow	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	193	< 500 U	< 25.0 UJ	< 25.0 U	< 25.0 U	47.2	2,380 D	< 10.0 U
MW-0612-S1	9/27/2016	MW-0612-S1(092716)PDB	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	249	< 1,000 U	< 112 UB	< 50.0 U	< 50.0 U	< 50.0 U	4,630 D	< 20.0 U
MW-0612-S1	3/24/2017	MW-0612-S1(032417)PDB	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	254	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	49.4	3,960 D	< 10.0 U
MW-0612-S1	9/27/2017	MW-0612-S1 (092717)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 UJ	< 25.0 U	< 25.0 U	100	< 500 UJ	< 25.0 U	< 25.0 U	< 25.0 U	< 25.0 U	674	< 10.0 U
MW-0612-S1	3/27/2018	MW-0612-S1 (032718)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	278	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	47.8	4,360	6.6 J
MW-0612-S1	10/4/2018	MW-0612-S1 (100418)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	306	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	47.0	4,180	< 10.0 U
MW-0612-S1	3/26/2019	MW-0612-S1 (032619)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	341	< 500 U	71.5	< 25.0 U	< 25.0 U	54.4	4,110	< 10.0 U
MW-0612-S1	9/27/2019	MW-0612-S1(092719)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	35.9	< 500 UN2	< 25.0 U	< 25.0 U	< 25.0 U	< 25.0 U	358	< 10.0 U
MW-0612-S1	3/27/2020	MW-0612-S1 (032720)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	283	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	45.4	2,810	12.0
MW-0612-S1	10/8/2020	MW-0612-S1(100820)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	332	< 500 U	< 25.0 U	2.2 J	< 25.0 U	45.2	3,220	25.4
MW-0612-S1	3/29/2021	MW-0612-S1(032921)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	363	< 500 UN2	< 25 UB	< 25.0 U	12.3 J	50.7	3,850	19.8
MW-0612-S2	11/10/2006	MW-0612-S2 (111006)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	360	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	130	1,400	< 2.0 U
MW-0612-S2	3/7/2007	MW-0612-S2 (030707)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	827	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	160	1,320	< 2.0 U

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)													
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Acetone	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Cyclohexane	Methylene chloride	Tetrachloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
				200	24	7	14,000	5	80	70	13,000	5	5	1,000	100	5	2
MW-0612-S2	6/25/2009	MW-0612-S2 (062509)-LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	1,440	< 100 U	< 5 U	< 5 U	< 5 U	199	353	< 2 U
MW-0612-S2	6/25/2009	MW-0612-S2 (062509)-PDB	PDB	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	1,360	< 100 U	< 5 U	< 5 U	< 5 U	183	268	< 2 U
MW-0612-S2	4/19/2012	MW-0612-S2 (041912)-LF	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	663 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	148	747 D	< 2.0 U
MW-0612-S2	4/19/2012	MW-0612-S2 (041912)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	678 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	140	625 D	< 2.0 U
MW-0612-S2	10/31/2012	MW-0612-S2(103112)LF	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	871 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	150	857 D	< 2.0 U
MW-0612-S2	10/31/2012	MW-0612-S2(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	868 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	127	647 D	< 2.0 U
MW-0612-S2	3/27/2018	MW-0612-S2 (032718)	PDB	< 5.0 U	< 5.0 U	1.4 J	< 100 U	< 5.0 U	< 5.0 U	698	0.31 J	< 5.0 U	< 5.0 U	< 5.0 U	91.3	237	2.2
MW-0612-S2	3/27/2020	MW-0612-S2 (032720)	PDB	< 25.0 U	< 25.0 U	3.3 J	< 500 U	< 25.0 U	< 25.0 U	1,350	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	97.6	3.2 J	116
MW-0613-S1	11/10/2006	MW-0613-S1 (111006)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	11/12/2008	MW-0613-S1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	5/5/2010	MW-0613-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0613-S1	10/28/2010	MW-0613-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	5/13/2011	MW-0613-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	< 1.0 U	0.65 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0613-S1	10/18/2011	MW-0613-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	10/31/2012	MW-0613-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.2 UB	< 2.0 U
MW-0613-S1	4/2/2013	MW-0613-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	24.0 J	< 2.0 U
MW-0613-S1	10/16/2013	MW-0613-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	5/13/2014	MW-0613-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/25/2014	MW-0613-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	2.9 J	< 2.0 U
MW-0613-S1	3/31/2015	MW-0613-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/30/2015	MW-0613-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	0.55 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/30/2016	MW-0613-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/27/2016	MW-0613-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.4 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/24/2017	MW-0613-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/27/2017	MW-0613-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/27/2018	MW-0613-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	10/4/2018	MW-0613-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/26/2019	MW-0613-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/27/2019	MW-0613-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/27/2020	MW-0613-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	10/8/2020	MW-0613-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	20.3 J	< 5.0 U	< 5.0 U	< 5 UB	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	--	< 5 UB	< 2.0 U
MW-0613-S1	3/29/2021	MW-0613-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0614-B1	11/16/2006	MW-0614-B1 (111606)	Direct fill	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	3.9 J	3.1 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0614-B1	11/12/2008	MW-0614-B1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	17.5	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0614-S2	11/16/2006	MW-0614-S2 (111606)	Direct fill	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	2.6 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0614-S2	11/12/2008	MW-0614-S2 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0614-S2	5/5/2010	MW-0614-S2 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0614-S2	10/28/2010	MW-0614-S2(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0614-S2	5/13/2011	MW-0614-S2(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	1.6	0.63 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0614-S2	10/18/2011	MW-0614-S2(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0614-S2	3/27/2018	MW-0614-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.0 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0614-S2	3/27/2020	MW-0614-S2 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	5.4 J	< 5.0 U	< 5.0 U	1.8 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0614-S2	3/29/2021	MW-0614-S2(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1	11/20/2006	FD-2-MG (112006)	Direct fill	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1	11/20/2006	MW-0615-B1 (112006)	Direct fill	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	1.6 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1.8 J	< 2.0 U
MW-0615-B1	11/14/2008	MW-0615-B1 (111408)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1	5/5/2010	MW-0615-B1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0615-B1	10/28/2010	MW-0615-B1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1	5/13/2011	MW-0615-B1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	1.8	0.16 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0615-B1	10/18/2011	MW-0615-B1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1A	8/6/2008	MW-0615-B1A (137-147)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1A	8/11/2008	FD-1-MG (081108)	bladder pump	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	12.9	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1A	8/11/2008	MW-0615-B1A (103-113)	bladder pump	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	13.3	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1A	8/12/2008	MW-0615-B1A (80-90)	bladder pump	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	28.6	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1A	8/12/2008	MW-0615-B1A (93-103)	bladder pump	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	5.4	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1a	11/13/2008	FD-1-MG (111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 UJ	< 100 U	< 5.0 U	< 5.0 U	5.1	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1a	11/13/2008	MW-0615-B1A (103-113)(111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 UJ	< 100 U	< 5.0 U	< 5.0 U	5.4	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1a	11/13/2008	MW-0615-B1A (137-145.2)(111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 UJ	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1a	11/13/2008	MW-0615-B1A (93-103)(111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 UJ	< 100 U	< 5.0 U	< 5.0 U	5.2	< 5.0 U	< 5.0 U	< 2.0 U
MW-0615-B1a	11/14/2008	MW-0615-B1A (80-90)(111408)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 UJ	< 100 U	< 5.0 U	< 5.0 U	10.0	< 5.0 U	< 5.0 U	< 2.0 U
MW-0616-B1	11/27/2006	MW-0616-B1 (112706)	Direct fill	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	14	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0616-B1	11/13/2008	MW-0616-B1 (111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	10.8	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0616-B1A	8/15/2008	MW-0616-B1A (117-127)	bladder pump	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.0 J	< 100 U	< 5.0 U	< 5.0 U	11.1	< 5.0 U	< 5.0 U	< 2.0 U
MW-0616-B1A	8/15/2008	MW-0616-B1A (127-137)	bladder pump	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	4.4 J	< 100 U	< 5.0 U	< 5.0 U	13.9	< 5.0 U	< 5.0 U	< 2.0 U
MW-0616-B1A	8/15/2008	MW-0616-B1A (137-145.6)	bladder pump	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.7 J	< 100 U	< 5.0 U	< 5.0 U	7.6	< 5.0 U	< 5.0 U	< 2.0 U
MW-0616-B1A	8/18/2008	MW-0616-B1A (107-117)	bladder pump	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.6 J	< 100 U	< 5.0 U	< 5.0 U	19.7	< 5.0 U	< 5.0 U	< 2.0 U
MW-0616-B1a	11/19/2008	MW-0616-B1A (117-127)(111908)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0616-B1a	11/19/2008	MW-0616-B1A (127-137)(111908)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	13.7	< 5.0 U	< 5.0 U	< 2.0 U
MW-0616-B1a	11/19/2008	MW-0616-B1A (137-145.6)(111908)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0616-B1a	11/20/2008	MW-0616-B1A (107-117)(112008)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	7.7	< 5.0 U	< 5.0 U	< 2.0 U
MW-0616-S1	11/13/2006	MW-0616-S1 (111306)	Low-Flow	< 5.0 U	< 5.0 U	2.1 J	< 50.0 U	< 5.0 U	< 5.0 U	880	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	54	5.7	3.7
MW-0616-S1	11/14/2008	MW-0616-S1 (111408)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	226	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	18.6	< 5.0 U	10.3
MW-0616-S1	10/31/2012	MW-0616(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	111	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	3.3 J	< 5.0 U	11.1
MW-0617-B1	3/7/2007	MW-0617-B1 (030707)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	105	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	15.7	< 5.0 U	< 2.0 U
MW-0617-B1	11/12/2008	MW-0617-B1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	122	< 100 U	< 5.0 U	289	< 5.0 U	25.8	301	< 2.0 U
MW-0617-B1	12/29/2008	MW-0617-B1 (122908)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	162	< 100 U	< 5.0 U	561	< 5.0 U	35.8	405	< 2.0 U
MW-0617-S1	3/7/2007	MW-0617-S1 (030707)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 UJ	48.1	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	11/12/2008	MW-0617-S1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	18.3	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	12/29/2008	MW-0617-S1 (122908)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/31/2012	MW-0617-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/16/2013	MW-0617-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	5/13/2014	MW-0617-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	56.5 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/25/2014	MW-0617-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/31/2015	MW-0617-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.29 J	< 2.0 U
MW-0617-S1	9/30/2015	MW-0617-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/30/2016	MW-0617-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/27/2016	MW-0617-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 6.3 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/24/2017	MW-0617-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/27/2017	MW-0617-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 UJ
MW-0617-S1	3/27/2018	MW-0617-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/4/2018	MW-0617-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/26/2019	MW-0617-S1 (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	9.8	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/27/2019	MW-0617-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/27/2020	MW-0617-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/8/2020	MW-0617-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	12.8 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/29/2021	MW-0617-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	15.6 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S2	3/7/2007	MW-0617-S2 (030707)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	518	< 100 U	< 5.0 U	9.0	< 5.0 U	74.5	386	< 2.0 U
MW-0617-S2	11/14/2008	MW-0617-S2 (111408)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	342	< 100 U	< 5.0 U	5.8	< 5.0 U	34.4	209	< 2.0 U
MW-0617-S2	12/29/2008	FD-1-MAH (122908)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	668	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	60.2	221	< 2.0 U
MW-0617-S2	12/29/2008	MW-0617-S2 (122908)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	586	< 100 U	< 5.0 U	8.4	< 5.0 U	62.4	227	< 2.0 U
MW-0617-S2	3/27/2018	MW-0617-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	4.6 J	< 100 U	< 5.0 U	3.1 J	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)													
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Acetone	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Cyclohexane	Methylene chloride	Tetrachloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
				200	24	7	14,000	5	80	70	13,000	5	5	1,000	100	5	2
MW-0617-S2	3/27/2020	MW-0617-S2 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	3.9 J	< 100 U	< 5.0 U	< 5.0 U	0.21 J	< 5.0 U	< 5.0 U	19.8
MW-0617-S2	3/29/2021	MW-0617-S2(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	7.2 J	< 5.0 U	< 5.0 U	7.3	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	11.1
MW-0618-S1	11/13/2006	MW-0618-S1 (111306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	11/12/2008	MW-0618-S1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	10/31/2012	MW-0618-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0618-S1	4/2/2013	MW-0618-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	5.2 J	< 2.0 U
MW-0618-S1	10/16/2013	MW-0618-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	5/13/2014	MW-0618-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/31/2015	MW-0618-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	0.49 J	< 5.0 U	< 5.0 U	< 5.0 U	0.29 J	< 5.0 U	< 2.0 U
MW-0618-S1	9/30/2015	MW-0618-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	0.91 J	0.36 J	< 5.0 U	< 5.0 U	< 5.0 U	0.74 J	0.28 J	< 2.0 U
MW-0618-S1	3/30/2016	MW-0618-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	9/27/2016	MW-0618-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 6.1 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/24/2017	MW-0618-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	9/27/2017	MW-0618-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/27/2018	MW-0618-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	10/4/2018	MW-0618-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/26/2019	MW-0618-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	9.6	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/27/2020	MW-0618-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	1.1 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.75 J	< 5.0 U	0.42 J
MW-0618-S1	10/8/2020	MW-0618-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	23.9 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/29/2021	MW-0618-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2.0 J	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	1.6 J	< 5.0 U	< 2.0 U
MW-0619-S1	11/20/2006	MW-0619-S1 (112006)	Direct fill	< 5.0 U	< 5.0 U	1.8 J	< 50.0 U	< 5.0 U	< 5.0 U	390	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	26	1,900	1.8 J
MW-0619-S1	11/14/2008	FD-2-TK (111408)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	347	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	31.8	3,140	5.0
MW-0619-S1	11/14/2008	MW-0619-S1 (111408)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	345	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	33.8	3,200	4.9
MW-0619-S1	10/31/2012	MW-0619-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	143	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	6.7	963 D	< 2.0 U
MW-0619-S1	4/2/2013	MW-0619-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	18.4 J	< 100 U	4.0 J	< 5.0 U	< 5.0 U	< 5.0 U	4.7 J	< 2.0 U
MW-0619-S1	10/16/2013	MW-0619-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	165	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	8.4	929 D	< 2.0 U
MW-0619-S1	5/13/2014	MW-0619-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	54.4 UB	< 5.0 U	< 5.0 U	19.7	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	2.3 J	< 2.0 U
MW-0619-S1	9/25/2014	MW-0619-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	17.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	20.1	< 2.0 U
MW-0619-S1	3/31/2015	MW-0619-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	25.1	0.38 J	< 5.0 U	< 5.0 U	< 5.0 U	0.94 J	3.0 J	1.8 J
MW-0619-S1	9/30/2015	MW-0619-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	0.89 J	< 100 UB	< 5.0 U	< 5.0 U	195	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	13.0	1,310 D	1.5 J
MW-0619-S1	3/30/2016	MW-0619-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	23.7	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0619-S1	9/27/2016	MW-0619-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	50.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	202	< 2.0 U
MW-0619-S1	3/24/2017	MW-0619-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	20.5	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0619-S1	9/27/2017	MW-0619-S1 (092717)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	114	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	8.0	818	< 2.0 U
MW-0619-S1	3/27/2018	MW-0619-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	22.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	1.5 J
MW-0619-S1	10/4/2018	MW-0619-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	110	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	7.8	533	< 2.0 U
MW-0619-S1	3/26/2019	MW-0619-S1 (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	22.5	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	32.8	< 2.0 U
MW-0619-S1	9/27/2019	MW-0619-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	55.5	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	224	1.1 J
MW-0619-S1	3/27/2020	MW-0619-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	17.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.93 J	< 5.0 U	1.5 J
MW-0619-S1	10/8/2020	MW-0619-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	75.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	4.7 J	383	2.1
MW-0619-S1	3/29/2021	MW-0619-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	21.6	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	1.1 J	6.1	1.5 J
MW-0620-S1	11/21/2006	MW-0620-S1 (112106)	Direct fill	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	110	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	11	5,900	< 2.0 U
MW-0620-S1	11/14/2008	MW-0620-S1 (111408)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	75.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	10.4	5,940	< 2.0 U
MW-0620-S1	4/19/2012	MW-0620-S1 (041912)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	7.1	86.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	4,830 D	< 2.0 U
MW-0620-S1	10/31/2012	MW-0620-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	4.1 J	213	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	10	5,660 D	< 2.0 U
MW-0620-S1	4/2/2013	MW-0620-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	12.3 J	17.8 J	< 100 U	3.1 J	< 5.0 U	< 5.0 U	< 5.0 U	12,400 EJ	< 2.0 U
MW-0620-S1	10/16/2013	MW-0620-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	1,820 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	5.0	1,780 D	< 2.0 U
MW-0620-S1	12/16/2013	MW-0620-S1(121613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	1,930	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	17.8	2,520	< 2.0 U
MW-0620-S1	1/30/2014	MW-0620-S1(013014)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	9.2	39.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	10,200	< 2.0 U
MW-0620-S1	5/13/2014	MW-0620-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	7.7	167 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	5,770 D	< 2.0 U
MW-0620-S1	9/25/2014	MW-0620-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	6.4	9.2	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	4,830 D	< 2.0 U
MW-0620-S1	3/31/2015	MW-0620-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	6.3	19.6	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	3,000 D	1.1 J
MW-0620-S1	9/30/2015	MW-0620-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	2.3 J	< 100 UB	< 5.0 U	1.5 J	1,100 D	0.35 J	< 5.0 U	< 5.0 U	< 5.0 U	11.3	1,150 D	6.4
MW-0620-S1	3/30/2016	FD-2(033016)-LM	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	5.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	4,410 D	< 2.0 U
MW-0620-S1	3/30/2016	MW-0620-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	6.0	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	4,690 D	< 2.0 U
MW-0620-S1	9/27/2016	MW-0620-S1(092716)PDB	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	1,150	< 1,000 U	< 133 UB	< 50.0 U	< 50.0 U	< 50.0 U	1,680	< 20.0 U
MW-0620-S1	3/24/2017	MW-0620-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	6.4	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	3,360 D	< 2.0 U
MW-0620-S1	9/27/2017	MW-0620-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	369	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	823	< 2.0 U
MW-0620-S1	3/27/2018	MW-0620-S1 (032718)	PDB	< 5.0 U	< 5.0 U	0.38 J	6.4 J	< 5.0 U	6.6	88.6	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	1.1 J	7,540	0.28 J
MW-0620-S1	10/4/2018	MW-0620-S1 (100418)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	< 25.0 U	4,080	< 10.0 U
MW-0620-S1	3/26/2019	MW-0620-S1 (32619)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	< 25.0 U	1,960	< 10.0 U
MW-0620-S1	9/27/2019	MW-0620-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	2,240	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	9.6	< 5.0 U	1.2 J
MW-0620-S1	3/27/2020	MW-0620-S1 (032720)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	< 50.0 U	1,740	< 20.0 U
MW-0620-S1	10/8/2020	MW-0620-S1(100820)	PDB	< 5.0 U	< 5.0 U	4.7 J	< 100 U	< 5.0 U	< 5.0 U	2,040	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	32.8	20.7	2.4
MW-0620-S1	3/29/2021	MW-0620-S1(032921)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	10 J	< 1,000 UN2	< 50 UB	< 50.0 U	< 50.0 U	< 50.0 U	1,750	< 20.0 U
MW-0621-S1	11/20/2006	FD-3-MG (112006)	Direct fill	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	82	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	20	3,500 J	< 2.0 U
MW-0621-S1	11/20/2006	MW-0621-S1 (112006)	Direct fill	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	< 5.0 U	80	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	19	6,400	< 2.0 U
MW-0621-S1	11/14/2008	MW-0621-S1 (111408)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	119	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	19.4	3,110	< 2.0 U
MW-0621-S1	10/31/2012	MW-0621-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	72.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	25.6	1,790 D	< 2.0 U
MW-0621-S1	4/2/2013	MW-0621-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	70.0 J	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	24.8 J	1,640 EJ	< 2.0 U
MW-0621-S1	10/16/2013	MW-0621-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	109	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	30.6	3,220 D	< 2.0 U
MW-0621-S1	5/13/2014	MW-0621-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	55.5 UB	< 5.0 U	< 5.0 U	71.2	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	28.5	1,070 D	< 2.0 U
MW-0621-S1	9/25/2014	MW-0621-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	118	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	36.1	3,300 DJ	2.0 J
MW-0621-S1	3/31/2015	FD-2(033115)-AO-PDB	PDB	< 125 U	< 125 U	< 125 U	< 2,500 U	< 125 U	< 125 U	1,840	< 2,500 U	< 125 U	< 125 U	< 125 U	42.3 J	16,300 D	< 50.0 U
MW-0621-S1	3/31/2015	MW-0621-S1(033115)-PDB	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	80.4	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	27.6	2,110 D	< 10.0 U
MW-0621-S1	9/30/2015	MW-0621-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	95.6	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	32.1	2,760 D	1.4 J
MW-0621-S1	3/9/2016	MW-0621-S1(030916)	Low-Flow	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	124	< 500 U	< 25.0 UJ	< 25.0 U	< 25.0 U	38.1	3,030 D	< 10.0 U
MW-0621-S1	9/27/2016	MW-0621-S1(092716)PDB	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	174	< 1,000 U	< 111 UB	< 50.0 U	< 50.0 U	< 50.0 U	4,000 D	< 20.0 U
MW-0621-S1	3/24/2017	MW-0621-S1(032417)PDB	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	104	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	33.3	1,280	< 10.0 U
MW-0621-S1	9/27/2017	MW-0621-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	220	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	29.5	2,010	< 2.0 UJ
MW-0621-S1	3/27/2018	MW-0621-S1 (032718)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	11.0 J	< 25.0 U	< 25.0 U	247	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	31.5	1,460	< 10.0 U
MW-0621-S1	10/4/2018	MW-0621-S1 (100418)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	389	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	31.7	2,170	< 10.0 U
MW-0621-S1	3/26/2019	MW-0621-S1 (32619)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	361	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	37.8	1,800	< 10.0 U
MW-0621-S1	9/27/2019	MW-0621-S1(092719)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	278	< 500 UN2	< 25.0 U	< 25.0 U	< 25.0 U	25.1	1,160	< 10.0 U
MW-0621-S1	3/27/2020	MW-0621-S1 (032720)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	304	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	27.6	1,280	< 10.0 U
MW-0621-S1	10/8/2020	MW-0621-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	16.1 J	< 5.0 U	< 5.0 U	296	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	33.8	1,180	< 2.0 U
MW-0621-S1	3/29/2021	MW-0621-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	295	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	36.9	1,320	< 2.0 U
MW-0622-S1	11/21/2006	MW-0622-S1 (112106)	Direct fill	< 5.0 U	4.0 J	3.9 J	< 50.0 U	< 5.0 U	< 5.0 U	520	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	18	6,000	2.1
MW-0622-S1	11/14/2008	MW-0622-S1 (111408)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	248	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	7.9	2,510	< 2.0 U
MW-0622-S1	10/31/2012	MW-0622-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	11.5	< 100 U	< 5.0 U	< 5.0 U	2,100 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	40.1	20,800 D	3.3
MW-0622-S1	4/2/2013	FD-2 (040213) JG	PDB	< 5.0 U	< 5.0 U	8.9	< 100 U	< 5.0 U	< 5.0 U	2,330 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	84.8	26,800 D	3.2
MW-0622-S1	4/2/2013	MW-0622-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	13.7 J	< 100 U	< 5.0 U	< 5.0 U	2,670 EJ	< 100 U	6.5 J	< 5.0 U	< 5.0 U	83.3 J	20,100 EJ	4.6 J
MW-0622-S1	10/16/2013	FD-2(101613)-WK	PDB	< 5.0 U	2.8 J	5.9	< 100 U	< 5.0 U	< 5.0 U	1,800 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	30.5 J	15,700 D	< 2.0 U
MW-0622-S1	10/16/2013	MW-0622-S1(101613)	PDB	< 100 U	< 100 U	< 100 U	< 2,000 U	< 100 U	< 100 U	1,700	< 2,000 U	< 100 U	< 100 U	< 100 U	79.9 J	18,800 D	< 40.0 U
MW-0622-S1	5/13/2014	FD-2(051314)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	2,660	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	28.8 J	22,700 D	< 20.0 U
MW-0622-S1	5/13/2014	MW-0622-S1(051314)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	2,650	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	29.8 J	18,400 D	< 20.0 U
MW-0622-S1	9/25/2014	FD-2(092514)-AO	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 UJ	< 25.0 U	1,660 DJ	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	29.0	10,400 DJ	< 10.0 U
MW-0622-S1	9/25/2014	MW-0622-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	7.3	54.0 J	< 5.0 U	< 5.0 U	1,960 DJ	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	27.1	16,000 D	1.9 J
MW-0622-S1	3/31/2015	MW-0622-S1(033115)-PDB	PDB	< 100 U	< 100 U	< 100 U	< 2,000 U	< 100 U	< 100 U	1,790	< 2,000 U	< 100 U	< 100 U	< 100 U	35.8 J	21,800 D	< 40.0 U
MW-0622-S1	9/30/2015	FD-2(093015)-CK	PDB	< 5.0 U	3.4 J	7.2	< 100 UB	< 5.0 U	< 5.0 U	1,550 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	33.4	11,900 D	1.8 J
MW-0622-S1	9/30/2015	MW-0622-S1(093015)PDB	PDB	< 5.0 U	3.5 J	7.6	< 100 UB	< 5.0 U	< 5.0 U	1,520 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	32.9	14,700 D	1.8 J

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)													
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Acetone	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Cyclohexane	Methylene chloride	Tetrachloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
				200	24	7	14,000	5	80	70	13,000	5	5	1,000	100	5	2
MW-0622-S1	3/9/2016	MW-0622-S1(030916)	Low-Flow	< 100 U	< 100 U	< 100 U	< 2,000 U	< 100 U	< 100 U	946	< 2,000 U	< 100 UJ	< 100 U	< 100 U	< 100 U	9,610 D	< 40.0 U
MW-0622-S1	9/27/2016	FD-2(092716)RW	PDB	< 5.0 U	< 5.0 U	6.2	< 100 U	< 5.0 U	< 5.0 U	1,470 D	< 100 U	< 6.0 UB	< 5.0 U	< 5.0 U	22.7	11,500 D	< 2.0 U
MW-0622-S1	9/27/2016	MW-0622-S1(092716)PDB	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	1,420	< 1,000 U	< 132 UB	< 50.0 U	< 50.0 U	< 50.0 U	12,100 D	< 20.0 U
MW-0622-S1	3/24/2017	FD-2(032417)-LF	Low-Flow	< 100 U	< 100 U	< 100 U	< 2,000 U	< 100 U	< 100 U	2,270	< 2,000 U	< 100 U	< 100 U	< 100 U	< 100 U	28,800 D	< 40.0 U
MW-0622-S1	3/24/2017	MW-0622-S1(032417)PDB	PDB	< 100 U	< 100 U	< 100 U	< 2,000 U	< 100 U	< 100 U	2,370	< 2,000 U	< 100 U	< 100 U	< 100 U	< 100 U	27,300 D	< 40.0 U
MW-0622-S1	9/27/2017	FD-2 (092717)	PDB	< 100 U	< 100 U	< 100 U	< 2,000 UJ	< 100 U	< 100 U	1,300	< 2,000 UJ	< 100 U	< 100 U	< 100 U	< 100 U	7,690	< 40.0 U
MW-0622-S1	9/27/2017	MW-0622-S1 (092717)	PDB	< 100 U	< 100 U	< 100 U	< 2,000 UJ	< 100 U	< 100 U	1,290	< 2,000 UJ	< 100 U	< 100 U	< 100 U	< 100 U	10,300	< 40.0 U
MW-0622-S1	3/27/2018	FD-2 (032718)	PDB	< 50.0 U	< 50.0 U	12.0 J	< 1,000 U	< 50.0 U	< 50.0 U	2,510	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	31.6 J	25,900	< 20.0 U
MW-0622-S1	3/27/2018	MW-0622-S1 (032718)	PDB	1.3 J	3.1 J	13.9	< 100 U	< 5.0 U	< 5.0 U	2,320	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	51.0	25,600	3.5
MW-0622-S1	10/4/2018	FD-2 (100418)-KA	PDB	< 100 U	< 100 U	< 100 U	< 2,000 U	< 100 U	< 100 U	1,390	< 2,000 U	< 100 U	< 100 U	< 100 U	< 100 U	10,700	< 40.0 U
MW-0622-S1	10/4/2018	MW-0622-S1 (100418)	PDB	< 100 U	< 100 U	< 100 U	< 2,000 U	< 100 U	< 100 U	1,440	< 2,000 U	< 100 U	< 100 U	< 100 U	< 100 U	11,800	< 40.0 U
MW-0622-S1	3/26/2019	FD-2 (32619)-KA	PDB	< 100 U	< 100 U	< 100 U	< 2,000 U	< 100 U	< 100 U	1,200	< 2,000 U	< 100 U	< 100 U	< 100 U	< 100 U	13,300	< 40.0 U
MW-0622-S1	3/26/2019	MW-0622-S1 (32619)	PDB	< 100 U	< 100 U	< 100 U	< 2,000 U	< 100 U	< 100 U	1,020	< 2,000 U	< 100 U	< 100 U	< 100 U	< 100 U	15,700	< 40.0 U
MW-0622-S1	9/27/2019	FD-2(092719)	PDB	< 125 U	< 125 U	< 125 U	< 2,500 U	< 125 U	< 125 U	1,320	< 2,500 UN2	< 125 U	< 125 U	< 125 U	< 125 U	11,600	< 50.0 U
MW-0622-S1	9/27/2019	MW-0622-S1(092719)	PDB	< 125 U	< 125 U	< 125 U	< 2,500 U	< 125 U	< 125 U	1,550	< 2,500 UN2	< 125 U	< 125 U	< 125 U	< 125 U	10,800	< 50.0 U
MW-0622-S1	3/27/2020	FD-2 (032720) DH	PDB	< 250 U	< 250 U	< 250 U	< 5,000 U	< 250 U	< 250 U	1,560	< 5,000 U	< 250 U	< 250 U	< 250 U	< 250 U	20,800	< 100 U
MW-0622-S1	3/27/2020	MW-0622-S1 (032720)	PDB	< 125 U	< 125 U	< 125 U	< 2,500 U	< 125 U	< 125 U	1,460	< 2,500 U	< 125 U	< 125 U	< 125 U	22.4 J	19,800	< 50.0 U
MW-0622-S1	10/8/2020	FD-2(100820)-OH	PDB	6.9 J	23.4 J	26.8 J	< 2,500 U	< 125 U	< 125 U	5,740 J	< 2,500 U	< 125 U	< 125 U	< 125 U	101 J	8,280	< 50.0 U
MW-0622-S1	10/8/2020	MW-0622-S1(100820)	PDB	< 125 U	< 125 U	< 125 U	< 2,500 U	< 125 U	< 125 U	973 J	< 2,500 U	< 125 U	< 125 U	< 125 U	< 125 U	9,930	< 50.0 U
MW-0622-S1	3/29/2021	DUP-2(032921)	PDB	< 5.0 U	< 5.0 U	8.8	< 100 U	< 5.0 U	< 5.0 U	1,410	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	28.4	15,400 J	1.9 J
MW-0622-S1	3/29/2021	MW-0622-S1(032921)	PDB	< 125 U	< 125 U	< 125 U	< 2,500 U	< 125 U	< 125 U	1,290	< 2,500 UN2	< 125 UB	< 125 U	< 125 U	15.9 J	26,100 J	< 50.0 U
MW-0622-S2	11/21/2006	MW-0622-S2 (112106)	Direct fill	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U	< 5.0 U	3.1 J	1.7 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0622-S2	11/13/2008	MW-0622-S2 (111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0622-S2	5/5/2010	MW-0622-S2 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0622-S2	10/28/2010	MW-0622-S2(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0622-S2	5/13/2011	MW-0622-S2(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	< 1.0 U	0.75 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0622-S2	10/18/2011	MW-0622-S2(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0622-S2	4/19/2012	MW-0622-S2 (041912)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0622-S2	10/31/2012	MW-0622-S2(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0622-S2	3/27/2018	FD-3 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	2.2 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	0.097 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0622-S2	3/27/2018	MW-0622-S2 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0622-S2	3/27/2020	FD-3 (032720) DH	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0622-S2	3/27/2020	MW-0622-S2 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0622-S2	3/29/2021	DUP-1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.76 JN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0622-S2	3/29/2021	MW-0622-S2(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	3/7/2007	MW-0623-S1 (030707)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	11/12/2008	FD-3-MAH (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UJ	< 2.0 U
MW-0623-S1	11/12/2008	MW-0623-S1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	20.3 J	< 2.0 U
MW-0623-S1	12/29/2008	MW-0623-S1 (122908)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	5/5/2010	MW-0623-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0623-S1	10/28/2010	MW-0623-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	5/13/2011	MW-0623-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	< 1.0 U	0.67 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0623-S1	10/18/2011	MW-0623-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	10/31/2012	MW-0623-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	4/2/2013	MW-0623-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	20.7	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	228	< 2.0 U
MW-0623-S1	10/16/2013	MW-0623-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	3.1 J	< 2.0 U
MW-0623-S1	5/13/2014	MW-0623-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	9/25/2014	MW-0623-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	3/31/2015	MW-0623-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	0.46 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	9/30/2015	MW-0623-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	< 5.0 U	0.82 J	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.47 J	< 2.0 U
MW-0623-S1	3/30/2016	MW-0623-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	9/27/2016	MW-0623-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 6.9 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	3/24/2017	MW-0623-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	9/27/2017	MW-0623-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	3/27/2018	MW-0623-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	10/4/2018	MW-0623-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	3/26/2019	MW-0623-S1 (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	9/27/2019	MW-0623-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	3/27/2020	MW-0623-S1(032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	10/8/2020	MW-0623-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	20.8 J	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0623-S1	3/29/2021	MW-0623-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0701-B1A	8/13/2008	MW-0701-B1A (98-108)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	3.1 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0701-B1A	8/14/2008	MW-0701-B1A (88-98)	bladder pump	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	3.8 J	< 5.0 U	< 5.0 U	< 2.0 U
MW-0701-B1a	11/12/2008	MW-0701-B1A (88-98)(111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 UJ	< 100 U	< 5.0 U	< 5.0 U	12.8	< 5.0 U	< 5.0 U	< 2.0 U
MW-0701-B1a	11/12/2008	MW-0701-B1A (98-108)(111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 UJ	< 100 U	< 5.0 U	< 5.0 U	5.8	< 5.0 U	< 5.0 U	< 2.0 U
MW-0702-B1	11/13/2008	MW-0702-B1 (111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0702-B1	6/26/2009	MW-0702-B1 (062609)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0703-B1	11/12/2008	MW-0703-B1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0703-B1	6/26/2009	MW-0703-B1 (062609)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0703-B1	5/5/2010	MW-0703-B1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 100 U	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0703-B1	10/28/2010	MW-0703-B1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0703-B1	5/13/2011	MW-0703-B1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 10 UB	< 1.0 U	< 1.0 U	< 1.0 U	0.62 J	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0703-B1	10/18/2011	MW-0703-B1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0704-S1	11/13/2008	MW-0704-S1 (111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	408	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	71.8	1,370	< 2.0 U
MW-0704-S1	6/25/2009	MW-0704-S1 (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	571	< 100 U	< 5 U	< 5 U	< 5 U	103	1,200	5.6
MW-0704-S1	10/31/2012	MW-0704-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	635 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	81.3	1,640 D	2.9
MW-0704-S1	4/2/2013	MW-0704-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	714 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	96.1	2,000 D	2.6
MW-0704-S1	10/16/2013	MW-0704-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	628 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	99.5	1,830 D	4.5
MW-0704-S1	5/13/2014	MW-0704-S1(051314)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	606	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	77.4	2,080 D	< 10.0 U
MW-0704-S1	9/25/2014	MW-0704-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	3.1 J	< 100 U	< 5.0 U	< 5.0 U	704 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	109	3,240 DJ	5.1
MW-0704-S1	3/31/2015	MW-0704-S1(033115)-PDB	PDB	< 25.0 U	< 25.0 U	2.8 J	< 500 U	< 25.0 U	< 25.0 U	740	< 500 U	3.3 J	< 25.0 U	< 25.0 U	101	2,640 D	3.7 J
MW-0704-S1	9/30/2015	MW-0704-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	1.1 J	< 100 UB	< 5.0 U	< 5.0 U	620 D	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	94.9	1,880 D	4.8
MW-0704-S1	3/9/2016	MW-0704-S1(030916)	Low-Flow	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	660	< 500 U	< 25.0 UJ	< 25.0 U	< 25.0 U	89.5	1,370 D	< 10.0 U
MW-0704-S1	9/27/2016	MW-0704-S1(092716)PDB	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	668	< 1,000 U	< 107 UB	< 50.0 U	< 50.0 U	88.9	2,480	< 20.0 U
MW-0704-S1	3/24/2017	MW-0704-S1(032417)PDB	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	569	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	76.0	2,000 D	< 10.0 U
MW-0704-S1	9/27/2017	MW-0704-S1 (092717)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 UJ	< 25.0 U	< 25.0 U	614	< 500 UJ	< 25.0 U	< 25.0 U	< 25.0 U	83.0	2,150	< 10.0 U
MW-0704-S1	3/27/2018	MW-0704-S1 (032718)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	532	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	73.5	1,890	< 10.0 U
MW-0704-S1	10/4/2018	MW-0704-S1 (100418)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	578	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	83.1	1,120	< 10.0 U
MW-0704-S1	3/26/2019	MW-0704-S1 (032619)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	461	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	59.8	1,640	< 10.0 U
MW-0704-S1	9/27/2019	MW-0704-S1(092719)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	454	< 500 UN2	< 25.0 U	< 25.0 U	< 25.0 U	72.4	2,640	< 10.0 U
MW-0704-S1	3/27/2020	MW-0704-S1 (032720)	PDB	< 25.0 U	< 25.0 U	< 25.0 U	< 500 U	< 25.0 U	< 25.0 U	514	< 500 U	< 25.0 U	< 25.0 U	< 25.0 U	73.7	1,300	< 10.0 U
MW-0704-S1	10/8/2020	MW-0704-S1(100820)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	635	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	64.1	1,450	3.3 J
MW-0704-S1	3/29/2021	MW-0704-S1(032921)	PDB	< 5.0 U	< 5.0 U	2.5 J	6.8 J	< 5.0 U	< 5.0 U	565	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	108	2,620	2.3
MW-0705-S1	11/13/2008	MW-0705-S1 (111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 R	< 5.0 U	< 5.0 U	37.2	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	9.4	187	< 2.0 U
MW-0705-S1	6/26/2009	MW-0705-S1 (062609)-LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	50.0	< 100 U	< 5 U	< 5 U	< 5 U	14.9	178	5.1
MW-0705-S1	6/26/2009	MW-0705-S1 (062609)-PDB	PDB	< 5 U	< 5 U	< 5 U	< 100 UJ	< 5 U	< 5 U	34.0	< 100 U	< 5 U	< 5 U	< 5 U	9.0	86.3	4.8
MW-0705-S1	10/31/2012	MW-0705-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	39.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	9.4	146	4.2
MW-0705-S1	4/2/2013	MW-0705-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	46.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	13.7	177	4.1
MW-0705-S1	10/16/2013	MW-0705-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	50.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	11.9	185	3.9
MW-0705-S1	5/13/2014	MW-0705-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	42.1	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	10.7	131	4.2
MW-0705-S1	9/25/2014	MW-0705-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	40.6	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	9.3	115	3.1

Table 2
Groundwater Analytical Data Summary Screened Against Drinking Water Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)													
				1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	Acetone	Benzene	Chloroform (Trichloromethane)	cis-1,2-Dichloroethene	Cyclohexane	Methylene chloride	Tetrachloroethene	Toluene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
				200	24	7	14,000	5	80	70	13,000	5	5	1,000	100	5	2
MW-0705-S1	3/31/2015	MW-0705-S1(033115)-PDB	PDB	< 5.0 U	0.80 J	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	47.9	0.25 J	< 5.0 U	< 5.0 U	< 5.0 U	12.1	148	3.6
MW-0705-S1	9/30/2015	MW-0705-S1(093015)PDB	PDB	< 5.0 U	0.71 J	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	59.5	0.56 J	< 5.0 U	< 5.0 U	< 5.0 U	18.5	176	3.2
MW-0705-S1	3/30/2016	MW-0705-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	46.5	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	11.6	135	3.4
MW-0705-S1	9/27/2016	MW-0705-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	46.7	< 100 U	< 7.9 UB	< 5.0 U	< 5.0 U	13.0	149	3.2
MW-0705-S1	3/24/2017	MW-0705-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	35.3	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	9.4	98.6	< 2.0 U
MW-0705-S1	9/27/2017	MW-0705-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UJ	< 5.0 U	< 5.0 U	39.1	< 100 UJ	< 5.0 U	< 5.0 U	< 5.0 U	10.1	107	3.3
MW-0705-S1	3/27/2018	MW-0705-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	44.6	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	11.7	114	4.2
MW-0705-S1	10/4/2018	MW-0705-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	53.7	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	13.0	119	3.6
MW-0705-S1	3/26/2019	MW-0705-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	45.9	< 100 U	10	< 5.0 U	< 5.0 U	10.2	89.7	2.9
MW-0705-S1	9/27/2019	MW-0705-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	5.5	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	7.9	< 2.0 U
MW-0705-S1	3/27/2020	MW-0705-S1 (032720)	PDB	< 5.0 U	< 5.0 UJ	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	52.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	9.4	72.7	4.1
MW-0705-S1	10/8/2020	MW-0705-S1(100820)	PDB	< 5.0 U	0.67 J	< 5.0 U	26.8 J	< 5.0 U	< 5.0 U	68.4	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	10	97.1	5.7
MW-0705-S1	3/29/2021	MW-0705-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	62.3	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	9.9	81.6	5.2
MW-1501-S1	9/2/2015	MW-1501-S1(090215)	Low-Flow	< 5.0 U	< 5.0 U	0.87 J	15.9 J	< 5.0 U	0.30 J	85.5	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	34.1	1,540 D	4.9
MW-1501-S1	3/25/2019	MW-1501-S1 (032519)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	635	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	33.2	297	< 2.0 U
MW-1501-S1	3/27/2020	MW-1501-S1 (032720)	PDB	< 5.0 U	< 5.0 U	1.1 J	< 100 U	< 5.0 U	< 5.0 U	306	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	20.5	191	< 2.0 U
MW-1501-S1	10/8/2020	MW-1501-S1(100820)	PDB	< 5.0 U	< 5.0 U	1.9 J	29.0 J	< 5.0 U	< 5.0 U	552	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	20.9	15.3	18.5
MW-1501-S1	3/29/2021	MW-1501-S1(032921)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	272	< 1,000 UN2	< 50 UB	< 50.0 U	< 50.0 U	21.4 J	264	< 20.0 U
MW-1502-S1	9/2/2015	MW-1502-S1(090215)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	148	< 100 U	< 5.0 U	< 5.0 U	0.15 J	1.2 J	42.4	45.0
MW-1502-S1	4/10/2018	MW-1502-S1 (041018)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	73.2	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	23.2
MW-1502-S1	3/26/2019	MW-1502-S1 (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	79.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	17.9
MW-1502-S1	3/27/2020	MW-1502-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	149	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	1.3 J	< 5.0 U	32.8
MW-1502-S1	10/8/2020	MW-1502-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	21.5 J	< 5.0 U	< 5.0 U	80.4	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5 UB	29.6
MW-1502-S1	3/29/2021	MW-1502-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	23.3	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	6.5
MW-1503-S1	9/2/2015	MW-1503-S1(090215)	Low-Flow	< 5.0 U	< 5.0 U	16.1	< 100 U	< 5.0 U	0.48 J	1,980 D	< 100 U	< 5.0 U	< 5.0 U	0.22 J	25.7	2,820 D	50.5
MW-1503-S1	4/10/2018	MW-1503-S1 (041018)	PDB	< 5.0 U	< 5.0 U	37.8	< 100 UB	< 5.0 U	< 5.0 U	5,160	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	137	5,980	114
MW-1504-S1	9/2/2015	MW-1504-S1(090215)	Low-Flow	< 5.0 U	< 5.0 U	4.0 J	< 100 U	< 5.0 U	0.27 J	315 D	< 100 U	< 5.0 U	< 5.0 U	0.34 J	13.2	4,680 D	7.0
MW-1504-S1	4/10/2018	MW-1504-S1 (041018)	PDB	< 50.0 U	< 50.0 U	8.1 J	< 1,000 UB	< 50.0 U	< 50.0 U	1,920	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	17.5 J	6,580	204
MW-1504-S1	3/26/2019	MW-1504-S1 (32619)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	3,080	< 1,000 U	< 50.0 U	< 50.0 U	< 50.0 U	< 50.0 U	6,860	252
MW-1504-S1	3/27/2020	MW-1504-S1 (032720)	PDB	< 5.0 U	< 5.0 U	3.9 J	< 100 U	< 5.0 U	< 5.0 U	1,550	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	13.0	3,940	62.5
MW-1504-S1	10/8/2020	MW-1504-S1(100820)	PDB	< 5.0 U	< 5.0 U	7.0	18.8 J	< 5.0 U	< 5.0 U	2,070	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	54.3	5,470	214
MW-1504-S1	3/29/2021	MW-1504-S1(032921)	PDB	< 50.0 U	< 50.0 U	< 50.0 U	< 1,000 U	< 50.0 U	< 50.0 U	2,150	< 1,000 UN2	< 50 UB	< 50.0 U	< 50.0 U	14.5 J	5,310	193
MW-1505-S1	9/3/2015	MW-1505-S1(090315)	Low-Flow	< 5.0 U	< 5.0 U	0.80 J	< 100 U	< 5.0 U	0.17 J	132	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	5.8	832 D	1.7 J
MW-1505-S1	4/10/2018	MW-1505-S1 (041018)	PDB	< 5.0 U	< 5.0 U	2.4 J	< 100 UB	< 5.0 U	< 5.0 U	483	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	7.5	289	1.7 J
MW-1506-S1	9/3/2015	MW-1506-S1(090315)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	1.3 J	10.2	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	579 D	< 2.0 U
MW-1506-S1	4/10/2018	MW-1506-S1 (041018)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	8.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	963	< 2.0 U
MW-1507-S1	9/3/2015	MW-1507-S1(090315)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	0.58 J	14.2	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	2.2 J	271 D	< 2.0 U
MW-1507-S1	4/10/2018	MW-1507-S1 (041018)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 UB	< 5.0 U	< 5.0 U	123	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	9.0	591	< 2.0 U
MW-1507-S1	3/26/2019	MW-1507-S1 (32619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	104	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	6.2	517	< 2.0 U
MW-1507-S1	3/27/2020	MW-1507-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	70.8	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	6.1	373	< 2.0 U
MW-1507-S1	10/8/2020	MW-1507-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	69.5 J	< 5.0 U	< 5.0 U	189	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	6.9	255	< 2.0 U
MW-1507-S1	3/29/2021	MW-1507-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	< 5.0 U	155	< 100 UN2	< 5.0 U	< 5.0 U	< 5.0 U	10.8	469	< 2.0 U
MW-1508-S1	9/3/2015	DUP-01(090315)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	0.36 J	9.9	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.33 J	102	< 2.0 U
MW-1508-S1	9/3/2015	MW-1508-S1(090315)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 100 U	< 5.0 U	0.51 J	10	< 100 U	< 5.0 U	< 5.0 U	< 5.0 U	0.35 J	105	< 2.0 U

Notes:

Only chemicals detected one or more times during the groundwater monitoring event are presented.

‡ The data are screened against United States Environmental Protection Agency (USEPA) Drinking Water Screening Criteria (Maximum Contaminant Levels [MCLs]).

* No MCL is established for 1,1-dichloroethane, acetone, or cyclohexane; as such, the Indiana Deprtment of Environmental Management Remediation Closure Guide (RCG) Tap Water Criteria were used for screening purposes

Shaded Concentrations highlighted gray exceed the screening criteria

µg/L: micrograms per liter

D: Concentration is based on a diluted sample analysis

E: The compound was quantitated above the calibration range.

J: The compound was positively identified; however, the associated numerical value is an estimated concentration only

PDB: Passive diffusion bag

U: The compound was analyzed for but not detected. The associated value is the compound quantitation limit

UB: Compound considered non-detect at the listed value due to associated blank contamination

UJ: The compound was not detected above the reported sample quantitation limit. However, the reported limit is approximate and may or may not represent the actual limit of quantitation

N2: The lab does not hold NELAC/TNI accreditation for this parameter but other accreditations/certifications may apply

Table 3
Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)					
				1,1-Dichloroethene	cis-1,2-Dichloroethene	Tetrachloroethene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
Site specific Groundwater Vapor Intrusion Screening Level-Residential‡				**55120**	**41260**	**23430**	**44270**	**1540**	**540**
Site specific Groundwater Vapor Intrusion Screening Level-Commercial/Industrial‡				**77160**	**57760**	**32800**	**61980**	**2150**	**1810**
MW-0516-S1	10/19/2005	MW-0516-2L (101905)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/23/2006	MW-0516-S1 (032306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	6/25/2009	MW-0516-S1 (062509)-LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	6/25/2009	MW-0516-S1 (062509)-PDB	PDB	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	5/5/2010	MW-0516-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	5/6/2010	MW-0516-S1 (050610)LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0516-S1	10/28/2010	MW-0516-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	5/13/2011	MW-0516-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0516-S1	10/18/2011	MW-0516-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/31/2012	MW-0516-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	4/2/2013	MW-0516-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/16/2013	MW-0516-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	5/13/2014	MW-0516-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/25/2014	MW-0516-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/31/2015	MW-0516-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.26 J	< 2.0 U
MW-0516-S1	9/30/2015	MW-0516-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/30/2016	FD-1(033016)-LM	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/30/2016	MW-0516-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/27/2016	MW-0516-S1(091716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/24/2017	MW-0516-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/27/2017	MW-0516-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/27/2018	MW-0516-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/4/2018	MW-0516-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/26/2019	MW-0516-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	9/27/2019	MW-0516-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/27/2020	MW-0516-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	10/8/2020	MW-0516-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0516-S1	3/29/2021	MW-0516-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/24/2006	MW-0602-S1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	11/7/2006	MW-0602-S1 (110706)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/31/2012	MW-0602-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/16/2013	MW-0602-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	5/13/2014	MW-0602-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/25/2014	MW-0602-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/30/2016	MW-0602-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/27/2016	MW-0602-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/24/2017	MW-0602-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/27/2017	MW-0602-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/27/2018	MW-0602-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/4/2018	MW-0602-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/26/2019	MW-0602-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	9/27/2019	MW-0602-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/27/2020	MW-0602-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	10/8/2020	MW-0602-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0602-S1	3/29/2021	MW-0602-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/24/2006	MW-0603-S1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	11/8/2006	MW-0603-S1 (110806)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	6/25/2009	MW-0603-S1 (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0603-S1	5/5/2010	MW-0603-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0603-S1	10/28/2010	MW-0603-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	5/13/2011	MW-0603-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0603-S1	10/18/2011	MW-0603-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/31/2012	MW-0603-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/16/2013	MW-0603-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	5/13/2014	MW-0603-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/25/2014	MW-0603-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/31/2015	MW-0603-S1(033115)-AO-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/30/2015	MW-0603-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.27 J	< 2.0 U
MW-0603-S1	3/30/2016	MW-0603-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/27/2016	MW-0603-S1(091716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/24/2017	MW-0603-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/27/2017	MW-0603-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/27/2018	MW-0603-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/4/2018	MW-0603-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/26/2019	MW-0603-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	9/27/2019	MW-0603-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/27/2020	MW-0603-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	10/8/2020	MW-0603-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0603-S1	3/29/2021	MW-0603-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0606-S1	3/23/2006	MW-0606-S1 (032306)	Low-Flow	< 5.0 U	230	< 5.0 UJ	42	970	< 2.0 U
MW-0606-S1	11/6/2006	MW-0606-S1 (110606)	Low-Flow	< 5.0 U	210	< 5.0 U	43	770	1.0 J
MW-0606-S1	10/31/2012	MW-0606-S1(103112)LF	Low-Flow	< 5.0 U	288 D	< 5.0 U	76.5	**2,410 D**	< 2.0 U

Table 3
Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)					
				1,1-Dichloroethene	cis-1,2-Dichloroethene	Tetrachloroethene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
Site specific Groundwater Vapor Intrusion Screening Level-Residential‡				**55120**	**41260**	**23430**	**44270**	**1540**	**540**
Site specific Groundwater Vapor Intrusion Screening Level-Commercial/Industrial‡				**77160**	**57760**	**32800**	**61980**	**2150**	**1810**
MW-0606-S1	10/31/2012	MW-0606-S1(103112)PDB	PDB	< 5.0 U	281 D	< 5.0 U	78.8	**2,380 D**	1.2 J
MW-0606-S1	4/2/2013	MW-0606-S1 (040213) PDB	PDB	< 5.0 U	394 EJ	< 5.0 U	105	**4,490 EJ**	2.0
MW-0606-S1	10/16/2013	MW-0606-S1(101613)	PDB	< 5.0 U	314 D	< 5.0 U	92.8	**2,650 D**	1.3 J
MW-0606-S1	5/13/2014	MW-0606-S1(051314)	PDB	< 25.0 U	365	< 25.0 U	75.9	**3,280 D**	< 10.0 U
MW-0606-S1	9/25/2014	MW-0606-S1(092514)PDB	PDB	< 5.0 U	448 D	< 5.0 U	81.0	**2,580 DJ**	1.2 J
MW-0606-S1	3/31/2015	MW-0606-S1(033115)-PDB	PDB	< 50.0 U	428	< 50.0 U	94.6	**3,030 D**	< 20.0 U
MW-0606-S1	9/30/2015	MW-0606-S1(093015)PDB	PDB	0.42 J	285	< 5.0 U	45.6	1,260 D	0.43 J
MW-0606-S1	3/9/2016	MW-0606-S1(030916)	Low-Flow	< 5.0 U	329 D	< 5.0 U	62.6	**1,960 D**	< 2.0 U
MW-0606-S1	9/27/2016	MW-0606-S1(092716)PDB	PDB	< 50.0 U	633	< 50.0 U	58.0	1,130	< 20.0 U
MW-0606-S1	3/24/2017	MW-0606-S1(032417)PDB	PDB	< 5.0 U	441	< 5.0 U	97.8	**2,820 D**	< 2.0 U
MW-0606-S1	9/27/2017	MW-0606-S1 (092717)	PDB	< 5.0 U	250	< 5.0 U	51.0	1,470	< 2.0 U
MW-0606-S1	3/27/2018	MW-0606-S1 (032718)	PDB	1.1 J	279	< 5.0 U	81.5	**1,880**	0.92 J
MW-0606-S1	10/4/2018	MW-0606-S1 (100418)	PDB	< 5.0 U	453	< 5.0 U	97.0	**1,960**	< 2.0 U
MW-0606-S1	3/25/2019	MW-0606-S1 (032519)	Low-Flow	< 5.0 U	245	< 5.0 U	55.3	1,340	< 2.0 U
MW-0606-S1	9/27/2019	MW-0606-S1(092719)	PDB	< 5.0 U	360	< 5.0 U	83.1	**2,020**	< 2.0 U
MW-0606-S1	3/27/2020	MW-0606-S1 (032720)	PDB	2.3 J	656	< 25.0 U	109	**2,740**	< 10.0 U
MW-0606-S1	10/8/2020	MW-0606-S1(100820)	PDB	2.1 J	676	< 50.0 U	80.2	1,500	< 20.0 U
MW-0606-S1	3/29/2021	MW-0606-S1(032921)	PDB	2.8 J	675	< 5.0 U	139	**2,470**	1.3 J
MW-0607-S1	3/24/2006	MW-0607-S1 (032406)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 UJ	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	11/6/2006	MW-0607-S1 (110606)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	6/25/2009	MW-0607-S1 (062509)	Low-Flow	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-S1	5/5/2010	MW-0607-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-S1	5/6/2010	MW-0607-S1 (050610)LF	Low-Flow	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0607-S1	10/28/2010	MW-0607-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	5/13/2011	MW-0607-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0607-S1	10/18/2011	MW-0607-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	10/31/2012	MW-0607-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0607-S1	4/2/2013	MW-0607-S1 (040213) PDB	PDB	< 5.0 U	2.9 J	< 5.0 U	< 5.0 U	36.9 J	< 2.0 U
MW-0607-S1	10/16/2013	MW-0607-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	5/13/2014	MW-0607-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/25/2014	MW-0607-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	4.0 J	< 2.0 U
MW-0607-S1	3/31/2015	MW-0607-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/30/2015	MW-0607-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/30/2016	MW-0607-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/27/2016	MW-0607-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/24/2017	MW-0607-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/27/2017	MW-0607-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/27/2018	MW-0607-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	10/4/2018	MW-0607-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/26/2019	MW-0607-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	9/27/2019	MW-0607-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/27/2020	MW-0607-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	10/8/2020	MW-0607-S1(100820)	PDB	< 5.0 U	< 5 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0607-S1	3/29/2021	MW-0607-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	3/23/2006	MW-0608-S1 (032306)	Low-Flow	< 5.0 U	2.9 J	< 5.0 UJ	< 5.0 U	2.0 J	< 2.0 U
MW-0608-S1	11/7/2006	MW-0608-S1 (110706)	Low-Flow	< 5.0 U	35	< 5.0 U	3.3 J	1.7 J	< 2.0 U
MW-0608-S1	6/26/2009	MW-0608-S1 (062609)	Low-Flow	< 5 U	24.5	< 5 U	< 5 U	< 5 U	4.9
MW-0608-S1	10/31/2012	MW-0608-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0608-S1	4/2/2013	MW-0608-S1 (040213) PDB	PDB	< 5.0 U	30.9	< 5.0 U	< 5.0 U	5.2 J	1.7 J
MW-0608-S1	10/16/2013	MW-0608-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	5/13/2014	MW-0608-S1(051314)	PDB	< 5.0 U	148	< 5.0 U	11.7	3.5 J	5.4
MW-0608-S1	9/25/2014	MW-0608-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	1.5 J	< 2.0 U
MW-0608-S1	3/31/2015	MW-0608-S1(033115)-PDB	PDB	0.33 J	144	< 5.0 U	13.1	< 5.0 U	4.0
MW-0608-S1	9/30/2015	MW-0608-S1(093015)PDB	PDB	0.54 J	243 D	< 5.0 U	35.3	< 5.0 U	5.8
MW-0608-S1	3/30/2016	MW-0608-S1(033016)PDB	PDB	< 5.0 U	97.8	< 5.0 U	9.3	< 5.0 U	2.6
MW-0608-S1	9/27/2016	MW-0608-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	3/24/2017	MW-0608-S1(032417)PDB	PDB	< 5.0 U	30.3	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	9/27/2017	MW-0608-S1 (092717)	PDB	< 5.0 U	427	< 5.0 U	44.0	< 5.0 U	5.1
MW-0608-S1	3/27/2018	MW-0608-S1 (032718)	PDB	1.5 J	371	< 5.0 U	45.1	< 5.0 U	5.1
MW-0608-S1	10/4/2018	MW-0608-S1 (100418)	PDB	< 5.0 U	453	< 5.0 U	58.3	< 5.0 U	6.5
MW-0608-S1	3/26/2019	MW-0608-S1 (032619)	PDB	< 5.0 U	286	< 5.0 U	34.5	< 5.0 U	3.8
MW-0608-S1	9/27/2019	MW-0608-S1(092719)	PDB	< 5.0 U	4.2 J	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0608-S1	3/27/2020	MW-0608-S1 (032720)	PDB	1.3 J	484	< 5.0 U	47.0	< 5.0 U	3.2
MW-0608-S1	10/8/2020	MW-0608-S1(100820)	PDB	1.6 J	372	< 5.0 U	48.2	< 5 UB	4.8
MW-0608-S1	3/29/2021	MW-0608-S1(032921)	PDB	1.5 J	358 EJ	< 5.0 U	67.0	< 5.0 U	3.3
MW-0609-S1	3/23/2006	MW-0609-S1 (032306)	Low-Flow	< 5.0 U	61	< 5.0 UJ	9.7	260	< 2.0 U
MW-0609-S1	11/9/2006	MW-0609-S1 (110906)	Low-Flow	< 5.0 U	55	< 5.0 U	9.0	220	< 2.0 U
MW-0609-S1	6/26/2009	FD-1-PS (062609)	Low-Flow	< 5 U	225	< 5 U	25.4	69.4	3.7
MW-0609-S1	6/26/2009	MW-0609-S1 (062609)	Low-Flow	< 5 U	226	< 5 U	26.1	69.9	3.6
MW-0609-S1	10/31/2012	MW-0609-S1(103112)PDB	PDB	< 5.0 U	3.8 J	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	4/2/2013	MW-0609-S1 (040213) PDB	PDB	< 5.0 U	18.9	< 5.0 U	< 5.0 U	8.2 J	< 2.0 U
MW-0609-S1	10/16/2013	MW-0609-S1(101613)	PDB	< 5.0 U	489 D	< 5.0 U	40.1	5.9	7.8

Table 3
Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)					
				1,1-Dichloroethene	cis-1,2-Dichloroethene	Tetrachloroethene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
Site specific Groundwater Vapor Intrusion Screening Level-Residential‡				**55120**	**41260**	**23430**	**44270**	**1540**	**540**
Site specific Groundwater Vapor Intrusion Screening Level-Commercial/Industrial‡				**77160**	**57760**	**32800**	**61980**	**2150**	**1810**
MW-0609-S1	5/13/2014	MW-0609-S1(051314)	PDB	< 5.0 U	198 D	< 5.0 U	16.2	40.1	5.4
MW-0609-S1	9/25/2014	MW-0609-S1(092514)PDB	PDB	< 5.0 U	26.6	< 5.0 U	2.7 J	< 5.0 U	6.2
MW-0609-S1	9/30/2015	MW-0609-S1(093015)PDB	PDB	< 5.0 U	347 D	< 5.0 U	53.1	248	3.2
MW-0609-S1	3/30/2016	MW-0609-S1(033016)PDB	PDB	< 5.0 U	18.6	< 5.0 U	< 5.0 U	7.9	< 2.0 U
MW-0609-S1	9/27/2016	MW-0609-S1(092716)PDB	PDB	< 5.0 U	496	< 5.0 U	49.7	17.1	18.1
MW-0609-S1	3/24/2017	MW-0609-S1(032417)PDB	PDB	< 5.0 U	7.5	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	9/27/2017	MW-0609-S1 (092717)	PDB	< 5.0 U	147	< 5.0 U	8.1	< 5.0 U	15.0
MW-0609-S1	4/17/2018	MW-0609-S1 (041718)	PDB	< 5.0 U	1.1 J	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	10/4/2018	MW-0609-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	3/26/2019	MW-0609-S1 (032619)	PDB	< 5.0 U	26.0	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	9/27/2019	MW-0609-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0609-S1	3/27/2020	MW-0609-S1 (032720)	PDB	< 5.0 U	8.7	< 5.0 U	0.63 J	1.2 J	< 2.0 U
MW-0609-S1	10/8/2020	MW-0609-S1(100820)	PDB	0.15 J	92.4	< 5.0 U	0.52 J	< 5.0 U	27.1
MW-0609-S1	3/29/2021	MW-0609-S1(032921)	PDB	< 5.0 U	8.7	< 5.0 U	< 5.0 U	< 5.0 U	0.99 J
MW-0610-S1	11/10/2006	MW-0610-S1 (111006)	Low-Flow	< 5.0 U	40	< 5.0 U	4.2 J	< 5.0 U	1.9 J
MW-0610-S1	11/12/2008	MW-0610-S1 (111208)	Low-Flow	< 5.0 U	19.1	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	5/5/2010	MW-0610-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0610-S1	10/28/2010	MW-0610-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	5/13/2011	MW-0610-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0610-S1	10/18/2011	MW-0610-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/31/2012	MW-0610-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/16/2013	MW-0610-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	5/13/2014	MW-0610-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/25/2014	MW-0610-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	2.0 J	< 2.0 U
MW-0610-S1	3/31/2015	MW-0610-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/30/2015	MW-0610-S1(093015)PDB	PDB	< 5.0 U	2.1 J	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/30/2016	MW-0610-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/27/2016	MW-0610-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/24/2017	MW-0610-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/27/2017	MW-0610-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/27/2018	MW-0610-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/4/2018	MW-0610-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/26/2019	MW-0610-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	9/27/2019	MW-0610-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/27/2020	MW-0610-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	10/8/2020	MW-0610-S1(100820)	PDB	< 5.0 U	< 5 UB	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0610-S1	3/29/2021	MW-0610-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	11/13/2006	MW-0611-S1 (111306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	11/13/2008	MW-0611-S1 (111308)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	4/29/2016	MW-0611-S1 (042916) (LOW FLOW)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 UJ
MW-0611-S1	3/24/2017	MW-0611-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	10/11/2017	MW-0611-S1 (101117) LF	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	4/25/2018	MW-0611-S1(042518)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	10/4/2018	MW-0611-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	3/25/2019	MW-0611-S1 (032519)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	3/27/2020	MW-0611-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	10/8/2020	MW-0611-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1	3/29/2021	MW-0611-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0611-S1-R	10/31/2019	MW-0611-S1-R(103119)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0612-S1	11/9/2006	MW-0612-S1 (110906)	Low-Flow	< 5.0 U	130	< 5.0 U	43	**3,300**	2.4
MW-0612-S1	3/7/2007	FD-1-MG (030707)	Low-Flow	< 5.0 U	132	< 5.0 U	38.6	**3,760**	3.1
MW-0612-S1	3/7/2007	MW-0612-S1 (030707)	Low-Flow	< 5.0 U	161	< 5.0 U	38.9	**3,950**	< 2.0 U
MW-0612-S1	6/25/2009	MW-0612-S1 (062509)	Low-Flow	< 50 U	207	< 50 U	< 50 U	**4,370**	< 20 U
MW-0612-S1	4/19/2012	MW-0612-S1 (041912)-PDB	Low-Flow	< 5.0 U	223	< 5.0 U	44.9	**4,750 D**	15.1
MW-0612-S1	10/31/2012	FD-2(103112)PDB-WK	PDB	< 5.0 U	850 D	< 5.0 U	141	675 D	< 2.0 U
MW-0612-S1	10/31/2012	MW-0612-S1(103112)LF	Low-Flow	< 5.0 U	185	< 5.0 U	45.8	**2,490 D**	11.8
MW-0612-S1	10/31/2012	MW-0612-S1(103112)PDB	PDB	< 5.0 U	275	< 5.0 U	48.5	**5,440 D**	24.5
MW-0612-S1	4/2/2013	MW-0612-S1 (040213) PDB	PDB	< 5.0 U	191	< 5.0 U	41.0	**3,720 EJ**	9.3
MW-0612-S1	10/16/2013	MW-0612-S1(101613)	PDB	< 5.0 U	242	< 5.0 U	49.1	**3,220 D**	12.4
MW-0612-S1	5/13/2014	MW-0612-S1(051314)	PDB	< 5.0 U	248 D	< 5.0 U	46.2	**3,400 D**	13.2
MW-0612-S1	9/25/2014	MW-0612-S1(092514)PDB	PDB	< 5.0 U	251	< 5.0 U	43.2	**3,190 DJ**	13.7
MW-0612-S1	3/31/2015	MW-0612-S1(033115)-PDB	PDB	0.65 J	292	< 5.0 U	49.6	**3,870 D**	11.6
MW-0612-S1	9/30/2015	MW-0612-S1(093015)PDB	PDB	0.43 J	268 D	< 5.0 U	62.5	**4,420 D**	7.6
MW-0612-S1	3/9/2016	MW-0612-S1(030916)	Low-Flow	< 25.0 U	193	< 25.0 U	47.2	**2,380 D**	< 10.0 U
MW-0612-S1	9/27/2016	MW-0612-S1(092716)PDB	PDB	< 50.0 U	249	< 50.0 U	< 50.0 U	**4,630 D**	< 20.0 U
MW-0612-S1	3/24/2017	MW-0612-S1(032417)PDB	PDB	< 25.0 U	254	< 25.0 U	49.4	**3,960 D**	< 10.0 U
MW-0612-S1	9/27/2017	MW-0612-S1 (092717)	PDB	< 25.0 U	100	< 25.0 U	< 25.0 U	674	< 10.0 U
MW-0612-S1	3/27/2018	MW-0612-S1 (032718)	PDB	< 25.0 U	278	< 25.0 U	47.8	**4,360**	6.6 J
MW-0612-S1	10/4/2018	MW-0612-S1 (100418)	PDB	< 25.0 U	306	< 25.0 U	47.0	**4,180**	< 10.0 U
MW-0612-S1	3/26/2019	MW-0612-S1 (032619)	PDB	< 25.0 U	341	< 25.0 U	54.4	**4,110**	< 10.0 U
MW-0612-S1	9/27/2019	MW-0612-S1(092719)	PDB	< 25.0 U	35.9	< 25.0 U	< 25.0 U	358	< 10.0 U
MW-0612-S1	3/27/2020	MW-0612-S1 (032720)	PDB	< 25.0 U	283	< 25.0 U	45.4	**2,810**	12.0

Table 3
Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

ARCADIS Design & Consultancy for natural and built assets

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)					
				1,1-Dichloroethene	cis-1,2-Dichloroethene	Tetrachloroethene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
Site specific Groundwater Vapor Intrusion Screening Level-Residential‡				**55120**	**41260**	**23430**	**44270**	**1540**	**540**
Site specific Groundwater Vapor Intrusion Screening Level-Commercial/Industrial‡				**77160**	**57760**	**32800**	**61980**	**2150**	**1810**
MW-0612-S1	10/8/2020	MW-0612-S1(100820)	PDB	< 25.0 U	332	2.2 J	45.2	**3,220**	25.4
MW-0612-S1	3/29/2021	MW-0612-S1(032921)	PDB	< 25.0 U	363	< 25.0 U	50.7	**3,850**	19.8
MW-0613-S1	11/10/2006	MW-0613-S1 (111006)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	11/12/2008	MW-0613-S1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	5/5/2010	MW-0613-S1 (050510)	PDB	< 5 U	< 5 U	< 5 U	< 5 U	< 5 U	< 2 U
MW-0613-S1	10/28/2010	MW-0613-S1(102810)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	5/13/2011	MW-0613-S1(051311)	PDB	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U	< 1.0 U
MW-0613-S1	10/18/2011	MW-0613-S1(101811)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	10/31/2012	MW-0613-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.2 UB	< 2.0 U
MW-0613-S1	4/2/2013	MW-0613-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	24.0 J	< 2.0 U
MW-0613-S1	10/16/2013	MW-0613-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	5/13/2014	MW-0613-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/25/2014	MW-0613-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	2.9 J	< 2.0 U
MW-0613-S1	3/31/2015	MW-0613-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/30/2015	MW-0613-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/30/2016	MW-0613-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/27/2016	MW-0613-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/24/2017	MW-0613-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/27/2017	MW-0613-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/27/2018	MW-0613-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	10/4/2018	MW-0613-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/26/2019	MW-0613-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	9/27/2019	MW-0613-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	3/27/2020	MW-0613-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0613-S1	10/8/2020	MW-0613-S1(100820)	PDB	< 5.0 U	< 5 UB	< 5.0 U	--	< 5 UB	< 2.0 U
MW-0613-S1	3/29/2021	MW-0613-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/7/2007	MW-0617-S1 (030707)	Low-Flow	< 5.0 U	< 5.0 U	48.1	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	11/12/2008	MW-0617-S1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	18.3	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	12/29/2008	MW-0617-S1 (122908)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/31/2012	MW-0617-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/16/2013	MW-0617-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	5/13/2014	MW-0617-S1 (051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/25/2014	MW-0617-S1(092514)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/31/2015	MW-0617-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	0.29 J	< 2.0 U
MW-0617-S1	9/30/2015	MW-0617-S1(093015)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/30/2016	MW-0617-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/27/2016	MW-0617-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/24/2017	MW-0617-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/27/2017	MW-0617-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 UJ
MW-0617-S1	3/27/2018	MW-0617-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/4/2018	MW-0617-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/26/2019	MW-0617-S1 (32619)	PDB	< 5.0 U	< 5.0 U	9.8	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	9/27/2019	MW-0617-S1(092719)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/27/2020	MW-0617-S1 (032720)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	10/8/2020	MW-0617-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0617-S1	3/29/2021	MW-0617-S1(032921)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	11/13/2006	MW-0618-S1 (111306)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	11/12/2008	MW-0618-S1 (111208)	Low-Flow	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	10/31/2012	MW-0618-S1(103112)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 UB	< 2.0 U
MW-0618-S1	4/2/2013	MW-0618-S1 (040213) PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	5.2 J	< 2.0 U
MW-0618-S1	10/16/2013	MW-0618-S1(101613)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	5/13/2014	MW-0618-S1(051314)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/31/2015	MW-0618-S1(033115)-PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	0.29 J	< 5.0 U	< 2.0 U
MW-0618-S1	9/30/2015	MW-0618-S1(093015)PDB	PDB	< 5.0 U	0.91 J	< 5.0 U	0.74 J	0.28 J	< 2.0 U
MW-0618-S1	3/30/2016	MW-0618-S1(033016)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	9/27/2016	MW-0618-S1(092716)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/24/2017	MW-0618-S1(032417)PDB	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	9/27/2017	MW-0618-S1 (092717)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/27/2018	MW-0618-S1 (032718)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	10/4/2018	MW-0618-S1 (100418)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/26/2019	MW-0618-S1 (032619)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/27/2020	MW-0618-S1 (032720)	PDB	< 5.0 U	1.1 J	< 5.0 U	0.75 J	< 5.0 U	0.42 J
MW-0618-S1	10/8/2020	MW-0618-S1(100820)	PDB	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U	< 2.0 U
MW-0618-S1	3/29/2021	MW-0618-S1(032921)	PDB	< 5.0 U	2.0 J	< 5.0 U	1.6 J	< 5.0 U	< 2.0 U
MW-0704-S1	11/13/2008	MW-0704-S1 (111308)	Low-Flow	< 5.0 U	408	< 5.0 U	71.8	1,370	< 2.0 U
MW-0704-S1	6/25/2009	MW-0704-S1 (062509)	Low-Flow	< 5 U	571	< 5 U	103	1,200	5.6
MW-0704-S1	10/31/2012	MW-0704-S1(103112)PDB	PDB	< 5.0 U	635 D	< 5.0 U	81.3	**1,640 D**	2.9
MW-0704-S1	4/2/2013	MW-0704-S1 (040213) PDB	PDB	< 5.0 U	714 D	< 5.0 U	96.1	**2,000 D**	2.6
MW-0704-S1	10/16/2013	MW-0704-S1(101613)	PDB	< 5.0 U	628 D	< 5.0 U	99.5	**1,830 D**	4.5
MW-0704-S1	5/13/2014	MW-0704-S1(051314)	PDB	< 25.0 U	606	< 25.0 U	77.4	**2,080 D**	< 10.0 U
MW-0704-S1	9/25/2014	MW-0704-S1(092514)PDB	PDB	3.1 J	704 D	< 5.0 U	109	**3,240 DJ**	5.1
MW-0704-S1	3/31/2015	MW-0704-S1(033115)-PDB	PDB	2.8 J	740	< 25.0 U	101	**2,640 D**	3.7 J

Table 3
Off-Site Groundwater Analytical Data Summary Screened Against Groundwater Vapor Intrusion Criteria
RACER Trust Former GM Delco Plant 5
Kokomo, Indiana

Location	Date	Sample ID	Sampling Method	Concentration (µg/L)					
				1,1-Dichloroethene	cis-1,2-Dichloroethene	Tetrachloroethene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
Site specific Groundwater Vapor Intrusion Screening Level-Residential‡				**55120**	**41260**	**23430**	**44270**	**1540**	**540**
Site specific Groundwater Vapor Intrusion Screening Level-Commercial/Industrial‡				**77160**	**57760**	**32800**	**61980**	**2150**	**1810**
MW-0704-S1	9/30/2015	MW-0704-S1(093015)PDB	PDB	1.1 J	620 D	< 5.0 U	94.9	**1,880 D**	4.8
MW-0704-S1	3/9/2016	MW-0704-S1(030916)	Low-Flow	< 25.0 U	660	< 25.0 U	89.5	1,370 D	< 10.0 U
MW-0704-S1	9/27/2016	MW-0704-S1(092716)PDB	PDB	< 50.0 U	668	< 50.0 U	88.9	**2,480**	< 20.0 U
MW-0704-S1	3/24/2017	MW-0704-S1(032417)PDB	PDB	< 25.0 U	569	< 25.0 U	76.0	**2,000 D**	< 10.0 U
MW-0704-S1	9/27/2017	MW-0704-S1 (092717)	PDB	< 25.0 U	614	< 25.0 U	83.0	**2,150**	< 10.0 U
MW-0704-S1	3/27/2018	MW-0704-S1 (032718)	PDB	< 25.0 U	532	< 25.0 U	73.5	**1,890**	< 10.0 U
MW-0704-S1	10/4/2018	MW-0704-S1 (100418)	PDB	< 25.0 U	578	< 25.0 U	83.1	1,120	< 10.0 U
MW-0704-S1	3/26/2019	MW-0704-S1 (032619)	PDB	< 25.0 U	461	< 25.0 U	59.8	**1,640**	< 10.0 U
MW-0704-S1	9/27/2019	MW-0704-S1(092719)	PDB	< 25.0 U	454	< 25.0 U	72.4	**2,640**	< 10.0 U
MW-0704-S1	3/27/2020	MW-0704-S1 (032720)	PDB	< 25.0 U	514	< 25.0 U	73.7	1,300	< 10.0 U
MW-0704-S1	10/8/2020	MW-0704-S1(100820)	PDB	< 50.0 U	635	< 50.0 U	64.1	1,450	3.3 J
MW-0704-S1	3/29/2021	MW-0704-S1(032921)	PDB	2.5 J	565	< 5.0 U	108	**2,620**	2.3
MW-0705-S1	11/13/2008	MW-0705-S1 (111308)	Low-Flow	< 5.0 U	37.2	< 5.0 U	9.4	187	< 2.0 U
MW-0705-S1	6/26/2009	MW-0705-S1 (062609)-LF	Low-Flow	< 5 U	50.0	< 5 U	14.9	178	5.1
MW-0705-S1	6/26/2009	MW-0705-S1 (062609)-PDB	PDB	< 5 U	34.0	< 5 U	9.0	86.3	4.8
MW-0705-S1	10/31/2012	MW-0705-S1(103112)PDB	PDB	< 5.0 U	39.8	< 5.0 U	9.4	146	4.2
MW-0705-S1	4/2/2013	MW-0705-S1 (040213) PDB	PDB	< 5.0 U	46.8	< 5.0 U	13.7	177	4.1
MW-0705-S1	10/16/2013	MW-0705-S1(101613)	PDB	< 5.0 U	50.3	< 5.0 U	11.9	185	3.9
MW-0705-S1	5/13/2014	MW-0705-S1(051314)	PDB	< 5.0 U	42.1	< 5.0 U	10.7	131	4.2
MW-0705-S1	9/25/2014	MW-0705-S1(092514)PDB	PDB	< 5.0 U	40.6	< 5.0 U	9.3	115	3.1
MW-0705-S1	3/31/2015	MW-0705-S1(033115)-PDB	PDB	< 5.0 U	47.9	< 5.0 U	12.1	148	3.6
MW-0705-S1	9/30/2015	MW-0705-S1(093015)PDB	PDB	< 5.0 U	59.5	< 5.0 U	18.5	176	3.2
MW-0705-S1	3/30/2016	MW-0705-S1(033016)PDB	PDB	< 5.0 U	46.5	< 5.0 U	11.6	135	3.4
MW-0705-S1	9/27/2016	MW-0705-S1(092716)PDB	PDB	< 5.0 U	46.7	< 5.0 U	13.0	149	3.2
MW-0705-S1	3/24/2017	MW-0705-S1(032417)PDB	PDB	< 5.0 U	35.3	< 5.0 U	9.4	98.6	< 2.0 U
MW-0705-S1	9/27/2017	MW-0705-S1 (092717)	PDB	< 5.0 U	39.1	< 5.0 U	10.1	107	3.3
MW-0705-S1	3/27/2018	MW-0705-S1 (032718)	PDB	< 5.0 U	44.6	< 5.0 U	11.7	114	4.2
MW-0705-S1	10/4/2018	MW-0705-S1 (100418)	PDB	< 5.0 U	53.7	< 5.0 U	13.0	119	3.6
MW-0705-S1	3/26/2019	MW-0705-S1 (032619)	PDB	< 5.0 U	45.9	< 5.0 U	10.2	89.7	2.9
MW-0705-S1	9/27/2019	MW-0705-S1(092719)	PDB	< 5.0 U	5.5	< 5.0 U	< 5.0 U	7.9	< 2.0 U
MW-0705-S1	3/27/2020	MW-0705-S1 (032720)	PDB	< 5.0 U	52.9	< 5.0 U	9.4	72.7	4.1
MW-0705-S1	10/8/2020	MW-0705-S1(100820)	PDB	< 5.0 U	68.4	< 5.0 U	10	97.1	5.7
MW-0705-S1	3/29/2021	MW-0705-S1(032921)	PDB	< 5.0 U	62.3	< 5.0 U	9.9	81.6	5.2

Notes:

µg/L Results are reported in micrograms per liter

‡ The data are screened against site-specific Groundwater Vapor Intrusion Screening Criteria for residential and commercial/industrial values

BOLD Results exceed the residential standards

SHADED Results exceed the commercial/industrial standards

D: Concentration is based on a diluted sample analysis

LF: Low Flow Sampling Technique

PDB: Passive Diffusion Bag Sampling Technique

J: The compound was positively identified; however, the associated numerical value is an estimated concentration only

E: Analyte concentration exceeded the calibration range. The reported result is estimated.

U: The compound was analyzed for but not detected. The associated value is the compound quantitation limit

UB: Compound considered non-detect at the listed value due to associated blank contamination

UJ: The compound was not detected above the reported sample quantitation limit. However, the reported limit is approximate and may or may not represent the actual limit of quantitation

FIGURES

CITY:Syracuse DIV/GROUP:Env-141 DB:A.Schilling LD:A.Schilling PIC:(Opt) PM:(Reqd) TM:(Opt) LYR:(Opt)ON=*;OFF=*REF*
C:\Users\bsmith\ACCDocs\Arcadis\ANA - RACER TRUST\Project Files\KOKOMO INDIANA\202101-DW\GIWE-S1-030521.dwg LAYOUT: 1 SAVED: 6/21/2021 12:59 PM ACADVER: 23.1S (LMS TECH) PAGESETUP: ---- PLOTSTYLETABLE:PLTFULL.CTB PLOTTED: 6/21/2021 3:13 PM BY: SMITH, BOB

BUTLER STREET
SPRAKER STREET
SPRAKER STREET
MAIN STREET
WASHINGTON STREET
LORDEMAN STREET
LORDEMAN STREET
BUCKEYE STREET
TATE STREET
KIRK STREET
PREBLE STREET
R STREET
STREET
GRASS
RESTAURANT
RESTAURANT PARKING
ASPHALT
ASPHALT
GRASS
GRASS
VACATED FORMER STREET
FORMER WATER TANK
FORMER PUMP HOUSE
FORMER EAST MANUFACTURING BUILDING
FORMER OIL HOUSE
FORMER HAZARDOUS WASTE STORAGE
CONC.
FORMER MIDWEST PLATING STONE PARKING
AOI 2
AOI 3
AOI 4
AOI 5
AOI 6
AOI 7
MW-0501-S1 (813.61)
MW-0103-S1U (813.54)
MW-1501-S1 (815.22)*
MW-1502-S1 (813.55)
MW-1503-S1 (813.53)
MW-1504-S1 (813.60)
MW-1505-S1 (813.57)
MW-1506-S1 (813.58)
MW-1507-S1 (813.57)
MW-1508-S1 (813.61)
MW-0623-S1 (813.63)
MW-0622-S1 (813.63)
MW-0619-S1 (812.83)*
MW-1301-S1 (813.62)
DR-1301-S1 (813.58)
PM-1301-S1 (813.52)
MW-0620-S1 (814.55)*
MW-0621-S1 (813.43)
MW-0605-S1 (813.51)
MW-0102-S1U (813.22)
MW-0509-S1 (813.43)
MW-0618-S1 (813.15)
MW-0613-S1 (812.93)
MW-0704-S1 (813.27)
MW-0606-S1 (813.09)
MW-0505-S1 (813.27)
MW-0705-S1 (813.06)
MW-0612-S1 (812.66)
MW-0607-S1 (812.20)
MW-0502-S1 (813.41)
MW-0101-S1U (813.30)
MW-0516-S1 (813.53)
MW-0517-S1 (813.32)
MW-0604-S1 (813.26)
MW-0504-S1 (813.08)
MW-0503-S1 (813.42)
MW-0506-S1 (812.99)
MW-0507-S1 (813.12)
MW-0608-S1 (812.46)
MW-0617-S1 (813.13)
MW-0609-S1 (811.89)
MW-0603-S1 (813.12)
MW-0602-S1 (812.50)
MW-0610-S1 (811.48)
MW-0616-S1 (813.03)
MW-0611-S1-R (810.79)
813.5
813.0
812.5
812.0
811.5
811.0

N

LEGEND
MW-0603-S1 MONITORING WELL SCREENED IN S1 UNIT
AREA OF INTEREST (AOI)
PROPERTY BOUNDARY
(813.61) GROUNDWATER ELEVATION (FEET ABOVE MEAN SEA LEVEL)
(815.22)* GROUNDWATER ELEVATION NOT USED TO GENERATE CONTOURS
812.0 GROUNDWATER CONTOUR

0 100' 200'
GRAPHIC SCALE

RACER TRUST
FORMER GM DELCO PLANT 5
KOKOMO, INDIANA
SEMI-ANNUAL DATA REPORT - FIRST HALF 2021

POTENTIOMETRIC SURFACE - S1 UNIT (MARCH 5, 2021)

ARCADIS Design & Consultancy for natural and built assets

FIGURE 1

CITY:Syracuse DIV/GROUP:Env-141 DB:A.Schilling LD:A.Schilling PIC:(Opt) PM:(Reqd) TM:(Opt) LYR:(Opt)ON=*;OFF=*REF*
C:\Users\bsmith\ACCDocs\Arcadis\AUS-RACER TRUST-1723 N WASHINGTON ST-KOKOMO Indiana\Project Files\2021\01-In Progress\01-DWG\GWE-S2-030021.dwg LAYOUT: 2 SAVED: 7/7/2021 9:36 AM ACADVER: 23.1S (LMS TECH) PAGESETUP: ---- PLOTSTYLETABLE: ACAD.CTB PLOTTED: 7/7/2021
10:04 AM BY: SMITH, BOB

WEBSTER STREET
WASI
BUCKEY
MARKET STREET
BUTLER STREET
SPRAKER STREET
LORDEMAN STREET
KIRK STREET
TATE STREET
MAIN STREET
WASHINGTON STREET
BUCKEYE STREET
VACATED ROBINSON STREET
AOI 1
AOI 2
AOI 3
AOI 4
AOI 5
AOI 6
AOI 7
GRASS
RESTAURANT
RESTAURANT PARKING
ASPHALT
FORMER WATER TANK
FORMER PUMP HOUSE
FORMER OIL HOUSE
FORMER HAZARDOUS WASTE STORAGE
CONC
FORMER EAST MANUFACTURING BUILDING
FORMER MIDWEST PLATING STONE PARKING
MW-0501-S2 (810.10)
MW-0622-S2 (810.28)
MW-0605-S2 (810.41)
MW-0505-S2 (810.38)
MW-0516-S2 (810.42)
MW-0604-S2 (810.46)
MW-0504-S2 (810.39)
MW-0503-S2 (810.50)
MW-0506-S2 (810.50)
MW-0612-S2 (810.43)
MW-0607-S2 (810.52)
MW-0614-S2 (810.36)
MW-0617-S2 (810.36)
MW-0608-S2 (810.35)
MW-0609-S2 (810.53)
MW-0603-S2
810.10
810.20
810.30
810.40
810.50

N

LEGEND

- MW-0608-S2 — MONITORING WELL SCREENED IN S2 UNIT
- MW-0603-S2 — ABANDONED MONITORING WELL
- AREA OF INTEREST (AOI)
- PROPERTY BOUNDARY
- DENOTES AREA WHERE S2 UNIT IS NOT PRESENT
- (810.50) — GROUNDWATER ELEVATION (FEET ABOVE MEAN SEA LEVEL)
- 810.40 — GROUNDWATER CONTOUR (DASHED WHERE INFERRED)

0 100' 200'
GRAPHIC SCALE

RACER TRUST
FORMER GM DELCO PLANT 5
KOKOMO, INDIANA
SEMI-ANNUAL DATA REPORT - FIRST HALF 2021

POTENTIOMETRIC SURFACE - S2 UNIT (MARCH 5, 2021)

ARCADIS Design & Consultancy for natural and built assets

FIGURE
2

CITY: SYRACUSE DIV/GROUP: 141 DB: G.STOWELL PM: D.LAY LYR:ON=*;OFF=*REF
C:\Users\bsmith\ACCDocs\Arcadis\AUS-RACER TRUST-1723 N WASHINGTON ST-KOKOMO Indiana\Project Files\2021101-In Progress\01-DWG\GWA ONSITE-030221.dwg LAYOUT: 3 SAVED: 7/9/2021 7:14 AM ACADVER: 23.1S (LMS TECH) PAGESETUP: ---- PLOTSTYLETABLE: PLTFULL.CTB PLOTTED: 7/12/2021 12:20 PM BY: SMITH, BOB

MW-0622-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 125 U	< 125 U	< 125 U	< 125 U
1,1-Dichloroethane	< 125 U	< 125 U	< 125 U	< 125 U
1,1-Dichloroethene	< 125 U	< 125 U	< 125 U	< 125 U
Acetone	< 2,500 U	< 2,500 U	< 2,500 U	< 2,500 U
Benzene	< 125 U	< 125 U	< 125 U	< 125 U
Chloroform (Trichloromethane)	< 125 U	< 125 U	< 125 U	< 125 UB
cis-1,2-Dichloroethene	1,550	1,460	973 J	1,290
Cyclohexane	< 2500 UN2	< 2,500 U	< 2,500 U	< 2,500 UN2
Methylene chloride	< 125 U	< 125 U	< 125 U	< 125 UB
Tetrachloroethene	< 125 U	< 125 U	< 125 U	< 125 U
Toluene	< 125 U	< 125 U	< 125 U	< 125 U
trans-1,2-Dichloroethene	< 125 U	22.4 J	< 125 U	15.9 J
Trichloroethene	10,800	19,800	9,930	26,100 J
Vinyl chloride	< 50.0 U	< 50.0 U	< 50.0 U	< 50.0 U

MW-1507-S1

	3/26/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	69.5 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	104	70.8	189	155
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	6.2	6.1	6.9	10.8
Trichloroethene	517	373	255	469
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-1504-S1

	3/28/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 50.0 U	< 5.0 U	< 5.0 U	< 50.0 U
1,1-Dichloroethane	< 50.0 U	< 5.0 U	< 5.0 U	< 50.0 U
1,1-Dichloroethene	< 50.0 U	3.9 J	7	< 50.0 U
Acetone	< 1,000 U	< 100 U	18.8 J	< 1,000 U
Benzene	< 50.0 U	< 5.0 U	< 5.0 U	< 50.0 U
Chloroform (Trichloromethane)	< 50.0 U	< 5.0 U	< 5.0 U	< 50.0 U
cis-1,2-Dichloroethene	3,080	1,550	2,070	2,150
Cyclohexane	< 1,000 UN2	< 100 U	< 100 U	< 1,000 UN2
Methylene chloride	< 50.0 U	< 5.0 U	< 5.0 U	< 50 UB
Tetrachloroethene	< 50.0 U	< 5.0 U	< 5.0 U	< 50.0 U
Toluene	< 50.0 U	< 5.0 U	< 5.0 U	< 50.0 U
trans-1,2-Dichloroethene	< 50.0 U	13	54.3	14.5 J
Trichloroethene	6,860	3,940	5,470	5,310
Vinyl chloride	252	62.5	214	193

MW-0501-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	37.9 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	5 UB	2.3 J
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-1502-S1

	3/26/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	21.5 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	79.9	149	80.4	23.1
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	1.3 J	< 5.0 U	< 5.0 U
Trichloroethene	17.9	32.8	29.6	6.5
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-1501-S1

	3/25/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U
1,1-Dichloroethene	< 5.0 U	1.1 J	1.9 J	< 50.0 U
Acetone	< 100 U	< 100 U	29.0 J	< 1,000 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U
cis-1,2-Dichloroethene	636	306	582	272
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 1,000 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 50 UB
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 50.0 U
trans-1,2-Dichloroethene	33.2	20.5	20.9	21.4 J
Trichloroethene	297	191	15.3	264
Vinyl chloride	< 2.0 U	< 2.0 U	18.5	< 20.0 U

MW-0509-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	13.9 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	55.5	17.3	75.3	21.6
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	0.93 J	4.7 J	1.1 J
Trichloroethene	224	< 5.0 U	383	6.1
Vinyl chloride	1.1 J	1.5 J	2.1	1.5 J

MW-0619-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	< 100 U	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	55.5	17.3	75.3	21.6
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	0.93 J	4.7 J	1.1 J
Trichloroethene	224	< 5.0 U	383	6.1
Vinyl chloride	1.1 J	1.5 J	2.1	1.5 J

MW-0620-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 50.0 U	< 5.0 U	< 50.0 U
1,1-Dichloroethane	< 5.0 U	< 50.0 U	< 5.0 U	< 50.0 U
1,1-Dichloroethene	< 5.0 U	< 50.0 U	4.7 J	< 50.0 U
Acetone	< 100 U	< 1,000 U	< 100 U	< 1,000 U
Benzene	< 5.0 U	< 50.0 U	< 5.0 U	< 50.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 50.0 U	< 5.0 U	< 50.0 U
cis-1,2-Dichloroethene	2,240	< 50.0 U	2,040	10 J
Cyclohexane	< 100 UN2	< 1,000 U	< 100 U	< 1,000 UN2
Methylene chloride	< 5.0 U	< 50.0 U	< 5.0 U	< 50 UB
Tetrachloroethene	< 5.0 U	< 50.0 U	< 5.0 U	< 50.0 U
Toluene	< 5.0 U	< 50.0 U	< 5.0 U	< 50.0 U
trans-1,2-Dichloroethene	9.6	< 50.0 U	32.8	< 50.0 U
Trichloroethene	< 5.0 U	1,740	20.7	1,750
Vinyl chloride	1.2 J	< 20.0 U	2.4	< 20.0 U

MW-0623-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	20.8 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	517	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0605-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	2.9 J	< 5.0 U	3.2 J	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	29.1 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	11.7	6.0	16.8	10.3
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	2.6 J	1.1 J
Trichloroethene	1,450	216	850	304
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0502-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	11.1 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5 UB	< 5.0 U
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	0.64 J
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0101-S1U

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 50.0 U	< 50.0 U	< 50.0 U	< 50.0 U
1,1-Dichloroethane	< 50.0 U	< 50.0 U	< 50.0 U	< 50.0 U
1,1-Dichloroethene	< 50.0 U	16.5 J	13.9 J	11.5
Acetone	< 1,000 U	< 1,000 U	< 1,000 U	< 1,000 U
Benzene	< 50.0 U	< 50.0 U	< 50.0 U	< 50.0 U
Chloroform (Trichloromethane)	< 50.0 U	< 50.0 U	< 50.0 U	< 50.0 U
cis-1,2-Dichloroethene	2,810	1,430	4,360	1,070
Cyclohexane	< 1000 UN2	< 1,000 U	< 1,000 U	< 1,000 UN2
Methylene chloride	< 500 U	< 500 U	< 500 U	< 500 U
Tetrachloroethene	< 500 U	< 500 U	< 500 U	< 500 U
Toluene	< 500 U	< 500 U	< 500 U	< 500 U
trans-1,2-Dichloroethene	59	43.3 J	98.3	37.4
Trichloroethene	933	14,700	< 50 UB	6,870
Vinyl chloride	75.8	52.6	217	55.0

MW-0517-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 25.0 U	< 25.0 U	< 25.0 U	< 5.0 U
1,1-Dichloroethane	< 25.0 U	< 25.0 U	< 25.0 U	3.7 J
1,1-Dichloroethene	< 25.0 U	< 25.0 U	< 25.0 U	3.5 J
Acetone	< 500 U	< 500 U	< 500 U	< 100 U
Benzene	< 25.0 U	< 25.0 U	< 25.0 U	1.2 J
Chloroform (Trichloromethane)	< 25.0 U	< 25.0 U	< 25.0 U	< 5.0 U
cis-1,2-Dichloroethene	148	393	366	776
Cyclohexane	< 500 UN2	< 500 U	< 500 U	< 100 UN2
Methylene chloride	< 25.0 U	< 25.0 U	< 25.0 U	< 5.0 U
Tetrachloroethene	< 25.0 U	< 25.0 U	< 25.0 U	< 5.0 U
Toluene	< 25.0 U	< 25.0 U	< 25.0 U	1.2 J
trans-1,2-Dichloroethene	34.3	87.8	66	120
Trichloroethene	530	5,300	1,500	4,150
Vinyl chloride	< 10.0 U	< 10.0 U	< 10.0 U	1.3 J

MW-0516-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	32.0 J	5.0 J	13.1 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0604-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	3.6 J	13.2 J
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 10.0 U	< 10.0 U	< 10.0 U	< 10.0 U

MW-0503-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	33.7 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	0.26 J	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0507-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	28.5	2.2 J	7.2
1,1-Dichloroethane	< 5.0 U	41.2	3.7 J	8.9
1,1-Dichloroethene	< 5.0 U	0.61 J	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	14.2 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	5.1	127	12.1	31.9
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	2.1 J	< 5.0 U	< 5.0 U	0.95 J
Trichloroethene	< 5.0 U	4.3 J	< 5.0 U	1.8 J
Vinyl chloride	< 2.0 U	< 2.0 U	0.27 J	< 2.0 U

MW-0506-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	13.9 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	1.6 J	< 5 UB	2.8 J
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	0.92 J	< 5.0 U	0.64 J
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0617-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	12.8 J	15.4 J
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0603-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	3.6 J	13.2 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0608-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	2.6 J	2.7 J	< 5.0 U
1,1-Dichloroethene	< 5.0 U	1.3 J	1.6 J	1.5 J
Acetone	< 100 U	< 100 U	18.5 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	0.13 J	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	4.2 J	484	372	358 EJ
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	47.0	48.2	67.0
Trichloroethene	< 5.0 U	< 5.0 U	< 5 UB	< 5.0 U
Vinyl chloride	< 2.0 U	3.2	4.8	3.3

MW-0610-S1

	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	28.2 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5 UB	< 5.0 U
Cyclohexane	< 100 UN2	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U

CITY:Syracuse DIV/GROUP:Env-141 DB:A.Schilling LD:A.Schilling PIC:(Opt) PM:(Reqd) TM:(Opt) LYR:(On)=(ON=*;OFF=*REF*
C:\Users\bsmith\ACCDocs\Arcadis\AUS-RACER TRUST-1723 N WASHINGTON ST-KOKOMO Indiana\Project Files\20210104h Progress\01-DWG\TCE-030021.dwg LAYOUT: 4 SAVED: 7/12/2021 3:24 PM ACADVER: 23.1S (LMS TECH) PAGESETUP: ---- PLOTSTYLETABLE: ACAD.CTB PLOTTED: 7/12/2021 3:38 PM BY: SMITH, BOB

WEBSTER STREET

WASHINGTON STREET

BUCKEYE STREET

MARKET STREET

BUTLER STREET

SPRAKER STREET

LORDEMAN STREET

KIRK STREET

TATE STREET

VACATED RAMSEY STREET

AOI 1

AOI 2

AOI 3

AOI 4

AOI 5

AOI 6

AOI 7

GRASS

RESTAURANT

RESTAURANT PARKING

ASPHALT

FORMER WATER TANK

FORMER PUMP HOUSE

FORMER OIL HOUSE

FORMER HAZARDOUS WASTE STORAGE

FORMER EAST MANUFACTURING BUILDING

FORMER MIDWEST PLATING STONE PARKING

CONC.

MW-0501-S1 (<5.0)

MW-0103-S1U (7.9)

MW-1501-S1 (264)

MW-1508-S1

MW-1502-S1 (<5.0)*

MW-1503-S1

MW-1504-S1 (5,310)

MW-1505-S1

MW-1506-S1

MW-1507-S1 (469)

MW-0623-S1 (<5.0)

MW-0622-S1 (26,100)

MW-0619-S1 (6.1)

MW-0620-S1 (1,750)

MW-0621-S1 (1,320)

MW-0102-S1U (6,680)

MW-0605-S1 (304)

MW-0502-S1 (0.64 J)*

MW-0101-S1U (6,870)

MW-0516-S1 (<5.0)

MW-0517-S1 (4,150)

MW-0604-S1 (1,630)

MW-0504-S1 (2,010)

MW-0503-S1 (<5.0)

MW-0507-S1 (1.8 J)

MW-0506-S1 (<5.0)

MW-0509-S1 (<5.0)

MW-0618-S1 (<5.0)

MW-0613-S1 (<5.0)

MW-0704-S1 (2,620)

MW-0606-S1 (2,470)

MW-0505-S1 (<5.0)*

MW-0705-S1 (81.6)

MW-0612-S1 (3,850)

MW-0607-S1 (<5.0)

MW-0608-S1 (<5.0)

MW-0609-S1 (<5.0)

MW-0610-S1 (<5.0)

MW-0611-S1R (<5.0)

MW-0611-S1

MW-0617-S1 (<5.0)

MW-0603-S1 (<5.0)

MW-0602-S1 (<5.0)

MW-0616-S1 (NS)

>10000

5000

1000

100

<50

<5.0

N

LEGEND

MW-0603-S1 MONITORING WELL SCREENED IN S1 UNIT

MW-0611-S1 ABANDONED MONITORING WELL

AREA OF INTEREST (AOI)

PROPERTY BOUNDARY

FORMER BUILDING

(6.2) TRICHLOROETHYLENE (TCE) CONCENTRATION IN MICROGRAMS PER LITER (µg/L)

<5.0 ISOCONCENTRATION CONTOUR IN µg/L

NOTES

1. U – THE COMPOUND WAS ANALYZED FOR BUT NOT DETECTED. THE ASSOCIATED VALUE IS THE COMPOUND QUANTITATION LIMIT.
2. * – MW-0502-S1, MW-0505-S1, AND MW-1502-S1 WERE NOT USED FOR CONTOURING.
3. J – ESTIMATED CONCENTRATION.

0 100' 200'

GRAPHIC SCALE


RACER TRUST
FORMER GM DELCO PLANT 5
KOKOMO, INDIANA

SEMI-ANNUAL DATA REPORT - FIRST HALF 2021

TCE GROUNDWATER CONCENTRATION CONTOURS - S1 UNIT (MARCH 29, 2021)

ARCADIS Design & Consultancy for natural and built assets

FIGURE 4



MW-0516-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0617-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0603-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0602-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0618-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	1.1 J	< 5.0 U	2.0 J
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	0.75 J	< 5.0 U	1.6 J
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	0.42 J	< 2.0 U	< 2.0 U

MW-0704-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 25.0 U	< 25.0 U	< 50.0 U	2.5 J
cis-1,2-Dichloroethene	454	514	635	565
Tetrachloroethene	< 25.0 U	< 25.0 U	< 50.0 U	< 5.0 U
trans-1,2-Dichloroethene	72.4	73.7	64.1	108
Trichloroethene	**2,640**	1,300	1,450	**2,620**
Vinyl chloride	< 10.0 U	< 10.0 U	3.3 J	2.3

MW-0613-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5 UB	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	--	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5 UB	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0606-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	2.3 J	2.1 J	2.8 J
cis-1,2-Dichloroethene	360	656	676	675
Tetrachloroethene	< 5.0 U	< 25.0 U	< 50.0 U	< 5.0 U
trans-1,2-Dichloroethene	81.3	109	80.2	139
Trichloroethene	**2,020**	**2,740**	1,500	**2,470**
Vinyl chloride	< 2.0 U	< 10.0 U	< 20.0 U	1.3 J

MW-0705-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	5.5	52.9	68.4	62.3
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	9.4	10	9.9
Trichloroethene	7.9	72.7	97.1	81.6
Vinyl chloride	< 2.0 U	4.1	5.7	5.2

MW-0612-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 25.0 U	< 25.0 U	< 25.0 U	< 25.0 U
cis-1,2-Dichloroethene	35.9	283	332	363
Tetrachloroethene	< 25.0 U	< 25.0 U	2.2 J	< 25.0 U
trans-1,2-Dichloroethene	< 25.0 U	45.4	45.2	50.7
Trichloroethene	358	**2,810**	**3,220**	**3,850**
Vinyl chloride	< 10.0 U	12.0	25.4	19.8

MW-0607-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5 UB	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0608-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	1.3 J	1.6 J	1.5 J
cis-1,2-Dichloroethene	4.2 J	484	372	358 EJ
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	47.0	48.2	67.0
Trichloroethene	< 5.0 U	< 5.0 U	< 5 UB	< 5.0 U
Vinyl chloride	< 2.0 U	3.2	4.8	3.3

MW-0609-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	< 5.0 U	0.15 J	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	8.7	92.4	8.7
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	0.63 J	0.52 J	< 5.0 U
Trichloroethene	< 5.0 U	1.2 J	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	27.1	0.99 J

MW-0611-S1-R				
	10/31/19	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0610-S1				
	9/27/2019	3/27/2020	10/8/2020	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5 UB	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

LEGEND

MW-0501-P1 — MONITORING WELL SCREENED IN DISCONTINUOUS UNIT – P1 DENOTES SCREENED INTERVAL IS IN A PERCHED ZONE ABOVE UNIT S1. I2 DENOTES SCREENED INTERVAL IS A SAND UNIT BETWEEN UNITS S1 AND S2

MW-0603-S1 — MONITORING WELL SCREENED IN UNIT S1

MW-0603-S2 — MONITORING WELL SCREENED IN UNIT S2

MW-0603-B1 — MONITORING WELL SCREENED IN THE B1 UNIT

MW-0607-B1 — ABANDONED MONITORING WELL SCREENED IN UNIT B1. UNIT B1 REFERS TO THE UPPERMOST TRANSMISSIVE ZONE WITHIN THE LIMESTONE BEDROCK UNIT.

MW-0615-B1a — ABANDONED MONITORING WELL (B1A LOCATIONS ARE OPEN BEDROCK BOREHOLES TO A DEPTH OF APPROXIMATELY 150 FT BG CURRENTLY SEALED WITH FLUTE LINERS)

AREA OF INTEREST (AOI)

PROPERTY BOUNDARY

N

Site-Specific Groundwater Commercial Vapor Intrusion Screening Criteria		
Constituent of Concern	Residential	Industrial
1,1 - Dichloroethene	**55,120**	**77,160**
cis-1,2-Dichloroethene	**41,260**	**57,760**
Tetrachloroethene	**23,430**	**32,800**
Trans-1,2-Dichloroethene	**44,270**	**61,980**
Trichloroethene	**1,540**	**2,150**
Vinyl Chloride	**540**	**1,810**

NOTES:

1. RESULTS ARE REPORTED IN MICROGRAMS PER LITER (µg/L).
2. THE DATA ARE SCREENED AGAINST SITE-SPECIFIC GROUNDWATER VAPOR INTRUSION SCREENING CRITERIA FOR RESIDENTIAL AND COMMERCIAL/INDUSTRIAL USES.
3. RESULTS EXCEEDING THE RESIDENTIAL STANDARDS ARE BOLDFACED. RESULTS EXCEEDING THE COMMERCIAL/INDUSTRIAL STANDARDS ARE BOLD AND SHADED GRAY.
4. U – THE COMPOUND WAS ANALYZED FOR BUT NOT DETECTED. THE ASSOCIATED VALUE IS THE COMPOUND QUANTITATION LIMIT
5. D – CONCENTRATION IS BASED ON A DILUTED SAMPLE ANALYSIS
6. J – THE COMPOUND WAS POSITIVELY IDENTIFIED; HOWEVER, THE ASSOCIATED NUMERICAL VALUE IS AN ESTIMATED CONCENTRATION ONLY
7. PDB – PASSIVE DIFFUSION BAG
8. UB – COMPOUND CONSIDERED NON-DETECT AT THE LISTED VALUE DUE TO ASSOCIATED BLANK CONCENTRATION.
9. E – ANALYTE CONCENTRATION EXCEEDED THE CALIBRATION RANGE. THE REPORTED RESULT IS ESTIMATED.

0 100' 200'
GRAPHIC SCALE


RACER TRUST
FORMER GM DELCO PLANT 5
KOKOMO, INDIANA
SEMI-ANNUAL DATA REPORT - FIRST HALF 2021

OFF-SITE GROUNDWATER VOLATILE ORGANIC COMPOUND ANALYTICAL RESULTS SCREENED WITH GROUNDWATER VAPOR INTRUSION CRITERIA

ARCADIS Design & Consultancy for natural and built assets

FIGURE 5

CITY: SYRACUSE DIV/GROUP: 141 DB: G.STOWELL PM: D.LAY LYR:ON=*;OFF=*REF
C:\Users\bsmith\ACCDocs\Arcadis\AUS-RACER TRUST-1723 N WASHINGTON ST-KOKOMO Indiana\Project Files\2021\01-4th Progress\01-DWG\GWA OFFSITE-030021.dwg LAYOUT: 5 SAVED: 7/9/2021 7:16 AM ACADVER: 23.1S (LMS TECH) PAGESETUP: --- PLOTSTYLETABLE: PLTFULL.CTB PLOTTED: 7/12/2021 12:24 PM BY: SMITH, BOB



MW-0622-S2	10/31/12	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	< 100 U	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 U	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0501-S2	10/18/11	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	10.2 J	< 100 U	31.2 J
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 U	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 UB	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0505-S2	6/24/09	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	Low-Flow	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	2.3 J	< 100 U	< 100 U
Benzene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 U	0.34 J	< 100 U	< 100 UN2
Methylene chloride	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0606-S2	10/31/12	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	0.62 J	1.6 J	0.96 J
Acetone	< 100 U	< 100 U	< 100 U	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	**192**	**309**	**730**	**434**
Cyclohexane	< 100 U	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	43.6	73.2	81.8	86.3
Trichloroethene	**532 D**	**458**	**24.8**	**286**
Vinyl chloride	< 2.0 U	< 2.0 U	1.1 J	**3.2**

MW-0605-S2	11/9/06	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	Low-Flow	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 50.0 U	3.2 J	< 100 U	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	**100**	7.0	16.0	5.6
Cyclohexane	< 5.0 U	0.39 J	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	0.13 J	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	7.8	0.33 J	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 UB	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	0.79 J	< 2.0 U

MW-0504-S2	11/7/06	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	Low-Flow	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	0.67 J	1.3 J	2.4 J
Acetone	< 50.0 U	< 100 U	5.7 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	**300**	**256**	**692**	**1,290**
Cyclohexane	< 5.0 U	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	20	12.4	24.5	40.8
Trichloroethene	**100**	< 5.0 UB	< 5.0 U	3.3 J
Vinyl chloride	< 2.0 U	0.83 J	< 2.0 U	< 2.0 U

MW-0516-S2	6/25/09	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	Low-Flow	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	< 100 U	7.5 J
Benzene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 U	0.29 J	< 100 U	1.2 JN2
Methylene chloride	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0607-S2	10/18/11	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	< 100 U	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 U	0.29 J	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	0.52 J	< 2.0 U

MW-0604-S2	6/24/09	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	Low-Flow	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	< 100 U	< 100 U
Benzene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	**94.6**	< 5.0 U	< 5.0 U	< 5.0 U
Cyclohexane	< 100 U	0.27 J	< 100 U	1.1 JN2
Methylene chloride	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	8.9	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0506-S2	10/31/12	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	1.2 J	1.6 J
Acetone	< 100 U	< 100 U	8.4 J	5.6 J
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	**636 D**	16.3	**675**	**778**
Cyclohexane	< 100 U	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	34.7	3.8 J	66.0	94.3
Trichloroethene	**233**	**32.6**	**515**	**359**
Vinyl chloride	< 2.0 U	< 2.0 U	1.2 J	1.1 J

MW-0503-S2	6/24/09	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	Low-Flow	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5 U	< 5.0 U	< 5.0 U	7.0
1,1-Dichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	19.1 J	< 100 U
Benzene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	8.4	11.4	12.1	47.9
Cyclohexane	< 100 U	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5 U	1.1 J	1.1 J	2.4 J
Trichloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0609-S2	10/31/12	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	< 100 U	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	21.3	**202**	**207**	**74.4**
Cyclohexane	< 100 U	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	24.6	24.5	9.0
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	**9.3**	**24.2**	**11.0**

MW-0614-S2	10/18/11	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	PDB	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	5.4 J	< 100 U
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	< 5.0 U	2.0 J	1.8 J	< 5.0 U
Cyclohexane	< 100 U	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	< 2.0 U	< 2.0 U

MW-0617-S2	12/29/08	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	Low-Flow	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Acetone	< 100 U	< 100 U	< 100 U	7.2 J
Benzene	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	**586**	4.6 J	3.9 J	7.3
Cyclohexane	< 100 U	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5.0 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	**8.4**	3.1 J	< 5.0 U	< 5.0 U
Toluene	< 5.0 U	< 5.0 U	0.21 J	< 5.0 U
trans-1,2-Dichloroethene	62.4	< 5.0 U	< 5.0 U	< 5.0 U
Trichloroethene	**227**	< 5.0 UB	< 5.0 U	< 5.0 U
Vinyl chloride	< 2.0 U	< 2.0 U	**19.8**	**11.1**

MW-0608-S2	6/26/09	3/27/18	3/27/20	3/29/2021
	ug/L	ug/L	ug/L	ug/L
	Low-Flow	PDB	PDB	PDB
1,1,1-Trichloroethane	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethane	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
1,1-Dichloroethene	< 5 U	1.7 J	1.5 J	< 5.0 U
Acetone	< 100 U	< 100 U	35.3 J	< 100 U
Benzene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Chloroform (Trichloromethane)	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
cis-1,2-Dichloroethene	**605**	**801**	**888**	**294**
Cyclohexane	< 100 U	< 100 U	< 100 U	< 100 UN2
Methylene chloride	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Tetrachloroethene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
Toluene	< 5 U	< 5.0 U	< 5.0 U	< 5.0 U
trans-1,2-Dichloroethene	**113**	**112**	**100**	34.1
Trichloroethene	**12.2**	< 5.0 UB	1.7 J	0.55 J
Vinyl chloride	**2.6**	**2.1**	1.9 J	**3.5**

USEPA Maximum Contaminant Level (MCL) Groundwater Screening Criteria	
Constituent of Concern	MCL
1,1,1-Trichloroethane	200
1,1-Dichloroethane	24*
1,1-Dichloroethene	7
Acetone	14000*
Benzene	5
Chloroform (trichloromethane)	80
cis-1,2-Dichloroethene	70
Cyclohexane	13000*
Methylene Chloride	5
Tetrachloroethene	5
Toluene	1000
trans-1,2-Dichloroethene	100
Trichloroethene	5
Vinyl Chloride	2

NOTES:

1. RESULTS ARE REPORTED IN MICROGRAMS PER LITER (µg/L).
2. THE DATA ARE SCREENED AGAINST UNITED STATES ENVIRONMENTAL PROTECTION AGENCY (USEPA) DRINKING WATER SCREENING CRITERIA (MCLs).
3. * – NO MCL IS ESTABLISHED FOR 1,1–DICHLOROETHANE (DCA), ACETONE OR CYCLOHEXANE. AS SUCH, THE INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT (IDEM) REMEDIATION CLOSURE GUIDE (RCG) TAP WATER CRITERIA WERE USED FOR SCREENING PURPOSES.
4. CONSTITUENTS OF CONCERN (COCS) ARE LIMITED TO THOSE THAT HAVE BEEN DETECTED ONE OR MORE TIMES.
5. BOLD VALUES HIGHLIGHTED GRAY EXCEED THE SCREENING CRITERIA.
6. U – THE COMPOUND WAS ANALYZED FOR BUT NOT DETECTED. THE ASSOCIATED VALUE IS THE COMPOUND QUANTITATION LIMIT.
7. D – CONCENTRATION IS BASED ON A DILUTED SAMPLE ANALYSIS.
8. J – THE COMPOUND WAS POSITIVELY IDENTIFIED; HOWEVER, THE ASSOCIATED NUMERICAL VALUE IS AN ESTIMATED CONCENTRATION ONLY.
9. UJ – THE COMPOUND WAS NOT DETECTED ABOVE THE REPORTED SAMPLE QUANTITATION LIMIT. HOWEVER, THE REPORTED LIMIT IS APPROXIMATE AND MAY OR MAY NOT REPRESENT THE ACTUAL LIMIT OF QUANTITATION.
10. UB – COMPOUND CONSIDERED NON–DETECT AT THE LISTED VALUE DUE TO ASSOCIATED BLANK CONCENTRATION.
11. BRACKETS INDICATE FIELD DUPLICATES.
12. PDB – PASSIVE DIFFUSION BAG
13. N2 – THE LAB DOES NOT HOLD NELAC/TNI ACCREDITATION FOR THIS PARAMETER BUT OTHER ACCREDITATIONS/CERTIFICATIONS MAY APPLY.

RACER TRUST
FORMER GM DELCO PLANT 5
KOKOMO, INDIANA
SEMI-ANNUAL DATA REPORT - FIRST HALF 2021

GROUNDWATER VOLATILE ORGANIC COMPOUND ANALYTICAL RESULTS SCREENED WITH MCLs (S2 UNIT)

ARCADIS Design & Consultancy for natural and built assets

FIGURE 6

CITY: SYRACUSE DIV/GROUP: 141 DB: G.STOWELL PM: DJAY LYR:ON=* OFF=REF
C:\Users\bsmith\ACCDocs\Arcadis\AUS-RACER TRUST-1722 N WASHINGTON ST-KOKOMO Indiana\Project Files\2021101-Progress\01-DWG\GWA S2-030021.dwg LAYOUT: 6 SAVED: 7/9/2021 7:20 AM ACADVER: 23.1S (LMS TECH) PAGESETUP: -- PLOTSTYLETABLE:PLTFULL.CTB PLOTTED: 7/12/2021 12:27 PM BY: SMITH, BOB

APPENDIX A

First Half 2021 Progress Report

Revitalizing Auto Communities Environmental Response Trust

Ms. Michelle Kaysen
U.S. Environmental Protection Agency, Region 5
Waste Management Division
77 West Jackson Blvd., DE-9J
Chicago, IL 60604-3590

July 15, 2021

RE: First Half 2021 Progress Report
RCRA Corrective Action
Former GM Delco Plant 5, Kokomo, IN
USEPA ID No. IND000806844

Dear Ms. Kaysen:

In accordance with the Performance-based Administrative Order on Consent (Order) between the U.S. Environmental Protection Agency Region 5 (USEPA) and Revitalizing Auto Communities Environmental Response (RACER) Trust, please find the attached progress report for the first half of 2021. This progress report details activities that have been completed at the RACER Trust owned Former GM Delco Plant 5 in Kokomo, Indiana (Site) from January 1, 2021 through June 30, 2021.

Please let me know if you have any questions about the report.

Sincerely,



Robert W. Hare, P.E., CHMM
Cleanup Manager – (IL, IN, KS, MO,

Attachment A – First Half 2021 Progress Report

ATTACHMENT A
FIRST HALF 2021 PROGRESS REPORT
PERFORMANCE-BASED ADMINISTRATIVE ORDER ON CONSENT
RCRA CORRECTIVE ACTION
FORMER GM DELCO PLANT 5, KOKOMO, IN
JANUARY 1, 2021 TO JUNE 30, 2021

WORK PERFORMED THIS HALF

- Completed site-wide groundwater gauging and deployed passive diffusion bag samplers on March 5, 2021. Groundwater samples were collected from passive diffusion bag samplers on March 29, 2021, after a minimum of three weeks of equilibration.
- On January 14, 2021, submitted the 2020 Semi-Annual Progress and Data Report, Second Half to USEPA.
- On March 17, 2021, submitted a comment letter to the USEPA after review of the Statement of Basis that USEPA issued on February 1, 2021.
- USEPA issued a Final Decision and Response to Comments for the site which was signed on June 16, 2021.

DATA AVAILABLE DURING THIS HALF

- Analytical results from the March 2021 groundwater sampling event are included in the attached *Semi-Annual Progress and Data Report, First Half 2021*.

PROBLEMS ENCOUNTERED

- None.

SUMMARY OF PROBLEM RESOLUTION

- N/A.

POTENTIAL PROBLEMS

- None.

ESTIMATED PERCENT COMPLETE AND INFORMATION SUMMARY FOR SELECTED ACTIVITIES

- Description of Current Conditions 100%

Summarized available information for the Site and identified seven Areas of Interest (AOIs), four of which require additional investigation. No ecological habitat was identified at or in the immediate vicinity of the Site. Due May 15, 2006 and submitted October 10, 2005.

- Public Participation Plan 100%

- Resource Conservation and Recovery Act (RCRA) Facility Investigation (RFI) Work Plan 100%

Submitted December 15, 2005.

- RFI Phase I Implementation 100%

Objective was to characterize the hydrogeology, to evaluate potential off-site groundwater impacts and to characterize AOIs at the Site. Phase I included installation of 38 soil borings and 20 monitoring wells. Ninety-five soil, eight borehole water, and 23 groundwater samples were analyzed. Completed in October 2005.

- RFI Data Report (Phase I data) 100%

Major findings included identifying small, isolated zones with perched groundwater, and two continuous saturated sand units over the investigation area with shallow groundwater flow generally to the southeast. Trichloroethene (TCE) is primary chemical of concern, with source areas identified in AOIs 5 and 7. TCE groundwater impacts extend off-site, but are not present in borehole water samples collected approximately 800 feet from the Site. No potable water wells were identified in immediate vicinity of the Site. Currently, no unacceptable risks to human health have been identified. Submitted January 19, 2006.

- RFI Phase II Implementation 100%

Objective was to further characterize on- and off-site groundwater impacts and AOIs on Site. Phase II included installation of 29 soil borings and 20 monitoring wells. Seventy-five soil, two borehole water, and 20 groundwater samples were analyzed. Completed in March 2006.

- RFI Data Report (updated to include Phase II data) 100%

Major findings included more precise delineation of on- and off-site TCE groundwater impacts. Groundwater flow in the bedrock appears to be generally to the northeast. TCE distribution in bedrock groundwater indicates an upgradient source of TCE to the bedrock groundwater. Source

area soil impacts were more precisely delineated at AOIs 5 and 7, and a possible additional source area was identified in the vicinity of the former south manufacturing building. Currently, no unacceptable risks to human health have been identified. Submitted May 26, 2006.

- RFI Phase III Implementation 100%

Objective was to further characterize on- and off-site groundwater impacts and AOIs on site. The initial RFI Phase III field work included installation of six soil borings and 13 monitoring wells. Fourteen soil, four borehole water, and 42 groundwater samples were submitted for analysis. An additional six soil borings and four monitoring wells were installed, and 16 soil samples and four groundwater samples were collected as part of additional "step-out" activities (Phase IIIb) performed based on review of preliminary RFI Phase III soil and borehole water sample analytical data. Following review of the preliminary data from Phase IIIb, two additional monitoring wells were installed (Phase IIIc) to further characterize and delineate the extent of groundwater containing TCE in the S1 unit in the northwestern portion of the Site (MW-0623-S1), and in the S2 unit east of the Site along Lordeman Street (MW-0607-S2). Access was obtained to the adjacent former Midwest Plating property, where three monitoring wells were installed, and soil and groundwater samples were collected. Started on October 9, 2006 and completed in March 2007.

- RFI Data Report (updated to include Phase III data) 100%

Major findings included more precise delineation of on- and off-site groundwater impacts. Groundwater flow in the bedrock appears to generally be to the south. The source of the cis-1,2-dichloroethene (cis-1,2-DCE) in bedrock groundwater is uncertain. Additional characterization of the groundwater in the bedrock is necessary. There are relatively high concentrations of TCE and tetrachloroethene (PCE) in the soil at the former Midwest Plating property. More precise delineation of source area soil impacts is necessary at AOI 5 and the former south manufacturing building. Currently, no unacceptable risks to human health have been identified. Submitted June 1, 2007.

- RFI Soil Gas Sampling 100%

Objective is to allow for verifying the appropriateness of the groundwater vapor intrusion criteria that have been used to guide the RFI field investigation at the Site. A work plan addendum was submitted to USEPA on July 10, 2007. A conference call was held with USEPA to discuss the work plan, and the work plan was subsequently revised. USEPA's comments were incorporated, and the work plan addendum was resubmitted to USEPA. Soil gas monitoring ports were installed in the residential area east of the Site on August 7, 2007, and soil gas samples were collected on August 13, 2007. Preliminary soil gas analytical results were submitted to USEPA on August 28, 2007, and a conference call was held to discuss those results on August 30, 2007. Additional soil gas sampling ports were installed on September 4, 2007, and additional soil gas samples were collected on September 17, 2007. The preliminary analytical results from the second sampling event were submitted to USEPA on September 27, 2007. USEPA provided comments on the preliminary data in a letter dated October 2, 2007. The comment letter and results were discussed during an October 16, 2007, conference call. Additional risk evaluation was completed and

submitted to USEPA on October 30, 2007, and a conference call to discuss the additional information was held on November 28, 2007. General Motors Company's (GM's) response to USEPA's October 2, 2007 comment letter was submitted to USEPA on December 3, 2007.

- Soil Gas Investigation Data Report 100%

The final soil gas investigation data report was submitted to USEPA on December 21, 2007.

- RFI Phase IV Implementation 100%

Objectives are to further characterize on-site soil impacts in the former south manufacturing building, to characterize the groundwater flow, and to delineate the horizontal and vertical extent of cis-1,2-DCE in the groundwater in the bedrock.

A total of 62 soil borings were advanced from August 29, 2007 to September 5, 2007 within and in the vicinity of the former north and south manufacturing buildings. These were field screened. Soil samples were collected based on field observations, and a total of 31 soil samples were submitted for laboratory analysis. An additional 26 soil borings were advanced from November 19, 2007 to November 20, 2007 to delineate TCE within, and in the vicinity of the north and south manufacturing buildings. A total of 60 soil samples were submitted for laboratory analysis. An additional 14 soil borings were advanced on January 15, 2008, to delineate TCE within, and in the vicinity of the north and south manufacturing buildings. A total of 15 soil samples were submitted for laboratory analysis. Based on review of these data, TCE is adequately delineated.

Installation of the pilot bedrock boring, packer testing, Flexible Liner Underground Technologies (FLUTe) hydraulic profiling, discrete low-flow vertical groundwater sampling, and isolated groundwater sampling was completed between August 20, 2007, and December 8, 2007. A preliminary report of the results from the pilot bedrock boring was submitted to USEPA on November 16, 2007. An updated report was submitted to USEPA on March 21, 2008. Three additional bedrock monitoring wells were installed in the upper transmissive zone from December 4, 2007 to December 15, 2007. Installation of the additional three deeper bedrock boreholes was completed from April 14, 2008, to May 1, 2008. FLUTe hydraulic profiling of the bedrock boreholes was completed from May 13, 2008, to May 15, 2008. The technical memo with the results of the profiling was submitted to USEPA on July 10, 2008. Discrete depth vertical groundwater sampling (packer sampling) of select intervals in the boreholes was completed in the third quarter 2008. An updated technical memo to summarize the data, and provide recommendations for future groundwater sampling was prepared and submitted to USEPA on October 20, 2008. A groundwater sampling event was completed in November 2008 that included collecting depth to water information across the entire monitoring well network, collecting samples from a subset of approximately 30 existing wells, and discrete depth vertical groundwater sampling (packer sampling) of select intervals in the boreholes; all to confirm the characterization of contaminated groundwater on and off site.

- RFI Supplemental Data Report (updated to include Phase IV soil data) 100%

Major findings included a more complete characterization of on-site soil impacts at AOIs 2 and 3 and the former north and south manufacturing buildings. In addition, the Phase IV soil results were evaluated relative to the determination included in the CA725 Report for the Former GM Delco Plant 5 Facility in Kokomo, Indiana, completed by ENVIRON in 2007, that all current human exposures to "contamination" at or from the Facility are under control, based on soil data collected prior to September 1, 2007. The evaluation of the Phase IV soil data indicated that results do not alter the conclusions presented in the CA725 Report or the "YE" determination for the CA725. Submitted June 27, 2008.

- Groundwater Evaluation 100%

A draft groundwater evaluation was prepared to report GM's evaluation of groundwater quality and flow data collected through February 2009. Submitted to USEPA on April 10, 2009. This evaluation will be included in the RFI Report. A meeting was held with USEPA on May 19, 2009 to discuss the evaluation and proposed additional investigation.

- Additional Groundwater Investigation 100%

Groundwater sampling completed June 17 through 19, 2009.

- Draft RFI Report 100%

(Submitted October 5, 2009)
A meeting was held with USEPA on October 27, 2009, to review the draft report. USEPA provided comments on the human health risk assessment on December 22, 2009. A call was held with USEPA on February 22, 2010, to discuss USPEA's comments on the RFI risk assessment. Based on that call, a revised RFI Report was submitted to USEPA for review on March 18, 2010.

- Final RFI Report 100%

The final RFI Report was submitted to USEPA on May 21, 2010.

- Human Health EI (CA725) Report 100%

(Submitted November 30, 2007)
Minor comments were received from USEPA on December 12, 2007, and revisions submitted on December 20, 2007. USEPA approved the determination on January 3, 2008.

- Groundwater Migration EI (CA750) 100%

(Submitted November 30, 2009)
A draft determination was submitted to USEPA on October 30, 2009, and was reviewed with USEPA via teleconference on November 12, 2009. The final determination was submitted to USEPA on November 30, 2009. USEPA approved the determination on December 22, 2009.

- Draft Corrective Measures Proposal 100%

(Originally due June 30, 2010, Revised due date of August 31, 2010, Submitted on August 30, 2010)
Motors Liquidation Company (MLC), formerly GM, requested an extension to submit the Corrective Measures Proposal (CMP) on June 22, 2010. USEPA agreed to extend the submittal date for the CMP to August 31, 2010. The draft CMP was submitted to USEPA on August 30, 2010. The draft CMP included proposed corrective measures to mitigate potentially significant future exposures that could result from historical site activities. The draft CMP also included documentation of groundwater modeling performed to support the identification of the area(s) where a groundwater use restriction should be pursued as part of final corrective measures. USEPA and MLC met on November 17, 2010, to discuss the draft CMP. Based on that meeting, MLC prepared and submitted additional information to USEPA on December 23, 2010. USEPA provided comments on the draft CMP on January 7, 2011. Based on the comments, additional evaluation was completed, and the results of that evaluation were submitted to USEPA. A conference call with USEPA was held on February 18, 2011, to discuss the comments and the results of the additional evaluation. April 30, 2011 was the established due date for revised CMP that addresses USEPA comments.

- Corrective Measures Proposal 100%

(The Final CMP was submitted to USEPA on December 6, 2011. Based on change in conceptual site model, a revised draft CMP was prepared in 2017 and 2018. The final CMP was submitted to USEPA on September 5, 2019.)

The vertical aquifer profiling and hydraulic profiling investigation conducted in 2016 allowed for the development of a refined conceptual site model for the Site and a pre-design investigation and treatability studies were completed in 2018. Subsequently, a new CMP was prepared to summarize activities and data since the RFI, update the risk evaluation, and evaluate proposed remedial alternatives. The updated CMP was submitted to USEPA on September 5, 2019.

- Semi-Annual Groundwater Monitoring 44%

The first half 2021 semi-annual groundwater monitoring event was completed on March 29, 2021.

- Vapor Intrusion Conceptual Site Model 100%

A revised version of the Conceptual Site Model (CSM) was reviewed with USEPA on December 10, 2013. Out of the review, the USEPA and RACER Trust, formerly MLC, concluded that additional data are needed to finalize the CSM. As such, RACER Trust is developing an approach to further investigate the risk of vapor intrusion associated with Site-related groundwater impacts. RACER Trust also informed USEPA that the Trust will work with USEPA to address public health concerns within the soil gas focus area. Data from a further vapor intrusion investigation and indoor air testing program were shared with USEPA on March 31, 2014. USEPA concurred that the soil gas and indoor air impacts identified to the east of the Site are not related to RACER Trust.

USEPA has referred the soil gas and potential vapor intrusion issue to the east of the Site to Superfund for further evaluation. Per a request by the USEPA, ARCADIS will convert the current CSM from a presentation format into a written document format for submittal into the record. The Vapor Intrusion Conceptual Site Model was finalized and submitted to USEPA on October 19, 2015.

- Monitored Natural Attenuation Evaluation 100%

An evaluation of MNA was completed to determine if MNA could be incorporated into the final corrective measures for the Site. The MNA evaluation report was submitted to USEPA on January 19, 2016.

- Calcium Oxide Pilot Study 100%

A Work Plan for the pilot study was drafted and submitted to USEPA (June 30, 2015). An RFP was prepared and submitted to a selection of contractors (August 8, 2015). The evaluation of remedial technologies is currently on hold until additional data is collected to further enhance the conceptual site model. This additional data collection includes the completion of a vertical aquifer and hydraulic profiling transect along the eastern property boundary. RACER Trust and USEPA made the decision to re-evaluate the corrective measures and RACER Trust will prepare a new CMP to capture all data and information generated since the last submitted CMP, as described above.

- Pre-Design Investigation and Treatability Study 100%

A work plan for the pre-design investigation (PDI) was drafted and submitted to USEPA (March 7, 2018). The PDI was completed from March 20, 2018 through April 5, 2018). Soils were collected in order to complete the treatability study.

- Corrective Measures Implementation (CMI) Work Plan 0%

A Corrective Measures Implementation Work Plan is required based on the Final Decision and Response to Comments signed on June 16, 2021.

- Long-Term Stewardship (LTS) Plan 0%

A Long-Term Stewardship (LTS) Plan for monitoring and maintenance activities after remediation is implemented is required based on the Final Decision and Response to Comments signed on June 16, 2021.

- Institutional Controls 0%
    - Environmental Restrictive Covenant for Site 0%
    - Well Restriction Overlay District 0%

SUMMARY OF CONTACTS WITH INTERESTED PARTIES

- The following documents were placed in the public information repository:
  - *Semi-Annual Progress and Data Report, Second Half 2020,* Former GM Delco Plant 5, Kokomo, IN, USEPA ID No. IND000806844, January 14, 2021.

CHANGES IN PERSONNEL

- None.

PROJECTED WORK FOR NEXT REPORTING PERIOD

The following activities are anticipated to be completed in the second half of 2021:

- Communicate with EPA regarding CMI Work Plan.
- Begin preparation of CMI Work Plan and LTS Plan.
- Begin process for obtaining a well restriction overlay district.
- Draft Environmental Restrictive Covenant for the site.
- Complete a site-wide groundwater gauging and sampling event in October 2021.
- Prepare summaries of meetings, data reviews, or conference calls with USEPA, as appropriate.

*****

APPENDIX B

Groundwater Analytical Reports and Data Validation Reports (Provided on CD)

ARCADIS Design & Consultancy for natural and built assets

RACER TRUST

Former GM Delco Plant 5

DATA REVIEW


Kokomo, Indiana

Volatile Organic Compound (VOC) Analyses

SDGs: 50283627 and 50283628

Analyses Performed By:
Pace Analytical Services, Inc.
Indianapolis, Indiana

Validation Report: 41176R
Review Level: Tier II
Project: 30075940



SUMMARY

This data quality assessment summarizes the review of Sample Delivery Groups (SDGs) 50283627 and 50283628 for samples collected in association with the RACER Trust site in Kokomo, Indiana. The review was conducted as an ARCADIS Tier II evaluation and included review of data package completeness. Only analytical data as reported by the laboratory were reviewed for this validation. Field documentation was not included in this review. Included with this assessment are the validation annotated sample result sheets, and chain-of-custody (COC) records. Analyses were performed on the following samples.

SDG	Sample ID	Lab ID	Matrix	Sample Collection Date	Parent Sample	Analysis				
						VOC	SVOC	TPH	Metal	Misc.
50283627	MW-0501-S2 (032921)	50283627001	Water	3/29/2021		X				
	MW-0501-S1 (032921)	50283627002	Water	3/29/2021		X				
	MW-1504-S1 (032921)	50283627003	Water	3/29/2021		X				
	MW-1502-S1 (032921)	50283627004	Water	3/29/2021		X				
	MW-1501-S1 (032921)	50283627005	Water	3/29/2021		X				
	MW-0103-S1 (032921)	50283627006	Water	3/29/2021		X				
	MW-0509-S1 (032921)	50283627007	Water	3/29/2021		X				
	MW-1507-S1 (032921)	50283627008	Water	3/29/2021		X				
	MW-0622-S1 (032921)	50283627009	Water	3/29/2021		X				
	MW-0622-S2 (032921)	50283627010	Water	3/29/2021		X				
	MW-0623-S1 (032921)	50283627011	Water	3/29/2021		X				
	MW-0620-S1 (032921)	50283627012	Water	3/29/2021		X				
	MW-0619-S1 (032921)	50283627013	Water	3/29/2021		X				
	MW-0102-S1 (032921)	50283627014	Water	3/29/2021		X				
	MW-0621-S1 (032921)	50283627015	Water	3/29/2021		X				
	MW-0605-S2 (032921)	50283627016	Water	3/29/2021		X				
	MW-0605-S1 (032921)	50283627017	Water	3/29/2021		X				
	MW-0505-S1 (032921)	50283627018	Water	3/29/2021		X				
	MW-0505-S2 (032921)	50283627019	Water	3/29/2021		X				
	MW-0517-S1 (032921)	50283627020	Water	3/29/2021		X				
	MW-0502-S1 (032921)	50283627021	Water	3/29/2021		X				
	MW-0101-S1 (032921)	50283627022	Water	3/29/2021		X				
	MW-0504-S2 (032921)	50283627023	Water	3/29/2021		X				

SDG	Sample ID	Lab ID	Matrix	Sample Collection Date	Parent Sample	Analysis				
						VOC	SVOC	TPH	Metal	Misc.
50283627	MW-0504-S1 (032921)	50283627024	Water	3/29/2021		X				
	DUP-1 (032921)	50283627025	Water	3/29/2021	MW-0622-S2 (032921)	X				
	DUP-2 (032921)	50283627026	Water	3/29/2021	MW-0622-S1 (032921)	X				
	DUP-3 (032921)	50283627027	Water	3/29/2021	MW-0517-S1 (032921)	X				
	WASTE DRUM (032921)	50283627028	Water	3/29/2021		X				
	EB-1 (032921)	50283627029	Water	3/29/2021		X				
	EB-2 (032921)	50283627030	Water	3/29/2021		X				
	EB-3 (032921)	50283627031	Water	3/29/2021		X				
	FB-1 (032921)	50283627032	Water	3/29/2021		X				
	FB-2 (032921)	50283627033	Water	3/29/2021		X				
	TRIP BLANK (032921)B	50283627034	Water	3/29/2021		X				
50283628	MW-0618-S1 (032921)	50283628001	Water	3/29/2021		X				
	MW-0613-S1 (032921)	50283628002	Water	3/29/2021		X				
	MW-0607-S1 (032921)	50283628003	Water	3/29/2021		X				
	MW-0607-S2 (032921)	50283628004	Water	3/29/2021		X				
	MW-0609-S2 (032921)	50283628005	Water	3/29/2021		X				
	MW-0609-S1 (032921)	50283628006	Water	3/29/2021		X				
	MW-0610-S1 (032921)	50283628007	Water	3/29/2021		X				
	MW-0606-S2 (032921)	50283628008	Water	3/29/2021		X				
	MW-0606-S1 (032921)	50283628009	Water	3/29/2021		X				
	MW-0704-S1 (032921)	50283628010	Water	3/29/2021		X				
	MW-0705-S1 (032921)	50283628011	Water	3/29/2021		X				
	MW-0612-S1 (032921)	50283628012	Water	3/29/2021		X				
	MW-0608-S2 (032921)	50283628013	Water	3/29/2021		X				
	MW-0608-S1 (032921)	50283628014	Water	3/29/2021		X				
	MW-0516-S1 (032921)	50283628015	Water	3/29/2021		X				
	MW-0516-S2 (032921)	50283628016	Water	3/29/2021		X				
	MW-0614-S2 (032921)	50283628017	Water	3/29/2021		X				
	MW-0603-S1 (032921)	50283628018	Water	3/29/2021		X				

SDG	Sample ID	Lab ID	Matrix	Sample Collection Date	Parent Sample	Analysis				
						VOC	SVOC	TPH	Metal	Misc.
50283628	MW-0611-S1 (032921)	50283628019	Water	3/29/2021		X				
	MW-0602-S1 (032921)	50283628020	Water	3/29/2021		X				
	MW-0617-S1 (032921)	50283628021	Water	3/29/2021		X				
	MW-0617-S2 (032921)	50283628022	Water	3/29/2021		X				
	MW-0507-S1 (032921)	50283628023	Water	3/29/2021		X				
	MW-0506-S1 (032921)	50283628024	Water	3/29/2021		X				
	MW-0506-S2 (032921)	50283628025	Water	3/29/2021		X				
	MW-0503-S1 (032921)	50283628026	Water	3/29/2021		X				
	MW-0503-S2 (032921)	50283628027	Water	3/29/2021		X				
	MW-0604-S1 (032921)	50283628028	Water	3/29/2021		X				
	MW-0604-S2 (032921)	50283628029	Water	3/29/2021		X				
	TRIP BLANK (032921)A	50283628030	Water	3/29/2021		X				

Note:

1. As specified on the COCs, samples MW-0501-S2(032921) and MW-0501-S1(032921) were used in the matrix spike/matrix spike duplicate sample analyses.

ANALYTICAL DATA PACKAGE DOCUMENTATION

The table below is the evaluation of the data package completeness.

Items Reviewed	Reported		Performance Acceptable		Not Required
	No	Yes	No	Yes	
1. Sample receipt condition		X		X	
2. Requested analyses and sample results		X		X	
3. Master tracking list		X		X	
4. Methods of analysis		X		X	
5. Reporting limits		X		X	
6. Sample collection date		X		X	
7. Laboratory sample received date		X		X	
8. Sample preservation verification (as applicable)		X		X	
9. Sample preparation/extraction/analysis dates		X		X	
10. Fully executed Chain-of-Custody (COC) form		X		X	
11. Narrative summary of quality assurance (QA) or sample problems provided		X		X	
12. Data Package Completeness and Compliance		X		X	

ORGANIC ANALYSIS INTRODUCTION

Analyses were performed according to United States Environmental Protection Agency (USEPA) SW-846 Method 8260. Data were reviewed in accordance with *USEPA Contract Laboratory Program National Functional Guidelines for Organic Data Review* (October 1999).

The data review process is an evaluation of data on a technical basis rather than a determination of contract compliance. As such, the standards against which the data are being weighed may differ from those specified in the analytical method. It is assumed that the data package represents the best efforts of the laboratory and had already been subjected to adequate and sufficient quality review prior to submission.

During the review process, laboratory qualified and unqualified data are verified against the supporting documentation. Based on this evaluation, qualifier codes may be added, deleted, or modified by the data reviewer. Results are qualified with the following codes in accordance with USEPA National Functional Guidelines:

- Concentration (C) Qualifiers
  - U The compound was analyzed for but not detected. The associated value is the compound quantitation limit.
  - B The compound has been found in the sample as well as its associated blank, its presence in the sample may be suspect.
- Quantitation (Q) Qualifiers
  - E The compound was quantitated above the calibration range.
  - D Concentration is based on a diluted sample analysis.
- Validation Qualifiers
  - J The compound was positively identified; however, the associated numerical value is an estimated concentration only.
  - UJ The compound was not detected above the reported sample quantitation limit. However, the reported limit is approximate and may or may not represent the actual limit of quantitation.
  - JN The analysis indicates the presence of a compound for which there is presumptive evidence to make a tentative identification. The associated numerical value is an estimated concentration only.
  - UB Compound considered non-detect at the listed value due to associated blank contamination.
  - N The analysis indicates the presence of a compound for which there is presumptive evidence to make a tentative identification.
  - R The sample results are rejected as unusable. The compound may or may not be present in the sample.

Two facts should be noted by all data users. First, the "R" flag means that the associated value is unusable. In other words, due to significant quality control (QC) problems, the analysis is invalid and provides no information as to whether the compound is present or not. "R" values should not appear on data tables because they cannot be relied upon, even as a last resort. The second fact to keep in mind is

that no compound concentration, even if it has passed all QC tests, is guaranteed to be accurate. Strict QC serves to increase confidence in data, but any value potentially contains error.

VOLATILE ORGANIC COMPOUND (VOC) ANALYSES

1. Holding Times

The specified holding times for the following methods are presented in the following table.

Method	Matrix	Holding Time	Preservation
SW-846 8260	Water	14 days from collection to analysis (preserved)	Cool to < 6 °C; pH < 2 with HCl
		7 days from collection to analysis (unpreserved)	Cool to < 6 °C

All samples were analyzed within the specified holding time criteria.

2. Blank Contamination

Quality assurance (QA) blanks (i.e. laboratory method blanks, field or equipment rinse blanks, and trip blanks) are prepared to identify any contamination which may have been introduced into the samples during sample preparation or field activity. Method blanks measure laboratory contamination. Rinse blanks measure contamination of samples during field operations.

A blank action level (BAL) of five times the concentration of a detected compound in an associated blank (common laboratory contaminant compounds are calculated at ten times) is calculated for QA blanks containing concentrations greater than the method detection limit (MDL). The BAL is compared to the associated sample results to determine the appropriate qualification of the sample results, if needed.

Methylene chloride was detected in some of the trip blanks and laboratory method blanks. Sample results that were less than the associated BAL were qualified as listed in the following table.

SDG	Sample	Analyte	Sample Result	Qualification
50283627	MW-1504-S1(032921) MW-1501-S1(032921) MW-0622-S1(032921) MW-0620-S1(032921) MW-0102-S1(032921)	Methylene chloride	Detected sample results < reporting limit (RL) and < BAL	“UB” at the RL
50283628	MW-0612-S1(032921)	Methylene chloride		

3. Surrogates/System Monitoring Compounds

All samples to be analyzed for organic compounds are spiked with surrogate compounds prior to sample preparation to evaluate overall laboratory performance and efficiency of the analytical technique. VOC analysis requires that all surrogates associated with the analysis exhibit recoveries within the laboratory-established acceptance limits.

All samples exhibited surrogate recoveries within the control limits.

4 Matrix Spike / Matrix Spike Duplicate (MS/MSD) Analysis

MS/MSD data are used to assess the precision and accuracy of the analytical method. The compounds used to perform the MS/MSD analysis must exhibit a percent recovery within the laboratory-established acceptance limits. The relative percent difference (RPD) between the MS/MSD recoveries must exhibit an RPD within the laboratory-established acceptance limits.

Note: The MS/MSD recovery control limits do not apply for MS/MSD performed on samples where the compound concentration detected in the parent sample exceeds the MS/MSD concentration by a factor of four or greater.

Samples MW-0501-S2(032921), MW-0501-S1(032921), and MW-0609-S1(032921) were used in the MS/MSD analyses. The MS/MSD analyses exhibiting recoveries outside of the control limits are presented in the following table.

SDG	Sample	Compound	MS Recovery	MSD Recovery
50283627	MW-0501-S2(032921)	Methyl cyclohexane	Acceptable	> UL
	MW-0501-S1(032921)	Methyl cyclohexane	> UL	> UL

The criteria used to evaluate the MS/MSD recoveries are presented in the following table. In the case of MS/MSD deviations, the indicated sample results are qualified as documented. Because methyl cyclohexane was not detected in the samples, no qualification is required.

Control Limit	Sample Result	Qualification
> the upper control limit (UL)	Non-detect	No Action
	Detect	J
< the lower control limit (LL) but > 10%	Non-detect	UJ
	Detect	J
< 10%	Non-detect	R
	Detect	J
Parent sample concentration > 4x the MS/MSD spiking solution concentration.	Detect	No Action
	Non-detect	

The MS/MSD analysis exhibiting RPDs greater than the control limit is presented in the following table.

SDG	Sample	Compound
50283627	MW-0501-S1(032921)	Bromomethane

The criteria used to evaluate the RPD between the MS and MSD are presented in the following table; in the case of RPD deviations, the sample results are qualified as documented. The bromomethane result for MW-0501(032921) was qualified as estimated.

Control Limit	Sample Result	Qualification
> UL	Non-detect	UJ
	Detect	J

5. Laboratory Control Sample (LCS) Analysis

The LCS analysis is used to assess the accuracy of the analytical method independent of matrix interferences. The spiked compounds used in the LCS analysis must exhibit recoveries within the laboratory-established acceptance limits.

Samples associated with LCS analyses exhibiting recoveries outside of the control limits are presented in the following table.

SDG	Sample	Compound	LCS Recovery
50283628	MW-0617-S1(032921) MW-0617-S2(032921) MW-0507-S1(032921) MW-0506-S1(032921) MW-0506-S2(032921) MW-0503-S2(032921) MW-0604-S1(032921) MW-0604-S2(032921)	1,2-Dichlorobenzene	> UL

The criteria used to evaluate the LCS recoveries are presented in the following table. In the case of any LCS deviations, the sample results are qualified as documented. The compound 1,2-dichlorobenzene was not detected in the associated samples. Therefore, no qualification is required.

Control Limit	Sample Result	Qualification
> the upper control limit (UL)	Non-detect	No Action
	Detect	J
< the lower control limit (LL) but > 10%	Non-detect	UJ
	Detect	J
< 10%	Non-detect	R
	Detect	J

6. Field Duplicate Sample Analysis

The field duplicate sample analysis is used to assess the overall precision of the field sampling procedures and analytical method. The control limits of 35% for water matrices and 50% for soil matrices are applied to the RPD between the parent and field duplicate samples. In the case when the parent and/or duplicate sample concentrations are no greater than five times the reporting limit (RL), the control limit of two times the RL for water matrices or three times the RL for soil matrices is applied to the difference between the results.

Detected results for the field duplicate samples are summarized in the following tables.

Sample and Field Duplicate Sample: MW-0622-S2(032921) and DUP-1(032921)						
Compound	Sample Result	Duplicate Result	RPD	Difference	RL	Evaluation
Cyclohexane	100 U	0.76 J	N/A	0.76	100	Acceptable

Sample and Field Duplicate Sample: MW-0622-S1(032921) and DUP-2(032921)						
Compound	Sample Result	Duplicate Result	RPD	Difference	RL	Evaluation
1,1-Dichloroethene	125 U	8.8	N/A	116.2	125	Acceptable
cis-1,2-Dichloroethene	1290	1410	N/A	120	500	Acceptable
Methylene chloride	31.9 J	5.0 U	N/A	31.9	125	Acceptable
trans-1,2-Dichloroethene	15.9 J	28.4	N/A	12.5	125	Acceptable

Sample and Field Duplicate Sample: MW-0622-S1(032921) and DUP-2(032921)						
Compound	Sample Result	Duplicate Result	RPD	Difference	RL	Evaluation
Trichloroethene	26100	15400	51.6 %	N/A	2500	Exceedance
Vinyl chloride	50.0 U	1.9 J	N/A	48.1	50	Acceptable

Sample and Field Duplicate Sample: MW-0517-S1(032921) and DUP-3(032921)						
Compound	Sample Result	Duplicate Result	RPD	Difference	RL	Evaluation
1,1-Dichloroethane	3.7 J	3.6 J	N/A	0.1	5.0	Acceptable
1,1-Dichloroethene	3.5 J	3.7 J	N/A	0.2	5.0	Acceptable
Benzene	1.2 J	1.2 J	N/A	0	5.0	Acceptable
cis-1,2-Dichloroethene	776	890	N/A	114	250	Acceptable
trans-1,2-Dichloroethene	120	119	0.8 %	N/A	5.0	Acceptable
Trichloroethene	4150	5260	23.6 %	N/A	500	Acceptable
Vinyl chloride	1.3 J	1.4 J	N/A	0.1	2.0	Acceptable

Note: N/A = Not applicable
J = Estimated (result is < RL)
U = Not detected

The field duplicate samples MW-0622-S2(032921) and DUP-1(032921), and MW-0517-S1(032921) and DUP-3(032921) exhibited acceptable results.

The trichloroethene results for field duplicate samples MW-0622-S1(032921) and DUP-2(032921) exhibited an RPD greater than the control limit. The trichloroethene results for MW-0622-S1(032921) and DUP-2(032921) were qualified as estimated.

7. Compound Quantification

The compound cis-1,2-dichloroethene detected in sample MW-0608-S1(032921) exhibited a response greater than the instrument calibration range and the laboratory extrapolated the calibration curve to determine a concentration. A reanalysis at a greater dilution was not reported. Therefore, the cis-1,2-dichloroethene result for MW-0608-S1(032921) was qualified as estimated ("EJ").

8. System Performance and Overall Assessment

Overall system performance was acceptable. Other than for those deviations specifically mentioned in this review, the overall data quality is within the guidelines specified in the method.

DATA VALIDATION CHECKLIST FOR VOCS

VOCs: SW-846 8260	Reported		Performance Acceptable		Not Required
	No	Yes	No	Yes	
Gas Chromatography/Mass Spectrometry (GC/MS)					
Holding Times		X		X	
Reporting Limits (Units)		X		X	
Blanks					
A. Method Blanks		X	X		
B. Equipment and/or Field Blanks		X		X	
C. Trip Blanks		X	X		
Surrogates Accuracy (%R)		X		X	
Matrix Spike (MS) %R		X	X		
Matrix Spike Duplicate (MSD) %R		X	X		
MS/MSD Precision (RPD)		X	X		
Laboratory Control Sample (LCS) %R		X	X		
Laboratory Control Sample Duplicate (LCSD) %R	X				X
LCS/LCSD RPD	X				X
Laboratory Duplicate Sample RPD	X				X
Field Duplicate Sample RPD		X	X		
Dilution Factor		X		X	
Quantification		X	X		

Notes:
%R = Percent recovery
RPD = Relative percent difference

Validation Performed By: Dennis Dyke

Signature: 

Date: May 12, 2021

CHAIN OF CUSTODY AND CORRECTED SAMPLE ANALYSIS DATA SHEETS

WO# : 50283627

50283627

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required	Section B Required Project Information:	Section C Invoice Information:
Company: Arcadis	Report To: Matt Griles	Attention:
Address: 150 W. Market Street	Copy To: Cameron Stewart	Company Name:
Suite 728, Indianapolis, IN 46204		Address:
Email: Cameron.Stewart@arcadis.com	Purchase Order #:	Pace Quote:
Phone: (317)236-2820 Fax:	Project Name: RACER Kokomo	Pace Project Manager: olivia.deck@pacelabs.com,
Requested Due Date:	Project #:	Pace Profile #: 3454

Regulatory Agency

State / Location: IN

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID (One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique)	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analyses Test Y/N	IN VOC by 8260	IN Trip Blank	Residual Chlorine (Y/N)	
1	MW-0501-S2 (032921)	W	G	3/29/21	1257	—	—		9			9							9			MS/MSD (001)
2	MW-0501-S1 (032921)				1320	—	—		9			9							9			MS/MSD (002)
3	MW-1504-S1 (032921)				1346	—	—		3			3							3			003
4	MW-1502-S1 (032921)				1353	—	—		3													004
5	MW-1501-S1 (032921)				1401	—	—		3													005
6	MW-0103-S1 (032921)				1407	—	—		3													006
7	MW-0509-S1 (032921)				1414	—	—		3													007
8	MW-1507-S1 (032921)				1423	—	—		3													008
9	MW-0622-S1 (032921)				1434	—	—		3													009
10	MW-0622-S2 (032921)				1447	—	—		3													010
11	MW-0623-S1 (032921)				1457	—	—		3													011
12	MW-0620-S1 (032921)				1509	—	—		3													012

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
MW-0501-S1 HAS only 8 fully filled vials, not enough for 9.	R-D / Arcadis	3/31/21	1250		3-31-21	1250	3.3	Y	N	Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: DUSTIN DEITCH

SIGNATURE of SAMPLER: R-D DATE Signed: 3/29/21

TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)

Pace Analytical
WWW.PACELABS.COM

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company:	Arcadis	Report To:	Matt Griles	Attention:	
Address:	150 W. Market Street	Copy To:	Cameron Stewart	Company Name:	
Suite 728, Indianapolis, IN 46204				Address:	
Email:	Cameron.Stewart@arcadis.com	Purchase Order #:		Pace Quote:	
Phone:	(317)236-2820 Fax:	Project Name:	RACER Kokomo	Pace Project Manager:	olivia.deck@pacelabs.com,
Requested Due Date:		Project #:		Pace Profile #:	3454

Regulatory Agency: —
State / Location: IN

SAMPLE ID
One Character per box.
(A-Z, 0-9 / , -)
Sample Ids must be unique

MATRIX	CODE
Drinking Water	DW
Water	WT
Waste Water	WW
Product	P
Soil/Solid	SL
Oil	OL
Wipe	WP
Air	AR
Other	OT
Tissue	TS

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analysis Test Y/N	IN VOC by 8260	IN Trip Blank	Residual Chlorine (Y/N)	
1	MW-0619-S1 (032921)	W	G	3/29/21	1517				3				3						3			013
2	MW-0102-S1 (032921)				1526				3													014
3	MW-0621-S1 (032921)				1533				3													015
4	MW-0605-S2 (032921)				1541				3													016
5	MW-0605-S1 (032921)				1548				3													017
6	MW-0505-S1 (032921)				1557				3													018
7	MW-0505-S2 (032921)				1603				3													019
8	MW-0517-S1 (032921)				1611				3													020
9	MW-0502-S1 (032921)				1624				3													021
10	MW-0101-S1 (032921)				1630				3													022
11	MW-0504-S2 (032921)				1641				3													023
12	MW-0504-S1 (032921)				1647				3													024

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	D-D-/Arcadis	3/31/21	1250		3/31/21	1250	3.3	Y	N	Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Dustin Deter

SIGNATURE of SAMPLER: D-D- DATE Signed: 3/29/21

TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)

Pace Analytical
WWW.PACELABS.COM

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company:	Arcadis	Report To:	Matt Griles	Attention:	
Address:	150 W. Market Street	Copy To:	Cameron Stewart	Company Name:	
Suite 728, Indianapolis, IN 46204				Address:	
Email:	Cameron.Stewart@arcadis.com	Purchase Order #:		Pace Quote:	
Phone:	(317)236-2820 Fax:	Project Name:	RACER Kokomo	Pace Project Manager:	olivia.deck@pacelabs.com,
Requested Due Date:		Project #:		Pace Profile #:	3454

Regulatory Agency: —
State / Location: IN

ITEM #	SAMPLE ID (One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique)	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analyses Test Y/N	IN VOC by 8260	IN Trip Blank	Residual Chlorine (Y/N)	
1	DUP-1 (032921)	WW		3/29/21	—	—			3										3			025
2	DUP-2 (032921)	WW	G	|	—	—			3										3			026
3	DUP-3 (032921)	WW	G	|	—	—			3										3			027
4	WASTE DRUM (032921)	WW	C	3/29/21	1700	—			3										3			028
5	EB-1 (032921)	WW	G	|	1715	—			3										3			029
6	EB-2 (032921)	WW	G	|	1705	—			3										3			030
7	EB-3 (032921)	WW	G	|	1720	—			3										3			031
8	FB-1 (032921)	WW	G	|	1707	—			3										3			032
9	FB-2 (032921)	WW	G	|	1700	—			3										3			033
10	TRIP BLANK	WW	TB	LAB	LAB	—			3											3		034
11																						
12																						

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	D-D-/Arcadis	3/29/21	1250		3/29/21	1250	33	Y	N	Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Dustin Deitch

SIGNATURE of SAMPLER: D-D-

DATE Signed: 3/29/21

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0501-S2 (032921) **Lab ID: 50283627001** Collected: 03/29/21 12:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**31.2J**	ug/L	100	1		04/09/21 11:00	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 11:00	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 11:00	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 11:00	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 11:00	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 11:00	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 11:00	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 11:00	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 11:00	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 11:00	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 11:00	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 11:00	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 11:00	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 11:00	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 11:00	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 11:00	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:00	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:00	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:00	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 11:00	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 11:00	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 11:00	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 11:00	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 11:00	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 11:00	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 11:00	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 11:00	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 11:00	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 11:00	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 11:00	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 11:00	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 11:00	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 11:00	108-87-2	~~M1~~,N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 11:00	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 11:00	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 11:00	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 11:00	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 11:00	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 11:00	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 11:00	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:00	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 11:00	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 11:00	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 11:00	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 11:00	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 11:00	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0501-S2 (032921) **Lab ID: 50283627001** Collected: 03/29/21 12:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 11:00	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 11:00	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 11:00	1868-53-7	
4-Bromofluorobenzene (S)	102	%.	85-116	1		04/09/21 11:00	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 11:00	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0501-S1 (032921) **Lab ID: 50283627002** Collected: 03/29/21 13:20 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 23:59	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 23:59	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 23:59	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 23:59	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 23:59	74-83-9	~~R1~~ UJ
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 23:59	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 23:59	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 23:59	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 23:59	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 23:59	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 23:59	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 23:59	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 23:59	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 23:59	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 23:59	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 23:59	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:59	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:59	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:59	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 23:59	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:59	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:59	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:59	75-35-4	
cis-1,2-Dichloroethene	**2.3J**	ug/L	5.0	1		04/09/21 23:59	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:59	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 23:59	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:59	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:59	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 23:59	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 23:59	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 23:59	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 23:59	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 23:59	108-87-2	~~M1~~,N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 23:59	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 23:59	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 23:59	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 23:59	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 23:59	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 23:59	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 23:59	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:59	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:59	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:59	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 23:59	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 23:59	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 23:59	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0501-S1 (032921) **Lab ID: 50283627002** Collected: 03/29/21 13:20 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 23:59	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 23:59	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 23:59	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 23:59	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 23:59	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1504-S1 (032921) **Lab ID: 50283627003** Collected: 03/29/21 13:46 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	1000	10		04/09/21 17:53	67-64-1	
Benzene	ND	ug/L	50.0	10		04/09/21 17:53	71-43-2	
Bromodichloromethane	ND	ug/L	50.0	10		04/09/21 17:53	75-27-4	
Bromoform	ND	ug/L	50.0	10		04/09/21 17:53	75-25-2	
Bromomethane	ND	ug/L	50.0	10		04/09/21 17:53	74-83-9	
2-Butanone (MEK)	ND	ug/L	250	10		04/09/21 17:53	78-93-3	
Carbon disulfide	ND	ug/L	100	10		04/09/21 17:53	75-15-0	
Carbon tetrachloride	ND	ug/L	50.0	10		04/09/21 17:53	56-23-5	
Chlorobenzene	ND	ug/L	50.0	10		04/09/21 17:53	108-90-7	
Chloroethane	ND	ug/L	50.0	10		04/09/21 17:53	75-00-3	
Chloroform	ND	ug/L	50.0	10		04/09/21 17:53	67-66-3	
Chloromethane	ND	ug/L	50.0	10		04/09/21 17:53	74-87-3	
Cyclohexane	ND	ug/L	1000	10		04/09/21 17:53	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	100	10		04/09/21 17:53	96-12-8	
Dibromochloromethane	ND	ug/L	50.0	10		04/09/21 17:53	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	50.0	10		04/09/21 17:53	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 17:53	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 17:53	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 17:53	106-46-7	
Dichlorodifluoromethane	ND	ug/L	50.0	10		04/09/21 17:53	75-71-8	
1,1-Dichloroethane	ND	ug/L	50.0	10		04/09/21 17:53	75-34-3	
1,2-Dichloroethane	ND	ug/L	50.0	10		04/09/21 17:53	107-06-2	
1,1-Dichloroethene	ND	ug/L	50.0	10		04/09/21 17:53	75-35-4	
cis-1,2-Dichloroethene	**2150**	ug/L	50.0	10		04/09/21 17:53	156-59-2	
trans-1,2-Dichloroethene	**14.5J**	ug/L	50.0	10		04/09/21 17:53	156-60-5	
1,2-Dichloropropane	ND	ug/L	50.0	10		04/09/21 17:53	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 17:53	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 17:53	10061-02-6	
Ethylbenzene	ND	ug/L	50.0	10		04/09/21 17:53	100-41-4	
2-Hexanone	ND	ug/L	250	10		04/09/21 17:53	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	50.0	10		04/09/21 17:53	98-82-8	
Methyl acetate	ND	ug/L	500	10		04/09/21 17:53	79-20-9	N2
Methylcyclohexane	ND	ug/L	500	10		04/09/21 17:53	108-87-2	N2
Methylene Chloride	ND ~~**11.4J**~~	ug/L	50.0	10		04/09/21 17:53	75-09-2	~~B~~ UB
4-Methyl-2-pentanone (MIBK)	ND	ug/L	250	10		04/09/21 17:53	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	40.0	10		04/09/21 17:53	1634-04-4	
Styrene	ND	ug/L	50.0	10		04/09/21 17:53	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	50.0	10		04/09/21 17:53	79-34-5	
Tetrachloroethene	ND	ug/L	50.0	10		04/09/21 17:53	127-18-4	
Toluene	ND	ug/L	50.0	10		04/09/21 17:53	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	50.0	10		04/09/21 17:53	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	50.0	10		04/09/21 17:53	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	50.0	10		04/09/21 17:53	79-00-5	
Trichloroethene	**5310**	ug/L	500	100		04/09/21 18:25	79-01-6	
Trichlorofluoromethane	ND	ug/L	50.0	10		04/09/21 17:53	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	50.0	10		04/09/21 17:53	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1504-S1 (032921) **Lab ID: 50283627003** Collected: 03/29/21 13:46 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**193**	ug/L	20.0	10		04/09/21 17:53	75-01-4	
Xylene (Total)	ND	ug/L	100	10		04/09/21 17:53	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	10		04/09/21 17:53	1868-53-7	D4
4-Bromofluorobenzene (S)	100	%.	85-116	10		04/09/21 17:53	460-00-4	
Toluene-d8 (S)	100	%.	83-111	10		04/09/21 17:53	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1502-S1 (032921) **Lab ID: 50283627004** Collected: 03/29/21 13:53 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 19:13	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 19:13	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 19:13	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 19:13	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 19:13	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 19:13	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 19:13	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 19:13	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 19:13	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 19:13	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 19:13	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 19:13	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 19:13	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 19:13	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 19:13	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 19:13	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 19:13	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 19:13	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 19:13	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 19:13	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 19:13	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 19:13	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 19:13	75-35-4	
cis-1,2-Dichloroethene	**23.3**	ug/L	5.0	1		04/09/21 19:13	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 19:13	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 19:13	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 19:13	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 19:13	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 19:13	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 19:13	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 19:13	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 19:13	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 19:13	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 19:13	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 19:13	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 19:13	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 19:13	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 19:13	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 19:13	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 19:13	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 19:13	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 19:13	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 19:13	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 19:13	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 19:13	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 19:13	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1502-S1 (032921) **Lab ID: 50283627004** Collected: 03/29/21 13:53 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**6.5**	ug/L	2.0	1		04/09/21 19:13	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 19:13	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/09/21 19:13	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 19:13	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 19:13	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1501-S1 (032921) **Lab ID: 50283627005** Collected: 03/29/21 14:01 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	1000	10		04/09/21 19:44	67-64-1	
Benzene	ND	ug/L	50.0	10		04/09/21 19:44	71-43-2	
Bromodichloromethane	ND	ug/L	50.0	10		04/09/21 19:44	75-27-4	
Bromoform	ND	ug/L	50.0	10		04/09/21 19:44	75-25-2	
Bromomethane	ND	ug/L	50.0	10		04/09/21 19:44	74-83-9	
2-Butanone (MEK)	ND	ug/L	250	10		04/09/21 19:44	78-93-3	
Carbon disulfide	ND	ug/L	100	10		04/09/21 19:44	75-15-0	
Carbon tetrachloride	ND	ug/L	50.0	10		04/09/21 19:44	56-23-5	
Chlorobenzene	ND	ug/L	50.0	10		04/09/21 19:44	108-90-7	
Chloroethane	ND	ug/L	50.0	10		04/09/21 19:44	75-00-3	
Chloroform	ND	ug/L	50.0	10		04/09/21 19:44	67-66-3	
Chloromethane	ND	ug/L	50.0	10		04/09/21 19:44	74-87-3	
Cyclohexane	ND	ug/L	1000	10		04/09/21 19:44	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	100	10		04/09/21 19:44	96-12-8	
Dibromochloromethane	ND	ug/L	50.0	10		04/09/21 19:44	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	50.0	10		04/09/21 19:44	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 19:44	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 19:44	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 19:44	106-46-7	
Dichlorodifluoromethane	ND	ug/L	50.0	10		04/09/21 19:44	75-71-8	
1,1-Dichloroethane	ND	ug/L	50.0	10		04/09/21 19:44	75-34-3	
1,2-Dichloroethane	ND	ug/L	50.0	10		04/09/21 19:44	107-06-2	
1,1-Dichloroethene	ND	ug/L	50.0	10		04/09/21 19:44	75-35-4	
cis-1,2-Dichloroethene	**272**	ug/L	50.0	10		04/09/21 19:44	156-59-2	
trans-1,2-Dichloroethene	**21.4J**	ug/L	50.0	10		04/09/21 19:44	156-60-5	
1,2-Dichloropropane	ND	ug/L	50.0	10		04/09/21 19:44	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 19:44	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 19:44	10061-02-6	
Ethylbenzene	ND	ug/L	50.0	10		04/09/21 19:44	100-41-4	
2-Hexanone	ND	ug/L	250	10		04/09/21 19:44	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	50.0	10		04/09/21 19:44	98-82-8	
Methyl acetate	ND	ug/L	500	10		04/09/21 19:44	79-20-9	N2
Methylcyclohexane	ND	ug/L	500	10		04/09/21 19:44	108-87-2	N2
Methylene Chloride	ND ~~**10J**~~	ug/L	50.0	10		04/09/21 19:44	75-09-2	UB
4-Methyl-2-pentanone (MIBK)	ND	ug/L	250	10		04/09/21 19:44	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	40.0	10		04/09/21 19:44	1634-04-4	
Styrene	ND	ug/L	50.0	10		04/09/21 19:44	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	50.0	10		04/09/21 19:44	79-34-5	
Tetrachloroethene	ND	ug/L	50.0	10		04/09/21 19:44	127-18-4	
Toluene	ND	ug/L	50.0	10		04/09/21 19:44	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	50.0	10		04/09/21 19:44	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	50.0	10		04/09/21 19:44	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	50.0	10		04/09/21 19:44	79-00-5	
Trichloroethene	**264**	ug/L	50.0	10		04/09/21 19:44	79-01-6	
Trichlorofluoromethane	ND	ug/L	50.0	10		04/09/21 19:44	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	50.0	10		04/09/21 19:44	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1501-S1 (032921) **Lab ID: 50283627005** Collected: 03/29/21 14:01 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	20.0	10		04/09/21 19:44	75-01-4	
Xylene (Total)	ND	ug/L	100	10		04/09/21 19:44	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	10		04/09/21 19:44	1868-53-7	D4
4-Bromofluorobenzene (S)	101	%.	85-116	10		04/09/21 19:44	460-00-4	
Toluene-d8 (S)	99	%.	83-111	10		04/09/21 19:44	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0103-S1 (032921) **Lab ID: 50283627006** Collected: 03/29/21 14:07 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 20:16	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 20:16	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 20:16	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 20:16	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 20:16	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 20:16	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 20:16	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 20:16	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 20:16	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 20:16	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 20:16	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 20:16	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 20:16	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 20:16	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 20:16	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 20:16	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:16	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:16	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:16	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 20:16	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:16	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:16	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:16	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:16	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:16	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 20:16	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:16	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:16	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 20:16	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 20:16	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 20:16	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 20:16	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 20:16	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 20:16	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 20:16	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 20:16	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 20:16	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 20:16	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 20:16	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 20:16	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:16	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:16	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:16	79-00-5	
Trichloroethene	**7.9**	ug/L	5.0	1		04/09/21 20:16	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 20:16	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 20:16	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0103-S1 (032921) **Lab ID: 50283627006** Collected: 03/29/21 14:07 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 20:16	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 20:16	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 20:16	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 20:16	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 20:16	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0509-S1 (032921) **Lab ID: 50283627007** Collected: 03/29/21 14:14 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 20:48	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 20:48	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 20:48	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 20:48	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 20:48	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 20:48	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 20:48	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 20:48	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 20:48	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 20:48	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 20:48	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 20:48	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 20:48	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 20:48	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 20:48	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 20:48	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:48	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:48	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:48	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 20:48	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:48	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:48	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:48	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:48	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:48	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 20:48	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:48	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:48	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 20:48	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 20:48	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 20:48	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 20:48	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 20:48	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 20:48	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 20:48	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 20:48	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 20:48	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 20:48	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 20:48	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 20:48	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:48	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:48	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:48	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 20:48	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 20:48	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 20:48	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0509-S1 (032921) **Lab ID: 50283627007** Collected: 03/29/21 14:14 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 20:48	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 20:48	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/09/21 20:48	1868-53-7	
4-Bromofluorobenzene (S)	102	%.	85-116	1		04/09/21 20:48	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/09/21 20:48	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1507-S1 (032921) **Lab ID: 50283627008** Collected: 03/29/21 14:23 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 21:20	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 21:20	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 21:20	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 21:20	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 21:20	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 21:20	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 21:20	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 21:20	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 21:20	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 21:20	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 21:20	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 21:20	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 21:20	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 21:20	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 21:20	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 21:20	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:20	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:20	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:20	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 21:20	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:20	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:20	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 21:20	75-35-4	
cis-1,2-Dichloroethene	**155**	ug/L	5.0	1		04/09/21 21:20	156-59-2	
trans-1,2-Dichloroethene	**10.8**	ug/L	5.0	1		04/09/21 21:20	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 21:20	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:20	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:20	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 21:20	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 21:20	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 21:20	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 21:20	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 21:20	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 21:20	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 21:20	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 21:20	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 21:20	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 21:20	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 21:20	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 21:20	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:20	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:20	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:20	79-00-5	
Trichloroethene	**469**	ug/L	50.0	10		04/12/21 11:59	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 21:20	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 21:20	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1507-S1 (032921) **Lab ID: 50283627008** Collected: 03/29/21 14:23 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 21:20	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 21:20	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/09/21 21:20	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 21:20	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 21:20	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0622-S1 (032921) **Lab ID: 50283627009** Collected: 03/29/21 14:34 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	2500	25		04/09/21 21:52	67-64-1	
Benzene	ND	ug/L	125	25		04/09/21 21:52	71-43-2	
Bromodichloromethane	ND	ug/L	125	25		04/09/21 21:52	75-27-4	
Bromoform	ND	ug/L	125	25		04/09/21 21:52	75-25-2	
Bromomethane	ND	ug/L	125	25		04/09/21 21:52	74-83-9	
2-Butanone (MEK)	ND	ug/L	625	25		04/09/21 21:52	78-93-3	
Carbon disulfide	ND	ug/L	250	25		04/09/21 21:52	75-15-0	
Carbon tetrachloride	ND	ug/L	125	25		04/09/21 21:52	56-23-5	
Chlorobenzene	ND	ug/L	125	25		04/09/21 21:52	108-90-7	
Chloroethane	ND	ug/L	125	25		04/09/21 21:52	75-00-3	
Chloroform	ND	ug/L	125	25		04/09/21 21:52	67-66-3	
Chloromethane	ND	ug/L	125	25		04/09/21 21:52	74-87-3	
Cyclohexane	ND	ug/L	2500	25		04/09/21 21:52	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	250	25		04/09/21 21:52	96-12-8	
Dibromochloromethane	ND	ug/L	125	25		04/09/21 21:52	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	125	25		04/09/21 21:52	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	125	25		04/09/21 21:52	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	125	25		04/09/21 21:52	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	125	25		04/09/21 21:52	106-46-7	
Dichlorodifluoromethane	ND	ug/L	125	25		04/09/21 21:52	75-71-8	
1,1-Dichloroethane	ND	ug/L	125	25		04/09/21 21:52	75-34-3	
1,2-Dichloroethane	ND	ug/L	125	25		04/09/21 21:52	107-06-2	
1,1-Dichloroethene	ND	ug/L	125	25		04/09/21 21:52	75-35-4	
cis-1,2-Dichloroethene	**1290**	ug/L	125	25		04/09/21 21:52	156-59-2	
trans-1,2-Dichloroethene	**15.9J**	ug/L	125	25		04/09/21 21:52	156-60-5	
1,2-Dichloropropane	ND	ug/L	125	25		04/09/21 21:52	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	125	25		04/09/21 21:52	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	125	25		04/09/21 21:52	10061-02-6	
Ethylbenzene	ND	ug/L	125	25		04/09/21 21:52	100-41-4	
2-Hexanone	ND	ug/L	625	25		04/09/21 21:52	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	125	25		04/09/21 21:52	98-82-8	
Methyl acetate	ND	ug/L	1250	25		04/09/21 21:52	79-20-9	N2
Methylcyclohexane	ND	ug/L	1250	25		04/09/21 21:52	108-87-2	N2
Methylene Chloride	ND ~~**31.9J**~~	ug/L	125	25		04/09/21 21:52	75-09-2	UB
4-Methyl-2-pentanone (MIBK)	ND	ug/L	625	25		04/09/21 21:52	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	100	25		04/09/21 21:52	1634-04-4	
Styrene	ND	ug/L	125	25		04/09/21 21:52	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	125	25		04/09/21 21:52	79-34-5	
Tetrachloroethene	ND	ug/L	125	25		04/09/21 21:52	127-18-4	
Toluene	ND	ug/L	125	25		04/09/21 21:52	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	125	25		04/09/21 21:52	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	125	25		04/09/21 21:52	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	125	25		04/09/21 21:52	79-00-5	
Trichloroethene	**26100**	ug/L	2500	500		04/09/21 22:24	79-01-6	J
Trichlorofluoromethane	ND	ug/L	125	25		04/09/21 21:52	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	125	25		04/09/21 21:52	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0622-S1 (032921) **Lab ID: 50283627009** Collected: 03/29/21 14:34 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	50.0	25		04/09/21 21:52	75-01-4	
Xylene (Total)	ND	ug/L	250	25		04/09/21 21:52	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	25		04/09/21 21:52	1868-53-7	D4
4-Bromofluorobenzene (S)	101	%.	85-116	25		04/09/21 21:52	460-00-4	
Toluene-d8 (S)	98	%.	83-111	25		04/09/21 21:52	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0622-S2 (032921) **Lab ID: 50283627010** Collected: 03/29/21 14:47 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 22:55	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 22:55	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 22:55	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 22:55	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 22:55	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 22:55	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 22:55	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 22:55	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 22:55	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 22:55	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 22:55	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 22:55	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 22:55	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 22:55	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 22:55	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 22:55	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:55	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:55	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:55	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 22:55	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 22:55	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 22:55	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 22:55	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 22:55	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 22:55	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 22:55	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 22:55	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 22:55	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 22:55	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 22:55	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 22:55	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 22:55	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 22:55	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 22:55	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 22:55	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 22:55	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 22:55	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 22:55	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 22:55	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 22:55	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:55	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 22:55	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 22:55	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 22:55	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 22:55	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 22:55	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0622-S2 (032921) **Lab ID: 50283627010** Collected: 03/29/21 14:47 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 22:55	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 22:55	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 22:55	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 22:55	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 22:55	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0623-S1 (032921) **Lab ID: 50283627011** Collected: 03/29/21 14:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 23:27	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 23:27	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 23:27	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 23:27	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 23:27	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 23:27	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 23:27	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 23:27	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 23:27	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 23:27	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 23:27	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 23:27	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 23:27	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 23:27	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 23:27	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 23:27	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:27	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:27	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:27	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 23:27	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:27	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:27	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:27	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:27	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:27	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 23:27	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:27	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:27	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 23:27	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 23:27	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 23:27	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 23:27	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 23:27	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 23:27	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 23:27	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 23:27	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 23:27	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 23:27	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 23:27	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 23:27	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:27	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:27	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:27	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 23:27	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 23:27	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 23:27	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0623-S1 (032921) **Lab ID: 50283627011** Collected: 03/29/21 14:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 23:27	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 23:27	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 23:27	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 23:27	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/09/21 23:27	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0620-S1 (032921) **Lab ID: 50283627012** Collected: 03/29/21 15:09 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	1000	10		04/09/21 18:41	67-64-1	
Benzene	ND	ug/L	50.0	10		04/09/21 18:41	71-43-2	
Bromodichloromethane	ND	ug/L	50.0	10		04/09/21 18:41	75-27-4	
Bromoform	ND	ug/L	50.0	10		04/09/21 18:41	75-25-2	
Bromomethane	ND	ug/L	50.0	10		04/09/21 18:41	74-83-9	
2-Butanone (MEK)	ND	ug/L	250	10		04/09/21 18:41	78-93-3	
Carbon disulfide	ND	ug/L	100	10		04/09/21 18:41	75-15-0	
Carbon tetrachloride	ND	ug/L	50.0	10		04/09/21 18:41	56-23-5	
Chlorobenzene	ND	ug/L	50.0	10		04/09/21 18:41	108-90-7	
Chloroethane	ND	ug/L	50.0	10		04/09/21 18:41	75-00-3	
Chloroform	ND	ug/L	50.0	10		04/09/21 18:41	67-66-3	
Chloromethane	ND	ug/L	50.0	10		04/09/21 18:41	74-87-3	
Cyclohexane	ND	ug/L	1000	10		04/09/21 18:41	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	100	10		04/09/21 18:41	96-12-8	
Dibromochloromethane	ND	ug/L	50.0	10		04/09/21 18:41	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	50.0	10		04/09/21 18:41	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 18:41	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 18:41	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 18:41	106-46-7	
Dichlorodifluoromethane	ND	ug/L	50.0	10		04/09/21 18:41	75-71-8	
1,1-Dichloroethane	ND	ug/L	50.0	10		04/09/21 18:41	75-34-3	
1,2-Dichloroethane	ND	ug/L	50.0	10		04/09/21 18:41	107-06-2	
1,1-Dichloroethene	ND	ug/L	50.0	10		04/09/21 18:41	75-35-4	
cis-1,2-Dichloroethene	**10J**	ug/L	50.0	10		04/09/21 18:41	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	50.0	10		04/09/21 18:41	156-60-5	
1,2-Dichloropropane	ND	ug/L	50.0	10		04/09/21 18:41	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 18:41	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 18:41	10061-02-6	
Ethylbenzene	ND	ug/L	50.0	10		04/09/21 18:41	100-41-4	
2-Hexanone	ND	ug/L	250	10		04/09/21 18:41	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	50.0	10		04/09/21 18:41	98-82-8	
Methyl acetate	ND	ug/L	500	10		04/09/21 18:41	79-20-9	N2
Methylcyclohexane	ND	ug/L	500	10		04/09/21 18:41	108-87-2	N2
Methylene Chloride	ND ~~**9.5J**~~	ug/L	50.0	10		04/09/21 18:41	75-09-2	UB
4-Methyl-2-pentanone (MIBK)	ND	ug/L	250	10		04/09/21 18:41	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	40.0	10		04/09/21 18:41	1634-04-4	
Styrene	ND	ug/L	50.0	10		04/09/21 18:41	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	50.0	10		04/09/21 18:41	79-34-5	
Tetrachloroethene	ND	ug/L	50.0	10		04/09/21 18:41	127-18-4	
Toluene	ND	ug/L	50.0	10		04/09/21 18:41	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	50.0	10		04/09/21 18:41	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	50.0	10		04/09/21 18:41	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	50.0	10		04/09/21 18:41	79-00-5	
Trichloroethene	**1750**	ug/L	50.0	10		04/09/21 18:41	79-01-6	
Trichlorofluoromethane	ND	ug/L	50.0	10		04/09/21 18:41	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	50.0	10		04/09/21 18:41	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0620-S1 (032921) **Lab ID: 50283627012** Collected: 03/29/21 15:09 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	20.0	10		04/09/21 18:41	75-01-4	
Xylene (Total)	ND	ug/L	100	10		04/09/21 18:41	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	95	%.	75-120	10		04/09/21 18:41	1868-53-7	D4
4-Bromofluorobenzene (S)	102	%.	85-116	10		04/09/21 18:41	460-00-4	
Toluene-d8 (S)	99	%.	83-111	10		04/09/21 18:41	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0619-S1 (032921) **Lab ID: 50283627013** Collected: 03/29/21 15:17 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/12/21 14:07	67-64-1	
Benzene	ND	ug/L	5.0	1		04/12/21 14:07	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/12/21 14:07	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/12/21 14:07	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/12/21 14:07	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/12/21 14:07	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/12/21 14:07	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/12/21 14:07	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/12/21 14:07	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/12/21 14:07	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/12/21 14:07	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/12/21 14:07	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/12/21 14:07	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/12/21 14:07	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/12/21 14:07	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/12/21 14:07	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/12/21 14:07	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/12/21 14:07	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/12/21 14:07	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/12/21 14:07	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/12/21 14:07	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/12/21 14:07	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/12/21 14:07	75-35-4	
cis-1,2-Dichloroethene	**21.6**	ug/L	5.0	1		04/12/21 14:07	156-59-2	
trans-1,2-Dichloroethene	**1.1J**	ug/L	5.0	1		04/12/21 14:07	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/12/21 14:07	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/12/21 14:07	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/12/21 14:07	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/12/21 14:07	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/12/21 14:07	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/12/21 14:07	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/12/21 14:07	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/12/21 14:07	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/12/21 14:07	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/12/21 14:07	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/12/21 14:07	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/12/21 14:07	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/12/21 14:07	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/12/21 14:07	127-18-4	
Toluene	ND	ug/L	5.0	1		04/12/21 14:07	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/12/21 14:07	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/12/21 14:07	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/12/21 14:07	79-00-5	
Trichloroethene	**6.1**	ug/L	5.0	1		04/12/21 14:07	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/12/21 14:07	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/12/21 14:07	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0619-S1 (032921) **Lab ID: 50283627013** Collected: 03/29/21 15:17 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**1.5J**	ug/L	2.0	1		04/12/21 14:07	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/12/21 14:07	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/12/21 14:07	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/12/21 14:07	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/12/21 14:07	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0102-S1 (032921) **Lab ID: 50283627014** Collected: 03/29/21 15:26 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	5000	50		04/09/21 19:28	67-64-1	
Benzene	ND	ug/L	250	50		04/09/21 19:28	71-43-2	
Bromodichloromethane	ND	ug/L	250	50		04/09/21 19:28	75-27-4	
Bromoform	ND	ug/L	250	50		04/09/21 19:28	75-25-2	
Bromomethane	ND	ug/L	250	50		04/09/21 19:28	74-83-9	
2-Butanone (MEK)	ND	ug/L	1250	50		04/09/21 19:28	78-93-3	
Carbon disulfide	ND	ug/L	500	50		04/09/21 19:28	75-15-0	
Carbon tetrachloride	ND	ug/L	250	50		04/09/21 19:28	56-23-5	
Chlorobenzene	ND	ug/L	250	50		04/09/21 19:28	108-90-7	
Chloroethane	ND	ug/L	250	50		04/09/21 19:28	75-00-3	
Chloroform	ND	ug/L	250	50		04/09/21 19:28	67-66-3	
Chloromethane	ND	ug/L	250	50		04/09/21 19:28	74-87-3	
Cyclohexane	ND	ug/L	5000	50		04/09/21 19:28	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	500	50		04/09/21 19:28	96-12-8	
Dibromochloromethane	ND	ug/L	250	50		04/09/21 19:28	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	250	50		04/09/21 19:28	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	250	50		04/09/21 19:28	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	250	50		04/09/21 19:28	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	250	50		04/09/21 19:28	106-46-7	
Dichlorodifluoromethane	ND	ug/L	250	50		04/09/21 19:28	75-71-8	
1,1-Dichloroethane	ND	ug/L	250	50		04/09/21 19:28	75-34-3	
1,2-Dichloroethane	ND	ug/L	250	50		04/09/21 19:28	107-06-2	
1,1-Dichloroethene	ND	ug/L	250	50		04/09/21 19:28	75-35-4	
cis-1,2-Dichloroethene	**2040**	ug/L	250	50		04/09/21 19:28	156-59-2	
trans-1,2-Dichloroethene	**209J**	ug/L	250	50		04/09/21 19:28	156-60-5	
1,2-Dichloropropane	ND	ug/L	250	50		04/09/21 19:28	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	250	50		04/09/21 19:28	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	250	50		04/09/21 19:28	10061-02-6	
Ethylbenzene	ND	ug/L	250	50		04/09/21 19:28	100-41-4	
2-Hexanone	ND	ug/L	1250	50		04/09/21 19:28	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	250	50		04/09/21 19:28	98-82-8	
Methyl acetate	ND	ug/L	2500	50		04/09/21 19:28	79-20-9	N2
Methylcyclohexane	ND	ug/L	2500	50		04/09/21 19:28	108-87-2	N2
Methylene Chloride	ND ~~**63.2J**~~	ug/L	250	50		04/09/21 19:28	75-09-2	~~B~~ UB
4-Methyl-2-pentanone (MIBK)	ND	ug/L	1250	50		04/09/21 19:28	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	200	50		04/09/21 19:28	1634-04-4	
Styrene	ND	ug/L	250	50		04/09/21 19:28	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	250	50		04/09/21 19:28	79-34-5	
Tetrachloroethene	ND	ug/L	250	50		04/09/21 19:28	127-18-4	
Toluene	ND	ug/L	250	50		04/09/21 19:28	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	250	50		04/09/21 19:28	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	250	50		04/09/21 19:28	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	250	50		04/09/21 19:28	79-00-5	
Trichloroethene	**6680**	ug/L	250	50		04/09/21 19:28	79-01-6	
Trichlorofluoromethane	ND	ug/L	250	50		04/09/21 19:28	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	250	50		04/09/21 19:28	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0102-S1 (032921) **Lab ID: 50283627014** Collected: 03/29/21 15:26 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	100	50		04/09/21 19:28	75-01-4	
Xylene (Total)	ND	ug/L	500	50		04/09/21 19:28	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	50		04/09/21 19:28	1868-53-7	D4
4-Bromofluorobenzene (S)	100	%.	85-116	50		04/09/21 19:28	460-00-4	
Toluene-d8 (S)	99	%.	83-111	50		04/09/21 19:28	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0621-S1 (032921) **Lab ID: 50283627015** Collected: 03/29/21 15:33 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 20:00	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 20:00	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 20:00	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 20:00	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 20:00	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 20:00	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 20:00	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 20:00	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 20:00	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 20:00	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 20:00	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 20:00	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 20:00	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 20:00	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 20:00	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 20:00	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:00	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:00	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:00	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 20:00	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:00	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:00	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:00	75-35-4	
cis-1,2-Dichloroethene	**295**	ug/L	5.0	1		04/09/21 20:00	156-59-2	
trans-1,2-Dichloroethene	**36.9**	ug/L	5.0	1		04/09/21 20:00	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 20:00	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:00	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:00	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 20:00	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 20:00	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 20:00	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 20:00	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 20:00	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 20:00	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 20:00	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 20:00	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 20:00	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 20:00	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 20:00	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 20:00	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:00	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:00	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:00	79-00-5	
Trichloroethene	**1320**	ug/L	25.0	5		04/09/21 20:32	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 20:00	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 20:00	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0621-S1 (032921) **Lab ID: 50283627015** Collected: 03/29/21 15:33 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 20:00	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 20:00	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/09/21 20:00	1868-53-7	
4-Bromofluorobenzene (S)	98	%.	85-116	1		04/09/21 20:00	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/09/21 20:00	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0605-S2 (032921) **Lab ID: 50283627016** Collected: 03/29/21 15:41 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 21:04	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 21:04	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 21:04	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 21:04	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 21:04	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 21:04	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 21:04	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 21:04	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 21:04	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 21:04	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 21:04	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 21:04	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 21:04	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 21:04	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 21:04	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 21:04	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:04	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:04	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:04	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 21:04	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:04	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:04	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 21:04	75-35-4	
cis-1,2-Dichloroethene	**5.6**	ug/L	5.0	1		04/09/21 21:04	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 21:04	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 21:04	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:04	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:04	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 21:04	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 21:04	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 21:04	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 21:04	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 21:04	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 21:04	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 21:04	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 21:04	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 21:04	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 21:04	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 21:04	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 21:04	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:04	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:04	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:04	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 21:04	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 21:04	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 21:04	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0605-S2 (032921) **Lab ID: 50283627016** Collected: 03/29/21 15:41 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 21:04	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 21:04	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	75-120	1		04/09/21 21:04	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 21:04	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/09/21 21:04	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0605-S1 (032921) **Lab ID: 50283627017** Collected: 03/29/21 15:48 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 21:36	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 21:36	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 21:36	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 21:36	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 21:36	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 21:36	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 21:36	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 21:36	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 21:36	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 21:36	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 21:36	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 21:36	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 21:36	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 21:36	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 21:36	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 21:36	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:36	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:36	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:36	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 21:36	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:36	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:36	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 21:36	75-35-4	
cis-1,2-Dichloroethene	**10.3**	ug/L	5.0	1		04/09/21 21:36	156-59-2	
trans-1,2-Dichloroethene	**1.1J**	ug/L	5.0	1		04/09/21 21:36	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 21:36	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:36	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:36	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 21:36	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 21:36	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 21:36	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 21:36	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 21:36	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 21:36	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 21:36	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 21:36	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 21:36	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 21:36	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 21:36	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 21:36	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:36	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:36	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:36	79-00-5	
Trichloroethene	**304**	ug/L	125	25		04/09/21 22:08	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 21:36	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 21:36	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0605-S1 (032921) **Lab ID: 50283627017** Collected: 03/29/21 15:48 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 21:36	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 21:36	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 21:36	1868-53-7	
4-Bromofluorobenzene (S)	102	%.	85-116	1		04/09/21 21:36	460-00-4	
Toluene-d8 (S)	101	%.	83-111	1		04/09/21 21:36	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0505-S1 (032921) **Lab ID: 50283627018** Collected: 03/29/21 15:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 22:40	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 22:40	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 22:40	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 22:40	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 22:40	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 22:40	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 22:40	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 22:40	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 22:40	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 22:40	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 22:40	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 22:40	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 22:40	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 22:40	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 22:40	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 22:40	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:40	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:40	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:40	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 22:40	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 22:40	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 22:40	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 22:40	75-35-4	
cis-1,2-Dichloroethene	**2.6J**	ug/L	5.0	1		04/09/21 22:40	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 22:40	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 22:40	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 22:40	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 22:40	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 22:40	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 22:40	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 22:40	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 22:40	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 22:40	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 22:40	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 22:40	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 22:40	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 22:40	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 22:40	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 22:40	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 22:40	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:40	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 22:40	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 22:40	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 22:40	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 22:40	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 22:40	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0505-S1 (032921) **Lab ID: 50283627018** Collected: 03/29/21 15:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 22:40	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 22:40	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 22:40	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 22:40	460-00-4	
Toluene-d8 (S)	101	%.	83-111	1		04/09/21 22:40	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0505-S2 (032921) **Lab ID: 50283627019** Collected: 03/29/21 16:03 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 23:11	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 23:11	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 23:11	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 23:11	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 23:11	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 23:11	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 23:11	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 23:11	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 23:11	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 23:11	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 23:11	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 23:11	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 23:11	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 23:11	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 23:11	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 23:11	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:11	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:11	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:11	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 23:11	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:11	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:11	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:11	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:11	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:11	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 23:11	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:11	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:11	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 23:11	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 23:11	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 23:11	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 23:11	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 23:11	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 23:11	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 23:11	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 23:11	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 23:11	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 23:11	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 23:11	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 23:11	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:11	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:11	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:11	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 23:11	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 23:11	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 23:11	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0505-S2 (032921) **Lab ID: 50283627019** Collected: 03/29/21 16:03 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 23:11	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 23:11	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 23:11	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 23:11	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/09/21 23:11	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0517-S1 (032921) **Lab ID: 50283627020** Collected: 03/29/21 16:11 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 04:14	67-64-1	
Benzene	**1.2J**	ug/L	5.0	1		04/10/21 04:14	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 04:14	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 04:14	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 04:14	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 04:14	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 04:14	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 04:14	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 04:14	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 04:14	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 04:14	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 04:14	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 04:14	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 04:14	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 04:14	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 04:14	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 04:14	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 04:14	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 04:14	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 04:14	75-71-8	
1,1-Dichloroethane	**3.7J**	ug/L	5.0	1		04/10/21 04:14	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 04:14	107-06-2	
1,1-Dichloroethene	**3.5J**	ug/L	5.0	1		04/10/21 04:14	75-35-4	
cis-1,2-Dichloroethene	**776**	ug/L	50.0	10		04/10/21 04:46	156-59-2	
trans-1,2-Dichloroethene	**120**	ug/L	5.0	1		04/10/21 04:14	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 04:14	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 04:14	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 04:14	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 04:14	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 04:14	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 04:14	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 04:14	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 04:14	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 04:14	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 04:14	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 04:14	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 04:14	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 04:14	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 04:14	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 04:14	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 04:14	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 04:14	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 04:14	79-00-5	
Trichloroethene	**4150**	ug/L	500	100		04/12/21 12:15	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 04:14	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 04:14	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0517-S1 (032921) **Lab ID: 50283627020** Collected: 03/29/21 16:11 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**1.3J**	ug/L	2.0	1		04/10/21 04:14	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 04:14	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/10/21 04:14	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 04:14	460-00-4	
Toluene-d8 (S)	101	%.	83-111	1		04/10/21 04:14	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0502-S1 (032921) **Lab ID: 50283627021** Collected: 03/29/21 16:24 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 05:18	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 05:18	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 05:18	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 05:18	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 05:18	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 05:18	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 05:18	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 05:18	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 05:18	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 05:18	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 05:18	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 05:18	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 05:18	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 05:18	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 05:18	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 05:18	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:18	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:18	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:18	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 05:18	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 05:18	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 05:18	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 05:18	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 05:18	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 05:18	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 05:18	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 05:18	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 05:18	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 05:18	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 05:18	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 05:18	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 05:18	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 05:18	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 05:18	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 05:18	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 05:18	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 05:18	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 05:18	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 05:18	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 05:18	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:18	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 05:18	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 05:18	79-00-5	
Trichloroethene	**0.64J**	ug/L	5.0	1		04/10/21 05:18	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 05:18	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 05:18	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0502-S1 (032921) **Lab ID: 50283627021** Collected: 03/29/21 16:24 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 05:18	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 05:18	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/10/21 05:18	1868-53-7	
4-Bromofluorobenzene (S)	99	%.	85-116	1		04/10/21 05:18	460-00-4	
Toluene-d8 (S)	97	%.	83-111	1		04/10/21 05:18	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0101-S1 (032921) **Lab ID: 50283627022** Collected: 03/29/21 16:30 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 05:50	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 05:50	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 05:50	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 05:50	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 05:50	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 05:50	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 05:50	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 05:50	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 05:50	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 05:50	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 05:50	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 05:50	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 05:50	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 05:50	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 05:50	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 05:50	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:50	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:50	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:50	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 05:50	75-71-8	
1,1-Dichloroethane	**6.4**	ug/L	5.0	1		04/10/21 05:50	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 05:50	107-06-2	
1,1-Dichloroethene	**11.5**	ug/L	5.0	1		04/10/21 05:50	75-35-4	
cis-1,2-Dichloroethene	**1070**	ug/L	500	100		04/12/21 12:31	156-59-2	
trans-1,2-Dichloroethene	**37.4**	ug/L	5.0	1		04/10/21 05:50	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 05:50	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 05:50	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 05:50	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 05:50	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 05:50	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 05:50	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 05:50	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 05:50	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 05:50	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 05:50	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 05:50	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 05:50	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 05:50	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 05:50	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 05:50	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:50	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 05:50	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 05:50	79-00-5	
Trichloroethene	**6870**	ug/L	500	100		04/12/21 12:31	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 05:50	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 05:50	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0101-S1 (032921) **Lab ID: 50283627022** Collected: 03/29/21 16:30 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**55.0**	ug/L	2.0	1		04/10/21 05:50	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 05:50	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 05:50	1868-53-7	
4-Bromofluorobenzene (S)	99	%.	85-116	1		04/10/21 05:50	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 05:50	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0504-S2 (032921) **Lab ID: 50283627023** Collected: 03/29/21 16:41 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 06:22	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 06:22	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 06:22	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 06:22	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 06:22	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 06:22	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 06:22	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 06:22	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 06:22	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 06:22	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 06:22	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 06:22	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 06:22	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 06:22	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 06:22	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 06:22	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:22	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:22	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:22	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 06:22	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 06:22	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 06:22	107-06-2	
1,1-Dichloroethene	**2.4J**	ug/L	5.0	1		04/10/21 06:22	75-35-4	
cis-1,2-Dichloroethene	**1290**	ug/L	50.0	10		04/12/21 12:47	156-59-2	
trans-1,2-Dichloroethene	**40.8**	ug/L	5.0	1		04/10/21 06:22	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 06:22	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:22	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:22	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 06:22	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 06:22	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 06:22	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 06:22	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 06:22	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 06:22	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 06:22	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 06:22	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 06:22	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 06:22	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 06:22	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 06:22	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:22	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:22	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:22	79-00-5	
Trichloroethene	**3.3J**	ug/L	5.0	1		04/10/21 06:22	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 06:22	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 06:22	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0504-S2 (032921) **Lab ID: 50283627023** Collected: 03/29/21 16:41 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 06:22	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 06:22	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 06:22	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 06:22	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/10/21 06:22	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0504-S1 (032921) **Lab ID: 50283627024** Collected: 03/29/21 16:47 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 06:54	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 06:54	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 06:54	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 06:54	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 06:54	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 06:54	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 06:54	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 06:54	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 06:54	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 06:54	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 06:54	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 06:54	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 06:54	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 06:54	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 06:54	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 06:54	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:54	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:54	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:54	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 06:54	75-71-8	
1,1-Dichloroethane	**6.4**	ug/L	5.0	1		04/10/21 06:54	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 06:54	107-06-2	
1,1-Dichloroethene	**3.2J**	ug/L	5.0	1		04/10/21 06:54	75-35-4	
cis-1,2-Dichloroethene	**583**	ug/L	125	25		04/10/21 07:25	156-59-2	
trans-1,2-Dichloroethene	**115**	ug/L	5.0	1		04/10/21 06:54	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 06:54	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:54	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:54	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 06:54	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 06:54	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 06:54	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 06:54	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 06:54	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 06:54	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 06:54	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 06:54	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 06:54	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 06:54	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 06:54	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 06:54	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:54	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:54	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:54	79-00-5	
Trichloroethene	**2010**	ug/L	125	25		04/10/21 07:25	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 06:54	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 06:54	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0504-S1 (032921) **Lab ID: 50283627024** Collected: 03/29/21 16:47 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**11.1**	ug/L	2.0	1		04/10/21 06:54	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 06:54	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/10/21 06:54	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/10/21 06:54	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/10/21 06:54	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-1 (032921) **Lab ID: 50283627025** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 07:57	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 07:57	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 07:57	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 07:57	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 07:57	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 07:57	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 07:57	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 07:57	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 07:57	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 07:57	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 07:57	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 07:57	74-87-3	
Cyclohexane	**0.76J**	ug/L	100	1		04/10/21 07:57	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 07:57	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 07:57	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 07:57	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 07:57	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 07:57	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 07:57	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 07:57	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 07:57	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 07:57	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 07:57	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 07:57	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 07:57	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 07:57	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 07:57	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 07:57	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 07:57	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 07:57	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 07:57	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 07:57	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 07:57	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 07:57	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 07:57	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 07:57	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 07:57	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 07:57	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 07:57	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 07:57	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 07:57	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 07:57	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 07:57	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/10/21 07:57	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 07:57	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 07:57	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-1 (032921) **Lab ID: 50283627025** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 07:57	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 07:57	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 07:57	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 07:57	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 07:57	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-2 (032921) **Lab ID: 50283627026** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 08:29	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 08:29	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 08:29	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 08:29	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 08:29	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 08:29	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 08:29	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 08:29	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 08:29	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 08:29	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 08:29	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 08:29	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 08:29	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 08:29	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 08:29	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 08:29	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 08:29	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 08:29	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 08:29	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 08:29	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 08:29	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 08:29	107-06-2	
1,1-Dichloroethene	**8.8**	ug/L	5.0	1		04/10/21 08:29	75-35-4	
cis-1,2-Dichloroethene	**1410**	ug/L	500	100		04/12/21 13:19	156-59-2	
trans-1,2-Dichloroethene	**28.4**	ug/L	5.0	1		04/10/21 08:29	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 08:29	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 08:29	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 08:29	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 08:29	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 08:29	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 08:29	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 08:29	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 08:29	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 08:29	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 08:29	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 08:29	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 08:29	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 08:29	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 08:29	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 08:29	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 08:29	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 08:29	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 08:29	79-00-5	
Trichloroethene	**15400**	ug/L	500	100		04/12/21 13:19	79-01-6	J
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 08:29	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 08:29	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-2 (032921) **Lab ID: 50283627026** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**1.9J**	ug/L	2.0	1		04/10/21 08:29	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 08:29	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 08:29	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/10/21 08:29	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 08:29	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-3 (032921) **Lab ID: 50283627027** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 09:01	67-64-1	
Benzene	**1.2J**	ug/L	5.0	1		04/10/21 09:01	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 09:01	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 09:01	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 09:01	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 09:01	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 09:01	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 09:01	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 09:01	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 09:01	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 09:01	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 09:01	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 09:01	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 09:01	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 09:01	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 09:01	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:01	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:01	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:01	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 09:01	75-71-8	
1,1-Dichloroethane	**3.6J**	ug/L	5.0	1		04/10/21 09:01	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 09:01	107-06-2	
1,1-Dichloroethene	**3.7J**	ug/L	5.0	1		04/10/21 09:01	75-35-4	
cis-1,2-Dichloroethene	**890**	ug/L	250	50		04/12/21 13:51	156-59-2	
trans-1,2-Dichloroethene	**119**	ug/L	5.0	1		04/10/21 09:01	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 09:01	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 09:01	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 09:01	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 09:01	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 09:01	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 09:01	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 09:01	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 09:01	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 09:01	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 09:01	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 09:01	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 09:01	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 09:01	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 09:01	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 09:01	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:01	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 09:01	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 09:01	79-00-5	
Trichloroethene	**5260**	ug/L	250	50		04/12/21 13:51	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 09:01	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 09:01	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-3 (032921) **Lab ID: 50283627027** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**1.4J**	ug/L	2.0	1		04/10/21 09:01	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 09:01	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/10/21 09:01	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/10/21 09:01	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/10/21 09:01	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: WASTE DRUM (032921) **Lab ID: 50283627028** Collected: 03/29/21 17:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 09:33	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 09:33	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 09:33	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 09:33	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 09:33	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 09:33	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 09:33	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 09:33	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 09:33	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 09:33	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 09:33	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 09:33	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 09:33	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 09:33	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 09:33	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 09:33	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:33	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:33	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:33	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 09:33	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 09:33	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 09:33	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 09:33	75-35-4	
cis-1,2-Dichloroethene	**172**	ug/L	5.0	1		04/10/21 09:33	156-59-2	
trans-1,2-Dichloroethene	**10.9**	ug/L	5.0	1		04/10/21 09:33	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 09:33	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 09:33	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 09:33	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 09:33	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 09:33	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 09:33	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 09:33	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 09:33	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 09:33	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 09:33	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 09:33	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 09:33	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 09:33	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 09:33	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 09:33	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:33	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 09:33	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 09:33	79-00-5	
Trichloroethene	**549**	ug/L	50.0	10		04/12/21 13:03	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 09:33	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 09:33	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: WASTE DRUM (032921) **Lab ID: 50283627028** Collected: 03/29/21 17:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**3.8**	ug/L	2.0	1		04/10/21 09:33	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 09:33	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/10/21 09:33	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 09:33	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/10/21 09:33	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-1 (032921) **Lab ID: 50283627029** Collected: 03/29/21 17:15 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**16.8J**	ug/L	100	1		04/10/21 10:05	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 10:05	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 10:05	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 10:05	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 10:05	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 10:05	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 10:05	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 10:05	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 10:05	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 10:05	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 10:05	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 10:05	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 10:05	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 10:05	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 10:05	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 10:05	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:05	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:05	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:05	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 10:05	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 10:05	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 10:05	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:05	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:05	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:05	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 10:05	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 10:05	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 10:05	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 10:05	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 10:05	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 10:05	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 10:05	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 10:05	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 10:05	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 10:05	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 10:05	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 10:05	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 10:05	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 10:05	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 10:05	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:05	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 10:05	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 10:05	79-00-5	
Trichloroethene	**1.7J**	ug/L	5.0	1		04/10/21 10:05	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 10:05	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 10:05	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-1 (032921) **Lab ID: 50283627029** Collected: 03/29/21 17:15 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 10:05	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 10:05	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 10:05	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/10/21 10:05	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 10:05	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-2 (032921) **Lab ID: 50283627030** Collected: 03/29/21 17:05 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**13.2J**	ug/L	100	1		04/10/21 10:37	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 10:37	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 10:37	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 10:37	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 10:37	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 10:37	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 10:37	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 10:37	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 10:37	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 10:37	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 10:37	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 10:37	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 10:37	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 10:37	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 10:37	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 10:37	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:37	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:37	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:37	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 10:37	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 10:37	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 10:37	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:37	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:37	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:37	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 10:37	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 10:37	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 10:37	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 10:37	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 10:37	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 10:37	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 10:37	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 10:37	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 10:37	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 10:37	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 10:37	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 10:37	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 10:37	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 10:37	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 10:37	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:37	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 10:37	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 10:37	79-00-5	
Trichloroethene	**0.89J**	ug/L	5.0	1		04/10/21 10:37	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 10:37	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 10:37	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-2 (032921) **Lab ID: 50283627030** Collected: 03/29/21 17:05 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 10:37	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 10:37	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 10:37	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/10/21 10:37	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 10:37	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-3 (032921) **Lab ID: 50283627031** Collected: 03/29/21 17:20 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**14.7J**	ug/L	100	1		04/10/21 11:09	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 11:09	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 11:09	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 11:09	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 11:09	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 11:09	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 11:09	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 11:09	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 11:09	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 11:09	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 11:09	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 11:09	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 11:09	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 11:09	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 11:09	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 11:09	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:09	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:09	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:09	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 11:09	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 11:09	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 11:09	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:09	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:09	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:09	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 11:09	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 11:09	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 11:09	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 11:09	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 11:09	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 11:09	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 11:09	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 11:09	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 11:09	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 11:09	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 11:09	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 11:09	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 11:09	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 11:09	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 11:09	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:09	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 11:09	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 11:09	79-00-5	
Trichloroethene	**0.65J**	ug/L	5.0	1		04/10/21 11:09	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 11:09	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 11:09	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-3 (032921) **Lab ID: 50283627031** Collected: 03/29/21 17:20 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 11:09	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 11:09	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/10/21 11:09	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 11:09	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/10/21 11:09	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: FB-1 (032921) **Lab ID: 50283627032** Collected: 03/29/21 17:07 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**17.3J**	ug/L	100	1		04/10/21 11:41	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 11:41	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 11:41	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 11:41	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 11:41	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 11:41	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 11:41	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 11:41	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 11:41	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 11:41	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 11:41	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 11:41	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 11:41	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 11:41	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 11:41	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 11:41	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:41	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:41	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:41	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 11:41	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 11:41	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 11:41	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:41	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:41	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:41	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 11:41	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 11:41	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 11:41	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 11:41	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 11:41	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 11:41	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 11:41	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 11:41	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 11:41	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 11:41	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 11:41	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 11:41	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 11:41	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 11:41	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 11:41	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:41	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 11:41	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 11:41	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/10/21 11:41	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 11:41	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 11:41	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: FB-1 (032921) **Lab ID: 50283627032** Collected: 03/29/21 17:07 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 11:41	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 11:41	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/10/21 11:41	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 11:41	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 11:41	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: FB-2 (032921) **Lab ID: 50283627033** Collected: 03/29/21 17:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**20.9J**	ug/L	100	1		04/10/21 06:06	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 06:06	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 06:06	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 06:06	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 06:06	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 06:06	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 06:06	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 06:06	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 06:06	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 06:06	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 06:06	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 06:06	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 06:06	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 06:06	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 06:06	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 06:06	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:06	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:06	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:06	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 06:06	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 06:06	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 06:06	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 06:06	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 06:06	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 06:06	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 06:06	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:06	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:06	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 06:06	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 06:06	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 06:06	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 06:06	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 06:06	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 06:06	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 06:06	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 06:06	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 06:06	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 06:06	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 06:06	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 06:06	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:06	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:06	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:06	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/10/21 06:06	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 06:06	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 06:06	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: FB-2 (032921) **Lab ID: 50283627033** Collected: 03/29/21 17:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 06:06	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 06:06	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/10/21 06:06	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 06:06	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 06:06	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: TRIP BLANK **Lab ID: 50283627034** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 03:26	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 03:26	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 03:26	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 03:26	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 03:26	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 03:26	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 03:26	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 03:26	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 03:26	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 03:26	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 03:26	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 03:26	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 03:26	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 03:26	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 03:26	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 03:26	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 03:26	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 03:26	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 03:26	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 03:26	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 03:26	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 03:26	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 03:26	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 03:26	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 03:26	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 03:26	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 03:26	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 03:26	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 03:26	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 03:26	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 03:26	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 03:26	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 03:26	108-87-2	N2
Methylene Chloride	**1.9J**	ug/L	5.0	1		04/10/21 03:26	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 03:26	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 03:26	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 03:26	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 03:26	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 03:26	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 03:26	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 03:26	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 03:26	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 03:26	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/10/21 03:26	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 03:26	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 03:26	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: TRIP BLANK **Lab ID: 50283627034** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 03:26	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 03:26	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/10/21 03:26	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 03:26	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/10/21 03:26	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

WO# : 50283628

50283628

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Page : 1 Of 1

Section A Required Client Information:

Company:	Arcadis
Address:	150 W. Market Street
	Suite 728, Indianapolis, IN 46204
Email:	Cameron.Stewart@arcadis.com
Phone: (317)236-2820	Fax:
Requested Due Date:	Standard

Section B Required Project Information:

Report To:	Matt Griles
Copy To:	Cameron Stewart
Purchase Order #:	
Project Name:	RACER Kokomo
Project #:	30075940

Section C Invoice Information:

Attention:	
Company Name:	
Address:	
Pace Quote:	
Pace Project Manager:	olivia.deck@pacelabs.com,
Pace Profile #:	3454

Regulatory Agency: —

State / Location: IN

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID (One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique)	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analyses Test: IN VOC by 8260	IN Trip Blank	Residual Chlorine (Y/N)	
	MATRIX: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Other OT, Tissue TS																	Y/N			
1	MW-0618-S1	WT	G			3/29	0951		3				X					X			001
2	MW-0613-S1						1008														002
3	MW-0607-S1						1024														003
4	MW-0607-S2						1031														004
5	MW-0609-S2						1049														005
6	MW-0609-S1						1056														006
7	MW-0610-S1						1104														007
8	MW-0606-S2						1117														008
9	MW-0606-S1						1122														009
10	MW-0704-S1						1128														010
11	MW-0705-S1						1210														011
12	MW-0612-S1	↓	↓				1222		↓				↓					↓			012

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	Kiley White / Arcadis	3/29/21	1800	D-R- / Arcadis	3/29/21	1800				
	D-R- / Arcadis	3/31/21	1250	W Blake	3-31-21	1250	0.6	Y	N	Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Kiley White

SIGNATURE of SAMPLER: Kiley White

DATE Signed:

CHAIN-OF-CUSTODY / Analytical Request Document

Pace Analytical
WWW.PACELABS.COM

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Page : 1 Of 1

Section A Required Client Information:	Section B Required Project Information:	Section C Invoice Information:
Company: Arcadis	Report To: Matt Griles	Attention:
Address: 150 W. Market Street	Copy To: Cameron Stewart	Company Name:
Suite 728, Indianapolis, IN 46204		Address:
Email: Cameron.Stewart@arcadis.com	Purchase Order #:	Pace Quote:
Phone: (317)236-2820 Fax:	Project Name: RACER Kokomo	Pace Project Manager: olivia.deck@pacelabs.com,
Requested Due Date:	Project #:	Pace Profile #: 3454

Regulatory Agency:

State / Location: IN

ITEM #	SAMPLE ID (One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique)	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analyses Test Y/N: IN VOC by 8260	IN Trip Blank	Residual Chlorine (Y/N)	
1	MW-0608-S2	WT	G	3/29	1238				3				X					X			013
2	MW-0608-S1				1243																014
3	MW-516-S1				1321																015
4	MW-516-S2				1333																016
5	MW-0614-S2				1345																017
6	MW-0603-S1				1400																018
7	MW-0611-S1				1427																019
8	MW-0602-S1				1443																020
9	MW-0617-S1				1519																021
10	MW-0617-S2				1524																022
11	MW-0507-S1				1544																023
12	MW-0506-S1				1556																024

MATRIX CODE: Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Other OT; Tissue TS

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	R-D-/Arcadis	3/31/21	1250		33121	1257	06	Y	N	Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER:

SIGNATURE of SAMPLER: DATE Signed:

TEMP in C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

Pace Analytical
WWW.PACELABS.COM

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Page : 1 Of 1

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company:	Arcadis	Report To:	Matt Griles	Attention:	
Address:	150 W. Market Street	Copy To:	Cameron Stewart	Company Name:	
Suite 728, Indianapolis, IN 46204				Address:	
Email:	Cameron.Stewart@arcadis.com	Purchase Order #:		Pace Quote:	
Phone:	(317)236-2820 Fax:	Project Name:	RACER Kokomo	Pace Project Manager:	olivia.deck@pacelabs.com,
Requested Due Date:		Project #:		Pace Profile #:	3454

Regulatory Agency

State / Location: IN

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID (One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique)	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analyses Test Y/N	IN VOC by 8260	IN Trip Blank	Residual Chlorine (Y/N)	
1	MW-0506-S2	WT	G	3/29	1603	—	—		3				X						X			025
2	MW-0503-S1	"	"	"	1613	"	"		9				"						"			026
3	MW-0503-S2	"	"	"	1623	"	"		3				"						"			027
4	MW-0604-S1	"	"	"	1644	"	"		3				"						"			028
5	MW-0604-S2	"	"	"	1648	"	"		3				"						"			029
6	TRIP BLANK	WT	G	LAB	LAB	—	—		3	X										X		030
7																						031 - MW-0602-S2
8																						
9																						
10																						
11																						
12																						

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	D-D-/Arcadis	3/31/21	1250		3-31-21	1250	06	Y	N	Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER:

SIGNATURE of SAMPLER: DATE Signed:

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0618-S1 **Lab ID: 50283628001** Collected: 03/29/21 09:51 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 09:08	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 09:08	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 09:08	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 09:08	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 09:08	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 09:08	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 09:08	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 09:08	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 09:08	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 09:08	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 09:08	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 09:08	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 09:08	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 09:08	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 09:08	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 09:08	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:08	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:08	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:08	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 09:08	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 09:08	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 09:08	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 09:08	75-35-4	
cis-1,2-Dichloroethene	**2.0J**	ug/L	5.0	1		04/09/21 09:08	156-59-2	
trans-1,2-Dichloroethene	**1.6J**	ug/L	5.0	1		04/09/21 09:08	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 09:08	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 09:08	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 09:08	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 09:08	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 09:08	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 09:08	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 09:08	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 09:08	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 09:08	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 09:08	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 09:08	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 09:08	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 09:08	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 09:08	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 09:08	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:08	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 09:08	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 09:08	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 09:08	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 09:08	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 09:08	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0618-S1 **Lab ID: 50283628001** Collected: 03/29/21 09:51 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 09:08	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 09:08	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/09/21 09:08	1868-53-7	
4-Bromofluorobenzene (S)	103	%.	85-116	1		04/09/21 09:08	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 09:08	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0613-S1 **Lab ID: 50283628002** Collected: 03/29/21 10:08 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 09:40	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 09:40	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 09:40	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 09:40	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 09:40	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 09:40	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 09:40	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 09:40	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 09:40	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 09:40	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 09:40	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 09:40	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 09:40	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 09:40	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 09:40	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 09:40	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:40	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:40	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:40	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 09:40	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 09:40	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 09:40	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 09:40	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 09:40	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 09:40	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 09:40	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 09:40	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 09:40	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 09:40	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 09:40	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 09:40	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 09:40	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 09:40	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 09:40	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 09:40	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 09:40	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 09:40	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 09:40	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 09:40	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 09:40	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:40	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 09:40	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 09:40	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 09:40	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 09:40	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 09:40	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0613-S1 **Lab ID: 50283628002** Collected: 03/29/21 10:08 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 09:40	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 09:40	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 09:40	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 09:40	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/09/21 09:40	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0607-S1 **Lab ID: 50283628003** Collected: 03/29/21 10:24 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 10:12	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 10:12	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 10:12	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 10:12	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 10:12	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 10:12	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 10:12	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 10:12	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 10:12	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 10:12	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 10:12	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 10:12	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 10:12	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 10:12	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 10:12	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 10:12	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:12	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:12	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:12	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 10:12	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 10:12	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 10:12	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 10:12	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 10:12	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 10:12	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 10:12	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 10:12	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 10:12	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 10:12	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 10:12	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 10:12	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 10:12	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 10:12	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 10:12	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 10:12	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 10:12	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 10:12	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 10:12	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 10:12	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 10:12	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:12	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 10:12	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 10:12	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 10:12	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 10:12	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 10:12	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0607-S1 **Lab ID: 50283628003** Collected: 03/29/21 10:24 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 10:12	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 10:12	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/09/21 10:12	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 10:12	460-00-4	
Toluene-d8 (S)	97	%.	83-111	1		04/09/21 10:12	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0607-S2 **Lab ID: 50283628004** Collected: 03/29/21 10:31 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 10:44	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 10:44	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 10:44	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 10:44	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 10:44	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 10:44	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 10:44	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 10:44	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 10:44	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 10:44	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 10:44	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 10:44	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 10:44	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 10:44	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 10:44	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 10:44	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:44	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:44	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:44	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 10:44	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 10:44	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 10:44	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 10:44	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 10:44	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 10:44	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 10:44	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 10:44	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 10:44	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 10:44	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 10:44	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 10:44	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 10:44	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 10:44	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 10:44	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 10:44	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 10:44	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 10:44	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 10:44	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 10:44	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 10:44	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:44	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 10:44	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 10:44	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 10:44	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 10:44	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 10:44	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0607-S2 **Lab ID: 50283628004** Collected: 03/29/21 10:31 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 10:44	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 10:44	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/09/21 10:44	1868-53-7	
4-Bromofluorobenzene (S)	102	%.	85-116	1		04/09/21 10:44	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 10:44	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0609-S2 **Lab ID: 50283628005** Collected: 03/29/21 10:49 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 02:30	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 02:30	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 02:30	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 02:30	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 02:30	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 02:30	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 02:30	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 02:30	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 02:30	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 02:30	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 02:30	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 02:30	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 02:30	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 02:30	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 02:30	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 02:30	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 02:30	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 02:30	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 02:30	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 02:30	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 02:30	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 02:30	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 02:30	75-35-4	
cis-1,2-Dichloroethene	**74.4**	ug/L	5.0	1		04/09/21 02:30	156-59-2	
trans-1,2-Dichloroethene	**9.0**	ug/L	5.0	1		04/09/21 02:30	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 02:30	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 02:30	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 02:30	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 02:30	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 02:30	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 02:30	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 02:30	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 02:30	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 02:30	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 02:30	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 02:30	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 02:30	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 02:30	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 02:30	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 02:30	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 02:30	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 02:30	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 02:30	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 02:30	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 02:30	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 02:30	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0609-S2 **Lab ID: 50283628005** Collected: 03/29/21 10:49 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**11.0**	ug/L	2.0	1		04/09/21 02:30	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 02:30	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/09/21 02:30	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 02:30	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/09/21 02:30	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0609-S1 **Lab ID: 50283628006** Collected: 03/29/21 10:56 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**5.7J**	ug/L	100	1		04/09/21 03:02	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 03:02	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 03:02	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 03:02	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 03:02	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 03:02	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 03:02	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 03:02	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 03:02	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 03:02	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 03:02	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 03:02	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 03:02	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 03:02	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 03:02	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 03:02	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 03:02	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 03:02	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 03:02	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 03:02	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 03:02	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 03:02	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 03:02	75-35-4	
cis-1,2-Dichloroethene	**8.7**	ug/L	5.0	1		04/09/21 03:02	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 03:02	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 03:02	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 03:02	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 03:02	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 03:02	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 03:02	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 03:02	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 03:02	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 03:02	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 03:02	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 03:02	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 03:02	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 03:02	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 03:02	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 03:02	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 03:02	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 03:02	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 03:02	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 03:02	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 03:02	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 03:02	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 03:02	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0609-S1 **Lab ID: 50283628006** Collected: 03/29/21 10:56 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**0.99J**	ug/L	2.0	1		04/09/21 03:02	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 03:02	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	75-120	1		04/09/21 03:02	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 03:02	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/09/21 03:02	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0610-S1 **Lab ID: 50283628007** Collected: 03/29/21 11:04 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 03:33	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 03:33	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 03:33	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 03:33	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 03:33	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 03:33	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 03:33	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 03:33	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 03:33	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 03:33	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 03:33	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 03:33	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 03:33	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 03:33	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 03:33	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 03:33	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 03:33	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 03:33	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 03:33	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 03:33	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 03:33	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 03:33	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 03:33	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 03:33	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 03:33	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 03:33	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 03:33	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 03:33	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 03:33	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 03:33	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 03:33	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 03:33	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 03:33	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 03:33	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 03:33	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 03:33	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 03:33	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 03:33	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 03:33	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 03:33	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 03:33	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 03:33	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 03:33	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 03:33	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 03:33	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 03:33	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0610-S1 **Lab ID: 50283628007** Collected: 03/29/21 11:04 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 03:33	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 03:33	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/09/21 03:33	1868-53-7	
4-Bromofluorobenzene (S)	102	%.	85-116	1		04/09/21 03:33	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/09/21 03:33	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0606-S2 **Lab ID: 50283628008** Collected: 03/29/21 11:17 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 04:05	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 04:05	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 04:05	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 04:05	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 04:05	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 04:05	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 04:05	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 04:05	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 04:05	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 04:05	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 04:05	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 04:05	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 04:05	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 04:05	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 04:05	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 04:05	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 04:05	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 04:05	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 04:05	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 04:05	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 04:05	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 04:05	107-06-2	
1,1-Dichloroethene	**0.96J**	ug/L	5.0	1		04/09/21 04:05	75-35-4	
cis-1,2-Dichloroethene	**434**	ug/L	50.0	10		04/09/21 17:05	156-59-2	
trans-1,2-Dichloroethene	**86.3**	ug/L	5.0	1		04/09/21 04:05	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 04:05	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 04:05	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 04:05	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 04:05	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 04:05	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 04:05	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 04:05	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 04:05	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 04:05	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 04:05	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 04:05	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 04:05	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 04:05	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 04:05	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 04:05	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 04:05	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 04:05	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 04:05	79-00-5	
Trichloroethene	**286**	ug/L	5.0	1		04/09/21 04:05	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 04:05	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 04:05	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0606-S2 **Lab ID: 50283628008** Collected: 03/29/21 11:17 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**3.2**	ug/L	2.0	1		04/09/21 04:05	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 04:05	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/09/21 04:05	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 04:05	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/09/21 04:05	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0606-S1 **Lab ID: 50283628009** Collected: 03/29/21 11:22 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 04:37	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 04:37	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 04:37	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 04:37	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 04:37	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 04:37	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 04:37	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 04:37	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 04:37	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 04:37	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 04:37	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 04:37	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 04:37	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 04:37	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 04:37	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 04:37	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 04:37	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 04:37	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 04:37	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 04:37	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 04:37	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 04:37	107-06-2	
1,1-Dichloroethene	**2.8J**	ug/L	5.0	1		04/09/21 04:37	75-35-4	
cis-1,2-Dichloroethene	**675**	ug/L	50.0	10		04/09/21 15:45	156-59-2	
trans-1,2-Dichloroethene	**139**	ug/L	5.0	1		04/09/21 04:37	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 04:37	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 04:37	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 04:37	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 04:37	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 04:37	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 04:37	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 04:37	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 04:37	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 04:37	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 04:37	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 04:37	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 04:37	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 04:37	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 04:37	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 04:37	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 04:37	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 04:37	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 04:37	79-00-5	
Trichloroethene	**2470**	ug/L	50.0	10		04/09/21 15:45	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 04:37	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 04:37	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0606-S1 **Lab ID: 50283628009** Collected: 03/29/21 11:22 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**1.3J**	ug/L	2.0	1		04/09/21 04:37	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 04:37	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/09/21 04:37	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 04:37	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/09/21 04:37	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0704-S1 **Lab ID: 50283628010** Collected: 03/29/21 11:28 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**6.8J**	ug/L	100	1		04/09/21 05:09	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 05:09	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 05:09	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 05:09	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 05:09	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 05:09	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 05:09	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 05:09	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 05:09	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 05:09	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 05:09	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 05:09	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 05:09	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 05:09	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 05:09	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 05:09	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 05:09	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 05:09	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 05:09	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 05:09	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 05:09	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 05:09	107-06-2	
1,1-Dichloroethene	**2.5J**	ug/L	5.0	1		04/09/21 05:09	75-35-4	
cis-1,2-Dichloroethene	**565**	ug/L	50.0	10		04/09/21 16:17	156-59-2	
trans-1,2-Dichloroethene	**108**	ug/L	5.0	1		04/09/21 05:09	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 05:09	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 05:09	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 05:09	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 05:09	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 05:09	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 05:09	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 05:09	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 05:09	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 05:09	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 05:09	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 05:09	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 05:09	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 05:09	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 05:09	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 05:09	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 05:09	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 05:09	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 05:09	79-00-5	
Trichloroethene	**2620**	ug/L	50.0	10		04/09/21 16:17	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 05:09	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 05:09	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0704-S1 **Lab ID: 50283628010** Collected: 03/29/21 11:28 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**2.3**	ug/L	2.0	1		04/09/21 05:09	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 05:09	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/09/21 05:09	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 05:09	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/09/21 05:09	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0705-S1 **Lab ID: 50283628011** Collected: 03/29/21 12:10 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 05:41	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 05:41	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 05:41	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 05:41	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 05:41	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 05:41	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 05:41	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 05:41	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 05:41	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 05:41	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 05:41	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 05:41	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 05:41	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 05:41	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 05:41	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 05:41	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 05:41	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 05:41	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 05:41	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 05:41	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 05:41	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 05:41	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 05:41	75-35-4	
cis-1,2-Dichloroethene	**62.3**	ug/L	5.0	1		04/09/21 05:41	156-59-2	
trans-1,2-Dichloroethene	**9.9**	ug/L	5.0	1		04/09/21 05:41	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 05:41	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 05:41	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 05:41	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 05:41	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 05:41	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 05:41	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 05:41	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 05:41	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 05:41	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 05:41	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 05:41	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 05:41	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 05:41	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 05:41	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 05:41	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 05:41	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 05:41	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 05:41	79-00-5	
Trichloroethene	**81.6**	ug/L	5.0	1		04/09/21 05:41	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 05:41	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 05:41	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0705-S1 **Lab ID: 50283628011** Collected: 03/29/21 12:10 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**5.2**	ug/L	2.0	1		04/09/21 05:41	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 05:41	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/09/21 05:41	1868-53-7	
4-Bromofluorobenzene (S)	103	%.	85-116	1		04/09/21 05:41	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 05:41	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0612-S1 **Lab ID: 50283628012** Collected: 03/29/21 12:22 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	500	5		04/09/21 06:13	67-64-1	
Benzene	ND	ug/L	25.0	5		04/09/21 06:13	71-43-2	
Bromodichloromethane	ND	ug/L	25.0	5		04/09/21 06:13	75-27-4	
Bromoform	ND	ug/L	25.0	5		04/09/21 06:13	75-25-2	
Bromomethane	ND	ug/L	25.0	5		04/09/21 06:13	74-83-9	
2-Butanone (MEK)	ND	ug/L	125	5		04/09/21 06:13	78-93-3	
Carbon disulfide	ND	ug/L	50.0	5		04/09/21 06:13	75-15-0	
Carbon tetrachloride	ND	ug/L	25.0	5		04/09/21 06:13	56-23-5	
Chlorobenzene	ND	ug/L	25.0	5		04/09/21 06:13	108-90-7	
Chloroethane	ND	ug/L	25.0	5		04/09/21 06:13	75-00-3	
Chloroform	ND	ug/L	25.0	5		04/09/21 06:13	67-66-3	
Chloromethane	ND	ug/L	25.0	5		04/09/21 06:13	74-87-3	
Cyclohexane	ND	ug/L	500	5		04/09/21 06:13	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	50.0	5		04/09/21 06:13	96-12-8	
Dibromochloromethane	ND	ug/L	25.0	5		04/09/21 06:13	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	25.0	5		04/09/21 06:13	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	25.0	5		04/09/21 06:13	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	25.0	5		04/09/21 06:13	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	25.0	5		04/09/21 06:13	106-46-7	
Dichlorodifluoromethane	ND	ug/L	25.0	5		04/09/21 06:13	75-71-8	
1,1-Dichloroethane	ND	ug/L	25.0	5		04/09/21 06:13	75-34-3	
1,2-Dichloroethane	ND	ug/L	25.0	5		04/09/21 06:13	107-06-2	
1,1-Dichloroethene	ND	ug/L	25.0	5		04/09/21 06:13	75-35-4	
cis-1,2-Dichloroethene	**363**	ug/L	25.0	5		04/09/21 06:13	156-59-2	
trans-1,2-Dichloroethene	**50.7**	ug/L	25.0	5		04/09/21 06:13	156-60-5	
1,2-Dichloropropane	ND	ug/L	25.0	5		04/09/21 06:13	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	25.0	5		04/09/21 06:13	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	25.0	5		04/09/21 06:13	10061-02-6	
Ethylbenzene	ND	ug/L	25.0	5		04/09/21 06:13	100-41-4	
2-Hexanone	ND	ug/L	125	5		04/09/21 06:13	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	25.0	5		04/09/21 06:13	98-82-8	
Methyl acetate	ND	ug/L	250	5		04/09/21 06:13	79-20-9	N2
Methylcyclohexane	ND	ug/L	250	5		04/09/21 06:13	108-87-2	N2
Methylene Chloride	ND ~~**4.2J**~~	ug/L	25.0	5		04/09/21 06:13	75-09-2	UB
4-Methyl-2-pentanone (MIBK)	ND	ug/L	125	5		04/09/21 06:13	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	20.0	5		04/09/21 06:13	1634-04-4	
Styrene	ND	ug/L	25.0	5		04/09/21 06:13	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	25.0	5		04/09/21 06:13	79-34-5	
Tetrachloroethene	ND	ug/L	25.0	5		04/09/21 06:13	127-18-4	
Toluene	**12.3J**	ug/L	25.0	5		04/09/21 06:13	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	25.0	5		04/09/21 06:13	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	25.0	5		04/09/21 06:13	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	25.0	5		04/09/21 06:13	79-00-5	
Trichloroethene	**3850**	ug/L	250	50		04/09/21 17:21	79-01-6	
Trichlorofluoromethane	ND	ug/L	25.0	5		04/09/21 06:13	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	25.0	5		04/09/21 06:13	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0612-S1 **Lab ID: 50283628012** Collected: 03/29/21 12:22 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**19.8**	ug/L	10.0	5		04/09/21 06:13	75-01-4	
Xylene (Total)	**20.2J**	ug/L	50.0	5		04/09/21 06:13	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	5		04/09/21 06:13	1868-53-7	D4
4-Bromofluorobenzene (S)	101	%.	85-116	5		04/09/21 06:13	460-00-4	
Toluene-d8 (S)	98	%.	83-111	5		04/09/21 06:13	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0608-S2 **Lab ID: 50283628013** Collected: 03/29/21 12:38 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 06:45	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 06:45	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 06:45	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 06:45	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 06:45	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 06:45	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 06:45	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 06:45	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 06:45	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 06:45	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 06:45	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 06:45	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 06:45	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 06:45	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 06:45	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 06:45	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 06:45	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 06:45	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 06:45	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 06:45	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 06:45	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 06:45	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 06:45	75-35-4	
cis-1,2-Dichloroethene	**294**	ug/L	50.0	10		04/09/21 15:13	156-59-2	
trans-1,2-Dichloroethene	**34.1**	ug/L	5.0	1		04/09/21 06:45	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 06:45	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 06:45	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 06:45	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 06:45	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 06:45	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 06:45	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 06:45	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 06:45	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 06:45	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 06:45	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 06:45	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 06:45	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 06:45	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 06:45	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 06:45	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 06:45	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 06:45	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 06:45	79-00-5	
Trichloroethene	**0.55J**	ug/L	5.0	1		04/09/21 06:45	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 06:45	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 06:45	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0608-S2 **Lab ID: 50283628013** Collected: 03/29/21 12:38 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**3.5**	ug/L	2.0	1		04/09/21 06:45	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 06:45	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/09/21 06:45	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 06:45	460-00-4	
Toluene-d8 (S)	97	%.	83-111	1		04/09/21 06:45	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0608-S1 **Lab ID: 50283628014** Collected: 03/29/21 12:43 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/12/21 17:34	67-64-1	
Benzene	ND	ug/L	5.0	1		04/12/21 17:34	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/12/21 17:34	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/12/21 17:34	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/12/21 17:34	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/12/21 17:34	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/12/21 17:34	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/12/21 17:34	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/12/21 17:34	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/12/21 17:34	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/12/21 17:34	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/12/21 17:34	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/12/21 17:34	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/12/21 17:34	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/12/21 17:34	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/12/21 17:34	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/12/21 17:34	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/12/21 17:34	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/12/21 17:34	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/12/21 17:34	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/12/21 17:34	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/12/21 17:34	107-06-2	
1,1-Dichloroethene	**1.5J**	ug/L	5.0	1		04/12/21 17:34	75-35-4	
cis-1,2-Dichloroethene	**358**	ug/L	5.0	1		04/12/21 17:34	156-59-2	~~E,P2~~ EJ
trans-1,2-Dichloroethene	**67.0**	ug/L	5.0	1		04/12/21 17:34	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/12/21 17:34	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/12/21 17:34	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/12/21 17:34	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/12/21 17:34	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/12/21 17:34	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/12/21 17:34	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/12/21 17:34	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/12/21 17:34	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/12/21 17:34	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/12/21 17:34	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/12/21 17:34	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/12/21 17:34	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/12/21 17:34	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/12/21 17:34	127-18-4	
Toluene	ND	ug/L	5.0	1		04/12/21 17:34	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/12/21 17:34	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/12/21 17:34	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/12/21 17:34	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/12/21 17:34	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/12/21 17:34	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/12/21 17:34	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0608-S1 **Lab ID: 50283628014** Collected: 03/29/21 12:43 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**3.3**	ug/L	2.0	1		04/12/21 17:34	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/12/21 17:34	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/12/21 17:34	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/12/21 17:34	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/12/21 17:34	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0516-S1 **Lab ID: 50283628015** Collected: 03/29/21 13:21 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 07:49	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 07:49	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 07:49	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 07:49	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 07:49	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 07:49	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 07:49	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 07:49	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 07:49	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 07:49	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 07:49	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 07:49	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 07:49	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 07:49	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 07:49	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 07:49	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 07:49	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 07:49	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 07:49	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 07:49	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 07:49	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 07:49	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 07:49	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 07:49	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 07:49	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 07:49	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 07:49	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 07:49	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 07:49	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 07:49	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 07:49	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 07:49	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 07:49	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 07:49	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 07:49	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 07:49	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 07:49	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 07:49	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 07:49	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 07:49	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 07:49	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 07:49	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 07:49	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 07:49	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 07:49	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 07:49	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0516-S1 **Lab ID: 50283628015** Collected: 03/29/21 13:21 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 07:49	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 07:49	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/09/21 07:49	1868-53-7	
4-Bromofluorobenzene (S)	103	%.	85-116	1		04/09/21 07:49	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/09/21 07:49	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0516-S2 **Lab ID: 50283628016** Collected: 03/29/21 13:33 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**7.5J**	ug/L	100	1		04/09/21 08:20	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 08:20	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 08:20	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 08:20	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 08:20	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 08:20	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 08:20	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 08:20	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 08:20	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 08:20	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 08:20	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 08:20	74-87-3	
Cyclohexane	**1.2J**	ug/L	100	1		04/09/21 08:20	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 08:20	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 08:20	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 08:20	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 08:20	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 08:20	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 08:20	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 08:20	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 08:20	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 08:20	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 08:20	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 08:20	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 08:20	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 08:20	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 08:20	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 08:20	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 08:20	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 08:20	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 08:20	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 08:20	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 08:20	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 08:20	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 08:20	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 08:20	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 08:20	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 08:20	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 08:20	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 08:20	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 08:20	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 08:20	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 08:20	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 08:20	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 08:20	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 08:20	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0516-S2 **Lab ID: 50283628016** Collected: 03/29/21 13:33 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 08:20	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 08:20	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	75-120	1		04/09/21 08:20	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 08:20	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 08:20	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0614-S2 **Lab ID: 50283628017** Collected: 03/29/21 13:45 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 08:52	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 08:52	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 08:52	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 08:52	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 08:52	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 08:52	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 08:52	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 08:52	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 08:52	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 08:52	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 08:52	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 08:52	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 08:52	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 08:52	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 08:52	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 08:52	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 08:52	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 08:52	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 08:52	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 08:52	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 08:52	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 08:52	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 08:52	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 08:52	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 08:52	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 08:52	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 08:52	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 08:52	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 08:52	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 08:52	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 08:52	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 08:52	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 08:52	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 08:52	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 08:52	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 08:52	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 08:52	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 08:52	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 08:52	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 08:52	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 08:52	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 08:52	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 08:52	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 08:52	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 08:52	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 08:52	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0614-S2 **Lab ID: 50283628017** Collected: 03/29/21 13:45 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 08:52	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 08:52	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/09/21 08:52	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 08:52	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 08:52	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0603-S1 **Lab ID: 50283628018** Collected: 03/29/21 14:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 09:24	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 09:24	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 09:24	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 09:24	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 09:24	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 09:24	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 09:24	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 09:24	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 09:24	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 09:24	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 09:24	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 09:24	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 09:24	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 09:24	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 09:24	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 09:24	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:24	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:24	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:24	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 09:24	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 09:24	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 09:24	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 09:24	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 09:24	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 09:24	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 09:24	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 09:24	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 09:24	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 09:24	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 09:24	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 09:24	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 09:24	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 09:24	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 09:24	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 09:24	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 09:24	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 09:24	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 09:24	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 09:24	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 09:24	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:24	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 09:24	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 09:24	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 09:24	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 09:24	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 09:24	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0603-S1 **Lab ID: 50283628018** Collected: 03/29/21 14:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 09:24	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 09:24	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/09/21 09:24	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 09:24	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/09/21 09:24	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0611-S1 **Lab ID: 50283628019** Collected: 03/29/21 14:27 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 09:56	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 09:56	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 09:56	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 09:56	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 09:56	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 09:56	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 09:56	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 09:56	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 09:56	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 09:56	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 09:56	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 09:56	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 09:56	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 09:56	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 09:56	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 09:56	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:56	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:56	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:56	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 09:56	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 09:56	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 09:56	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 09:56	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 09:56	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 09:56	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 09:56	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 09:56	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 09:56	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 09:56	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 09:56	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 09:56	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 09:56	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 09:56	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 09:56	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 09:56	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 09:56	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 09:56	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 09:56	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 09:56	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 09:56	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 09:56	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 09:56	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 09:56	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 09:56	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 09:56	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 09:56	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0611-S1 **Lab ID: 50283628019** Collected: 03/29/21 14:27 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 09:56	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 09:56	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 09:56	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 09:56	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/09/21 09:56	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0602-S1 **Lab ID: 50283628020** Collected: 03/29/21 14:43 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 10:28	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 10:28	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 10:28	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 10:28	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 10:28	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 10:28	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 10:28	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 10:28	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 10:28	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 10:28	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 10:28	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 10:28	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 10:28	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 10:28	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 10:28	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 10:28	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:28	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:28	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:28	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 10:28	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 10:28	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 10:28	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 10:28	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 10:28	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 10:28	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 10:28	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 10:28	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 10:28	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 10:28	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 10:28	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 10:28	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 10:28	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 10:28	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 10:28	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 10:28	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 10:28	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 10:28	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 10:28	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 10:28	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 10:28	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 10:28	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 10:28	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 10:28	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 10:28	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 10:28	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 10:28	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0602-S1 **Lab ID: 50283628020** Collected: 03/29/21 14:43 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 10:28	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 10:28	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/09/21 10:28	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 10:28	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 10:28	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0617-S1 **Lab ID: 50283628021** Collected: 03/29/21 15:19 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**15.6J**	ug/L	100	1		04/08/21 21:11	67-64-1	
Benzene	ND	ug/L	5.0	1		04/08/21 21:11	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/08/21 21:11	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/08/21 21:11	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/08/21 21:11	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/08/21 21:11	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/08/21 21:11	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/08/21 21:11	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/08/21 21:11	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/08/21 21:11	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/08/21 21:11	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/08/21 21:11	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/08/21 21:11	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/08/21 21:11	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/08/21 21:11	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/08/21 21:11	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 21:11	95-50-1	~~L1~~
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 21:11	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 21:11	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/08/21 21:11	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/08/21 21:11	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/08/21 21:11	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/08/21 21:11	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/08/21 21:11	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/08/21 21:11	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/08/21 21:11	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 21:11	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 21:11	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/08/21 21:11	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/08/21 21:11	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/08/21 21:11	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/08/21 21:11	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/08/21 21:11	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/08/21 21:11	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/08/21 21:11	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/08/21 21:11	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/08/21 21:11	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/08/21 21:11	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/08/21 21:11	127-18-4	
Toluene	ND	ug/L	5.0	1		04/08/21 21:11	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/08/21 21:11	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/08/21 21:11	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/08/21 21:11	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/08/21 21:11	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/08/21 21:11	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/08/21 21:11	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0617-S1 **Lab ID: 50283628021** Collected: 03/29/21 15:19 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/08/21 21:11	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/08/21 21:11	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/08/21 21:11	1868-53-7	
4-Bromofluorobenzene (S)	102	%.	85-116	1		04/08/21 21:11	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/08/21 21:11	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0617-S2 **Lab ID: 50283628022** Collected: 03/29/21 15:24 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**7.2J**	ug/L	100	1		04/08/21 21:43	67-64-1	
Benzene	ND	ug/L	5.0	1		04/08/21 21:43	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/08/21 21:43	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/08/21 21:43	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/08/21 21:43	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/08/21 21:43	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/08/21 21:43	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/08/21 21:43	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/08/21 21:43	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/08/21 21:43	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/08/21 21:43	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/08/21 21:43	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/08/21 21:43	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/08/21 21:43	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/08/21 21:43	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/08/21 21:43	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 21:43	95-50-1	~~L1~~
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 21:43	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 21:43	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/08/21 21:43	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/08/21 21:43	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/08/21 21:43	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/08/21 21:43	75-35-4	
cis-1,2-Dichloroethene	**7.3**	ug/L	5.0	1		04/08/21 21:43	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/08/21 21:43	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/08/21 21:43	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 21:43	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 21:43	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/08/21 21:43	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/08/21 21:43	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/08/21 21:43	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/08/21 21:43	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/08/21 21:43	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/08/21 21:43	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/08/21 21:43	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/08/21 21:43	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/08/21 21:43	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/08/21 21:43	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/08/21 21:43	127-18-4	
Toluene	ND	ug/L	5.0	1		04/08/21 21:43	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/08/21 21:43	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/08/21 21:43	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/08/21 21:43	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/08/21 21:43	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/08/21 21:43	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/08/21 21:43	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0617-S2 **Lab ID: 50283628022** Collected: 03/29/21 15:24 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**11.1**	ug/L	2.0	1		04/08/21 21:43	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/08/21 21:43	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/08/21 21:43	1868-53-7	
4-Bromofluorobenzene (S)	103	%.	85-116	1		04/08/21 21:43	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/08/21 21:43	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0507-S1 **Lab ID: 50283628023** Collected: 03/29/21 15:44 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/08/21 22:15	67-64-1	
Benzene	ND	ug/L	5.0	1		04/08/21 22:15	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/08/21 22:15	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/08/21 22:15	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/08/21 22:15	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/08/21 22:15	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/08/21 22:15	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/08/21 22:15	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/08/21 22:15	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/08/21 22:15	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/08/21 22:15	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/08/21 22:15	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/08/21 22:15	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/08/21 22:15	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/08/21 22:15	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/08/21 22:15	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 22:15	95-50-1	~~L1~~
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 22:15	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 22:15	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/08/21 22:15	75-71-8	
1,1-Dichloroethane	**8.9**	ug/L	5.0	1		04/08/21 22:15	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/08/21 22:15	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/08/21 22:15	75-35-4	
cis-1,2-Dichloroethene	**31.9**	ug/L	5.0	1		04/08/21 22:15	156-59-2	
trans-1,2-Dichloroethene	**0.95J**	ug/L	5.0	1		04/08/21 22:15	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/08/21 22:15	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 22:15	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 22:15	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/08/21 22:15	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/08/21 22:15	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/08/21 22:15	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/08/21 22:15	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/08/21 22:15	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/08/21 22:15	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/08/21 22:15	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/08/21 22:15	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/08/21 22:15	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/08/21 22:15	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/08/21 22:15	127-18-4	
Toluene	ND	ug/L	5.0	1		04/08/21 22:15	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/08/21 22:15	120-82-1	
1,1,1-Trichloroethane	**7.2**	ug/L	5.0	1		04/08/21 22:15	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/08/21 22:15	79-00-5	
Trichloroethene	**1.8J**	ug/L	5.0	1		04/08/21 22:15	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/08/21 22:15	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/08/21 22:15	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0507-S1 **Lab ID: 50283628023** Collected: 03/29/21 15:44 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/08/21 22:15	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/08/21 22:15	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	75-120	1		04/08/21 22:15	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/08/21 22:15	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/08/21 22:15	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0506-S1 **Lab ID: 50283628024** Collected: 03/29/21 15:56 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/08/21 22:46	67-64-1	
Benzene	ND	ug/L	5.0	1		04/08/21 22:46	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/08/21 22:46	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/08/21 22:46	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/08/21 22:46	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/08/21 22:46	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/08/21 22:46	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/08/21 22:46	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/08/21 22:46	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/08/21 22:46	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/08/21 22:46	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/08/21 22:46	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/08/21 22:46	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/08/21 22:46	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/08/21 22:46	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/08/21 22:46	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 22:46	95-50-1	~~L1~~
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 22:46	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 22:46	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/08/21 22:46	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/08/21 22:46	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/08/21 22:46	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/08/21 22:46	75-35-4	
cis-1,2-Dichloroethene	**2.8J**	ug/L	5.0	1		04/08/21 22:46	156-59-2	
trans-1,2-Dichloroethene	**0.64J**	ug/L	5.0	1		04/08/21 22:46	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/08/21 22:46	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 22:46	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 22:46	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/08/21 22:46	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/08/21 22:46	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/08/21 22:46	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/08/21 22:46	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/08/21 22:46	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/08/21 22:46	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/08/21 22:46	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/08/21 22:46	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/08/21 22:46	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/08/21 22:46	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/08/21 22:46	127-18-4	
Toluene	ND	ug/L	5.0	1		04/08/21 22:46	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/08/21 22:46	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/08/21 22:46	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/08/21 22:46	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/08/21 22:46	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/08/21 22:46	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/08/21 22:46	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0506-S1 **Lab ID: 50283628024** Collected: 03/29/21 15:56 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/08/21 22:46	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/08/21 22:46	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/08/21 22:46	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/08/21 22:46	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/08/21 22:46	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0506-S2 **Lab ID: 50283628025** Collected: 03/29/21 16:03 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**5.6J**	ug/L	100	1		04/08/21 23:18	67-64-1	
Benzene	ND	ug/L	5.0	1		04/08/21 23:18	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/08/21 23:18	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/08/21 23:18	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/08/21 23:18	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/08/21 23:18	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/08/21 23:18	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/08/21 23:18	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/08/21 23:18	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/08/21 23:18	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/08/21 23:18	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/08/21 23:18	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/08/21 23:18	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/08/21 23:18	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/08/21 23:18	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/08/21 23:18	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 23:18	95-50-1	~~L1~~
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 23:18	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 23:18	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/08/21 23:18	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/08/21 23:18	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/08/21 23:18	107-06-2	
1,1-Dichloroethene	**1.6J**	ug/L	5.0	1		04/08/21 23:18	75-35-4	
cis-1,2-Dichloroethene	**778**	ug/L	50.0	10		04/09/21 16:33	156-59-2	
trans-1,2-Dichloroethene	**94.3**	ug/L	5.0	1		04/08/21 23:18	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/08/21 23:18	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 23:18	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 23:18	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/08/21 23:18	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/08/21 23:18	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/08/21 23:18	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/08/21 23:18	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/08/21 23:18	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/08/21 23:18	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/08/21 23:18	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/08/21 23:18	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/08/21 23:18	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/08/21 23:18	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/08/21 23:18	127-18-4	
Toluene	ND	ug/L	5.0	1		04/08/21 23:18	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/08/21 23:18	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/08/21 23:18	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/08/21 23:18	79-00-5	
Trichloroethene	**359**	ug/L	50.0	10		04/09/21 16:33	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/08/21 23:18	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/08/21 23:18	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0506-S2 **Lab ID: 50283628025** Collected: 03/29/21 16:03 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**1.1J**	ug/L	2.0	1		04/08/21 23:18	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/08/21 23:18	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	75-120	1		04/08/21 23:18	1868-53-7	
4-Bromofluorobenzene (S)	102	%.	85-116	1		04/08/21 23:18	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/08/21 23:18	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0503-S1 **Lab ID: 50283628026** Collected: 03/29/21 16:13 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 11:16	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 11:16	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 11:16	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 11:16	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 11:16	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 11:16	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 11:16	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 11:16	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 11:16	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 11:16	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 11:16	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 11:16	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 11:16	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 11:16	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 11:16	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 11:16	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:16	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:16	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:16	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 11:16	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 11:16	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 11:16	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 11:16	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 11:16	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 11:16	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 11:16	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 11:16	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 11:16	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 11:16	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 11:16	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 11:16	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 11:16	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 11:16	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 11:16	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 11:16	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 11:16	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 11:16	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 11:16	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 11:16	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 11:16	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:16	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 11:16	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 11:16	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 11:16	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 11:16	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 11:16	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0503-S1 **Lab ID: 50283628026** Collected: 03/29/21 16:13 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 11:16	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 11:16	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/09/21 11:16	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 11:16	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/09/21 11:16	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0503-S2 **Lab ID: 50283628027** Collected: 03/29/21 16:23 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/08/21 20:07	67-64-1	
Benzene	ND	ug/L	5.0	1		04/08/21 20:07	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/08/21 20:07	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/08/21 20:07	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/08/21 20:07	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/08/21 20:07	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/08/21 20:07	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/08/21 20:07	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/08/21 20:07	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/08/21 20:07	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/08/21 20:07	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/08/21 20:07	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/08/21 20:07	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/08/21 20:07	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/08/21 20:07	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/08/21 20:07	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 20:07	95-50-1	~~L1~~
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 20:07	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 20:07	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/08/21 20:07	75-71-8	
1,1-Dichloroethane	**7.0**	ug/L	5.0	1		04/08/21 20:07	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/08/21 20:07	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/08/21 20:07	75-35-4	
cis-1,2-Dichloroethene	**47.9**	ug/L	5.0	1		04/08/21 20:07	156-59-2	
trans-1,2-Dichloroethene	**2.4J**	ug/L	5.0	1		04/08/21 20:07	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/08/21 20:07	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 20:07	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 20:07	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/08/21 20:07	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/08/21 20:07	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/08/21 20:07	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/08/21 20:07	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/08/21 20:07	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/08/21 20:07	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/08/21 20:07	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/08/21 20:07	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/08/21 20:07	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/08/21 20:07	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/08/21 20:07	127-18-4	
Toluene	ND	ug/L	5.0	1		04/08/21 20:07	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/08/21 20:07	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/08/21 20:07	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/08/21 20:07	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/08/21 20:07	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/08/21 20:07	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/08/21 20:07	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0503-S2 **Lab ID: 50283628027** Collected: 03/29/21 16:23 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/08/21 20:07	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/08/21 20:07	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/08/21 20:07	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/08/21 20:07	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/08/21 20:07	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0604-S1 **Lab ID: 50283628028** Collected: 03/29/21 16:44 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/08/21 20:39	67-64-1	
Benzene	ND	ug/L	5.0	1		04/08/21 20:39	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/08/21 20:39	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/08/21 20:39	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/08/21 20:39	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/08/21 20:39	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/08/21 20:39	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/08/21 20:39	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/08/21 20:39	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/08/21 20:39	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/08/21 20:39	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/08/21 20:39	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/08/21 20:39	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/08/21 20:39	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/08/21 20:39	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/08/21 20:39	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 20:39	95-50-1	~~L1~~
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 20:39	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 20:39	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/08/21 20:39	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/08/21 20:39	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/08/21 20:39	107-06-2	
1,1-Dichloroethene	**3.0J**	ug/L	5.0	1		04/08/21 20:39	75-35-4	
cis-1,2-Dichloroethene	**591**	ug/L	50.0	10		04/09/21 16:01	156-59-2	
trans-1,2-Dichloroethene	**78.7**	ug/L	5.0	1		04/08/21 20:39	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/08/21 20:39	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 20:39	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 20:39	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/08/21 20:39	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/08/21 20:39	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/08/21 20:39	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/08/21 20:39	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/08/21 20:39	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/08/21 20:39	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/08/21 20:39	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/08/21 20:39	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/08/21 20:39	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/08/21 20:39	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/08/21 20:39	127-18-4	
Toluene	ND	ug/L	5.0	1		04/08/21 20:39	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/08/21 20:39	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/08/21 20:39	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/08/21 20:39	79-00-5	
Trichloroethene	**1630**	ug/L	50.0	10		04/09/21 16:01	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/08/21 20:39	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/08/21 20:39	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0604-S1 **Lab ID: 50283628028** Collected: 03/29/21 16:44 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**28.4**	ug/L	2.0	1		04/08/21 20:39	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/08/21 20:39	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/08/21 20:39	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/08/21 20:39	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/08/21 20:39	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0604-S2 **Lab ID: 50283628029** Collected: 03/29/21 16:48 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/08/21 23:50	67-64-1	
Benzene	ND	ug/L	5.0	1		04/08/21 23:50	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/08/21 23:50	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/08/21 23:50	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/08/21 23:50	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/08/21 23:50	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/08/21 23:50	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/08/21 23:50	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/08/21 23:50	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/08/21 23:50	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/08/21 23:50	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/08/21 23:50	74-87-3	
Cyclohexane	**1.1J**	ug/L	100	1		04/08/21 23:50	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/08/21 23:50	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/08/21 23:50	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/08/21 23:50	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 23:50	95-50-1	~~L1~~
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 23:50	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/08/21 23:50	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/08/21 23:50	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/08/21 23:50	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/08/21 23:50	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/08/21 23:50	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/08/21 23:50	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/08/21 23:50	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/08/21 23:50	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 23:50	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/08/21 23:50	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/08/21 23:50	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/08/21 23:50	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/08/21 23:50	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/08/21 23:50	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/08/21 23:50	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/08/21 23:50	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/08/21 23:50	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/08/21 23:50	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/08/21 23:50	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/08/21 23:50	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/08/21 23:50	127-18-4	
Toluene	ND	ug/L	5.0	1		04/08/21 23:50	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/08/21 23:50	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/08/21 23:50	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/08/21 23:50	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/08/21 23:50	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/08/21 23:50	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/08/21 23:50	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: MW-0604-S2 **Lab ID: 50283628029** Collected: 03/29/21 16:48 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/08/21 23:50	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/08/21 23:50	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/08/21 23:50	1868-53-7	
4-Bromofluorobenzene (S)	103	%.	85-116	1		04/08/21 23:50	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/08/21 23:50	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: TRIP BLANK **Lab ID: 50283628030** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 17:37	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 17:37	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 17:37	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 17:37	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 17:37	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 17:37	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 17:37	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 17:37	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 17:37	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 17:37	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 17:37	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 17:37	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 17:37	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 17:37	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 17:37	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 17:37	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 17:37	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 17:37	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 17:37	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 17:37	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 17:37	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 17:37	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 17:37	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 17:37	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 17:37	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 17:37	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 17:37	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 17:37	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 17:37	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 17:37	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 17:37	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 17:37	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 17:37	108-87-2	N2
Methylene Chloride	**1.8J**	ug/L	5.0	1		04/09/21 17:37	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 17:37	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 17:37	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 17:37	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 17:37	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 17:37	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 17:37	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 17:37	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 17:37	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 17:37	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 17:37	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 17:37	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 17:37	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283628

Sample: TRIP BLANK **Lab ID: 50283628030** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 17:37	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 17:37	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/09/21 17:37	1868-53-7	
4-Bromofluorobenzene (S)	99	%.	85-116	1		04/09/21 17:37	460-00-4	
Toluene-d8 (S)	101	%.	83-111	1		04/09/21 17:37	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

April 28, 2021

Mr. Matt Griles
Arcadis U.S., Inc.
150 West Market Street
Suite 700
Indianapolis, IN 46204

RE: Project: RACER Kokomo
Pace Project No.: 50283627

Dear Mr. Griles:

Enclosed are the analytical results for sample(s) received by the laboratory on March 31, 2021. The results relate only to the samples included in this report. Results reported herein conform to the applicable TNI/NELAC Standards and the laboratory's Quality Manual, where applicable, unless otherwise noted in the body of the report.

The test results provided in this final report were generated by each of the following laboratories within the Pace Network:

- Pace Analytical Services - Indianapolis

Revised report. This report replaces the original dated 4/14/21. The report has been revised to update sample IDs on samples 50283627-006, -014, and -022. -omd4/28/21

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Olivia Deck
olivia.deck@pacelabs.com
(317)228-3102
Project Manager

Enclosures

cc: Will Stephens, Arcadis
Jesse Wright, Arcadis U.S., Inc.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

CERTIFICATIONS

Project: RACER Kokomo
Pace Project No.: 50283627

Pace Analytical Services Indianapolis
7726 Moller Road, Indianapolis, IN 46268
Illinois Accreditation #: 200074
Indiana Drinking Water Laboratory #: C-49-06
Kansas/TNI Certification #: E-10177
Kentucky UST Agency Interest #: 80226
Kentucky WW Laboratory ID #: 98019
Michigan Drinking Water Laboratory #9050
Ohio VAP Certified Laboratory #: CL0065
Oklahoma Laboratory #: 9204
Texas Certification #: T104704355
Wisconsin Laboratory #: 999788130
USDA Soil Permit #: P330-19-00257

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE SUMMARY

Project: RACER Kokomo
Pace Project No.: 50283627

Lab ID	Sample ID	Matrix	Date Collected	Date Received
50283627001	MW-0501-S2 (032921)	Water	03/29/21 12:57	03/31/21 12:50
50283627002	MW-0501-S1 (032921)	Water	03/29/21 13:20	03/31/21 12:50
50283627003	MW-1504-S1 (032921)	Water	03/29/21 13:46	03/31/21 12:50
50283627004	MW-1502-S1 (032921)	Water	03/29/21 13:53	03/31/21 12:50
50283627005	MW-1501-S1 (032921)	Water	03/29/21 14:01	03/31/21 12:50
50283627006	MW-0101-S1U(032921)	Water	03/29/21 14:07	03/31/21 12:50
50283627007	MW-0509-S1 (032921)	Water	03/29/21 14:14	03/31/21 12:50
50283627008	MW-1507-S1 (032921)	Water	03/29/21 14:23	03/31/21 12:50
50283627009	MW-0622-S1 (032921)	Water	03/29/21 14:34	03/31/21 12:50
50283627010	MW-0622-S2 (032921)	Water	03/29/21 14:47	03/31/21 12:50
50283627011	MW-0623-S1 (032921)	Water	03/29/21 14:57	03/31/21 12:50
50283627012	MW-0620-S1 (032921)	Water	03/29/21 15:09	03/31/21 12:50
50283627013	MW-0619-S1 (032921)	Water	03/29/21 15:17	03/31/21 12:50
50283627014	MW-0102-S1U(032921)	Water	03/29/21 15:26	03/31/21 12:50
50283627015	MW-0621-S1 (032921)	Water	03/29/21 15:33	03/31/21 12:50
50283627016	MW-0605-S2 (032921)	Water	03/29/21 15:41	03/31/21 12:50
50283627017	MW-0605-S1 (032921)	Water	03/29/21 15:48	03/31/21 12:50
50283627018	MW-0505-S1 (032921)	Water	03/29/21 15:57	03/31/21 12:50
50283627019	MW-0505-S2 (032921)	Water	03/29/21 16:03	03/31/21 12:50
50283627020	MW-0517-S1 (032921)	Water	03/29/21 16:11	03/31/21 12:50
50283627021	MW-0502-S1 (032921)	Water	03/29/21 16:24	03/31/21 12:50
50283627022	MW-0103-S1U(032921)	Water	03/29/21 16:30	03/31/21 12:50
50283627023	MW-0504-S2 (032921)	Water	03/29/21 16:41	03/31/21 12:50
50283627024	MW-0504-S1 (032921)	Water	03/29/21 16:47	03/31/21 12:50
50283627025	DUP-1 (032921)	Water	03/29/21 08:00	03/31/21 12:50
50283627026	DUP-2 (032921)	Water	03/29/21 08:00	03/31/21 12:50
50283627027	DUP-3 (032921)	Water	03/29/21 08:00	03/31/21 12:50
50283627028	WASTE DRUM (032921)	Water	03/29/21 17:00	03/31/21 12:50
50283627029	EB-1 (032921)	Water	03/29/21 17:15	03/31/21 12:50
50283627030	EB-2 (032921)	Water	03/29/21 17:05	03/31/21 12:50
50283627031	EB-3 (032921)	Water	03/29/21 17:20	03/31/21 12:50
50283627032	FB-1 (032921)	Water	03/29/21 17:07	03/31/21 12:50
50283627033	FB-2 (032921)	Water	03/29/21 17:00	03/31/21 12:50
50283627034	TRIP BLANK	Water	03/29/21 08:00	03/31/21 12:50

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE ANALYTE COUNT

Project: RACER Kokomo
Pace Project No.: 50283627

Lab ID	Sample ID	Method	Analysts	Analytes Reported	Laboratory
50283627001	MW-0501-S2 (032921)	EPA 8260	ZAH	51	PASI-I
50283627002	MW-0501-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627003	MW-1504-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627004	MW-1502-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627005	MW-1501-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627006	MW-0101-S1U(032921)	EPA 8260	ZAH	51	PASI-I
50283627007	MW-0509-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627008	MW-1507-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627009	MW-0622-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627010	MW-0622-S2 (032921)	EPA 8260	ZAH	51	PASI-I
50283627011	MW-0623-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627012	MW-0620-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627013	MW-0619-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627014	MW-0102-S1U(032921)	EPA 8260	ZAH	51	PASI-I
50283627015	MW-0621-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627016	MW-0605-S2 (032921)	EPA 8260	ZAH	51	PASI-I
50283627017	MW-0605-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627018	MW-0505-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627019	MW-0505-S2 (032921)	EPA 8260	ZAH	51	PASI-I
50283627020	MW-0517-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627021	MW-0502-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627022	MW-0103-S1U(032921)	EPA 8260	ZAH	51	PASI-I
50283627023	MW-0504-S2 (032921)	EPA 8260	ZAH	51	PASI-I
50283627024	MW-0504-S1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627025	DUP-1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627026	DUP-2 (032921)	EPA 8260	ZAH	51	PASI-I
50283627027	DUP-3 (032921)	EPA 8260	ZAH	51	PASI-I
50283627028	WASTE DRUM (032921)	EPA 8260	ZAH	51	PASI-I
50283627029	EB-1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627030	EB-2 (032921)	EPA 8260	ZAH	51	PASI-I
50283627031	EB-3 (032921)	EPA 8260	ZAH	51	PASI-I
50283627032	FB-1 (032921)	EPA 8260	ZAH	51	PASI-I
50283627033	FB-2 (032921)	EPA 8260	ZAH	51	PASI-I
50283627034	TRIP BLANK	EPA 8260	ZAH	51	PASI-I

PASI-I = Pace Analytical Services - Indianapolis

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SUMMARY OF DETECTION

Project: RACER Kokomo
Pace Project No.: 50283627

Lab Sample ID / Method	Client Sample ID / Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
50283627001	**MW-0501-S2 (032921)**					
EPA 8260	Acetone	31.2J	ug/L	100	04/09/21 11:00	
50283627002	**MW-0501-S1 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	2.3J	ug/L	5.0	04/09/21 23:59	
50283627003	**MW-1504-S1 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	2150	ug/L	50.0	04/09/21 17:53	
EPA 8260	trans-1,2-Dichloroethene	14.5J	ug/L	50.0	04/09/21 17:53	
EPA 8260	Methylene Chloride	11.4J	ug/L	50.0	04/09/21 17:53	B
EPA 8260	Trichloroethene	5310	ug/L	500	04/09/21 18:25	
EPA 8260	Vinyl chloride	193	ug/L	20.0	04/09/21 17:53	
50283627004	**MW-1502-S1 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	23.3	ug/L	5.0	04/09/21 19:13	
EPA 8260	Vinyl chloride	6.5	ug/L	2.0	04/09/21 19:13	
50283627005	**MW-1501-S1 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	272	ug/L	50.0	04/09/21 19:44	
EPA 8260	trans-1,2-Dichloroethene	21.4J	ug/L	50.0	04/09/21 19:44	
EPA 8260	Methylene Chloride	10J	ug/L	50.0	04/09/21 19:44	
EPA 8260	Trichloroethene	264	ug/L	50.0	04/09/21 19:44	
50283627006	**MW-0101-S1U(032921)**					
EPA 8260	Trichloroethene	7.9	ug/L	5.0	04/09/21 20:16	
50283627008	**MW-1507-S1 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	155	ug/L	5.0	04/09/21 21:20	
EPA 8260	trans-1,2-Dichloroethene	10.8	ug/L	5.0	04/09/21 21:20	
EPA 8260	Trichloroethene	469	ug/L	50.0	04/12/21 11:59	
50283627009	**MW-0622-S1 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	1290	ug/L	125	04/09/21 21:52	
EPA 8260	trans-1,2-Dichloroethene	15.9J	ug/L	125	04/09/21 21:52	
EPA 8260	Methylene Chloride	31.9J	ug/L	125	04/09/21 21:52	
EPA 8260	Trichloroethene	26100	ug/L	2500	04/09/21 22:24	
50283627012	**MW-0620-S1 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	10J	ug/L	50.0	04/09/21 18:41	
EPA 8260	Methylene Chloride	9.5J	ug/L	50.0	04/09/21 18:41	
EPA 8260	Trichloroethene	1750	ug/L	50.0	04/09/21 18:41	
50283627013	**MW-0619-S1 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	21.6	ug/L	5.0	04/12/21 14:07	
EPA 8260	trans-1,2-Dichloroethene	1.1J	ug/L	5.0	04/12/21 14:07	
EPA 8260	Trichloroethene	6.1	ug/L	5.0	04/12/21 14:07	
EPA 8260	Vinyl chloride	1.5J	ug/L	2.0	04/12/21 14:07	
50283627014	**MW-0102-S1U(032921)**					
EPA 8260	cis-1,2-Dichloroethene	2040	ug/L	250	04/09/21 19:28	
EPA 8260	trans-1,2-Dichloroethene	209J	ug/L	250	04/09/21 19:28	
EPA 8260	Methylene Chloride	63.2J	ug/L	250	04/09/21 19:28	B

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SUMMARY OF DETECTION

Project: RACER Kokomo
Pace Project No.: 50283627

Lab Sample ID / Method	Client Sample ID / Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
50283627014	**MW-0102-S1U(032921)**					
EPA 8260	Trichloroethene	6680	ug/L	250	04/09/21 19:28	
50283627015	**MW-0621-S1 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	295	ug/L	5.0	04/09/21 20:00	
EPA 8260	trans-1,2-Dichloroethene	36.9	ug/L	5.0	04/09/21 20:00	
EPA 8260	Trichloroethene	1320	ug/L	25.0	04/09/21 20:32	
50283627016	**MW-0605-S2 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	5.6	ug/L	5.0	04/09/21 21:04	
50283627017	**MW-0605-S1 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	10.3	ug/L	5.0	04/09/21 21:36	
EPA 8260	trans-1,2-Dichloroethene	1.1J	ug/L	5.0	04/09/21 21:36	
EPA 8260	Trichloroethene	304	ug/L	125	04/09/21 22:08	
50283627018	**MW-0505-S1 (032921)**					
EPA 8260	cis-1,2-Dichloroethene	2.6J	ug/L	5.0	04/09/21 22:40	
50283627020	**MW-0517-S1 (032921)**					
EPA 8260	Benzene	1.2J	ug/L	5.0	04/10/21 04:14	
EPA 8260	1,1-Dichloroethane	3.7J	ug/L	5.0	04/10/21 04:14	
EPA 8260	1,1-Dichloroethene	3.5J	ug/L	5.0	04/10/21 04:14	
EPA 8260	cis-1,2-Dichloroethene	776	ug/L	50.0	04/10/21 04:46	
EPA 8260	trans-1,2-Dichloroethene	120	ug/L	5.0	04/10/21 04:14	
EPA 8260	Trichloroethene	4150	ug/L	500	04/12/21 12:15	
EPA 8260	Vinyl chloride	1.3J	ug/L	2.0	04/10/21 04:14	
50283627021	**MW-0502-S1 (032921)**					
EPA 8260	Trichloroethene	0.64J	ug/L	5.0	04/10/21 05:18	
50283627022	**MW-0103-S1U(032921)**					
EPA 8260	1,1-Dichloroethane	6.4	ug/L	5.0	04/10/21 05:50	
EPA 8260	1,1-Dichloroethene	11.5	ug/L	5.0	04/10/21 05:50	
EPA 8260	cis-1,2-Dichloroethene	1070	ug/L	500	04/12/21 12:31	
EPA 8260	trans-1,2-Dichloroethene	37.4	ug/L	5.0	04/10/21 05:50	
EPA 8260	Trichloroethene	6870	ug/L	500	04/12/21 12:31	
EPA 8260	Vinyl chloride	55.0	ug/L	2.0	04/10/21 05:50	
50283627023	**MW-0504-S2 (032921)**					
EPA 8260	1,1-Dichloroethene	2.4J	ug/L	5.0	04/10/21 06:22	
EPA 8260	cis-1,2-Dichloroethene	1290	ug/L	50.0	04/12/21 12:47	
EPA 8260	trans-1,2-Dichloroethene	40.8	ug/L	5.0	04/10/21 06:22	
EPA 8260	Trichloroethene	3.3J	ug/L	5.0	04/10/21 06:22	
50283627024	**MW-0504-S1 (032921)**					
EPA 8260	1,1-Dichloroethane	6.4	ug/L	5.0	04/10/21 06:54	
EPA 8260	1,1-Dichloroethene	3.2J	ug/L	5.0	04/10/21 06:54	
EPA 8260	cis-1,2-Dichloroethene	583	ug/L	125	04/10/21 07:25	
EPA 8260	trans-1,2-Dichloroethene	115	ug/L	5.0	04/10/21 06:54	
EPA 8260	Trichloroethene	2010	ug/L	125	04/10/21 07:25	
EPA 8260	Vinyl chloride	11.1	ug/L	2.0	04/10/21 06:54	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SUMMARY OF DETECTION

Project: RACER Kokomo
Pace Project No.: 50283627

Lab Sample ID / Method	Client Sample ID / Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
50283627025	**DUP-1 (032921)**					
EPA 8260	Cyclohexane	0.76J	ug/L	100	04/10/21 07:57	N2
50283627026	**DUP-2 (032921)**					
EPA 8260	1,1-Dichloroethene	8.8	ug/L	5.0	04/10/21 08:29	
EPA 8260	cis-1,2-Dichloroethene	1410	ug/L	500	04/12/21 13:19	
EPA 8260	trans-1,2-Dichloroethene	28.4	ug/L	5.0	04/10/21 08:29	
EPA 8260	Trichloroethene	15400	ug/L	500	04/12/21 13:19	
EPA 8260	Vinyl chloride	1.9J	ug/L	2.0	04/10/21 08:29	
50283627027	**DUP-3 (032921)**					
EPA 8260	Benzene	1.2J	ug/L	5.0	04/10/21 09:01	
EPA 8260	1,1-Dichloroethane	3.6J	ug/L	5.0	04/10/21 09:01	
EPA 8260	1,1-Dichloroethene	3.7J	ug/L	5.0	04/10/21 09:01	
EPA 8260	cis-1,2-Dichloroethene	890	ug/L	250	04/12/21 13:51	
EPA 8260	trans-1,2-Dichloroethene	119	ug/L	5.0	04/10/21 09:01	
EPA 8260	Trichloroethene	5260	ug/L	250	04/12/21 13:51	
EPA 8260	Vinyl chloride	1.4J	ug/L	2.0	04/10/21 09:01	
50283627028	**WASTE DRUM (032921)**					
EPA 8260	cis-1,2-Dichloroethene	172	ug/L	5.0	04/10/21 09:33	
EPA 8260	trans-1,2-Dichloroethene	10.9	ug/L	5.0	04/10/21 09:33	
EPA 8260	Trichloroethene	549	ug/L	50.0	04/12/21 13:03	
EPA 8260	Vinyl chloride	3.8	ug/L	2.0	04/10/21 09:33	
50283627029	**EB-1 (032921)**					
EPA 8260	Acetone	16.8J	ug/L	100	04/10/21 10:05	
EPA 8260	Trichloroethene	1.7J	ug/L	5.0	04/10/21 10:05	
50283627030	**EB-2 (032921)**					
EPA 8260	Acetone	13.2J	ug/L	100	04/10/21 10:37	
EPA 8260	Trichloroethene	0.89J	ug/L	5.0	04/10/21 10:37	
50283627031	**EB-3 (032921)**					
EPA 8260	Acetone	14.7J	ug/L	100	04/10/21 11:09	
EPA 8260	Trichloroethene	0.65J	ug/L	5.0	04/10/21 11:09	
50283627032	**FB-1 (032921)**					
EPA 8260	Acetone	17.3J	ug/L	100	04/10/21 11:41	
50283627033	**FB-2 (032921)**					
EPA 8260	Acetone	20.9J	ug/L	100	04/10/21 06:06	
50283627034	**TRIP BLANK**					
EPA 8260	Methylene Chloride	1.9J	ug/L	5.0	04/10/21 03:26	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0501-S2 (032921) **Lab ID: 50283627001** Collected: 03/29/21 12:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**31.2J**	ug/L	100	1		04/09/21 11:00	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 11:00	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 11:00	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 11:00	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 11:00	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 11:00	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 11:00	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 11:00	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 11:00	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 11:00	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 11:00	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 11:00	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 11:00	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 11:00	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 11:00	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 11:00	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:00	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:00	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:00	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 11:00	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 11:00	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 11:00	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 11:00	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 11:00	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 11:00	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 11:00	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 11:00	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 11:00	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 11:00	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 11:00	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 11:00	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 11:00	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 11:00	108-87-2	M1,N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 11:00	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 11:00	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 11:00	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 11:00	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 11:00	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 11:00	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 11:00	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 11:00	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 11:00	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 11:00	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 11:00	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 11:00	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 11:00	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0501-S2 (032921) **Lab ID: 50283627001** Collected: 03/29/21 12:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 11:00	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 11:00	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 11:00	1868-53-7	
4-Bromofluorobenzene (S)	102	%.	85-116	1		04/09/21 11:00	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 11:00	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0501-S1 (032921) **Lab ID: 50283627002** Collected: 03/29/21 13:20 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 23:59	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 23:59	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 23:59	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 23:59	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 23:59	74-83-9	R1
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 23:59	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 23:59	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 23:59	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 23:59	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 23:59	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 23:59	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 23:59	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 23:59	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 23:59	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 23:59	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 23:59	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:59	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:59	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:59	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 23:59	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:59	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:59	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:59	75-35-4	
cis-1,2-Dichloroethene	**2.3J**	ug/L	5.0	1		04/09/21 23:59	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:59	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 23:59	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:59	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:59	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 23:59	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 23:59	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 23:59	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 23:59	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 23:59	108-87-2	M1,N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 23:59	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 23:59	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 23:59	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 23:59	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 23:59	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 23:59	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 23:59	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:59	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:59	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:59	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 23:59	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 23:59	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 23:59	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0501-S1 (032921) **Lab ID: 50283627002** Collected: 03/29/21 13:20 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 23:59	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 23:59	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 23:59	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 23:59	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 23:59	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1504-S1 (032921) **Lab ID: 50283627003** Collected: 03/29/21 13:46 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	1000	10		04/09/21 17:53	67-64-1	
Benzene	ND	ug/L	50.0	10		04/09/21 17:53	71-43-2	
Bromodichloromethane	ND	ug/L	50.0	10		04/09/21 17:53	75-27-4	
Bromoform	ND	ug/L	50.0	10		04/09/21 17:53	75-25-2	
Bromomethane	ND	ug/L	50.0	10		04/09/21 17:53	74-83-9	
2-Butanone (MEK)	ND	ug/L	250	10		04/09/21 17:53	78-93-3	
Carbon disulfide	ND	ug/L	100	10		04/09/21 17:53	75-15-0	
Carbon tetrachloride	ND	ug/L	50.0	10		04/09/21 17:53	56-23-5	
Chlorobenzene	ND	ug/L	50.0	10		04/09/21 17:53	108-90-7	
Chloroethane	ND	ug/L	50.0	10		04/09/21 17:53	75-00-3	
Chloroform	ND	ug/L	50.0	10		04/09/21 17:53	67-66-3	
Chloromethane	ND	ug/L	50.0	10		04/09/21 17:53	74-87-3	
Cyclohexane	ND	ug/L	1000	10		04/09/21 17:53	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	100	10		04/09/21 17:53	96-12-8	
Dibromochloromethane	ND	ug/L	50.0	10		04/09/21 17:53	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	50.0	10		04/09/21 17:53	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 17:53	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 17:53	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 17:53	106-46-7	
Dichlorodifluoromethane	ND	ug/L	50.0	10		04/09/21 17:53	75-71-8	
1,1-Dichloroethane	ND	ug/L	50.0	10		04/09/21 17:53	75-34-3	
1,2-Dichloroethane	ND	ug/L	50.0	10		04/09/21 17:53	107-06-2	
1,1-Dichloroethene	ND	ug/L	50.0	10		04/09/21 17:53	75-35-4	
cis-1,2-Dichloroethene	**2150**	ug/L	50.0	10		04/09/21 17:53	156-59-2	
trans-1,2-Dichloroethene	**14.5J**	ug/L	50.0	10		04/09/21 17:53	156-60-5	
1,2-Dichloropropane	ND	ug/L	50.0	10		04/09/21 17:53	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 17:53	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 17:53	10061-02-6	
Ethylbenzene	ND	ug/L	50.0	10		04/09/21 17:53	100-41-4	
2-Hexanone	ND	ug/L	250	10		04/09/21 17:53	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	50.0	10		04/09/21 17:53	98-82-8	
Methyl acetate	ND	ug/L	500	10		04/09/21 17:53	79-20-9	N2
Methylcyclohexane	ND	ug/L	500	10		04/09/21 17:53	108-87-2	N2
Methylene Chloride	**11.4J**	ug/L	50.0	10		04/09/21 17:53	75-09-2	B
4-Methyl-2-pentanone (MIBK)	ND	ug/L	250	10		04/09/21 17:53	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	40.0	10		04/09/21 17:53	1634-04-4	
Styrene	ND	ug/L	50.0	10		04/09/21 17:53	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	50.0	10		04/09/21 17:53	79-34-5	
Tetrachloroethene	ND	ug/L	50.0	10		04/09/21 17:53	127-18-4	
Toluene	ND	ug/L	50.0	10		04/09/21 17:53	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	50.0	10		04/09/21 17:53	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	50.0	10		04/09/21 17:53	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	50.0	10		04/09/21 17:53	79-00-5	
Trichloroethene	**5310**	ug/L	500	100		04/09/21 18:25	79-01-6	
Trichlorofluoromethane	ND	ug/L	50.0	10		04/09/21 17:53	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	50.0	10		04/09/21 17:53	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1504-S1 (032921) **Lab ID: 50283627003** Collected: 03/29/21 13:46 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**193**	ug/L	20.0	10		04/09/21 17:53	75-01-4	
Xylene (Total)	ND	ug/L	100	10		04/09/21 17:53	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	10		04/09/21 17:53	1868-53-7	D4
4-Bromofluorobenzene (S)	100	%.	85-116	10		04/09/21 17:53	460-00-4	
Toluene-d8 (S)	100	%.	83-111	10		04/09/21 17:53	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1502-S1 (032921) **Lab ID: 50283627004** Collected: 03/29/21 13:53 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 19:13	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 19:13	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 19:13	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 19:13	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 19:13	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 19:13	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 19:13	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 19:13	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 19:13	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 19:13	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 19:13	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 19:13	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 19:13	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 19:13	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 19:13	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 19:13	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 19:13	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 19:13	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 19:13	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 19:13	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 19:13	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 19:13	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 19:13	75-35-4	
cis-1,2-Dichloroethene	**23.3**	ug/L	5.0	1		04/09/21 19:13	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 19:13	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 19:13	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 19:13	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 19:13	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 19:13	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 19:13	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 19:13	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 19:13	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 19:13	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 19:13	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 19:13	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 19:13	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 19:13	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 19:13	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 19:13	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 19:13	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 19:13	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 19:13	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 19:13	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 19:13	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 19:13	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 19:13	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1502-S1 (032921) **Lab ID: 50283627004** Collected: 03/29/21 13:53 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**6.5**	ug/L	2.0	1		04/09/21 19:13	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 19:13	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/09/21 19:13	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 19:13	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 19:13	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1501-S1 (032921) **Lab ID: 50283627005** Collected: 03/29/21 14:01 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	1000	10		04/09/21 19:44	67-64-1	
Benzene	ND	ug/L	50.0	10		04/09/21 19:44	71-43-2	
Bromodichloromethane	ND	ug/L	50.0	10		04/09/21 19:44	75-27-4	
Bromoform	ND	ug/L	50.0	10		04/09/21 19:44	75-25-2	
Bromomethane	ND	ug/L	50.0	10		04/09/21 19:44	74-83-9	
2-Butanone (MEK)	ND	ug/L	250	10		04/09/21 19:44	78-93-3	
Carbon disulfide	ND	ug/L	100	10		04/09/21 19:44	75-15-0	
Carbon tetrachloride	ND	ug/L	50.0	10		04/09/21 19:44	56-23-5	
Chlorobenzene	ND	ug/L	50.0	10		04/09/21 19:44	108-90-7	
Chloroethane	ND	ug/L	50.0	10		04/09/21 19:44	75-00-3	
Chloroform	ND	ug/L	50.0	10		04/09/21 19:44	67-66-3	
Chloromethane	ND	ug/L	50.0	10		04/09/21 19:44	74-87-3	
Cyclohexane	ND	ug/L	1000	10		04/09/21 19:44	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	100	10		04/09/21 19:44	96-12-8	
Dibromochloromethane	ND	ug/L	50.0	10		04/09/21 19:44	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	50.0	10		04/09/21 19:44	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 19:44	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 19:44	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 19:44	106-46-7	
Dichlorodifluoromethane	ND	ug/L	50.0	10		04/09/21 19:44	75-71-8	
1,1-Dichloroethane	ND	ug/L	50.0	10		04/09/21 19:44	75-34-3	
1,2-Dichloroethane	ND	ug/L	50.0	10		04/09/21 19:44	107-06-2	
1,1-Dichloroethene	ND	ug/L	50.0	10		04/09/21 19:44	75-35-4	
cis-1,2-Dichloroethene	**272**	ug/L	50.0	10		04/09/21 19:44	156-59-2	
trans-1,2-Dichloroethene	**21.4J**	ug/L	50.0	10		04/09/21 19:44	156-60-5	
1,2-Dichloropropane	ND	ug/L	50.0	10		04/09/21 19:44	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 19:44	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 19:44	10061-02-6	
Ethylbenzene	ND	ug/L	50.0	10		04/09/21 19:44	100-41-4	
2-Hexanone	ND	ug/L	250	10		04/09/21 19:44	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	50.0	10		04/09/21 19:44	98-82-8	
Methyl acetate	ND	ug/L	500	10		04/09/21 19:44	79-20-9	N2
Methylcyclohexane	ND	ug/L	500	10		04/09/21 19:44	108-87-2	N2
Methylene Chloride	**10J**	ug/L	50.0	10		04/09/21 19:44	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	250	10		04/09/21 19:44	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	40.0	10		04/09/21 19:44	1634-04-4	
Styrene	ND	ug/L	50.0	10		04/09/21 19:44	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	50.0	10		04/09/21 19:44	79-34-5	
Tetrachloroethene	ND	ug/L	50.0	10		04/09/21 19:44	127-18-4	
Toluene	ND	ug/L	50.0	10		04/09/21 19:44	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	50.0	10		04/09/21 19:44	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	50.0	10		04/09/21 19:44	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	50.0	10		04/09/21 19:44	79-00-5	
Trichloroethene	**264**	ug/L	50.0	10		04/09/21 19:44	79-01-6	
Trichlorofluoromethane	ND	ug/L	50.0	10		04/09/21 19:44	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	50.0	10		04/09/21 19:44	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1501-S1 (032921) **Lab ID: 50283627005** Collected: 03/29/21 14:01 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	20.0	10		04/09/21 19:44	75-01-4	
Xylene (Total)	ND	ug/L	100	10		04/09/21 19:44	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	10		04/09/21 19:44	1868-53-7	D4
4-Bromofluorobenzene (S)	101	%.	85-116	10		04/09/21 19:44	460-00-4	
Toluene-d8 (S)	99	%.	83-111	10		04/09/21 19:44	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0101-S1U(032921) **Lab ID: 50283627006** Collected: 03/29/21 14:07 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 20:16	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 20:16	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 20:16	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 20:16	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 20:16	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 20:16	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 20:16	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 20:16	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 20:16	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 20:16	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 20:16	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 20:16	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 20:16	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 20:16	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 20:16	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 20:16	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:16	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:16	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:16	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 20:16	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:16	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:16	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:16	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:16	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:16	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 20:16	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:16	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:16	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 20:16	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 20:16	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 20:16	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 20:16	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 20:16	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 20:16	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 20:16	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 20:16	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 20:16	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 20:16	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 20:16	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 20:16	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:16	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:16	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:16	79-00-5	
Trichloroethene	**7.9**	ug/L	5.0	1		04/09/21 20:16	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 20:16	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 20:16	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0101-S1U(032921) **Lab ID: 50283627006** Collected: 03/29/21 14:07 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 20:16	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 20:16	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 20:16	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 20:16	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 20:16	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0509-S1 (032921) **Lab ID: 50283627007** Collected: 03/29/21 14:14 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 20:48	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 20:48	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 20:48	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 20:48	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 20:48	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 20:48	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 20:48	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 20:48	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 20:48	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 20:48	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 20:48	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 20:48	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 20:48	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 20:48	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 20:48	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 20:48	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:48	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:48	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:48	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 20:48	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:48	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:48	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:48	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:48	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:48	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 20:48	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:48	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:48	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 20:48	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 20:48	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 20:48	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 20:48	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 20:48	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 20:48	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 20:48	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 20:48	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 20:48	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 20:48	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 20:48	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 20:48	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:48	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:48	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:48	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 20:48	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 20:48	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 20:48	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0509-S1 (032921) **Lab ID: 50283627007** Collected: 03/29/21 14:14 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 20:48	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 20:48	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/09/21 20:48	1868-53-7	
4-Bromofluorobenzene (S)	102	%.	85-116	1		04/09/21 20:48	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/09/21 20:48	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1507-S1 (032921) **Lab ID: 50283627008** Collected: 03/29/21 14:23 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 21:20	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 21:20	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 21:20	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 21:20	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 21:20	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 21:20	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 21:20	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 21:20	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 21:20	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 21:20	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 21:20	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 21:20	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 21:20	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 21:20	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 21:20	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 21:20	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:20	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:20	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:20	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 21:20	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:20	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:20	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 21:20	75-35-4	
cis-1,2-Dichloroethene	**155**	ug/L	5.0	1		04/09/21 21:20	156-59-2	
trans-1,2-Dichloroethene	**10.8**	ug/L	5.0	1		04/09/21 21:20	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 21:20	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:20	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:20	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 21:20	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 21:20	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 21:20	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 21:20	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 21:20	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 21:20	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 21:20	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 21:20	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 21:20	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 21:20	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 21:20	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 21:20	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:20	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:20	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:20	79-00-5	
Trichloroethene	**469**	ug/L	50.0	10		04/12/21 11:59	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 21:20	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 21:20	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-1507-S1 (032921) **Lab ID: 50283627008** Collected: 03/29/21 14:23 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 21:20	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 21:20	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/09/21 21:20	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 21:20	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 21:20	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0622-S1 (032921) **Lab ID: 50283627009** Collected: 03/29/21 14:34 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	2500	25		04/09/21 21:52	67-64-1	
Benzene	ND	ug/L	125	25		04/09/21 21:52	71-43-2	
Bromodichloromethane	ND	ug/L	125	25		04/09/21 21:52	75-27-4	
Bromoform	ND	ug/L	125	25		04/09/21 21:52	75-25-2	
Bromomethane	ND	ug/L	125	25		04/09/21 21:52	74-83-9	
2-Butanone (MEK)	ND	ug/L	625	25		04/09/21 21:52	78-93-3	
Carbon disulfide	ND	ug/L	250	25		04/09/21 21:52	75-15-0	
Carbon tetrachloride	ND	ug/L	125	25		04/09/21 21:52	56-23-5	
Chlorobenzene	ND	ug/L	125	25		04/09/21 21:52	108-90-7	
Chloroethane	ND	ug/L	125	25		04/09/21 21:52	75-00-3	
Chloroform	ND	ug/L	125	25		04/09/21 21:52	67-66-3	
Chloromethane	ND	ug/L	125	25		04/09/21 21:52	74-87-3	
Cyclohexane	ND	ug/L	2500	25		04/09/21 21:52	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	250	25		04/09/21 21:52	96-12-8	
Dibromochloromethane	ND	ug/L	125	25		04/09/21 21:52	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	125	25		04/09/21 21:52	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	125	25		04/09/21 21:52	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	125	25		04/09/21 21:52	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	125	25		04/09/21 21:52	106-46-7	
Dichlorodifluoromethane	ND	ug/L	125	25		04/09/21 21:52	75-71-8	
1,1-Dichloroethane	ND	ug/L	125	25		04/09/21 21:52	75-34-3	
1,2-Dichloroethane	ND	ug/L	125	25		04/09/21 21:52	107-06-2	
1,1-Dichloroethene	ND	ug/L	125	25		04/09/21 21:52	75-35-4	
cis-1,2-Dichloroethene	**1290**	ug/L	125	25		04/09/21 21:52	156-59-2	
trans-1,2-Dichloroethene	**15.9J**	ug/L	125	25		04/09/21 21:52	156-60-5	
1,2-Dichloropropane	ND	ug/L	125	25		04/09/21 21:52	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	125	25		04/09/21 21:52	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	125	25		04/09/21 21:52	10061-02-6	
Ethylbenzene	ND	ug/L	125	25		04/09/21 21:52	100-41-4	
2-Hexanone	ND	ug/L	625	25		04/09/21 21:52	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	125	25		04/09/21 21:52	98-82-8	
Methyl acetate	ND	ug/L	1250	25		04/09/21 21:52	79-20-9	N2
Methylcyclohexane	ND	ug/L	1250	25		04/09/21 21:52	108-87-2	N2
Methylene Chloride	**31.9J**	ug/L	125	25		04/09/21 21:52	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	625	25		04/09/21 21:52	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	100	25		04/09/21 21:52	1634-04-4	
Styrene	ND	ug/L	125	25		04/09/21 21:52	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	125	25		04/09/21 21:52	79-34-5	
Tetrachloroethene	ND	ug/L	125	25		04/09/21 21:52	127-18-4	
Toluene	ND	ug/L	125	25		04/09/21 21:52	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	125	25		04/09/21 21:52	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	125	25		04/09/21 21:52	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	125	25		04/09/21 21:52	79-00-5	
Trichloroethene	**26100**	ug/L	2500	500		04/09/21 22:24	79-01-6	
Trichlorofluoromethane	ND	ug/L	125	25		04/09/21 21:52	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	125	25		04/09/21 21:52	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0622-S1 (032921) **Lab ID: 50283627009** Collected: 03/29/21 14:34 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	50.0	25		04/09/21 21:52	75-01-4	
Xylene (Total)	ND	ug/L	250	25		04/09/21 21:52	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	25		04/09/21 21:52	1868-53-7	D4
4-Bromofluorobenzene (S)	101	%.	85-116	25		04/09/21 21:52	460-00-4	
Toluene-d8 (S)	98	%.	83-111	25		04/09/21 21:52	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0622-S2 (032921) **Lab ID: 50283627010** Collected: 03/29/21 14:47 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 22:55	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 22:55	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 22:55	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 22:55	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 22:55	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 22:55	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 22:55	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 22:55	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 22:55	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 22:55	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 22:55	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 22:55	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 22:55	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 22:55	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 22:55	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 22:55	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:55	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:55	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:55	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 22:55	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 22:55	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 22:55	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 22:55	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 22:55	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 22:55	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 22:55	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 22:55	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 22:55	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 22:55	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 22:55	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 22:55	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 22:55	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 22:55	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 22:55	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 22:55	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 22:55	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 22:55	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 22:55	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 22:55	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 22:55	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:55	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 22:55	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 22:55	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 22:55	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 22:55	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 22:55	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0622-S2 (032921) **Lab ID: 50283627010** Collected: 03/29/21 14:47 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 22:55	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 22:55	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 22:55	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 22:55	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/09/21 22:55	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0623-S1 (032921) **Lab ID: 50283627011** Collected: 03/29/21 14:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 23:27	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 23:27	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 23:27	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 23:27	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 23:27	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 23:27	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 23:27	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 23:27	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 23:27	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 23:27	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 23:27	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 23:27	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 23:27	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 23:27	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 23:27	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 23:27	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:27	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:27	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:27	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 23:27	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:27	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:27	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:27	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:27	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:27	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 23:27	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:27	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:27	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 23:27	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 23:27	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 23:27	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 23:27	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 23:27	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 23:27	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 23:27	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 23:27	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 23:27	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 23:27	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 23:27	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 23:27	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:27	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:27	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:27	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 23:27	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 23:27	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 23:27	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0623-S1 (032921) **Lab ID: 50283627011** Collected: 03/29/21 14:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 23:27	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 23:27	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 23:27	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 23:27	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/09/21 23:27	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0620-S1 (032921) **Lab ID: 50283627012** Collected: 03/29/21 15:09 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	1000	10		04/09/21 18:41	67-64-1	
Benzene	ND	ug/L	50.0	10		04/09/21 18:41	71-43-2	
Bromodichloromethane	ND	ug/L	50.0	10		04/09/21 18:41	75-27-4	
Bromoform	ND	ug/L	50.0	10		04/09/21 18:41	75-25-2	
Bromomethane	ND	ug/L	50.0	10		04/09/21 18:41	74-83-9	
2-Butanone (MEK)	ND	ug/L	250	10		04/09/21 18:41	78-93-3	
Carbon disulfide	ND	ug/L	100	10		04/09/21 18:41	75-15-0	
Carbon tetrachloride	ND	ug/L	50.0	10		04/09/21 18:41	56-23-5	
Chlorobenzene	ND	ug/L	50.0	10		04/09/21 18:41	108-90-7	
Chloroethane	ND	ug/L	50.0	10		04/09/21 18:41	75-00-3	
Chloroform	ND	ug/L	50.0	10		04/09/21 18:41	67-66-3	
Chloromethane	ND	ug/L	50.0	10		04/09/21 18:41	74-87-3	
Cyclohexane	ND	ug/L	1000	10		04/09/21 18:41	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	100	10		04/09/21 18:41	96-12-8	
Dibromochloromethane	ND	ug/L	50.0	10		04/09/21 18:41	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	50.0	10		04/09/21 18:41	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 18:41	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 18:41	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	50.0	10		04/09/21 18:41	106-46-7	
Dichlorodifluoromethane	ND	ug/L	50.0	10		04/09/21 18:41	75-71-8	
1,1-Dichloroethane	ND	ug/L	50.0	10		04/09/21 18:41	75-34-3	
1,2-Dichloroethane	ND	ug/L	50.0	10		04/09/21 18:41	107-06-2	
1,1-Dichloroethene	ND	ug/L	50.0	10		04/09/21 18:41	75-35-4	
cis-1,2-Dichloroethene	**10J**	ug/L	50.0	10		04/09/21 18:41	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	50.0	10		04/09/21 18:41	156-60-5	
1,2-Dichloropropane	ND	ug/L	50.0	10		04/09/21 18:41	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 18:41	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	50.0	10		04/09/21 18:41	10061-02-6	
Ethylbenzene	ND	ug/L	50.0	10		04/09/21 18:41	100-41-4	
2-Hexanone	ND	ug/L	250	10		04/09/21 18:41	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	50.0	10		04/09/21 18:41	98-82-8	
Methyl acetate	ND	ug/L	500	10		04/09/21 18:41	79-20-9	N2
Methylcyclohexane	ND	ug/L	500	10		04/09/21 18:41	108-87-2	N2
Methylene Chloride	**9.5J**	ug/L	50.0	10		04/09/21 18:41	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	250	10		04/09/21 18:41	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	40.0	10		04/09/21 18:41	1634-04-4	
Styrene	ND	ug/L	50.0	10		04/09/21 18:41	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	50.0	10		04/09/21 18:41	79-34-5	
Tetrachloroethene	ND	ug/L	50.0	10		04/09/21 18:41	127-18-4	
Toluene	ND	ug/L	50.0	10		04/09/21 18:41	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	50.0	10		04/09/21 18:41	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	50.0	10		04/09/21 18:41	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	50.0	10		04/09/21 18:41	79-00-5	
Trichloroethene	**1750**	ug/L	50.0	10		04/09/21 18:41	79-01-6	
Trichlorofluoromethane	ND	ug/L	50.0	10		04/09/21 18:41	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	50.0	10		04/09/21 18:41	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0620-S1 (032921) **Lab ID: 50283627012** Collected: 03/29/21 15:09 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	20.0	10		04/09/21 18:41	75-01-4	
Xylene (Total)	ND	ug/L	100	10		04/09/21 18:41	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	95	%.	75-120	10		04/09/21 18:41	1868-53-7	D4
4-Bromofluorobenzene (S)	102	%.	85-116	10		04/09/21 18:41	460-00-4	
Toluene-d8 (S)	99	%.	83-111	10		04/09/21 18:41	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0619-S1 (032921) **Lab ID: 50283627013** Collected: 03/29/21 15:17 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/12/21 14:07	67-64-1	
Benzene	ND	ug/L	5.0	1		04/12/21 14:07	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/12/21 14:07	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/12/21 14:07	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/12/21 14:07	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/12/21 14:07	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/12/21 14:07	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/12/21 14:07	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/12/21 14:07	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/12/21 14:07	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/12/21 14:07	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/12/21 14:07	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/12/21 14:07	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/12/21 14:07	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/12/21 14:07	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/12/21 14:07	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/12/21 14:07	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/12/21 14:07	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/12/21 14:07	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/12/21 14:07	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/12/21 14:07	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/12/21 14:07	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/12/21 14:07	75-35-4	
cis-1,2-Dichloroethene	**21.6**	ug/L	5.0	1		04/12/21 14:07	156-59-2	
trans-1,2-Dichloroethene	**1.1J**	ug/L	5.0	1		04/12/21 14:07	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/12/21 14:07	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/12/21 14:07	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/12/21 14:07	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/12/21 14:07	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/12/21 14:07	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/12/21 14:07	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/12/21 14:07	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/12/21 14:07	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/12/21 14:07	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/12/21 14:07	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/12/21 14:07	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/12/21 14:07	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/12/21 14:07	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/12/21 14:07	127-18-4	
Toluene	ND	ug/L	5.0	1		04/12/21 14:07	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/12/21 14:07	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/12/21 14:07	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/12/21 14:07	79-00-5	
Trichloroethene	**6.1**	ug/L	5.0	1		04/12/21 14:07	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/12/21 14:07	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/12/21 14:07	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0619-S1 (032921) **Lab ID: 50283627013** Collected: 03/29/21 15:17 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**1.5J**	ug/L	2.0	1		04/12/21 14:07	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/12/21 14:07	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/12/21 14:07	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/12/21 14:07	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/12/21 14:07	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0102-S1U(032921) **Lab ID: 50283627014** Collected: 03/29/21 15:26 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	5000	50		04/09/21 19:28	67-64-1	
Benzene	ND	ug/L	250	50		04/09/21 19:28	71-43-2	
Bromodichloromethane	ND	ug/L	250	50		04/09/21 19:28	75-27-4	
Bromoform	ND	ug/L	250	50		04/09/21 19:28	75-25-2	
Bromomethane	ND	ug/L	250	50		04/09/21 19:28	74-83-9	
2-Butanone (MEK)	ND	ug/L	1250	50		04/09/21 19:28	78-93-3	
Carbon disulfide	ND	ug/L	500	50		04/09/21 19:28	75-15-0	
Carbon tetrachloride	ND	ug/L	250	50		04/09/21 19:28	56-23-5	
Chlorobenzene	ND	ug/L	250	50		04/09/21 19:28	108-90-7	
Chloroethane	ND	ug/L	250	50		04/09/21 19:28	75-00-3	
Chloroform	ND	ug/L	250	50		04/09/21 19:28	67-66-3	
Chloromethane	ND	ug/L	250	50		04/09/21 19:28	74-87-3	
Cyclohexane	ND	ug/L	5000	50		04/09/21 19:28	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	500	50		04/09/21 19:28	96-12-8	
Dibromochloromethane	ND	ug/L	250	50		04/09/21 19:28	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	250	50		04/09/21 19:28	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	250	50		04/09/21 19:28	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	250	50		04/09/21 19:28	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	250	50		04/09/21 19:28	106-46-7	
Dichlorodifluoromethane	ND	ug/L	250	50		04/09/21 19:28	75-71-8	
1,1-Dichloroethane	ND	ug/L	250	50		04/09/21 19:28	75-34-3	
1,2-Dichloroethane	ND	ug/L	250	50		04/09/21 19:28	107-06-2	
1,1-Dichloroethene	ND	ug/L	250	50		04/09/21 19:28	75-35-4	
cis-1,2-Dichloroethene	**2040**	ug/L	250	50		04/09/21 19:28	156-59-2	
trans-1,2-Dichloroethene	**209J**	ug/L	250	50		04/09/21 19:28	156-60-5	
1,2-Dichloropropane	ND	ug/L	250	50		04/09/21 19:28	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	250	50		04/09/21 19:28	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	250	50		04/09/21 19:28	10061-02-6	
Ethylbenzene	ND	ug/L	250	50		04/09/21 19:28	100-41-4	
2-Hexanone	ND	ug/L	1250	50		04/09/21 19:28	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	250	50		04/09/21 19:28	98-82-8	
Methyl acetate	ND	ug/L	2500	50		04/09/21 19:28	79-20-9	N2
Methylcyclohexane	ND	ug/L	2500	50		04/09/21 19:28	108-87-2	N2
Methylene Chloride	**63.2J**	ug/L	250	50		04/09/21 19:28	75-09-2	B
4-Methyl-2-pentanone (MIBK)	ND	ug/L	1250	50		04/09/21 19:28	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	200	50		04/09/21 19:28	1634-04-4	
Styrene	ND	ug/L	250	50		04/09/21 19:28	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	250	50		04/09/21 19:28	79-34-5	
Tetrachloroethene	ND	ug/L	250	50		04/09/21 19:28	127-18-4	
Toluene	ND	ug/L	250	50		04/09/21 19:28	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	250	50		04/09/21 19:28	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	250	50		04/09/21 19:28	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	250	50		04/09/21 19:28	79-00-5	
Trichloroethene	**6680**	ug/L	250	50		04/09/21 19:28	79-01-6	
Trichlorofluoromethane	ND	ug/L	250	50		04/09/21 19:28	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	250	50		04/09/21 19:28	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0102-S1U(032921) **Lab ID: 50283627014** Collected: 03/29/21 15:26 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	100	50		04/09/21 19:28	75-01-4	
Xylene (Total)	ND	ug/L	500	50		04/09/21 19:28	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	50		04/09/21 19:28	1868-53-7	D4
4-Bromofluorobenzene (S)	100	%.	85-116	50		04/09/21 19:28	460-00-4	
Toluene-d8 (S)	99	%.	83-111	50		04/09/21 19:28	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0621-S1 (032921) **Lab ID: 50283627015** Collected: 03/29/21 15:33 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 20:00	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 20:00	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 20:00	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 20:00	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 20:00	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 20:00	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 20:00	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 20:00	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 20:00	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 20:00	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 20:00	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 20:00	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 20:00	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 20:00	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 20:00	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 20:00	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:00	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:00	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:00	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 20:00	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:00	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 20:00	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 20:00	75-35-4	
cis-1,2-Dichloroethene	**295**	ug/L	5.0	1		04/09/21 20:00	156-59-2	
trans-1,2-Dichloroethene	**36.9**	ug/L	5.0	1		04/09/21 20:00	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 20:00	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:00	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 20:00	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 20:00	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 20:00	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 20:00	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 20:00	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 20:00	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 20:00	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 20:00	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 20:00	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 20:00	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 20:00	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 20:00	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 20:00	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 20:00	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:00	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 20:00	79-00-5	
Trichloroethene	**1320**	ug/L	25.0	5		04/09/21 20:32	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 20:00	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 20:00	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0621-S1 (032921) **Lab ID: 50283627015** Collected: 03/29/21 15:33 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 20:00	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 20:00	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/09/21 20:00	1868-53-7	
4-Bromofluorobenzene (S)	98	%.	85-116	1		04/09/21 20:00	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/09/21 20:00	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0605-S2 (032921) **Lab ID: 50283627016** Collected: 03/29/21 15:41 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 21:04	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 21:04	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 21:04	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 21:04	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 21:04	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 21:04	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 21:04	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 21:04	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 21:04	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 21:04	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 21:04	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 21:04	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 21:04	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 21:04	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 21:04	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 21:04	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:04	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:04	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:04	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 21:04	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:04	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:04	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 21:04	75-35-4	
cis-1,2-Dichloroethene	**5.6**	ug/L	5.0	1		04/09/21 21:04	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 21:04	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 21:04	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:04	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:04	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 21:04	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 21:04	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 21:04	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 21:04	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 21:04	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 21:04	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 21:04	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 21:04	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 21:04	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 21:04	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 21:04	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 21:04	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:04	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:04	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:04	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 21:04	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 21:04	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 21:04	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0605-S2 (032921) **Lab ID: 50283627016** Collected: 03/29/21 15:41 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 21:04	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 21:04	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	75-120	1		04/09/21 21:04	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 21:04	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/09/21 21:04	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0605-S1 (032921) **Lab ID: 50283627017** Collected: 03/29/21 15:48 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 21:36	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 21:36	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 21:36	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 21:36	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 21:36	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 21:36	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 21:36	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 21:36	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 21:36	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 21:36	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 21:36	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 21:36	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 21:36	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 21:36	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 21:36	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 21:36	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:36	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:36	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:36	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 21:36	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:36	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 21:36	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 21:36	75-35-4	
cis-1,2-Dichloroethene	**10.3**	ug/L	5.0	1		04/09/21 21:36	156-59-2	
trans-1,2-Dichloroethene	**1.1J**	ug/L	5.0	1		04/09/21 21:36	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 21:36	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:36	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 21:36	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 21:36	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 21:36	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 21:36	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 21:36	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 21:36	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 21:36	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 21:36	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 21:36	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 21:36	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 21:36	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 21:36	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 21:36	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 21:36	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:36	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 21:36	79-00-5	
Trichloroethene	**304**	ug/L	125	25		04/09/21 22:08	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 21:36	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 21:36	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0605-S1 (032921) **Lab ID: 50283627017** Collected: 03/29/21 15:48 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 21:36	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 21:36	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 21:36	1868-53-7	
4-Bromofluorobenzene (S)	102	%.	85-116	1		04/09/21 21:36	460-00-4	
Toluene-d8 (S)	101	%.	83-111	1		04/09/21 21:36	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0505-S1 (032921) **Lab ID: 50283627018** Collected: 03/29/21 15:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 22:40	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 22:40	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 22:40	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 22:40	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 22:40	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 22:40	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 22:40	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 22:40	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 22:40	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 22:40	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 22:40	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 22:40	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 22:40	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 22:40	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 22:40	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 22:40	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:40	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:40	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:40	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 22:40	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 22:40	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 22:40	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 22:40	75-35-4	
cis-1,2-Dichloroethene	**2.6J**	ug/L	5.0	1		04/09/21 22:40	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 22:40	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 22:40	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 22:40	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 22:40	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 22:40	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 22:40	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 22:40	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 22:40	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 22:40	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 22:40	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 22:40	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 22:40	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 22:40	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 22:40	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 22:40	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 22:40	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 22:40	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 22:40	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 22:40	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 22:40	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 22:40	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 22:40	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0505-S1 (032921) **Lab ID: 50283627018** Collected: 03/29/21 15:57 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 22:40	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 22:40	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 22:40	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/09/21 22:40	460-00-4	
Toluene-d8 (S)	101	%.	83-111	1		04/09/21 22:40	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0505-S2 (032921) **Lab ID: 50283627019** Collected: 03/29/21 16:03 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/09/21 23:11	67-64-1	
Benzene	ND	ug/L	5.0	1		04/09/21 23:11	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/09/21 23:11	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/09/21 23:11	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/09/21 23:11	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/09/21 23:11	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/09/21 23:11	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/09/21 23:11	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/09/21 23:11	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/09/21 23:11	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/09/21 23:11	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/09/21 23:11	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/09/21 23:11	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/09/21 23:11	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/09/21 23:11	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/09/21 23:11	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:11	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:11	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:11	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/09/21 23:11	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:11	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/09/21 23:11	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:11	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:11	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/09/21 23:11	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/09/21 23:11	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:11	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/09/21 23:11	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/09/21 23:11	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/09/21 23:11	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/09/21 23:11	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/09/21 23:11	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/09/21 23:11	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/09/21 23:11	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/09/21 23:11	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/09/21 23:11	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/09/21 23:11	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/09/21 23:11	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/09/21 23:11	127-18-4	
Toluene	ND	ug/L	5.0	1		04/09/21 23:11	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/09/21 23:11	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:11	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/09/21 23:11	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/09/21 23:11	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/09/21 23:11	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/09/21 23:11	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0505-S2 (032921) **Lab ID: 50283627019** Collected: 03/29/21 16:03 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/09/21 23:11	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/09/21 23:11	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/09/21 23:11	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/09/21 23:11	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/09/21 23:11	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0517-S1 (032921) **Lab ID: 50283627020** Collected: 03/29/21 16:11 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 04:14	67-64-1	
Benzene	**1.2J**	ug/L	5.0	1		04/10/21 04:14	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 04:14	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 04:14	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 04:14	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 04:14	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 04:14	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 04:14	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 04:14	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 04:14	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 04:14	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 04:14	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 04:14	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 04:14	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 04:14	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 04:14	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 04:14	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 04:14	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 04:14	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 04:14	75-71-8	
1,1-Dichloroethane	**3.7J**	ug/L	5.0	1		04/10/21 04:14	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 04:14	107-06-2	
1,1-Dichloroethene	**3.5J**	ug/L	5.0	1		04/10/21 04:14	75-35-4	
cis-1,2-Dichloroethene	**776**	ug/L	50.0	10		04/10/21 04:46	156-59-2	
trans-1,2-Dichloroethene	**120**	ug/L	5.0	1		04/10/21 04:14	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 04:14	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 04:14	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 04:14	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 04:14	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 04:14	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 04:14	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 04:14	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 04:14	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 04:14	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 04:14	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 04:14	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 04:14	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 04:14	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 04:14	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 04:14	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 04:14	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 04:14	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 04:14	79-00-5	
Trichloroethene	**4150**	ug/L	500	100		04/12/21 12:15	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 04:14	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 04:14	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0517-S1 (032921) **Lab ID: 50283627020** Collected: 03/29/21 16:11 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**1.3J**	ug/L	2.0	1		04/10/21 04:14	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 04:14	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/10/21 04:14	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 04:14	460-00-4	
Toluene-d8 (S)	101	%.	83-111	1		04/10/21 04:14	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0502-S1 (032921) **Lab ID: 50283627021** Collected: 03/29/21 16:24 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 05:18	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 05:18	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 05:18	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 05:18	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 05:18	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 05:18	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 05:18	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 05:18	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 05:18	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 05:18	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 05:18	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 05:18	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 05:18	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 05:18	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 05:18	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 05:18	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:18	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:18	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:18	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 05:18	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 05:18	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 05:18	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 05:18	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 05:18	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 05:18	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 05:18	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 05:18	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 05:18	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 05:18	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 05:18	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 05:18	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 05:18	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 05:18	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 05:18	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 05:18	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 05:18	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 05:18	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 05:18	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 05:18	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 05:18	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:18	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 05:18	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 05:18	79-00-5	
Trichloroethene	**0.64J**	ug/L	5.0	1		04/10/21 05:18	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 05:18	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 05:18	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0502-S1 (032921) **Lab ID: 50283627021** Collected: 03/29/21 16:24 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 05:18	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 05:18	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/10/21 05:18	1868-53-7	
4-Bromofluorobenzene (S)	99	%.	85-116	1		04/10/21 05:18	460-00-4	
Toluene-d8 (S)	97	%.	83-111	1		04/10/21 05:18	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0103-S1U(032921) **Lab ID: 50283627022** Collected: 03/29/21 16:30 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 05:50	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 05:50	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 05:50	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 05:50	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 05:50	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 05:50	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 05:50	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 05:50	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 05:50	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 05:50	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 05:50	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 05:50	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 05:50	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 05:50	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 05:50	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 05:50	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:50	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:50	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:50	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 05:50	75-71-8	
1,1-Dichloroethane	**6.4**	ug/L	5.0	1		04/10/21 05:50	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 05:50	107-06-2	
1,1-Dichloroethene	**11.5**	ug/L	5.0	1		04/10/21 05:50	75-35-4	
cis-1,2-Dichloroethene	**1070**	ug/L	500	100		04/12/21 12:31	156-59-2	
trans-1,2-Dichloroethene	**37.4**	ug/L	5.0	1		04/10/21 05:50	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 05:50	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 05:50	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 05:50	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 05:50	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 05:50	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 05:50	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 05:50	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 05:50	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 05:50	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 05:50	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 05:50	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 05:50	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 05:50	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 05:50	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 05:50	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 05:50	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 05:50	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 05:50	79-00-5	
Trichloroethene	**6870**	ug/L	500	100		04/12/21 12:31	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 05:50	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 05:50	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0103-S1U(032921) **Lab ID: 50283627022** Collected: 03/29/21 16:30 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**55.0**	ug/L	2.0	1		04/10/21 05:50	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 05:50	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 05:50	1868-53-7	
4-Bromofluorobenzene (S)	99	%.	85-116	1		04/10/21 05:50	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 05:50	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0504-S2 (032921) **Lab ID: 50283627023** Collected: 03/29/21 16:41 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 06:22	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 06:22	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 06:22	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 06:22	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 06:22	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 06:22	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 06:22	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 06:22	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 06:22	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 06:22	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 06:22	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 06:22	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 06:22	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 06:22	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 06:22	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 06:22	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:22	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:22	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:22	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 06:22	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 06:22	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 06:22	107-06-2	
1,1-Dichloroethene	**2.4J**	ug/L	5.0	1		04/10/21 06:22	75-35-4	
cis-1,2-Dichloroethene	**1290**	ug/L	50.0	10		04/12/21 12:47	156-59-2	
trans-1,2-Dichloroethene	**40.8**	ug/L	5.0	1		04/10/21 06:22	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 06:22	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:22	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:22	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 06:22	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 06:22	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 06:22	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 06:22	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 06:22	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 06:22	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 06:22	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 06:22	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 06:22	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 06:22	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 06:22	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 06:22	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:22	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:22	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:22	79-00-5	
Trichloroethene	**3.3J**	ug/L	5.0	1		04/10/21 06:22	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 06:22	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 06:22	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0504-S2 (032921) **Lab ID: 50283627023** Collected: 03/29/21 16:41 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 06:22	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 06:22	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 06:22	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 06:22	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/10/21 06:22	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0504-S1 (032921) **Lab ID: 50283627024** Collected: 03/29/21 16:47 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 06:54	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 06:54	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 06:54	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 06:54	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 06:54	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 06:54	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 06:54	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 06:54	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 06:54	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 06:54	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 06:54	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 06:54	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 06:54	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 06:54	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 06:54	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 06:54	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:54	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:54	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:54	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 06:54	75-71-8	
1,1-Dichloroethane	**6.4**	ug/L	5.0	1		04/10/21 06:54	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 06:54	107-06-2	
1,1-Dichloroethene	**3.2J**	ug/L	5.0	1		04/10/21 06:54	75-35-4	
cis-1,2-Dichloroethene	**583**	ug/L	125	25		04/10/21 07:25	156-59-2	
trans-1,2-Dichloroethene	**115**	ug/L	5.0	1		04/10/21 06:54	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 06:54	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:54	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:54	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 06:54	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 06:54	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 06:54	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 06:54	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 06:54	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 06:54	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 06:54	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 06:54	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 06:54	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 06:54	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 06:54	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 06:54	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:54	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:54	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:54	79-00-5	
Trichloroethene	**2010**	ug/L	125	25		04/10/21 07:25	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 06:54	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 06:54	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: MW-0504-S1 (032921) **Lab ID: 50283627024** Collected: 03/29/21 16:47 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**11.1**	ug/L	2.0	1		04/10/21 06:54	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 06:54	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/10/21 06:54	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/10/21 06:54	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/10/21 06:54	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-1 (032921) **Lab ID: 50283627025** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 07:57	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 07:57	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 07:57	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 07:57	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 07:57	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 07:57	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 07:57	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 07:57	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 07:57	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 07:57	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 07:57	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 07:57	74-87-3	
Cyclohexane	**0.76J**	ug/L	100	1		04/10/21 07:57	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 07:57	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 07:57	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 07:57	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 07:57	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 07:57	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 07:57	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 07:57	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 07:57	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 07:57	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 07:57	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 07:57	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 07:57	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 07:57	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 07:57	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 07:57	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 07:57	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 07:57	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 07:57	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 07:57	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 07:57	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 07:57	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 07:57	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 07:57	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 07:57	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 07:57	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 07:57	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 07:57	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 07:57	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 07:57	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 07:57	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/10/21 07:57	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 07:57	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 07:57	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-1 (032921) **Lab ID: 50283627025** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 07:57	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 07:57	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 07:57	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 07:57	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 07:57	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-2 (032921) **Lab ID: 50283627026** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 08:29	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 08:29	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 08:29	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 08:29	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 08:29	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 08:29	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 08:29	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 08:29	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 08:29	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 08:29	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 08:29	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 08:29	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 08:29	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 08:29	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 08:29	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 08:29	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 08:29	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 08:29	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 08:29	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 08:29	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 08:29	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 08:29	107-06-2	
1,1-Dichloroethene	**8.8**	ug/L	5.0	1		04/10/21 08:29	75-35-4	
cis-1,2-Dichloroethene	**1410**	ug/L	500	100		04/12/21 13:19	156-59-2	
trans-1,2-Dichloroethene	**28.4**	ug/L	5.0	1		04/10/21 08:29	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 08:29	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 08:29	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 08:29	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 08:29	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 08:29	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 08:29	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 08:29	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 08:29	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 08:29	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 08:29	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 08:29	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 08:29	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 08:29	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 08:29	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 08:29	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 08:29	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 08:29	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 08:29	79-00-5	
Trichloroethene	**15400**	ug/L	500	100		04/12/21 13:19	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 08:29	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 08:29	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-2 (032921) **Lab ID: 50283627026** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**1.9J**	ug/L	2.0	1		04/10/21 08:29	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 08:29	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 08:29	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/10/21 08:29	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 08:29	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-3 (032921) **Lab ID: 50283627027** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 09:01	67-64-1	
Benzene	**1.2J**	ug/L	5.0	1		04/10/21 09:01	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 09:01	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 09:01	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 09:01	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 09:01	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 09:01	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 09:01	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 09:01	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 09:01	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 09:01	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 09:01	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 09:01	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 09:01	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 09:01	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 09:01	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:01	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:01	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:01	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 09:01	75-71-8	
1,1-Dichloroethane	**3.6J**	ug/L	5.0	1		04/10/21 09:01	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 09:01	107-06-2	
1,1-Dichloroethene	**3.7J**	ug/L	5.0	1		04/10/21 09:01	75-35-4	
cis-1,2-Dichloroethene	**890**	ug/L	250	50		04/12/21 13:51	156-59-2	
trans-1,2-Dichloroethene	**119**	ug/L	5.0	1		04/10/21 09:01	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 09:01	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 09:01	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 09:01	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 09:01	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 09:01	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 09:01	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 09:01	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 09:01	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 09:01	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 09:01	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 09:01	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 09:01	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 09:01	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 09:01	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 09:01	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:01	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 09:01	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 09:01	79-00-5	
Trichloroethene	**5260**	ug/L	250	50		04/12/21 13:51	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 09:01	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 09:01	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: DUP-3 (032921) **Lab ID: 50283627027** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**1.4J**	ug/L	2.0	1		04/10/21 09:01	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 09:01	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/10/21 09:01	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/10/21 09:01	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/10/21 09:01	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: WASTE DRUM (032921) **Lab ID: 50283627028** Collected: 03/29/21 17:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 09:33	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 09:33	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 09:33	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 09:33	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 09:33	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 09:33	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 09:33	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 09:33	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 09:33	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 09:33	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 09:33	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 09:33	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 09:33	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 09:33	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 09:33	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 09:33	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:33	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:33	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:33	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 09:33	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 09:33	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 09:33	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 09:33	75-35-4	
cis-1,2-Dichloroethene	**172**	ug/L	5.0	1		04/10/21 09:33	156-59-2	
trans-1,2-Dichloroethene	**10.9**	ug/L	5.0	1		04/10/21 09:33	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 09:33	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 09:33	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 09:33	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 09:33	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 09:33	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 09:33	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 09:33	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 09:33	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 09:33	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 09:33	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 09:33	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 09:33	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 09:33	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 09:33	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 09:33	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 09:33	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 09:33	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 09:33	79-00-5	
Trichloroethene	**549**	ug/L	50.0	10		04/12/21 13:03	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 09:33	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 09:33	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: WASTE DRUM (032921) **Lab ID: 50283627028** Collected: 03/29/21 17:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	**3.8**	ug/L	2.0	1		04/10/21 09:33	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 09:33	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/10/21 09:33	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 09:33	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/10/21 09:33	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-1 (032921) **Lab ID: 50283627029** Collected: 03/29/21 17:15 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**16.8J**	ug/L	100	1		04/10/21 10:05	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 10:05	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 10:05	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 10:05	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 10:05	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 10:05	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 10:05	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 10:05	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 10:05	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 10:05	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 10:05	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 10:05	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 10:05	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 10:05	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 10:05	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 10:05	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:05	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:05	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:05	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 10:05	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 10:05	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 10:05	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:05	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:05	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:05	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 10:05	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 10:05	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 10:05	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 10:05	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 10:05	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 10:05	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 10:05	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 10:05	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 10:05	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 10:05	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 10:05	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 10:05	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 10:05	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 10:05	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 10:05	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:05	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 10:05	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 10:05	79-00-5	
Trichloroethene	**1.7J**	ug/L	5.0	1		04/10/21 10:05	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 10:05	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 10:05	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-1 (032921) **Lab ID: 50283627029** Collected: 03/29/21 17:15 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 10:05	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 10:05	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 10:05	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/10/21 10:05	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 10:05	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-2 (032921) **Lab ID: 50283627030** Collected: 03/29/21 17:05 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**13.2J**	ug/L	100	1		04/10/21 10:37	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 10:37	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 10:37	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 10:37	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 10:37	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 10:37	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 10:37	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 10:37	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 10:37	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 10:37	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 10:37	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 10:37	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 10:37	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 10:37	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 10:37	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 10:37	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:37	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:37	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:37	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 10:37	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 10:37	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 10:37	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:37	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:37	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 10:37	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 10:37	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 10:37	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 10:37	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 10:37	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 10:37	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 10:37	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 10:37	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 10:37	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 10:37	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 10:37	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 10:37	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 10:37	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 10:37	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 10:37	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 10:37	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 10:37	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 10:37	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 10:37	79-00-5	
Trichloroethene	**0.89J**	ug/L	5.0	1		04/10/21 10:37	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 10:37	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 10:37	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-2 (032921) **Lab ID: 50283627030** Collected: 03/29/21 17:05 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 10:37	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 10:37	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	75-120	1		04/10/21 10:37	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	85-116	1		04/10/21 10:37	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 10:37	2037-26-5	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-3 (032921) **Lab ID: 50283627031** Collected: 03/29/21 17:20 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**14.7J**	ug/L	100	1		04/10/21 11:09	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 11:09	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 11:09	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 11:09	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 11:09	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 11:09	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 11:09	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 11:09	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 11:09	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 11:09	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 11:09	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 11:09	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 11:09	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 11:09	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 11:09	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 11:09	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:09	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:09	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:09	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 11:09	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 11:09	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 11:09	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:09	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:09	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:09	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 11:09	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 11:09	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 11:09	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 11:09	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 11:09	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 11:09	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 11:09	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 11:09	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 11:09	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 11:09	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 11:09	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 11:09	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 11:09	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 11:09	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 11:09	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:09	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 11:09	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 11:09	79-00-5	
Trichloroethene	**0.65J**	ug/L	5.0	1		04/10/21 11:09	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 11:09	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 11:09	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: EB-3 (032921) **Lab ID: 50283627031** Collected: 03/29/21 17:20 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 11:09	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 11:09	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	75-120	1		04/10/21 11:09	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 11:09	460-00-4	
Toluene-d8 (S)	98	%.	83-111	1		04/10/21 11:09	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: FB-1 (032921) **Lab ID: 50283627032** Collected: 03/29/21 17:07 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**17.3J**	ug/L	100	1		04/10/21 11:41	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 11:41	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 11:41	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 11:41	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 11:41	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 11:41	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 11:41	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 11:41	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 11:41	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 11:41	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 11:41	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 11:41	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 11:41	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 11:41	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 11:41	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 11:41	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:41	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:41	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:41	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 11:41	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 11:41	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 11:41	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:41	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:41	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 11:41	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 11:41	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 11:41	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 11:41	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 11:41	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 11:41	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 11:41	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 11:41	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 11:41	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 11:41	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 11:41	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 11:41	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 11:41	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 11:41	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 11:41	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 11:41	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 11:41	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 11:41	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 11:41	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/10/21 11:41	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 11:41	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 11:41	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: FB-1 (032921) **Lab ID: 50283627032** Collected: 03/29/21 17:07 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 11:41	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 11:41	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	75-120	1		04/10/21 11:41	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 11:41	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 11:41	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: FB-2 (032921) **Lab ID: 50283627033** Collected: 03/29/21 17:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	**20.9J**	ug/L	100	1		04/10/21 06:06	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 06:06	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 06:06	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 06:06	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 06:06	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 06:06	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 06:06	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 06:06	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 06:06	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 06:06	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 06:06	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 06:06	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 06:06	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 06:06	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 06:06	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 06:06	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:06	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:06	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:06	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 06:06	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 06:06	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 06:06	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 06:06	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 06:06	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 06:06	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 06:06	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:06	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 06:06	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 06:06	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 06:06	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 06:06	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 06:06	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 06:06	108-87-2	N2
Methylene Chloride	ND	ug/L	5.0	1		04/10/21 06:06	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 06:06	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 06:06	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 06:06	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 06:06	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 06:06	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 06:06	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 06:06	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:06	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 06:06	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/10/21 06:06	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 06:06	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 06:06	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: FB-2 (032921) **Lab ID: 50283627033** Collected: 03/29/21 17:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 06:06	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 06:06	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/10/21 06:06	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 06:06	460-00-4	
Toluene-d8 (S)	99	%.	83-111	1		04/10/21 06:06	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: TRIP BLANK **Lab ID: 50283627034** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Acetone	ND	ug/L	100	1		04/10/21 03:26	67-64-1	
Benzene	ND	ug/L	5.0	1		04/10/21 03:26	71-43-2	
Bromodichloromethane	ND	ug/L	5.0	1		04/10/21 03:26	75-27-4	
Bromoform	ND	ug/L	5.0	1		04/10/21 03:26	75-25-2	
Bromomethane	ND	ug/L	5.0	1		04/10/21 03:26	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		04/10/21 03:26	78-93-3	
Carbon disulfide	ND	ug/L	10.0	1		04/10/21 03:26	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		04/10/21 03:26	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		04/10/21 03:26	108-90-7	
Chloroethane	ND	ug/L	5.0	1		04/10/21 03:26	75-00-3	
Chloroform	ND	ug/L	5.0	1		04/10/21 03:26	67-66-3	
Chloromethane	ND	ug/L	5.0	1		04/10/21 03:26	74-87-3	
Cyclohexane	ND	ug/L	100	1		04/10/21 03:26	110-82-7	N2
1,2-Dibromo-3-chloropropane	ND	ug/L	10.0	1		04/10/21 03:26	96-12-8	
Dibromochloromethane	ND	ug/L	5.0	1		04/10/21 03:26	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		04/10/21 03:26	106-93-4	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 03:26	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 03:26	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		04/10/21 03:26	106-46-7	
Dichlorodifluoromethane	ND	ug/L	5.0	1		04/10/21 03:26	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		04/10/21 03:26	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		04/10/21 03:26	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		04/10/21 03:26	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 03:26	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		04/10/21 03:26	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		04/10/21 03:26	78-87-5	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 03:26	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		04/10/21 03:26	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		04/10/21 03:26	100-41-4	
2-Hexanone	ND	ug/L	25.0	1		04/10/21 03:26	591-78-6	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		04/10/21 03:26	98-82-8	
Methyl acetate	ND	ug/L	50.0	1		04/10/21 03:26	79-20-9	N2
Methylcyclohexane	ND	ug/L	50.0	1		04/10/21 03:26	108-87-2	N2
Methylene Chloride	**1.9J**	ug/L	5.0	1		04/10/21 03:26	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		04/10/21 03:26	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		04/10/21 03:26	1634-04-4	
Styrene	ND	ug/L	5.0	1		04/10/21 03:26	100-42-5	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		04/10/21 03:26	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		04/10/21 03:26	127-18-4	
Toluene	ND	ug/L	5.0	1		04/10/21 03:26	108-88-3	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		04/10/21 03:26	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		04/10/21 03:26	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		04/10/21 03:26	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		04/10/21 03:26	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		04/10/21 03:26	75-69-4	
1,1,2-Trichlorotrifluoroethane	ND	ug/L	5.0	1		04/10/21 03:26	76-13-1	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: RACER Kokomo
Pace Project No.: 50283627

Sample: TRIP BLANK **Lab ID: 50283627034** Collected: 03/29/21 08:00 Received: 03/31/21 12:50 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260/5030 MSV	Analytical Method: EPA 8260 Pace Analytical Services - Indianapolis							
Vinyl chloride	ND	ug/L	2.0	1		04/10/21 03:26	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		04/10/21 03:26	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	75-120	1		04/10/21 03:26	1868-53-7	
4-Bromofluorobenzene (S)	101	%.	85-116	1		04/10/21 03:26	460-00-4	
Toluene-d8 (S)	100	%.	83-111	1		04/10/21 03:26	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

QC Batch: 614677
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV
Laboratory: Pace Analytical Services - Indianapolis

Associated Lab Samples: 50283627001

METHOD BLANK: 2832723 Matrix: Water
Associated Lab Samples: 50283627001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1-Trichloroethane	ug/L	ND	5.0	04/09/21 01:58	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	04/09/21 01:58	
1,1,2-Trichloroethane	ug/L	ND	5.0	04/09/21 01:58	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	5.0	04/09/21 01:58	
1,1-Dichloroethane	ug/L	ND	5.0	04/09/21 01:58	
1,1-Dichloroethene	ug/L	ND	5.0	04/09/21 01:58	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	04/09/21 01:58	
1,2-Dibromo-3-chloropropane	ug/L	ND	10.0	04/09/21 01:58	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	04/09/21 01:58	
1,2-Dichlorobenzene	ug/L	ND	5.0	04/09/21 01:58	
1,2-Dichloroethane	ug/L	ND	5.0	04/09/21 01:58	
1,2-Dichloropropane	ug/L	ND	5.0	04/09/21 01:58	
1,3-Dichlorobenzene	ug/L	ND	5.0	04/09/21 01:58	
1,4-Dichlorobenzene	ug/L	ND	5.0	04/09/21 01:58	
2-Butanone (MEK)	ug/L	ND	25.0	04/09/21 01:58	
2-Hexanone	ug/L	ND	25.0	04/09/21 01:58	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	04/09/21 01:58	
Acetone	ug/L	ND	100	04/09/21 01:58	
Benzene	ug/L	ND	5.0	04/09/21 01:58	
Bromodichloromethane	ug/L	ND	5.0	04/09/21 01:58	
Bromoform	ug/L	ND	5.0	04/09/21 01:58	
Bromomethane	ug/L	ND	5.0	04/09/21 01:58	
Carbon disulfide	ug/L	ND	10.0	04/09/21 01:58	
Carbon tetrachloride	ug/L	ND	5.0	04/09/21 01:58	
Chlorobenzene	ug/L	ND	5.0	04/09/21 01:58	
Chloroethane	ug/L	ND	5.0	04/09/21 01:58	
Chloroform	ug/L	ND	5.0	04/09/21 01:58	
Chloromethane	ug/L	ND	5.0	04/09/21 01:58	
cis-1,2-Dichloroethene	ug/L	ND	5.0	04/09/21 01:58	
cis-1,3-Dichloropropene	ug/L	ND	5.0	04/09/21 01:58	
Cyclohexane	ug/L	ND	100	04/09/21 01:58	N2
Dibromochloromethane	ug/L	ND	5.0	04/09/21 01:58	
Dichlorodifluoromethane	ug/L	ND	5.0	04/09/21 01:58	
Ethylbenzene	ug/L	ND	5.0	04/09/21 01:58	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	04/09/21 01:58	
Methyl acetate	ug/L	ND	50.0	04/09/21 01:58	N2
Methyl-tert-butyl ether	ug/L	ND	4.0	04/09/21 01:58	
Methylcyclohexane	ug/L	ND	50.0	04/09/21 01:58	N2
Methylene Chloride	ug/L	1.1J	5.0	04/09/21 01:58	
Styrene	ug/L	ND	5.0	04/09/21 01:58	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

METHOD BLANK: 2832723 Matrix: Water
Associated Lab Samples: 50283627001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Tetrachloroethene	ug/L	ND	5.0	04/09/21 01:58	
Toluene	ug/L	ND	5.0	04/09/21 01:58	
trans-1,2-Dichloroethene	ug/L	ND	5.0	04/09/21 01:58	
trans-1,3-Dichloropropene	ug/L	ND	5.0	04/09/21 01:58	
Trichloroethene	ug/L	ND	5.0	04/09/21 01:58	
Trichlorofluoromethane	ug/L	ND	5.0	04/09/21 01:58	
Vinyl chloride	ug/L	ND	2.0	04/09/21 01:58	
Xylene (Total)	ug/L	ND	10.0	04/09/21 01:58	
4-Bromofluorobenzene (S)	%.	102	85-116	04/09/21 01:58	
Dibromofluoromethane (S)	%.	99	75-120	04/09/21 01:58	
Toluene-d8 (S)	%.	98	83-111	04/09/21 01:58	

LABORATORY CONTROL SAMPLE: 2832724

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	50	55.6	111	78-130	
1,1,2,2-Tetrachloroethane	ug/L	50	58.3	117	64-126	
1,1,2-Trichloroethane	ug/L	50	56.2	112	73-125	
1,1,2-Trichlorotrifluoroethane	ug/L	50	51.8	104	83-150	
1,1-Dichloroethane	ug/L	50	57.5	115	77-123	
1,1-Dichloroethene	ug/L	50	54.2	108	79-128	
1,2,4-Trichlorobenzene	ug/L	50	59.0	118	76-130	
1,2-Dibromo-3-chloropropane	ug/L	50	55.6	111	71-133	
1,2-Dibromoethane (EDB)	ug/L	50	53.2	106	76-122	
1,2-Dichlorobenzene	ug/L	50	56.0	112	79-113	
1,2-Dichloroethane	ug/L	50	58.5	117	66-127	
1,2-Dichloropropane	ug/L	50	56.8	114	75-127	
1,3-Dichlorobenzene	ug/L	50	55.7	111	79-120	
1,4-Dichlorobenzene	ug/L	50	53.1	106	77-117	
2-Butanone (MEK)	ug/L	250	311	124	61-138	
2-Hexanone	ug/L	250	312	125	58-138	
4-Methyl-2-pentanone (MIBK)	ug/L	250	311	124	60-131	
Acetone	ug/L	250	298	119	57-126	
Benzene	ug/L	50	55.6	111	75-118	
Bromodichloromethane	ug/L	50	58.2	116	75-120	
Bromoform	ug/L	50	56.9	114	61-119	
Bromomethane	ug/L	50	56.7	113	12-184	
Carbon disulfide	ug/L	50	54.0	108	71-123	
Carbon tetrachloride	ug/L	50	57.0	114	73-125	
Chlorobenzene	ug/L	50	55.1	110	80-115	
Chloroethane	ug/L	50	52.8	106	46-133	
Chloroform	ug/L	50	57.9	116	75-117	
Chloromethane	ug/L	50	37.0	74	33-124	
cis-1,2-Dichloroethene	ug/L	50	53.8	108	76-120	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

LABORATORY CONTROL SAMPLE: 2832724

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
cis-1,3-Dichloropropene	ug/L	50	55.3	111	73-130	
Cyclohexane	ug/L	50	57.2J	114	58-122	N2
Dibromochloromethane	ug/L	50	56.1	112	69-124	
Dichlorodifluoromethane	ug/L	50	33.0	66	36-145	
Ethylbenzene	ug/L	50	54.8	110	78-120	
Isopropylbenzene (Cumene)	ug/L	50	56.3	113	82-122	
Methyl acetate	ug/L	250	296	118	19-200	N2
Methyl-tert-butyl ether	ug/L	50	59.0	118	79-125	
Methylcyclohexane	ug/L	50	60.0	120	70-129	N2
Methylene Chloride	ug/L	50	47.9	96	68-126	
Styrene	ug/L	50	56.2	112	80-121	
Tetrachloroethene	ug/L	50	58.5	117	70-123	
Toluene	ug/L	50	56.4	113	72-114	
trans-1,2-Dichloroethene	ug/L	50	54.5	109	79-126	
trans-1,3-Dichloropropene	ug/L	50	58.9	118	68-122	
Trichloroethene	ug/L	50	55.2	110	78-120	
Trichlorofluoromethane	ug/L	50	42.5	85	57-156	
Vinyl chloride	ug/L	50	40.1	80	55-122	
Xylene (Total)	ug/L	150	166	110	81-118	
4-Bromofluorobenzene (S)	%.			99	85-116	
Dibromofluoromethane (S)	%.			95	75-120	
Toluene-d8 (S)	%.			99	83-111	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2832725 2832726

Parameter	Units	50283627001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
1,1,1-Trichloroethane	ug/L	ND	50	50	63.4	60.5	127	121	56-144	5	20	
1,1,2,2-Tetrachloroethane	ug/L	ND	50	50	61.9	57.5	124	115	47-137	7	20	
1,1,2-Trichloroethane	ug/L	ND	50	50	60.1	54.9	120	110	55-136	9	20	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	50	50	54.9	55.3	110	111	65-152	1	20	
1,1-Dichloroethane	ug/L	ND	50	50	64.7	60.3	129	121	53-140	7	20	
1,1-Dichloroethene	ug/L	ND	50	50	62.7	58.3	125	117	60-140	7	20	
1,2,4-Trichlorobenzene	ug/L	ND	50	50	56.6	56.3	113	113	31-143	1	20	
1,2-Dibromo-3-chloropropane	ug/L	ND	50	50	57.2	53.4	114	107	29-145	7	20	
1,2-Dibromoethane (EDB)	ug/L	ND	50	50	55.5	51.7	111	103	56-136	7	20	
1,2-Dichlorobenzene	ug/L	ND	50	50	57.6	55.6	115	111	38-133	4	20	
1,2-Dichloroethane	ug/L	ND	50	50	63.5	58.4	127	117	46-145	8	20	
1,2-Dichloropropane	ug/L	ND	50	50	64.2	60.5	128	121	55-141	6	20	
1,3-Dichlorobenzene	ug/L	ND	50	50	56.2	54.6	112	109	31-144	3	20	
1,4-Dichlorobenzene	ug/L	ND	50	50	53.7	52.0	107	104	31-138	3	20	
2-Butanone (MEK)	ug/L	ND	250	250	331	299	132	119	42-150	10	20	
2-Hexanone	ug/L	ND	250	250	319	300	128	120	43-146	6	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2832725 2832726

Parameter	Units	50283627001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
4-Methyl-2-pentanone (MIBK)	ug/L	ND	250	250	325	301	130	120	42-142	8	20	
Acetone	ug/L	31.2J	250	250	342	311	124	112	36-142	10	20	
Benzene	ug/L	ND	50	50	62.4	58.2	125	116	49-135	7	20	
Bromodichloromethane	ug/L	ND	50	50	62.9	58.9	126	118	55-133	7	20	
Bromoform	ug/L	ND	50	50	59.9	56.6	120	113	45-125	6	20	
Bromomethane	ug/L	ND	50	50	56.5	46.4	113	93	10-191	20	20	
Carbon disulfide	ug/L	ND	50	50	57.3	56.4	115	113	49-136	1	20	
Carbon tetrachloride	ug/L	ND	50	50	64.9	62.3	130	125	55-134	4	20	
Chlorobenzene	ug/L	ND	50	50	59.3	56.8	119	114	42-135	4	20	
Chloroethane	ug/L	ND	50	50	59.0	54.7	118	109	25-154	8	20	
Chloroform	ug/L	ND	50	50	64.4	59.6	129	119	57-130	8	20	
Chloromethane	ug/L	ND	50	50	42.8	39.2	86	78	17-129	9	20	
cis-1,2-Dichloroethene	ug/L	ND	50	50	60.0	55.6	120	111	53-134	8	20	
cis-1,3-Dichloropropene	ug/L	ND	50	50	58.0	55.3	116	111	50-136	5	20	
Cyclohexane	ug/L	ND	50	50	62.5J	63.8J	125	128	33-130		20	N2
Dibromochloromethane	ug/L	ND	50	50	58.9	55.8	118	112	53-133	6	20	
Dichlorodifluoromethane	ug/L	ND	50	50	34.6	35.0	69	70	21-154	1	20	
Ethylbenzene	ug/L	ND	50	50	58.2	56.7	116	113	28-147	3	20	
Isopropylbenzene (Cumene)	ug/L	ND	50	50	59.0	57.8	118	116	27-151	2	20	
Methyl acetate	ug/L	ND	250	250	238	214	95	85	15-200	11	20	N2
Methyl-tert-butyl ether	ug/L	ND	50	50	64.3	58.9	129	118	60-142	9	20	
Methylcyclohexane	ug/L	ND	50	50	59.0	61.8	118	124	58-121	5	20	M1,N2
Methylene Chloride	ug/L	ND	50	50	52.6	48.3	105	97	46-138	9	20	
Styrene	ug/L	ND	50	50	58.8	56.1	118	112	42-139	5	20	
Tetrachloroethene	ug/L	ND	50	50	55.7	54.3	111	109	32-140	2	20	
Toluene	ug/L	ND	50	50	61.1	58.8	122	118	42-131	4	20	
trans-1,2-Dichloroethene	ug/L	ND	50	50	59.5	56.9	119	114	57-138	5	20	
trans-1,3-Dichloropropene	ug/L	ND	50	50	60.3	56.5	121	113	47-128	7	20	
Trichloroethene	ug/L	ND	50	50	59.1	56.9	118	114	47-137	4	20	
Trichlorofluoromethane	ug/L	ND	50	50	48.1	45.8	96	92	42-163	5	20	
Vinyl chloride	ug/L	ND	50	50	45.6	43.1	91	86	36-136	6	20	
Xylene (Total)	ug/L	ND	150	150	178	170	118	114	30-145	4	20	
4-Bromofluorobenzene (S)	%.						99	100	85-116			
Dibromofluoromethane (S)	%.						98	97	75-120			
Toluene-d8 (S)	%.						97	98	83-111			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

QC Batch: 614904
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV
Laboratory: Pace Analytical Services - Indianapolis
Associated Lab Samples: 50283627020, 50283627021, 50283627022, 50283627023, 50283627024, 50283627025, 50283627026, 50283627027, 50283627028, 50283627029, 50283627030, 50283627031, 50283627032

METHOD BLANK: 2834077
Matrix: Water
Associated Lab Samples: 50283627020, 50283627021, 50283627022, 50283627023, 50283627024, 50283627025, 50283627026, 50283627027, 50283627028, 50283627029, 50283627030, 50283627031, 50283627032

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1-Trichloroethane	ug/L	ND	5.0	04/10/21 03:10	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	04/10/21 03:10	
1,1,2-Trichloroethane	ug/L	ND	5.0	04/10/21 03:10	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	5.0	04/10/21 03:10	
1,1-Dichloroethane	ug/L	ND	5.0	04/10/21 03:10	
1,1-Dichloroethene	ug/L	ND	5.0	04/10/21 03:10	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	04/10/21 03:10	
1,2-Dibromo-3-chloropropane	ug/L	ND	10.0	04/10/21 03:10	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	04/10/21 03:10	
1,2-Dichlorobenzene	ug/L	ND	5.0	04/10/21 03:10	
1,2-Dichloroethane	ug/L	ND	5.0	04/10/21 03:10	
1,2-Dichloropropane	ug/L	ND	5.0	04/10/21 03:10	
1,3-Dichlorobenzene	ug/L	ND	5.0	04/10/21 03:10	
1,4-Dichlorobenzene	ug/L	ND	5.0	04/10/21 03:10	
2-Butanone (MEK)	ug/L	ND	25.0	04/10/21 03:10	
2-Hexanone	ug/L	ND	25.0	04/10/21 03:10	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	04/10/21 03:10	
Acetone	ug/L	ND	100	04/10/21 03:10	
Benzene	ug/L	ND	5.0	04/10/21 03:10	
Bromodichloromethane	ug/L	ND	5.0	04/10/21 03:10	
Bromoform	ug/L	ND	5.0	04/10/21 03:10	
Bromomethane	ug/L	ND	5.0	04/10/21 03:10	
Carbon disulfide	ug/L	ND	10.0	04/10/21 03:10	
Carbon tetrachloride	ug/L	ND	5.0	04/10/21 03:10	
Chlorobenzene	ug/L	ND	5.0	04/10/21 03:10	
Chloroethane	ug/L	ND	5.0	04/10/21 03:10	
Chloroform	ug/L	ND	5.0	04/10/21 03:10	
Chloromethane	ug/L	ND	5.0	04/10/21 03:10	
cis-1,2-Dichloroethene	ug/L	ND	5.0	04/10/21 03:10	
cis-1,3-Dichloropropene	ug/L	ND	5.0	04/10/21 03:10	
Cyclohexane	ug/L	ND	100	04/10/21 03:10	N2
Dibromochloromethane	ug/L	ND	5.0	04/10/21 03:10	
Dichlorodifluoromethane	ug/L	ND	5.0	04/10/21 03:10	
Ethylbenzene	ug/L	ND	5.0	04/10/21 03:10	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	04/10/21 03:10	
Methyl acetate	ug/L	ND	50.0	04/10/21 03:10	N2
Methyl-tert-butyl ether	ug/L	ND	4.0	04/10/21 03:10	
Methylcyclohexane	ug/L	ND	50.0	04/10/21 03:10	N2
Methylene Chloride	ug/L	1.2J	5.0	04/10/21 03:10	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

METHOD BLANK: 2834077 Matrix: Water

Associated Lab Samples: 50283627020, 50283627021, 50283627022, 50283627023, 50283627024, 50283627025, 50283627026, 50283627027, 50283627028, 50283627029, 50283627030, 50283627031, 50283627032

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Styrene	ug/L	ND	5.0	04/10/21 03:10	
Tetrachloroethene	ug/L	ND	5.0	04/10/21 03:10	
Toluene	ug/L	ND	5.0	04/10/21 03:10	
trans-1,2-Dichloroethene	ug/L	ND	5.0	04/10/21 03:10	
trans-1,3-Dichloropropene	ug/L	ND	5.0	04/10/21 03:10	
Trichloroethene	ug/L	ND	5.0	04/10/21 03:10	
Trichlorofluoromethane	ug/L	ND	5.0	04/10/21 03:10	
Vinyl chloride	ug/L	ND	2.0	04/10/21 03:10	
Xylene (Total)	ug/L	ND	10.0	04/10/21 03:10	
4-Bromofluorobenzene (S)	%.	99	85-116	04/10/21 03:10	
Dibromofluoromethane (S)	%.	97	75-120	04/10/21 03:10	
Toluene-d8 (S)	%.	99	83-111	04/10/21 03:10	

LABORATORY CONTROL SAMPLE: 2834078

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	50	52.3	105	78-130	
1,1,2,2-Tetrachloroethane	ug/L	50	52.3	105	64-126	
1,1,2-Trichloroethane	ug/L	50	53.2	106	73-125	
1,1,2-Trichlorotrifluoroethane	ug/L	50	44.8	90	83-150	
1,1-Dichloroethane	ug/L	50	54.0	108	77-123	
1,1-Dichloroethene	ug/L	50	48.0	96	79-128	
1,2,4-Trichlorobenzene	ug/L	50	53.1	106	76-130	
1,2-Dibromo-3-chloropropane	ug/L	50	52.2	104	71-133	
1,2-Dibromoethane (EDB)	ug/L	50	54.6	109	76-122	
1,2-Dichlorobenzene	ug/L	50	50.6	101	79-113	
1,2-Dichloroethane	ug/L	50	56.7	113	66-127	
1,2-Dichloropropane	ug/L	50	53.9	108	75-127	
1,3-Dichlorobenzene	ug/L	50	50.1	100	79-120	
1,4-Dichlorobenzene	ug/L	50	48.0	96	77-117	
2-Butanone (MEK)	ug/L	250	261	104	61-138	
2-Hexanone	ug/L	250	265	106	58-138	
4-Methyl-2-pentanone (MIBK)	ug/L	250	279	112	60-131	
Acetone	ug/L	250	253	101	57-126	
Benzene	ug/L	50	51.5	103	75-118	
Bromodichloromethane	ug/L	50	55.6	111	75-120	
Bromoform	ug/L	50	54.4	109	61-119	
Bromomethane	ug/L	50	45.1	90	12-184	
Carbon disulfide	ug/L	50	49.0	98	71-123	
Carbon tetrachloride	ug/L	50	51.3	103	73-125	
Chlorobenzene	ug/L	50	49.9	100	80-115	
Chloroethane	ug/L	50	43.0	86	46-133	
Chloroform	ug/L	50	51.4	103	75-117	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

LABORATORY CONTROL SAMPLE: 2834078

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Chloromethane	ug/L	50	40.3	81	33-124	
cis-1,2-Dichloroethene	ug/L	50	49.7	99	76-120	
cis-1,3-Dichloropropene	ug/L	50	52.0	104	73-130	
Cyclohexane	ug/L	50	49.7J	99	58-122	N2
Dibromochloromethane	ug/L	50	53.8	108	69-124	
Dichlorodifluoromethane	ug/L	50	27.3	55	36-145	
Ethylbenzene	ug/L	50	50.0	100	78-120	
Isopropylbenzene (Cumene)	ug/L	50	51.1	102	82-122	
Methyl acetate	ug/L	250	272	109	19-200	N2
Methyl-tert-butyl ether	ug/L	50	55.2	110	79-125	
Methylcyclohexane	ug/L	50	53.1	106	70-129	N2
Methylene Chloride	ug/L	50	44.8	90	68-126	
Styrene	ug/L	50	50.1	100	80-121	
Tetrachloroethene	ug/L	50	50.5	101	70-123	
Toluene	ug/L	50	50.0	100	72-114	
trans-1,2-Dichloroethene	ug/L	50	48.5	97	79-126	
trans-1,3-Dichloropropene	ug/L	50	55.0	110	68-122	
Trichloroethene	ug/L	50	53.9	108	78-120	
Trichlorofluoromethane	ug/L	50	38.8	78	57-156	
Vinyl chloride	ug/L	50	38.6	77	55-122	
Xylene (Total)	ug/L	150	148	98	81-118	
4-Bromofluorobenzene (S)	%.			99	85-116	
Dibromofluoromethane (S)	%.			97	75-120	
Toluene-d8 (S)	%.			99	83-111	

MATRIX SPIKE SAMPLE: 2834080

Parameter	Units	50283626016 Result	Spike Conc.	MS Result	MS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	ND	50	53.1	106	56-144	
1,1,2,2-Tetrachloroethane	ug/L	ND	50	50.6	101	47-137	
1,1,2-Trichloroethane	ug/L	ND	50	50.4	101	55-136	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	50	46.1	92	65-152	
1,1-Dichloroethane	ug/L	ND	50	54.2	108	53-140	
1,1-Dichloroethene	ug/L	ND	50	49.8	100	60-140	
1,2,4-Trichlorobenzene	ug/L	ND	50	48.1	96	31-143	
1,2-Dibromo-3-chloropropane	ug/L	ND	50	48.9	98	29-145	
1,2-Dibromoethane (EDB)	ug/L	ND	50	51.6	103	56-136	
1,2-Dichlorobenzene	ug/L	ND	50	48.4	97	38-133	
1,2-Dichloroethane	ug/L	ND	50	55.7	111	46-145	
1,2-Dichloropropane	ug/L	ND	50	53.1	106	55-141	
1,3-Dichlorobenzene	ug/L	ND	50	47.7	95	31-144	
1,4-Dichlorobenzene	ug/L	ND	50	46.4	93	31-138	
2-Butanone (MEK)	ug/L	ND	250	264	106	42-150	
2-Hexanone	ug/L	ND	250	256	102	43-146	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	250	269	108	42-142	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

MATRIX SPIKE SAMPLE: 2834080

Parameter	Units	50283626016 Result	Spike Conc.	MS Result	MS % Rec	% Rec Limits	Qualifiers
Acetone	ug/L	ND	250	263	105	36-142	
Benzene	ug/L	ND	50	51.9	104	49-135	
Bromodichloromethane	ug/L	ND	50	53.1	106	55-133	
Bromoform	ug/L	ND	50	52.9	106	45-125	
Bromomethane	ug/L	ND	50	37.6	75	10-191	
Carbon disulfide	ug/L	ND	50	50.3	101	49-136	
Carbon tetrachloride	ug/L	ND	50	52.9	106	55-134	
Chlorobenzene	ug/L	ND	50	47.9	96	42-135	
Chloroethane	ug/L	ND	50	42.5	85	25-154	
Chloroform	ug/L	ND	50	50.6	101	57-130	
Chloromethane	ug/L	ND	50	40.0	80	17-129	
cis-1,2-Dichloroethene	ug/L	ND	50	49.4	99	53-134	
cis-1,3-Dichloropropene	ug/L	ND	50	48.6	97	50-136	
Cyclohexane	ug/L	ND	50	51.5J	103	33-130	N2
Dibromochloromethane	ug/L	ND	50	50.3	101	53-133	
Dichlorodifluoromethane	ug/L	ND	50	28.0	56	21-154	
Ethylbenzene	ug/L	ND	50	48.5	97	28-147	
Isopropylbenzene (Cumene)	ug/L	ND	50	49.4	99	27-151	
Methyl acetate	ug/L	ND	250	198	79	15-200	N2
Methyl-tert-butyl ether	ug/L	ND	50	53.6	107	60-142	
Methylcyclohexane	ug/L	ND	50	55.1	110	58-121	N2
Methylene Chloride	ug/L	ND	50	43.8	88	46-138	
Styrene	ug/L	ND	50	47.3	95	42-139	
Tetrachloroethene	ug/L	ND	50	45.8	92	32-140	
Toluene	ug/L	ND	50	49.2	98	42-131	
trans-1,2-Dichloroethene	ug/L	ND	50	48.8	98	57-138	
trans-1,3-Dichloropropene	ug/L	ND	50	50.6	101	47-128	
Trichloroethene	ug/L	ND	50	53.1	106	47-137	
Trichlorofluoromethane	ug/L	ND	50	39.5	79	42-163	
Vinyl chloride	ug/L	ND	50	39.2	78	36-136	
Xylene (Total)	ug/L	ND	150	140	93	30-145	
4-Bromofluorobenzene (S)	%.				99	85-116	
Dibromofluoromethane (S)	%.				98	75-120	
Toluene-d8 (S)	%.				98	83-111	

SAMPLE DUPLICATE: 2834079

Parameter	Units	50283626015 Result	Dup Result	RPD	Max RPD	Qualifiers
1,1,1-Trichloroethane	ug/L	ND	ND		20	
1,1,2,2-Tetrachloroethane	ug/L	ND	ND		20	
1,1,2-Trichloroethane	ug/L	ND	ND		20	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	ND		20	
1,1-Dichloroethane	ug/L	ND	ND		20	
1,1-Dichloroethene	ug/L	ND	ND		20	
1,2,4-Trichlorobenzene	ug/L	ND	ND		20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

SAMPLE DUPLICATE: 2834079

Parameter	Units	50283626015 Result	Dup Result	RPD	Max RPD	Qualifiers
1,2-Dibromo-3-chloropropane	ug/L	ND	ND		20	
1,2-Dibromoethane (EDB)	ug/L	ND	ND		20	
1,2-Dichlorobenzene	ug/L	ND	ND		20	
1,2-Dichloroethane	ug/L	ND	ND		20	
1,2-Dichloropropane	ug/L	ND	ND		20	
1,3-Dichlorobenzene	ug/L	ND	ND		20	
1,4-Dichlorobenzene	ug/L	ND	ND		20	
2-Butanone (MEK)	ug/L	ND	ND		20	
2-Hexanone	ug/L	ND	ND		20	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	ND		20	
Acetone	ug/L	ND	ND		20	
Benzene	ug/L	ND	ND		20	
Bromodichloromethane	ug/L	ND	ND		20	
Bromoform	ug/L	ND	ND		20	
Bromomethane	ug/L	ND	ND		20	
Carbon disulfide	ug/L	ND	ND		20	
Carbon tetrachloride	ug/L	ND	ND		20	
Chlorobenzene	ug/L	ND	ND		20	
Chloroethane	ug/L	ND	ND		20	
Chloroform	ug/L	ND	ND		20	
Chloromethane	ug/L	ND	ND		20	
cis-1,2-Dichloroethene	ug/L	ND	ND		20	
cis-1,3-Dichloropropene	ug/L	ND	ND		20	
Cyclohexane	ug/L	ND	ND		20	N2
Dibromochloromethane	ug/L	ND	ND		20	
Dichlorodifluoromethane	ug/L	ND	ND		20	
Ethylbenzene	ug/L	ND	ND		20	
Isopropylbenzene (Cumene)	ug/L	ND	ND		20	
Methyl acetate	ug/L	ND	ND		20	N2
Methyl-tert-butyl ether	ug/L	ND	ND		20	
Methylcyclohexane	ug/L	ND	ND		20	N2
Methylene Chloride	ug/L	ND	ND		20	
Styrene	ug/L	ND	ND		20	
Tetrachloroethene	ug/L	ND	ND		20	
Toluene	ug/L	ND	ND		20	
trans-1,2-Dichloroethene	ug/L	ND	ND		20	
trans-1,3-Dichloropropene	ug/L	ND	ND		20	
Trichloroethene	ug/L	ND	ND		20	
Trichlorofluoromethane	ug/L	ND	ND		20	
Vinyl chloride	ug/L	ND	ND		20	
Xylene (Total)	ug/L	ND	ND		20	
4-Bromofluorobenzene (S)	%.	100	99			
Dibromofluoromethane (S)	%.	96	97			
Toluene-d8 (S)	%.	100	99			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

QC Batch: 614905
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV
Laboratory: Pace Analytical Services - Indianapolis
Associated Lab Samples: 50283627033, 50283627034

METHOD BLANK: 2834082 Matrix: Water
Associated Lab Samples: 50283627033, 50283627034

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1-Trichloroethane	ug/L	ND	5.0	04/10/21 02:54	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	04/10/21 02:54	
1,1,2-Trichloroethane	ug/L	ND	5.0	04/10/21 02:54	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	5.0	04/10/21 02:54	
1,1-Dichloroethane	ug/L	ND	5.0	04/10/21 02:54	
1,1-Dichloroethene	ug/L	ND	5.0	04/10/21 02:54	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	04/10/21 02:54	
1,2-Dibromo-3-chloropropane	ug/L	ND	10.0	04/10/21 02:54	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	04/10/21 02:54	
1,2-Dichlorobenzene	ug/L	ND	5.0	04/10/21 02:54	
1,2-Dichloroethane	ug/L	ND	5.0	04/10/21 02:54	
1,2-Dichloropropane	ug/L	ND	5.0	04/10/21 02:54	
1,3-Dichlorobenzene	ug/L	ND	5.0	04/10/21 02:54	
1,4-Dichlorobenzene	ug/L	ND	5.0	04/10/21 02:54	
2-Butanone (MEK)	ug/L	ND	25.0	04/10/21 02:54	
2-Hexanone	ug/L	ND	25.0	04/10/21 02:54	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	04/10/21 02:54	
Acetone	ug/L	ND	100	04/10/21 02:54	
Benzene	ug/L	ND	5.0	04/10/21 02:54	
Bromodichloromethane	ug/L	ND	5.0	04/10/21 02:54	
Bromoform	ug/L	ND	5.0	04/10/21 02:54	
Bromomethane	ug/L	ND	5.0	04/10/21 02:54	
Carbon disulfide	ug/L	ND	10.0	04/10/21 02:54	
Carbon tetrachloride	ug/L	ND	5.0	04/10/21 02:54	
Chlorobenzene	ug/L	ND	5.0	04/10/21 02:54	
Chloroethane	ug/L	ND	5.0	04/10/21 02:54	
Chloroform	ug/L	ND	5.0	04/10/21 02:54	
Chloromethane	ug/L	ND	5.0	04/10/21 02:54	
cis-1,2-Dichloroethene	ug/L	ND	5.0	04/10/21 02:54	
cis-1,3-Dichloropropene	ug/L	ND	5.0	04/10/21 02:54	
Cyclohexane	ug/L	ND	100	04/10/21 02:54	N2
Dibromochloromethane	ug/L	ND	5.0	04/10/21 02:54	
Dichlorodifluoromethane	ug/L	ND	5.0	04/10/21 02:54	
Ethylbenzene	ug/L	ND	5.0	04/10/21 02:54	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	04/10/21 02:54	
Methyl acetate	ug/L	ND	50.0	04/10/21 02:54	N2
Methyl-tert-butyl ether	ug/L	ND	4.0	04/10/21 02:54	
Methylcyclohexane	ug/L	ND	50.0	04/10/21 02:54	N2
Methylene Chloride	ug/L	1.1J	5.0	04/10/21 02:54	
Styrene	ug/L	ND	5.0	04/10/21 02:54	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

METHOD BLANK: 2834082 Matrix: Water
Associated Lab Samples: 50283627033, 50283627034

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Tetrachloroethene	ug/L	ND	5.0	04/10/21 02:54	
Toluene	ug/L	ND	5.0	04/10/21 02:54	
trans-1,2-Dichloroethene	ug/L	ND	5.0	04/10/21 02:54	
trans-1,3-Dichloropropene	ug/L	ND	5.0	04/10/21 02:54	
Trichloroethene	ug/L	ND	5.0	04/10/21 02:54	
Trichlorofluoromethane	ug/L	ND	5.0	04/10/21 02:54	
Vinyl chloride	ug/L	ND	2.0	04/10/21 02:54	
Xylene (Total)	ug/L	ND	10.0	04/10/21 02:54	
4-Bromofluorobenzene (S)	%.	101	85-116	04/10/21 02:54	
Dibromofluoromethane (S)	%.	99	75-120	04/10/21 02:54	
Toluene-d8 (S)	%.	100	83-111	04/10/21 02:54	

LABORATORY CONTROL SAMPLE: 2834083

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	50	51.6	103	78-130	
1,1,2,2-Tetrachloroethane	ug/L	50	56.5	113	64-126	
1,1,2-Trichloroethane	ug/L	50	53.2	106	73-125	
1,1,2-Trichlorotrifluoroethane	ug/L	50	46.7	93	83-150	
1,1-Dichloroethane	ug/L	50	55.0	110	77-123	
1,1-Dichloroethene	ug/L	50	50.1	100	79-128	
1,2,4-Trichlorobenzene	ug/L	50	58.6	117	76-130	
1,2-Dibromo-3-chloropropane	ug/L	50	53.7	107	71-133	
1,2-Dibromoethane (EDB)	ug/L	50	49.9	100	76-122	
1,2-Dichlorobenzene	ug/L	50	54.1	108	79-113	
1,2-Dichloroethane	ug/L	50	53.1	106	66-127	
1,2-Dichloropropane	ug/L	50	53.6	107	75-127	
1,3-Dichlorobenzene	ug/L	50	54.0	108	79-120	
1,4-Dichlorobenzene	ug/L	50	51.3	103	77-117	
2-Butanone (MEK)	ug/L	250	290	116	61-138	
2-Hexanone	ug/L	250	293	117	58-138	
4-Methyl-2-pentanone (MIBK)	ug/L	250	298	119	60-131	
Acetone	ug/L	250	276	110	57-126	
Benzene	ug/L	50	51.9	104	75-118	
Bromodichloromethane	ug/L	50	53.2	106	75-120	
Bromoform	ug/L	50	55.0	110	61-119	
Bromomethane	ug/L	50	56.8	114	12-184	
Carbon disulfide	ug/L	50	48.9	98	71-123	
Carbon tetrachloride	ug/L	50	53.8	108	73-125	
Chlorobenzene	ug/L	50	53.5	107	80-115	
Chloroethane	ug/L	50	49.3	99	46-133	
Chloroform	ug/L	50	55.0	110	75-117	
Chloromethane	ug/L	50	36.3	73	33-124	
cis-1,2-Dichloroethene	ug/L	50	49.9	100	76-120	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

LABORATORY CONTROL SAMPLE: 2834083

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
cis-1,3-Dichloropropene	ug/L	50	53.3	107	73-130	
Cyclohexane	ug/L	50	52.1J	104	58-122	N2
Dibromochloromethane	ug/L	50	53.3	107	69-124	
Dichlorodifluoromethane	ug/L	50	26.4	53	36-145	
Ethylbenzene	ug/L	50	52.7	105	78-120	
Isopropylbenzene (Cumene)	ug/L	50	54.4	109	82-122	
Methyl acetate	ug/L	250	277	111	19-200	N2
Methyl-tert-butyl ether	ug/L	50	55.5	111	79-125	
Methylcyclohexane	ug/L	50	53.5	107	70-129	N2
Methylene Chloride	ug/L	50	46.0	92	68-126	
Styrene	ug/L	50	54.0	108	80-121	
Tetrachloroethene	ug/L	50	55.7	111	70-123	
Toluene	ug/L	50	54.5	109	72-114	
trans-1,2-Dichloroethene	ug/L	50	51.3	103	79-126	
trans-1,3-Dichloropropene	ug/L	50	55.7	111	68-122	
Trichloroethene	ug/L	50	50.9	102	78-120	
Trichlorofluoromethane	ug/L	50	39.4	79	57-156	
Vinyl chloride	ug/L	50	38.0	76	55-122	
Xylene (Total)	ug/L	150	161	107	81-118	
4-Bromofluorobenzene (S)	%.			99	85-116	
Dibromofluoromethane (S)	%.			94	75-120	
Toluene-d8 (S)	%.			100	83-111	

MATRIX SPIKE SAMPLE: 2834085

Parameter	Units	50283626010 Result	Spike Conc.	MS Result	MS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	ND	50	60.5	121	56-144	
1,1,2,2-Tetrachloroethane	ug/L	ND	50	60.1	120	47-137	
1,1,2-Trichloroethane	ug/L	ND	50	57.6	115	55-136	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	50	53.6	107	65-152	
1,1-Dichloroethane	ug/L	ND	50	60.9	122	53-140	
1,1-Dichloroethene	ug/L	ND	50	59.1	118	60-140	
1,2,4-Trichlorobenzene	ug/L	ND	50	56.8	114	31-143	
1,2-Dibromo-3-chloropropane	ug/L	ND	50	56.3	113	29-145	
1,2-Dibromoethane (EDB)	ug/L	ND	50	54.7	109	56-136	
1,2-Dichlorobenzene	ug/L	ND	50	57.9	116	38-133	
1,2-Dichloroethane	ug/L	ND	50	59.9	120	46-145	
1,2-Dichloropropane	ug/L	ND	50	60.6	121	55-141	
1,3-Dichlorobenzene	ug/L	ND	50	56.6	113	31-144	
1,4-Dichlorobenzene	ug/L	ND	50	54.2	108	31-138	
2-Butanone (MEK)	ug/L	ND	250	306	123	42-150	
2-Hexanone	ug/L	ND	250	314	126	43-146	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	250	323	129	42-142	
Acetone	ug/L	ND	250	294	118	36-142	
Benzene	ug/L	ND	50	59.3	119	49-135	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

MATRIX SPIKE SAMPLE: 2834085

Parameter	Units	50283626010 Result	Spike Conc.	MS Result	MS % Rec	% Rec Limits	Qualifiers
Bromodichloromethane	ug/L	ND	50	59.7	119	55-133	
Bromoform	ug/L	ND	50	57.9	116	45-125	
Bromomethane	ug/L	ND	50	33.3	67	10-191	
Carbon disulfide	ug/L	ND	50	53.8	108	49-136	
Carbon tetrachloride	ug/L	ND	50	61.2	122	55-134	
Chlorobenzene	ug/L	ND	50	58.2	116	42-135	
Chloroethane	ug/L	ND	50	57.0	114	25-154	
Chloroform	ug/L	ND	50	60.6	121	57-130	
Chloromethane	ug/L	ND	50	45.4	91	17-129	
cis-1,2-Dichloroethene	ug/L	ND	50	55.3	111	53-134	
cis-1,3-Dichloropropene	ug/L	ND	50	56.2	112	50-136	
Cyclohexane	ug/L	ND	50	61.2J	122	33-130	N2
Dibromochloromethane	ug/L	ND	50	57.4	115	53-133	
Dichlorodifluoromethane	ug/L	ND	50	36.1	72	21-154	
Ethylbenzene	ug/L	ND	50	58.7	117	28-147	
Isopropylbenzene (Cumene)	ug/L	ND	50	59.2	118	27-151	
Methyl acetate	ug/L	ND	250	227	91	15-200	N2
Methyl-tert-butyl ether	ug/L	ND	50	60.3	121	60-142	
Methylcyclohexane	ug/L	ND	50	58.7	117	58-121	N2
Methylene Chloride	ug/L	ND	50	49.6	99	46-138	
Styrene	ug/L	ND	50	58.2	116	42-139	
Tetrachloroethene	ug/L	ND	50	56.0	112	32-140	
Toluene	ug/L	ND	50	60.2	120	42-131	
trans-1,2-Dichloroethene	ug/L	ND	50	57.0	114	57-138	
trans-1,3-Dichloropropene	ug/L	ND	50	57.2	114	47-128	
Trichloroethene	ug/L	ND	50	56.6	113	47-137	
Trichlorofluoromethane	ug/L	ND	50	46.2	92	42-163	
Vinyl chloride	ug/L	ND	50	44.3	89	36-136	
Xylene (Total)	ug/L	ND	150	175	117	30-145	
4-Bromofluorobenzene (S)	%.				99	85-116	
Dibromofluoromethane (S)	%.				98	75-120	
Toluene-d8 (S)	%.				101	83-111	

SAMPLE DUPLICATE: 2834084

Parameter	Units	50283626009 Result	Dup Result	RPD	Max RPD	Qualifiers
1,1,1-Trichloroethane	ug/L	ND	ND		20	
1,1,2,2-Tetrachloroethane	ug/L	ND	ND		20	
1,1,2-Trichloroethane	ug/L	ND	ND		20	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	ND		20	
1,1-Dichloroethane	ug/L	ND	ND		20	
1,1-Dichloroethene	ug/L	ND	ND		20	
1,2,4-Trichlorobenzene	ug/L	ND	ND		20	
1,2-Dibromo-3-chloropropane	ug/L	ND	ND		20	
1,2-Dibromoethane (EDB)	ug/L	ND	ND		20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

SAMPLE DUPLICATE: 2834084

Parameter	Units	50283626009 Result	Dup Result	RPD	Max RPD	Qualifiers
1,2-Dichlorobenzene	ug/L	ND	ND		20	
1,2-Dichloroethane	ug/L	ND	ND		20	
1,2-Dichloropropane	ug/L	ND	ND		20	
1,3-Dichlorobenzene	ug/L	ND	ND		20	
1,4-Dichlorobenzene	ug/L	ND	ND		20	
2-Butanone (MEK)	ug/L	ND	ND		20	
2-Hexanone	ug/L	ND	ND		20	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	ND		20	
Acetone	ug/L	ND	ND		20	
Benzene	ug/L	33.4	31.4	6	20	
Bromodichloromethane	ug/L	ND	ND		20	
Bromoform	ug/L	ND	ND		20	
Bromomethane	ug/L	ND	ND		20	
Carbon disulfide	ug/L	ND	ND		20	
Carbon tetrachloride	ug/L	ND	ND		20	
Chlorobenzene	ug/L	5.0	4.7J		20	
Chloroethane	ug/L	ND	ND		20	
Chloroform	ug/L	ND	ND		20	
Chloromethane	ug/L	ND	ND		20	
cis-1,2-Dichloroethene	ug/L	ND	ND		20	
cis-1,3-Dichloropropene	ug/L	ND	ND		20	
Cyclohexane	ug/L	ND	3.5J		20	N2
Dibromochloromethane	ug/L	ND	ND		20	
Dichlorodifluoromethane	ug/L	ND	ND		20	
Ethylbenzene	ug/L	6.8	6.1	11	20	
Isopropylbenzene (Cumene)	ug/L	9.1	9.2	1	20	
Methyl acetate	ug/L	ND	ND		20	N2
Methyl-tert-butyl ether	ug/L	ND	ND		20	
Methylcyclohexane	ug/L	ND	7.8J		20	N2
Methylene Chloride	ug/L	ND	ND		20	
Styrene	ug/L	ND	ND		20	
Tetrachloroethene	ug/L	ND	ND		20	
Toluene	ug/L	ND	ND		20	
trans-1,2-Dichloroethene	ug/L	ND	ND		20	
trans-1,3-Dichloropropene	ug/L	ND	ND		20	
Trichloroethene	ug/L	ND	ND		20	
Trichlorofluoromethane	ug/L	ND	ND		20	
Vinyl chloride	ug/L	ND	ND		20	
Xylene (Total)	ug/L	ND	ND		20	
4-Bromofluorobenzene (S)	%.	99	102			
Dibromofluoromethane (S)	%.	96	97			
Toluene-d8 (S)	%.	99	100			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

QC Batch: 615081
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV
Laboratory: Pace Analytical Services - Indianapolis
Associated Lab Samples: 50283627002, 50283627004, 50283627005, 50283627006, 50283627007, 50283627008, 50283627009, 50283627010, 50283627011, 50283627012

METHOD BLANK: 2834671
Matrix: Water
Associated Lab Samples: 50283627002, 50283627004, 50283627005, 50283627006, 50283627007, 50283627008, 50283627009, 50283627010, 50283627011, 50283627012

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1-Trichloroethane	ug/L	ND	5.0	04/09/21 14:57	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	04/09/21 14:57	
1,1,2-Trichloroethane	ug/L	ND	5.0	04/09/21 14:57	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	5.0	04/09/21 14:57	
1,1-Dichloroethane	ug/L	ND	5.0	04/09/21 14:57	
1,1-Dichloroethene	ug/L	ND	5.0	04/09/21 14:57	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	04/09/21 14:57	
1,2-Dibromo-3-chloropropane	ug/L	ND	10.0	04/09/21 14:57	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	04/09/21 14:57	
1,2-Dichlorobenzene	ug/L	ND	5.0	04/09/21 14:57	
1,2-Dichloroethane	ug/L	ND	5.0	04/09/21 14:57	
1,2-Dichloropropane	ug/L	ND	5.0	04/09/21 14:57	
1,3-Dichlorobenzene	ug/L	ND	5.0	04/09/21 14:57	
1,4-Dichlorobenzene	ug/L	ND	5.0	04/09/21 14:57	
2-Butanone (MEK)	ug/L	ND	25.0	04/09/21 14:57	
2-Hexanone	ug/L	ND	25.0	04/09/21 14:57	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	04/09/21 14:57	
Acetone	ug/L	ND	100	04/09/21 14:57	
Benzene	ug/L	ND	5.0	04/09/21 14:57	
Bromodichloromethane	ug/L	ND	5.0	04/09/21 14:57	
Bromoform	ug/L	ND	5.0	04/09/21 14:57	
Bromomethane	ug/L	ND	5.0	04/09/21 14:57	
Carbon disulfide	ug/L	ND	10.0	04/09/21 14:57	
Carbon tetrachloride	ug/L	ND	5.0	04/09/21 14:57	
Chlorobenzene	ug/L	ND	5.0	04/09/21 14:57	
Chloroethane	ug/L	ND	5.0	04/09/21 14:57	
Chloroform	ug/L	ND	5.0	04/09/21 14:57	
Chloromethane	ug/L	ND	5.0	04/09/21 14:57	
cis-1,2-Dichloroethene	ug/L	ND	5.0	04/09/21 14:57	
cis-1,3-Dichloropropene	ug/L	ND	5.0	04/09/21 14:57	
Cyclohexane	ug/L	ND	100	04/09/21 14:57	N2
Dibromochloromethane	ug/L	ND	5.0	04/09/21 14:57	
Dichlorodifluoromethane	ug/L	ND	5.0	04/09/21 14:57	
Ethylbenzene	ug/L	ND	5.0	04/09/21 14:57	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	04/09/21 14:57	
Methyl acetate	ug/L	ND	50.0	04/09/21 14:57	N2
Methyl-tert-butyl ether	ug/L	ND	4.0	04/09/21 14:57	
Methylcyclohexane	ug/L	ND	50.0	04/09/21 14:57	N2
Methylene Chloride	ug/L	1.2J	5.0	04/09/21 14:57	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

METHOD BLANK: 2834671 Matrix: Water

Associated Lab Samples: 50283627002, 50283627004, 50283627005, 50283627006, 50283627007, 50283627008, 50283627009, 50283627010, 50283627011, 50283627012

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Styrene	ug/L	ND	5.0	04/09/21 14:57	
Tetrachloroethene	ug/L	ND	5.0	04/09/21 14:57	
Toluene	ug/L	ND	5.0	04/09/21 14:57	
trans-1,2-Dichloroethene	ug/L	ND	5.0	04/09/21 14:57	
trans-1,3-Dichloropropene	ug/L	ND	5.0	04/09/21 14:57	
Trichloroethene	ug/L	ND	5.0	04/09/21 14:57	
Trichlorofluoromethane	ug/L	ND	5.0	04/09/21 14:57	
Vinyl chloride	ug/L	ND	2.0	04/09/21 14:57	
Xylene (Total)	ug/L	ND	10.0	04/09/21 14:57	
4-Bromofluorobenzene (S)	%.	100	85-116	04/09/21 14:57	
Dibromofluoromethane (S)	%.	99	75-120	04/09/21 14:57	
Toluene-d8 (S)	%.	99	83-111	04/09/21 14:57	

LABORATORY CONTROL SAMPLE: 2834672

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	50	52.2	104	78-130	
1,1,2,2-Tetrachloroethane	ug/L	50	50.3	101	64-126	
1,1,2-Trichloroethane	ug/L	50	52.6	105	73-125	
1,1,2-Trichlorotrifluoroethane	ug/L	50	47.4	95	83-150	
1,1-Dichloroethane	ug/L	50	53.9	108	77-123	
1,1-Dichloroethene	ug/L	50	49.2	98	79-128	
1,2,4-Trichlorobenzene	ug/L	50	53.7	107	76-130	
1,2-Dibromo-3-chloropropane	ug/L	50	49.0	98	71-133	
1,2-Dibromoethane (EDB)	ug/L	50	54.1	108	76-122	
1,2-Dichlorobenzene	ug/L	50	50.4	101	79-113	
1,2-Dichloroethane	ug/L	50	56.7	113	66-127	
1,2-Dichloropropane	ug/L	50	54.4	109	75-127	
1,3-Dichlorobenzene	ug/L	50	50.2	100	79-120	
1,4-Dichlorobenzene	ug/L	50	48.9	98	77-117	
2-Butanone (MEK)	ug/L	250	259	104	61-138	
2-Hexanone	ug/L	250	258	103	58-138	
4-Methyl-2-pentanone (MIBK)	ug/L	250	269	108	60-131	
Acetone	ug/L	250	255	102	57-126	
Benzene	ug/L	50	52.6	105	75-118	
Bromodichloromethane	ug/L	50	54.0	108	75-120	
Bromoform	ug/L	50	52.7	105	61-119	
Bromomethane	ug/L	50	34.2	68	12-184	
Carbon disulfide	ug/L	50	51.3	103	71-123	
Carbon tetrachloride	ug/L	50	52.8	106	73-125	
Chlorobenzene	ug/L	50	49.9	100	80-115	
Chloroethane	ug/L	50	43.2	86	46-133	
Chloroform	ug/L	50	51.4	103	75-117	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

LABORATORY CONTROL SAMPLE: 2834672

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Chloromethane	ug/L	50	42.1	84	33-124	
cis-1,2-Dichloroethene	ug/L	50	49.3	99	76-120	
cis-1,3-Dichloropropene	ug/L	50	54.5	109	73-130	
Cyclohexane	ug/L	50	51.8J	104	58-122	N2
Dibromochloromethane	ug/L	50	53.6	107	69-124	
Dichlorodifluoromethane	ug/L	50	30.1	60	36-145	
Ethylbenzene	ug/L	50	50.6	101	78-120	
Isopropylbenzene (Cumene)	ug/L	50	52.1	104	82-122	
Methyl acetate	ug/L	250	266	106	19-200	N2
Methyl-tert-butyl ether	ug/L	50	54.9	110	79-125	
Methylcyclohexane	ug/L	50	57.0	114	70-129	N2
Methylene Chloride	ug/L	50	45.0	90	68-126	
Styrene	ug/L	50	49.8	100	80-121	
Tetrachloroethene	ug/L	50	50.3	101	70-123	
Toluene	ug/L	50	50.9	102	72-114	
trans-1,2-Dichloroethene	ug/L	50	50.3	101	79-126	
trans-1,3-Dichloropropene	ug/L	50	57.9	116	68-122	
Trichloroethene	ug/L	50	54.6	109	78-120	
Trichlorofluoromethane	ug/L	50	40.1	80	57-156	
Vinyl chloride	ug/L	50	39.5	79	55-122	
Xylene (Total)	ug/L	150	147	98	81-118	
4-Bromofluorobenzene (S)	%.			101	85-116	
Dibromofluoromethane (S)	%.			97	75-120	
Toluene-d8 (S)	%.			101	83-111	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2834673 2834674

Parameter	Units	50283627002 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
1,1,1-Trichloroethane	ug/L	ND	50	50	56.4	56.6	113	113	56-144	0	20	
1,1,2,2-Tetrachloroethane	ug/L	ND	50	50	53.1	53.7	106	107	47-137	1	20	
1,1,2-Trichloroethane	ug/L	ND	50	50	54.2	54.4	108	109	55-136	0	20	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	50	50	50.8	50.4	102	101	65-152	1	20	
1,1-Dichloroethane	ug/L	ND	50	50	58.5	58.5	117	117	53-140	0	20	
1,1-Dichloroethene	ug/L	ND	50	50	51.4	52.6	103	105	60-140	2	20	
1,2,4-Trichlorobenzene	ug/L	ND	50	50	52.7	55.1	105	110	31-143	4	20	
1,2-Dibromo-3-chloropropane	ug/L	ND	50	50	50.5	50.6	101	101	29-145	0	20	
1,2-Dibromoethane (EDB)	ug/L	ND	50	50	55.3	56.5	111	113	56-136	2	20	
1,2-Dichlorobenzene	ug/L	ND	50	50	52.0	52.7	104	105	38-133	1	20	
1,2-Dichloroethane	ug/L	ND	50	50	59.3	59.2	119	118	46-145	0	20	
1,2-Dichloropropane	ug/L	ND	50	50	57.2	57.5	114	115	55-141	1	20	
1,3-Dichlorobenzene	ug/L	ND	50	50	51.5	52.2	103	104	31-144	1	20	
1,4-Dichlorobenzene	ug/L	ND	50	50	49.8	50.3	100	101	31-138	1	20	
2-Butanone (MEK)	ug/L	ND	250	250	272	270	109	108	42-150	1	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2834673 2834674

Parameter	Units	50283627002 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
2-Hexanone	ug/L	ND	250	250	265	269	106	107	43-146	1	20	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	250	250	282	285	113	114	42-142	1	20	
Acetone	ug/L	ND	250	250	267	269	107	107	36-142	1	20	
Benzene	ug/L	ND	50	50	55.2	55.6	110	111	49-135	1	20	
Bromodichloromethane	ug/L	ND	50	50	58.0	57.3	116	115	55-133	1	20	
Bromoform	ug/L	ND	50	50	55.7	56.4	111	113	45-125	1	20	
Bromomethane	ug/L	ND	50	50	30.6	43.4	61	87	10-191	34	20	R1
Carbon disulfide	ug/L	ND	50	50	54.6	54.7	109	109	49-136	0	20	
Carbon tetrachloride	ug/L	ND	50	50	56.7	57.5	113	115	55-134	1	20	
Chlorobenzene	ug/L	ND	50	50	51.3	52.5	103	105	42-135	2	20	
Chloroethane	ug/L	ND	50	50	46.0	46.3	92	93	25-154	1	20	
Chloroform	ug/L	ND	50	50	53.4	53.8	107	108	57-130	1	20	
Chloromethane	ug/L	ND	50	50	41.1	41.5	82	83	17-129	1	20	
cis-1,2-Dichloroethene	ug/L	2.3J	50	50	54.6	55.7	104	107	53-134	2	20	
cis-1,3-Dichloropropene	ug/L	ND	50	50	55.1	55.9	110	112	50-136	1	20	
Cyclohexane	ug/L	ND	50	50	57.1J	56.5J	113	112	33-130		20	N2
Dibromochloromethane	ug/L	ND	50	50	54.0	55.7	108	111	53-133	3	20	
Dichlorodifluoromethane	ug/L	ND	50	50	37.4	37.7	75	75	21-154	1	20	
Ethylbenzene	ug/L	ND	50	50	51.0	53.0	102	106	28-147	4	20	
Isopropylbenzene (Cumene)	ug/L	ND	50	50	53.3	53.7	107	107	27-151	1	20	
Methyl acetate	ug/L	ND	250	250	254	253	102	101	15-200	0	20	N2
Methyl-tert-butyl ether	ug/L	ND	50	50	56.7	57.0	113	114	60-142	0	20	
Methylcyclohexane	ug/L	ND	50	50	61.7	61.7	123	123	58-121	0	20	M1,N2
Methylene Chloride	ug/L	ND	50	50	45.9	45.6	92	91	46-138	1	20	
Styrene	ug/L	ND	50	50	51.2	52.2	102	104	42-139	2	20	
Tetrachloroethene	ug/L	ND	50	50	50.2	51.0	100	102	32-140	1	20	
Toluene	ug/L	ND	50	50	51.9	53.6	104	107	42-131	3	20	
trans-1,2-Dichloroethene	ug/L	ND	50	50	51.7	52.0	103	104	57-138	1	20	
trans-1,3-Dichloropropene	ug/L	ND	50	50	56.5	58.6	113	117	47-128	4	20	
Trichloroethene	ug/L	ND	50	50	57.0	56.6	114	113	47-137	1	20	
Trichlorofluoromethane	ug/L	ND	50	50	42.8	42.8	86	86	42-163	0	20	
Vinyl chloride	ug/L	ND	50	50	41.9	41.8	84	84	36-136	0	20	
Xylene (Total)	ug/L	ND	150	150	152	154	101	103	30-145	1	20	
4-Bromofluorobenzene (S)	%.						99	99	85-116			
Dibromofluoromethane (S)	%.						99	97	75-120			
Toluene-d8 (S)	%.						97	99	83-111			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

QC Batch: 615084
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV
Laboratory: Pace Analytical Services - Indianapolis
Associated Lab Samples: 50283627003, 50283627014, 50283627015, 50283627016, 50283627017, 50283627018, 50283627019

METHOD BLANK: 2834687 Matrix: Water
Associated Lab Samples: 50283627003, 50283627014, 50283627015, 50283627016, 50283627017, 50283627018, 50283627019

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1-Trichloroethane	ug/L	ND	5.0	04/09/21 14:41	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	04/09/21 14:41	
1,1,2-Trichloroethane	ug/L	ND	5.0	04/09/21 14:41	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	5.0	04/09/21 14:41	
1,1-Dichloroethane	ug/L	ND	5.0	04/09/21 14:41	
1,1-Dichloroethene	ug/L	ND	5.0	04/09/21 14:41	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	04/09/21 14:41	
1,2-Dibromo-3-chloropropane	ug/L	ND	10.0	04/09/21 14:41	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	04/09/21 14:41	
1,2-Dichlorobenzene	ug/L	ND	5.0	04/09/21 14:41	
1,2-Dichloroethane	ug/L	ND	5.0	04/09/21 14:41	
1,2-Dichloropropane	ug/L	ND	5.0	04/09/21 14:41	
1,3-Dichlorobenzene	ug/L	ND	5.0	04/09/21 14:41	
1,4-Dichlorobenzene	ug/L	ND	5.0	04/09/21 14:41	
2-Butanone (MEK)	ug/L	ND	25.0	04/09/21 14:41	
2-Hexanone	ug/L	ND	25.0	04/09/21 14:41	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	04/09/21 14:41	
Acetone	ug/L	ND	100	04/09/21 14:41	
Benzene	ug/L	ND	5.0	04/09/21 14:41	
Bromodichloromethane	ug/L	ND	5.0	04/09/21 14:41	
Bromoform	ug/L	ND	5.0	04/09/21 14:41	
Bromomethane	ug/L	ND	5.0	04/09/21 14:41	
Carbon disulfide	ug/L	ND	10.0	04/09/21 14:41	
Carbon tetrachloride	ug/L	ND	5.0	04/09/21 14:41	
Chlorobenzene	ug/L	ND	5.0	04/09/21 14:41	
Chloroethane	ug/L	ND	5.0	04/09/21 14:41	
Chloroform	ug/L	ND	5.0	04/09/21 14:41	
Chloromethane	ug/L	ND	5.0	04/09/21 14:41	
cis-1,2-Dichloroethene	ug/L	ND	5.0	04/09/21 14:41	
cis-1,3-Dichloropropene	ug/L	ND	5.0	04/09/21 14:41	
Cyclohexane	ug/L	ND	100	04/09/21 14:41	N2
Dibromochloromethane	ug/L	ND	5.0	04/09/21 14:41	
Dichlorodifluoromethane	ug/L	ND	5.0	04/09/21 14:41	
Ethylbenzene	ug/L	ND	5.0	04/09/21 14:41	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	04/09/21 14:41	
Methyl acetate	ug/L	ND	50.0	04/09/21 14:41	N2
Methyl-tert-butyl ether	ug/L	ND	4.0	04/09/21 14:41	
Methylcyclohexane	ug/L	ND	50.0	04/09/21 14:41	N2
Methylene Chloride	ug/L	1.1J	5.0	04/09/21 14:41	
Styrene	ug/L	ND	5.0	04/09/21 14:41	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

METHOD BLANK: 2834687 Matrix: Water
Associated Lab Samples: 50283627003, 50283627014, 50283627015, 50283627016, 50283627017, 50283627018, 50283627019

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Tetrachloroethene	ug/L	ND	5.0	04/09/21 14:41	
Toluene	ug/L	ND	5.0	04/09/21 14:41	
trans-1,2-Dichloroethene	ug/L	ND	5.0	04/09/21 14:41	
trans-1,3-Dichloropropene	ug/L	ND	5.0	04/09/21 14:41	
Trichloroethene	ug/L	ND	5.0	04/09/21 14:41	
Trichlorofluoromethane	ug/L	ND	5.0	04/09/21 14:41	
Vinyl chloride	ug/L	ND	2.0	04/09/21 14:41	
Xylene (Total)	ug/L	ND	10.0	04/09/21 14:41	
4-Bromofluorobenzene (S)	%.	100	85-116	04/09/21 14:41	
Dibromofluoromethane (S)	%.	98	75-120	04/09/21 14:41	
Toluene-d8 (S)	%.	100	83-111	04/09/21 14:41	

LABORATORY CONTROL SAMPLE: 2834688

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	50	52.2	104	78-130	
1,1,2,2-Tetrachloroethane	ug/L	50	57.4	115	64-126	
1,1,2-Trichloroethane	ug/L	50	53.4	107	73-125	
1,1,2-Trichlorotrifluoroethane	ug/L	50	49.7	99	83-150	
1,1-Dichloroethane	ug/L	50	53.6	107	77-123	
1,1-Dichloroethene	ug/L	50	50.8	102	79-128	
1,2,4-Trichlorobenzene	ug/L	50	62.5	125	76-130	
1,2-Dibromo-3-chloropropane	ug/L	50	53.4	107	71-133	
1,2-Dibromoethane (EDB)	ug/L	50	50.4	101	76-122	
1,2-Dichlorobenzene	ug/L	50	55.5	111	79-113	
1,2-Dichloroethane	ug/L	50	54.0	108	66-127	
1,2-Dichloropropane	ug/L	50	54.2	108	75-127	
1,3-Dichlorobenzene	ug/L	50	56.1	112	79-120	
1,4-Dichlorobenzene	ug/L	50	54.1	108	77-117	
2-Butanone (MEK)	ug/L	250	282	113	61-138	
2-Hexanone	ug/L	250	291	116	58-138	
4-Methyl-2-pentanone (MIBK)	ug/L	250	295	118	60-131	
Acetone	ug/L	250	269	108	57-126	
Benzene	ug/L	50	52.2	104	75-118	
Bromodichloromethane	ug/L	50	54.0	108	75-120	
Bromoform	ug/L	50	56.1	112	61-119	
Bromomethane	ug/L	50	28.8	58	12-184	
Carbon disulfide	ug/L	50	51.1	102	71-123	
Carbon tetrachloride	ug/L	50	53.6	107	73-125	
Chlorobenzene	ug/L	50	54.4	109	80-115	
Chloroethane	ug/L	50	48.5	97	46-133	
Chloroform	ug/L	50	54.4	109	75-117	
Chloromethane	ug/L	50	36.5	73	33-124	
cis-1,2-Dichloroethene	ug/L	50	50.5	101	76-120	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

LABORATORY CONTROL SAMPLE: 2834688

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
cis-1,3-Dichloropropene	ug/L	50	56.1	112	73-130	
Cyclohexane	ug/L	50	54.8J	110	58-122	N2
Dibromochloromethane	ug/L	50	53.4	107	69-124	
Dichlorodifluoromethane	ug/L	50	31.6	63	36-145	
Ethylbenzene	ug/L	50	53.1	106	78-120	
Isopropylbenzene (Cumene)	ug/L	50	54.6	109	82-122	
Methyl acetate	ug/L	250	272	109	19-200	N2
Methyl-tert-butyl ether	ug/L	50	54.8	110	79-125	
Methylcyclohexane	ug/L	50	60.0	120	70-129	N2
Methylene Chloride	ug/L	50	45.8	92	68-126	
Styrene	ug/L	50	53.9	108	80-121	
Tetrachloroethene	ug/L	50	53.7	107	70-123	
Toluene	ug/L	50	54.8	110	72-114	
trans-1,2-Dichloroethene	ug/L	50	52.7	105	79-126	
trans-1,3-Dichloropropene	ug/L	50	58.9	118	68-122	
Trichloroethene	ug/L	50	51.4	103	78-120	
Trichlorofluoromethane	ug/L	50	40.2	80	57-156	
Vinyl chloride	ug/L	50	39.5	79	55-122	
Xylene (Total)	ug/L	150	161	107	81-118	
4-Bromofluorobenzene (S)	%.			99	85-116	
Dibromofluoromethane (S)	%.			94	75-120	
Toluene-d8 (S)	%.			101	83-111	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2834689 2834690

Parameter	Units	50283935002 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
1,1,1-Trichloroethane	ug/L	ND	50	50	64.5	59.7	129	119	56-144	8	20	
1,1,2,2-Tetrachloroethane	ug/L	ND	50	50	65.2	60.0	130	120	47-137	8	20	
1,1,2-Trichloroethane	ug/L	ND	50	50	60.5	56.3	121	113	55-136	7	20	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	50	50	61.6	55.5	123	111	65-152	10	20	
1,1-Dichloroethane	ug/L	ND	50	50	64.4	59.3	129	119	53-140	8	20	
1,1-Dichloroethene	ug/L	ND	50	50	64.1	58.7	128	117	60-140	9	20	
1,2,4-Trichlorobenzene	ug/L	ND	50	50	65.4	61.4	131	123	31-143	6	20	
1,2-Dibromo-3-chloropropane	ug/L	ND	50	50	63.5	59.4	127	119	29-145	7	20	
1,2-Dibromoethane (EDB)	ug/L	ND	50	50	57.7	53.1	115	106	56-136	8	20	
1,2-Dichlorobenzene	ug/L	ND	50	50	62.7	57.5	125	115	38-133	9	20	
1,2-Dichloroethane	ug/L	ND	50	50	62.7	58.3	125	117	46-145	7	20	
1,2-Dichloropropane	ug/L	ND	50	50	63.0	59.6	126	119	55-141	6	20	
1,3-Dichlorobenzene	ug/L	ND	50	50	62.6	58.2	125	116	31-144	7	20	
1,4-Dichlorobenzene	ug/L	ND	50	50	60.1	55.7	120	111	31-138	8	20	
2-Butanone (MEK)	ug/L	ND	250	250	375	340	141	127	42-150	10	20	
2-Hexanone	ug/L	ND	250	250	355	318	142	127	43-146	11	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2834689 2834690

Parameter	Units	50283935002 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
4-Methyl-2-pentanone (MIBK)	ug/L	ND	250	250	357	322	143	129	42-142	11	20	M1
Acetone	ug/L	255	250	250	604	554	140	120	36-142	9	20	
Benzene	ug/L	ND	50	50	63.7	58.2	127	116	49-135	9	20	
Bromodichloromethane	ug/L	ND	50	50	62.9	58.3	126	117	55-133	8	20	
Bromoform	ug/L	ND	50	50	63.8	59.2	128	118	45-125	7	20	M1
Bromomethane	ug/L	ND	50	50	59.8	65.3	120	131	10-191	9	20	
Carbon disulfide	ug/L	ND	50	50	62.2	57.3	124	115	49-136	8	20	
Carbon tetrachloride	ug/L	ND	50	50	67.2	61.8	134	124	55-134	8	20	
Chlorobenzene	ug/L	ND	50	50	62.9	57.3	126	115	42-135	9	20	
Chloroethane	ug/L	ND	50	50	59.4	55.5	119	111	25-154	7	20	
Chloroform	ug/L	ND	50	50	64.7	59.4	129	119	57-130	8	20	
Chloromethane	ug/L	ND	50	50	45.5	43.0	91	86	17-129	6	20	
cis-1,2-Dichloroethene	ug/L	ND	50	50	60.8	55.5	122	111	53-134	9	20	
cis-1,3-Dichloropropene	ug/L	ND	50	50	64.8	59.2	130	118	50-136	9	20	
Cyclohexane	ug/L	ND	50	50	65.6J	61.5J	131	123	33-130		20	M1,N2
Dibromochloromethane	ug/L	ND	50	50	61.1	56.6	122	113	53-133	8	20	
Dichlorodifluoromethane	ug/L	ND	50	50	46.4	32.2	93	64	21-154	36	20	R1
Ethylbenzene	ug/L	ND	50	50	63.1	57.4	126	115	28-147	9	20	
Isopropylbenzene (Cumene)	ug/L	ND	50	50	64.0	59.2	128	118	27-151	8	20	
Methyl acetate	ug/L	ND	250	250	312	272	125	109	15-200	14	20	N2
Methyl-tert-butyl ether	ug/L	ND	50	50	63.2	58.3	126	117	60-142	8	20	
Methylcyclohexane	ug/L	ND	50	50	61.8	61.2	124	122	58-121	1	20	M1,N2
Methylene Chloride	ug/L	ND	50	50	52.1	47.9	104	96	46-138	8	20	
Styrene	ug/L	ND	50	50	58.4	53.2	117	106	42-139	9	20	
Tetrachloroethene	ug/L	ND	50	50	63.0	57.6	126	115	32-140	9	20	
Toluene	ug/L	ND	50	50	65.7	59.8	131	119	42-131	9	20	
trans-1,2-Dichloroethene	ug/L	ND	50	50	62.7	58.1	125	116	57-138	8	20	
trans-1,3-Dichloropropene	ug/L	ND	50	50	67.7	61.3	135	123	47-128	10	20	M1
Trichloroethene	ug/L	ND	50	50	60.8	56.4	122	113	47-137	7	20	
Trichlorofluoromethane	ug/L	ND	50	50	50.5	46.1	101	92	42-163	9	20	
Vinyl chloride	ug/L	ND	50	50	48.9	44.1	98	88	36-136	10	20	
Xylene (Total)	ug/L	ND	150	150	190	173	127	115	30-145	9	20	
4-Bromofluorobenzene (S)	%.						99	98	85-116			
Dibromofluoromethane (S)	%.						96	96	75-120			
Toluene-d8 (S)	%.						101	99	83-111			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

QC Batch: 615223
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV
Laboratory: Pace Analytical Services - Indianapolis

Associated Lab Samples: 50283627013

METHOD BLANK: 2835093 Matrix: Water
Associated Lab Samples: 50283627013

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1-Trichloroethane	ug/L	ND	5.0	04/12/21 11:27	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	04/12/21 11:27	
1,1,2-Trichloroethane	ug/L	ND	5.0	04/12/21 11:27	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	5.0	04/12/21 11:27	
1,1-Dichloroethane	ug/L	ND	5.0	04/12/21 11:27	
1,1-Dichloroethene	ug/L	ND	5.0	04/12/21 11:27	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	04/12/21 11:27	
1,2-Dibromo-3-chloropropane	ug/L	ND	10.0	04/12/21 11:27	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	04/12/21 11:27	
1,2-Dichlorobenzene	ug/L	ND	5.0	04/12/21 11:27	
1,2-Dichloroethane	ug/L	ND	5.0	04/12/21 11:27	
1,2-Dichloropropane	ug/L	ND	5.0	04/12/21 11:27	
1,3-Dichlorobenzene	ug/L	ND	5.0	04/12/21 11:27	
1,4-Dichlorobenzene	ug/L	ND	5.0	04/12/21 11:27	
2-Butanone (MEK)	ug/L	ND	25.0	04/12/21 11:27	
2-Hexanone	ug/L	ND	25.0	04/12/21 11:27	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	04/12/21 11:27	
Acetone	ug/L	ND	100	04/12/21 11:27	
Benzene	ug/L	ND	5.0	04/12/21 11:27	
Bromodichloromethane	ug/L	ND	5.0	04/12/21 11:27	
Bromoform	ug/L	ND	5.0	04/12/21 11:27	
Bromomethane	ug/L	ND	5.0	04/12/21 11:27	
Carbon disulfide	ug/L	ND	10.0	04/12/21 11:27	
Carbon tetrachloride	ug/L	ND	5.0	04/12/21 11:27	
Chlorobenzene	ug/L	ND	5.0	04/12/21 11:27	
Chloroethane	ug/L	ND	5.0	04/12/21 11:27	
Chloroform	ug/L	ND	5.0	04/12/21 11:27	
Chloromethane	ug/L	ND	5.0	04/12/21 11:27	
cis-1,2-Dichloroethene	ug/L	ND	5.0	04/12/21 11:27	
cis-1,3-Dichloropropene	ug/L	ND	5.0	04/12/21 11:27	
Cyclohexane	ug/L	ND	100	04/12/21 11:27	N2
Dibromochloromethane	ug/L	ND	5.0	04/12/21 11:27	
Dichlorodifluoromethane	ug/L	ND	5.0	04/12/21 11:27	
Ethylbenzene	ug/L	ND	5.0	04/12/21 11:27	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	04/12/21 11:27	
Methyl acetate	ug/L	ND	50.0	04/12/21 11:27	N2
Methyl-tert-butyl ether	ug/L	ND	4.0	04/12/21 11:27	
Methylcyclohexane	ug/L	ND	50.0	04/12/21 11:27	N2
Methylene Chloride	ug/L	1.1J	5.0	04/12/21 11:27	
Styrene	ug/L	ND	5.0	04/12/21 11:27	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

METHOD BLANK: 2835093 Matrix: Water
Associated Lab Samples: 50283627013

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Tetrachloroethene	ug/L	ND	5.0	04/12/21 11:27	
Toluene	ug/L	ND	5.0	04/12/21 11:27	
trans-1,2-Dichloroethene	ug/L	ND	5.0	04/12/21 11:27	
trans-1,3-Dichloropropene	ug/L	ND	5.0	04/12/21 11:27	
Trichloroethene	ug/L	ND	5.0	04/12/21 11:27	
Trichlorofluoromethane	ug/L	ND	5.0	04/12/21 11:27	
Vinyl chloride	ug/L	ND	2.0	04/12/21 11:27	
Xylene (Total)	ug/L	ND	10.0	04/12/21 11:27	
4-Bromofluorobenzene (S)	%.	103	85-116	04/12/21 11:27	
Dibromofluoromethane (S)	%.	98	75-120	04/12/21 11:27	
Toluene-d8 (S)	%.	99	83-111	04/12/21 11:27	

LABORATORY CONTROL SAMPLE: 2835094

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	50	54.0	108	78-130	
1,1,2,2-Tetrachloroethane	ug/L	50	53.0	106	64-126	
1,1,2-Trichloroethane	ug/L	50	53.4	107	73-125	
1,1,2-Trichlorotrifluoroethane	ug/L	50	48.4	97	83-150	
1,1-Dichloroethane	ug/L	50	54.9	110	77-123	
1,1-Dichloroethene	ug/L	50	49.6	99	79-128	
1,2,4-Trichlorobenzene	ug/L	50	55.7	111	76-130	
1,2-Dibromo-3-chloropropane	ug/L	50	53.7	107	71-133	
1,2-Dibromoethane (EDB)	ug/L	50	54.2	108	76-122	
1,2-Dichlorobenzene	ug/L	50	51.9	104	79-113	
1,2-Dichloroethane	ug/L	50	58.1	116	66-127	
1,2-Dichloropropane	ug/L	50	55.5	111	75-127	
1,3-Dichlorobenzene	ug/L	50	51.6	103	79-120	
1,4-Dichlorobenzene	ug/L	50	50.0	100	77-117	
2-Butanone (MEK)	ug/L	250	270	108	61-138	
2-Hexanone	ug/L	250	270	108	58-138	
4-Methyl-2-pentanone (MIBK)	ug/L	250	284	114	60-131	
Acetone	ug/L	250	264	105	57-126	
Benzene	ug/L	50	53.1	106	75-118	
Bromodichloromethane	ug/L	50	55.7	111	75-120	
Bromoform	ug/L	50	55.8	112	61-119	
Bromomethane	ug/L	50	45.2	90	12-184	
Carbon disulfide	ug/L	50	51.9	104	71-123	
Carbon tetrachloride	ug/L	50	54.1	108	73-125	
Chlorobenzene	ug/L	50	51.0	102	80-115	
Chloroethane	ug/L	50	44.7	89	46-133	
Chloroform	ug/L	50	51.8	104	75-117	
Chloromethane	ug/L	50	41.6	83	33-124	
cis-1,2-Dichloroethene	ug/L	50	51.1	102	76-120	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

LABORATORY CONTROL SAMPLE: 2835094

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
cis-1,3-Dichloropropene	ug/L	50	54.9	110	73-130	
Cyclohexane	ug/L	50	52.0J	104	58-122	N2
Dibromochloromethane	ug/L	50	54.1	108	69-124	
Dichlorodifluoromethane	ug/L	50	29.9	60	36-145	
Ethylbenzene	ug/L	50	51.6	103	78-120	
Isopropylbenzene (Cumene)	ug/L	50	52.4	105	82-122	
Methyl acetate	ug/L	250	277	111	19-200	N2
Methyl-tert-butyl ether	ug/L	50	56.4	113	79-125	
Methylcyclohexane	ug/L	50	59.5	119	70-129	N2
Methylene Chloride	ug/L	50	45.4	91	68-126	
Styrene	ug/L	50	50.6	101	80-121	
Tetrachloroethene	ug/L	50	49.9	100	70-123	
Toluene	ug/L	50	51.2	102	72-114	
trans-1,2-Dichloroethene	ug/L	50	50.3	101	79-126	
trans-1,3-Dichloropropene	ug/L	50	59.2	118	68-122	
Trichloroethene	ug/L	50	55.7	111	78-120	
Trichlorofluoromethane	ug/L	50	40.2	80	57-156	
Vinyl chloride	ug/L	50	40.3	81	55-122	
Xylene (Total)	ug/L	150	149	100	81-118	
4-Bromofluorobenzene (S)	%.			100	85-116	
Dibromofluoromethane (S)	%.			98	75-120	
Toluene-d8 (S)	%.			99	83-111	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2835109 2835110

Parameter	Units	50283708014 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
1,1,1-Trichloroethane	ug/L	ND	250	250	295	290	114	112	56-144	2	20	
1,1,2,2-Tetrachloroethane	ug/L	ND	250	250	264	263	106	105	47-137	1	20	
1,1,2-Trichloroethane	ug/L	ND	250	250	266	267	106	107	55-136	0	20	
1,1,2-Trichlorotrifluoroethane	ug/L	ND	250	250	230	226	92	90	65-152	2	20	
1,1-Dichloroethane	ug/L	ND	250	250	291	285	117	114	53-140	2	20	
1,1-Dichloroethene	ug/L	ND	250	250	255	254	102	102	60-140	0	20	
1,2,4-Trichlorobenzene	ug/L	ND	250	250	240	245	96	98	31-143	2	20	
1,2-Dibromo-3-chloropropane	ug/L	ND	250	250	252	253	101	101	29-145	0	20	
1,2-Dibromoethane (EDB)	ug/L	ND	250	250	271	273	108	109	56-136	1	20	
1,2-Dichlorobenzene	ug/L	ND	250	250	252	250	101	100	38-133	1	20	
1,2-Dichloroethane	ug/L	ND	250	250	295	292	118	117	46-145	1	20	
1,2-Dichloropropane	ug/L	ND	250	250	281	279	112	111	55-141	1	20	
1,3-Dichlorobenzene	ug/L	ND	250	250	239	238	96	95	31-144	1	20	
1,4-Dichlorobenzene	ug/L	ND	250	250	230	226	92	90	31-138	2	20	
2-Butanone (MEK)	ug/L	ND	1250	1250	1350	1380	108	110	42-150	2	20	
2-Hexanone	ug/L	ND	1250	1250	1340	1370	107	109	43-146	2	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: RACER Kokomo
Pace Project No.: 50283627

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 2835109 2835110

Parameter	Units	50283708014 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
4-Methyl-2-pentanone (MIBK)	ug/L	ND	1250	1250	1420	1440	114	115	42-142	1	20	
Acetone	ug/L	ND	1250	1250	1390	1410	111	113	36-142	2	20	
Benzene	ug/L	ND	250	250	272	267	109	107	49-135	2	20	
Bromodichloromethane	ug/L	ND	250	250	282	280	113	112	55-133	1	20	
Bromoform	ug/L	ND	250	250	277	277	111	111	45-125	0	20	
Bromomethane	ug/L	ND	250	250	167	187	67	75	10-191	11	20	
Carbon disulfide	ug/L	ND	250	250	237	231	95	93	49-136	2	20	
Carbon tetrachloride	ug/L	ND	250	250	282	273	113	109	55-134	3	20	
Chlorobenzene	ug/L	ND	250	250	249	247	100	99	42-135	1	20	
Chloroethane	ug/L	ND	250	250	252	240	101	96	25-154	5	20	
Chloroform	ug/L	ND	250	250	269	264	107	106	57-130	2	20	
Chloromethane	ug/L	ND	250	250	237	230	95	92	17-129	3	20	
cis-1,2-Dichloroethene	ug/L	235	250	250	489	487	102	101	53-134	0	20	
cis-1,3-Dichloropropene	ug/L	ND	250	250	210	208	84	83	50-136	1	20	
Cyclohexane	ug/L	ND	250	250	277J	266J	111	106	33-130		20	N2
Dibromochloromethane	ug/L	ND	250	250	266	265	106	106	53-133	0	20	
Dichlorodifluoromethane	ug/L	ND	250	250	170	167	68	67	21-154	1	20	
Ethylbenzene	ug/L	ND	250	250	248	245	99	98	28-147	1	20	
Isopropylbenzene (Cumene)	ug/L	ND	250	250	252	252	101	101	27-151	0	20	
Methyl acetate	ug/L	ND	1250	1250	1160	1160	93	93	15-200	0	20	N2
Methyl-tert-butyl ether	ug/L	ND	250	250	282	281	113	112	60-142	0	20	
Methylcyclohexane	ug/L	ND	250	250	276	263	110	105	58-121	5	20	N2
Methylene Chloride	ug/L	ND	250	250	235	230	92	90	46-138	2	20	
Styrene	ug/L	ND	250	250	245	245	98	98	42-139	0	20	
Tetrachloroethene	ug/L	46.3	250	250	278	275	93	92	32-140	1	20	
Toluene	ug/L	ND	250	250	252	248	101	99	42-131	1	20	
trans-1,2-Dichloroethene	ug/L	ND	250	250	245	238	94	91	57-138	3	20	
trans-1,3-Dichloropropene	ug/L	ND	250	250	219	215	87	86	47-128	2	20	
Trichloroethene	ug/L	966	250	250	1250	1260	114	118	47-137	1	20	
Trichlorofluoromethane	ug/L	ND	250	250	218	216	87	86	42-163	1	20	
Vinyl chloride	ug/L	59.5	250	250	290	291	92	93	36-136	0	20	
Xylene (Total)	ug/L	ND	750	750	728	729	97	97	30-145	0	20	
4-Bromofluorobenzene (S)	%.						99	100	85-116			
Dibromofluoromethane (S)	%.						98	98	75-120			
Toluene-d8 (S)	%.						97	99	83-111			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALIFIERS

Project: RACER Kokomo
Pace Project No.: 50283627

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above adjusted reporting limit.

TNTC - Too Numerous To Count

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

PQL - Practical Quantitation Limit.

RL - Reporting Limit - The lowest concentration value that meets project requirements for quantitative data with known precision and bias for a specific analyte in a specific matrix.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Indicates the compound was analyzed for, but not detected.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

ANALYTE QUALIFIERS

B	Analyte was detected in the associated method blank.
D4	Sample was diluted due to the presence of high levels of target analytes.
M1	Matrix spike recovery exceeded QC limits. Batch accepted based on laboratory control sample (LCS) recovery.
N2	The lab does not hold NELAC/TNI accreditation for this parameter but other accreditations/certifications may apply. A complete list of accreditations/certifications is available upon request.
R1	RPD value was outside control limits.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: RACER Kokomo
Pace Project No.: 50283627

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
50283627001	**MW-0501-S2 (032921)**	EPA 8260	614677		
50283627002	**MW-0501-S1 (032921)**	EPA 8260	615081		
50283627003	**MW-1504-S1 (032921)**	EPA 8260	615084		
50283627004	**MW-1502-S1 (032921)**	EPA 8260	615081		
50283627005	**MW-1501-S1 (032921)**	EPA 8260	615081		
50283627006	**MW-0101-S1U(032921)**	EPA 8260	615081		
50283627007	**MW-0509-S1 (032921)**	EPA 8260	615081		
50283627008	**MW-1507-S1 (032921)**	EPA 8260	615081		
50283627009	**MW-0622-S1 (032921)**	EPA 8260	615081		
50283627010	**MW-0622-S2 (032921)**	EPA 8260	615081		
50283627011	**MW-0623-S1 (032921)**	EPA 8260	615081		
50283627012	**MW-0620-S1 (032921)**	EPA 8260	615081		
50283627013	**MW-0619-S1 (032921)**	EPA 8260	615223		
50283627014	**MW-0102-S1U(032921)**	EPA 8260	615084		
50283627015	**MW-0621-S1 (032921)**	EPA 8260	615084		
50283627016	**MW-0605-S2 (032921)**	EPA 8260	615084		
50283627017	**MW-0605-S1 (032921)**	EPA 8260	615084		
50283627018	**MW-0505-S1 (032921)**	EPA 8260	615084		
50283627019	**MW-0505-S2 (032921)**	EPA 8260	615084		
50283627020	**MW-0517-S1 (032921)**	EPA 8260	614904		
50283627021	**MW-0502-S1 (032921)**	EPA 8260	614904		
50283627022	**MW-0103-S1U(032921)**	EPA 8260	614904		
50283627023	**MW-0504-S2 (032921)**	EPA 8260	614904		
50283627024	**MW-0504-S1 (032921)**	EPA 8260	614904		
50283627025	**DUP-1 (032921)**	EPA 8260	614904		
50283627026	**DUP-2 (032921)**	EPA 8260	614904		
50283627027	**DUP-3 (032921)**	EPA 8260	614904		
50283627028	**WASTE DRUM (032921)**	EPA 8260	614904		
50283627029	**EB-1 (032921)**	EPA 8260	614904		
50283627030	**EB-2 (032921)**	EPA 8260	614904		
50283627031	**EB-3 (032921)**	EPA 8260	614904		
50283627032	**FB-1 (032921)**	EPA 8260	614904		
50283627033	**FB-2 (032921)**	EPA 8260	614905		
50283627034	**TRIP BLANK**	EPA 8260	614905		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

WO# : 50283627

50283627

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required	Section B Required Project Information:	Section C Invoice Information:
Company: Arcadis	Report To: Matt Griles	Attention:
Address: 150 W. Market Street	Copy To: Cameron Stewart	Company Name:
Suite 728, Indianapolis, IN 46204		Address:
Email: Cameron.Stewart@arcadis.com	Purchase Order #:	Pace Quote:
Phone: (317)236-2820 Fax:	Project Name: RACER Kokomo	Pace Project Manager: olivia.deck@pacelabs.com,
Requested Due Date:	Project #:	Pace Profile #: 3454

Regulatory Agency

State / Location: IN

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID (One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique)	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analyses Test Y/N	IN VOC by 8260	IN Trip Blank	Residual Chlorine (Y/N)	
1	MW-0501-S2 (032921)	W	G	3/29/21	1257	—	—		9			9							9			MS/MSD (001)
2	MW-0501-S1 (032921)				1320	—	—		9			9							9			MS/MSD (002)
3	MW-1504-S1 (032921)				1346	—	—		3			3							3			003
4	MW-1502-S1 (032921)				1353	—	—		3													004
5	MW-1501-S1 (032921)				1401	—	—		3													005
6	MW-0103-S1 (032921)				1407	—	—		3													006
7	MW-0509-S1 (032921)				1414	—	—		3													007
8	MW-1507-S1 (032921)				1423	—	—		3													008
9	MW-0622-S1 (032921)				1434	—	—		3													009
10	MW-0622-S2 (032921)				1447	—	—		3													010
11	MW-0623-S1 (032921)				1457	—	—		3													011
12	MW-0620-S1 (032921)				1509	—	—		3													012

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
MW-0501-S1 HAS only 8 fully filled vials, not enough for 9.	R-D / Arcadis	3/31/21	1250		3-31-21	1250	3.3	Y	N	Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: DUSTIN DEITCH

SIGNATURE of SAMPLER: R-D DATE Signed: 3/29/21

TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)

Pace Analytical
WWW.PACELABS.COM

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company:	Arcadis	Report To:	Matt Griles	Attention:	
Address:	150 W. Market Street	Copy To:	Cameron Stewart	Company Name:	
Suite 728, Indianapolis, IN 46204				Address:	
Email:	Cameron.Stewart@arcadis.com	Purchase Order #:		Pace Quote:	
Phone:	(317)236-2820 Fax:	Project Name:	RACER Kokomo	Pace Project Manager:	olivia.deck@pacelabs.com,
Requested Due Date:		Project #:		Pace Profile #:	3454

Regulatory Agency: —
State / Location: IN

SAMPLE ID
One Character per box.
(A-Z, 0-9 / , -)
Sample Ids must be unique

MATRIX	CODE
Drinking Water	DW
Water	WT
Waste Water	WW
Product	P
Soil/Solid	SL
Oil	OL
Wipe	WP
Air	AR
Other	OT
Tissue	TS

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analysis Test Y/N	IN VOC by 8260	IN Trip Blank	Residual Chlorine (Y/N)	
1	MW-0619-S1 (032921)	W	G	3/29/21	1517				3				3						3			013
2	MW-0102-S1 (032921)				1526				3													014
3	MW-0621-S1 (032921)				1533				3													015
4	MW-0605-S2 (032921)				1541				3													016
5	MW-0605-S1 (032921)				1548				3													017
6	MW-0505-S1 (032921)				1557				3													018
7	MW-0505-S2 (032921)				1603				3													019
8	MW-0517-S1 (032921)				1611				3													020
9	MW-0502-S1 (032921)				1624				3													021
10	MW-0101-S1 (032921)				1630				3													022
11	MW-0504-S2 (032921)				1641				3													023
12	MW-0504-S1 (032921)				1647				3													024

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	D-D-/Arcadis	3/31/21	1250		3/31/21	1250	3.3	Y	N	Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Dustin Deter

SIGNATURE of SAMPLER: D-D- DATE Signed: 3/29/21

TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)

Pace Analytical
WWW.PACELABS.COM

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company:	Arcadis	Report To:	Matt Griles	Attention:	
Address:	150 W. Market Street	Copy To:	Cameron Stewart	Company Name:	
Suite 728, Indianapolis, IN 46204				Address:	
Email:	Cameron.Stewart@arcadis.com	Purchase Order #:		Pace Quote:	
Phone:	(317)236-2820 Fax:	Project Name:	RACER Kokomo	Pace Project Manager:	olivia.deck@pacelabs.com,
Requested Due Date:		Project #:		Pace Profile #:	3454

Regulatory Agency: —
State / Location: IN

ITEM #	SAMPLE ID (One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique)	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analyses Test Y/N	IN VOC by 8260	IN Trip Blank	Residual Chlorine (Y/N)	
1	DUP-1 (032921)	WW		3/29/21	—	—			3										3			025
2	DUP-2 (032921)	WW	G	|	—	—			3										3			026
3	DUP-3 (032921)	WW	G	|	—	—			3										3			027
4	WASTE DRUM (032921)	WW	C	3/29/21	1700	—			3										3			028
5	EB-1 (032921)	WW	G	|	1715	—			3										3			029
6	EB-2 (032921)	WW	G	|	1705	—			3										3			030
7	EB-3 (032921)	WW	G	|	1720	—			3										3			031
8	FB-1 (032921)	WW	G	|	1707	—			3										3			032
9	FB-2 (032921)	WW	G	|	1700	—			3										3			033
10	TRIP BLANK	WW	TB	LAB	LAB	—			3											3		034
11																						
12																						

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	D-D-/Arcadis	3/29/21	1250		3/29/21	1250	33	Y	N	Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Dustin Deitch

SIGNATURE of SAMPLER: D-D-

DATE Signed: 3/29/21

Pace Analytical®

SAMPLE CONDITION UPON RECEIPT FORM

Date/Time and Initials of person examining contents: WS 3-31-21 1415

1. **Courier:** ☐ FED EX ☐ UPS ☑ CLIENT ☐ PACE ☐ USPS ☐ OTHER _____

2. **Custody Seal on Cooler/Box Present:** ☐ Yes ☑ No

(If yes)Seals Intact: ☐ Yes ☐ No **(leave blank if no seals were present)**

3. **Thermometer:** 1 2 3 4 5 6 (A) B C D E F

4. **Cooler Temperature:** 3.2/3.3
Temp should be above freezing to 6°C **(Initial/Corrected)**

5. **Packing Material:** ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other _____

6. **Ice Type:** ☑ Wet ☐ Blue ☐ None

7. **If temp. is over 6°C or under 0°C, was the PM notified?:** ☐ Yes ☐ No

All discrepancies will be written out in the comments section below.

	Yes	No		Yes	No	N/A
USDA Regulated Soils? (HI, ID, NY, WA, OR,CA, NM, TX, OK, AR, LA, TN, AL, MS, NC, SC, GA, FL, or Puerto Rico)		✓	All containers needing acid/base pres. Have been CHECKED?: **exceptions: VOA, coliform, LLHg, O&G, and any container with a septum cap or preserved with HCl.** **Circle:** **HNO3 (<2) H2SO4 (<2) NaOH (>10) NaOH/ZnAc (>9)** Any non-conformance to pH recommendations will be noted on the container count form			
Short Hold Time Analysis (48 hours or less)? Analysis:		✓				✓
Time 5035A TC placed in Freezer or Short Holds To Lab	Time:			Present	Absent	N/A
			Residual Chlorine Check (SVOC 625 Pest/PCB 608)			✓
Rush TAT Requested (4 days or less):		✓	Residual Chlorine Check (Total/Amenable/Free Cyanide)			✓
Custody Signatures Present?	✓		Headspace Wisconsin Sulfide?			✓
Containers Intact?:	✓		Headspace in VOA Vials (>6mm): See Containter Count form for details	Present	Absent ✓	No VOA Vials Sent
Sample Label (IDs/Dates/Times) Match COC?: Except TCs, which only require sample ID	✓		Trip Blank Present?	✓		
Extra labels on Terracore Vials? (soils only)		✓	Trip Blank Custody Seals?:	✓		

COMMENTS:

COC PAGE 1 of 3

Sample Container Count

Sample Line Item	WGFU	SBS DI BK Kit R	DG9H VG9H	VOA VIAL HS (>6mm)	VG9U	DG9U	DG9T	AG0U	AG1H	AG1U	AG3S	AG3C	BP1U	BP1N	BP2U	BP3U	BP3N	BP3F	BP3S	BP3B	BP3Z	CG3H				Matrix	pH <2	pH >9	pH>10
1			9																							WT			
2			↓																										
3			3																										
4			↓																										
5																													
6																													
7																													
8																													
9																													
10																													
11																													
12			↓																							↓			

Container Codes

Glass

DG9B	40mL Na Bisulfate amber vial	AG0U	100mL unpres amber glass
DG9H	40mL HCl amber voa vial	AG1H	1L HCl amber glass
DG9M	40mL MeOH clear vial	AG1S	1L H2SO4 amber glass
DG9P	40mL TSP amber vial	AG1T	1L Na Thiosulfate amber glass
DG9S	40mL H2SO4 amber vial	AG1U	1liter unpres amber glass
DG9T	40mL Na Thio amber vial	AG2N	500mL HNO3 amber glass
DG9U	40mL unpreserved **amber** vial	AG2S	500mL H2SO4 amber glass
VG9H	40mL HCl clear vial	AG2U	500mL unpres amber glass
VG9T	40mL Na Thio. clear vial	AG3S	250mL H2SO4 amber glass
VG9U	40mL unpreserved **clear** vial	AG3U	250mL unpres amber glass
VGFX	40mL w/hexane wipe vial	AG3C	250mL NaOH amber glass
VSG	Headspace septa vial & HCl	BG1H	1L HCl clear glass
WGKU	8oz unpreserved clear jar	BG1S	1L H2SO4 clear glass
WGFU	4oz clear soil jar	BG1T	1L Na Thiosulfate clear glass
JGFU	4oz unpreserved amber wide	BG1U	1L unpreserved glass
CG3H	250mL clear glass HCl	BG3H	250mL HCl Clear Glass

Plastic / Misc.

BG3U	250mL Unpres Clear Glass
BP1A	1L NaOH, Asc Acid plastic
BP1N	1L HNO3 plastic
BP1S	1L H2SO4 plastic
BP1U	1L unpreserved plastic
BP1Z	1L NaOH, Zn, Ac
BP2A	500mL NaOH, Asc Acid plastic
BP2N	500mL HNO3 plastic
BP2O	500mL NaOH plastic
BP2S	500mL H2SO4 plastic
BP2U	500mL unpreserved plastic
BP2Z	500mL NaOH, Zn Ac
BP3B	250mL NaOH plastic
BP3N	250mL HNO3 plastic
BP3F	250mL HNO3 plastic (field filtered)

BP3U	250mL unpreserved plastic
BP3S	250mL H2SO4 plastic
BP3Z	250mL NaOH, Zn Ac plastic

AF	Air Filter
C	Air Cassettes
R	Terra core kit
SP5T	120mL Coliform Na Thiosulfate
U	Summa Can
ZPLC	Ziploc Bag

WT	Water
SL	Solid
NAL	Non-aqueous liquid
WP	Wipe

COC PAGE 2 of 3

Sample Container Count

Sample Line Item	WGFU	SBS DI BK Kit R	DG9H	VG9H	VOA VIAL HS (>6mm)	VG9U	DG9U	DG9T	AG0U	AG1H	AG1U	AG3S	AG3C	BP1U	BP1N	BP2U	BP3U	BP3N	BP3F	BP3S	BP3B	BP3Z	CG3H				Matrix	pH <2	pH >9	pH>10
1				3																							WT			
2																														
3																														
4																														
5																														
6																														
7																														
8																														
9																														
10																														
11																														
12																														

Container Codes

Glass

DG9B	40mL Na Bisulfate amber vial	AG0U	100mL unpres amber glass	BG3U	250mL Unpres Clear Glass
DG9H	40mL HCl amber voa vial	AG1H	1L HCl amber glass	BP1A	1L NaOH, Asc Acid plastic
DG9M	40mL MeOH clear vial	AG1S	1L H2SO4 amber glass	BP1N	1L HNO3 plastic
DG9P	40mL TSP amber vial	AG1T	1L Na Thiosulfate amber glass	BP1S	1L H2SO4 plastic
DG9S	40mL H2SO4 amber vial	AG1U	1liter unpres amber glass	BP1U	1L unpreserved plastic
DG9T	40mL Na Thio amber vial	AG2N	500mL HNO3 amber glass	BP1Z	1L NaOH, Zn, Ac
DG9U	40mL unpreserved **amber** vial	AG2S	500mL H2SO4 amber glass	BP2A	500mL NaOH, Asc Acid plastic
VG9H	40mL HCl clear vial	AG2U	500mL unpres amber glass	BP2N	500mL HNO3 plastic
VG9T	40mL Na Thio. clear vial	AG3S	250mL H2SO4 amber glass	BP2O	500mL NaOH plastic
VG9U	40mL unpreserved **clear** vial	AG3U	250mL unpres amber glass	BP2S	500mL H2SO4 plastic
VGFX	40mL w/hexane wipe vial	AG3C	250mL NaOH amber glass	BP2U	500mL unpreserved plastic
VSG	Headspace septa vial & HCl	BG1H	1L HCl clear glass	BP2Z	500mL NaOH, Zn Ac
WGKU	8oz unpreserved clear jar	BG1S	1L H2SO4 clear glass	BP3B	250mL NaOH plastic
WGFU	4oz clear soil jar	BG1T	1L Na Thiosulfate clear glass	BP3N	250mL HNO3 plastic
JGFU	4oz unpreserved amber wide	BG1U	1L unpreserved glass	BP3F	250mL HNO3 plastic (field filtered)
CG3H	250mL clear glass HCl	BG3H	250mL HCl Clear Glass		

Plastic / Misc.

BP3U	250mL unpreserved plastic
BP3S	250mL H2SO4 plastic
BP3Z	250mL NaOH, Zn Ac plastic

AF	Air Filter
C	Air Cassettes
R	Terra core kit
SP5T	120mL Coliform Na Thiosulfate
U	Summa Can
ZPLC	Ziploc Bag

WT	Water
SL	Solid
NAL	Non-aqueous liquid
WP	Wipe

COC PAGE 3 of 3

Sample Container Count

Sample Line Item	WGFU	SBS DI BK Kit R	DG9H VG9H	VOA VIAL HS (>6mm)	VG9U	DG9U	DG9T	AG0U	AG1H	AG1U	AG3S	AG3C	BP1U	BP1N	BP2U	BP3U	BP3N	BP3F	BP3S	BP3B	BP3Z	CG3H				Matrix	pH <2	pH >9	pH>10
1			3																							WT			
2			↓																							↓			
3																													
4																													
5																													
6																													
7																													
8																													
9																													
10			↓																							↓			
11																													
12																													

Container Codes

Glass

DG9B	40mL Na Bisulfate amber vial	AG0U	100mL unpres amber glass
DG9H	40mL HCl amber voa vial	AG1H	1L HCl amber glass
DG9M	40mL MeOH clear vial	AG1S	1L H2SO4 amber glass
DG9P	40mL TSP amber vial	AG1T	1L Na Thiosulfate amber glass
DG9S	40mL H2SO4 amber vial	AG1U	1liter unpres amber glass
DG9T	40mL Na Thio amber vial	AG2N	500mL HNO3 amber glass
DG9U	40mL unpreserved **amber** vial	AG2S	500mL H2SO4 amber glass
VG9H	40mL HCl clear vial	AG2U	500mL unpres amber glass
VG9T	40mL Na Thio. clear vial	AG3S	250mL H2SO4 amber glass
VG9U	40mL unpreserved **clear** vial	AG3U	250mL unpres amber glass
VGFX	40mL w/hexane wipe vial	AG3C	250mL NaOH amber glass
VSG	Headspace septa vial & HCl	BG1H	1L HCl clear glass
WGKU	8oz unpreserved clear jar	BG1S	1L H2SO4 clear glass
WGFU	4oz clear soil jar	BG1T	1L Na Thiosulfate clear glass
JGFU	4oz unpreserved amber wide	BG1U	1L unpreserved glass
CG3H	250mL clear glass HCl	BG3H	250mL HCl Clear Glass

Plastic / Misc.

BG3U	250mL Unpres Clear Glass
BP1A	1L NaOH, Asc Acid plastic
BP1N	1L HNO3 plastic
BP1S	1L H2SO4 plastic
BP1U	1L unpreserved plastic
BP1Z	1L NaOH, Zn, Ac
BP2A	500mL NaOH, Asc Acid plastic
BP2N	500mL HNO3 plastic
BP2O	500mL NaOH plastic
BP2S	500mL H2SO4 plastic
BP2U	500mL unpreserved plastic
BP2Z	500mL NaOH, Zn Ac
BP3B	250mL NaOH plastic
BP3N	250mL HNO3 plastic
BP3F	250mL HNO3 plastic (field filtered)
BP3U	250mL unpreserved plastic
BP3S	250mL H2SO4 plastic
BP3Z	250mL NaOH, Zn Ac plastic

AF	Air Filter
C	Air Cassettes
R	Terra core kit
SP5T	120mL Coliform Na Thiosulfate
U	Summa Can
ZPLC	Ziploc Bag

WT	Water
SL	Solid
NAL	Non-aqueous liquid
WP	Wipe

Arcadis U.S., Inc.

150 W. Market Street

Suite 728

Indianapolis, Indiana 46204

Tel 317 231 6500

Fax 317 231 6514

www.arcadis.com